



# County of Fairfax, Virginia

## MEMORANDUM

DATE: March 24, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the March 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

March 24, 2020

Page 2 of 4

Ajmal Hamidi, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
John Dresser, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

March 24, 2020

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Frank Roberts, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

**SUPERVISOR OFFICE**

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

**VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)**

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Amanda Honeyblue, LUP Plan Review Coordinator, Local Assistance

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

March 24, 2020

Page 4 of 4

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

March 2020

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 9
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	9 – 31
FUND 30010 – COUNTY CONSTRUCTION	31
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	32 – 44
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	45

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Intersection Design @ Lukens Lane (Phase II)																							On Hold	<input type="checkbox"/>				
RHPTI		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Hojatzadeh, Max							Pedestrian intersection					<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b>					Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT punchlist received 10/3/19 is being addressed.									
26006G-06002		PM UTL: Shubert, Beth							improvements for express bus stop																			
AA1400012-06		PM LAD: Engida, Samuel																										
		PM UDCCD: Luo, Caijun																										
		PM CPTED: Luo, Caijun																										
Post-Construction																												
Intersection Design @ Mohawk and Belford																							On Hold	<input type="checkbox"/>				
RHPTI		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Hojatzadeh, Max							Pedestrian intersection					<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>					Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT punchlists received 9/23/19 are complete. Re-inspection requested 11/18/19. Belford Drive permit released 3/12/2020.									
26006G-06011		PM UTL: Yusufoglu, Eldar							improvements for express bus stop																			
AA1400017-06		PM LAD: Shubert, Beth																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Luo, Caijun																										
Post-Construction																												
Intersection Design @ Ladson Ln (Phase 4C)																							On Hold	<input type="checkbox"/>				
RHPTI		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Hojatzadeh, Max							Pedestrian intersection					<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>					Project substantially completed 8/31/17. VDOT punchlist received 9/10/19 is complete. Re-inspection requested 11/18/19. VDOT permit released 3/12/2020.									
AA1400012-06-A-0		PM UTL: Yusufoglu, Eldar							improvements for express bus stop																			
AA1400012-06		PM LAD: Shubert, Beth																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Luo, Caijun																										
Post-Construction																												
Intersection Design @ Frye Rd. (Phase II)																							On Hold	<input type="checkbox"/>				
RHPTI		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
102/500-C50000		PM TDD: Hojatzadeh, Max							Pedestrian intersection					<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>					Construction substantially complete 3/16/18. VDOT punchlist received 9/10/19 is complete. Re-inspection requested 11/18/19.									
AA1400012-06-B-0		PM UTL: Yusufoglu, Eldar							improvements for express bus stop																			
AA1400012-06		PM LAD: Shubert, Beth																										
		PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Luo, Caijun																										
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	AA1400137-15-137	AA1400137-15	Lee	\$14,710,000	\$0	02/18	04/19	04/20	11/20	11/21	05/22	08/22	04/21	06/21	11/21	11/21	07/22	11/21	07/23	02/23	02/23	03/23	04/23	07/23	11/23	01/25	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges				<b>UPC #106143. TPP ID#122.</b> Intermediate design is in progress. Preliminary determination regarding Individual permit preparing to be submitted to LDS for review.																	
			PM UTL: Pugh, Richard																									
			PM LAD: Monahan, Clyde																									
			PM UDCCD: Engida, Samuel																									
			PM CPTED: Lilley, Ronald																									

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	AA1400141-16-0	AA1400141-16	Lee	\$3,075,000	\$0	02/18	08/18	03/19	04/20	11/21	02/22	02/22	06/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Turner, Latesa				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				<b>UPC #109607. TPP ID# 182.</b> Pre-final design in progress. Notice of Willingness sent 2/25/2020.																	
			PM UTL: Pugh, Richard																									
			PM LAD: Glass, Lisa																									
			PM UDCCD:																									
			PM CPTED: Wells, Chris																									

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	DCBPA-065	AA1400065-12	Providence	\$2,756,500	\$0	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Lauretti, Francesco				Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station				<b>UPC #103262. TMSAMS ID# 35.</b> Contract Award 6/5/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19, construction completion scheduled 4/8/2020. Construction 65% complete.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Glass, Lisa																									
			PM UDCCD: Lim, Vannak																									
			PM CPTED: Shin, Sung																									

Construction

Rt-7 sidewalk	102/500-C50000	DCBPA-069	AA1400069-12	Providence	\$2,303,600	\$0	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																	
			PM TDD: Hojatzadeh, Max				Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange				<b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. Addressing as-built comments. LAP closeout is in progress. Awaiting permit release.																	
			PM UTL: Yusufoglu, Eldar																									
			PM LAD: Baker, Lisa																									
			PM UDCCD: McCorkle, Lisa																									
			PM CPTED:																									

Post-Construction

Mar 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt.7 Sidewalk under Rt.123 South Side</b> 102/500-C50000 DCBPA-070 AA1400070-12	Providence		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
	Hunter Mill		PM TDD: Hojatzadeh, Max						Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						<b>UPC #103281. TMSAM ID# 32.</b> Construction substantially complete 8/24/18. Addressing as-built comments. LAP closeout is in progress. Awaiting permit release.					
	\$2,404,590		PM UTL: Yusufoglu, Eldar																	
	\$0		PM LAD: Shubert, Beth																	
			PM UDCCD: McCorkle, Lisa																	

**Post-Construction**

<b>SW South side Soapstone to South Lakes</b>	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Sunrise Valley Dr</b> 102/500-C50000 DCBPA-073 AA1400073-12	Hunter Mill		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
			PM TDD: Lauretti, Francesco						Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive						<b>UPC #103284. RMAG ID# 31.</b> Construction is 85% complete. Construction NTP 10/16/19, construction completion scheduled 6/11/2020. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.					
	\$1,428,941		PM UTL: Yusufoglu, Eldar																	
	\$0		PM LAD: Lefcourt, Eric																	
			PM UDCCD: Engida, Samuel																	

**Construction**

<b>SW North side Soapstone to South Lakes</b>	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Sunrise Valley Dr</b> 102/500-C50000 DCBPA-074 AA1400074-12	Hunter Mill		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
			PM TDD: Lauretti, Francesco						Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive						<b>UPC #103285. RMAG ID# 12.</b> Construction is 15% complete. Construction NTP 10/16/19, construction completion scheduled 6/11/2020. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side. AA140073-12 to be completed first before construction proceeds with this project.					
	\$1,750,000		PM UTL: Yusufoglu, Eldar																	
	\$0		PM LAD: Glass, Lisa																	
			PM UDCCD: Engida, Samuel																	

**Construction**

<b>Georgetown Pike Trail Phase III</b>	12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	08/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Georgetown Pike Trail Phase III</b> 102/500-C50000 GTP-130-130 AA1400130-13	Dranesville		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
			PM TDD: Dresser, John						Approximately 275 LF trail along the north side of Georgetown Pike						<b>UPC #111913. Enhancement Grant Project.</b> Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP was 6/27/19. Construction was substantially completed on 8/1/19. Trail opening ribbon cutting was held on 10/23/19. VDOT LAP closeout complete. Awaiting permit release. Final invoice pending.					
	\$300,000		PM UTL: Pugh, Richard																	
	\$0		PM LAD: Baker, Lisa																	
			PM UDCCD: Samiyi, Bijan																	

**Post-Construction**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Jones Branch Connector - Final Design</b> 102/500-C50000 JBC-093-093 AA1400093-13	Providence \$60,000,000 \$0	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Dresser, John					Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes					<b>UPC #103907.</b> Project is in Construction phase by VDOT - CN phase began with contract signing on 12/28/16. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. Milestone 2 - Opening of Two (2) lanes of traffic in each direction was completed on 11/25/19. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020.											
		PM UTL: Yusufoglu, Eldar																					
		PM LAD: Baker, Lisa																					

**Post-Construction**

<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.											
		PM UTL: Yusufoglu, Eldar																					
		PM LAD:																					

**Post-Construction**

<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.											
		PM UTL: Yusufoglu, Eldar																					
		PM LAD:																					

**Post-Construction**

<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<b>RHPTI</b> 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvements					<b>UPC #98753. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.											
		PM UTL: Yusufoglu, Eldar																					
		PM LAD:																					

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP accepted 12/2/19. LAP closeout is complete. VDOT permit released 3/12/2020. Final invoice to be prepared.												
<b>Post-Construction</b>																							
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> <b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction 95% complete. Construction NTP 7/15/19, construction completion scheduled 2/9/2020. Due to delay in obtaining approval of pre-cast shop drawings, contractor has requested a time extension to 3/7/2020.												
<b>Construction</b>																							
<b>Sunset Hills/Town Center Pkwy</b>			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
<b>RMAG</b> 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$576,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> <b>UPC #107437. RMAG ID#6.</b> VDOT Authorization for Ad received 9/9/19. Bid Advertised on 9/24/19. Bids opened 10/15/19. Construction Award package resubmitted to VDOT for authorization on 12/3/19, and authorization received 12/17/19. NIP signed 1/9/2020. Notice of Award sent 1/13/2020. Pre-construction meeting held 2/4/2020. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020.												
<b>Construction</b>																							
<b>Sunrise V- S. Side Glade to Reston Pkwy</b>			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
<b>RMAG</b> 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,810,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> <b>UPC #107438. RMAG ID# 7 &amp; 8.</b> Construction 65% complete. Signal timings approved 3/3/2020.												
<b>Construction</b>																							

Mar 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	02/20	NA	04/20	04/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
On Hold <input type="checkbox"/>																							
<b>RMAG</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Shahnaj, Sonia					Construct bicycle and pedestrian grade separated crossing					<b>UPC #107439. RMAG ID# 5.</b> Received comments on 3rd Pre-Final design on 3/4/2020 and are under review. Final Plats were completed on 2/27/20. ROW authorization package submitted to VDOT on 2/28/2020. Donation of property is underway.										
RMAG-102			PM UTL: Pugh, Richard																				
AA1400102-13	\$13,401,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19
On Hold <input type="checkbox"/>																							
<b>Rt. 50 Intersection</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: El Kaissi, Mohamad					Pedestrian intersection and bus stop improvements					<b>UPC #108494.</b> VDOT permit released 9/19/19. LAP closeout is complete. Final invoice is being prepared. Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St.										
RT50-052		Providence	PM UTL: Nguyen, Tan																				
AA1400052-12	\$250,000		PM LAD: Delli Carpini, Angelica																				
	(\$7,700)		PM UDCCD: Stevens, Michael																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
On Hold <input type="checkbox"/>																							
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Nabavi, Seyed					Approximately 1,400 LF of sidewalk and trail on north side of Route 50					<b>UPC #108499.</b> Construction substantially completed on 12/18/19. VDOT reinspection pending. Project construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.										
RT50-055		Mason	PM UTL: Nguyen, Tan																				
AA1400055-12	\$1,029,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19
On Hold <input type="checkbox"/>																							
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: Nabavi, Seyed					Approximately 500 LF of sidewalk and trail on south side of Route 50					<b>UPC #108500.</b> Construction substantially completed on 12/18/19. VDOT reinspection pending. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.										
RT50-056			PM UTL: Nguyen, Tan																				
AA1400056-12	\$483,500		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Woodlawn Ave to Church North Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Providence	PM TDD: Roberson, Jeanmarie				Approximately 550 LF sidewalk				<b>UPC #108497.</b> Construction substantially complete 3/27/19. VDOT permit released 9/19/19. LAP closeout complete. Final													
<b>RT50-057</b>		Mason	PM UTL: Nguyen, Tan				on north side of Route 50				invoice pending. Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.													
<b>AA1400057-12</b>		\$508,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Wescott St. @ Annandale Rd. North Side</b>			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Providence	PM TDD: Nabavi, Seyed				Approximately 2,800 LF of				<b>UPC #108498.</b> Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released													
<b>RT50-058</b>		Mason	PM UTL: Nguyen, Tan				sidewalk and trail on north side				3/11/2020.													
<b>AA1400058-12</b>		\$2,095,000	PM LAD: TBD, To Be Determined				of Route 50																	
		\$0	PM UDCCD: Lim, Vannak																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Annandale Rd. @ Cherry St. to North Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Providence	PM TDD: El Kaissi, Mohamad				Approximately 1,310 LF of				<b>UPC #108501.</b> Construction substantially complete 6/13/19. LAP closeout complete. VDOT permit released 3/11/2020.													
<b>RT50-059</b>		Mason	PM UTL: Nguyen, Tan				sidewalk and trail on north side				Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.													
<b>AA1400059-12</b>		\$659,000	PM LAD: Glass, Lisa				of Route 50																	
		\$0	PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
<b>Meadow Ln to Linden Ln@N Side</b>			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19	
																							On Hold <input type="checkbox"/>	
<b>Rt. 50 Sidewalk</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>102/500-C50000</b>		Providence	PM TDD: Nabavi, Seyed				Approximately 600 LF of sidewalk				<b>UPC #108495.</b> Construction substantially complete 6/13/19. VDOT permit released 9/19/19. LAP closeout is complete.													
<b>RT50-060</b>		Mason	PM UTL: Nguyen, Tan				and trail on north side of Route				Final invoice pending. Project Construction is bundled with Project #1400059-12, Route 50 North Side Sidewalk from													
<b>AA1400060-12</b>		\$739,000	PM LAD: Shubert, Beth				50				Annandale Rd to Cherry St.													
		\$0	PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Post-Construction</b>																									
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19		
																							On Hold <input type="checkbox"/>		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
102/500-C50000		Mason	PM TDD: El Kaissi, Mohamad				Approximately 1,300 LF of				<b>UPC #108493.</b> Construction substantially complete 5/31/19. LAP close-out is complete. VDOT permit released 3/11/2020. Final invoice is being prepared.														
RT50-061		Providence	PM UTL: Nguyen, Tan				sidewalk and trail on south side																		
AA1400061-12		\$1,284,200	PM LAD: Delli Carpini, Angelica				of Route 50																		
		\$0	PM UDCCD: Samiyi, Bijan																						
			PM CPTED: Harrell, William																						
<b>Construction</b>																									
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	09/20		
																							On Hold <input type="checkbox"/>		
102/500-C50000		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
SRTS-138			PM TDD: Hojatzadeh, Max				Construct 5-foot concrete				<b>UPC #105990. TPP ID# 307.</b> Funding via Safe Routes to School Grant. Pre-construction meeting held 1/29/2020. Construction NTP 3/17/2020, construction completion scheduled 9/12/2020. Schedule adjusted due to contract duration.														
AA1400138-15		\$1,300,000	PM UTL: Nguyen, Tan				sidewalk along Old Courthouse																		
		\$0	PM LAD: Alcon, Kelly				Road																		
			PM UDCCD: Teshome, Demelew																						
			PM CPTED:																						
<b>Design</b>																									
Wolftrap Elementary School SRTS			11/19	01/20	05/20	09/20	10/21	01/22	01/22	11/20	TBD	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23		
																							On Hold <input type="checkbox"/>		
102/500-C50000		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
SRTS-150			PM TDD: Lauretti, Francesco				Provide protected crosswalk at				<b>UPC #113637.</b> Intermediate design is in progress.														
AA1400150-19		\$250,000	PM UTL:				Beulah Road and Talisman Drive																		
		\$0	PM LAD:				and bike lanes along Beulah Road																		
			PM UDCCD:				for approximately 2,200 LF																		
			PM CPTED:																						
<b>Pre-Design</b>																									
Vienna Merrifield Bike Share			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
																							On Hold <input type="checkbox"/>		
102/500-C50000		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TF-000045-002-0			PM TDD: Zahirieh, Shahla				Installation of 6 bike share				6 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings).														
TF-000045-002		\$0	PM UTL:				stations within the Vienna																		
		\$0	PM LAD:				Merrifield area																		
			PM UDCCD:																						
			PM CPTED:																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Scotts Run Wilkwy</b>			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20
<b>TMSAMS</b> 102/500-C50000 TMSAMS-107 AA1400107-13		Providence \$4,566,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<u>Monthly Remarks</u> <b>UPC #110477. TMSAMS ID# 107.</b> CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, construction completion scheduled for 9/9/2020. Construction is 50% complete.												
<b>Construction</b>																							On Hold <input type="checkbox"/>
<b>Vesper Ct Trail</b>			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
<b>TMSAMS</b> 102/500-C50000 TMSAMS-120 AA1400120-13		Hunter Mill \$2,442,178 (\$15,733)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Cutler, Tom PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike				<u>Monthly Remarks</u> <b>UPC #106936. TMSAMS ID# 120.</b> Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS agreement release was received on 1/28/2020. VDOT permit was released on 9/23/19. LAP close-out is complete. Fnal invoice pending.												
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>VRE Rolling Road Station Parking Lot Expansion</b>			08/18	NA	03/19	05/20	01/21	06/21	06/21	09/20	NA	NA	09/20	03/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
<b>124/400-C40011</b> 2G40-055-000-A-0 2G40-055-000		Springfield \$2,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Abifadel, Gibran				<u>Project Description</u> Surface parking lot expansion				<u>Monthly Remarks</u> Pre-final design in progress. Coordination with utility companies to avoid utility conflicts is in progress.												
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>Giles Run &amp; Laurel Hill</b>			12/17	NA	08/18	11/19	06/20	04/20	08/20	04/20	NA	NA	05/20	08/20	NA	NA	NA	10/20	12/20	01/21	03/21	10/21	10/21
<b>124/400-C40011</b> 2G40-067-000-0 2G40-067-000		Mount Vernon \$4,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Borkowski, Tad				<u>Project Description</u> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				<u>Monthly Remarks</u> This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared.												
<b>Design</b>																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Sunrise Valley-Reston Parkway-Soapstone NS			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>RMAG Phase II</b> 124/400-C40011 2G40-085-002-0 2G40-085-002		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive				<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> Project scope is up to pre-final design phase due to anticipated development application in the vicinity. Pre-final design was completed on 11/12/19. Received comments from VDOT on 1/6/2020. A meeting was held with CPTED on 2/10/2020 for further scope evaluation. A reduced scope of installing a shared use path was suggested as an interim solution for the project. Factors including anticipated development, time and cost for utility relocation and land rights were considered for the recommended reduced scope.														
	\$9,100,000 \$0																						On Hold <input type="checkbox"/>		
<b>Design</b>																									
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>RMAG Phase II</b> 124/400-C40011 2G40-085-003-0 2G40-085-003		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Reconstruct New Dominion Parkway with off-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway				<u>Monthly Remarks</u> <b>TPP ID #189.13. RMAG Phase II ID#13.</b> NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.														
	\$2,000,000 \$0																						11/2018 On Hold <input checked="" type="checkbox"/>		
<b>Design</b>																									
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>RMAG Phase II</b> 124/400-C40011 2G40-085-006-0 2G40-085-006		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Construct off-road bike lanes by reducing median and lane widths				<u>Monthly Remarks</u> <b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.														
	\$1,800,000 \$1,800,000																						10/2018 On Hold <input checked="" type="checkbox"/>		
<b>Design</b>																									
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	03/20	03/20	05/20	09/20		
<b>HMSAMS</b> 124/400-C40011 2G40-086-007-0 2G40-086-007		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran				<u>Project Description</u> 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.				<u>Monthly Remarks</u> <b>TPP ID# 190.06 HMSAMS ID# 7.</b> Land acquisition was completed on 11/7/19. VDOT Land Use Permit was received on 1/9/2020. LDS Land Disturbance Permit was received on 1/21/2020. Final Construction package was submitted to UDCCD on 2/10/2020.														
	\$1,250,000 \$0																						On Hold <input type="checkbox"/>		
<b>Bid Advertisement</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	01/19	07/19	11/19	08/18	11/18	NA	11/18	11/19	NA	NA	NA	12/19	12/19	12/19	01/20	02/20	04/20
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD:	Marsh, Dennis	Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard					<b>TPP ID# 190.11.</b> Construction NTP 1/27/2020. Construction completion scheduled 4/29/2020. Construction is 80% complete.													
2G40-086-012-0			PM UTL:	Maisel, Michael																			
2G40-086-012	\$400,000		PM LAD:	Strayhorne, Robert																			
	\$0		PM UDCCD:	Bajracharya, Sanjala																			
			PM CPTED:	Delmare, Lauren																			
<b>Construction</b>																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	03/20	NA	NA	NA	NA	NA	11/19	03/20	NA	04/20	04/20	05/20	05/20	08/20	08/20
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie	Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links					<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Draft construction package submitted to UDCCD on 2/20/2020. Updated TMP approved on 3/17/2020. VDOT authorization to submit for permit on 3/17/2020. Preparing VDOT permit submission.													
2G40-086-014-A-0			PM UTL:	Maisel, Michael																			
2G40-086-014	\$1,600,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:	Stevens, Daniel																			
<b>Design</b>																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	12/20	02/21	02/21	04/20	05/20	NA	06/20	01/21	01/21	04/21	NA	03/21	04/21	05/21	06/21	12/21	12/21
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie	Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links					<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design distributed for review 11/15/19.													
2G40-086-014-B-0			PM UTL:	Maisel, Michael																			
2G40-086-014	\$1,600,000		PM LAD:	Strayhorne, Robert																			
	\$0		PM UDCCD:																				
			PM CPTED:	Stevens, Daniel																			
<b>Design</b>																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
On Hold <input type="checkbox"/>																							
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD:	Roberson, Jeanmarie	Upgrade two curb ramps along northbound and add APS to all 4 corners					<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Task Order for Phase C is under review.													
2G40-086-014-C-0			PM UTL:	Nguyen, Tan																			
2G40-086-014	\$1,600,000		PM LAD:																				
	\$1,500,000		PM UDCCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<b>Sunrise Valley Drive (Route 286 to Innovation Street)</b>			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie				Reconstruct Sunrise Valley Drive from Innovation Station to				<b>TPP ID# 190.14 - HMSAMS ID#14.</b> Project is on hold pending clarification of project scope from CPTED.												
2G40-086-015-0			PM UTL: Nguyen, Tan				Fairfax County Parkway to																
2G40-086-015		\$6,100,000	PM LAD:				provide off-road bike lanes by																
		\$0	PM UDCD:				narrowing median and travel																
			PM CPTED: Wynands, Nicole				lane widths																
<b>Design</b>																							
<b>Sunset Hills/Fairfax County Parkway</b>			05/17	07/17	12/17	05/18	09/19	12/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	04/20	04/20	05/20	06/20	04/21	02/21
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Provide a crosswalk at the on-				<b>TPP ID#: 189.10 RMAG ID# 10.</b> 2nd final design and design waiver submitted to VDOT for review 12/3/19.												
2G40-086-018-0			PM UTL:				ramp from Sunset Hills Road to																
2G40-086-018		\$500,000	PM LAD: Bailey, Stephen				the Fairfax County Parkway and																
		\$0	PM UDCD:				extend the shared-use path 130																
			PM CPTED: Delmare, Lauren				LF																
<b>Design</b>																							
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>			12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013		Springfield	PM TDD: Roberson, Jeanmarie				Realign Burke Road to eliminate				<b>TPP ID#23.</b> Final design underway. NTP for land acquisition provided on 12/20/19. Land rights on 2 of 15 properties have												
2G40-087-003-0			PM UTL: Nguyen, Tan				hazardous curve and upgrade				been acquired.												
2G40-087-003		\$8,500,000	PM LAD: Shubert, Beth				storm drainage facilities at																
		\$0	PM UDCD: Lim, Vannak				stream crossing to minimize																
			PM CPTED: Luo, Caijun				flooding																
<b>Land Acquisition</b>																							
<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013		Providence	PM TDD: Roberson, Jeanmarie				Add left turn lane on Cedar Lane				<b>TPP ID#26.</b> Project deferred based on future funding.												
2G40-087-004-0			PM UTL:				and Electric Avenue, including																
2G40-087-004		\$1,600,000	PM LAD:				intersection improvements																
		\$1,600,000	PM UDCD:																				
			PM CPTED: Bandy, Audra																				
<b>Study</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Backlick Road and Industrial Road</b>			04/19	12/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>124/400-C40013</b>	Mason		PM TDD: Nabavi, Seyed				Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<b>TPP ID# 21 &amp; 91</b> Intermediate design is in progress. Preliminary comments received on 2/22/2020. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.												
<b>2G40-087-010-0</b>	Lee		PM UTL: Maisel, Michael																				
<b>2G40-087-010</b>	\$5,500,000		PM LAD:																				
	\$0		PM UDCCD: Harrell, William																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b>			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	12/20	04/20
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>124/400-C40013</b>	Dranesville		PM TDD: Nabavi, Seyed				700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road				<b>TPP ID# 313.</b> Construction 50% complete. Construction NTP 10/15/19, construction completion scheduled 2/12/2020. Task order to be extended due to restrictions on pouring asphalt during winter. Signal timing approval received from VDOT 9/27/19. Construction authorized 9/18/19. Permit received 8/12/19. LAD completed on 2/4/19.												
<b>2G40-087-011-0</b>			PM UTL: Nguyen, Tan																				
<b>2G40-087-011</b>	\$900,000		PM LAD: Maye, Kimberly																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Borkowski, Tad																				
<b>Construction</b>																							
<b>Terminal Rd LTL at Rt 286</b>			05/19	09/19	02/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>124/400-C40013</b>	Mount Vernon		PM TDD: Hojatzadeh, Max				Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				<b>TPP ID#127.</b> Construction NTP 3/10/2020, construction completion scheduled for 7/7/2020. Pre-construction meeting held 3/3/2020. Final construction package submitted on 2/24/2020. VDOT permit received 12/4/19. Land acquisition completed on 10/25/19. Final plans approved on 2/6/19. Schedule adjusted due to contract duration.												
<b>2G40-087-020-0</b>			PM UTL: Nguyen, Tan																				
<b>2G40-087-020</b>	\$2,250,000		PM LAD:																				
	\$0		PM UDCCD: Alexandrow, Nikolai																				
			PM CPTED: Alexandrow, Nikolai																				
<b>Design</b>																							
<b>Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	07/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>124/400-C40011</b>	Hunter Mill		PM TDD: Nabavi, Seyed				Approximately 1,200 LF of sidewalk on north side of Glade Drive				<b>TPP ID#127.</b> Construction NTP 3/10/2020, construction completion scheduled for 7/7/2020. Pre-construction meeting held 3/3/2020. Final construction package submitted on 2/24/2020. VDOT permit received 12/4/19. Land acquisition completed on 10/25/19. Final plans approved on 2/6/19. Schedule adjusted due to contract duration.												
<b>2G40-088-007-0</b>			PM UTL: Nguyen, Tan																				
<b>2G40-088-007</b>	\$800,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	06/18	06/17	08/18	11/16	NA	NA	12/16	06/18	09/18	04/19	NA	02/19	NA	NA	05/19	07/18	09/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD: Beall, James	Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						<b>TPP ID#103.</b> Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction substantially complete 9/24/19. Punch list completed. Permit release requested 2/20/2020.										
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-014	\$1,600,000		PM LAD: Glass, Lisa																	
	\$0		PM UDCCD: Syed-Muhammad, Abul																	
			PM CPTED: Harrell, William																	

Post-Construction

Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa	Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						<b>TPP ID#305.</b> Construction 35% complete. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.										
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-016	\$2,400,000		PM LAD: Monahan, Clyde																	
	\$0		PM UDCCD: Metafria, Fasika																	
			PM CPTED: Chellappa, Smitha																	

Construction

Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa	Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID #143.</b> Construction 80% complete. Construction NTP 7/9/19, construction completion scheduled 4/3/2020. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.										
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-017	\$1,750,000		PM LAD: Shubert, Beth																	
	\$0		PM UDCCD: Engida, Samuel																	
			PM CPTED: Chellappa, Smitha																	

Construction

Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa	Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID#142.</b> Construction 90% complete. Revised permit received 1/28/2020. Construction NTP 7/9/19, construction completion scheduled 4/3/2020. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.										
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-018	\$1,600,000		PM LAD: Shubert, Beth																	
	\$0		PM UDCCD: Engida, Samuel																	
			PM CPTED: Chellappa, Smitha																	

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>			09/17	04/18	03/20	08/20	09/21	11/20	11/21	11/20	02/21	NA	02/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						<b>TPP Project #150- HMSAMS</b> - 2nd Intermediate plans distributed for review 3/6/2020. Scoping changes include the addition of new crosswalks and refuge islands, adding a buffer strip, and adding a walkway along the school frontage. A Citizens Meeting was held on 11/13/19.										
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																						
2G40-088-025	\$3,500,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCD: McCorkle, Lisa																						
			PM CPTED: Wynands, Nicole																						
<b>Design</b>																									
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>			01/19	04/19	10/19	04/20	02/21	10/21	05/21	05/20	06/20	NA	07/20	02/21	10/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> Joint Permit Application submitted to VMRC on 12/23/19. Requested additional survey on 1/23/2020. Plat is underway. Pre-final design is in progress.										
2G40-088-026-0			PM UTL: Pugh, Richard																						
2G40-088-026	\$5,500,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Rashid, Alan																						
			PM CPTED: Hamidi, AJ																						
<b>Design</b>																									
<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						<b>TPP ID#155.</b> Utility relocation is in progress. Final construction package is in progress. VDOT permit received 2/18/2020. Utility relocation is in progress. Land acquisition completed on 11/22/19. SWPPP is being prepared.										
2G40-088-027-0			PM UTL: Pugh, Richard																						
2G40-088-027	\$1,900,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCD: Stevens, Michael																						
			PM CPTED: Wells, Chris																						
<b>Utility Relocation</b>																									
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	12/19	12/20	02/21	06/21	07/20	NA	NA	09/20	05/21	04/21	11/21	NA	10/21	11/21	12/21	01/22	12/22	11/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						<b>TPP ID#172.</b> Pre-final design submitted 12/19/19. Awaiting response from VDOT Structures, Right of Way, and Maintenance. Additional utility designation and test pits are in progress.										
2G40-088-028-0			PM UTL: Nguyen, Tan																						
2G40-088-028	\$6,250,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCD:																						
			PM CPTED: Askarzadeh, Negin																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<b>Georgetown Pike Trail Phase IV</b>																							
			02/16	01/17	08/17	02/18	12/18	08/19	03/19	07/18	NA	NA	10/18	01/19	11/18	05/19	NA	04/19	05/19	05/19	06/19	08/20	10/19
On Hold <input type="checkbox"/>																							
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
124/400-C40011	Dranesville		PM TDD: Dresser, John	Approximately 1,200 LF of 6-foot walkway along the north side of Georgetown Pike				<b>TPP ID# 125</b> Construction was substantially completed on 10/4/19. A Trail opening ribbon cutting was held on 10/23/19. VDOT reinspection completed 3/3/2020 and all punchlist items addressed. Awaiting permit release.															
2G40-088-036-0			PM UTL: Pugh, Richard																				
2G40-088-036	\$1,000,000		PM LAD: Honnick, John																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Borkowski, Tad																				
<b>Post-Construction</b>																							
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>																							
			12/17	01/18	06/18	11/18	07/19	11/19	06/20	07/19	NA	NA	07/19	05/20	04/20	07/20	NA	07/20	08/20	08/20	08/20	07/20	01/21
On Hold <input type="checkbox"/>																							
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa	Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive				<b>TPP ID#134.</b> Third Final design is in progress. Additional information shared with VDOT on 2/11/2020, based on comments from VDOT regarding maintenance of sidewalk. Land rights on 1 of 4 properties have been acquired. Admin Item 3/24/2020, Public Hearing scheduled for 4/14/2020. Stormwater Management Approval received 6/29/19. Meeting held on 1/10/2020 with Wentworth HOA to discuss the potential impacts of our proposed improvements. Verizon and Cox relocation design in progress.															
2G40-088-038-0			PM UTL: Pugh, Richard																				
2G40-088-038	\$600,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD: Engida, Samuel																				
			PM CPTED: Stevens, Daniel																				
<b>Land Acquisition</b>																							
<b>Lisle Ave Walkway (Griffith to Sportsman)</b>																							
			08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
On Hold <input type="checkbox"/>																							
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue				<b>TPP ID#147.</b> 2nd pre-final design is in progress. Draft plats received 1/20/2020 and are under review.															
2G40-088-044-0			PM UTL: Maisel, Michael																				
2G40-088-044	\$700,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD: Teshome, Demelew																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							
<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>																							
			08/18	01/19	NA	10/19	08/21	10/21	10/21	07/20	10/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23
On Hold <input type="checkbox"/>																							
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>															
124/400-C40011	Mason		PM TDD: Fasceski, Jeff	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School				<b>TPP ID#161.</b> Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process.															
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-049	\$1,300,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	08/20	08/21	01/22	01/22	01/21	TBD	NA	03/21	11/21	TBD	TBD	NA	03/22	04/22	05/22	06/22	04/23	04/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road. Includes culvert installation and retaining wall						<b>TPP ID 211</b> - Intermediate design plans submitted to LDS on 3/5/2020. Met with VDOT on 10/30/19 to discuss culvert design. Geotechnical work authorized on 12/3/19. Additional survey of culvert replacement completed 1/3/2020. Test pits received on 3/10/2020.									
2G40-088-062-0			PM UTL:	Nguyen, Tan																
2G40-088-062	\$1,750,000		PM LAD:																	
	\$0		PM UDCD:																	
			PM CPTED:	Wells, Chris																

Design

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	05/20	NA	NA	NA	NA	NA	03/20	07/20	NA	07/20	08/20	09/20	10/20	09/21	04/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						<b>TPP ID# 228.</b> Final Design plans submitted to VDOT & other county agencies on 1/30/2020. Meeting held with VDOT on 2/24/2020 to discuss further CTB approval process regarding Limited Access Line Crossing. UFI held on 2/19/2020. Relocation design is in progress.									
2G40-088-066-0			PM UTL:	Pugh, Richard																
2G40-088-066	\$800,000		PM LAD:																	
	\$0		PM UDCD:																	
			PM CPTED:	Lilley, Ronald																

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	04/20	02/21	04/21	04/21	05/20	06/20	NA	07/20	01/21	01/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<b>TPP ID# 238.</b> Pre-final design is in progress. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going.									
2G40-088-069-0			PM UTL:	Pugh, Richard																
2G40-088-069	\$2,150,000		PM LAD:	Strayhorne, Robert																
	\$0		PM UDCD:	Stevens, Michael																
			PM CPTED:	Abifadel, Gibran																

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	04/20	03/21	10/21	10/21	09/20	10/20	NA	11/20	08/21	TBD	TBD	NA	01/22	01/22	01/22	02/22	08/22	08/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD:	Ayers, Robert	Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						<b>TPP ID# 87.1</b> Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19. Advance draft design received 1/28/2020. Comments returned 2/28/2020.									
2G40-088-072-0			PM UTL:																	
2G40-088-072	\$850,000		PM LAD:																	
	\$0		PM UDCD:																	
			PM CPTED:	Wynands, Nicole																

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						<b>TPP ID# 87.2</b> Project is in a floodplain and ponding stream. Survey received 5/6/19. Developed alternative options & selected preferred scope/option. Received revised proposal on 1/17/2020 which was approved on 2/4/2020. Preliminary design effort is a floodplain analysis to be reviewed prior to design of walkway and bridge. Design schedule to be determined after review of floodplain analysis.									
2G40-088-073-0			PM UTL:																					
2G40-088-073		\$750,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					

Design

Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50						<b>TPP ID# 87.3</b> Preliminary design completed. Revised scope received from CPTED 3/5/2020. Coordinating with consultanting on preliminary revision based on changes to scope.									
2G40-088-074-0			PM UTL:																					
2G40-088-074		\$850,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					

Design

Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 1,190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.4</b> Preliminary design completed. Design addendum approved 2/5/2020. Schedule being developed.									
2G40-088-075-0			PM UTL:																					
2G40-088-075		\$1,700,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					

Design

Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.5</b> Preliminary design completed. Design addendum approved 2/5/2020. Schedule being developed.									
2G40-088-076-0			PM UTL:																					
2G40-088-076		\$900,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Memorial St/Donora Dr Pedestrian Crossing</b>			12/18	NA	03/20	07/20	11/20	03/21	09/21	07/20	TBD	NA	10/20	05/21	TBD	TBD	NA	12/21	01/22	02/22	03/22	12/21	06/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> 2nd intermediate design is in progress. Design addendum approved 1/31/2020. Concurrence received from Supervisor's office on 11/6/19 for the new design proposed by the consultant based on crosswalk study.								
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077	\$250,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				

Design

<b>Route 50 Walkway (Ellenwood Dr to Chichester Ln)</b>			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						<b>TPP ID# 87.4</b> Preliminary design completed. Design addendum approved 2/5/2020. Schedule being developed.								
2G40-088-079-0			PM UTL:																				
2G40-088-079	\$150,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	TBD	05/23	08/23
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes						<b>UPC #108720. TPP ID# 062.</b> RFP released 9/23/19. Design Public Hearing held 9/23/19. FHWA approved NEPA Categorical Exclusion(CE) on 10/30/19. Board of Supervisor approved project support and endorsement of Limited Access Control Change on 2/11/2020. Design-Build award anticipated in Spring 2020. Technical Proposals received 3/6/2020, Price Proposals due 3/27/2020.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																				
2G40-100-000	\$86,480,000		PM LAD: Cate, Dennis																				
	\$0		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

<b>Balls Hill Rd/Old Dominion Dr Int</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie						Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement						Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical, civil design and traffic signalization have been approved. Schedule to be provided after the survey is complete.								
2G40-152-000-0			PM UTL: Nguyen, Tan																				
2G40-152-000	\$20,500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Guarino, Michael																				

Pre-Design



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>00652 Richmond Highway NB @ Sherwood Hall Lane</b>			NA	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-00652			PM TDD: Hojatzadeh, Max				Install 7'x22' concret bus pad, REX Shelter with Trashcan & Bench				Bus shelter location under investigation.													
TS-000016-056	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>00770 Telegraph Road SB @ Franconia Rd</b>			08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	01/20	02/20	03/20	02/20	11/20	04/20	
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-00770			PM TDD: Shahnaj, Sonia				Install concrete loading pad and sidewalk connection from the new pad to the existing trail.				Construction authorized on 1/31/2020. UDCCD Task Order #41. Construction NTP on 2/26/2020, construction completion scheduled for 4/10/2020. Schedule adjusted due to contract duration.													
TS-000014-040	\$50,000		PM UTL:																					
	\$0		PM LAD: Strayhorne, Robert																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>01044 Little River Turnpike EB @ Oasis Drive</b>			02/20	NA	04/20	NA	06/20	08/20	08/20	TBD	NA	NA	NA	NA	TBD	TBD	NA	09/20	10/20	10/20	12/20	03/21	03/21	
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-01044			PM TDD: Hojatzadeh, Max				Install new sidewalk along Little River Turnpike, Replace existing bus pad, shelter and trash can, Replace existing curb ramps at intersection. Pavement marking and pedestrian signal modifications.				Task Order #20 - NTP with design issued on 2/5/2020.													
TS-000015-026	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>01433-Braddock Rd EB @ Dunleigh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	04/20	05/20	05/20	05/20	06/21	09/20	
<b>Bus Stop Improvements 124/400-C40011</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-01433			PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT Countywide permit package submitted 3/3/2020. Building permit for bus shelter in process.													
TS-000011-033	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01697 Old Keene Mill Road WB @ Commerce Street</b>			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-01697</b>			PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.												
<b>TS-000014-042</b>		\$50,000	PM UTL:																				
		\$50,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>02078 Gallows Road NB @ Cottage Street</b>			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02078</b>			PM TDD: Madhusudhan, Galappa				Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.												
<b>TS-000017-038</b>		\$50,000	PM UTL:																				
		\$50,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>02092 Gallows Road NB @ Gatehouse Road</b>			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	11/20	11/20	11/20	04/21	04/21
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02092</b>			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Final design received 2/27/2020. VDOT Countywide permit package submitted on 3/3/2020.												
<b>TS-000017-029</b>		\$50,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02093 Gallows Road SB @ Gatehouse Road</b>			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	04/20	05/20	05/20	05/20	09/20	10/20
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-02093</b>			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				LAD NTP 9/13/19. VDOT Countywide permit package submitted on 3/3/2020.												
<b>TS-000017-030</b>		\$50,000	PM UTL:																				
		\$0	PM LAD: Honnick, John																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02100 Gallows Road SB @ Lee Highway</b>			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	05/20	05/20	05/20	05/20	09/20	10/20
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02100 TS-000017-031	Providence \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> VDOT Countywide permit package submitted on 3/3/2020.													
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02101 Gallows Road NB @ Lee Highway</b>			07/18	NA	NA	01/19	06/19	11/19	TBD	09/19	NA	NA	09/19	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	09/20	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02101 TS-000017-032	Providence \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Project to be redesigned to avoid need for land rights. Schedule to be adjusted.													
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>02114 Gallows Road SB North of Gatehouse Road</b>			07/18	NA	NA	01/19	06/19	NA	NA	09/19	NA	NA	09/19	01/20	NA	NA	NA	NA	NA	NA	NA	NA	NA
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02114 TS-000017-028	Providence \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Property owner not willing to grant land rights for this project. Project has been cancelled.													
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02152 TS-000013-039	Hunter Mill \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired.													
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired.									
4YP202-02153			PM UTL:																					
TS-000013-040	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired.									
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	08/20	09/19	NA	NA	03/20	07/20	NA	NA	NA	09/20	09/20	09/20	10/20	09/20	03/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired.									
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02239 Guinea Road EB @ Olley Lane</b>			NA	NA	NA	NA	03/20	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	03/20	04/20	04/20	04/20	06/20	06/20	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011			PM TDD: Hojatzadeh, Max						Install loading bus pad 100' from intersection and relocate Fairfax connector & metro signs and post to new loading pad						In-house design. Final design complete. Countywide permit package is being prepared.									
4YP202-02239			PM UTL:																					
TS-000011-035	\$0	\$0	PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>02633 Lee Jackson Memorial Highway WB @ Muirfield Lane</b>			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Bus Stop Improvements 124/400-C40011</b>	Sully		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>4YP202-02633</b>			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/20. Survey is in progress. Schedule to be developed upon survey completion.														
<b>TS-000019-007</b>	\$20,000		PM UTL:																						
	\$20,000		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Survey</b>																									
<b>02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road</b>			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Bus Stop Improvements 124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>4YP202-02817</b>			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed on survey completion.														
<b>TS-000016-055</b>	\$35,000		PM UTL:																						
	\$35,000		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Survey</b>																									
<b>02901 North Shore Drive NB @ Maple Ridge Road</b>			NA	NA	NA	01/20	01/20	04/20	02/20	NA	NA	NA	NA	NA	NA	NA	NA	03/20	04/20	04/20	04/20	06/20	06/20		
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>4YP202-02901</b>			PM TDD: Hojatzadeh, Max				Install 6'x8' concrete bus stop pad with bench				In house design. Final construction package submitted to UDCCD on 3/5/2020.														
<b>TS-000013-047</b>	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Construction</b>																									
<b>02902 North Shore Drive EB @ Northgate Square</b>			02/20	NA	05/20	NA	08/20	04/21	04/21	07/20	TBD	NA	08/20	03/21	TBD	TBD	NA	04/21	05/21	05/21	06/21	09/21	09/21		
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>4YP202-02902</b>			PM TDD: Hojatzadeh, Max				Install 8'x8' concrete bus stop pad with bench				Task Order #20 - NTP with design issued on 2/5/2020. Right of entry survey letter sent on 2/25/2020. Survey is in progress.														
<b>TS-000013-045</b>	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Survey</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	07/19	07/19	08/19	03/20	12/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark						Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.						Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCD Task Order #35. Construction NTP 8/23/19, construction completion scheduled 12/20/19. Substantially complete 12/9/19. VDOT permit release requested 12/13/19. Building inspection of shelter passed 12/17/19.								
4YP202-03132			PM UTL:																				
TS-000018-022	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and trash can with new concrete bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.								
4YP202-03160			PM UTL:																				
TS-000016-054	\$50,000		PM LAD:																				
	\$50,000		PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
<b>03181 Franconia Road EB @ Westchester Street</b>			01/18	NA	07/18	NA	12/18	05/19	07/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	09/19	09/19	09/19	09/19	09/19	02/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Install new bus shelter						Countywide permit package submitted 7/29/19. Building permit for shelter received 5/6/19. Construction authorized 9/24/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 2/20/2020. Substantially complete 2/17/2020. Building inspection passed 3/3/2020.								
4YP202-03181			PM UTL:																				
TS-000014-036	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
<b>03217-Rolling Rd SB @ Edinburgh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	06/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final plans submitted 10/8/19. Land acquisition authorization 1/9/2020. Land rights on 0 of 1 properties have been acquired.								
4YP202-03217			PM UTL:																				
TS-000016-051	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03230 - Kingstowne Blvd WB @ Kingstowne Center</b>			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	01/20
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL:					<u>Project Description</u> Install new bus shelter.					<u>Monthly Remarks</u> Project to be completed by Signal Outdoor. Project is substantially completed.					On Hold <input type="checkbox"/>					
<b>4YP202-03230</b>			<u>Project Manager/Assignments</u> PM LAD: Najeeb, Mohammed					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>TS-000014-034</b>		\$20,000 \$0	<u>Project Manager/Assignments</u> PM UDCC: PM CPTED:					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>Post-Construction</b>																							
<b>03231 - Kingstowne Blvd WB @ Barclay Drive</b>			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	01/20
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL:					<u>Project Description</u> Install new bus shelter.					<u>Monthly Remarks</u> Project to be completed by Signal Outdoor. Project is substantially completed.					On Hold <input type="checkbox"/>					
<b>4YP202-03231</b>			<u>Project Manager/Assignments</u> PM LAD: Najeeb, Mohammed					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>TS-000014-035</b>		\$20,000 \$0	<u>Project Manager/Assignments</u> PM UDCC: PM CPTED:					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>Post-Construction</b>																							
<b>03238 Reston Parkway SB @ Glade Drive</b>			05/18	07/18	08/18	NA	01/19	12/19	09/19	04/19	NA	NA	06/19	09/19	NA	NA	NA	10/19	11/19	11/19	12/19	09/20	02/20
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL:					<u>Project Description</u> Install concrete loading pad and bench.					<u>Monthly Remarks</u> Construction authorized on 10/29/19. Part of UDCC Task Order #39. Construction NTP 12/16/19, construction completion scheduled 3/14/2020. Substantially complete 2/13/2020.					On Hold <input type="checkbox"/>					
<b>4YP202-03238</b>			<u>Project Manager/Assignments</u> PM LAD: Najeeb, Mohammed					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>TS-000013-038</b>		\$50,000 \$0	<u>Project Manager/Assignments</u> PM UDCC: Carlin, Craig PM CPTED:					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>Post-Construction</b>																							
<b>03397 South Lakes Dr NB @ Tanbark Dr</b>			01/19	03/19	05/19	NA	08/19	09/19	11/19	NA	NA	NA	09/19	12/19	NA	NA	NA	01/20	02/20	02/20	02/20	06/20	05/20
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL:					<u>Project Description</u> Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.					<u>Monthly Remarks</u> VDOT permit received 11/22/19. Land acquisition completed 12/26/19. Final construction package submitted to UDCC 1/10/2020. UDCC Task Order #40. Construction NTP 3/3/2020, construction completion scheduled for 5/1/2020. Schedule adjusted due to contract duration.					On Hold <input type="checkbox"/>					
<b>4YP202-03397</b>			<u>Project Manager/Assignments</u> PM LAD: Najeeb, Mohammed					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>TS-000013-043</b>		\$50,000 \$0	<u>Project Manager/Assignments</u> PM UDCC: Carlin, Craig PM CPTED:					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	TBD	05/20	TBD	08/20	08/21	08/21	10/20	TBD	NA	12/20	07/21	TBD	TBD		08/21	09/21	09/21	09/21	12/21	12/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install 8'x8' concrete bus pad with bench & trash can, add 6' curb abutted sidewalk to intersection of Wiehle Ave and North Shore Dr.				Task Order #20 - NTP with design issued on 2/5/2020. Right of entry survey letter sent 2/25/2020. Survey is in progress.												
4YP202-03807			PM UTL:				Add CG-12 to both corners of intersection & add 50' of 5' wide sidewalk tying into existing																
TS-000013-046	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							On Hold <input type="checkbox"/>
<b>03817-Wiehle Ave NB @ North Shore Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Land acquisition notice to proceed 1/23/2020. Land rights on 0 of 1 properties have been acquired. Reston DRB application pending, adjacent property owner notifications sent on 2/25/2020.												
4YP202-03817			PM UTL:																				
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>03859 Industrial Road EB @ Commercial Drive</b>			05/18	07/18	08/18	NA	12/18	11/19	07/19	12/18	NA	NA	01/19	06/19	NA	NA	NA	09/19	10/19	11/19	11/19	09/20	02/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Shahnaj, Sonia				Install concrete loading pad, new bus shelter and trash can.				Construction authorized on 9/9/19. Part of UDCCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 2/20/2020. Substantially completed on 2/3/2020.												
4YP202-03859			PM UTL:																				
TS-000015-017	\$50,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>04444 Chain Bridge Road NB @ Tysons One Place</b>			02/20	NA	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				install 150' of 5' wide missing concrete sidewalk				NTP with design issued 2/28/2020. Survey notification letter mail out on 2/19/2020. Survey is in progress Schedule to be developed upon survey completion.												
4YP202-04444			PM UTL:																				
TS-000017-040	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
<b>Survey</b>																							On Hold <input type="checkbox"/>



Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	09/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Lauretti, Francesco						Install new shelter.						Construction substantial complete.								
4YP202-04594			PM UTL:																				
TS-000017-026	\$30,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Post-Construction</b>																							
04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	10/19	03/20	02/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia						Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.						Construction authorized on 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 2/9/2020. Substantially complete 2/3/2020.								
4YP202-04938			PM UTL:																				
TS-000017-033	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Post-Construction</b>																							
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	02/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Final design submitted to VDOT on 2/6/2020.								
4YP202-06118			PM UTL:																				
TS-000016-052	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
06262 Jones Branch Dr EB @ Lincoln Center Ct			11/18	02/19	07/19	NA	08/19	06/20	01/20	10/19	NA	NA	10/19	01/20	NA	NA	NA	03/20	04/20	05/20	06/20	03/21	09/20
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia						Install concrete loading pad						Final construction package submitted to UDCD on 3/17/2020.								
4YP202-06262			PM UTL: Nguyen, Tan																				
TS-000017-034	\$30,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Mar 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
5000935 Columbia Pike SB @ Marshall Drive			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000935 TS-000015-022		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.												
Survey																							On Hold <input type="checkbox"/>
5000999 Carlin Springs Road NB, North of 7-11			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000999 TS-000015-025		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.												
Survey																							On Hold <input type="checkbox"/>
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001008 TS-000015-024		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.												
Survey																							On Hold <input type="checkbox"/>
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5001052 TS-000015-023		Mason	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:				<u>Project Description</u> Replace existing shelter, pad, bench, and curb ramps with new concrete bus shelter pad, bike rack, bench, loading pad, and curb ramps along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.												
Pre-Design																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>5002153 Columbia Pike WB near Leesburg Pike</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.													
<b>4YP202-5002153</b>		\$50,000																						
<b>TS-000015-020</b>		\$50,000																						
<b>Survey</b>																								
<b>5002154 Columbia Pike EB near Leesburg Pike</b>			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey letters sent out on 2/11/2020. Survey is in progress. Schedule to be developed upon survey completion.													
<b>4YP202-5002154</b>		\$50,000																						
<b>TS-000015-021</b>		\$50,000																						
<b>Survey</b>																								
<b>Hunter Mill Rd. @ Sunrise Valley Dr</b>			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	09/19	
<b>Pedestrian Task Force Recommendations 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: Bhinge, Deepak PM CPTED:				<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, 8-foot trail, and curb and gutter				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially complete 9/6/19. VDOT inspection requested 10/15/19. VDOT permit released 3/12/2020.													
<b>PPTF01-03100</b>		\$1,600,000																						
<b>ST-000003-031</b>		\$0																						
<b>Post-Construction</b>																								
<b>Birch St. Sidewalk</b>			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	11/19	
<b>Pedestrian Task Force Recommendations 124/400-C40011</b>	Dranesville		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially complete on 11/22/19. Nutrient Credits Assignment Agreement document submitted to VDOT on 1/13/2020. VDOT punch list received 2/18/2020.													
<b>PPTF01-04800</b>		\$1,700,000																						
<b>ST-000003-048</b>		\$0																						
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	07/20
--------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Spot Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 RSP101-01400 2G40-028-012 \$2,500,000 \$0	Providence PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCD: Samiyi, Bijan PM CPTED:	Add right turn lanes on northbound and southbound Route 123, including drainage improvements	<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> All utility relocations are complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Construction is 20% complete. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals.

**Construction**

			01/20	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	----	-----	-----	-----	----	----	----	----	----	----	----	----	-----	-----	-----	-----	-----	-----

Reston Bike Share Phase II	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 TS-000026-001-0 TS-000026-001 \$0 \$0	Hunter Mill PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:	Installation of 21 bike share stations. 17 of the stations are in parking lane. Improvements are necessary for several stations including curb ramps for 2 stations and concrete pads for 3	VDOT permit received on 12/6/19 for 17 of the 21 bike share stations within parking lane. Task Order proposal approved and NTP was issued on 1/31/2020 for the stations involving curb ramps, concrete pads and road diet. Survey notification letters were sent on 1/7/2020. Schedule to be developed once survey is complete which is anticipated in April 2020. Countywide permit for Station No. 5 was submitted 3/3/2020.

**Pre-Design**

Chain Bridge Road @ Wasp Lane RRFB			NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20
------------------------------------	--	--	----	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Capital Projects - Dranesville District	Project Manager/Assignments	Project Description	Monthly Remarks
303/300-C30010 ST-000005-002-0 ST-000005-002 \$100,000 \$0	Dranesville PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCD: Stevens, Michael PM CPTED: Delmare, Lauren	Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane	<b>TPP ID#692.</b> Construction NTP 12/9/19, construction completion scheduled 3/8/2020.

**Construction**

Hutchinson Elementary School Crosswalk/Refuge Island			NA	NA	NA	NA	NA	12/19	12/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	12/19	12/19	12/19	01/20	01/20
--	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Dranesville District	Project Manager/Assignments	Project Description	Monthly Remarks
303/300-C30010 ST-000005-004-0 ST-000005-004 \$0 \$0	Dranesville PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:	Construction median refuge island, crosswalk, and upgrade curb ramps.	CPTED completed the design of the project. Transferred to TDD for permit application and construction package development. VDOT land use permit submitted and approved on 12/4/19. Final construction package submitted to UDCD on 12/4/19. Substantially complete 1/14/2020.

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
009217-0			PM UTL: Nguyen, Tan																						
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																						
	\$109,014		PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
<b>Construction</b>																									
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	03/20	03/20	04/20	05/20	02/19	05/21		
<b>Jefferson Manor Improvements Phase IIIA</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Final construction package is in progress. Draft construction package submitted to UDCCD 9/24/19. VDOT permit received 10/3/19. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized. Final Plans approved 7/22/19. Utility relocations (WGL and FFX Water) are complete.										
2G25-097-000-0			PM UTL: Nguyen, Tan																						
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Teshome, Demelew																						
			PM CPTED: Guarino, Michael																						
<b>Design</b>																									
<b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b>			08/18	11/18	NA	08/19	08/20	12/20	04/21	07/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22		
<b>Pedestrian Improvements - Bond Fund</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. 2nd pre-final design is in progress.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																						
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD:																						
			PM CPTED: Hamidi, AJ																						
<b>Design</b>																									
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	06/20	NA	04/20	05/20	06/20	07/20	12/19	10/21		
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> LAD NTP issued 9/6/17. Land acquisition complete 12/17/19. VDOT permit received 2/14/2020. Draft construction package to UDCCD on 2/28/2020. Utility relocations at GSA 20% complete.										
4YP201-PB023			PM UTL: Nguyen, Tan																						
ST-000021-023	\$5,500,000		PM LAD: Cate, Dennis																						
	\$0		PM UDCCD: Samiyi, Bijan																						
			PM CPTED:																						
<b>Utility Relocation</b>																									

Project Name		Mar 2020																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #									Permit Submission													
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Rt. 29 Widening</b>		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
<b>Roadway Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
<b>304/300-C30050</b>	Braddock	PM TDD: Khorashadi, Brook					Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> LAP Close out has been completed. VDOT permit released 2/26/2020.										
<b>4YP212-0</b>		PM UTL: Nguyen, Tan																				
<b>5G25-052-000</b>	\$15,547,538 (\$1,131,245)	PM LAD: Finnell, Richard																				
		PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Rosenbaum, Jane																				
<b>Post-Construction</b>		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
<b>Cinder Bed Road</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
<b>304/300-C30050</b>	Mount Vernon	PM TDD: Ayers, Robert					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 3/17/2020.										
<b>4YP214-0</b>		PM UTL: Nguyen, Tan																				
<b>5G25-054-000</b>	\$6,817,000 (\$80,209)	PM LAD: Shubert, Beth																				
		PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Borkowski, Tad																				
<b>Post-Construction</b>		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20
<b>Braddock Rd./Roberts Road NB Right Turn Lane</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
<b>304/300-C30050</b>	Braddock	PM TDD: Roberson, Jeanmarie					Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					<b>TPP ID#B258.</b> Construction NTP issued on 3/16/2020, construction completion scheduled for 10/12/2020. Construction 0% complete. Revised construction completion schedule based on task order contract duration.										
<b>5G25-059-002-0</b>		PM UTL: Nguyen, Tan																				
<b>5G25-059-002</b>	\$1,600,000 \$0	PM LAD: Honnick, John																				
		PM UDCCD: Cutler, Tom																				
		PM CPTED: Qi, Maggie																				
<b>Construction</b>		02/20	NA	12/19	06/20	10/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	TBD	TBD	06/21	08/21	08/21
<b>North Chambliss St./Beauregard St.</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
<b>304/300-C30050</b>	Mason	PM TDD: Nabavi, Seyed					Extend island at North Chambliss Street and Beauregard Street intersection					<b>TPP Plan ID#B261.</b> Pre-final design is in progress. Intermediate comments received on 3/3/2020. Design NTP sent on 8/21/19. Survey completed on 7/18/19. Utility designation completed on 11/8/19.										
<b>5G25-059-003-0</b>		PM UTL: Nguyen, Tan																				
<b>5G25-059-003</b>	\$2,000,000 \$0	PM LAD: Alcon, Kelly																				
		PM UDCCD:																				
		PM CPTED: Chellappa, Smitha																				
<b>Design</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	04/20	NA	03/20	NA	NA	05/20	05/19	03/21	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun Road						<b>TPP ID#B267.</b> Final construction package submitted to UDCD 3/5/2020. VDOT Land Use Permit received 1/13/2020. Final plans approved on 5/6/19. LAD completed on 9/4/19.									
5G25-059-005-0			PM UTL: Maisel, Michael																					
5G25-059-005		\$1,750,000	PM LAD: Honnick, John																					
		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Aguayo, Vanessa																					
<b>Utility Relocation</b>																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	11/20	12/20	12/20	02/20	03/20	NA	03/20	11/20	11/20	05/21	NA	04/21	05/21	06/21	07/21	07/23	07/23	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path						<b>TPP ID # 35.</b> Pre-final design distributed for review 1/29/2020. Utility relocation coordination is ongoing.									
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007		\$13,000,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						<b>TPP ID#B278.</b> Construction NTP 6/26/19. Construction 75% complete. Revised construction completion scheduled 3/26/2020. Construction duration extended 2 months due to weather delays.									
5G25-060-010-0			PM UTL: Nguyen, Tan																					
5G25-060-010		\$1,300,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCD: Metafria, Fasika																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	07/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk						<b>TPP ID#B279.</b> Signal timing approved on 9/30/19. Construction substantially complete on 7/19/19. Re-inspection completed, awaiting permit release.									
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																					
5G25-060-011		\$750,000	PM LAD: Najeeb, Mohammed																					
		\$550,000	PM UDCD: Bajracharya, Sanjala																					
			PM CPTED: Aguayo, Vanessa																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	04/17	10/17	01/19	03/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	05/19	NA	NA	07/19	07/19	10/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Lee		PM TDD: Beall, James				Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps				<b>TPP ID#B297.</b> Construction substantially complete 10/11/19. VDOT permit released 3/12/2020.													
5G25-060-018-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-018	\$375,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Abifadel, Gibran																					
<b>Post-Construction</b>																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	11/19	05/19	04/20	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	05/20	05/20	05/20	06/20	05/20	11/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Mason		PM TDD: Turner, Latesa				Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road				<b>TPP ID#090.</b> Final plans distributed for review on 11/14/19. Land acquisition completed 7/24/19. Utility relocations are complete.													
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020	\$1,550,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Sully		PM TDD: Dresser, John				Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road				<b>TPP ID#095.</b> CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Construction was substantially completed on 10/21/19. Addressing VDOT punchlist received 1/3/2020.													
5G25-060-022-0			PM UTL: Nguyen, Tan																					
5G25-060-022	\$850,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED:																					
<b>Post-Construction</b>																								
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	02/21	05/21	05/21	04/20	06/20	NA	07/20	03/21	04/21	08/21	NA	06/21	07/21	08/21	09/21	05/22	05/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad				Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123				<b>TPP ID#102.</b> 2nd Pre-final design plans submitted to VDOT on 2/25/2020. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). DVP and Verizon utility easements may be required. Schedule adjusted due to VDOT delay in submitting comments.													
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023	\$1,750,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								



Project Name		Mar 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Edsall Road Walkway</b>		12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Hojatzadeh, Max							Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road							<b>TPP ID#113.</b> Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. Addressing VDOT punchlist received 2/12/2020.							
5G25-060-024-0		PM UTL: Yusufoglu, Eldar																					
5G25-060-024	\$725,000	PM LAD: Delli Carpini, Angelica																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																							
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>		03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	06/20	07/20	08/20	09/20	01/21	07/21	07/21	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Springfield	PM TDD: El Kaissi, Mohamad							Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard							<b>TPP ID#116.</b> Revised Bid Documents and Public Hearing Waiver letter were sent to VDOT on 1/27/2020. Final Plan, Specifications, and Estimate (PS&E) Re-evaluation and NEPA Certification were received on 2/10/2020. Signed Right of Way Acquisition Certification letter sent to VDOT 2/18/2020. Awaiting Right of Way Certification. Schedule adjusted due to VDOT delay in NEPA Certification.							
5G25-060-026-0		PM UTL: Nguyen, Tan																					
5G25-060-026	\$750,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCD: Engida, Samuel																					
		PM CPTED: Harrell, William																					
<b>Design</b>																							
<b>Fleet Dr. Walkway - Yarkin Ct - Franconia Rd.</b>		07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	12/20	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Lee	PM TDD: Hojatzadeh, Max							Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive							<b>TPP ID#119</b> Construction 5% complete. Construction NTP 2/17/2020, construction completion scheduled for 12/13/2020.							
5G25-060-027-0		PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,100,000	PM LAD: Najeeb, Mohammed																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED: Harrell, William																					
<b>Construction</b>																							
<b>Glen Forest Drive Walkway</b>		03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	07/19	NA	03/19	04/19	04/19	05/19	11/17	08/19	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Hojatzadeh, Max							Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane							<b>TPP ID#128.</b> Final construction package sent to UDCD on 3/8/19. Construction NTP 5/20/19. Construction substantially complete 8/22/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. VDOT re-inspection 1/9/2020. VDOT permit released 3/12/2020.							
5G25-060-028-0		PM UTL: Nguyen, Tan																					
5G25-060-028	\$950,000	PM LAD: Baker, Lisa																					
	(\$250,000)	PM UDCD: Carlin, Craig																					
		PM CPTED: CPTED, To Be Determined																					
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Gunston Cove Road Walkway</b>			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Madhusudhan, Galappa					Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road					<b>TPP ID#131.</b> Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. Awaiting permit release.												
<b>5G25-060-029-0</b>			PM UTL: Yusufoglu, Eldar																						
<b>5G25-060-029</b>	\$750,000		PM LAD: Baker, Lisa																						
	\$250,000		PM UDCD: Stevens, Michael																						
			PM CPTED: Miller, Douglas																						
<b>Post-Construction</b>																									
<b>Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.</b>			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Springfield		PM TDD: Nabavi, Seyed					Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road					<b>TPP ID#144.</b> Construction 50% complete. Construction NTP 10/28/19, construction completion scheduled 6/23/2020.												
<b>5G25-060-030-0</b>			PM UTL: Nguyen, Tan																						
<b>5G25-060-030</b>	\$3,375,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCD: Bajracharya, Sanjala																						
			PM CPTED: Harrell, William																						
<b>Construction</b>																									
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	03/20	03/20	04/20	05/20	10/19	12/20		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Madhusudhan, Galappa					Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive					<b>TPP ID# 165.</b> Final construction package submitted to UDCD on 3/3/2020. LAD NTP issued on 11/30/18. Land acquisition completed 1/30/2020. Utility relocations to start tentatively in April 2020. VDOT permit received 3/4/2020.												
<b>5G25-060-034-0</b>			PM UTL: Yusufoglu, Eldar																						
<b>5G25-060-034</b>	\$2,750,000		PM LAD: Monahan, Clyde																						
	\$0		PM UDCD:																						
			PM CPTED: Luo, Caijun																						
<b>Design</b>																									
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	02/18	12/19	09/18	08/20	01/18	02/20	NA	02/20	06/20	06/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21		
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Braddock		PM TDD: Marsh, Dennis					Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road					<b>TPP ID#167.</b> Final plan comments received and are being addressed. Project Data Sheet approved on 10/10/19. First phase of land acquisition completed 7/29/19. Utility relocations (water, gas, and fiberoptics) in progress. Gas NTP issued on 8/28/19. Second LAD NTP issued on 2/5/2020. Land rights on 0 of 3 properties have been acquired. Utility plats (Cox) received 2/4/2020.												
<b>5G25-060-036-0</b>			PM UTL: Maisel, Michael																						
<b>5G25-060-036</b>	\$2,500,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>																							
			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
<div style="display: flex; justify-content: space-between;"> <div style="width: 30%;"> <p><b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-038-0 5G25-060-038</p> </div> <div style="width: 30%;"> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Metafria, Fasika PM CPTED: Qi, Maggie</p> </div> <div style="width: 30%;"> <p><u>Project Description</u> 900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID#169.</b> Construction NTP 12/16/19. Construction completion scheduled 6/15/2020. Construction 15% complete.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b>																							
			05/17	NA	01/18	10/18	04/19	02/19	08/20	10/19	NA	NA	11/19	06/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21
<div style="display: flex; justify-content: space-between;"> <div style="width: 30%;"> <p><b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-039-0 5G25-060-039</p> </div> <div style="width: 30%;"> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: McCorkle, Lisa PM CPTED: Luo, Caijun</p> </div> <div style="width: 30%;"> <p><u>Project Description</u> Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID#175.</b> Final design approved. DRB approved the design. Received utilities relocation design. LAD NTP 11/4/19. Land rights on 6 of 10 properties have been acquired.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							
<b>Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr</b>																							
			06/18	08/18	02/19	10/19	02/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	01/21	06/21	NA	06/21	07/21	08/21	09/21	04/22	04/22
<div style="display: flex; justify-content: space-between;"> <div style="width: 30%;"> <p><b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-040-0 5G25-060-040</p> </div> <div style="width: 30%;"> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCCD: Cutler, Tom PM CPTED: Steinhilber, Will</p> </div> <div style="width: 30%;"> <p><u>Project Description</u> Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID#176.</b> Draft Plat received on 1/24/2020 and is under review. Final design received on 2/28/2020 and distributed on 3/2/2020. UFI is scheduled for 3/17/2020.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<b>Great Falls St. Walkway - I-66 - North West St</b>																							
			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	01/21
<div style="display: flex; justify-content: space-between;"> <div style="width: 30%;"> <p><b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-042-0 5G25-060-042</p> </div> <div style="width: 30%;"> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCCD: Engida, Samuel PM CPTED: Qi, Maggie</p> </div> <div style="width: 30%;"> <p><u>Project Description</u> Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID#202.</b> Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 20% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.</p> </div> </div>																							
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							

Mar 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	05/21	07/21	NA	06/21	07/21	08/21	09/21	05/22	05/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						On Hold <input type="checkbox"/>									
5G25-060-043-0			PM UTL: Pugh, Richard																					
5G25-060-043	\$4,250,000		PM LAD: Honnick, John																					
	\$0		PM UDCD: Lilley, Ronald																					
			PM CPTED: Lilley, Ronald																					
<b>Design</b>																								
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	04/20	09/20	07/20	07/21	05/20	06/20	NA	08/20	05/21	06/21	10/21	NA	09/21	10/21	11/21	12/21	04/22	12/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						On Hold <input type="checkbox"/>									
5G25-060-044-0			PM UTL: Pugh, Richard																					
5G25-060-044	\$6,750,000		PM LAD: Honnick, John																					
	\$0		PM UDCD: Metafria, Fasika																					
			PM CPTED: Qi, Maggie																					
<b>Design</b>																								
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	08/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						On Hold <input type="checkbox"/>									
5G25-060-045-0			PM UTL: Nguyen, Tan																					
5G25-060-045	\$1,750,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
<b>Construction</b>																								
Route 1 at Fairhaven-Quander			02/19	NA	NA	09/19	05/20	07/20	09/20	05/20	NA	NA	05/20	09/20	NA	NA	NA	10/20	11/20	12/20	01/21	03/21	05/21	
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						On Hold <input type="checkbox"/>									
5G25-061-028-0			PM UTL:																					
5G25-061-028	\$125,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED: Luo, Caijun																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Reston Pkwy - DTR WB On-Ramp</b>			06/17	08/17	12/17	05/18	04/19	02/20	04/20	08/19	NA	NA	09/19	03/20	NA	NA	NA	05/20	06/20	07/20	08/20	05/21	05/21		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-007-0 5G25-062-007		Hunter Mill \$600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> <b>TPP ID# 189.07 RMAG ID# 7</b> 4th final plans distributed for review 3/24/2020. Revised final plat received 2/19/2020. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.														
Land Acquisition																									
<b>Reston Pkwy - DTR EB Off/On Ramps</b>			06/17	08/17	12/17	05/18	04/19	02/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	05/20	06/20	06/20	06/20	05/21	11/20		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-008-0 5G25-062-008		Hunter Mill \$750,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8</b> 4th final design distributed for review 3/24/2020. Crosswalk study resubmitted 10/10/19. Schedule adjusted to address additional review comments received from Traffic Engineering.														
Design																									
<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	11/17	04/19	03/20	03/20	01/21	04/20	NA	NA	04/20	12/20	TBD	TBD	NA	03/21	03/21	03/21	05/21	03/21	04/22		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$650,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCD: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> Comments from advanced copy being addressed. Initial comments for plats being addressed.														
Design																									
<b>Sunrise Valley Dr - Reston Assoc Entrance</b>			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$140,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.														
Construction																									

On Hold

On Hold

On Hold

07/2019 On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr</b></p> <p><b>RMAG Phase II 2014</b>                      304/300-C30050                      5G25-062-016-0                      5G25-062-016</p> <p>Hunter Mill                      \$1,600,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u>                      Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 189.16 /RMAG II ID# 16.</b> Project is on hold pending re-evaluation of project scope from CPTED.</p>																							
<p><b>Design</b></p> <p><b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b></p> <p><b>Bike/Trail Improvements 2014</b>                      304/300-C30050                      5G25-063-002-0                      5G25-063-002</p> <p>Braddock                      \$2,000,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL: Pugh, Richard                      PM LAD: Strayhorne, Robert                      PM UDCD: Bajracharya, Sanjala                      PM CPTED: Lind, Adam</p> <p><u>Project Description</u>                      Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk</p> <p><u>Monthly Remarks</u>  <b>TPP ID#B285.</b> Draft construction package submitted to UDCD 3/5/2020. LAD completed 8/23/19. Final plans were approved on 1/2/2020. VDOT permit received 2/7/2020. Utility relocations underway.</p>																							
<p><b>Utility Relocation</b></p> <p><b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b></p> <p><b>Bike/Trail Improvements 2014</b>                      304/300-C30050                      5G25-063-005-0                      5G25-063-005</p> <p>Sully                      \$1,200,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Maisel, Michael                      PM LAD: Najeeb, Mohammed                      PM UDCD: Engida, Samuel                      PM CPTED: TBD, To Be Determined</p> <p><u>Project Description</u>                      Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50</p> <p><u>Monthly Remarks</u>  <b>TPP ID#B300.</b> Construction NTP 11/11/19. Construction completion scheduled 3/5/2020. Substantially complete 2/28/2020.</p>																							
<p><b>Post-Construction</b></p> <p><b>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</b></p> <p><b>Bike/Trail Improvements 2014</b>                      304/300-C30050                      5G25-063-009-0                      5G25-063-009</p> <p>Dranesville                      \$550,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Maisel, Michael                      PM LAD: Finnell, Richard                      PM UDCD: Engida, Samuel                      PM CPTED:</p> <p><u>Project Description</u>                      Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive</p> <p><u>Monthly Remarks</u>  <b>TPP ID#187.</b> Final design is in progress. LAD NTP 3/22/19. Land rights on 2 of 3 properties have been acquired.</p>																							
<p><b>Land Acquisition</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates											
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
<b>Construction</b>																										
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>																										
			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp 2014 304/300-C30050 ST-000036-003-0 ST-000036-003			Dranesville \$1,100,000 \$0						PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Qi, Maggie						260 LF of 5-foot sidewalk along north side of North West Street <b>TPP ID#B294.</b> Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Pre-construction meeting held 1/6/2020. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction 10% complete. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.						On Hold <input type="checkbox"/>					
<b>Post-Construction</b>																										
<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>																										
			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	11/19			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-006-0 ST-000036-006			Springfield \$1,250,000 \$0						PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: Engida, Samuel PM CPTED: Harrell, William						667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening <b>TPP ID#100.</b> Construction substantially complete 11/22/19. VDOT inspection completed 1/23/2020. VDOT permit released 3/12/2020.						On Hold <input type="checkbox"/>					
<b>Utility Relocation</b>																										
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>																										
			03/16	NA	10/17	11/18	03/20	01/19	05/20	11/18	NA	NA	03/19	10/19	12/19	07/20	NA	06/20	06/20	06/20	07/20	03/20	04/21			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009			Hunter Mill \$2,500,000 \$0						PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: McCorkle, Lisa PM CPTED: Harrell, William						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road <b>TPP ID#121</b> 2nd pre-final plans are in progress. LAD NTP issued on 3/29/19. Land acquisition (6 of 6 properties) complete 10/4/19. Utility relocations (DVP, Gas, & Fiberoptics) in progress. Utility NTP 12/9/19. TMP plans approved 1/31/19.						On Hold <input type="checkbox"/>					
<b>Utility Relocation</b>																										
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>																										
			04/16	10/16	09/17	07/18	01/20	01/19	04/20	12/18	NA	NA	12/18	04/19	08/19	05/20	NA	05/20	05/20	06/20	07/20	12/19	12/20			
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-010-0 ST-000036-010			Dranesville \$1,100,000 \$0						PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Chellappa, Smitha						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road <b>TPP ID#140.</b> Final plans submitted 1/27/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Land acquisition completed on 4/17/19. WGL and CenturyLink utility relocations scheduled for Spring 2020.						On Hold <input type="checkbox"/>					

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
<p><b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b></p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-011-0</p> <p>ST-000036-011 \$1,750,000</p> <p>\$0</p> <p><b>Utility Relocation</b></p> <p>Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Sully</p> <p>ST-000036-013-0</p> <p>ST-000036-013 \$3,250,000</p> <p>\$0</p> <p><b>Design</b></p> <p>Telegraph Road Walkway Ph I - Rosehill to Pike</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Lee</p> <p>ST-000036-014-0</p> <p>ST-000036-014 \$1,600,000</p> <p>\$0</p> <p><b>Construction</b></p> <p>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Mount Vernon</p> <p>ST-000036-016-0</p> <p>ST-000036-016 \$1,525,000</p> <p>\$0</p> <p><b>Post-Construction</b></p>																									
			04/16	10/16	09/17	07/18	01/20	01/19	04/20	12/18	NA	NA	12/18	08/19	08/19	05/20	NA	05/20	05/20	06/20	07/20	12/19	12/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<p><b>TPP ID#141.</b> Final plans submitted 1/27/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. Land acquisition completed on 8/16/19. WGL utility relocations scheduled for Spring 2020.</p>														
			PM UTL: Pugh, Richard																						
			PM LAD: Strayhorne, Robert																						
			PM UDCCD: Stevens, Michael																						
			PM CPTED: Chellappa, Smitha																						
			01/18	04/18	02/19	04/20	05/21	11/20	12/21	07/20	10/20	NA	11/20	07/21	08/21	08/22	NA	05/22	06/22	07/22	09/22	11/21	09/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				<p><b>TPP ID#162.</b> Pre-Final design underway. Waiting for utility designation and test hole information to incorporate to the plans.</p>														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Alcon, Kelly																						
			PM UDCCD:																						
			PM CPTED: Delmare, Lauren																						
			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<p><b>TPP ID#180A.</b> Constuction NTP 1/27/2020. Construction completion scheduled 7/25/2020.</p>														
			PM UTL: Maisel, Michael																						
			PM LAD: Strayhorne, Robert																						
			PM UDCCD: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						
			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				<p><b>TPP ID#191.</b> Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist is complete. Permit release requested 12/13/19.</p>														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Shubert, Beth																						
			PM UDCCD: McCorkle, Lisa																						
			PM CPTED:																						



Mar 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Construction substantially complete 1/13/2020. VDOT signal timing approval received 2/17/2020.												
304/300-C30050	Lee		PM UTL: Maisel, Michael																				
ST-000036-018-0			PM LAD: Bailey, Stephen																				
ST-000036-018		\$950,000	PM UDCCD: Cutler, Tom																				
		\$0	PM CPTED: Bandy, Audra																				
<b>Post-Construction</b>																							
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	04/20	NA	02/20	05/20	06/20	07/20	11/19	04/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Bike/Trail Imp - 2014			PM TDD: Hojatzadeh, Max				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. LDS approved Public Improvement plan on 11/8/19. VDOT Land Use Permit application submitted 2/4/2020. Addressing comments received 2/13/2020. Draft construction package submitted to UDCCD on 1/2/2020. Dominion and Verizon relocations underway with Cox to follow.												
304/300-C30050	Braddock		PM UTL: Pugh, Richard																				
ST-000037-003-0			PM LAD: Baker, Lisa																				
ST-000037-003		\$3,000,000	PM UDCCD: McCorkle, Lisa																				
		\$0	PM CPTED: Wynands, Nicole																				
<b>Design</b>																							
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	04/20	04/20	04/20	04/20	04/20	08/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Bike/Trail Imp - 2014			PM TDD: Turner, Latesa				Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot				<b>TPP ID#B303.</b> VDOT permit application submitted 3/17/2020. Preparing draft construction package. Received final design approval checklist 3/3/2020. Land acquisition completed 9/17/19.												
304/300-C30050	Springfield		PM UTL: Maisel, Michael																				
ST-000037-005-0			PM LAD: Baker, Lisa																				
ST-000037-005		\$1,150,000	PM UDCCD: Cutler, Tom																				
		\$0	PM CPTED: Steinhilber, Will																				
<b>Design</b>																							
Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Bike/Trail Imp - 2014			PM TDD: Nabavi, Seyed				Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123				<b>Construction substantially complete 10/30/19. VDOT permit released 3/12/2020.</b>												
304/300-C30050	Mount Vernon		PM UTL:																				
TS-000020-001-0			PM LAD: Monahan, Clyde																				
TS-000020-001		\$1,742,414	PM UDCCD: Lim, Vannak																				
		\$0	PM CPTED: Guarino, Michael																				
<b>Post-Construction</b>																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					

11/11    NA    05/13    06/15    08/16    09/15    12/16    08/15    TBD    09/15    09/15    08/16    NA    NA    08/17    08/17    09/17    10/17    02/18    12/15    11/18

On Hold

**McLean Streetscape Phase III**  
**315/300-C30080**    Dranesville  
**CR-000004-001-00003**  
**CR-000004-001**    \$2,750,000  
                              \$444,371

Project Manager/Assignments

PM TDD: Beall, James  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCC: Stevens, Michael  
 PM CPTED: Lind, Adam

Project Description

Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street

Monthly Remarks

**UPC #106945. VDOT Transportation Enhancement Grant Project approved on 11/8/11.** Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out is complete. As- builts have been sent to VDOT. Punch list is complete. Final invoice to VDOT pending.

Post-Construction