



# County of Fairfax, Virginia

## MEMORANDUM

DATE: August 17, 2018

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the August 2018 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Mark Canale, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Karyn Moreland, Section Chief, Capital Projects, CPTED  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Transportation Planner IV, CPTED  
Bill Harrell, Sr. Transportation Planner IV, CPTED

Transportation Design Division Monthly Projects Status Report

August 17, 2018

Page 2 of 4

Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Jeffrey Hermann, Transportation Planner III, TPD  
Ajmal Hamidi, Transportation Planner, TPD  
Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Scott Ruffner, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Josh Molyneaux, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

James W. Patteson, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Rona Courtney, Admin V, Directors Office, DPWES  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD  
Bill Schell, Chief, Transportation Branch, MSMD  
Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities  
Rob Hockersmith, Administrative Support Branch, Capital Facilities  
Lisa McCorkle, Engineer IV, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Frank Roberts, Sr. Engineer III, UDCD

Transportation Design Division Monthly Projects Status Report

August 17, 2018

Page 3 of 4

Andy Royse, Engineer III, UDCD  
Dennis Cate, Project Coordinator, LAD  
Rich Finnell, Project Coordinator, LAD  
John Zeigler, Project Coordinator, LAD  
John Honnick, Sr. Property Analyst, LAD  
Lisa Baker, Sr. Right-of-Way Agent, LAD  
Lisa Glass, Sr. Right-of-Way Agent, LAD  
Clyde Monahan, Sr. Right-of-Way Agent, LAD  
Beth Shubert, Sr. Right-of-Way Agent, LAD  
Stephen Bailey, Right-of-Way-Agent, LAD  
Kelly Alcon, Right-of-Way Agent, LAD  
Mohammed Najeeb, Right-of-Way Agent, LAD  
Jim Strayhorne, Right-of-Way Agent, LAD  
Dianne Love, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Donald Zelonis, Engineering Technician III, LAD  
Victoria Boyd, Administrative Assistant, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering  
Renee Hamilton, Deputy District Administrator  
Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Donald Ostrander, Engineering Supervisor, Traffic Engineering  
Don Moyer, Area Engineer, Traffic Engineering  
Sofia Pinedo, L&D Quality Assurance  
Bud Siegel, Manager, Local Assistance Program  
Terry Yates, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties  
John Russell, Engineering Supervisor, Materials QA  
Jaques Stith, Right of Way

Transportation Design Division Monthly Projects Status Report

August 17, 2018

Page 4 of 4

Ronald Seale, Supervisor, Materials  
Norman Whitaker, Director, Transportation Planning  
Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy  
Robert Terry, Dominion Energy  
Robert Cotten, Fairfax Water  
Jerry Scott, Fairfax Water  
Patrick Hyunh, Fairfax Water  
Richard Pelle, Fairfax Water  
Allan Melliza, Washington Gas  
Joseph Chudzik, Verizon

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

August 2018

## TABLE OF CONTENTS

## PAGE

### TRANSPORTATION DESIGN DIVISION

FUND 40000 – COUNTY TRANSIT SYSTEMS	1
FUND 50000 – FEDERAL & STATE GRANTS	2 – 13
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	13 – 35
FUND 30010 – COUNTY CONSTRUCTION	35
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	35 – 58
FUND 30060 – SIDEWALK CONSTRUCTION	58 – 59
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	59
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	59

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01204 Wakefield Dr EB @ Potomac</b>			08/17	NA	08/17	NA	06/18	NA	NA	01/18	NA	NA	01/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	07/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Replace bus shelter.						Land acquisition complete 6/4/18. Submitted to LDS for review on 6/27/18, approved 8/10/18. Schedule adjusted for additional time needed for LDS approval. County building permit received 8/14/18. Final Construction Package being prepared.								
<b>4YP202-01204</b>			PM UTL:																				
<b>TS-000022-002</b>	\$50,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02253 John Marr Dr NB @ Tom Davis Dr</b>			06/17	NA	12/17	NA	05/18	07/18	02/19	05/18	NA	NA	05/18	12/18	NA	NA	NA	03/19	04/19	05/19	06/19	12/18	10/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mason		PM TDD: Hojatzadeh, Max						Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.						Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.								
<b>4YP202-02253</b>			PM UTL:																				
<b>TS-000022-006</b>	\$20,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>03687 Little River Trpk EB @ Backlick Rd</b>			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	06/18	07/18	08/18	09/18	01/19	12/18
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mason		PM TDD: Hojatzadeh, Max						Replace existing shelter with Tolar, non-advertisement shelter with bench and trash can. Connect to existing sidewalk.						Final design complete. Final construction authorization package sent to UDCCD 6/19/18. Part of UDCCD Task Order #30.								
<b>4YP202-03687</b>			PM UTL:																				
<b>TS-000022-007</b>	\$20,000		PM LAD: Carlin, Craig																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03760 Wakefield Dr EB @ West Wakefield Dr</b>			11/17	NA	01/18	NA	08/18	NA	NA	02/18	NA	NA	02/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	07/19
<b>Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>100/400-C40001</b>	Mount Vernon		PM TDD: Barksdale, Christopher						Replace bus shelter.						Land acquisition complete 6/4/18. Submitted to LDS for review 6/27/18, approved 8/10/18. County building permit received 8/14/18. Final Construction Package being prepared.								
<b>4YP202-03760</b>			PM UTL:																				
<b>TS-000022-008</b>	\$50,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Intersection Design @ Lukens Lane (Phase II)</b></p> <p>RHPTI 102/500-C50000 26006G-06002 AA1400012-06</p> <p>Mount Vernon \$570,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Shubert, Beth PM LAD: Shubert, Beth PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements for express bus stop</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Final construction package submitted to UDCD on 8/7/18. Schedule adjusted in June to allocate funding for construction.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Construction</b></p> <p><b>Intersection Design@Mohawk and Belford</b></p> <p>RHPTI 102/500-C50000 26006G-06011 AA1400017-06</p> <p>Mount Vernon Lee \$1,367,300 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements for express bus stop</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction of both Belford and Mohawk substantially complete 3/26/18. Punch list work underway.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Post-Construction</b></p> <p><b>Intersection Design @ Ladson Ln (Phase 4C)</b></p> <p>RHPTI 102/500-C50000 AA1400012-06-A-0 AA1400012-06</p> <p>Mount Vernon Lee \$267,500 \$267,500</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements for express bus stop</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Project substantially completed 8/31/17. VDOT inspection requested 11/6/17. Punch list work underway.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Post-Construction</b></p> <p><b>Intersection Design @ Frye Rd. (Phase II)</b></p> <p>RHPTI 102/500-C50000 AA1400012-06-B-0 AA1400012-06</p> <p>Mount Vernon Lee \$1,596,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements for express bus stop</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction substantially complete 3/16/18. Minor construction remains (commercial sign removal and pavement marking adjustments). Punch list work underway.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>Post-Construction</b></p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b> 102/500-C50000 AA1400137-15-137 AA1400137-15	Lee \$4,000,000 \$2,500,000		02/18	09/18	06/19	01/20	01/22	05/22	05/22	04/20	08/20	12/20	12/20	08/21	08/21	01/22	08/22	09/22	09/22	11/22	03/23	11/23	11/23		
<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCCD: PM CPTED:			<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road						<u>Monthly Remarks</u> <b>TPP ID#122.</b> Survey delayed due to weather, with preliminary cadd files were sent to the design consultant on 7/24/18. Completion anticipated by end of August, 2018. Schedule will be revised upon completion of survey, and is anticipated to be finalized in September, 2018.																
On Hold <input type="checkbox"/>																									
<b>Design</b>																									
<b>Tysons East Station to Great Falls Sidewalk</b> 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville \$3,055,000 \$738,500		03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	11/18	10/18	11/18	12/18	01/19	03/19	03/17	11/19		
<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung			<u>Project Description</u> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						<u>Monthly Remarks</u> <b>TMSAMS ID# 35</b> Utility relocations are in progress. Permit revision received 5/8/18. Draft construction package submitted on 5/25/18. Awaiting permit approvals for relocation of utilities. Schedule change due to delay in completion of utility relocations.																
On Hold <input type="checkbox"/>																									
<b>Utility Relocation</b>																									
<b>Greensboro Dr</b> International Dr. 102/500-C50000 DCBPA-067 AA1400067-12	Providence \$583,331 (\$150,769)		06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17		
<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: McCorkle, Lisa PM CPTED:			<u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization						<u>Monthly Remarks</u> <b>TMSAMS ID# 30</b> Construction substantially complete 3/30/17. VDOT permit released 9/8/17. LAP closeout in progress.																
On Hold <input type="checkbox"/>																									
<b>Post-Construction</b>																									
<b>Galleria Dr. Intersection</b> Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence \$850,000 \$0		11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	06/18		
<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Rashid, Alan PM CPTED: Harrell, William			<u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization						<u>Monthly Remarks</u> <b>TMSAMS ID# 29</b> Construction substantially complete 6/5/18.																
On Hold <input type="checkbox"/>																									
<b>Post-Construction</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
<b>Rt. 7 Sidewalk under Rt. 123 North Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of						<b>TMSAM ID# 32.</b> Construction 90% complete.								
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar						sidewalk on the north side of														
AA1400069-12	\$2,303,600		PM LAD: Baker, Lisa						Route 123 under the Route 123														
	\$0		PM UDCC: McCorkle, Lisa						interchange														
			PM CPTED:																				
<b>Construction</b>			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
<b>Rt.7 Sidewalk under Rt.123 South Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 800 LF of						<b>TMSAM ID# 32.</b> Construction 85% complete.								
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar						sidewalk on the south side of														
AA1400070-12	\$2,404,590		PM LAD: Shubert, Beth						Route 7 under the Route 123														
	\$0		PM UDCC: McCorkle, Lisa						interchange														
			PM CPTED:																				
<b>Construction</b>			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
<b>Old Courthouse Rd. Intersection</b>			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17
<b>Gosnell Rd.</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Hojatzadeh, Max						Install signalized pedestrian						<b>TMSAMS ID# 30</b> Construction substantially complete 3/30/17. VDOT permit released 12/5/17. LAP closeout in progress.								
DCBPA-071			PM UTL: Nguyen, Tan						crosswalks at Gosnell Road and														
AA1400071-12	\$516,739		PM LAD: Kresge, Carol						Old Courthouse Road														
	(\$92,461)		PM UDCC: McCorkle, Lisa																				
			PM CPTED:																				
<b>Post-Construction</b>			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	07/16	06/16	07/16	08/16	12/16	05/17	04/17
<b>Gosnell Rd.- Sidewalk East Side</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: El Kaissi, Mohamad						Install 300 LF of sidewalk on						<b>TMSAMS ID# 34</b> VDOT Permit Released. Construction substantially complete 4/28/17. Constructed under Countywide								
DCBPA-072	Hunter Mill		PM UTL: Nguyen, Tan						east side of Gosnell Road, north						Permit. LAP closeout in progress.								
AA1400072-12	\$261,156		PM LAD: Kresge, Carol						of Route 123														
	(\$58,344)		PM UDCC: Stevens, Michael																				
			PM CPTED: Lind, Adam																				
<b>Post-Construction</b>			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	07/16	06/16	07/16	08/16	12/16	05/17	04/17

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

SW South side Soapstone to South Lakes			09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	11/18	12/18	01/19	02/19	03/19	04/19	07/17	01/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Sunrise Valley Dr</b> <b>102/500-C50000</b> <b>DCBPA-073</b> <b>AA1400073-12</b>	Hunter Mill  \$1,448,941 \$75,000	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Lauretti, Francesco			Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive			<b>RMAG ID# 31</b> Draft construction package is in progress. Revised plans submitted to VDOT 8/8/18. Utility relocations are in progress. Schedule change due to delay in completion of utility relocations.														
		PM UTL: Yusufoglu, Eldar																				
		PM LAD: Lefcourt, Eric																				
		PM UDCCD: Cutler, Tom																				

**Utility Relocation**

SW North side Soapstone to South Lakes			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	11/18	12/18	01/19	02/19	03/19	04/19	07/17	01/20
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Sunrise Valley Dr</b> <b>102/500-C50000</b> <b>DCBPA-074</b> <b>AA1400074-12</b>	Hunter Mill  \$1,812,065 (\$400,020)	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Lauretti, Francesco			Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive			<b>RMAG ID# 12</b> VDOT permit received 2/8/18. Revised plans submitted to VDOT 8/8/18. Utility relocations are in progress. Schedule change in September due to additional time needed for utility coordination. Additional test holes have been ordered to confirm depths of utilities. Awaiting receipt of utility relocation permit.														
		PM UTL: Yusufoglu, Eldar																				
		PM LAD: Glass, Lisa																				
		PM UDCCD: Lim, Vannak																				

**Utility Relocation**

			12/13	03/14	NA	12/17	06/18	12/18	09/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	01/19	01/19	02/19	03/19	06/19	12/19	12/19
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Georgetown Pike Trail Phase III</b> <b>102/500-C50000</b> <b>GTP-130-130</b> <b>AA1400130-13</b>	Dranesville  \$350,000 \$50,000	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Dresser, John			Approximately 275 LF trail along the north side of Georgetown Pike			<b>Enhancement Grant Project.</b> Final design is complete. ROW Authorization received from VDOT on 5/4/18. Land Acquisition NTP given to LAD on 5/7/18. Land aquisition completed on 6/14/18. Draft Construction Package sent to UDCCD on 7/16/18. Utility relocations in progress.														
		PM UTL: Pugh, Richard																				
		PM LAD: Baker, Lisa																				
		PM UDCCD: Samiyi, Bijan																				

**Utility Relocation**

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Jones Branch Connector - Final Design</b> <b>102/500-C50000</b> <b>JBC-093-093</b> <b>AA1400093-13</b>	Providence  \$60,000,000 \$16,205,600	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Dresser, John			Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes			<b>Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Contractor NTP was issued on 1/27/17. Construction is 63% complete.</b>														
		PM UTL: Yusufoglu, Eldar																				
		PM LAD: Baker, Lisa																				
		PM UDCCD: Shin, Sung																				

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lorton Cross Co Trl 102/500-C50000 LAF-131-131 AA1400131-13	Mount Vernon \$2,600,000 \$593,679		04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	09/17	09/17	09/17	10/17	03/18	04/18	06/18	
			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Guarino, Michael				<u>Project Description</u> Multi-use trail connecting the Cross County trail through the Lorton Arts Foundation property				<u>Monthly Remarks</u> Construction substantially complete 6/29/18. DEQ Letter of Termination of VPDES permit received 7/20/18.											On Hold <input type="checkbox"/>		
<b>Post-Construction</b>																								
Rt. 1 Sacramento Dr. Intersection Improvements RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)		03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.											On Hold <input type="checkbox"/>		
<b>Post-Construction</b>																								
Lockheed Blvd. Intersection Improvements RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 \$45,406		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.											On Hold <input type="checkbox"/>		
<b>Post-Construction</b>																								
Arlington Dr. Intersection Improvements RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16	
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final LAP closeout with VDOT.											On Hold <input type="checkbox"/>		
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
<b>RHPTI</b> 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. The schedule was adusted. Construction took one month longer than expected.												
<b>Post-Construction</b>																							
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	08/18	09/18	10/18	11/18	09/16	07/19
<b>RHPTI</b> 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$201,505	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. VDOT permit received 12/15/16. Utility relocations completed 11/28/17. Final construction package, and Mylar signing meeting at DPWES on 1/24/18. Revised plans were submitted to VDOT for permit revision 7/2/18. The schedule was adjusted due to VDOT new requirement on guardrail (Manual for Assessing Safety Hardware (MASH) testing criteria)												
<b>Design</b>																							
<b>Sunset Hills/Town Center Pkwy</b>			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	11/18	12/18	01/19	02/19	05/19	12/16	12/19
<b>RMAG</b> 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$475,000 (\$176,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> <b>RMAG ID# 6</b> . VDOT authorization for bid Ad received 6/5/17. Advertisement delayed pending coordination with adjoining construction by developer. At a coordination meeting with VDOT, and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Revised final design plans submitted to VDOT on 7/16/18 for permit revision. The final design plans were revised based on JBG's RTC West Project/ Sunset Hills Rd.-Town Center Pkwy project's approved signal design & pavement marking plans, dated 6/14/18. Schedule adjusted due to additional time needed for the developer plan to be approved by VDOT												
<b>Bid Advertisement</b>																							
<b>Sunrise V- S. Side Glade to Reston Pkwy</b>			08/13	NA	12/13	07/14	08/15	01/17	09/18	08/15	NA	03/16	03/16	08/18	08/18	12/18	12/18	03/19	04/19	05/19	06/19	12/17	12/19
<b>RMAG</b> 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$2,728,000 \$30,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> <b>RMAG ID# 7 &amp; 8</b> Land rights on 9 of 10 properties have been acquired. Due to utilities relocation conflict, realignment of sidewalk at some locations revised. Utility relocation designs are underway. 5th final design plan submitted to VDOT for review on 6/4/18. Schedule adjusted in June to allow for utilities relocation and complete land right acquisition.												
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	01/20	04/17	02/20	09/18	TBD	11/18	12/18	12/19	01/20	07/21	05/20	06/21	08/21	09/21	10/21	11/20	10/22
-------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

On Hold

RMAG	102/500-C50000	RMAG-102	AA1400102-13	Current TPE (\$)	FUT (\$)	Project Manager/Assignments	Project Description	Monthly Remarks
				\$11,360,000	\$3,209,000	PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa	Construct pedestrian/bicycle grade separated crossing	<b>RMAG ID# 5</b> Conflict matrix prepared for underground utility companies on 6/21/18. Dominion's power pole relocation plan/estimate initiated on 6/22/18. Scheduling of UFI meeting is on-going. Preliminary plats received on 7/3/18 and are under review. Board endorsement received on 7/10/18. VDOT's design public hearing approval and PreFinal comments received on 7/27/18. 2nd PreFinal plans and Fairfax Water plats are in progress. Project schedule adjusted to allow additional time for utility coordination.

Design

Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	06/18	01/19	01/19
------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

On Hold

Rt. 50 Intersection	102/500-C50000	RT50-052	AA1400052-12	Current TPE (\$)	FUT (\$)	Project Manager/Assignments	Project Description	Monthly Remarks
				\$239,748	(\$31,252)	PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William	Pedestrian intersection and bus stop improvements	Project Construction Bid Package is bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St. VDOT construction award authorization received on 4/23/18. NIP item approved on 6/20/18. Preconstruction meeting was held on 7/5/2018. Construction NTP in progress.

Construction

Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

On Hold

Rt. 50 Intersection	102/500-C50000	RT50-053	AA1400053-12	Current TPE (\$)	FUT (\$)	Project Manager/Assignments	Project Description	Monthly Remarks
				\$1,661,000	(\$25,000)	PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William	Pedestrian intersection and sidewalk improvements	Construction is 78% complete. The construction completion date was adjusted based on the construction duration that is specified in the construction contract.

Construction

Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	10/19	10/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

On Hold

Rt. 50 Sidewalk	102/500-C50000	RT50-055	AA1400055-12	Current TPE (\$)	FUT (\$)	Project Manager/Assignments	Project Description	Monthly Remarks
				\$990,000	(\$44,000)	PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William	Approximately 1,400 LF of sidewalk and trail on north side of Route 50	Final construction package submitted to VDOT for bid authorization 7/3/18. Revised permit received 6/26/18. There is no ROW impact for the project. Utility relocations completed by April 2018. Schedule was adjusted due to acquiring VPDES permit as a result of bundling the projects (AA1400055-12 and AA1400056-12) for bid advertisement, Bid Documents preparation/revisions/updates, and VDOT Permit language revision for landscaping maintenance.

Bid Advertisement

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	10/19
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-056</b> <b>AA1400056-12</b>	Mason	\$415,000 (\$73,500)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
			PM TDD: Nabavi, Seyed					Approximately 500 LF of					Final construction package submitted to VDOT for bid authorization 7/3/18. There is no ROW impact for the project. Utility relocations are complete. The schedule has been adjusted due to acquiring VPDES permit as a result of bundling the projects (1400055-2012 and 1400056-2012) for bid advertisement and permit revision.									
			PM UTL: Nguyen, Tan					sidewalk and trail on south side														
			PM LAD: Glass, Lisa					of Route 50														
			PM UDCD: Cutler, Tom																			
PM CPTED: Harrell, William																						

**Bid Advertisement**

Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	06/18	01/19	01/19
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-057</b> <b>AA1400057-12</b>	Providence Mason	\$420,000 (\$97,500)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
			PM TDD: Roberson, Jeanmarie					Approximately 550 LF sidewalk					Project Construction Bid Package is bundled with Project #1400052-2012, Route 50 & Allen Street Intersection. Bid opening held on 12/13/17. VDOT construction award authorization received on 4/23/18. NIP item approved on 6/20/18.									
			PM UTL: Nguyen, Tan					on north side of Route 50					Preconstruction meeting was held on 7/5/2018. Construction NTP in progress.									
			PM LAD: Glass, Lisa																			
			PM UDCD: Stevens, Michael																			
PM CPTED:																						

**Construction**

Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	05/18	06/18	07/18	07/18	11/18	09/19	09/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-058</b> <b>AA1400058-12</b>	Providence Mason	\$1,975,000 (\$83,000)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
			PM TDD: Nabavi, Seyed					Approximately 2,800 LF of					Award authorization sent to VDOT on 8/3/18. Bid advertisement 7/2/18 and bid opening was on 7/31/18. VDOT bid authorization received 6/20/18. Revised permit received 6/26/18. There is no ROW impact for the project. Utility relocations are complete. The schedule has been adjusted due to conflict with the newly installed gas main, Bid Documents preparation/revisions/updates, and VDOT Permit language revision for landscaping maintenance.									
			PM UTL: Nguyen, Tan					sidewalk and trail on north side														
			PM LAD: TBD, To Be Determined					of Route 50														
			PM UDCD: Lim, Vannak																			
PM CPTED: Harrell, William																						

**Construction**

Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	08/18	09/18	01/19	01/20	01/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-059</b> <b>AA1400059-12</b>	Providence Mason	\$660,000 (\$104,000)	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>									
			PM TDD: El Kaissi, Mohamad					Approximately 1,100 LF of					Bid Ad was held on 7/31/2018, Pre-bid meeting was held on 8/14/2018. Bid opening is scheduled for 8/29/2018. VDOT Bid Ad Authorization received 7/18/18. Project Construction Bid Package is bundled with Project #1400060-2012, Route 50 Sidewalk from Cherry St to Linden Ln. Schedule was adjusted due to Bid Documents preparation/revisions/updates, and VDOT Permit language revision for landscaping maintenance.									
			PM UTL: Nguyen, Tan					sidewalk and trail on north side														
			PM LAD: Glass, Lisa					of Route 50														
			PM UDCD: Stevens, Michael																			
PM CPTED: Harrell, William																						

**Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	08/18	09/18	01/19	01/20	01/20
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-060</b> <b>AA1400060-12</b>	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
	Mason		PM TDD: Nabavi, Seyed	Approximately 600 LF of sidewalk and trail on north side of Route 50					Bid Ad was held on 7/31/2018, Pre-bid meeting was held on 8/14/2018. Bid opening is scheduled for 8/29/2018. VDOT Bid Ad Authorization received 7/18/18. Project Construction Bid Package is bundled with Project #1400059-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln. Schedule was adjusted due to Bid Documents preparation/revisions/updates, and VDOT Permit language revision for landscaping maintenance.								
	\$630,000		PM UTL: Nguyen, Tan														
	(\$20,500)		PM LAD: Shubert, Beth														
			PM UDCCD: Stevens, Michael														

**Construction**

South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	07/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-061</b> <b>AA1400061-12</b>	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
	Providence		PM TDD: El Kaissi, Mohamad	Approximately 1,300 LF of sidewalk and trail on south side of Route 50					VDOT Bid Ad Authorization issued on 6/27/18. Bid advertisement 7/18/18 and bid opening scheduled 8/15/18.								
	\$1,235,000		PM UTL: Nguyen, Tan														
	(\$47,900)		PM LAD: Delli Carpini, Angelica														
			PM UDCCD: Samiyi, Bijan														

**Construction**

Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	04/18	04/18	05/18	05/18	08/18	01/19	05/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-062</b> <b>AA1400062-12</b>	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
	Providence		PM TDD: Nabavi, Seyed	Approximately 500 LF of sidewalk on south side of Route 50					NIP item signed 7/31/18. Contract award issued 8/2/18.								
	\$460,000		PM UTL: Nguyen, Tan														
	(\$107,000)		PM LAD: Glass, Lisa														
			PM UDCCD: Bajracharya, Sanjala														

**Construction**

Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
---------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

<b>Safe Routes to School</b> <b>102/500-C50000</b> <b>SRTS-089</b> <b>AA1400089-12</b>	Braddock		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Lauretti, Francesco	Provide a refuge island, upgrade ramps, and pavement striping					VDOT permit released 11/13/17. LAP closeout in progress.								
	\$300,000		PM UTL: Nguyen, Tan														
	\$160,000		PM LAD: Finnell, Richard														
			PM UDCCD: McCorkle, Lisa														

**Post-Construction**

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14		Hunter Mill	04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	04/19		
	\$305,000 \$20,000																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps				Construction authorization to bid received 6/20/18. Bid advertised 6/20/18 and bid opening held 7/24/18. Contract award authorization submitted to VDOT 8/6/18. Project to be constructed with project AA14000134-14. Completion date revised due to additional time needed to obtain construction authorization documentation.														
			PM UTL:																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCD: Rashid, Alan																						
			PM CPTED:																						
<b>Construction</b>																									
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14		Providence	04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	04/19		
	\$205,000 (\$25,000)																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Provide a refuge island and upgrade ramps				Construction authorization to bid received 6/20/18. Bid advertised 6/20/18 and bid opening held 7/24/18. Contract award authorization submitted to VDOT 8/6/18. Project to be constructed with project AA14000133-14. Completion date revised due to additional time needed to obtain construction authorization documentation.														
			PM UTL:																						
			PM LAD: Delli Carpini, Angelica																						
			PM UDCD: Rashid, Alan																						
			PM CPTED:																						
<b>Construction</b>																									
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15		Hunter Mill	05/16	NA	10/16	03/17	12/17	07/18	05/19	04/18	NA	07/18	08/18	03/19	04/19	07/19	08/19	09/19	10/19	11/19	01/20	09/19	06/20		
	\$1,700,000 \$1,700,000																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Construct 5-foot concrete sidewalk along Old Courthouse Road				<b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Received utility relocation plans. Right-of-way authorization package submitted to VDOT for approval on 5/17/18. Received approval on 7/23/18. Proceed with NTP for right-of-way. Schedule adjusted due to finalize final comment from VDOT and prepare RW authorization package.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Alcon, Kelly																						
			PM UDCD: Bajracharya, Sanjala																						
			PM CPTED:																						
<b>Design</b>																									
Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13		Providence	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	08/18	11/18	11/18	12/18	12/18	01/19	05/19	07/19	09/20		
	\$4,566,000 \$1,112,000																						On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Dresser, John				Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<b>TMSAMS ID# 11</b> . LDS 2nd submission (Final Plans) was made on 4/30/18 and LDS plan approval received on 7/10/18. ROW authorization received from VDOT on 2/9/18. Land acquisition completed on 6/14/18. Draft Construction Package sent to UDCD on 7/13/18. VDOT Land Use Permit submission made on 8/3/18.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Monahan, Clyde																						
			PM UDCD: McCorkle, Lisa																						
			PM CPTED: Aguayo, Vanessa																						
<b>Utility Relocation</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	08/17	07/17	10/17	NA	NA	NA	NA	NA	NA	NA	05/18	05/18	05/18	06/18	08/18	06/18	11/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-108 AA1400108-13	Providence \$299,000 (\$996,000)		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Rashid, Alan PM CPTED:				<u>Project Description</u> Non-signalized pedestrian crosswalk with median refuge on Chain Bridge Road at Seneca Avenue.				<u>Monthly Remarks</u> <b>TMSAMS ID# 12</b> Bid advertisement on 5/24/18. Bid opened on 6/26/18. Contract award authorization 8/1/18. Schedule adjusted based on construction contract.												
Construction																							
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	05/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-109 AA1400109-13	Providence \$663,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road				<u>Monthly Remarks</u> <b>TMSAMS ID# 13</b> Construction substantially complete on 5/18/18. Punch lists completed.												
Post-Construction																							
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	05/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$587,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road				<u>Monthly Remarks</u> <b>TMSAMS ID# 14</b> Construction substantially complete on 5/18/18. Punch lists completed.												
Post-Construction																							
Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	09/15	10/15	07/16	04/16	01/17	07/17	08/17	08/17	10/17	02/18	02/17	05/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-111 AA1400111-13	Providence \$394,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 315 LF of 5-foot of concrete sidewalk on east side of Madrillon Road from Boss Street to Gallows Road				<u>Monthly Remarks</u> <b>TMSAMS ID# 15</b> Construction substantially complete on 5/18/18. Punch lists completed.												
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	09/17	05/18	04/18	NA	NA	NA	NA	12/16	10/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-116 AA1400116-13	Providence	\$255,000 (\$10,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian improvements and signalized crosswalk			<u>Monthly Remarks</u> <b>TMSAMS ID# 20</b> Final plans sent to VDOT on 4/10/18. Project to be constructed by VDOT Signal Rebuild. Utility relocations complete 5/16/18. Pre-construction meeting held on 7/12/18.													
<b>Construction</b>																							
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	10/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill	\$2,369,911 \$44,311	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Cutler, Tom PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct 2,018 LF of multi- purpose trail from Vesper Court to Leesburg Pike			<u>Monthly Remarks</u> <b>TMSAMS ID# 24</b> VDOT Construction Award Authorization received on 7/25/17. CN NTP on 10/30/2017. Construction is 40% complete. Completion date was changed to 10/29/18 due to a needed increased construction duration time including pre-fabricated bridge review and permitting time through LDS.													
<b>Construction</b>																							
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	08/18	NA	NA	NA	NA	NA	NA	NA	NA	10/18	11/18	11/18	12/18	11/18	01/19
<b>Transportation Improvements - Providence District</b> 124/400-C40011 2G40-009-002-0 2G40-009-002	Providence	\$140,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran				<u>Project Description</u> Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns			<u>Monthly Remarks</u> Revised final plans sent to VDOT on 7/5/18. Project schedule adjusted to address remaining VDOT Traffic Engineering comments.													
<b>Design</b>																							
Lorton Rd Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17
<b>124/400-C40011</b> 2G40-022-000-0 2G40-022-000	Mount Vernon	\$35,000,000 (\$4,999,986)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Widen Lorton Road to 4 lanes from Route 123/Furnace Road to Silverbrook Road and from Route123/Lorton Road to Furnace Road			<u>Monthly Remarks</u> <b>Project is part of the Second Four-Year Transportation Plan</b> Construction substantially complete on 3/31/17. Punch list items are being addressed. Discontinuance and composite plats being revised. Street Acceptance process underway. VDOT LUP conditionally released 3/19/18.													
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>VRE Rolling Road Station Parking Lot Expansion</b>			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff						<u>Project Description</u> Surface parking lot expansion						<u>Monthly Remarks</u> NTP to design consultant issued on 8/1/18. Meeting scheduled with design consultant for late August to discuss schedule. Schedule currently being developed and is anticipated to be finalized in September, 2018.						On Hold <input type="checkbox"/>		
124/400-C40011	Braddock		<u>Project Manager/Assignments</u> PM UTL: PM LAD: PM UDCC: PM CPTED: Abifadel, Gibran																				
2G40-055-000-A-0		\$1,100,000																					
2G40-055-000		\$634,420																					
<b>Pre-Design</b>																							
			12/17	NA	08/18	01/19	01/20	04/20	04/20	07/19	10/19	NA	11/19	01/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
<b>Giles Run &amp; Laurel Hill</b>			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Improve existing park access road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Re-use Development						<u>Monthly Remarks</u> 50% Plans submitted on 8/6/18. This project will be permitted through the Land Development Services (LDS) review process. 50% (Intermediate) design plans have been developed for coordination with VDOT to obtain a design waiver for reduced shoulder width. Environmental and archeological field work is complete. Cultural Resources Report was submitted on 6/12/18. LERP documentation is being prepared.						On Hold <input type="checkbox"/>		
124/400-C40011	Mount Vernon																						
2G40-067-000-0		\$4,250,000																					
2G40-067-000		\$3,650,000																					
<b>Design</b>																							
<b>Sunrise Valley-Reston Parkway-Soapstone NS</b>			03/18	06/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia						<u>Project Description</u> Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive						<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> Preliminary design completed on 6/18/18. Full schedule to be determined after full project scope is finalized which is expected in September 2018.						On Hold <input type="checkbox"/>		
124/400-C40011	Hunter Mill																						
2G40-085-002-0		\$9,100,000																					
2G40-085-002		\$7,600,000																					
<b>Design</b>																							
<b>New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway</b>			08/18	10/18	03/19	08/19	06/20	01/21	01/21	12/19	TBD	NA	05/20	11/20	12/20	05/21	NA	07/21	08/21	09/21	10/21	03/22	03/22
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa						<u>Project Description</u> Reconstruct New Dominion Parkway with on-road bike lanes, reduce median width, and restripe with narrow lane widths from Fairfax County Parkway to Reston Parkway						<u>Monthly Remarks</u> <b>TPP ID #189.13. RMAG Phase II ID#13.</b> NTP issued on 7/30/18.						On Hold <input type="checkbox"/>		
124/400-C40011	Hunter Mill																						
2G40-085-003-0		\$2,000,000																					
2G40-085-003		\$0																					
<b>Project Initiation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill  \$1,800,000 \$0		PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole						Construct on-road bike lanes by reducing median and lane widths						<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Final Design Proposal underway. Schedule to be determined after preliminary design is complete and full scope of project is authorized, which is expected Fall 2018. Utility designations requested 7/9/18.										
Design																									
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	01/19	06/19	06/19	08/18	TBD	NA	09/18	05/19	TBD	TBD	NA	08/19	09/19	09/19	09/19	05/20	05/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville  \$1,250,000 (\$750,000)		PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCC: PM CPTED: Abifadel, Gibran						645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive						<b>TPP ID# 190.06 HMSAMS ID# 7.</b> LDS 1st submission made on 5/8/18 for review and comments received. 2nd Submission design is in progress. Currently updating plans/plats and coordinating utilities in preparation for Right of Way phase.										
Design																									
Dulles Toll Road/Centreville Road			02/17	NA	05/17	11/17	04/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/18	10/18	10/18		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
HMSAMS 124/400-C40011 2G40-086-008-0 2G40-086-008	Dranesville  \$125,000 (\$275,000)		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Knight, Ryan						Install signalized pedestrian crosswalk						<b>TPP ID# 190.07 HMSAMS ID# 7</b> VDOT Signal Rebuild to construct the project. Final plans to VDOT sent on 4/5/18. Schedule adjusted to match what was provided by VDOT Signal Rebuild.										
Construction																									
Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	03/19	07/19	07/19	08/18	09/18	NA	10/18	06/19	NA	NA	NA	08/19	09/19	09/19	09/19	02/20	02/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012	Dranesville  \$400,000 (\$100,000)		PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: PM UDCC: Bajracharya, Sanjala PM CPTED: Delmare, Lauren						Construct approximately 310 LF of 10-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard						<b>TPP ID# 190.11.</b> 2nd Pre-final plans in progress. Additional survey for streetlight design completed 5/14/18.										
Design																									

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Monroe Street (DTR to Mon. Man. Drive)			06/17	NA	09/18	06/19	05/20	10/20	10/20	08/19	10/19	NA	11/19	06/20	07/20	01/21	NA	02/21	03/21	04/21	05/21	12/21	12/21
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie					Provide 2,500 LF of walkway on east side of Monroe Street to complete missing links					<b>TPP ID# 190.13 HMSAMS ID# 13</b> Intermediate design underway.					
2G40-086-014-0			PM UTL: Nguyen, Tan															
2G40-086-014	\$3,000,000		PM LAD:															
	\$1,500,000		PM UDCCD:															
			PM CPTED: Delmare, Lauren															

Design

Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie					Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths					<b>TPP ID# 190.14 - HMSAMS ID#14.</b> Preliminary design phase to include alternative typical sections in progress. The final design scope and schedule through construction will be developed following completion of the preliminary design phase, which is expected in Fall 2018.					
2G40-086-015-0			PM UTL: Nguyen, Tan															
2G40-086-015	\$6,100,000		PM LAD:															
	\$1,100,000		PM UDCCD:															
			PM CPTED: Wynands, Nicole															

Survey

Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/18	12/19	01/19	NA	NA	NA	NA	NA	NA	NA	NA	03/19	04/19	05/19	06/19	04/21	06/20
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF					<b>TPP ID#: 189.10 RMAG ID# 10</b> Final plans in progress. Schedule change due to need for a meeting to discuss the gore area design pr VDOT comments.					
2G40-086-018-0			PM UTL:															
2G40-086-018	\$450,000		PM LAD: Bailey, Stephen															
	(\$50,000)		PM UDCCD:															
			PM CPTED:															

Design

Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/16	01/17	05/17	02/18	07/19	08/19	08/19	10/18	12/18	NA	01/19	09/19	10/19	06/20	NA	08/20	09/20	10/20	11/20	07/21	07/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie					Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					<b>TPP ID#23.</b> Second Citizen Information Meeting (CIM) was held on 6/18/18. Community feedback being complied. Updated scheduled was presented at the CIM which accounts for additional time needed for community input.					
2G40-087-003-0			PM UTL: Nguyen, Tan															
2G40-087-003	\$8,000,000		PM LAD: Shubert, Beth															
	\$7,250,000		PM UDCCD: Lim, Vannak															
			PM CPTED: Luo, Caijun															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<b>TPP ID#26.</b> Project on hold pending revision to the Tyson's Neighborhood Traffic Study, which is being prepared by Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.									
2G40-087-004-0			PM UTL: Nguyen, Tan																					
2G40-087-004	\$1,600,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Abifadel, Gibran												07/2016 On Hold <input checked="" type="checkbox"/>									
<b>Design</b>																								
Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	03/19	07/19	07/19	09/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20	12/20	
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Dranesville		PM TDD: Nabavi, Seyed						700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<b>TPP ID# 313.</b> Project plats are under review. Pre-final design submitted 7/3/18. Public meeting was held on 12/6/17.									
2G40-087-011-0			PM UTL: Nguyen, Tan																					
2G40-087-011	\$1,300,000		PM LAD: Maye, Kimberly																					
	\$100,000		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Borkowski, Tad																					
<b>Design</b>																								
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	06/17	05/17	08/18	07/16	NA	NA	05/17	10/17	07/17	08/17	NA	10/18	11/18	11/18	12/18	02/18	06/19	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Approximately 600 LF of sidewalk on north side of Glade Drive						<b>TPP ID#126.</b> Permit submission in progress.									
2G40-088-006-0			PM UTL: Nguyen, Tan																					
2G40-088-006	\$350,000		PM LAD: Delli Carpini, Angelica																					
	(\$50,000)		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	01/18	05/17	03/19	09/18	NA	NA	09/18	03/18	07/17	08/17	NA	04/19	05/19	06/19	07/19	02/18	01/20	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Approximately 1,200 LF of sidewalk on north side of Glade Drive						<b>TPP ID#127.</b> Second final design plans distributed to VDOT for review on 6/27/18. Plat preparation is in progress.									
2G40-088-007-0			PM UTL: Nguyen, Tan																					
2G40-088-007	\$650,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</b>																							
			11/15	12/15	08/16	02/17	11/17	05/18	10/18	03/17	NA	NA	11/17	09/18	06/18	11/18	NA	12/18	01/19	02/19	03/19	03/19	07/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			PM TDD: Madhusudhan, Galappa						Approximately 315 LF of sidewalk along the north side of Sunset Hills Road						<b>TPP ID#177.</b> 3rd final design submitted to VDOT 8/7/18. Reduced plan set submission of revised design made to L&D section of VDOT on 7/23/18. Approved TMP plans received from VDOT on 6/13/18. Approved Pavement Marking plans received on 7/3/18. Utility plats not required based on input received from utility coordinator on 11/2/2017. Utility relocation design underway. NTP issued for land acquisition on 11/14/17. Land rights on 2 of 3 properties have been acquired. Estimated completion date has been adjusted to address and resolve maintenance issues with VDOT regarding proposed RW-3 wall.								
124/400-C40011 Hunter Mill			PM UTL: Yusufoglu, Eldar																				
2G40-088-009-0			PM LAD: Strayhorne, Robert																				
2G40-088-009 \$1,600,000			PM UDCD: Stevens, Michael																				
\$1,100,000			PM CPTED: Harrell, William																				
<b>Land Acquisition</b>																							
<b>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</b>																							
			03/15	10/15	12/15	05/16	06/18	06/17	09/18	11/16	NA	NA	12/16	06/18	11/17	12/18	NA	10/18	11/18	12/18	01/19	07/18	09/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			PM TDD: Beall, James						Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						<b>TPP ID#103.</b> Fourth final submittal to VDOT (L&D comments only) on 7/23/18. VPDES permit received 8/7/18. VDOT permit application is being prepared. Utility relocations (telecom handhole adjustments) are anticipated to be complete by December 2018. Construction dates revised due to ROW and utility delays.								
124/400-C40011 Providence			PM UTL: Yusufoglu, Eldar																				
2G40-088-014-0			PM LAD: Glass, Lisa																				
2G40-088-014 \$1,400,000			PM UDCD: McCorkle, Lisa																				
\$100,000			PM CPTED: Harrell, William																				
<b>Utility Relocation</b>																							
<b>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</b>																							
			01/16	NA	03/16	09/16	05/17	07/17	05/18	03/17	NA	NA	03/17	08/17	NA	NA	NA	06/18	07/18	07/18	08/18	01/18	10/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			PM TDD: Ruffner, Scott						Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps						<b>TPP ID#094.</b> Final construction package sent to UDCD on 6/27/18. Schedule adjusted for additional VDOT Hydraulics coordination. Coordination was necessary to address comment related to existing pipe repair.								
124/400-C40011 Dranesville			PM UTL: Nguyen, Tan																				
2G40-088-015-0			PM LAD: Alcon, Kelly																				
2G40-088-015 \$700,000			PM UDCD: Stevens, Michael																				
\$0			PM CPTED: Harrell, William																				
<b>Construction</b>																							
<b>Chesterbrook Rd. Walkway S - Chesterford Way to Maddux Lane</b>																							
			05/15	09/15	02/16	06/17	08/18	04/18	09/18	09/17	NA	NA	09/17	12/17	12/17	08/18	NA	09/18	10/18	10/18	11/18	03/19	04/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						<b>TPP ID#305.</b> Final plans distributed for review on 8/8/18. Utility relocations (WGL and Dominion/Cox guy wires) are in progress.								
124/400-C40011 Dranesville			PM UTL: Yusufoglu, Eldar																				
2G40-088-016-0			PM LAD: Monahan, Clyde																				
2G40-088-016 \$2,500,000			PM UDCD: Carlin, Craig																				
\$700,000			PM CPTED: Chellappa, Smitha																				
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</b>			03/15	07/15	12/15	07/16	04/18	03/18	08/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	09/18	10/18	10/18	11/18	02/19	08/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID #143.</b> Final plans distributed for review on 4/26/18. Comments received on final plans are being addressed. Expect permit submittal in August 2018. Schedule adjusted due to delays in obtaining final design approval.								
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017		\$1,750,000	PM LAD: Shubert, Beth																				
		\$800,000	PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	04/18	03/18	08/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	09/18	10/18	10/18	11/18	02/19	08/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID#142.</b> Final plans distributed for review on 4/26/18. Comments received on final plans are being addressed. Expect permit submittal in August 2018. Schedule adjusted due to delays in obtaining final design approval.								
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018		\$1,650,000	PM LAD: Shubert, Beth																				
		\$650,000	PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
<b>Design</b>																							
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	03/17	09/17	03/18	07/17	12/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	01/19	02/19	03/19	04/19	03/18	06/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Beall, James						Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive						<b>TPP ID#122.</b> Comments from 6/27/18 community meeting are being addressed on plans. Second final design plans submitted for review 8/1/18. LAD completion memo received 6/14/18. Schedule adjusted in April in order to finalize project plat. Permit and construction dates can probably advance.								
2G40-088-022-0			PM UTL:																				
2G40-088-022		\$300,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Lim, Vannak																				
			PM CPTED: Knight, Ryan																				
<b>Design</b>																							
<b>Idylwood Road Walkway - Norwalk St. southward</b>			05/17	07/17	12/17	06/18	03/19	07/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	04/20	TBD	TBD	06/20	10/20	10/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct 200 LF of 5-foot wide sidewalk along Idylwood Road						<b>TPP ID# 136.</b> Final Design is in progress.								
2G40-088-024-0			PM UTL: Nguyen, Tan																				
2G40-088-024		\$300,000	PM LAD: Honnick, John																				
		(\$290,000)	PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Qi, Maggie																				
<b>Design</b>																							



Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>			09/17	04/18	12/18	06/19	05/20	11/20	11/20	10/19	01/20	NA	01/20	09/20	10/20	02/21	NA	01/21	03/21	04/21	06/21	03/22	03/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 8-foot wide asphalt walkway on south side of Magarity Road and one new crosswalk						<b>TPP Project #150- HMSAMS</b> - Intermediate Design is in progress. Meeting with Dranesville District Supervisor's office held on 4/5/18 to present the preliminary design. The Preliminary Phase was completed after the Citizens Information Meeting held on 6/6/18. Intermediate design NTP was given to the consultant on 7/30/18.								
2G40-088-025-0	Dranesville		PM UTL: Nguyen, Tan																				
2G40-088-025	\$2,300,000		PM LAD: Alcon, Kelly																				
	\$2,300,000		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

<b>Mount Vernon Memorial Hwy. Trail - Route 1 to Grist Mill Park</b>			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> Pre-scoping document rec'd from CPTED on 7/9/18. Project initiation underway. Additional survey requested 7/9/18. Environmental and Final Design Proposal are underway. Utility designations requested 7/3/18. Schedule to be determined after the full scope of the project is authorized, which is expected Fall 2018.								
2G40-088-026-0			PM UTL:																				
2G40-088-026	\$5,500,000		PM LAD:																				
	\$5,500,000		PM UDCCD:																				
			PM CPTED: Knight, Ryan																				

Design

<b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b>			02/17	05/17	05/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						<b>TPP ID#155.</b> Pre-final design is in progress.								
2G40-088-027-0			PM UTL: Pugh, Richard																				
2G40-088-027	\$1,850,000		PM LAD: Strayhorne, Robert																				
	\$450,000		PM UDCCD: Stevens, Michael																				
			PM CPTED: Wells, Chris																				

Design

<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	02/19	10/20	02/21	02/21	11/19	12/19	NA	01/20	09/20	TBD	TBD	NA	07/21	08/21	09/21	10/21	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						<b>TPP ID#172.</b> 2nd intermediate design underway to address revised project scope, expected fall 2018. Schedule delayed as a result of citizen feedback which required modifications to the project scope.								
2G40-088-028-0			PM UTL: Nguyen, Tan																				
2G40-088-028	\$6,250,000		PM LAD: Najeeb, Mohammed																				
	\$1,950,000		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Van Dorn St. Pedestrian &amp; Bike Improvement - Oakwood Rd. to Alexandria</b>			02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	TBD	TBD	08/22	09/22	10/22	12/22	03/23	12/23	12/23
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-029-0 2G40-088-029			Lee	PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wells, Chris	Construct approximately 2,000 LF of 8 to 10-foot walkway along north side of South Van Dorn Street from Oakwood Road to Alexandria City Line				<b>TPP ID# 182.</b> Preliminary design is in progress. Draft concept plans submitted on 4/26/18. Draft existing conditions traffic analysis received for review on 5/9/18. Utility designations completed 6/7/18.														
			\$2,950,000																				
			\$1,950,000																				
<b>Design</b>																							
<b>Arlington Blvd. Walkway - Blake Lane to Prosperity Avenue</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-030-0 2G40-088-030			Providence	PM TDD: Khorashadi, Brook PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole	Complete missing walkway links				<b>TPP ID#87.</b> Pre-Scoping document rec'd from CPTED 6/1/17. Scoping meeting was held with CPTED in August 2017 to break the project into several feasible segments/projects to expedite design and construction. Project is broken out into 5 individual projects. Final scopes received on 7/9/18 and under review.														
			\$5,000,000																				
			\$0																				
<b>Pre-Design</b>																							
<b>Georgetown Pike Trail Phase IV</b>			02/16	01/17	08/17	02/18	01/19	08/19	08/19	07/18	TBD	NA	10/18	06/19	07/19	12/19	NA	01/20	01/20	01/20	02/20	08/20	08/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-036-0 2G40-088-036			Dranesville	PM TDD: Dresser, John PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: Samiyi, Bijan PM CPTED:	Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike				<b>TPP ID# 125</b> Pre-Final Plans distributed on 2/15/18, with all comments received. Preliminary plats received 4/25/18 for review. Final Project Plats received and approved by LAD 7/30/18. Utility coordination is in progress.														
			\$1,000,000																				
			\$200,000																				
<b>Design</b>																							
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>			12/17	01/18	06/18	10/18	01/19	11/19	11/19	02/19	TBD	NA	02/19	09/19	TBD	TBD	NA	01/20	02/20	02/20	03/20	07/20	07/20
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-038-0 2G40-088-038			Springfield	PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Wynands, Nicole	Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive				<b>TPP ID#134.</b> Schedule updated after final design proposal was approved on 3/30/18. Intermediate plans received 6/1/18, and distributed 6/4/18. Comments received 7/23/18. Addressing comments and proceeding with Pre-Final Plans.														
			\$550,000																				
			\$250,000																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lisle Ave Walkway (Griffith to Sportsman)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Survey received 7/26/18. NTP letter to consultant by 8/25/18.									
2G40-088-044-0			PM UTL: Nguyen, Tan																					
2G40-088-044		\$700,000	PM LAD: Strayhorne, Robert																					
		\$100,000	PM UDCCD:																					
			PM CPTED: Harrell, William																					
Pre-Design																								
Peace Valley Ln Walkway (Magarity to Lisle)			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. NTP issued to design consultant on 8/1/18. Survey delayed due to weather and is now expected late August. Once survey is completed, schedule will be developed.									
2G40-088-049-0			PM UTL:																					
2G40-088-049		\$750,000	PM LAD: Bailey, Stephen																					
		\$250,000	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	01/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	TBD	TBD	NA	07/20	08/20	09/20	10/20	09/21	04/21	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Intermediate design submitted to VDOT for review 7/18/18.									
2G40-088-066-0			PM UTL:																					
2G40-088-066		\$500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	03/19	09/19	02/21	04/21	04/21	12/19	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Preliminary design is in progress.									
2G40-088-069-0			PM UTL:																					
2G40-088-069		\$2,150,000	PM LAD:																					
		\$900,000	PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Design																								

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	10/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

<p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-124/400-C40017</b>                  Sully                  2G40-100-000-0                  2G40-100-000                  \$91,100,000                  \$78,024,000</p>	<p><u>Project Manager/Assignments</u>                  PM TDD: Beall, James                  PM UTL: Nguyen, Tan                  PM LAD:                  PM UDCD:                  PM CPTED: Chellappa, Smitha</p>	<p><u>Project Description</u>                  Widen Route 28 from 4 lanes to 6-7-8 lanes</p>	<p><u>Monthly Remarks</u>  <b>TPP ID# 062.</b> Consultants are revising traffic study and preliminary plans for a six lane design. Geotechnical investigations and NEPA support including cultural resources assessment are being finalized. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. All funding must be in place prior to release of Design Build RFP, anticipated for 2019.</p>	On Hold <input type="checkbox"/>
--	--	---	--	----------------------------------

Design

<b>00559 Richmond Highway NB @ Anderson Lane</b>	01/18	NA	09/18	NA	12/18	02/19	02/19	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	05/19	05/19	06/19	06/19	06/19
--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<p><b>Bus Stop Improvements 124/400-C40011</b>                  Mount Vernon                  4YP202-00559                  TS-000016-046                  \$0                  \$0</p>	<p><u>Project Manager/Assignments</u>                  PM TDD: Ruffner, Scott                  PM UTL:                  PM LAD:                  PM UDCD:                  PM CPTED:</p>	<p><u>Project Description</u>                  Install bus shelter and loading pad</p>	<p><u>Monthly Remarks</u>                  Intermediate design is in progress.</p>	On Hold <input type="checkbox"/>
---	--	--	--	----------------------------------

Design

<b>01070 Little River Turnpike EB @ Southland Avenue</b>	06/17	NA	12/17	NA	05/18	07/18	07/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	08/18	09/18	10/18	11/18	01/19	01/19	01/19
--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<p><b>Bus Stop Improvements 124/400-C40011</b>                  Mason                  4YP202-01070                  TS-000015-014                  \$50,000                  \$50,000</p>	<p><u>Project Manager/Assignments</u>                  PM TDD: Hojatzadeh, Max                  PM UTL:                  PM LAD:                  PM UDCD: Carlin, Craig                  PM CPTED:</p>	<p><u>Project Description</u>                  Install new 6' curb abutted sidewalk, new sidewalk connection at signal with two CG-12. Existing shelter and pad remain.</p>	<p><u>Monthly Remarks</u>                  Final design is complete. Draft construction package submit to UDCC on 6/13/18.</p>	On Hold <input type="checkbox"/>
--	---	---	--	----------------------------------

Design

<b>01125 - Fort Hunt Road SB @ Gahant Road</b>	08/16	NA	NA	03/17	07/17	06/18	04/18	07/17	NA	NA	10/17	03/18	NA	NA	NA	NA	04/18	07/18	07/18	07/18	12/18	11/18	11/18
--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

<p><b>Bus Stop Improvements 124/400-C40011</b>                  Mount Vernon                  4YP202-01125                  TS-000016-041                  \$30,000                  \$0</p>	<p><u>Project Manager/Assignments</u>                  PM TDD: Madhusudhan, Galappa                  PM UTL:                  PM LAD: Maye, Kimberly                  PM UDCD:                  PM CPTED:</p>	<p><u>Project Description</u>                  Concrete loading pad, sidewalk, drainage improvements along with associated grading.</p>	<p><u>Monthly Remarks</u>                  Final construction package submitted to UDCC 4/20/18. Part of UDCC Task Order #28. Construction NTP 7/16/18.</p>	On Hold <input type="checkbox"/>
--	---	---	---	----------------------------------

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
<b>01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)</b>			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	10/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.						Final construction package sent to UDCC on 8/7/17. Part of UDCC Task Order #21. Construction NTP 1/29/18. Plan revision is required due to field conditions.								
4YP202-01184			PM UTL:																				
TS-000016-025		\$0	PM LAD: Shubert, Beth																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01917 Town Center Parkway NB @ New Dominion Parkway</b>			06/17	NA	12/17	NA	04/18	07/18	08/18	04/18	NA	NA	04/18	07/18	NA	NA	NA	09/18	10/18	11/18	12/18	01/19	02/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install new pad, connect to existing sidewalk, Trash Can.						Final design complete. Land acquisition complete. Proceed with VDOT permit.								
4YP202-01917			PM UTL:																				
TS-000013-034		\$50,000	PM LAD: Bailey, Stephen																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	08/17	NA	01/18	03/18	03/18	10/17	NA	NA	11/17	01/18	NA	NA	NA	04/18	05/18	06/18	07/18	11/18	11/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Barksdale, Christopher						Loading pad, bench, and trash can.						Part of UDCC Task Order #28. Construction NTP 7/16/18.								
4YP202-02196			PM UTL:																				
TS-000014-024		\$30,000	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02358 - Lee Highway EB @ West Street</b>			08/16	NA	NA	03/17	08/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	09/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa						Concrete loading pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.						Final construction package sent to UDCC on 1/24/18. Part of UDCC Task Order #25.								
4YP202-02358			PM UTL:																				
TS-000017-018		\$50,000	PM LAD:																				
		\$0	PM UDCC: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>02389 - Arlington Blvd EB near Nutley Street</b>			08/16	NA	NA	03/17	08/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	02/18	02/18	12/18	09/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.				Final construction package sent to UDCD on 1/24/18. Part of UDCD Task Order #25.													
4YP202-02389			PM UTL:																					
TS-000017-019	\$40,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02392 Arlington Boulevard EB @ Chichester Lane</b>			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	06/18	07/18	08/18	09/18	01/19	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				Replace existing pad with new Tolar shelter with bench and trash can.				Final construction authorization package sent to UDCD 6/19/18. Part of UDCD Task Order #30.													
4YP202-02392			PM UTL:																					
TS-000017-025	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02428 - Arlington Blvd. WB @ Chichester Ln.</b>			08/16	NA	NA	03/17	07/17	06/18	11/17	NA	NA	NA	NA	NA	NA	NA	NA	02/18	02/18	02/18	05/18	12/18	09/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.				Final construction package submitted to UDCD on 2/27/18. Part of UDCD Task Order #26.													
4YP202-02428			PM UTL:																					
TS-000017-020	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02637 Lake Newport Road EB @ Arbor Glen</b>			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Ruffner, Scott				Install concrete bus pad, sidewalk, and curb ramp				Intermediate design plans received on 7/23/18 and are under review.													
4YP202-02637			PM UTL:																					
TS-000013-037	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>			11/16	NA	07/17	11/17	04/18	08/18	12/18	05/18	NA	NA	05/18	11/18	NA	NA	NA	02/19	03/19	03/19	03/19	06/19	09/19
<b>Bus Stop Improvements 124/400-C40011</b>	Springfield		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Alcon, Kelly PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				<u>Monthly Remarks</u> Land acquisition notice to proceed 5/25/18.						On Hold <input type="checkbox"/>						
<b>4YP202-03132</b>		\$50,000																					
<b>TS-000018-022</b>		\$0																					
<b>Land Acquisition</b>																							
<b>03181 Franconia Road EB @ Westchester Street</b>			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install new bus shelter				<u>Monthly Remarks</u> Intermediate design plans received on 7/23/18 and are under review.						On Hold <input type="checkbox"/>						
<b>4YP202-03181</b>		\$0																					
<b>TS-000014-036</b>		\$0																					
<b>Design</b>																							
<b>03230 - Kingstowne Blvd WB @ Kingstowne Center</b>			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED:				<u>Project Description</u> Install new bus shelter.				<u>Monthly Remarks</u> LAD NTP on 7/11/18. Land rights on 0 of 1 properties have been acquired. Construction will be by Signal/Transit.						On Hold <input type="checkbox"/>						
<b>4YP202-03230</b>		\$20,000																					
<b>TS-000014-034</b>		\$0																					
<b>Land Acquisition</b>																							
<b>03231 - Kingstowne Blvd WB @ Barclay Drive</b>			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED:				<u>Project Description</u> Install new bus shelter.				<u>Monthly Remarks</u> LAD NTP on 7/11/18. Land rights on 0 of 1 properties have been acquired. Construction will be by Signal/Transit.						On Hold <input type="checkbox"/>						
<b>4YP202-03231</b>		\$20,000																					
<b>TS-000014-035</b>		\$0																					
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>03237 South Van Dorn Street NB @ Kingstowne Boulevard</b>			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19	
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-03237</b>			PM TDD: Ruffner, Scott				Install bus shelter				Intermediate design plans received on 7/23/18 and are under review.													
<b>TS-000014-037</b>	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>03396-Commerce Street WB @ Bowie Drive</b>			06/16	NA	02/17	04/17	06/18	06/18	07/18	10/17	NA	NA	10/17	05/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	01/19	
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-03396</b>			PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				Final design plans 10/18/17. Land rights completed on 5/24/2018. Draft constructon package to UDCD 6/18/18. Countywide permit package submitted 7/26/18.													
<b>TS-000014-027</b>	\$30,000		PM UTL:																					
	\$27,000		PM LAD: Bailey, Stephen																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>03465 Backlick Road SB - Rhoden Court</b>			11/16	NA	05/17	NA	12/17	08/18	03/18	09/17	NA	NA	09/17	01/18	NA	NA	NA	05/18	06/18	06/18	06/18	06/19	09/18	
<b>Bus Stop Improvements 124/400-C40011</b>	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-03465</b>			PM TDD: Vanzandt, Mark				Install loading pad, shelter, trashcan, and retaining wall.				Final construction package sent on 5/3/18. Part of UDCD Task Order #29.													
<b>TS-000011-032</b>	\$50,000		PM UTL:																					
	\$0		PM LAD: Najeeb, Mohammed																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>03586 Heritage Drive NB @ Little River Turnpike</b>			06/17	NA	12/17	NA	04/18	07/18	07/18	05/18	NA	NA	05/18	06/18	NA	NA	NA	09/18	10/18	11/18	12/18	01/19	03/19	
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-03586</b>			PM TDD: Hojatzadeh, Max				Replace existing brick pad with exact dimension concrete pad, connect to existing sidewalk.				Final design complete. Land acquisition complete on 6/13/18. Draft construction package submit to UDCD on 6/16/18.													
<b>TS-000015-015</b>	\$50,000		PM UTL:																					
	\$0		PM LAD: Baker, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03670 - Olley Lane SB @ Goss Road</b>			NA	NA	09/17	NA	04/18	07/18	04/18	11/17	NA	NA	11/17	03/18	NA	NA	NA	06/18	06/18	06/18	11/18	03/19	03/19
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03670 TS-000011-029	Braddock	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Strayhorne, Robert PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad.				<u>Monthly Remarks</u> Part of UDCD Task Order #30.												
<b>Construction</b>																							
<b>03694 Little River Turnpike EB @ Pinecrest Vista Drive</b>			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	06/18	07/18	08/18	09/18	01/19	12/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03694 TS-000015-016	Mason	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Remove existing pad and bench. Install new pad and Tolar shelter with bench and trash can.				<u>Monthly Remarks</u> Final construction authorization package sent to UDCD 6/19/18. Part of UDCD Task Order #30.												
<b>Construction</b>																							
<b>04082 Lee Jackson Highway WB @ Highland Oaks</b>			NA	NA	11/17	NA	12/17	03/18	03/18	NA	NA	NA	NA	NA	NA	NA	NA	04/18	05/18	06/18	07/18	11/18	11/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04082 TS-000019-004	Sully	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad.				<u>Monthly Remarks</u> Part of UDCD Task Order #28. Construction NTP 7/16/18.												
<b>Construction</b>																							
<b>04167-International Drive SB @ Fletcher Street</b>			06/16	NA	02/17	04/17	10/17	06/18	04/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	07/18	09/18	09/18	09/18	06/19	12/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04167 TS-000017-014	Providence	\$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Strayhorne, Robert PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete loading pad, and extensive sidewalk connection.				<u>Monthly Remarks</u> Final construction package submitted to UDCD 7/13/18. Part of UDCD Task Order #30.												
<b>Construction</b>																							

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04174-Tyco Road EB @ Leesburg Pike			06/16	NA	02/17	04/17	10/17	06/18	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-04174**  
**TS-000017-015** \$30,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Concrete loading pad.

Monthly Remarks  
 Final design plans completed 10/18/17. Scope was changed to avoid land rights acquisition. Revised plans on hold pending site analysis review of proposed developer plan to shift the bus stop.

On Hold

Design

04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19
--	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Sully  
**4YP202-04209**  
**TS-000019-005** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Ruffner, Scott  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install bus shelter

Monthly Remarks  
 Intermediate design plans received on 7/23/18 and are under review.

On Hold

Design

04251-Gallows Road @ Cottage Street			06/16	NA	02/17	04/17	10/17	06/18	03/18	10/17	NA	NA	10/17	02/18	NA	NA	NA	07/18	09/18	09/18	09/18	06/19	12/18
-------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-04251**  
**TS-000017-016** \$30,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Concrete loading pad, and possible retaining wall and/or handrail.

Monthly Remarks  
 Final construction package submitted to UDCCD 7/13/18. Part of UDCCD Task Order #30.

On Hold

Construction

04308-Greensboro Drive SB @ International Drive			06/16	NA	02/17	04/17	03/18	06/18	03/18	10/17	NA	NA	10/17	01/18	NA	NA	NA	07/18	09/18	09/18	09/18	06/19	12/18
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-04308**  
**TS-000017-017** \$40,000  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD: Bailey, Stephen  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Concrete loading pad, and possible curb ramp upgrade.

Monthly Remarks  
 Final construction package submitted to UDCCD 7/13/18. Part of UDCCD Task Order #30.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04468-Nutley Street NB @ Kingsley Road</b>			06/16	NA	02/17	04/17	03/18	06/18	03/18	NA	NA	NA	NA	NA	NA	NA	NA	03/18	04/18	04/18	05/18	06/19	10/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04468 TS-000013-030	Hunter Mill  \$30,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.				<u>Monthly Remarks</u> Construction authorization provided on 3/28/18. Part of UDCCD Task Order #26.											On Hold <input type="checkbox"/>	
<b>Construction</b>																							
<b>04594 - Blake Lane EB @ Platten Drive</b>			NA	NA	NA	NA	NA	NA	NA	TBD	06/18	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04594 TS-000017-026	Providence  \$20,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED:				<u>Project Description</u> Install new shelter.				<u>Monthly Remarks</u> LAD NTP on 7/11/18. Land rights on 0 of 1 properties have been acquired. Construction will be by Signal/Transit.											On Hold <input type="checkbox"/>	
<b>Land Acquisition</b>																							
<b>04811-Vaden Dr. WB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	08/18	08/15	NA	NA	01/16	06/16	NA	NA	NA	09/18	10/18	10/18	10/18	12/16	01/19
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04811 TS-000017-009	Providence  \$15,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCCD: PM CPTED:				<u>Project Description</u> Loading Pad				<u>Monthly Remarks</u> Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Summer 2018.											On Hold <input type="checkbox"/>	
<b>Utility Relocation</b>																							
<b>04812-Vaden Dr. EB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	08/18	08/15	NA	NA	10/15	12/15	NA	NA	NA	09/18	10/18	10/18	10/18	12/16	01/19
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04812 TS-000017-010	Providence  \$15,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCCD: PM CPTED:				<u>Project Description</u> Loading pad				<u>Monthly Remarks</u> Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Summer 2018.											On Hold <input type="checkbox"/>	
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																							
<b>04965 Arlington Boulevard WB @ Williams Drive</b>			NA	NA	11/17	NA	12/17	03/18	03/18	NA	NA	NA	NA	NA	NA	NA	NA	04/18	05/18	06/18	07/18	11/18	11/18	
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-04965</b>			PM TDD: Barksdale, Christopher				Install loading pad and 5' sidewalk.				Part of UDCD Task Order #28. Construction NTP 7/16/18.													
<b>TS-000017-027</b>		\$20,000	PM UTL:																					
		\$0	PM LAD:																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>05076 Sunset Hills Road EB near Fairfax County Parkway</b>			11/16	NA	05/17	NA	12/17	08/18	10/18	09/17	NA	NA	09/17	09/18	NA	NA	NA	11/18	12/18	12/18	12/18	06/19	06/19	
<b>Bus Stop Improvements 124/400-C40011</b>		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-05076</b>			PM TDD: Vanzandt, Mark				Install ADA compliant loading pad and bench.				Land acquisition notice to proceed on 9/26/17. Land rights on 0 of 1 property have been acquired. Project plans have been redesigned based on property owner request. Awaiting test pit data prior to continuation of land acquisition process.													
<b>TS-000013-033</b>		\$30,000	PM UTL:																					
		\$0	PM LAD: Bailey, Stephen																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>05123 - Soapstone Drive NB @ Rolling Green Court</b>			08/16	NA	NA	03/17	07/18	07/18	07/18	NA	NA	NA	NA	NA	NA	NA	NA	09/18	10/18	10/18	11/18	12/18	02/19	
<b>Bus Stop Improvements 124/400-C40011</b>		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-05123</b>			PM TDD: Madhusudhan, Galappa				Concrete loading pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Final design is complete. Project redesigned to avoid impacts to property owner. Countywide permit package submitted 7/26/18													
<b>TS-000013-031</b>		\$40,000	PM UTL:																					
		\$0	PM LAD: Carlin, Craig																					
			PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>05176 South Lakes Drive NB @ Sagewood Lane</b>			06/17	NA	12/17	NA	05/18	07/18	04/19	05/18	NA	NA	06/18	01/19	NA	NA	NA	07/19	08/19	09/19	10/19	01/19	12/19	
<b>Bus Stop Improvements 124/400-C40011</b>		Hunter Mill	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-05176</b>			PM TDD: Hojatzadeh, Max				Install new 8'x9' pad with trash can. new sidewalk connection and replace exiting ramp.				Final design & plat complete. Land acquisition NTP 6/11/18. Land rights on 0 of 2 properties have been acquired.													
<b>TS-000013-035</b>		\$50,000	PM UTL:																					
		\$0	PM LAD: Alcon, Kelly																					
			PM UDCD:																					
			PM CPTED:																					
<b>Land Acquisition</b>																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates																												
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
Focus #	FUT (\$)																																											
Project Status																																												
5517-FULLERTON RD EB @ BOSTON RD																							11/16	NA	05/17	NA	12/17	08/18	04/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	05/18	06/18	06/18	06/18	06/19	10/18	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter and retaining wall.						Final construction package sent 5/3/18. Part of UDCD Task Order #29.																													
4YP202-05517			PM UTL:																																									
TS-000016-045	\$50,000		PM LAD: Bailey, Stephen																																									
	\$0		PM UDCD: Carlin, Craig																																									
			PM CPTED:																																									
<b>Construction</b>																																												
05553-Elden Street SB Near Herndon Parkway																							06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/18	06/19	03/18	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Concrete loading pad, and adjust bus stop sign location.						Construction substantially complete 3/29/18. The project was permitted through the Town of Herndon. Herndon released permit 7/31/18.																													
4YP202-05553			PM UTL:																																									
TS-000012-025	\$20,000		PM LAD:																																									
	\$0		PM UDCD: Carlin, Craig																																									
			PM CPTED:																																									
<b>Post-Construction</b>																																												
9047-Willow Oaks Corporate Drive EB @ Williams Drive																							11/16	NA	05/17	NA	11/17	08/18	12/17	10/17	NA	NA	10/17	10/17	NA	NA	NA	01/18	02/18	02/18	02/18	06/19	08/18	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark						Install bus shelter.						Final construction package submitted on 1/11/18. Part of UCDC Task Order #23.																													
4YP202-09047			PM UTL:																																									
TS-000017-023	\$50,000		PM LAD:																																									
	\$0		PM UDCD: Carlin, Craig																																									
			PM CPTED:																																									
<b>Construction</b>																																												
9048 Willow Oaks Corporate Drive WB @ Williams Drive																							11/16	NA	05/17	NA	12/17	08/18	05/18	09/17	NA	NA	09/17	05/18	NA	NA	NA	06/18	08/18	08/18	08/18	06/19	12/18	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark						Install bus shelter, trashcan, and sidewalk connection to existing ramp.						Final construction package submitted to UDCD 6/12/18. Part of UDCD Task Order #30.																													
4YP202-09048			PM UTL:																																									
TS-000017-024	\$50,000		PM LAD: Strayhorne, Robert																																									
	\$0		PM UDCD: Carlin, Craig																																									
			PM CPTED:																																									
<b>Construction</b>																																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																														
Project Status																															
<b>09082 Town Center Parkway SB @ New Dominion Parkway</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-09082                      TS-000013-036                 </td> <td style="width:10%">                     Hunter Mill                       \$50,000                      \$0                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD: Bailey, Stephen                      PM UDCD: Carlin, Craig                      PM CPTED:                 </td> <td style="width:15%"> <u>Project Description</u>                      Install new Tolar shelter with bench and reash can. Drainage pipe require under pad, connect pad to existing sidewalk.                 </td> <td style="width:15%"> <u>Monthly Remarks</u>                      Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-09082 TS-000013-036	Hunter Mill  \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install new Tolar shelter with bench and reash can. Drainage pipe require under pad, connect pad to existing sidewalk.	<u>Monthly Remarks</u> Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-09082 TS-000013-036	Hunter Mill  \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install new Tolar shelter with bench and reash can. Drainage pipe require under pad, connect pad to existing sidewalk.	<u>Monthly Remarks</u> Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.	On Hold <input type="checkbox"/>																										
<b>09083 Old Keene Mill Road EB @ Spring Road</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-09083                      TS-000014-033                 </td> <td style="width:10%">                     Lee                       \$50,000                      \$0                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD: Rusu, Daniel                      PM UDCD: Carlin, Craig                      PM CPTED:                 </td> <td style="width:15%"> <u>Project Description</u>                      Install 8'x8' pad with Tolar shelter with bench and trash can. replace existing CG-12.                 </td> <td style="width:15%"> <u>Monthly Remarks</u>                      Final design is complete. Land acquisition complete on 6/7/18. Draft construction package submit to UDCD on 6/17/18.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-09083 TS-000014-033	Lee  \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Rusu, Daniel PM UDCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install 8'x8' pad with Tolar shelter with bench and trash can. replace existing CG-12.	<u>Monthly Remarks</u> Final design is complete. Land acquisition complete on 6/7/18. Draft construction package submit to UDCD on 6/17/18.	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-09083 TS-000014-033	Lee  \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Rusu, Daniel PM UDCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install 8'x8' pad with Tolar shelter with bench and trash can. replace existing CG-12.	<u>Monthly Remarks</u> Final design is complete. Land acquisition complete on 6/7/18. Draft construction package submit to UDCD on 6/17/18.	On Hold <input type="checkbox"/>																										
<b>Design</b>																															
<b>Leesburg Pke @ Colvin Run Rd.</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Pedestrian Task Force Recommendations</b>                      124/400-C40011                      PPTF01-01800                      ST-000003-018                 </td> <td style="width:10%">                     Dranesville                       \$3,500,000                      \$250,000                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Yusufoglu, Eldar                      PM LAD: Kresge, Carol                      PM UDCD: Lim, Vannak                      PM CPTED: Chellappa, Smitha                 </td> <td style="width:15%"> <u>Project Description</u>                      Install signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road                 </td> <td style="width:15%"> <u>Monthly Remarks</u>  <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially completed 6/26/17. Approved revised plan submitted to UDCD on 10/4/17 for construction. Modification to Carper's Farm Way completed. VDOT punch list items have been addressed. Awaiting final inspection.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-01800 ST-000003-018	Dranesville  \$3,500,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Lim, Vannak PM CPTED: Chellappa, Smitha	<u>Project Description</u> Install signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially completed 6/26/17. Approved revised plan submitted to UDCD on 10/4/17 for construction. Modification to Carper's Farm Way completed. VDOT punch list items have been addressed. Awaiting final inspection.	On Hold <input type="checkbox"/>
<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-01800 ST-000003-018	Dranesville  \$3,500,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Lim, Vannak PM CPTED: Chellappa, Smitha	<u>Project Description</u> Install signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially completed 6/26/17. Approved revised plan submitted to UDCD on 10/4/17 for construction. Modification to Carper's Farm Way completed. VDOT punch list items have been addressed. Awaiting final inspection.	On Hold <input type="checkbox"/>																										
<b>Post-Construction</b>																															
<b>Hunter Mill Rd. @ Sunrise Valley Dr</b>																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> <b>Pedestrian Task Force Recommendations</b>                      124/400-C40011                      PPTF01-03100                      ST-000003-031                 </td> <td style="width:10%">                     Hunter Mill                       \$1,600,000                      \$200,000                 </td> <td style="width:15%"> <u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Delli Carpini, Angelica                      PM UDCD: Samiyi, Bijan                      PM CPTED:                 </td> <td style="width:15%"> <u>Project Description</u>                      Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail                 </td> <td style="width:15%"> <u>Monthly Remarks</u>  <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. Utility relocations are in progress. Dominion Energy relocation of street lights is in progress. Schedule change due to delay in completion of utility relocations.                 </td> <td style="width:10%; text-align:right">                     On Hold <input type="checkbox"/> </td> </tr> </table>																										<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-03100 ST-000003-031	Hunter Mill  \$1,600,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: Samiyi, Bijan PM CPTED:	<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. Utility relocations are in progress. Dominion Energy relocation of street lights is in progress. Schedule change due to delay in completion of utility relocations.	On Hold <input type="checkbox"/>
<b>Pedestrian Task Force Recommendations</b> 124/400-C40011 PPTF01-03100 ST-000003-031	Hunter Mill  \$1,600,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: Samiyi, Bijan PM CPTED:	<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail	<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. Utility relocations are in progress. Dominion Energy relocation of street lights is in progress. Schedule change due to delay in completion of utility relocations.	On Hold <input type="checkbox"/>																										
<b>Utility Relocation</b>																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Hunter Village Dr</b>			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Springfield		PM TDD: Lauretti, Francesco						Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially complete on 5/22/18. VDOT punch list is being addressed.									
PPTF01-03200			PM UTL: Nguyen, Tan																					
ST-000003-032	\$1,350,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
<b>Post-Construction</b>																								
<b>Birch St. Sidewalk</b>			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	06/19	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Revised drainage plan completed. Permit revision received on 8/7/18. Proceed with final construction package. Schedule adjusted in June to allow receive utilities relocation plan and receive permit revision.									
PPTF01-04800			PM UTL: Nguyen, Tan																					
ST-000003-048	\$1,850,000		PM LAD: Shubert, Beth																					
	\$850,000		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
<b>Bid Advertisement</b>																								
<b>Old Dominion Linway Birch</b>			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	08/17	
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Pedestrian intersection and bus stop improvements						Construction substantially completed on 8/31/17. VDOT permit released 7/26/18.									
PPTF01-06200			PM UTL: Nguyen, Tan																					
ST-000003-062	\$1,100,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																								
<b>Hunter Mill @ Mystic Meadow Roundabout</b>			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	06/17	04/18	04/18	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Install roundabout, including bicycle and pedestrian facilities						<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction was substantially completed on 4/22/18.									
RSP101-00700			PM UTL: Nguyen, Tan																					
2G40-028-006	\$3,250,000		PM LAD: Finnell, Richard																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED:																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Rt. 123 @ Jermantown Rd.</b></p> <p>06/10 NA 10/13 05/14 11/15 01/14 11/17 09/14 02/16 NA 03/16 01/17 02/17 10/18 NA 09/18 10/18 11/18 12/18 09/15 07/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Spot Improvements</b></p> <p>124/400-C40011 Providence</p> <p>RSP101-01400 \$1,850,000</p> <p>2G40-028-012 \$100,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Lefcourt, Eric                      PM UDCCD: Samiyi, Bijan                      PM CPTED:</p> <p><u>Project Description</u>                      Add right turn lanes on northbound and southbound Route 123, including drainage improvements</p> <p><u>Monthly Remarks</u>  <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> VDOT permit received 12/19/17. Land acquisition completed 1/26/17. Draft construction package submitted to UDCCD 7/20/18. Utility relocation is in progress. Overhead utility relocations are complete. Schedule change due to delay in completion of utility relocations.</p>																							
<p><b>Utility Relocation</b></p> <p><b>Chain Bridge Road @ Wasp Lane RRFB</b></p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Capital Projects - Dranesville District</b></p> <p>303/300-C30010 Dranesville</p> <p>ST-000005-002-0 \$40,000</p> <p>ST-000005-002 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Fasceski, Jeff                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Wells, Chris</p> <p><u>Project Description</u>                      Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane</p> <p><u>Monthly Remarks</u>  <b>TPP ID#692.</b> Verifying if existing data for intersection is adequate for required enhanced crosswalk study, or if new data is required. Reviewing which design consultant to use to prepare the enhanced crosswalk study. Schedule will be prepared upon approval of the enhanced crosswalk study, which is anticipated in Winter, 2019.</p>																							
<p><b>Pre-Design</b></p> <p>03/15 05/15 02/16 01/17 10/18 03/18 12/18 10/17 NA NA 11/17 10/18 10/18 02/19 NA 02/19 03/19 04/19 05/19 02/19 11/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Jefferson Manor Improvements Phase IIIA</b></p> <p>304/300-C30050 Lee</p> <p>2G25-097-000-0 \$3,750,000</p> <p>2G25-097-000 (\$250,000)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL: Nguyen, Tan                      PM LAD: Shubert, Beth                      PM UDCCD: Rashid, Alan                      PM CPTED: Guarino, Michael</p> <p><u>Project Description</u>                      Infrastructure reconstruction on Albemarle Drive in Jefferson Manor</p> <p><u>Monthly Remarks</u>                      Final design is in progress. LAD NTP issued on 11/29/17. Land rights on 51 of 53 properties have been acquired. Schedule adjusted in June 2018 to include additional time for ROW public hearing in September 2018. Utility relocation designs are in progress; gas relocations should begin in 7/18 or 8/18. Consultant is working on final plans, including structural design of retaining walls.</p>																							
<p><b>Land Acquisition</b></p> <p><b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b></p> <p>08/18 TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pedestrian Improvements - Bond Fund</b></p> <p>304/300-C30050 Hunter Mill</p> <p>4YP201-PB009-C \$0</p> <p>ST-000021-009 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court</p> <p><u>Monthly Remarks</u>                      Task order approved 8/2/18. Task order is for conceptual design only. Schedule is being developed.</p>																							
<p><b>Design</b></p>																							



Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	08/18	07/18	10/18	09/17	12/17	NA	09/17	10/18	03/18	11/18	NA	11/18	12/18	01/19	02/19	12/19	02/20
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design in progress. All comments were received from VDOT & County agencies on schedule. Partial NTP for land acquisition issued on 9/6/17, land rights on 2 of 7 properties acquired. Acquisition completion delay due to ongoing negotiations with all parties. Utility work: Dominion waiting on GSA approval/permit, MCI cable relocation on Lee District Park underway. GSA plat and tree loss count for easement on Park property and final version of three party agreement expected by end of August. Signal Plan revised 6/21/18. Have received LDS approval on SWM and VDOT approval of MOT in May 2018.								
4YP201-PB023			PM UTL: Nguyen, Tan																				
ST-000021-023		\$6,750,000	PM LAD: Cate, Dennis																				
		\$2,750,000	PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
Oak St. Wilkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Marsh, Dennis						Approximately 230 LF of pedestrian improvements along south side of Oak Street						Construction substantially complete on 10/2/17. Permit revision for design modification to address safety concerns approved on 4/17/18. Plans sent to UDCCD on 4/19/18.								
4YP201-PB038B			PM UTL: Nguyen, Tan																				
ST-000021-038		\$525,000	PM LAD: Kresge, Carol																				
		\$185,000	PM UDCCD: Stevens, Michael																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Rt. 7 Wilkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	07/17	12/16	04/18
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Approximately 1,800 LF of walkway on east side of Route 7 from Rio Drive to Waters Edge Condos and on west side from Nevius Street to Glenmore Drive						Substantially complete on 4/11/18.								
4YP201-PB045			PM UTL: Nguyen, Tan																				
ST-000021-044		\$1,275,000	PM LAD: Honnick, John																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
<b>Roadway Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Khorashadi, Brook						Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction substantially completed 11/14/17. Punch list work is in progress. VDOT Final Inspection 3/13/18.								
4YP212-0			PM UTL: Nguyen, Tan																				
5G25-052-000		\$20,207,489	PM LAD: Finnell, Richard																				
		\$1,000,000	PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Rosenbaum, Jane																				
<b>Post-Construction</b>																							

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Cinder Bed Road Improvements	Mount Vernon		PM TDD: Ayers, Robert				Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction complete. Final inspection on 1/31/18. Punch list items addressed. Initial Street Acceptance Package submitted 3/16/18. Comments on package received 4/25/18 and are being addressed.													
304/300-C30050			PM UTL: Nguyen, Tan																					
4YP214-0			PM LAD: Shubert, Beth																					
5G25-054-000	\$6,350,000		PM UDCD: Samiyi, Bijan																					
	\$0		PM CPTED: Borkowski, Tad																					
Post-Construction			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Wiehle Ave.Phase II	Hunter Mill		PM TDD: Vanzandt, Mark				Four lane road from Fairfax County Parkway to Reston Avenue.				Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete. Workplan to address erosion issue approved by VDOT and sent to UDCD on 5/3/18.													
304/300-C30050			PM UTL:																					
5G25-028-000-A-0	Dranesville		PM LAD:																					
5G25-028-000	\$1,082,200		PM UDCD: McCorkle, Lisa																					
	\$25,000		PM CPTED:																					
Post-Construction			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Wiehle Ave.Phase III	Dranesville		PM TDD: Vanzandt, Mark				Four lane road from Dranesville Road to Fairfax County Parkway.				Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete.													
304/300-C30050			PM UTL:																					
5G25-028-000-B-0			PM LAD:																					
5G25-028-000	\$1,082,200		PM UDCD: McCorkle, Lisa																					
	\$25,000		PM CPTED:																					
Post-Construction			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	02/18	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Fairfax County Pkwy Rt. 29 to Braddock Rd.	Springfield		PM TDD: Vanzandt, Mark				Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange				Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18.													
Spot Improvements			PM UTL: Yusufoglu, Eldar																					
304/300-C30050			PM LAD: Maggard, Lisa																					
5G25-049-000-A-0	\$2,400,000		PM UDCD: Samiyi, Bijan																					
5G25-049-000	\$1,400,000		PM CPTED: Shin, Sung																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Braddock Rd./Roberts Road NB Right Turn Lane</b>			01/16	09/16	05/17	10/17	03/19	02/19	07/19	10/18	NA	NA	11/18	06/19	11/18	07/19	NA	08/19	09/19	10/19	11/19	03/20	05/20	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie			Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road						<b>TPP ID#B258.</b> 2nd pre-final design in progress. SWM design review and redesign task order contract authorized. Start of land acquisition has been extended as the SWM design is completed. Redesign of stormwater drainage and detention system underway.												
5G25-059-002-0			PM UTL: Nguyen, Tan																					
5G25-059-002		\$1,500,000	PM LAD: Honnick, John																					
		\$650,000	PM UDCD: Cutler, Tom																					
			PM CPTED: Qi, Maggie																					
<b>Design</b>																								
<b>North Chambliss St./Beauregard St.</b>			12/16	04/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed			Realign North Chambliss Street to eliminate free flow right turn and connect to Beauregard Street at existing signal opposite shopping center parking lot entrance						<b>TPP Plan ID#B261.</b> Provided project update to Supervisor on 5/30/18. 2nd Public meeting to be scheduled in September. Schedule will be determined in October 2018 after the scope has been reviewed.												
5G25-059-003-0			PM UTL: Nguyen, Tan																					
5G25-059-003		\$1,600,000	PM LAD: Finnell, Richard																					
		\$600,000	PM UDCD:																					
			PM CPTED: Chellappa, Smitha																					
<b>Design</b>																								
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>			03/16	NA	10/16	03/17	04/18	06/18	05/19	09/18	09/18	NA	09/18	04/19	04/19	09/19	NA	06/19	07/19	08/19	09/19	05/19	06/20	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed			Add eastbound left turn lane on Silverbrook Road at Southrun Road						<b>TPP ID#B267.</b> Comments on the Final design plans are being addressed. Conflicts with 42" waterline have been eliminated. Remaining utility conflicts are being addressed. Project plats are being revised per latest design revisions. Schedule adjusted in July to accommodate project plat revisions.												
5G25-059-005-0			PM UTL: Maisel, Michael																					
5G25-059-005		\$1,750,000	PM LAD: Honnick, John																					
		\$550,000	PM UDCD: McCorkle, Lisa																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								
<b>Old Courthouse Rd./Besley Rd. Realignment</b>			07/15	12/16	01/19	08/19	08/20	11/20	11/20	10/19	12/19	NA	01/20	09/20	09/20	03/21	NA	04/21	05/21	06/21	07/21	07/23	07/23	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path						<b>TPP ID # 35.</b> Intermediate design is in progress.												
5G25-059-007-0			PM UTL: Nguyen, Tan																					
5G25-059-007		\$9,250,000	PM LAD: Strayhorne, Robert																					
		\$5,950,000	PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																								

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>			02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	09/18	NA	06/18	NA	NA	09/18	04/19	04/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection						<b>TPP ID#B272.</b> VDOT permit received 6/4/18. Final construction package submitted on 6/12/18. Land acquisition completed on 8/28/17. Utility relocations are in progress and expected to be complete by September 2018. Schedule is adjusted due to longer time needed for Verizon duct bank relocation.								
5G25-060-004-0		\$1,100,000	PM UTL: Nguyen, Tan																				
5G25-060-004		\$800,000	PM LAD: Shubert, Beth																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Miller, Douglas																				
<b>Utility Relocation</b>																							
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>			08/15	11/15	03/16	12/16	03/18	NA	NA	11/16	NA	NA	12/16	02/18	NA	NA	NA	05/18	NA	NA	05/18	12/17	09/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian signal and improvements to intersection						<b>TPP ID#B277.</b> Construction 95% complete.								
5G25-060-009-0		\$175,000	PM UTL: Nguyen, Tan																				
5G25-060-009		(\$25,000)	PM LAD: Finnell, Richard																				
			PM UDCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Construction</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						<b>TPP ID#B278.</b> Land acquisition completed on 1/3/18. Utility relocations in progress. VDOT permit application submitted 4/23/18. Permit issuance pending execution of stormwater device located within VDOT right-of-way agreement.								
5G25-060-010-0		\$1,300,000	PM UTL: Nguyen, Tan																				
5G25-060-010		\$1,100,000	PM LAD: Glass, Lisa																				
			PM UDCD: Engida, Samuel																				
			PM CPTED: Chellappa, Smitha																				
<b>Utility Relocation</b>																							
<b>Hooes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	01/17	05/17	09/18	10/18	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	11/18	12/18	01/19	02/19	03/19	06/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk						<b>TPP ID#B279.</b> Fourth Final design plans distributed to VDOT for review on 6/15/18. No test holes needed. Conflict with streetlight cable is being addressed. Land acquisition completion memo received on 4/30/18.								
5G25-060-011-0	Springfield	\$1,150,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-011		\$950,000	PM LAD: Najeeb, Mohammed																				
			PM UDCD:																				
			PM CPTED: Aguayo, Vanessa																				
<b>Utility Relocation</b>																							

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	03/17	12/17	12/17	03/17	NA	NA	03/17	09/17	04/17	10/17	NA	03/18	04/18	04/18	08/18	07/18	09/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa						Construct 150 LF of 5-foot concrete sidewalk and curb and gutter west of Carrleigh Parkway and extend the right turn lane						<b>TPP ID# B283</b> Final Construction package sent to UDCD on 3/16/18. Notice to proceed for construction is 6/1/18. Construction schedule adjusted to address field conditions.								
5G25-060-014-0			PM UTL: Nguyen, Tan																				
5G25-060-014	\$350,000		PM LAD: Finnell, Richard																				
	\$250,000		PM UDCD: Metafria, Fasika																				
			PM CPTED: Borkowski, Tad																				
<b>Construction</b>																							
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	09/16	10/17	01/18	07/18	06/17	NA	NA	06/17	10/17	NA	NA	NA	08/18	09/18	10/18	11/18	12/18	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						5-foot of concrete sidewalk on south side of Dolley Madison Boulevard from Chain Bridge Road to bus stop just north of Kurtz Road						<b>TPP ID#B290</b> Land acquisition completed 10/6/17. Design plans were approved 3/7/18. VDOT permit was received on 7/27/18. DRAFT construction package to UDCD 8/2/18. Schedule was adjusted due to permit plans preparation took longer than it was expected.								
5G25-060-015-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-015	\$450,000		PM LAD: Baker, Lisa																				
	\$150,000		PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
<b>Design</b>																							
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	09/16	01/18	01/18	08/18	11/17	NA	NA	11/17	07/18	04/18	10/18	NA	09/18	10/18	11/18	12/18	12/18	06/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla						Install sidewalk on south side of Dolley Madison Boulevard						<b>TPP ID#B291</b> Land acquisition NTP issued 11/7/2017. Final plans were approved on 2/13/18. Land acquisition completed 7/23/2018. Permit plans underway. Schedule was adjusted due to land acquisition took longer than it was expected.								
5G25-060-016-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-016	\$450,000		PM LAD: Bailey, Stephen																				
	\$50,000		PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
<b>Design</b>																							
<b>Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Circle</b>			01/16	NA	05/16	08/16	12/16	06/17	09/17	09/16	NA	NA	09/16	09/17	NA	NA	NA	11/17	12/17	12/17	02/18	02/18	04/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Construct approximately 370 LF of 5-foot wide concrete sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						<b>TPP ID#B295.</b> Construction substantially complete 4/25/18. VDOT permit released 7/26/18.								
5G25-060-017-0			PM UTL:																				
5G25-060-017	\$300,000		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	04/17	10/17	01/19	01/19	12/17	NA	NA	01/18	07/18	09/18	10/18	NA	01/19	02/19	TBD	03/19	07/19	07/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Beall, James						Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps						<b>TPP ID#B297.</b> Second final design plans submitted for review 7/31/18. Coordination with utilities are underway. Land acquisition completion memo received on 7/9/18.								
5G25-060-018-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-018		\$375,000 (\$25,000)	PM LAD: Strayhorne, Robert																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	03/19	05/19	05/19	09/18	NA	NA	10/18	04/19	04/19	09/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> Pre-Final plans distributed for review on 3/12/18. Resolving VDOT comments on retaining wall design. Preparing project plats.								
5G25-060-020-0			PM UTL: Maisel, Michael																				
5G25-060-020		\$1,550,000 (\$450,000)	PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	09/18	09/17	NA	NA	10/17	11/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	05/19	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John						Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						<b>TPP ID#095.</b> Final plans distributed to VDOT for review on 1/18/18. Land acquisition NTP issued on 10/13/17. Land rights on 0 of 1 properties have been acquired. 150' of 12" Gas line relocation design complete and authorized for relocation on 4/13/18.								
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022		\$800,000 (\$450,000)	PM LAD: Glass, Lisa																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Abifadel, Gibran																				
<b>Land Acquisition</b>																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	02/19	11/19	05/20	05/20	04/19	07/19	NA	07/19	03/20	04/20	09/20	NA	08/20	09/20	10/20	11/20	08/21	08/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123						<b>TPP ID#102.</b> Intermediate design is in progress.								
5G25-060-023-0			PM UTL: Nguyen, Tan																				
5G25-060-023		\$1,750,000 (\$50,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	09/18	09/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	10/18	11/18	12/18	01/19	07/19	07/19
---------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Mason		PM TDD:	Hojatzadeh, Max					Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road					<b>TPP ID#113.</b> Schedule revised due to time required to received and address VDOT comments. Utility relocations complete 7/6/18. Second final plans submitted to VDOT on 7/6/18. Comments received 8/9/18.						
5G25-060-024-0		PM UTL:	Yusufoglu, Eldar																	
5G25-060-024	\$750,000	PM LAD:	Delli Carpini, Angelica																	
	\$50,000	PM UDCCD:	Engida, Samuel																	
			PM CPTED:	Chellappa, Smitha																

**Design**

Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	08/18	NA	08/18	08/18	08/18	09/18	03/19	03/19
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Springfield		PM TDD:	El Kaissi, Mohamad					Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard					<b>TPP ID#116.</b> Construction to be funded by Federal Funding. Funding Agreement is being prepared by VDOT and will go to Board of Supervisors for approval when ready. Construction schedule will be revised. VDOT permit received 6/13/18. Draft construction package is in progress. Relocation of four (4) street lights is being coordinated with Dominion Energy. Coordinaiton on Colonial Pipe encroachment agreement is in progress. Schedule adjustment was due to ongoing negotiation with a property owner and plan revisions to eliminate land rights on one property.						
5G25-060-026-0		PM UTL:	Nguyen, Tan																	
5G25-060-026	\$800,000	PM LAD:	Shubert, Beth																	
	\$200,000	PM UDCCD:	Engida, Samuel																	
			PM CPTED:	Harrell, William																

**Utility Relocation**

Fleet Dr.Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	12/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	02/19	03/19	03/19	04/19	07/18	10/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Lee		PM TDD:	Ruffner, Scott					Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive					<b>TPP ID#119</b> Land acquisition completed on 7/25/18. Revised final plans sent to VDOT for approval on 7/26/18.						
5G25-060-027-0		PM UTL:	Nguyen, Tan																	
5G25-060-027	\$2,000,000	PM LAD:	Najeeb, Mohammed																	
	\$750,000	PM UDCCD:	Carlin, Craig																	
			PM CPTED:	Harrell, William																

**Design**

Glen Forest Drive Walkway			03/15	05/15	10/15	09/16	11/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	02/19	NA	03/19	04/19	04/19	05/19	11/17	09/19
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
304/300-C30050	Mason		PM TDD:	Ruffner, Scott					Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane					<b>TPP ID#128.</b> Land rights on 13 of 14 properties have been acquired. Final plan revisions in progress. Schedule adjusted for additional utility coordination.						
5G25-060-028-0		PM UTL:	Nguyen, Tan																	
5G25-060-028	\$950,000	PM LAD:	Baker, Lisa																	
	(\$250,000)	PM UDCCD:	Carlin, Craig																	
			PM CPTED:	CPTED, To Be Determined																

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Gunston Cove Road Walkway 04/16 06/16 11/16 03/17 08/17 06/18 04/18 06/17 NA NA 07/17 09/17 NA NA NA 08/18 09/18 09/18 09/18 04/19 02/19

**Pedestrian Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-060-029-0**  
**5G25-060-029** \$950,000  
 \$450,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Baker, Lisa  
 PM UDCCD:  
 PM CPTED: Miller, Douglas

Project Description  
 Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road

Monthly Remarks  
**TPP ID#131.** VDOT permit received 5/10/18. Final construction package submitted to UDCD 8/13/18 for signature.

On Hold

Design

Lee Chapel Rd. Walkway - Britford Dr.- 04/15 NA 10/15 12/16 12/17 03/17 09/18 07/17 NA NA 09/17 02/18 03/18 08/18 NA 09/18 10/18 11/18 12/18 12/17 06/19

**Pedestrian Improvements 2014**  
**304/300-C30050** Springfield  
**5G25-060-030-0**  
**5G25-060-030** \$2,000,000  
 \$800,000

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: Shubert, Beth  
 PM UDCCD: Samiyi, Bijan  
 PM CPTED: Harrell, William

Project Description  
 Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road

Monthly Remarks  
**TPP ID#144.** Second final design plans submitted for review 7/31/18. Geotechnical comments have been addressed. Conflict with 12" waterline has been resolved. Utility relocations are complete. Streetlight removal and installation to be done during construction. Project schedule adjusted in June to accommodate addressing geotechnical comments received.

On Hold

Utility Relocation

Medford Dr.Walkway - Annandale HS - 01/15 NA 08/15 01/16 03/17 01/17 08/18 03/16 NA NA 05/16 03/17 01/17 03/17 NA 09/18 10/18 11/18 12/18 12/17 07/19

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-031-0**  
**5G25-060-031** \$900,000  
 \$500,000

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED: Harrell, William

Project Description  
 Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run

Monthly Remarks  
**TPP ID#151.** Fourth final design plans distributed to VDOT Hydraulics for review on 6/13/18. Utility relocation is complete. Project schedule adjusted in June to address remaining VDOT Hydraulics comments and accommodate a fourth final plan submission.

On Hold

Design

Post Forest Dr.Walkway - Legato Rd. - 09/16 11/16 03/17 06/18 04/19 03/19 06/19 08/18 NA NA 09/18 03/19 03/19 06/19 NA 08/19 08/19 09/19 09/19 01/20 01/20

**Pedestrian Improvements 2014**  
**304/300-C30050** Springfield  
**5G25-060-032-0**  
**5G25-060-032** \$650,000  
 \$350,000

Project Manager/Assignments  
 PM TDD: Turner, Latesa  
 PM UTL: Maisel, Michael  
 PM LAD: Bailey, Stephen  
 PM UDCCD: Rashid, Alan  
 PM CPTED: Harrell, William

Project Description  
 Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive

Monthly Remarks  
**TPP ID#163.** Pre-final plans distributed for review on 6/5/18. VDOT comments received on 7/23/18 and are being addressed.

On Hold

Design



Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<b>Post Forest Dr. Walkway - Legato Rd. - Govt Ctr Pkwy</b>		07/16	NA	10/16	04/17	01/18	09/17	04/18	07/17	NA	NA	11/17	12/17	NA	NA	NA	06/18	06/18	06/18	07/18	07/18	08/18						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD: Turner, Latesa	Construct approximately 860 LF of 5-foot concrete sidewalk along south side of Post Forest Drive						<b>TPP ID#164.</b> Construction substantially complete 8/3/18.					On Hold <input type="checkbox"/>														
5G25-060-033-0		PM UTL: Maisel, Michael																										
5G25-060-033	\$375,000 (\$225,000)	PM LAD: Bailey, Stephen																										
		PM UDCCD: Bajracharya, Sanjala																										
		PM CPTED: Harrell, William																										
<b>Post-Construction</b>																												
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>		06/16	07/16	12/16	11/17	12/18	01/19	07/19	08/18	09/18	NA	10/18	05/19	06/19	12/19	NA	02/20	03/20	04/20	05/20	10/19	09/20						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa	Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Final Design is in progress. Conference call with FCPS was held on 7/25/18 to discuss revised drainage design. Additional utility designation complete 5/11/18. Final plats are being prepared. Test holes requested on 7/25/18 due to potential conflict of 8" water line with proposed storm drain pipe. Work Order Request sent to surveys on 8/2/18 to prepare additional plats for the property impacted due to revised drainage design. Revised drawdown table sent to consultant on 8/6/18, in order for them to update the Project Data Sheet. Schedule adjusted to accommodate time required to redesign Storm Drain Pipe due to change in pipe size and also due to additional time required for preparing Utility Plats.					On Hold <input type="checkbox"/>														
5G25-060-034-0		PM UTL: Yusufoglu, Eldar																										
5G25-060-034	\$2,750,000 (\$2,750,000)	PM LAD: Monahan, Clyde																										
		PM UDCCD: Luo, Caijun																										
		PM CPTED: Luo, Caijun																										
<b>Design</b>																												
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>		02/16	09/16	04/17	02/18	09/18	09/18	04/19	01/18	NA	NA	09/18	03/19	08/18	04/19	NA	05/19	06/19	06/19	06/19	06/19	12/19						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD: Marsh, Dennis	Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> 2nd pre-final plans are in progress. NTP for LAD acquisition to be submitted after prefinal comments have been reviewed and addressed. 2 properties affected. Utility relocation (water, gas, and fiberoptics) will be within existing ROW. Schedule adjusted due ongoing coordination regarding the drainage design.					On Hold <input type="checkbox"/>														
5G25-060-036-0		PM UTL: Maisel, Michael																										
5G25-060-036	\$1,750,000 (\$950,000)	PM LAD: Bailey, Stephen																										
		PM UDCCD: Stevens, Michael																										
		PM CPTED: Abifadel, Gibran																										
<b>Design</b>																												
<b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b>		09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	NA	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20						
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mason	PM TDD: Marsh, Dennis	890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						<b>TPP ID#169.</b> 2nd Pre-final plans are in progress. Plats received on 5/9/18 and are under review.					On Hold <input type="checkbox"/>														
5G25-060-038-0		PM UTL: Maisel, Michael																										
5G25-060-038	\$950,000 (\$650,000)	PM LAD: Alcon, Kelly																										
		PM UDCCD: Qi, Maggie																										
		PM CPTED: Qi, Maggie																										
<b>Design</b>																												

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b> Pedestrian Improvements 2014 304/300-C30050 Hunter Mill 5G25-060-039-0 5G25-060-039 \$1,600,000 (\$2,050,000)																							
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
			PM TDD: Hojatzadeh, Max					Install walkway: Section 1-Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.					<b>TPP ID#175.</b> Reston DRB meeting held 5/15/18. Receive comments proceed with pre-final design. Schedule adjusted in June to allow review and response to comments from DRB and VDOT.										
			PM UTL: Nguyen, Tan																				
			PM LAD: Alcon, Kelly																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED: Knight, Ryan																				
<b>Design</b>																							
<b>Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr</b> Pedestrian Improvements 2014 304/300-C30050 Hunter Mill 5G25-060-040-0 5G25-060-040 \$725,000 \$225,000																							
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
			PM TDD: Shahnaj, Sonia					Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive					<b>TPP ID#176.</b> Survey is complete. Preliminary design is in progress.										
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Great Falls St. Walkway - I-66 - North West St</b> Pedestrian Improvements 2014 304/300-C30050 Dranesville 5G25-060-042-0 5G25-060-042 \$2,500,000 \$1,300,000																							
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
			PM TDD: Beall, James					Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street					<b>TPP ID#202.</b> Land acquisition completion memo received 7/25/18. Coordinating utility relocations with Fairfax Water and other utilities. Utility relocations will be required but no utility plats are required. Final plan submission will occur in August.										
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Cate, Dennis																				
			PM UDCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
<b>Utility Relocation</b>																							
<b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b> Pedestrian Improvements 2014 304/300-C30050 Mason 5G25-060-043-0 5G25-060-043 \$1,800,000 \$500,000																							
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
			PM TDD: Zahirieh, Shahla					Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					<b>TPP ID#205.</b> Final design contract approved 8/13/18. Schedule to be determined after preliminary design evaluation is reviewed and full scope of project is authorized, which is expected Summer 2018.										
			PM UTL: Pugh, Richard																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Qi, Maggie																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																														
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																						
Focus #	FUT (\$)																																																												
Project Status																																																													
<b>Design</b>																																																													
Little River Tnpg Walkway - Hillbrook Dr.- Little River Run Dr																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>Pedestrian Improvements 2014</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>304/300-C30050</td> <td>Mason</td> <td>PM TDD: Lauretti, Francesco</td> <td>Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</td> <td><b>TPP ID#234.</b> Intermediate design plans submitted on 7/3/18.</td> <td>On Hold <input type="checkbox"/></td> </tr> <tr> <td>5G25-060-044-0</td> <td></td> <td>PM UTL: Pugh, Richard</td> <td></td> <td></td> <td></td> </tr> <tr> <td>5G25-060-044</td> <td>\$2,650,000 (\$350,000)</td> <td>PM LAD: Honnick, John</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM UDCCD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Qi, Maggie</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		304/300-C30050	Mason	PM TDD: Lauretti, Francesco	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	<b>TPP ID#234.</b> Intermediate design plans submitted on 7/3/18.	On Hold <input type="checkbox"/>	5G25-060-044-0		PM UTL: Pugh, Richard				5G25-060-044	\$2,650,000 (\$350,000)	PM LAD: Honnick, John						PM UDCCD:						PM CPTED: Qi, Maggie			
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
304/300-C30050	Mason	PM TDD: Lauretti, Francesco	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk	<b>TPP ID#234.</b> Intermediate design plans submitted on 7/3/18.	On Hold <input type="checkbox"/>																																																								
5G25-060-044-0		PM UTL: Pugh, Richard																																																											
5G25-060-044	\$2,650,000 (\$350,000)	PM LAD: Honnick, John																																																											
		PM UDCCD:																																																											
		PM CPTED: Qi, Maggie																																																											
<b>Design</b>																																																													
Little River Tnpg Walkway - Columbia Rd. - Mayhunt Ct																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>Pedestrian Improvements 2014</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>304/300-C30050</td> <td>Mason</td> <td>PM TDD: Lauretti, Francesco</td> <td>Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter</td> <td><b>TPP ID#235.</b> Second final design in progress. LAD NTP on 4/2/18. Land rights on 1 of 5 properties have been acquired.</td> <td>On Hold <input type="checkbox"/></td> </tr> <tr> <td>5G25-060-045-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td></td> <td></td> <td></td> </tr> <tr> <td>5G25-060-045</td> <td>\$1,750,000 \$650,000</td> <td>PM LAD: Bailey, Stephen</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM UDCCD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Abifadel, Gibran</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		304/300-C30050	Mason	PM TDD: Lauretti, Francesco	Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter	<b>TPP ID#235.</b> Second final design in progress. LAD NTP on 4/2/18. Land rights on 1 of 5 properties have been acquired.	On Hold <input type="checkbox"/>	5G25-060-045-0		PM UTL: Nguyen, Tan				5G25-060-045	\$1,750,000 \$650,000	PM LAD: Bailey, Stephen						PM UDCCD:						PM CPTED: Abifadel, Gibran			
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
304/300-C30050	Mason	PM TDD: Lauretti, Francesco	Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter	<b>TPP ID#235.</b> Second final design in progress. LAD NTP on 4/2/18. Land rights on 1 of 5 properties have been acquired.	On Hold <input type="checkbox"/>																																																								
5G25-060-045-0		PM UTL: Nguyen, Tan																																																											
5G25-060-045	\$1,750,000 \$650,000	PM LAD: Bailey, Stephen																																																											
		PM UDCCD:																																																											
		PM CPTED: Abifadel, Gibran																																																											
<b>Land Acquisition</b>																																																													
01011-Richmond Hwy. SB @ Holley Hill Rd.																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>RHPTI Ped Improvements 2014</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>304/300-C30050</td> <td>Lee</td> <td>PM TDD: Barksdale, Christopher</td> <td>Install bus shelter.</td> <td>Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.</td> <td>On Hold <input type="checkbox"/></td> </tr> <tr> <td>5G25-061-003-0</td> <td></td> <td>PM UTL:</td> <td></td> <td></td> <td></td> </tr> <tr> <td>5G25-061-003</td> <td>\$60,000 \$0</td> <td>PM LAD: Carlin, Craig</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM UDCCD:</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED:</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>RHPTI Ped Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		304/300-C30050	Lee	PM TDD: Barksdale, Christopher	Install bus shelter.	Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.	On Hold <input type="checkbox"/>	5G25-061-003-0		PM UTL:				5G25-061-003	\$60,000 \$0	PM LAD: Carlin, Craig						PM UDCCD:						PM CPTED:			
<b>RHPTI Ped Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
304/300-C30050	Lee	PM TDD: Barksdale, Christopher	Install bus shelter.	Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.	On Hold <input type="checkbox"/>																																																								
5G25-061-003-0		PM UTL:																																																											
5G25-061-003	\$60,000 \$0	PM LAD: Carlin, Craig																																																											
		PM UDCCD:																																																											
		PM CPTED:																																																											
<b>Construction</b>																																																													
01018-Richmond Hwy. SB @ Sherwood Hall Ln.																																																													
<table border="0" style="width:100%"> <tr> <td style="width:15%;"><b>RHPTI Ped Improvements 2014</b></td> <td style="width:15%;"></td> <td style="width:15%;"><u>Project Manager/Assignments</u></td> <td style="width:15%;"><u>Project Description</u></td> <td style="width:15%;"><u>Monthly Remarks</u></td> <td style="width:15%;"></td> </tr> <tr> <td>304/300-C30050</td> <td>Lee</td> <td>PM TDD: Barksdale, Christopher</td> <td>Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail</td> <td>Final Construction Package submitted 6/15/18.</td> <td>On Hold <input type="checkbox"/></td> </tr> <tr> <td>5G25-061-004-0</td> <td></td> <td>PM UTL:</td> <td></td> <td></td> <td></td> </tr> <tr> <td>5G25-061-004</td> <td>\$60,000 \$0</td> <td>PM LAD: Shubert, Beth</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM UDCCD: Carlin, Craig</td> <td></td> <td></td> <td></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED:</td> <td></td> <td></td> <td></td> </tr> </table>																										<b>RHPTI Ped Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>		304/300-C30050	Lee	PM TDD: Barksdale, Christopher	Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail	Final Construction Package submitted 6/15/18.	On Hold <input type="checkbox"/>	5G25-061-004-0		PM UTL:				5G25-061-004	\$60,000 \$0	PM LAD: Shubert, Beth						PM UDCCD: Carlin, Craig						PM CPTED:			
<b>RHPTI Ped Improvements 2014</b>		<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																									
304/300-C30050	Lee	PM TDD: Barksdale, Christopher	Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail	Final Construction Package submitted 6/15/18.	On Hold <input type="checkbox"/>																																																								
5G25-061-004-0		PM UTL:																																																											
5G25-061-004	\$60,000 \$0	PM LAD: Shubert, Beth																																																											
		PM UDCCD: Carlin, Craig																																																											
		PM CPTED:																																																											
<b>Bid Advertisement</b>																																																													

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01027-Richmond Hwy. SB @ Brevard Ct.</b>			10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Barksdale, Christopher			Install bus shelter.			Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.														
5G25-061-005-0			PM UTL:																				
5G25-061-005		\$60,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.														
5G25-061-007-0			PM UTL:																				
5G25-061-007		\$60,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	08/16	10/17	12/17	06/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	06/18	07/18	09/18	11/18	03/19	04/19
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter.			Final Construction Package submitted 6/15/18.														
5G25-061-008-0			PM UTL:																				
5G25-061-008		\$60,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher			Install bus shelter, loading pad, bike rack and trash can.			Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.														
5G25-061-009-0			PM UTL:																				
5G25-061-009		\$60,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
01045-Richmond Hwy. SB @ Dutchman Dr.			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.									
5G25-061-010-0			PM UTL:																					
5G25-061-010		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
01046-Richmond Hwy. SB @ Fernedge Ln.			10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.									
5G25-061-011-0			PM UTL:																					
5G25-061-011		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
01048-Richmond Hwy. NB @ Fernedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	06/18	07/18	09/18	11/18	03/19	04/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction Package submitted 6/15/18.									
5G25-061-012-0			PM UTL:																					
5G25-061-012		\$60,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	06/18	07/18	09/18	11/18	03/19	04/19	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction Package submitted 6/15/18.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$60,000	PM LAD:																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	06/18	07/18	09/18	11/18	03/19	04/19	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction Package submitted 6/15/18.													
<b>5G25-061-015-0</b>			PM UTL:																					
<b>5G25-061-015</b>	\$60,000		PM LAD: Kresge, Carol																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								
<b>01085-Richmond Hwy. NB @ Russell Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.													
<b>5G25-061-016-0</b>			PM UTL:																					
<b>5G25-061-016</b>	\$60,000		PM LAD:																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>01086-Richmond Hwy. NB near Martha St.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	01/18	09/18	08/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.													
<b>5G25-061-017-0</b>			PM UTL:																					
<b>5G25-061-017</b>	\$60,000		PM LAD:																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>01087-Richmond Hwy. NB @ Shannons Green W</b>			10/15	04/16	07/16	08/16	10/17	02/18	03/18	04/17	NA	NA	05/17	12/17	NA	NA	NA	06/18	07/18	09/18	11/18	03/19	04/19	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>		Mount Vernon	PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction Package submitted 6/15/18.													
<b>5G25-061-018-0</b>			PM UTL:																					
<b>5G25-061-018</b>	\$60,000		PM LAD: Delli Carpini, Angelica																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01094-Richmond Hwy. NB @ Fordson Rd. 10/15 04/16 NA NA 07/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 09/17 10/17 01/18 09/18 08/18

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-019-0**  
**5G25-061-019** \$60,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.

On Hold

Construction

01099-Richmond Hwy. NB @ Collard St. 10/15 04/16 NA NA 07/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 09/17 10/17 01/18 09/18 08/18

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-020-0**  
**5G25-061-020** \$60,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.

On Hold

Construction

01107-Richmond Hwy. NB near Mt.Eagle Dr. 10/15 04/16 07/16 08/16 12/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 09/17 10/17 01/18 09/18 08/18

**RHPTI Ped Improvements 2014**  
**304/300-C30050** Mount Vernon  
**5G25-061-021-0**  
**5G25-061-021** \$60,000  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install bus shelter.

Monthly Remarks  
 Contract Award 1/26/18. Pre-construction meeting was held on 3/23/18. Notice to proceed 4/2/18.

On Hold

Construction

Rte. 1 Belford Drive REX Shelter NA NA NA NA NA NA NA NA NA NA NA NA NA NA NA NA NA NA 07/18 12/18 12/18

**Route 1-RHPTI Ped Improvements**  
**304/300-C30050** TBD  
**5G25-061-023-0**  
**5G25-061-023** \$65,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install REX Shelter

Monthly Remarks  
 Shelter will be construct by Ashburn contractor.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Rte. 1 Frye Rd. Ph II REX Shelter			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	NA	NA	NA	07/18	12/18	12/18	
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	TBD		PM TDD: Hojatzadeh, Max						Install REX Shelter						Shelter will be construct by Ashburn contractor.									
5G25-061-024-0			PM UTL:																					
5G25-061-024	\$65,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Construction</b>																								
Rte. 1 Ladison Lane REX Shelter			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	NA	NA	NA	07/18	12/18	12/18	
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	TBD		PM TDD: Hojatzadeh, Max						Install REX shelter						Shelter will be construct by Ashburn contractor.									
5G25-061-025-0			PM UTL:																					
5G25-061-025	\$65,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Construction</b>																								
Route 1 at N. Fairview Drive			02/18	03/18	NA	06/18	08/18	07/19	05/19	10/18	TBD	NA	10/18	04/19	TBD	TBD	NA	06/19	07/19	08/19	09/19	02/20	12/19	
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Shahnaj, Sonia						Construct 5-foot concrete sidewalk to close missing link, including new curb ramp and crosswalk						<b>TPP ID# 188.03</b> Final design is in progress. Advance final design received on 7/20/18 and comments sent on 7/27/18.									
5G25-061-030-0			PM UTL:																					
5G25-061-030	\$100,000		PM LAD: Honnick, John																					
	\$0		PM UDCD:																					
			PM CPTED: Luo, Caijun																					
<b>Design</b>																								
Route 1 Sidewalk - SB Collard to Holly Hill			06/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Shahnaj, Sonia						Construct 5-foot concrete sidewalk along southbound Route 1 from Collard Street to Holly Hill Road						<b>TPP ID#188.06</b> Survey is in progress. Design task order proposal was approved on 6/25/18 and NTP issued on 6/29/18. Schedule to be determined once survey is complete which is expected to be done by August 2018.									
5G25-061-033-0			PM UTL:																					
5G25-061-033	\$3,000,000		PM LAD:																					
	\$5,000		PM UDCD:																					
			PM CPTED: Luo, Caijun																					
<b>Pre-Design</b>																								



Project Name		Aug 2018																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Route 1 at Fordson Road</b>		05/18	NA	09/18	11/18	02/19	03/19	03/19	NA	NA	NA	NA	NA	TBD	TBD	NA	04/19	05/19	06/19	07/19	09/19	09/19
<b>Route 1-RHPTI Ped Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>				
304/300-C30050	Lee	PM TDD: Hojatzadeh, Max						Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link						<b>TPP ID#188.08</b> Proceeding with intermediate design.								
5G25-061-035-0		PM UTL:																				
5G25-061-035	\$150,000	PM LAD:																				
	\$13,000	PM UDCCD:																				
		PM CPTED:																				
<b>Design</b>																						
<b>NB Sherwood to Kings Street</b>		05/18	NA	09/18	11/18	02/19	11/19	11/19	01/19	TBD	NA	02/19	09/19	TBD	TBD	NA	12/19	01/20	02/20	03/20	05/20	05/20
<b>Route 1-RHPTI Ped Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>				
304/300-C30050	Mount Vernon	PM TDD: Hojatzadeh, Max						Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1						<b>TPP ID#188.09</b> Proceeding with intermediate design.								
5G25-061-036-0		PM UTL:																				
5G25-061-036	\$300,000	PM LAD:																				
	\$70,000	PM UDCCD:																				
		PM CPTED: Luo, Caijun																				
<b>Design</b>																						
<b>Sunset Hills Rd. - Discovery St. Ped Br. Extend</b>		NA	NA	NA	NA	NA	NA	NA	10/17	NA	NA	10/17	09/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>				
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla						Provide crosswalk on the east leg of the intersection						<b>TPP ID 189.06.</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County will acquire necessary land rights. Plat completed 10/18/17. Land acquisition notice to proceed issued on 10/23/17. Land rights on 0 of 2 properties have been acquired. Construction schedule to be determined once project forwarded to VDOT.								
5G25-062-006-0		PM UTL:																				
5G25-062-006	\$90,000	PM LAD: Monahan, Clyde																				
	(\$60,000)	PM UDCCD:																				
		PM CPTED: Abifadel, Gibran																				
<b>Land Acquisition</b>																						
<b>Reston Pkwy - DTR WB On-Ramp</b>		06/17	08/17	12/17	05/18	10/18	02/20	02/20	10/18	TBD	NA	12/18	07/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>				
304/300-C30050	Hunter Mill	PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						<b>TPP ID# 189.07 RMAG ID# 7</b> Final design is in progress.								
5G25-062-007-0		PM UTL:																				
5G25-062-007	\$600,000	PM LAD: Monahan, Clyde																				
	\$350,000	PM UDCCD:																				
		PM CPTED:																				
<b>Design</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	10/18	02/19	02/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	06/19	07/19	05/21	06/20
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-008-0</b> <b>5G25-062-008</b>	Hunter Mill	\$750,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades					<u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8</b> Final design is in progress.						On Hold <input type="checkbox"/>
--	-------------	------------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	08/18	12/18	02/19	06/19	10/18	TBD	NA	11/18	05/19	03/19	05/19	NA	07/19	08/19	09/19	10/19	04/20	06/20
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-011-0</b> <b>5G25-062-011</b>	Hunter Mill	\$500,000 \$146,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Bailey, Stephen PM UDCD: PM CPTED:					<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> Pre-final design in progress. A utility conflict has required additional design to adequately resolve the issue. Completion of pre-final plan design anticipated to be in mid-August, 2018. Project schedule to be adjusted when the pre-final plan is submitted.						On Hold <input type="checkbox"/>
--	-------------	------------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	08/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	-----	-----

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-014-0</b> <b>5G25-062-014</b>	Hunter Mill	\$100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED:					<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection					<u>Monthly Remarks</u> <b>TPP ID# 189.17. RMAG II ID# 17</b> Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County prepared survey, plats, and will acquire the land rights. Survey to VDOT 6/19/17. Concept signal design plan was received from VDOT signal rebuild team on 9/7/17 for plats preparation. Land acquisition notice to proceed 11/7/17. Land rights on 1 of 2 property have been acquired. Construction schedule to be determined once project forwarded to VDOT.						On Hold <input type="checkbox"/>
--	-------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Land Acquisition

Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			10/17	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-016-0</b> <b>5G25-062-016</b>	Hunter Mill	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole					<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr.					<u>Monthly Remarks</u> <b>TPP ID# 189.16 RMAG II ID# 16</b> Revised Preliminary Plans received 7/6/18. Final Design Contract is underway. Schedule to be determined after preliminary design is reviewed and full scope of project is authorized, which is expected Summer 2018. Utility designations requested 7/9/18.						On Hold <input type="checkbox"/>
--	-------------	--------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b>			03/17	08/17	12/17	06/18	07/19	10/19	08/19	10/18	TBD	NA	10/18	05/19	TBD	TBD	NA	12/20	02/20	03/20	04/20	01/21	11/20	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Pre-final design plans distributed 6/5/18. Received VDOT review comments on Pre-final submission 7/6/2018.									
5G25-063-002-0		\$2,250,000	PM UTL: Pugh, Richard																					
5G25-063-002		\$2,120,000	PM LAD: Strayhorne, Robert																					
			PM UDCCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								
<b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b>			06/17	NA	01/18	07/18	10/19	11/19	11/19	09/18	NA	NA	12/18	08/19	08/19	01/20	NA	01/20	02/20	03/20	04/20	12/20	12/20	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						TPP ID#B300. Pre-final design distributed on 7/16/18. SWM approved by LDS. TMP and Signage and Marking approved. Utility test holes received on 4/5/18.									
5G25-063-005-0		\$1,100,000	PM UTL: Maisel, Michael																					
5G25-063-005		\$105,000	PM LAD: Najeeb, Mohammed																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</b>			10/17	10/17	03/18	08/18	07/19	09/19	09/19	09/18	11/18	NA	11/18	06/19	06/19	09/19	NA	11/19	12/19	01/20	02/20	08/20	08/20	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Pre-final design is in progress. Advance pre-Final submission received on 7/13/18. Test holes completed 7/9/18.									
5G25-063-009-0		\$550,000	PM UTL: Maisel, Michael																					
5G25-063-009		\$100,000	PM LAD: Bailey, Stephen																					
			PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
<b>Design</b>																								
<b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b>			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	09/18	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades						TPP ID# B293. Construction is 75% complete. Schedule adjusted to allow utility relocations. Level 3 utility relocation in conjunction with the project construction is complete. Anticipated completion in September.									
ST-000036-002-0		\$1,000,000	PM UTL: Nguyen, Tan																					
ST-000036-002		\$875,000	PM LAD: Shubert, Beth																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED: Chellappa, Smitha																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>			09/15	12/15	04/16	02/17	08/18	05/18	10/18	08/17	NA	NA	09/17	07/18	04/18	12/18	NA	10/18	11/18	12/18	01/18	06/19	08/19
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Beall, James			PM UTL: Yusufoglu, Eldar			260 LF of 5-foot sidewalk along north side of North West Street						<b>TPP ID#B294.</b> Land acquisition completion memo received 7/10/18. Final plan submittal anticipated in August. Finalizing construction agreement with City of Falls Church; scheduled for BOS 9/25/18. Coordination underway with Fairfax Water and Washington Gas for utility relocation; no utility plats will be required. Washington Gas to begin utility relocation in October 2018. Schedule adjusted due to ROW delays from City of Falls Church.								
ST-000036-003-0		\$750,000	PM LAD: Glass, Lisa			PM UDCD:																	
ST-000036-003		\$450,000	PM CPTED: Qi, Maggie																				
<b>Utility Relocation</b>																							
<b>Silverbrook Rd. @ Monacan Rd. Walkway</b>			11/15	NA	05/16	05/17	09/17	03/18	03/18	07/17	NA	NA	08/17	01/18	11/17	07/18	NA	04/18	07/18	07/18	07/18	12/18	01/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: El Kaissi, Mohamad			PM UTL: Nguyen, Tan			460 LF sidewalk south of Monacan Road, including connections to existing trails, pedestrian crosswalk, signage, and pavement markings						<b>TPP ID#B298.</b> Construction is 5% complete. Construction NTP 7/9/18. Schedule was adjusted due to construction contract duration.								
ST-000036-005-0		\$600,000	PM LAD: Delli Carpini, Angelica			PM UDCD: Stevens, Michael																	
ST-000036-005		(\$1,700,000)	PM CPTED:																				
<b>Construction</b>																							
<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>			12/14	04/15	07/15	11/15	02/18	02/17	08/18	08/16	11/16	NA	03/17	06/17	12/17	08/18	NA	11/18	12/18	12/18	01/19	12/17	05/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa			PM UTL: Yusufoglu, Eldar			667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening						<b>TPP ID#100.</b> Revised final plans resubmitted to VDOT 7/18/18 based on comments received from VDOT Materials. Utility relocation is nearly complete.								
ST-000036-006-0		\$1,275,000	PM LAD: Baker, Lisa			PM UDCD: Bashir, Qais																	
ST-000036-006		\$475,000	PM CPTED: Harrell, William																				
<b>Utility Relocation</b>																							
<b>Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct</b>			03/16	08/16	12/16	09/17	01/18	07/18	05/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	06/18	09/18	10/18	07/18	03/19	03/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Tsybin, Alexander			PM UTL: Nguyen, Tan			Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane						<b>TPP ID#108.</b> Final construction package submitted to UDCD on 6/26/18. Construction NTP issued on 7/24/18.								
ST-000036-007-0		\$300,000	PM LAD: Rusu, Daniel			PM UDCD: McCorkle, Lisa																	
ST-000036-007		\$0	PM CPTED: Bandy, Audra																				
<b>Construction</b>																							

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	08/18	04/19	01/19	08/19	09/18	TBD	NA	10/18	06/19	05/19	12/19	NA	10/19	11/19	12/19	01/20	03/20	06/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050 Hunter Mill			PM TDD: Marsh, Dennis				Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, from Fairfax County Parkway to Fox View Way on the north side				<b>TPP ID#121</b> Pre-final design is in progress. Additional survey is underway. Schedule updated after scoped was revised. The scope was revised to shorten the project to only the section from the Fairfax County Parkway to Fox View Way. Schedule adjusted following the rescoping of the project.												
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009 \$2,000,000 (\$400,000)			PM LAD: Najeeb, Mohammed																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Harrell, William																				

Design

<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	07/18	02/19	01/19	03/19	08/18	NA	NA	09/18	03/19	TBD	TBD	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050 Dranesville			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<b>TPP ID#140.</b> Pre-final plans distributed for review on 7/10/18.												
ST-000036-010-0			PM UTL: Pugh, Richard																				
ST-000036-010 \$925,000 (\$525,000)			PM LAD: Alcon, Kelly																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				

Design

<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	09/17	07/18	02/19	01/19	03/19	08/18	09/18	NA	09/18	03/19	TBD	TBD	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050 Dranesville			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<b>TPP ID#141.</b> Pre-final plans distributed for review on 7/10/18.												
ST-000036-011-0			PM UTL: Pugh, Richard																				
ST-000036-011 \$1,450,000 (\$50,000)			PM LAD: Alcon, Kelly																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				

Design

<b>Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines</b>			01/18	04/18	11/18	01/19	05/20	11/20	11/20	04/19	TBD	NA	09/19	04/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050 Sully			PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				<b>TPP ID#162.</b> Intermediate design plans are in progress. Supplemental survey delayed due to weather and is anticipated to be completed late August. Survey delay will impact intermediate design deadline. Schedule to be revised once survey is completed.												
ST-000036-013-0			PM UTL:																				
ST-000036-013 \$4,500,000 (\$700,000)			PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Delmare, Lauren																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Telegraph Road Walkway Ph I - Rosehill to Pike</b>			10/15	07/16	04/17	09/17	10/18	01/19	01/19	05/18	NA	NA	05/18	12/18	01/19	06/19	NA	05/19	06/19	07/19	08/19	03/20	03/20		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Final design in progress. LAD NTP was submitted on 5/24/18. Land rights on 11 of 26 properties have been acquired. Overhead utility relocation (DVP, VZ, COX) is required.														
ST-000036-014-0			PM UTL: Maisel, Michael																						
ST-000036-014	\$1,800,000 (\$300,000)		PM LAD: Strayhorne, Robert																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Land Acquisition</b>																									
<b>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</b>			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	10/18	12/18	01/19	02/19	12/19	12/19		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				<b>TPP ID#191.</b> Final plans were approved on 1/23/18. LAD completed 5/2/18. Permit plans received on 7/25/2018. Preparing permit application.														
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																						
ST-000036-016	\$1,200,000 (\$900,000)		PM LAD: Shubert, Beth																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Design</b>																									
<b>Telegraph Road Walkway Ph III - Wilton to Farmington</b>			10/15	07/16	04/17	09/17	10/18	01/19	01/19	05/18	NA	NA	05/18	12/18	01/19	06/19	NA	05/19	06/19	07/19	08/19	03/20	03/20		
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Final design in progress. LAD NTP was submitted on 5/24/18. Land rights on 3 of 8 properties have been acquired. Utility relocation within existing R/W is required.														
ST-000036-018-0			PM UTL: Maisel, Michael																						
ST-000036-018	\$1,250,000 \$1,250,000		PM LAD: Bailey, Stephen																						
			PM UDCCD:																						
			PM CPTED: Harrell, William																						
<b>Land Acquisition</b>																									
<b>Chichester Lane at Lismore Walkway</b>			05/17	NA	NA	11/17	03/18	NA	NA	04/18	NA	NA	05/18	01/19	NA	NA	NA	03/19	03/19	04/19	TBD	06/19	06/19		
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Providence		PM TDD: Roberson, Jeanmarie				Construct approximately 90 LF of sidewalk from north terminus of Chichester Lane to Lismore Lane				<b>TPP ID# 180.01-</b> LAD NTP issued 5/24/18. Land rights on 1 of 4 properties have been acquired.														
ST-000036-019-0			PM UTL: Nguyen, Tan																						
ST-000036-019	\$250,000 (\$50,000)		PM LAD: Najeeb, Mohammed																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Bandy, Audra																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	06/19	08/18	08/19	03/18	TBD	NA	10/18	04/19	05/19	08/19	NA	09/19	10/19	11/19	12/19	11/19	09/20
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Bike/Trail Imp - 2014</b> 304/300-C30050 ST-000037-003-0 ST-000037-003	Braddock  \$3,100,000 \$1,900,000	<u>Project Manager/Assignments</u>			<u>Project Description</u>				<u>Monthly Remarks</u>													
		PM TDD: Ruffner, Scott			Connect VRE station to				<b>TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements.</b> Additional test hole information received on 6/28/18 and incorporated into the 2nd Final plans. Project schedule adjusted for additional coordination with utility companies to determine relocations and easement needs.													
		PM UTL: Pugh, Richard			surrounding neighborhoods to																	
		PM LAD: Baker, Lisa			the west via shared-use path,																	
		PM UDCCD: Lind, Adam			sidewalk, and sharrows																	

**Design**

Route 50 Trail			10/16	01/17	07/17	03/18	03/19	05/19	05/19	09/18	NA	NA	09/18	03/19	03/19	07/19	NA	07/19	08/19	09/19	10/19	04/20	04/20
----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Bike/Trail Imp - 2014</b> 304/300-C30050 ST-000037-005-0 ST-000037-005	Springfield  \$1,250,000 (\$150,000)	<u>Project Manager/Assignments</u>			<u>Project Description</u>				<u>Monthly Remarks</u>													
		PM TDD: Turner, Latesa			Construct 5-foot concrete				<b>TPP ID#B303.</b> Pre-Final plans distributed for review on 3/12/18. Review comments received and are being addressed. Test holes completed 5/24/18. Preparing project plats.													
		PM UTL: Maisel, Michael			sidewalk on south side of Route																	
		PM LAD: Bailey, Stephen			50, up off ramp to West Ox Road,																	
		PM UDCCD: Cutler, Tom			and terminating in Fairfax Town																	

**Design**

Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	09/18	10/18	11/18	12/18	04/20	04/20
-------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>304/300-C30050</b> TS-000020-001-0 TS-000020-001	Mount Vernon  \$1,400,000 \$1,400,000	<u>Project Manager/Assignments</u>			<u>Project Description</u>				<u>Monthly Remarks</u>													
		PM TDD: Nabavi, Seyed			Provide direct access from				PIV plan submitted to LDS on 7/11/18. Revised geotechnical report approved on 6/25/18. Schedule is adjusted to account for the revision of the geotechnical report to reduce cost of the project and longer duration of geotechnical requirements during construction.													
		PM UTL:			Lorton Arts to Workhouse Road																	
		PM LAD: Monahan, Clyde			south of existing entrance near																	
		PM UDCCD: Guarino, Michael			Route 123																	

**Design**

Dranesville-Kurtz and Calder Rd.			09/17	NA	12/17	NA	02/18	08/18	08/18	NA	NA	NA	08/18	09/18	NA	NA	NA	09/18	09/18	10/18	11/18	09/18	12/18
----------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Walkways - Dranesville District</b> 307/300-C30060 ST-000024-007-0 ST-000024-007	Dranesville  \$250,000 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>				<u>Monthly Remarks</u>													
		PM TDD: Ruffner, Scott			Intersection improvements				Revised intersection configuration submitted to VDOT Traffic for approval 6/25/18, approved 7/5/18. Revised final plans submitted to VDOT on 7/5/18, comments received 7/26/18. 2nd final plans submitted to VDOT on 8/1/18. Schedule adjusted to allow time to obtain Letters of Permission and for VDOT approval.													
		PM UTL:																				
		PM LAD: Baker, Lisa																				
		PM UDCCD: Engida, Samuel																				

**Design**

Aug 2018

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Mason Neck Trail Segment 2B			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Mount Vernon District Wlkwy	Mount Vernon		PM TDD:						Construct 9,900 LF of 8-foot asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course						Construction substantially complete 8/24/17. Ribbon cutting held 10/21/17. VDOT permit released 3/12/18. LAP closeout underway.								
307/300-C30060			PM UTL:																				
ST-000028-002-B-W00			PM LAD: Kresge, Carol																				
ST-000028-002	\$2,290,000		PM UDCCD: Cutler, Tom																				
	\$450,000		PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Stonecroft Boulevard Widening	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.								
Police Station			PM UTL: Nguyen, Tan																				
312/300-C30070			PM LAD: Kresge, Carol																				
009217-0	\$691,664		PM UDCCD:																				
2G25-062-000	\$0		PM CPTED: Guarino, Michael																				
<b>Construction</b>																							
			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	12/18
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
McLean Streetscape Phase III	Dranesville		PM TDD: Beall, James						Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street						VDOT Transportation Enhancement Grant Project approved on 11/8/11. VDOT authorization to award project received 12/11/17. Awarded in February 2018. Schedule revised due to time required for VDOT approval to award, completion of award documents, construction time in contract. Pre construction meeting 3/6/18; NTP to Contractor scheduled 4/9/18. Construction 10% complete.								
315/300-C30080			PM UTL: Nguyen, Tan																				
CR-000004-001-00003			PM LAD: Kresge, Carol																				
CR-000004-001	\$2,750,000		PM UDCCD: Stevens, Michael																				
	\$444,371		PM CPTED: Lind, Adam																				
<b>Construction</b>																							