



County of Fairfax, Virginia

MEMORANDUM

DATE: March 10, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the March 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

March 10, 2022

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
John Honnick, Transportation Planner IV, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Jared Kerr, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Transportation Design Division Monthly Projects Status Report

March 10, 2022

Page 3 of 4

Vickie McEntire Anglin, County Surveyor, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities
Wen Wang, Administrative Support Branch, Capital Facilities
Scott Bishop, Chief, Transportation Branch, UDCD
Lisa McCorkle, Engineer IV, UDCD
Demelew Teshome, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Timothy Butler, Appraisal Manager, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Mohammed Najeeb, Sr. Right-of-Way Agent, LAD
Jim Strayhorne, Sr. Right-of-Way Agent, LAD
Kelly Alcon, Management Analyst III, LAD
Jocelyn Campbell, Right-of-Way Agent, LAD
Sarah Guy, Right-of-Way Agent, LAD
Nicole Wilson, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Railgul Obul, Program Manager, Arlington/Fairfax Preliminary Engineering
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Vladica Krstic, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

March 10, 2022

Page 4 of 4

Suzanne Watts, Local Assistance

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

March 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 – 19
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	19 – 27

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway 102/500-C50000 AA1400137-15-137 AA1400137-15	Lee Mount Vernon \$15,079,055 \$6,236,758		02/18	04/19	06/20	12/20	04/22	05/22	03/23	11/21	12/21	03/22	04/22	02/23	03/23	02/24	01/24	02/24	03/24	04/24	06/24	11/23	06/25
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Fasceski, Jeff			Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						PE UPC #106143, RW UPC #118128 . TPP ID#122. Site visit with Supervisor Lusk held 2/16/22. Utility easement instruments (Dominion Energy, COX and Verizon) under review. VDOT ROW submission package submitted 2/14/22. Received comments from Dominion for trail power source which are being addressed. Expecting VDOT and LDS Final plan submission April 2022. Delay in additional topo for trail lighting power source and submission of ROW package to VDOT for review and approval has caused changes to the schedule.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Monahan, Clyde																							
PM UDCCD: Engida, Samuel																							
PM CPTED: Lilley, Ronald																							

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria 102/500-C50000 AA1400141-16-0 AA1400141-16	Lee \$3,307,000 \$0		02/18	08/18	03/19	08/20	04/22	02/22	07/22	05/21	NA	04/22	04/22	07/22	04/22	09/22	11/22	11/22	12/22	01/23	03/23	12/23	03/24
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Turner, Latesa			Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						UPC #109607. TPP ID# 182. Final design in progress. 2nd Pre-final design distributed for review on 10/7/21. Preparing VDOT ROW Authorization request (anticipated February 2022). LAD NTP anticipated March 2022. Utility relocation designs are in progress. Schedule adjusted due to delays in obtaining Willingness approval, addressing Pre-final design comments, obtaining buffer waiver approval and submitting ROW Authorization request.														
PM UTL: Pugh, Richard																							
PM LAD: Guy, Sarah																							
PM UDCCD: Engida, Samuel																							
PM CPTED: Luo, Caijun																							

Design

Columbia Pike Streetscapes, Phase I 102/500-C50000 AA1400159-21-0 AA1400159-21	Mason \$3,176,134 \$2,280,000		10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Turner, Latesa			Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						Concept design received 2/28/22. Scoping meeting to be scheduled in March 2022 with CPTED and VDOT. Utility designations underway. Survey complete (January 2022). Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Schedule to be developed upon completion of concept design .														
PM UTL:																							
PM LAD:																							
PM UDCCD:																							
PM CPTED: Malik, Zuhra																							

Design

Wiehle Ave @ W&OD Trail RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,772,797 \$356,497		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>														
PM TDD: Shahnaj, Sonia			Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: VDOT authorization for bid ad request submitted on 2/11/22. Contractor pre-qualification document is underway. Construction authorized on 2/7/22. VDOT LUP issued on 1/11/22. ROW Certification received on 12/20/21. LAD completed on 11/30/21. Nutrient credit purchased by VDOT on 10/13/21. NVRPA agreement executed on 12/10/21. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation completed in August 2021. Of 9 other utilities, 7 issued NTP, Dominion and Verizon P&Es are forthcoming. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.														
PM UTL: Pugh, Richard																							
PM LAD: Alcon, Kelly																							
PM UDCCD: Engida, Samuel																							
PM CPTED: Aguayo, Vanessa																							

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Land Acquisition</p>																							
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19 \$431,000 \$195,000	Hunter Mill		11/19	01/20	07/20	10/20	07/21	01/22	08/22	06/21	NA	12/21	12/21	07/22	05/22	09/22	10/22	11/22	12/22	01/23	03/23	07/23	09/23
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Provide protected crosswalk at Beulah Road and Talisman Drive				UPC #113637. Final design underway. VDOT R/W authorization approval received on 12/2/21. NTP with land acquisition issue on 12/28/21. Lands rights on 0 of 2 properties have been acquired. Cox relocation authorization pending completion of VDOT drainage review.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Guy, Sarah																				
			PM UDCD: Carlin, Craig																				
			PM CPTED: Stevens, Daniel																				
<p>Survey</p>																							
Shreveview Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21 \$1,937,470 \$1,290,000	Providence		09/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: El Kaissi, Mohamad				Addition of new marked crosswalks across Shreve Road and 8-foot wide walkway connections serving Shreveview Elementary School and W&OD Trail				UPC #118236. Original survey completed. Additional Survey to be completed by end of April 2022. Schedule will be provided upon completion of survey.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Malik, Zuhra																				
<p>Design</p>																							
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002 \$0 \$0	Providence		03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	05/22	03/22	09/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Installation of 7 bike share stations within the Vienna Merrifield area				UPC #118237. Survey received on 11/5/21. Intermediate design is in progress.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Scotts Run Wilkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,220,325 (\$167,377)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<u>Monthly Remarks</u> UPC #110477. TMSAMS ID# 107. LDS & County Urban Forester's punch list completed. Site meeting held 1/28/22. LDS acceptance pending. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantial completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award.												
Post-Construction			08/18	NA	03/19	10/20	04/22	06/21	02/23	04/22	NA	NA	04/22	01/23	03/21	09/22	NA	03/23	04/23	05/23	06/23	09/22	01/24
VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$2,750,000 \$450,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Abifadel, Gibran				<u>Project Description</u> Surface parking lot expansion				<u>Monthly Remarks</u> TPP ID#358. Project to be permitted through Land Development Services (LDS). Design consultant finalizing plans with revised property lines and conduit design agreed upon with Dominion. OCA determination received regarding property perceived to belong to County but is actually Norfolk Southern. Plans and plats being revised accordingly. Once completed, NTP to LAD will be finalized and submitted. Final plats expected 4/22. Issue regarding property ownership affected plans and plats and coordination with OCA resulted in delays to schedule.												
Design			12/17	NA	08/18	11/19	01/22	04/20	04/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	05/22	06/22	07/22	08/22	10/21	03/23
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$2,750,000 (\$50,000)	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Borkowski, Tad				<u>Project Description</u> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				<u>Monthly Remarks</u> LAD NTP 8/25/21. LAD completion memo received 2/17/22. Land rights on 3 of 3 parcels have been acquired. 2nd LDS submission 1/28/22. No utility issues. LAD NTP and 2nd LDS submittal delayed due to additional time required for the consultant to address 1 st LDS submission review comments and obtain review agency (FCPA, UFM and Streetlight) approvals.												
Design			03/18	06/18	04/21	05/22	11/22	03/23	03/24	12/22	02/23	NA	03/23	02/24	03/24	03/25	NA	12/24	02/25	03/25	05/25	10/24	02/26
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$6,000,000 \$2,335,882	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: TBD, To Be Determined PM UDCCD: Teshome, Demelew PM CPTED: Malik, Zuhra				<u>Project Description</u> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive				<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review 4/30/21. Received VDOT comments 6/14/21. Meetings were held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane, add bike box and intersection lighting to improve safety as recommended by staff. Schedule adjusted from October 2024 to February 2026 for construction completion for the revised scopes.												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<p>Town Center Parkway Bike Lanes</p> <p>03/18 07/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD 10/2018 On Hold <input checked="" type="checkbox"/></p>																							
<p>RMAG Phase II</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-085-006-0 \$1,800,000</p> <p>2G40-085-006 \$300,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Construct cycle tracks by reducing median and lane widths</p> <p><u>Monthly Remarks</u> TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.</p>																							
<p>Design</p>																							
<p>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</p> <p>06/17 NA 09/18 08/19 11/19 03/20 04/20 NA NA NA NA NA 11/19 03/20 NA 05/20 05/20 05/20 06/20 08/20 08/20</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links</p> <p><u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.</p>																							
<p>Post-Construction</p>																							
<p>Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)</p> <p>03/20 NA NA 06/20 10/20 01/22 09/21 02/21 NA NA 02/21 09/21 NA NA NA 12/21 02/22 03/22 04/22 09/22 09/22</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches</p> <p><u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Final construction package submitted to UDCD on 12/13/21. CN Title Sheet was signed by UDCD on 12/15/21.</p>																							
<p>Construction</p>																							
<p>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</p> <p>12/16 01/17 05/17 02/18 03/21 08/22 08/22 09/19 11/19 NA 12/19 07/22 07/22 07/23 NA 07/23 08/23 09/23 10/23 07/24 10/24</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie</p> <p><u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding</p> <p><u>Monthly Remarks</u> TPP ID#23. Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for the 3 outstanding properties underway. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Schedule adjusted for additional time for appraisal preparation and coordination with property owners.</p>																							
<p>Land Acquisition</p>																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Backlick Road and Industrial Road		04/19	12/19	08/20	04/22	08/22	03/23	07/23	08/22	10/22	NA	10/22	06/23	06/23	02/24	NA	08/23	09/23	10/23	01/24	12/24	01/25									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT and LDS on design of the retaining wall and the stormwater management.																	
124/400-C40013	Mason	PM UTL: Yusufoglu, Eldar																													
2G40-087-010-0	Braddock	PM LAD: Alcon, Kelly																													
2G40-087-010	\$7,300,000	PM UDCCD:																													
	\$4,550,000	PM CPTED: Alexandrow, Nikolai																													
Design																															
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	07/22	07/21	07/21	NA	08/21	06/22	05/22	07/23	NA	08/22	09/22	10/22	08/23	05/23	03/24									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						TPP ID#027.03. 3rd final design submitted to VDOT for review on 3/1/22. Land rights on 0 of 5 properties have been acquired. Schedule adjusted due to completion of land rights and significant underground relocation for all utility work.																	
124/400-C40013	Mount Vernon	PM UTL: Maisel, Michael																													
2G40-087-020-0		PM LAD: Alcon, Kelly																													
2G40-087-020	\$4,250,000	PM UDCCD: Abtew, Leykun																													
	\$2,000,000	PM CPTED: Alexandrow, Nikolai																													
Land Acquisition																															
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	07/21	09/22	03/23	04/24	04/24	06/23	TBD	NA	08/23	03/24	09/23	09/24	NA	05/24	06/24	07/24	09/24	06/25	06/25									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
CSYP C&I Bike & Pedestrian Program		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						TPP ID#107. Intermediate (60%) design completed. Virtual Community Information Meeting & Open House was held on November 17 and 30, 2021. Utility designations received on 11/12/2020. NTP with remainder of design work issued 2/8/22. Pre-final design is in progress.																	
124/400-C40011	Dranesville	PM UTL: Nguyen, Tan																													
2G40-088-005-0		PM LAD:																													
2G40-088-005	\$1,000,000	PM UDCCD: Metafria, Fasika																													
	\$0	PM CPTED: Steinhilber, Will																													
Design																															
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		08/18	NA	08/22	02/23	TBD	TBD	TBD	02/23	02/23	NA	02/23	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
CSYP C&I Bike & Pedestrian Program		PM TDD: Vanzandt, Mark						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						TPP ID#107. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Town initiated design activities in December 2021.																	
124/400-C40011	Hunter Mill	PM UTL:																													
2G40-088-011-0		PM LAD:																													
2G40-088-011	\$2,500,000	PM UDCCD:																													
	\$0	PM CPTED: Bandy, Audra																													
Design																															

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	05/22	11/20	07/22	01/21	02/21	NA	02/21	06/22	03/21	10/22	NA	09/22	10/22	11/22	12/22	03/22	11/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						TPP Project #150. Final design underway. Land rights on 25 of 26 properties have been acquired. Coordination with the Colonies HOA to replace the existing right turn lane to their gated community completed. Schedule adjusted for additional time to coordinate with VDOT reviewers on access and crosswalks at Peabody Drive, processing of easement on FCPS property, and relocation of utilities. Washington Gas and Lumen Technologies relocations complete. VZN relocations underway. Fairfax Water "out of plan" relocations and DVP relocations pending.										
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																						
2G40-088-025	\$4,200,000	\$0	PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Luo, Caijun																						
Land Acquisition																									
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	02/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Groundbreaking ceremony held on 1/26/22. Construction is 1% complete. CN NTP 2/14/22, scheduled completion 2/13/23. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. Scheduled is further adjusted from December 2022 to February 2023 due to the delay in bond approval by Risk Management.										
2G40-088-026-0			PM UTL: Pugh, Richard																						
2G40-088-026	\$9,500,000	\$0	PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Hamidi, AJ																						
Construction																									
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	03/22	04/22	05/22	06/22	12/22	06/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						TPP ID#172. LUP permit application submitted to VDOT on 11/18/21. Washington Gas lateral relocation construction is underway. Dominion Energy and Fairfax Water relocations will be completed during construction. Contractor prequalification is underway. Project schedule was delayed in January to account for the expected schedule of the County Wastewater Contractor which has a pump around that will impact our ability to work on the south end of the project, near Dearborn Drive. Coordination with the County pump station project remains ongoing.										
2G40-088-028-0			PM UTL: Nguyen, Tan																						
2G40-088-028	\$6,500,000	\$0	PM LAD: Najeeb, Mohammed PM UDCCD: Cutler, Tom PM CPTED: Askarzadeh, Negin																						
Utility Relocation																									
Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River			03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						TPP ID #206. NTP issued to consultant on 3/2/22. Survey request made to LSB on 12/22/21. Notification letters sent out on 11/23/21. Survey completion expected in 4/22. Proposal for Environmental Evaluation requested from consultant.										
2G40-088-031-0			PM UTL:																						
2G40-088-031	\$9,118,474	\$5,118,474	PM LAD: Stevens, Daniel PM UDCCD: PM CPTED: Stevens, Daniel																						
Survey																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Zahirieh, Shahla	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Construction 85% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.									
2G40-088-044-0			PM UTL:	Maisel, Michael																
2G40-088-044		\$900,000	PM LAD:	Baker, Lisa																
		\$0	PM UDCD:	Abtew, Leykun																
			PM CPTED:	Stevens, Daniel																

Construction

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	04/22	10/21	01/23	04/22	NA	NA	05/22	12/22	NA	NA	NA	01/23	02/23	02/23	03/23	09/23	09/23
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason		PM TDD:	Fasceski, Jeff	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. This project to be permitted through LDS review process. Meeting with LDS held on 2/7/22. Final plan submission pending FCPS acquisition of vacant parcel completed. FCPS responded on 2/21/22 that they will fast track taking of parcel. Plans and plats will be revised accordingly. Schedule to be adjusted when FCPS provides timeframe for acquisition. Delay in schedule by over a year due to coordination with FCPS on the Justice High School project that was delayed and then postponed.									
2G40-088-049-0			PM UTL:	Yusufoglu, Eldar																
2G40-088-049		\$600,000	PM LAD:	Alcon, Kelly																
		\$0	PM UDCD:																	
			PM CPTED:	Stevens, Daniel																

Land Acquisition

Great Falls St Walkway (Grande to Haycock)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						TPP ID# 201. Pre-scoping is in progress. IPR Scheduled for Spring 2022. Survey notifications sent on 3/1/22. Draft design task order proposal received on 2/1/22 and is under review.									
2G40-088-057-0			PM UTL:																	
2G40-088-057		\$500,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED:	Turner, Latesa																

Pre-Design

Ingleside Ave Walkway (McLean Cc to Church Hill)			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Kerr, Jared	Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						TPP ID 204. Supervisor recommends canceling the project due to significant property impacts, awaiting final word from the supervisor's office. Met with Dranesville Supervisor's office on 2/23/22 to discuss the 3 alternative designs and impact analysis. Final concept design of 3 Typical Section Options and Impact Analysis received 1/7/22 and were reviewed. Meeting held with AE on 1/12/22 to discuss impacts.									
2G40-088-059-0			PM UTL:	Nguyen, Tan																
2G40-088-059		\$3,500,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED:																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	05/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						TPP ID 211. Construction NTP issued on 10/4/21. Construction 2% complete. Due to stormdrain pipes and FFXWATER material supply availability issues, progress of construction activities is affected.									
2G40-088-062-0			PM UTL:	Yusufoglu, Eldar																
2G40-088-062		\$1,550,000	PM LAD:	Najeeb, Mohammed																
		\$0	PM UDCD:	Abtey, Leykun																
			PM CPTED:	Marfurt, Lindsay																

Construction

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Construction 5% complete. Received concurrence from VDOT on 1/6/22 to use HDPE pipe in-lieu of RCP pipe. Construction NTP 12/20/21, scheduled completion 5/19/22. Pre-Construction meeting held on 12/15/21. Construction Authorization package to UDCD 11/16/21. VDOT permit received 10/25/21. WGL and Dominion Energy relocations completed. Verizon to coordinate with contractor during construction to lift & lay between drainage structures, if needed. Signal Timing package submitted to VDOT 3/7/22. Nutrient Credit Transfer is pending.									
2G40-088-066-0			PM UTL:	Pugh, Richard																
2G40-088-066		\$1,100,000	PM LAD:																	
		\$0	PM UDCD:	Metafria, Fasika																
			PM CPTED:	Lilley, Ronald																

Construction

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	03/22	04/21	05/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. LAD NTP 8/25/21. Land rights on 11 of 13 parcels have been acquired. Final design in progress. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).									
2G40-088-069-0			PM UTL:	Pugh, Richard																
2G40-088-069		\$2,700,000	PM LAD:	Strayhorne, Robert																
		\$0	PM UDCD:	Stevens, Michael																
			PM CPTED:	Abifadel, Gibran																

Land Acquisition

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	04/22	10/21	06/22	10/21	NA	NA	10/21	06/22	04/21	06/22	NA	07/22	07/22	07/22	08/22	08/22	12/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD:	Ayers, Robert	Approximately 600 LF of 10-foot wide SUP						TPP ID# 87.01 3rd pre-final design distributed on 12/22/21. All comments received on 2/22/22. Final design is in progress. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Utility design of water relocations under way. Water main relocations will be in the right-of-way. Both Fiberlight and Zayo relocation authorized to proceed. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22.									
2G40-088-072-0			PM UTL:	Maisel, Michael																
2G40-088-072		\$600,000	PM LAD:	Alcon, Kelly																
		\$0	PM UDCD:	Engida, Samuel																
			PM CPTED:	Stevens, Daniel																

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																																																														
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																																																						
Focus #	FUT (\$)																																																																																																																																																												
Project Status																																																																																																																																																													
Route 50 Walkway (Lindenwood Ln to Nutley St)																																																																																																																																																													
<table border="0"> <tr> <td style="width: 15%;">CSYP C&I Bike & Pedestrian Program</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="13"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td>PM TDD: Marsh, Dennis</td> <td colspan="6">Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.</td> <td colspan="13">TPP ID# 87.02 2nd PreFinal design distributed on 1/4/22. Comments received 2/24/22. Final Plans in progress. LAD NTP 1/24/22. Land rights on 0 of 2 properties have been acquired. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo relocation plan in progress. Fiber Light relocation authorized to proceed. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.</td> </tr> <tr> <td>2G40-088-073-0</td> <td></td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td>2G40-088-073</td> <td>\$1,800,000</td> <td>PM LAD: Monahan, Clyde</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD: Cutler, Tom</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Steinhilber, Will</td> <td colspan="6"></td> <td colspan="13"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>													124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.02 2nd PreFinal design distributed on 1/4/22. Comments received 2/24/22. Final Plans in progress. LAD NTP 1/24/22. Land rights on 0 of 2 properties have been acquired. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo relocation plan in progress. Fiber Light relocation authorized to proceed. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.													2G40-088-073-0		PM UTL: Maisel, Michael																				2G40-088-073	\$1,800,000	PM LAD: Monahan, Clyde																					\$0	PM UDCD: Cutler, Tom																						PM CPTED: Steinhilber, Will																			
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																				
124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.02 2nd PreFinal design distributed on 1/4/22. Comments received 2/24/22. Final Plans in progress. LAD NTP 1/24/22. Land rights on 0 of 2 properties have been acquired. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo relocation plan in progress. Fiber Light relocation authorized to proceed. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.																																																																																																																																																				
2G40-088-073-0		PM UTL: Maisel, Michael																																																																																																																																																											
2G40-088-073	\$1,800,000	PM LAD: Monahan, Clyde																																																																																																																																																											
	\$0	PM UDCD: Cutler, Tom																																																																																																																																																											
		PM CPTED: Steinhilber, Will																																																																																																																																																											
Land Acquisition																																																																																																																																																													
Route 50 Walkway - Bear Branch Pedestrian Bridge																																																																																																																																																													
<table border="0"> <tr> <td style="width: 15%;">CSYP C&I Bike & Pedestrian Program</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="13"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td>PM TDD: El Kaissi, Mohamad</td> <td colspan="6">Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.</td> <td colspan="13">TPP ID# 87.03 2nd Pre-Final Plans submitted to VDOT & County review agencies on 3/8/22. Land rights on 0 of 1 properties have been acquired. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21. Supervisor's briefing on all Rte. 50 Walkway projects on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.</td> </tr> <tr> <td>2G40-088-074-0</td> <td></td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td>2G40-088-074</td> <td>\$2,500,000</td> <td>PM LAD: Wilson, Nicole</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD: Cutler, Tom</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Delmare, Lauren</td> <td colspan="6"></td> <td colspan="13"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>													124/400-C40011	Providence	PM TDD: El Kaissi, Mohamad	Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.03 2nd Pre-Final Plans submitted to VDOT & County review agencies on 3/8/22. Land rights on 0 of 1 properties have been acquired. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21. Supervisor's briefing on all Rte. 50 Walkway projects on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.													2G40-088-074-0		PM UTL: Maisel, Michael																				2G40-088-074	\$2,500,000	PM LAD: Wilson, Nicole																					\$0	PM UDCD: Cutler, Tom																						PM CPTED: Delmare, Lauren																			
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																				
124/400-C40011	Providence	PM TDD: El Kaissi, Mohamad	Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.03 2nd Pre-Final Plans submitted to VDOT & County review agencies on 3/8/22. Land rights on 0 of 1 properties have been acquired. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21. Supervisor's briefing on all Rte. 50 Walkway projects on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.																																																																																																																																																				
2G40-088-074-0		PM UTL: Maisel, Michael																																																																																																																																																											
2G40-088-074	\$2,500,000	PM LAD: Wilson, Nicole																																																																																																																																																											
	\$0	PM UDCD: Cutler, Tom																																																																																																																																																											
		PM CPTED: Delmare, Lauren																																																																																																																																																											
Land Acquisition																																																																																																																																																													
Route 50 Walkway (Cedar Ln to Prosperity Ave)																																																																																																																																																													
<table border="0"> <tr> <td style="width: 15%;">CSYP C&I Bike & Pedestrian Program</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="13"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td>PM TDD: Marsh, Dennis</td> <td colspan="6">Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements</td> <td colspan="13">TPP ID# 87.04 Final Design submitted 1/21/22. Comments received 2/24/22 and are being addressed. Project Data Sheet approved by SDID on 10/7/21. Land rights completed 1/11/22. Fairfax Water relocation plans completed. TMP and Project Data Sheet approved. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.</td> </tr> <tr> <td>2G40-088-075-0</td> <td></td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td>2G40-088-075</td> <td>\$1,200,000</td> <td>PM LAD: Wilson, Nicole</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD: Engida, Samuel</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Steinhilber, Will</td> <td colspan="6"></td> <td colspan="13"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>													124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 Final Design submitted 1/21/22. Comments received 2/24/22 and are being addressed. Project Data Sheet approved by SDID on 10/7/21. Land rights completed 1/11/22. Fairfax Water relocation plans completed. TMP and Project Data Sheet approved. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.													2G40-088-075-0		PM UTL: Maisel, Michael																				2G40-088-075	\$1,200,000	PM LAD: Wilson, Nicole																					\$0	PM UDCD: Engida, Samuel																						PM CPTED: Steinhilber, Will																			
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																				
124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 Final Design submitted 1/21/22. Comments received 2/24/22 and are being addressed. Project Data Sheet approved by SDID on 10/7/21. Land rights completed 1/11/22. Fairfax Water relocation plans completed. TMP and Project Data Sheet approved. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.																																																																																																																																																				
2G40-088-075-0		PM UTL: Maisel, Michael																																																																																																																																																											
2G40-088-075	\$1,200,000	PM LAD: Wilson, Nicole																																																																																																																																																											
	\$0	PM UDCD: Engida, Samuel																																																																																																																																																											
		PM CPTED: Steinhilber, Will																																																																																																																																																											
Design																																																																																																																																																													
Route 50 Walkway (Chichester Ln to Cedar Ln)																																																																																																																																																													
<table border="0"> <tr> <td style="width: 15%;">CSYP C&I Bike & Pedestrian Program</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="13"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Providence</td> <td>PM TDD: Marsh, Dennis</td> <td colspan="6">Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50</td> <td colspan="13">TPP ID# 87.05 Clearance of all VDOT comments received 1/14/22. LAD NTP issued 5/6/21. Land acquisition completed on 2/24/22. Cox relo pending. FFXW in-plan relocation design complete. Zayo and Fiberlight relocations in progress. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.</td> </tr> <tr> <td>2G40-088-076-0</td> <td></td> <td>PM UTL: Maisel, Michael</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td>2G40-088-076</td> <td>\$900,000</td> <td>PM LAD: Wilson, Nicole</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD: Engida, Samuel</td> <td colspan="6"></td> <td colspan="13"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Steinhilber, Will</td> <td colspan="6"></td> <td colspan="13"></td> </tr> </table>																										CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>													124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Clearance of all VDOT comments received 1/14/22. LAD NTP issued 5/6/21. Land acquisition completed on 2/24/22. Cox relo pending. FFXW in-plan relocation design complete. Zayo and Fiberlight relocations in progress. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.													2G40-088-076-0		PM UTL: Maisel, Michael																				2G40-088-076	\$900,000	PM LAD: Wilson, Nicole																					\$0	PM UDCD: Engida, Samuel																						PM CPTED: Steinhilber, Will																			
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																				
124/400-C40011	Providence	PM TDD: Marsh, Dennis	Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Clearance of all VDOT comments received 1/14/22. LAD NTP issued 5/6/21. Land acquisition completed on 2/24/22. Cox relo pending. FFXW in-plan relocation design complete. Zayo and Fiberlight relocations in progress. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.																																																																																																																																																				
2G40-088-076-0		PM UTL: Maisel, Michael																																																																																																																																																											
2G40-088-076	\$900,000	PM LAD: Wilson, Nicole																																																																																																																																																											
	\$0	PM UDCD: Engida, Samuel																																																																																																																																																											
		PM CPTED: Steinhilber, Will																																																																																																																																																											
Utility Relocation																																																																																																																																																													

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	03/22	12/21	05/22
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Lee 2G40-088-077-0 2G40-088-077 \$500,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Bhinge, Deepak PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive</p> <p><u>Monthly Remarks</u> TPP ID#657. VDOT permit received 10/4/21. Land acquisition completed 5/13/21. Construction authorization 11/9/21. Schedule was adjusted for a finish date later in the spring to allow for better temperatures for final asphalt placement.</p>																							
On Hold <input type="checkbox"/>																							
Construction																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	04/22	12/20	NA	NA	01/21	03/22	NA	NA	NA	06/22	06/22	06/22	06/22	08/22	12/22
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-079-A-0 2G40-088-079 \$450,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Wilson, Nicole PM UDCCD: Abtew, Leykun PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Approximately 110 LF of 10-foot wide SUP and 105 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades</p> <p><u>Monthly Remarks</u> TPP ID# 87.04A 2nd Final plans in progress. VDOT comments returned 2/9/22. LAD NTP 1/7/21. Land rights on 0 of 1 properties have been acquired. Meeting with HOA held on 1/18/22 to discuss project impacts. Project Data Sheet reapproved by LDS on 1/5/22. TMP approved on 1/10/22. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Schedule adjusted due to delay in completion of land rights and VDOT approvals.</p>																							
On Hold <input type="checkbox"/>																							
Land Acquisition																							
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	03/22	11/21	05/22	07/21	NA	NA	07/21	04/22	NA	NA	NA	06/22	07/22	07/22	07/22	05/22	10/22
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-079-B-0 2G40-088-079 \$150,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Abtew, Leykun PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection</p> <p><u>Monthly Remarks</u> PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Crosswalk studies and Pavement Marking and Signage submitted to VDOT 3/4/22. LAD NTP 7/15/21. Land rights on 2 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22. Schedule adjusted due to continued negotiations for land rights.</p>																							
On Hold <input type="checkbox"/>																							
Land Acquisition																							
Pole Road Crosswalk Improvements			04/21	NA	07/21	NA	03/22	08/22	08/22	01/22	NA	NA	01/22	06/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mount Vernon 2G40-088-083-0 2G40-088-083 \$200,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Guy, Sarah PM UDCCD: Bhinge, Deepak PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.</p> <p><u>Monthly Remarks</u> TPP ID#21006: Final design is in progress. Received signed TMP from VDOT on 12/7/21. NTP issued for Land Acquisition on 1/12/22. Land rights on 0 of 1 properties have been acquired.</p>																							
On Hold <input type="checkbox"/>																							
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cedar Lane Crosswalk Improvements			04/21	05/21	09/21	NA	01/22	01/22	04/22	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	09/22	11/22
-----------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											
124/400-C40011	Providence		PM TDD:	Madhusudhan, Galappa				Construct median refuge island and upgrade crosswalks/curb ramps.				TPP ID#21007: 2nd Final Design is in progress. Consultant addressing comments made by VDOT & County.										
2G40-088-084-0			PM UTL:																			
2G40-088-084	\$125,000		PM LAD:	Shubert, Beth																		
	\$0		PM UDCC:																			
			PM CPTED:	Alexandrow, Nikolai																		

Design

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											
124/400-C40017	Sully		PM TDD:	Beall, James				Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29				UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise impact analysis 6/3/21. VDOT approved NTP for Phase 1 ROW 8/26/21. Phase 1 ROW acquisition ongoing. Board hearings scheduled for acquisition of 3 parcels on 2/8/22 & 3/8/22. 2nd submittal of noise barrier plan revision 12/27/21. Stakeholder meeting 12/2/21. VDOT authorized Phase 2 ROW acquisition on 2/8/22. Permit revision for construction in all areas except noise barriers and 4th crosswalk received 12/9/21. On 10/26/21 SCC submitted Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial and 2/20/24 for final.										
2G40-100-000-0	Springfield		PM UTL:	Maisel, Michael																		
2G40-100-000	\$78,782,000		PM LAD:	Cate, Dennis																		
	(\$2,000,000)		PM UDCC:																			
			PM CPTED:	Stevens, Daniel																		

Construction

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											
124/400-C40013	Dranesville		PM TDD:	Kerr, Jared				Intersection improvements, including pedestrian facilities				TPP ID#022. NTP signed 2/8/22 to develop exhibits to present to the Supervisor's office displaying options to minimize property impacts. Exhibits due in March and a follow up meeting with the Supervisor will be scheduled in April. Community outreach meeting deferred as the designer completes an analysis of design options to minimize property impacts and tree loss. Final schedule will be provided after the meeting.										
2G40-152-000-0			PM UTL:	Maisel, Michael																		
2G40-152-000	\$20,500,000		PM LAD:	Najeeb, Mohammed																		
	\$0		PM UDCC:	Metafria, Fasika																		
			PM CPTED:																			

Design

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Commerce Street Crosswalk			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											
124/400-C40011	Lee		PM TDD:	Zahirieh, Shahla				Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue.				Project initiation in progress.										
2G40-181-000-0			PM UTL:																			
2G40-181-000	\$250,000		PM LAD:																			
	\$0		PM UDCC:																			
			PM CPTED:																			

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	07/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max						Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.						Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21. Construction start date has been delayed due to WMATA comments on design plans. Discussions with WMATA are underway.									
4YP202-01044			PM UTL:																					
TS-000015-026	\$250,000		PM LAD:																					
	\$250,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
01264-Backlick Rd NB @ Cabin John Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Project initiation in progress.									
4YP202-01264			PM UTL:																					
TS-000014-043	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
01381-Burke Lake Rd SB @ Lake Braddock			TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Zahirieh, Shahla						Install concrete loading pad, bench, and trash can.						Project initiation in progress.									
4YP202-01381			PM UTL:																					
TS-000011-036	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
01382-Burke Lake Road NB @ Lake Braddock			TBD		TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						Project initiation in progress.									
4YP202-01382			PM UTL:																					
TS-000011-037	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Pre-Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark			Install concrete loading pad and bench			Final construction package submitted 1/12/22. Part of UDCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.															
4YP202-02152			PM UTL:																					
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark			Install concrete loading pad and bench			Final construction package submitted 1/12/22. Part of UDCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.															
4YP202-02153			PM UTL:																					
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	07/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark			Install concrete bus shelter pad, bus shelter, and bench.			Building permit received 1/7/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #11. Construction NTP 2/7/22, completion scheduled 7/10/22.															
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark			Install concrete loading pad and bench			Final construction package submitted 1/12/22. Part of UDCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.															
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
02652-Loisdale Rd NB @ Loisdale Ct			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-02652 TS-000014-045	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad, bench, and trash can				<u>Monthly Remarks</u> Project initiation in progress.						On Hold <input type="checkbox"/>							
Survey																								
02777-Manchester Lakes Dr SB @ Schoonmaker Ct			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-02777 TS-000014-046	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.				<u>Monthly Remarks</u> Project initiation in progress.						On Hold <input type="checkbox"/>							
Pre-Design																								
03069-Park Meadow Dr WB @ Meadow Wood Ln			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03069 TS-000019-008	Sully	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bench, bike rack, and trash can.				<u>Monthly Remarks</u> Project initiation in progress.						On Hold <input type="checkbox"/>							
Pre-Design																								
03096-Pole Rd SB @ Orville St			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03096 TS-000016-057	Mount Vernon	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad and drainage improvements.				<u>Monthly Remarks</u> Project initiation in progress.						On Hold <input type="checkbox"/>							
Pre-Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	05/22
Bus Stop Improvements 124/400-C40011 4YP202-03160 TS-000016-054	Mount Vernon	\$50,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Shubert, Beth PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 10/12/21. UDCCD Task Order #9. Countywide permit package submitted to VDOT 8/5/21. Land acquisition completion 6/29/21. Building permit received on 10/5/21. Construction NTP 12/6/21, scheduled completion 5/1/22.												
Construction																							
03166-Rose Hill Dr NB @ Leewood Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03166 TS-000014-044	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Intall shelter, bench, and trash can.				<u>Monthly Remarks</u> Project initiation in progress.												
Pre-Design																							
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03807 TS-000013-046	Hunter Mill	\$105,500 \$105,500	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED:				<u>Project Description</u> Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.				<u>Monthly Remarks</u> Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.												
Land Acquisition																							
03874-Greensboro Dr @ Spring Hill Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03874 TS-000017-043	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Install loading pad.				<u>Monthly Remarks</u> Project initiation in progress.												
Pre-Design																							

On Hold

On Hold

10/2021 On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	06/22	07/22	05/21	10/22
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028		Dranesville \$75,500 \$75,500	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can				<u>Monthly Remarks</u> Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon. Bus shelter detail being updated per Town Herndon request. Proceeding to finalize final plan to resubmit for permit.												
On Hold <input type="checkbox"/>																							
Design																							
06416-Parkers Ln NB @ Sherwood Hall Ln			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40011 4YP202-06416 TS-000016-058		Mount Vernon \$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.				<u>Monthly Remarks</u> Project initiation in progress.												
On Hold <input type="checkbox"/>																							
Pre-Design																							
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	03/22	01/21	NA	NA	01/21	03/22	NA	NA	NA	04/22	05/22	05/22	05/22	04/22	07/22
Bus Stop Improvements 124/400-C40011 4YP202-5000999 TS-000015-025		Mason \$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCD: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.												
On Hold <input type="checkbox"/>																							
Land Acquisition																							
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	03/22	01/21	NA	NA	01/21	03/22	NA	NA	NA	04/22	05/22	05/22	05/22	04/22	07/22
Bus Stop Improvements 124/400-C40011 4YP202-5001008 TS-000015-024		Mason \$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCD: PM CPTED:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.												
On Hold <input type="checkbox"/>																							
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
5001355-Lee Hwy WB @ Bisvey Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla				Install concrete loading pad, bench, and sidewalk.				Project initiation in progress.													
4YP202-5001355			PM UTL:																					
TS-000017-044		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25	
Innovation Station North Neighborhood Access SUP			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
124/400-C40011	Dranesville		PM TDD: Shahnaj, Sonia				Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place				TPP ID# 190.15 HMSAMS ID#15 Virtual Public Information Meeting held on 1/19/22. Pre-final design is underway. PJD approved by USACE on 11/23/21. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.													
ST-000048-001-0		\$8,810,000	PM UTL:																					
ST-000048-001		\$0	PM LAD:																					
			PM UDCD:																					
			PM CPTED: Marfurt, Lindsay																					
Design																								
5001914 Patrick Henry Dr NB @ Greenwood Dr			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	02/22	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/23	04/23	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa				Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.				Final Design in progress. NTP issued for Land Acquisition on 2/17/22.													
CR-000007-002-0		\$73,000	PM UTL:																					
CR-000007-002		\$73,000	PM LAD: Campbell, Jocelyn																					
			PM UDCD:																					
			PM CPTED:																					
Land Acquisition																								
5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	02/22	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/23	04/23	
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>				On Hold <input type="checkbox"/>									
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa				Loading pad with Loading pad,bench, trash can, sidewalk, detectable warning surface along with associated grading work.				Final Design in progress. NTP issued for Land Acquisition on 2/17/22.													
CR-000007-003-0		\$53,000	PM UTL:																					
CR-000007-003		\$53,000	PM LAD: Campbell, Jocelyn																					
			PM UDCD:																					
			PM CPTED:																					
Land Acquisition																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
00953 Richmond Hwy NB @ Woodlawn Trail			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	05/22	08/22	08/22		
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Final Design received 12/9/21. Draft Construction package submitted to UDCD 1/18/22. Consultant addressing comments made by UDCD.										
CR-000007-004-0			PM UTL:																						
CR-000007-004	\$48,000		PM LAD:																						
	\$48,000		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	05/22	08/22	08/22		
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Dranesville		PM TDD: Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Final Design received 12/9/21. Draft Construction package submitted to UDCD 1/18/22. Consultant addressing comments made by UDCD.										
CR-000007-005-0			PM UTL:																						
CR-000007-005	\$68,000		PM LAD:																						
	\$68,000		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	02/22	08/22	NA	NA	NA	10/22	11/22	11/22	10/22	03/23	04/23		
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with Shelter, bench, detectable warning surface along with associated grading work.						Final Design in progress. NTP issued for Land Acquisition on 2/17/22.										
CR-000007-006-0			PM UTL:																						
CR-000007-006	\$73,000		PM LAD: Campbell, Jocelyn																						
	\$73,000		PM UDCD:																						
			PM CPTED:																						
Land Acquisition																									
Westmoreland Street and Hopewood Drive Intersection Improvements			07/21	NA	12/21	03/22	07/22	09/23	09/23	08/22	11/22	NA	12/22	08/23	08/23	12/23	NA	11/23	TBD	TBD	02/24	06/24	06/24		
Dranesville District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
303/300-C30010	Dranesville		PM TDD: Nabavi, Seyed						Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk						TPP ID #21001. Intermediate design submitted on 12/20/21. Based on Supervisor comments and discussion with VDOT, we are revising concept plan. We plan to meet with Supervisor in March and then resubmit to VDOT. Schedule to be revised after meeting with Supervisor.										
ST-000005-005-0			PM UTL:																						
ST-000005-005	\$230,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Abifadel, Gibran																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/22	03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Beverly Road Pedestrian Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
303/300-C30010	Dranesville		PM TDD: Shahnaj, Sonia					Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive					Task Order proposal finalized on 2/3/22. Survey received on 12/22/21. Project scope clarification meeting held with CPTED on 12/8/21. Preliminary design is underway. Design may require drainage improvements. Final schedule will be provided upon completion of the preliminary design.											
ST-000005-006-0			PM UTL:																					
ST-000005-006		\$437,000	PM LAD:																					
		\$329,000	PM UDCCD:																					
			PM CPTED:																					

Design

			TBD	03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
Elm Street Pedestrian Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
303/300-C30010	Dranesville		PM TDD: Shahnaj, Sonia					Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive					Project scope clarification meeting held with CPTED on 12/8/21. Survey received on 1/25/22. Preliminary design is underway. TO will be submitted after preliminary design is complete. Final schedule will be provided after preliminary design is complete and TO is finalized.											
ST-000005-007-0			PM UTL:																					
ST-000005-007		\$279,000	PM LAD:																					
		\$218,000	PM UDCCD:																					
			PM CPTED:																					

Design

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	On Hold <input type="checkbox"/>
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Sully		PM TDD: Vanzandt, Mark					Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.											
009217-0			PM UTL: Nguyen, Tan																					
5G25-064-000		\$800,678	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD:																					
			PM CPTED: Guarino, Michael																					

Construction

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21	On Hold <input type="checkbox"/>
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050	Lee		PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. Additional VDOT punch list received 2/24/22.											
2G25-097-000-0			PM UTL: Nguyen, Tan																					
2G25-097-000		\$2,900,000	PM LAD: Shubert, Beth																					
		(\$400,000)	PM UDCCD: Metafria, Fasika																					
			PM CPTED: Guarino, Michael																					

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Oakwood Road Street Acceptance 304/300-C30050 Lee 2G25-122-000-0 \$700,000 2G25-122-000 \$500,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Dodge, Christina PM UTL: PM LAD: PM UDCD: Popoola, Larry PM CPTED:</p> <p><u>Project Description</u> Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.</p> <p><u>Monthly Remarks</u> Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCD punch list received 9/3/21. Utility as-built package submitted 1/27/22. Public hearing for abandonment of portion of Oakwood Road held 1/25/22. Meeting with VDOT Permits held 2/9/22.</p> <p>On Hold <input type="checkbox"/></p>																							
Post-Construction																							
<p>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III) 304/300-C30050 Hunter Mill 4YP201-PB009-C \$500,000 ST-000021-009 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCD: Stevens, Michael PM CPTED: Hamidi, AJ</p> <p><u>Project Description</u> Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court</p> <p><u>Monthly Remarks</u> Construction 95% complete. Nutrient credit transfer not required for this project. Schedule adjusted due to stormdrain pipe material supply issue.</p> <p>On Hold <input type="checkbox"/></p>																							
Construction																							
<p>Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park 304/300-C30050 Lee 4YP201-PB023 \$5,000,000 (\$100,000) ST-000021-023</p> <p><u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCD: Samiyi, Bijan PM CPTED:</p> <p><u>Project Description</u> Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park</p> <p><u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Construction substantially complete 9/13/21. Executed Nutrient Credit Transfer agreement received 8/27/21. Ribbon Cutting ceremony held 2/18/22. VDOT punchlist regarding DVP pole inside GSA property will be addressed by DVP on 2/14/22. Overhead utility adjustment on GSA property is complete. VDOT reinspection 2/21/22, punch list received 3/2/22.</p> <p>On Hold <input type="checkbox"/></p>																							
Post-Construction																							
<p>North Chambliss St./Beauregard St. 304/300-C30050 Mason 5G25-059-003-0 \$800,000 5G25-059-003 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Metafria, Fasika PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.</p> <p><u>Monthly Remarks</u> TPP Plan ID#320. Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon. Requested VDOT re inspection 1/24/22.</p> <p>On Hold <input type="checkbox"/></p>																							
Post-Construction																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	03/22	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.					TPP ID # 35. LAD NTP 12/21/2020. Land rights on 18 of 20 properties have been acquired. Park Authority approved land acquisition on remaining two parcels, plats have been routed for signature. UDCD is executing contract in March to clear Dominion Power easements. WGL and Century Link relocations are complete. Cox relocation plan received. Verizon P&E is under review.															
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																										
5G25-059-007-0		PM LAD: Strayhorne, Robert																										
5G25-059-007	\$16,500,000	PM UDCD: Lim, Vannak																										
	\$0	PM CPTED: Aguayo, Vanessa																										
Land Acquisition																												
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	04/22	05/22	05/22	05/22	05/20	12/22						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
Pedestrian Improvements 2014		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					TPP ID#090. Preparing Permit submission (anticipated March 2022). VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. 2nd LAD NTP 10/22/21. LAD completion memo received 2/9/22. Land rights on 2 of 2 properties acquired. Utility relocations complete. As a result of the design modifications, one additional Domnion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to complete plats.															
304/300-C30050	Mason	PM UTL: Maisel, Michael																										
5G25-060-020-0		PM LAD: Najeeb, Mohammed																										
5G25-060-020	\$1,500,000	PM UDCD: Stevens, Michael																										
	\$0	PM CPTED: Askarzadeh, Negin																										
Design																												
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.		12/17	02/18	08/18	09/19	12/22	04/23	04/23	06/22	03/21	NA	07/22	03/23	03/23	06/23	NA	05/23	06/23	07/23	08/23	04/24	04/24						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
Pedestrian Improvements 2014		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd					TPP ID#102. Plans updated per new survey and will be forwarded to VDOT for review before finalizing the plans. Land rights on 2 of 7 properties have been acquired. All utility plans received (DVP, Cox, Verizon). Awaiting ROW completion prior to commencing relocation construction. Additional survey on 3 properties received on 11/24/21 to address changed field conditions. Land Acquisition paused on 3 properties until design is updated per additional survey. Schedule was adjusted as a result of design revision along 3 properties due to changed site conditions and survey.															
304/300-C30050	Providence	PM UTL: Maisel, Michael																										
5G25-060-023-0		PM LAD: Najeeb, Mohammed																										
5G25-060-023	\$1,750,000	PM UDCD: Cutler, Tom																										
	\$0	PM CPTED: Askarzadeh, Negin																										
Land Acquisition																												
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES		06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>					<u>Monthly Remarks</u>															
Pedestrian Improvements 2014		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive					TPP ID# 165. Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT reinspection 3/4/22, additional punch list received. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.															
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																										
5G25-060-034-0		PM LAD: Monahan, Clyde																										
5G25-060-034	\$2,190,000	PM UDCD: Cutler, Tom																										
	\$0	PM CPTED: Luo, Caijun																										
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Braddock</p> <p>5G25-060-036-0 Springfield</p> <p>5G25-060-036 \$2,000,000</p> <p style="text-align: right;">\$0</p> <p>Project Manager/Assignments</p> <p>PM TDD: Marsh, Dennis</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCCD: Stevens, Michael</p> <p>PM CPTED: Abifadel, Gibran</p> <p>Project Description</p> <p>Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road</p> <p>Monthly Remarks</p> <p>TPP ID#167. Construction NTP 4/19/21. Construction 95% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Approved signal timings received 2/25/22. Schedule adjusted due to construction delays.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																									
<p>Construction</p> <p>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0</p> <p>5G25-060-039 \$1,800,000</p> <p style="text-align: right;">\$0</p> <p>Project Manager/Assignments</p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCCD: Samiyi, Bijan</p> <p>PM CPTED: Luo, Caijun</p> <p>Project Description</p> <p>Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road</p> <p>Monthly Remarks</p> <p>TPP ID#175. Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Building inspection of bus shelter passed 1/21/22. Awaiting VDOT permit release. VPDES Notice of Termination application submitted to LDS 1/26/22.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-040-0</p> <p>5G25-060-040 \$360,206</p> <p style="text-align: right;">\$0</p> <p>Project Manager/Assignments</p> <p>PM TDD: Shahnaj, Sonia</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCCD: Bajracharya, Sanjala</p> <p>PM CPTED: Steinhilber, Will</p> <p>Project Description</p> <p>Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p>Monthly Remarks</p> <p>TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. Awaiting permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Little River Tnpg Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0</p> <p>5G25-060-043 \$4,900,000</p> <p style="text-align: right;">\$0</p> <p>Project Manager/Assignments</p> <p>PM TDD: Zahirieh, Shahla</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Monahan, Clyde</p> <p>PM UDCCD: McCorkle, Lisa</p> <p>PM CPTED: Lilley, Ronald</p> <p>Project Description</p> <p>Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p>Monthly Remarks</p> <p>TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 4 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																									
<p>Land Acquisition</p>																									

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	09/20	05/22	07/20	04/23	05/22	06/22	NA	07/22	03/23	03/23	07/23	NA	05/23	06/23	07/23	08/23	04/22	08/24									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Final plans underway. Utility relocations are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.						On Hold <input type="checkbox"/>																
5G25-060-044-0		PM UTL: Pugh, Richard																													
5G25-060-044	\$7,000,000	PM LAD: Alcon, Kelly																													
	\$0	PM UDCC: Metafria, Fasika																													
		PM CPTED: Lilley, Ronald																													
Design																															
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Vanzandt, Mark	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.						On Hold <input type="checkbox"/>																
5G25-060-045-0		PM UTL: Nguyen, Tan																													
5G25-060-045	\$1,724,160	PM LAD: Bailey, Stephen																													
	\$0	PM UDCC: Stevens, Michael																													
		PM CPTED: Abifadel, Gibran																													
Post-Construction																															
Lincolnia Rd Sidewalk & Spot Improvements		02/20	NA	NA	06/20	03/21	08/21	01/22	10/20	NA	NA	11/20	12/21	01/21	06/21	NA	02/22	NA	NA	03/22	08/21	09/22									
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD: Nabavi, Seyed	Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court						TPP ID#320.1 Final construction package submitted to UDCC for signature on 2/9/22. VDOT permit received 1/20/22. LAD completed on 12/9/21. Awaiting VDOT's concurrence on reimbursing cost for pipe repair. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete. Delay in permit and construction start due to coordination with VDOT on payment for storm sewer pipe inspection.						On Hold <input type="checkbox"/>																
5G25-060-048-0		PM UTL: Nguyen, Tan																													
5G25-060-048	\$1,200,000	PM LAD: Shubert, Beth																													
	\$0	PM UDCC: Metafria, Fasika																													
		PM CPTED: Stevens, Daniel																													
Bid Advertisement																															
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Vanzandt, Mark	Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/21, completion scheduled for 8/5/21. Final construction package submitted to UDCC 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21. VDOT permit released 2/24/22.						On Hold <input type="checkbox"/>																
5G25-062-007-0		PM UTL: Nguyen, Tan																													
5G25-062-007	\$750,000	PM LAD: Monahan, Clyde																													
	\$0	PM UDCC: Metafria, Fasika																													
		PM CPTED:																													
Post-Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						On Hold <input type="checkbox"/>									
5G25-062-008-0			PM UTL: Nguyen, Tan																					
5G25-062-008		\$825,000	PM LAD: Metafria, Fasika																					
		\$0	PM UDCD: Metafria, Fasika																					
			PM CPTED:																					
Post-Construction																								
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla						At grade crossing of trail at Dulles Toll Road on-ramp						On Hold <input type="checkbox"/>									
5G25-062-010-0			PM UTL:																					
5G25-062-010		\$1,500,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED: Luo, Caijun																					
Pre-Design																								
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	05/22	11/20	NA	NA	12/20	04/22	NA	NA	NA	06/22	07/22	08/22	09/22	03/21	03/23	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Fasceski, Jeff						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						On Hold <input type="checkbox"/>									
5G25-062-011-0			PM UTL: Pugh, Richard																					
5G25-062-011		\$1,350,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD:																					
			PM CPTED: Guarino, Michael																					
Land Acquisition																								
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla						Provide pedestrian crosswalk on the east leg of the intersection						On Hold <input checked="" type="checkbox"/>									
5G25-062-014-0			PM UTL:																					
5G25-062-014		\$138,199	PM LAD: Monahan, Clyde																					
		\$0	PM UDCD:																					
			PM CPTED: Malik, Zuhra																					
Construction																								

Project Name		Mar 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp 2014 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Dranesville		PM TDD: Beall, James					260 LF of 5-foot sidewalk along north side of North West Street					TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.											
ST-000036-003-0		PM UTL: Maisel, Michael																					
ST-000036-003		PM LAD: Glass, Lisa																					
\$987,585		PM UDCCD: Engida, Samuel																					
\$0		PM CPTED: Qi, Maggie																					
Post-Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	02/22	03/20	12/22	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Hunter Mill		PM TDD: Marsh, Dennis					Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					TPP ID#121 VDOT permit received 2/1/22. Final CN package routed to UDCCD for signature on 2/17/22. Completion schedule adjusted to account for minimum 6 months CN schedule and delays due to material availability.											
ST-000036-009-0		PM UTL: Maisel, Michael																					
ST-000036-009		PM LAD: Najeeb, Mohammed																					
\$2,250,000		PM UDCCD: Samiyi, Bijan																					
\$0		PM CPTED: Harrell, William																					
Utility Relocation																							
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Dranesville		PM TDD: Turner, Latesa					Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					TPP ID#140. Construction is 20% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue. Construction completion date adjusted to reflect 270 day contract duration from NTP.											
ST-000036-010-0		PM UTL: Pugh, Richard																					
ST-000036-010		PM LAD: Strayhorne, Robert																					
\$1,300,000		PM UDCCD: Lim, Vannak																					
\$0		PM CPTED: Chellappa, Smitha																					
Construction																							
Kirby Road Walkway - Halsey Rd. - Franklin Ave		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Dranesville		PM TDD: Turner, Latesa					Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					TPP ID#141. Construction is 20% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road. Construction completion date adjusted to reflect 270 day contract duration from NTP.											
ST-000036-011-0		PM UTL: Pugh, Richard																					
ST-000036-011		PM LAD: Strayhorne, Robert																					
\$1,700,000		PM UDCCD: Lim, Vannak																					
\$0		PM CPTED: Chellappa, Smitha																					
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<p>Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines</p> <p>01/18 04/18 02/19 08/21 05/22 11/20 02/23 03/22 04/22 NA 04/22 11/22 09/22 09/23 NA 11/23 11/23 12/23 01/24 11/21 01/25</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 Sully ST-000036-013-0 ST-000036-013 \$6,350,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road</p> <p><u>Monthly Remarks</u> TPP ID#162. Addressing comments for Final Plan submission. CIM held 1/20/22. No significant feedback from residents to impact design. Plats ordered 12/2021. LAD NTP will be submitted after plats are finalized. Tree assessment on FCPA parcels is being coordinated. FCPA access permit submitted 3/2/22. Results from assessment to be incorporated into Final plans. Schedule will be updated after Final Plan submission and LAD NTP.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p> <p>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</p> <p>07/21 01/22 05/22 10/22 02/23 02/24 01/24 03/23 TBD NA 05/23 12/23 TBD TBD NA 04/24 05/24 06/24 07/24 04/25 04/25</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 Dranesville ST-000036-015-0 ST-000036-015 \$3,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings</p> <p><u>Monthly Remarks</u> TPP ID#186. Received survey on 11/15/21. Proceeding with Intermediate Design. Utility designation in progress.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Survey</p> <p>Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.</p> <p>04/16 07/16 10/16 06/17 10/17 09/18 08/18 10/17 NA NA 10/17 05/18 06/18 10/18 NA 03/19 03/19 03/19 04/19 12/19 10/19</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 Mount Vernon ST-000036-016-0 ST-000036-016 \$1,223,449 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:</p> <p><u>Project Description</u> Construct 5-foot sidewalk along west side of Old Mount Vernon Road</p> <p><u>Monthly Remarks</u> TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Telegraph Road Walkway Ph II - Pike to Wilton</p> <p>06/21 06/22 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p>County-Maintained Pedestrian Imp - 2014 304/300-C30050 Lee ST-000036-017-0 ST-000036-017 \$3,625,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps</p> <p><u>Monthly Remarks</u> TPP ID#180.02. TPP ID#180.02. Task order proposal for preliminary design, feasibility/scope analysis, and cost estimate executed on 6/22/21. Advanced preliminary design distributed for internal review on 1/6/22. Meeting with CPTED to discuss project scope and next steps scheduled for 3/16/22.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

County-Maintained Bike/Trail Imp - 2014
 304/300-C30050
 ST-000037-003-0
 ST-000037-003
 \$2,750,000
 \$0

Project Manager/Assignments

PM TDD: Hojatzadeh, Max
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCC: Bhinge, Deepak
 PM CPTD: Wynands, Nicole

Project Description

Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows

Monthly Remarks

TPP ID#346. Construction 95% complete. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail.

Construction