



# County of Fairfax, Virginia

## MEMORANDUM

DATE: November 20, 2017

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2017 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Mark Canale, BRAC Coordinator  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Karyn Moreland, Section Chief, Capital Projects, CPTED  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Transportation Planner IV, CPTED  
Bill Harrell, Sr. Transportation Planner IV, CPTED  
Sung S. Shin, Transportation Planner IV, CPTED  
Adam Lind, Bicycle Program Coordinator, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Jeffrey Hermann, Transportation Planner III, TPD  
Ajmal Hamidi, Transportation Planner, TPD  
William Sugg, Transportation Planner II, TPD

Transportation Design Division Monthly Projects Status Report

November 20, 2017

Page 2 of 4

Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
Chris Barksdale, Project Manager, TDD  
Tim Conley, Project Manager, TDD  
John Dresser, Sr. Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Erving Olivas Alvarez, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Scott Ruffner, Sr. Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

James W. Patteson, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Brad Melton, Director, Wastewater Design and Construction Division  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD  
Vickie McEntire Anglin, County Surveyor, UDCD  
Bill Schell, Chief, Transportation Branch, MSMD  
Demond Frazier, Engineer IV, UDCD  
Lisa McCorkle, Engineer IV, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Frank Roberts, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities  
Dennis Cate, Project Coordinator, LAD  
Rich Finnell, Project Coordinator, LAD  
John Zeigler, Project Coordinator, LAD  
John Honnick, Senior Property Analyst, LAD  
Clyde Monahan, Senior Right-of-Way Agent, LAD  
Beth Shubert, Senior Right-of-Way Agent, LAD

## Transportation Design Division Monthly Projects Status Report

November 20, 2017

Page 3 of 4

Lisa Baker, Senior Right-of-Way Agent, LAD  
Angelica Delli Carpini, Right-of-Way Agent, LAD  
Lisa Glass, Right-of-Way Agent, LAD  
Mohammed Najeeb, Right-of-Way Agent, LAD  
Rob Hockersmith, Administrative Support Branch, Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Kim Maye, Engineering Technician III, LAD  
Victoria Boyd, Administrative Assistant, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering  
Renee Hamilton, Deputy District Administrator  
Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Donald Ostrander, Engineering Supervisor, Traffic Engineering  
Sofia Pinedo, L&D Quality Assurance  
Bud Siegel, Manager, Local Assistance Program  
Terry Yates, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties  
John Russell, Engineering Supervisor, Materials QA  
Jaques Stith, Right of Way  
Steve Hamlett, Right of Way  
Ronald Seale, Supervisor, Materials  
Norman Whitaker, Director, Transportation Planning  
Imad Salous, Permits Manager, Permits

### UTILITY COMPANIES

Christine Juliano, Dominion Energy  
Robert Terry, Dominion Energy  
Robert Cotten, Fairfax Water  
Jerry Scott, Fairfax Water

Transportation Design Division Monthly Projects Status Report

November 20, 2017

Page 4 of 4

Patrick Hyunh, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Joseph Chudzik, Verizon

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

November 2017

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 40000 – COUNTY TRANSIT SYSTEMS	1 – 2
FUND 50000 – FEDERAL & STATE GRANTS	2 – 14
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	14 – 40
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	40 – 62
FUND 30060 – SIDEWALK CONSTRUCTION	63
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	63
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	64

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01204 Wakefield Dr EB @ Potomac</b>			NA	NA	08/17	NA	06/18	07/18	07/18	12/17	NA	NA	01/18	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
<b>Bus Shelter Replacement</b> 100/400-C40001 4YP202-01204 TS-000021-002	Mount Vernon	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace bus shelter.			<u>Monthly Remarks</u> Survey received 8/28/17. Intermediate design complete 8/29/17. Plans submitted to UDCD for review on 9/11/17. Comments received 9/18/17. Plat requested 11/9/17.													
Design																							
<b>02253 John Marr Drive NB @ Tom Davis Drive</b>			06/17	NA	12/17	03/18	05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	08/18	09/18	10/08	10/18	12/18	12/18
<b>Bus Shelter Replacement</b> 100/400-C40000 4YP202-02253 TS-000021-006	Mason	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.			<u>Monthly Remarks</u> NTP for survey and design issue on 6/19/17. Intermediate design is in progress.													
Design																							
<b>03267 Edsall Road SB @ Sullivan Place</b>			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	11/17	11/17	06/19	06/18
<b>Bus Shelter Replacement</b> 100/400-C40001 4YP202-03267 TS-000021-004	Mason	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace shelter and upgrade loading pad to ADA standards.			<u>Monthly Remarks</u> Final construction package submitted on 9/6/17. Part of UDCD Task Order #20.													
Construction																							
<b>03277 Beryl Road SB @ Paula Road</b>			NA	03/17	NA	NA	03/17	04/17	05/17	NA	NA	NA	05/17	09/17	NA	NA	NA	09/17	11/17	11/17	12/17	06/17	05/18
<b>Bus Shelter Replacement</b> 100/400-C40001 4YP202-03277 TS-000021-003	Mason	\$20,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Finnell, Richard PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Replace shelter and upgrade loading pad to ADA standards.			<u>Monthly Remarks</u> Final Construction package submitted on 9/19/17. Part of UDCD Task Order #20.													
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03687 Little River Turnpike EB @ Backlick Road			06/17	NA	12/17	03/18	05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	11/18	01/19	01/19		
<b>Bus Shelter Replacement 100/400-C40001</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
4YP202-03687	Mason		PM TDD: Hojatzadeh, Max						Replace existing shelter with Tolar advertisement shelter, bench & trash can. Ensure pad & sidewalk cross slope is ADA compliant.						NTP for survey and design issue on 6/19/17. Intermediate design in process.										
TS-000021-007	\$20,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
<b>Design</b>																									
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	10/17	11/17	12/17	01/18	04/18	05/18		
<b>RHPTI 102/500-C50000</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
26006G-06002	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection improvements for express bus stop						<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04.</b> Land acquisition completed 5/12/17. Pavement Marking & Traffic Signal plans submitted to VDOT for re-approval 6/8/17. Received signal approval on 10/18/17. Awaiting to receive approval for PM. Received LDS approval. Draft Construction Package submitted to UDCCD on 10/4/17.										
AA1400012-06	\$570,000		PM UTL:																						
	\$570,000		PM LAD: Shubert, Beth																						
			PM UDCCD:																						
			PM CPTED: Luo, Caijun																						
<b>Design</b>																									
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17		
<b>RHPTI 102/500-C50000</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
26006G-06002	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection improvements for express bus stop						<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Project substantially completed 8/31/2017. VDOT inspection requestd 11/6/2017.										
AA1400012-06	Lee		PM UTL: Yusufoglu, Eldar																						
	\$267,500		PM LAD: Shubert, Beth																						
	\$267,500		PM UDCCD: Frazier, Demond																						
			PM CPTED: Luo, Caijun																						
<b>Construction</b>																									
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	11/17		
<b>RHPTI 102/500-C50000</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
26006G-06002	Mount Vernon		PM TDD: Hojatzadeh, Max						Pedestrian intersection improvements for express bus stop						<b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction 92% complete. Received approved revised permit on 10/31/17. Signal modification approval sent to UDCCD.										
AA1400012-06	Lee		PM UTL: Yusufoglu, Eldar																						
	\$1,596,000		PM LAD: Shubert, Beth																						
	\$1,596,000		PM UDCCD: Frazier, Demond																						
			PM CPTED: Luo, Caijun																						
<b>Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Intersection Design@Mohawk and Belford</b></p> <p>RHPT1 102/500-C50000 26006G-06011 AA1400017-06</p> <p>Mount Vernon Lee \$1,367,300 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: Frazier, Demond PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements for express bus stop</p> <p><u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b> Construction of Bedford 95% complete. Construction of Mohawk Lane 68% complete. Approved revised signal plan for Mohawk Lane submit to UDCC on 10/4/17.</p>																							
<p>07/09 09/09 02/10 10/13 08/14 11/15 11/15 11/13 11/13 02/14 05/14 03/15 11/14 10/15 NA 03/16 05/16 06/16 09/16 01/17 11/17</p> <p>TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Cinderbed Bikeway - Cinderbed Rd.Bikeway</b></p> <p>102/500-C50000 AA1400137-15-137 AA1400137-15</p> <p>Lee \$4,000,000 \$2,500,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: PM LAD: PM UDCC: PM CPTED:</p> <p><u>Project Description</u> Pedestrian and bicyclist access improvements along Cinderbed Rd from Barry Rd to Newington Rd</p> <p><u>Monthly Remarks</u> <b>TPP ID#122.</b> Scope is complete. Consultant sent draft proposal 11/14/17. Survey request has been issued to LSB; survey will be provided by aerial photography in late 2017/ early 2018. Schedule to be developed upon task order authorization and completion of survey.</p>																							
<p>03/13 NA 06/13 01/14 11/15 05/15 06/17 03/15 NA 04/16 07/16 04/17 09/16 03/18 03/18 04/18 05/18 06/18 08/18 03/17 04/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Tyson's East Station to Great Falls Sidewalk</b></p> <p>102/500-C50000 DCBPA-065 AA1400065-12</p> <p>Providence Dranesville \$2,286,500 (\$30,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCC: Frazier, Demond PM CPTED: Shin, Sung</p> <p><u>Project Description</u> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street intersection to the McLean Metrorail Station</p> <p><u>Monthly Remarks</u> <b>TMSAMS ID# 35</b> Draft construction package submitted to UDCC for preparation of bid contract documents and specifications 7/28/2017. Bid documents received 9/14/17. Comments provided to UDCC 9/27/17. Revised bid documents received 10/10/17 and are under review. Utility relocations are in progress. Schedule change in September due to utility relocations.</p>																							
<p>06/12 NA NA 02/13 03/14 03/13 02/15 05/13 NA 03/14 05/14 12/14 NA NA 08/15 08/15 10/15 11/15 07/16 03/17 03/17</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Greensboro Dr</b></p> <p>102/500-C50000 DCBPA-067 AA1400067-12</p> <p>Providence \$734,100 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCC: McCorkle, Lisa PM CPTED:</p> <p><u>Project Description</u> Pedestrian intersection improvements, including crosswalks and pedestrian signalization</p> <p><u>Monthly Remarks</u> <b>TMSAMS ID# 30</b> Construction substantially complete 3/30/17. Punch list completed except for signage. VDOT permit released 9/8/17. LAP closeout in progress.</p>																							
<p>06/12 NA NA 02/13 03/14 03/13 02/15 05/13 NA 03/14 05/14 12/14 NA NA 08/15 08/15 10/15 11/15 07/16 03/17 03/17</p> <p>On Hold <input type="checkbox"/></p>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Galleria Dr. Intersection			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	10/17	12/17	04/18		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence \$783,000 (\$67,000)		PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Rashid, Alan PM CPTED: Harrell, William	Pedestrian intersection improvements, including crosswalks and pedestrian signalization					TMSAMS ID# 29 Approved construction authorization received from VDOT on 6/17/17. Bid Advertisement 7/13/17. Bid opening 8/16/17. Authorization to award received from VDOT on 10/3/17. Contract award in progress.																
<b>Construction</b>																									
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	07/18		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Rt. 7 Sidewalk under Rt. 123 North Side 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill \$2,299,000 \$80,000		PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:	Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange					TMSAM ID# 32. Received VDOT authorization for construction on 1/30/17. Final construction package submitted to UDCCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 4/12/17. Construction award package submit to VDOT on 5/9/17. Received VDOT approval for construction award on 6/26/17. NTP issue for 11/20/17.																
<b>Construction</b>																									
Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill \$2,412,800 \$520,000		PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:	Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange					TMSAM ID# 32. Received VDOT authorization for construction on 1/30/17. Final construction package submitted to UDCCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 4/12/17. Construction award package submit to VDOT on 5/9/17. Received VDOT approval to award on 6/26/17. NTP issue for 11/20/17.																
<b>Construction</b>																									
Old Courthouse Rd. Intersection			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Gosnell Rd. 102/500-C50000 DCBPA-071 AA1400071-12	Hunter Mill \$609,200 \$0		PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: McCorkle, Lisa PM CPTED:	Install signalized pedestrian crosswalks at Gosnell Road and Old Courthouse Road					TMSAMS ID# 30 Construction substantially complete 3/30/17. VDOT permit released 8/7/2017. LAP closeout in progress.																
<b>Post-Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	05/17	04/17
--	--	--	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

**Gosnell Rd.- Sidewalk East Side**  
**102/500-C50000** Hunter Mill  
**DCBPA-072** Providence  
**AA1400072-12** \$319,500  
 \$0

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Stevens, Michael  
 PM CPTED: Lind, Adam

Project Description  
 Install 300 LF of sidewalk on east side of Gosnell Road, north of Route 123

Monthly Remarks  
**TMSAMS ID# 34** Construction substantially complete 4/28/17. Constructed under Countywide Permit. LAP closeout in progress. Final invoice to pay contractor was processed on 9/29/17.

On Hold

**Post-Construction**

<b>SW South side Soapstone to South Lakes</b>	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	03/18	01/18	02/18	03/18	04/18	05/18	07/17	10/18
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Sunrise Valley Dr**  
**102/500-C50000** Hunter Mill  
**DCBPA-073**  
**AA1400073-12** \$1,196,400  
 (\$177,541)

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCCD: Bashir, Qais  
 PM CPTED: Lind, Adam

Project Description  
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks  
**RMAG ID# 31** Draft construction package is in progress. VPDES permit received. VDOT permit received 9/10/17. Utility relocations are in progress. Schedule change due to utility relocations.

On Hold

**Utility Relocation**

<b>SW North side Soapstone to South Lakes</b>	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	03/18	03/18	04/18	05/18	06/18	08/18	07/17	07/19
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Sunrise Valley Dr**  
**102/500-C50000** Hunter Mill  
**DCBPA-074**  
**AA1400074-12** \$2,187,600  
 (\$24,485)

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Glass, Lisa  
 PM UDCCD: Frazier, Demond  
 PM CPTED: Lind, Adam

Project Description  
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks  
**RMAG ID# 12** Final design is in progress. Utility relocations are in progress. Land acquisition complete 8/29/2017. Schedule change due to utility relocations.

On Hold

**Utility Relocation**

	12/13	03/14	NA	12/17	05/18	12/18	12/18	02/18	NA	06/18	06/18	11/18				05/19	05/19	05/19	06/19	09/19	12/19	12/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	--	--	--	-------	-------	-------	-------	-------	-------	-------

**Georgetown Pike Trail Phase III**  
**102/500-C50000** Dranesville  
**GTP-130-130**  
**AA1400130-13** \$350,000  
 \$50,000

Project Manager/Assignments  
 PM TDD: Dresser, John  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Rusu, Daniel  
 PM UDCCD: TBD, To Be Determined  
 PM CPTED: Miller, Douglas

Project Description  
 Approximately 275 LF trail along the north side of Georgetown Pike from Falls Bridge Lane eastward to meet existing asphalt trail

Monthly Remarks  
**Enhancement Grant Project.** Design was on hold due to community concerns regarding project scope and aesthetics for this National Register of Historic places site. The project design received a "No Adverse Effect" determination from the Virginia Department of Historic Resources on 6/14/17. A new design task order contract was signed on 8/9/17 for final design. Pre-Final design is in progress. Test holes received 10/27/17.

On Hold

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
<b>Jones Branch Connector - Final Design</b>			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18
<b>102/500-C50000</b>	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>JBC-093-093</b>			PM TDD: Dresser, John					Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes					Project is in Construction phase by VDOT- Contractor NTP was issued on 1/27/17. Phase I work is underway. Construction is 25% complete.										
<b>AA1400093-13</b>	\$60,000,000		PM UTL: Yusufoglu, Eldar																				
	\$16,205,600		PM LAD: Baker, Lisa																				
			PM UDCCD: Shin, Sung																				
<b>Construction</b>																							
On Hold <input type="checkbox"/>																							
<b>Lorton Cross Co Trl</b>			04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	10/17	09/17	09/17	10/17	01/18	04/18	04/18
<b>102/500-C50000</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>LAF-131-131</b>			PM TDD: Nabavi, Seyed					Multi-use trail connecting the Cross County trail through the Lorton Arts Foundation property					VDOT bid advertisement authorization received on 9/5/17. Bid advertisement 9/22/17. Pre-bid meeting held 10/3/17. Bids opened 10/18/17. VDOT award authorization submitted to VDOT 10/20/17.										
<b>AA1400131-13</b>	\$2,600,000		PM UTL: Nguyen, Tan																				
	\$593,679		PM LAD: Lefcourt, Eric																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Guarino, Michael																				
<b>Bid Advertisement</b>																							
On Hold <input type="checkbox"/>																							
<b>McLean Gateway</b>			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
<b>102/500-C50000</b>	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>MCL-093-0</b>			PM TDD: Ayers, Robert					Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive					<b>VDOT Transportation Enhancement Grant approved and received 4/17/13.</b> VDOT Permit released 9/6/16. Project complete. Continuing to work on final closeout process with VDOT.										
<b>AA1400092-13</b>	\$150,000		PM UTL: Nguyen, Tan																				
	\$0		PM LAD: Vega-Claudio, Yilia																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Guarino, Michael																				
<b>Post-Construction</b>																							
<b>Rt. 1 Sacramento Dr. Intersection Improvements</b>			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
<b>RHPTI</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
<b>102/500-C50000</b>	Lee		PM TDD: Hojatzadeh, Max					Pedestrian intersection and bus stop improvement					<b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.										
<b>RHPTI-013</b>			PM UTL: Yusufoglu, Eldar																				
<b>AA1400013-06</b>	\$377,219		PM LAD: Bashir, Qais																				
	(\$22,781)		PM UDCCD: Luo, Caijun																				
			PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Lockheed Blvd. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16		
RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final LAP closeout with VDOT.														
<b>Post-Construction</b>																									
<b>Arlington Dr. Intersection Improvements</b>			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16		
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final LAP closeout with VDOT.														
<b>Post-Construction</b>																									
<b>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</b>			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	03/18		
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Fernandez Quinteros, Jua PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction award February 2017. Construction NTP issued 4/3/17. Construction 48% complete.														
<b>Construction</b>																									
<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	11/17	12/17	01/18	02/18	09/16	10/18		
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,500,000 \$201,505		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. VDOT permit received 12/15/2016. Utility relocations in progress														
<b>Utility Relocation</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW</b>      07/12    01/13    06/13    04/14    11/14    12/14    01/16    10/14    NA    NA    10/14    07/15    08/15    09/16    NA    08/16    10/16    11/16    02/17    09/15    03/18</p> <p><b>RHPTI</b>      <u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u>                      102/500-C50000      Lee      PM TDD: Zahirieh, Shahla      520 LF of concrete sidewalk      <b>Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction NTP issued                      RHPTI-082      PM UTL: Yusufoglu, Eldar      along the west side of Route 1      4/3/17. Construction substantially complete 10/19/2017. VDOT inspection requested 10/20/2017.                      AA1400082-12      \$625,000      PM LAD: Lefcourt, Eric                      \$0      PM UDCCD: Fernandez Quinteros, Jua                      PM CPTED: Luo, Caijun</p> <p><b>Post-Construction</b></p>																							
<p><b>Wiehle Ave/DTR Ramps (North Side)</b>      04/14    NA    07/14    10/14    01/15    10/15    06/15    NA    NA    NA    NA    NA    NA    NA    11/15    12/15    02/16    03/16    06/16    10/16    11/16</p> <p><b>RMAG</b>      <u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u>                      102/500-C50000      Hunter Mill      PM TDD: Ruffner, Scott      Pedestrian intersection      <b>RMAG ID# 4</b> Construction substantially complete on 11/21/16. VDOT permit released on 3/6/17. LAP close-out package                      RMAG-097      PM UTL: Nguyen, Tan      improvements      sent to VDOT on 6/1/17. Revised LAP close-out package sent to VDOT on 8/31/17.                      AA1400097-13      \$208,800      PM LAD: Kresge, Carol                      \$0      PM UDCCD: Fernandez Quinteros, Jua                      PM CPTED: Harrell, William</p> <p><b>Post-Construction</b></p>																							
<p><b>Sunset Hills/Town Center Pkwy</b>      NA    NA    NA    NA    10/15    09/15    08/16    10/14    NA    09/15    09/15    06/16    NA    NA    06/17    06/17    04/18    05/18    07/18    12/16    02/19</p> <p><b>RMAG</b>      <u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u>                      102/500-C50000      Hunter Mill      PM TDD: Zahirieh, Shahla      Pedestrian intersection      <b>RMAG ID# 6</b> . VDOT authorization for Ad requested 1/31/2017. VDOT authorization for Ad received 6/5/2017.                      RMAG-099      PM UTL: Nguyen, Tan      improvements      Advertisement delayed pending coordination with adjoining construction by developer.                      AA1400099-13      \$641,000      PM LAD: Lefcourt, Eric                      \$0      PM UDCCD: Bashir, Qais                      PM CPTED: Luo, Caijun</p> <p><b>Bid Advertisement</b></p>																							
<p><b>Sunrise V- S. Side Glade to Reston Pkwy</b>      08/13    NA    12/13    07/14    08/15    01/17    05/18    08/15    NA    03/16    03/16    03/18    11/17    09/18    05/18    10/18    11/18    12/18    04/19    12/17    09/19</p> <p><b>RAMG</b>      <u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u>                      102/500-C50000      Hunter Mill      PM TDD: Hojatzadeh, Max      5-foot concrete sidewalk on      <b>RMAG ID# 7 &amp; 8</b> Final design complete and received approval from all agencies. Land rights on 7 of 12 properties have                      RMAG-100      PM UTL: Yusufoglu, Eldar      south side of Sunrise Valley      been acquired. Due to utilities relocation conflict, realignment of sidewalk at some locations revised. UFI meeting was hold on                      AA1400100-13      \$2,678,000      PM LAD: Delli Carpini, Angelica      Drive between Glade Drive and      10/31/2017.                      \$0      PM UDCCD: Bashir, Qais      Reston Parkway                      PM CPTED:</p> <p><b>Land Acquisition</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Wiehle Ave @ W&OD Trail 11/14 04/15 10/16 03/18 08/19 04/17 09/19 04/18 TBD 05/18 07/18 07/19 07/19 11/20 07/20 01/21 03/21 04/21 05/21 11/20 05/22 On Hold

**RMAG**  
**102/500-C50000** Hunter Mill  
**RMAG-102**  
**AA1400102-13** \$11,250,000  
 \$5,815,000

Project Manager/Assignments  
 PM TDD: Ruffner, Scott  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Lim, Vannak  
 PM CPTED: Aguayo, Vanessa

Project Description  
 Construct pedestrian/bicycle grade separated crossing

Monthly Remarks  
**RMAG ID# 5** Test hole work in progress. Meeting scheduled with NOVA Parks on 11/14/17 to discuss wider bridge implications.

**Design**

Allen St. Intersection 10/13 03/14 08/15 02/16 06/17 09/17 06/17 02/16 NA 10/16 11/16 05/17 NA NA 12/17 12/17 01/18 02/18 05/18 01/19 01/19 On Hold

**Rt. 50 Intersection**  
**102/500-C50000** Mason  
**RT50-052** Providence  
**AA1400052-12** \$383,000  
 \$13,100

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Nguyen, Tan  
 PM LAD: Delli Carpini, Angelica  
 PM UDCCD: Stevens, Michael  
 PM CPTED: Harrell, William

Project Description  
 Pedestrian intersection and bus stop improvements

Monthly Remarks  
 Project Construction Bid Package to be bundled with Project #1400057-2012, Route 50 Sidewalk from Woodlawn Ave to Church St. VDOT authorization to advertise for construction was received on 11/7/17. Bid Authorization Package was sent to UDCCD on 11/9/2017.

**Bid Advertisement**

Woodlawn Ave Intersection 10/13 03/14 08/15 02/16 12/16 09/17 01/17 02/16 06/16 09/16 09/16 11/16 NA NA 08/17 09/17 09/17 10/17 02/18 01/19 10/18 On Hold

**Rt. 50 Intersection**  
**102/500-C50000** Providence  
**RT50-053** Mason  
**AA1400053-12** \$1,696,000  
 \$0

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Nguyen, Tan  
 PM LAD: Glass, Lisa  
 PM UDCCD: Bashir, Qais  
 PM CPTED: Harrell, William

Project Description  
 Pedestrian intersection and sidewalk improvements

Monthly Remarks  
 VDOT Authorization to Award received on 11/9/17.

**Construction**

Cedar Hill Rd. to Allen St. North side 10/13 03/14 08/15 02/16 10/16 09/17 06/17 NA NA NA NA NA 01/17 08/17 12/17 12/17 01/18 02/18 05/18 01/19 01/19 On Hold

**Rt. 50 Sidewalk**  
**102/500-C50000** Providence  
**RT50-055** Mason  
**AA1400055-12** \$986,000  
 (\$48,000)

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCCD: Cutler, Tom  
 PM CPTED: Harrell, William

Project Description  
 Approximately 1,400 LF of sidewalk and trail on north side of Route 50

Monthly Remarks  
 Final construction package is in progress. Bid documents received from UDCCD on 11/13/17. There is no ROW impact for the project. Utility relocations are in progress.

**Bid Advertisement**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-056</b> <b>AA1400056-12</b>	Mason	\$458,500 (\$80,000)	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50			<u>Monthly Remarks</u> Final construction package is in progress. Bid documents received from UDCD on 11/13/17. There is no ROW impact for the project. Utility relocations are complete.													
Bid Advertisement																							
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-057</b> <b>AA1400057-12</b>	Providence Mason	\$460,000 (\$82,500)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Stevens, Michael PM CPTED:				<u>Project Description</u> Approximately 550 LF sidewalk on north side of Route 50			<u>Monthly Remarks</u> Project Construction Bid Package is bundled with Project #1400052-2012, Route 50 & Allen Street Intersection. Request for authorization to advertise for bid submitted to VDOT on 9/22/17. VDOT authorization to advertise received on 11/7/17.													
Bid Advertisement																							
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-058</b> <b>AA1400058-12</b>	Providence Mason	\$2,158,000 \$130,000	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50			<u>Monthly Remarks</u> Final construction package is in progress. VDOT permit received 7/20/17. VPDES permit received 9/12/2017. There is no ROW impact for the project. Utility relocations are in progress. Potential conflict with new gas main.													
Bid Advertisement																							
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> <b>102/500-C50000</b> <b>RT50-059</b> <b>AA1400059-12</b>	Providence Mason	\$739,000 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,100 LF of sidewalk and trail on north side of Route 50			<u>Monthly Remarks</u> Contract Documents and Specifications were received on 9/28/17 and comments were sent to UDCD on 11/6/17 to revise them. One street light guy wire relocation and one utility pole guy wire relocation to be completed prior to construction. Project Construction Bid Package to be bundled with Project #1400060-2012, Route 50 Sidewalk from Cherry St to Linden Ln.													
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Meadow Ln to Linden Ln@N Side</b>			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-060 AA1400060-12		Providence Mason \$702,500 \$62,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Nabavi, Seyed				Approximately 600 LF of sidewalk and trail on north side of Route 50				Final construction package is in progress. Contract Documents and Specifications were received on 9/28/17 and comments were sent to UDCD on 11/6/17 to revise them. There is no ROW impact for the project. Utility relocations are in progress. Project Construction Bid Package to be bundled with Project #1400059-2012, Route 50 Sidewalk from Annandale Rd to Cherry St.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Fernandez Quinteros, Jua																				
			PM CPTED: Harrell, William																				
<b>Utility Relocation</b>																							
<b>South St. @ Aspen Ln to South Side</b>			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-061 AA1400061-12		Mason Providence \$1,093,000 \$35,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: El Kaissi, Mohamad				Approximately 1,300 LF of sidewalk and trail on south side of Route 50				VDOT permit received 10/11/2017. Two (2) Dominion street light poles have been removed due to conflict with ATT fiber optic relocation, and will be installed after sidewalk construction.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
<b>Bid Advertisement</b>																							
<b>Patrick Henry Dr.to Olin Dr@S Side</b>			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	12/17	04/18	05/18	06/18	09/18	01/19	05/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-062 AA1400062-12		Mason Providence \$592,000 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Nabavi, Seyed				Approximately 500 LF of sidewalk on south side of Route 50				Final construction package is in progress. Land acquisition completed 8/30/17. VDOT permit received 9/25/2017.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Glass, Lisa																				
			PM UDCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
<b>Bid Advertisement</b>																							
<b>Burke Center Pkwy @ Marshall Pond Rd.</b>			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
<b>Safe Routes to School</b> 102/500-C50000 SRTS-089 AA1400089-12		Braddock \$300,000 \$160,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Lauretti, Francesco				Provide a refuge island, upgrade ramps, and pavement striping				Permit release requested 9/29/17. VDOT permit released 11/13/2017												
			PM UTL: Nguyen, Tan																				
			PM LAD: Finnell, Richard																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED: Lind, Adam																				
<b>Post-Construction</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14		Hunter Mill	04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	05/18	06/18	08/18	05/17	11/18		
	\$305,000 \$20,000		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps				<u>Monthly Remarks</u> VDOT permit application submitted 9/29/2017. Permit received 10/10/2017. Draft construction package submitted to UDCCD 10/13/2017. Project to be constructed with project AA14000134-14.						On Hold <input type="checkbox"/>								
<b>Bid Advertisement</b>																									
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14		Providence	04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	01/18	02/18	05/18	06/18	07/18	05/17	11/18		
	\$205,000 (\$25,000)		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Provide a refuge island and upgrade ramps				<u>Monthly Remarks</u> Draft construction package submitted 10/13/2017.. Schedule change due to project construction being built with SRTS-133 (project in review with VDOT). Project to be completed with AA1400133-2014.						On Hold <input type="checkbox"/>								
<b>Bid Advertisement</b>																									
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15		Hunter Mill	05/16	NA	10/16	03/17	02/19	07/18	01/19	11/17	NA	04/18	05/18	12/18	01/18	05/18	12/18	04/19	05/19	06/19	07/19	09/19	03/20		
	\$1,700,000 \$1,315,000		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Kresge, Carol PM UDCCD: PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road				<u>Monthly Remarks</u> <b>TPP ID# 307.</b> Funding via Safe Routes to School Grant. Proceeding with final design. Revised project plats received and submitted to LAD for final review on 11/13/17. Utility relocation under review by utilities companies.						On Hold <input type="checkbox"/>								
<b>Design</b>																									
Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13		Providence	07/15	01/16	05/16	08/17	05/18	08/17	02/19	06/17	NA	05/18	05/18	12/18	NA	NA	04/19	05/19	06/19	07/19	09/19	07/19	09/20		
	\$3,800,000 \$300,000		<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: TBD, To Be Determined PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<u>Monthly Remarks</u> <b>TMSAMS ID# 11</b> . This project is being permitted through the Land Development Services (LDS) review process. The Board of Supervisors endorsed the design on 6/20/17. LDS first submission (Pre-Final) was made on 8/3/17. Right of Way Authorization request submitted to VDOT 11/13/17.						On Hold <input type="checkbox"/>								
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	08/17	07/17	10/17	NA	NA	NA	NA	NA	NA	NA	12/17	03/18	03/19	04/18	06/18	06/18	08/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-108 AA1400108-13	Providence	\$320,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED:			<u>Project Description</u> Non-signalized pedestrian crosswalk with median refuge on Chain Bridge Road at Seneca Avenue			<u>Monthly Remarks</u> <b>TMSAMS ID# 12</b> VDOT permit application submitted on 10/31/17. VDOT permit received 11/20/2017. No land rights required. No utility relocation is required. Draft construction package is in progress.														
Design																							
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	12/17	12/16	04/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-109 AA1400109-13	Providence	\$663,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William			<u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road			<u>Monthly Remarks</u> <b>TMSAMS ID# 13</b> VDOT ROW authorization issued on 9/2/15. LAD NTP issued on 9/15/15. LAD completed 1/4/17. VPDES permit is not required. Utility relocations (fiber) completed. Bid Opening on 10/11/17. Requested VDOT construction award approval on 11/7/17.														
Bid Advertisement																							
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	12/17	02/17	04/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-110 AA1400110-13	Providence	\$587,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William			<u>Project Description</u> Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road			<u>Monthly Remarks</u> <b>TMSAMS ID# 14</b> VDOT ROW authorization issued on 9/17/15. LAD NTP issued on 9/17/15. LAD completed on 1/9/17. VPDES permit is not required. Utility relocations (fiber) completed. Bid Opening on 10/11/17. Requested VDOT construction award approval on 11/7/17.														
Bid Advertisement																							
Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	09/15	10/15	07/16	04/16	01/17	07/17	08/17	08/17	10/17	12/17	02/17	03/18
<b>TMSAMS</b> 102/500-C50000 TMSAMS-111 AA1400111-13	Providence	\$394,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun			<u>Project Description</u> Approximately 315 LF of 5-foot of concrete sidewalk on east side of Madrillon Road from Boss Street to Gallows Road			<u>Monthly Remarks</u> <b>TMSAMS ID# 15</b> VDOT ROW authorization issued on 9/4/15. LAD NTP issued on 10/7/15. LAD completed 7/1/16. VDOT permit received 11/30/16. Utility relocation of F.O. line to be completed in place during construction. Bid Opening on 10/11/17. Requested VDOT construction award approval on 11/7/17.														
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Old Courthouse Rd./Woodford Rd.</b>																									
			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	09/17	03/18	NA	NA	NA	NA	NA	12/16	10/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS		Providence	PM TDD:	Marsh, Dennis	Pedestrian improvements and				<b>TMSAMS ID# 20</b> Final Design is in progress. Met with Signal Rebuild Group on 6/28/17 to review their comments.																
102/500-C50000			PM UTL:	Nguyen, Tan	signalized crosswalk				Addressing minor Design revisions. Utility pole to be reset. Dominion, Cox and Verizon are on the pole. NTP to Dominion on																
TMSAMS-116			PM LAD:	Kresge, Carol					9/28/17.																
AA1400116-13	\$265,000		PM UDCCD:	Horstman, James																					
	\$0		PM CPTED:	Luo, Caijun																					
<b>Utility Relocation</b>																									
<b>International Dr/Tysons Blvd.</b>																									
			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	10/16	01/18			
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS		Providence	PM TDD:	Marsh, Dennis	Pedestrian intersection				<b>TMSAMS ID# 23</b> Construction by VDOT Signal Rebuild with local funding.																
102/500-C50000			PM UTL:	Nguyen, Tan	improvements																				
TMSAMS-119			PM LAD:	Baker, Lisa																					
AA1400119-13	\$110,000		PM UDCCD:																						
	\$0		PM CPTED:																						
<b>Construction</b>																									
<b>Vesper Ct Trail</b>																									
			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	10/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS		Hunter Mill	PM TDD:	Dresser, John	Construct 2,018 LF of multi-				<b>TMSAMS ID# 24</b> Advertisement was on 4/19/17. Bid opening held on 5/18/17. Contract Award Authorization received																
102/500-C50000			PM UTL:	Nguyen, Tan	purpose trail from Vesper Court				from VDOT on 7/25/17. NIP Item approved by BOS 9/1/17. Pre-Construction Meeting held on 9/25/17. Contract NTP date is																
TMSAMS-120			PM LAD:	Finnell, Richard	to Leesburg Pike				10/30/2017.																
AA1400120-13	\$2,325,600		PM UDCCD:	Cutler, Tom																					
	\$0		PM CPTED:	Aguayo, Vanessa																					
<b>Construction</b>																									
<b>Lorton Rd.Roadway Improvements</b>																									
			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS		Mount Vernon	PM TDD:	Roberson, Jeanmarie	Widen Lorton Road to 4 lanes				<b>Project is part of the Second Four-Year Transportation Plan</b> Construction substantially complete on 3/31/2017.																
124/400-C40011			PM UTL:	Nguyen, Tan	from Route 123/Furnace Road				Punch list items are being addressed. Abandonment, discontinuance and redline plats completed 8/10/17. Street Acceptance																
2G40-022-000-0			PM LAD:	Kresge, Carol	to Silverbrook Road and from				process underway.																
2G40-022-000	\$35,000,000		PM UDCCD:	Lim, Vannak	Route123/Lorton Road to																				
	(\$4,999,986)		PM CPTED:	Harrell, William	Furnace Road																				
<b>Post-Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
On Hold <input type="checkbox"/>																								
<b>Giles Run &amp; Laurel Hill</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>124/400-C40011</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>2G40-067-000-0</b>			PM TDD: Turner, Latesa					Improve existing park access road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Re-use Development					<b>TPP ID # .</b> Context sensitive design developed and coordinated with stakeholders, including DPWES, DPZ, and FCPA. Fairfax County Architectural Review Board approved design concept on 3/9/17. 15% design plans complete, and project forwarded for implementation in June 2017. Task order for final design is under negotiation. Schedule to be developed once task order is executed which is expected in fall 2017.											
<b>2G40-067-000</b>	\$2,800,000		PM UTL:																					
	\$2,200,000		PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Borkowski, Tad																					
<b>Pre-Design</b>																								
<b>New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Hunter Mill		PM TDD: Madhusudhan, Galappa					Reconstruct New Dominion Parkway with on-road bike lanes, reduce median width, and restripe with narrow lane widths from Fairfax County Parkway to Reston Parkway.					<b>TPP ID #189.13. RMAG Phase II ID#13.</b> Pre-Scoping document rec'd from CPTED 8/23/17. Survey notification letter preparation is in progress. Scope is not finalized for this project and CPTED is working on finalizing the scoping document.											
<b>2G40-085-003-0</b>			PM UTL:																					
<b>2G40-085-003</b>	\$2,000,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Lind, Adam																					
<b>Pre-Design</b>																								
<b>Town Center Parkway Bike Lanes</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>RMAG Phase II</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Hunter Mill		PM TDD: Barksdale, Christopher					Construct On-Road bike lanes along Town Center Parkway from Sunset Hills Rd. to Baron Cameron Ave. by reducing median and lane widths.					<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Pre-scoping document rec'd from CPTED 8/25/17. Project Kick-off meeting held 10/6/17. Proposal development underway. Schedule to be developed upon survey completion.											
<b>2G40-085-006-0</b>			PM UTL:																					
<b>2G40-085-006</b>	\$1,800,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
<b>Pre-Design</b>																								
<b>Innovation Center to Arrowbrook</b>			06/17	NA	NA	04/18	01/19	06/19	06/19	07/18	TBD	NA	08/18	04/19	TBD	TBD	NA	08/19	09/19	09/19	09/19	05/20	05/20	
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
<b>124/400-C40011</b>	Dranesville		PM TDD: Dresser, John					645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive					<b>TPP ID# 190.06 HMSAMS ID# 7.</b> Crosswalk study submitted to VDOT on 5/4/17 and VDOT approved the crosswalk request on 9/8/17. Trail Design consultant task order NTP given on 6/30/17. Survey completed 9/1/17. Concept plans received 10/3/17. Task order amendment under review for additional scope including electrical design.											
<b>2G40-086-007-0</b>			PM UTL: Nguyen, Tan																					
<b>2G40-086-007</b>	\$1,100,000		PM LAD: Monahan, Clyde																					
	(\$900,000)		PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Dulles Toll Road/Centreville Road			02/17	NA	05/17	11/17	01/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	04/18	TBD	TBD
<b>HMSAMS</b> 124/400-C40011 2G40-086-008-0 2G40-086-008		\$600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Tsybin, Alexander PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Knight, Ryan			<u>Project Description</u> Install signalized pedestrian crosswalk			<u>Monthly Remarks</u> <b>TPP ID# 190.07 HMSAMS ID# 7</b> Pre-Final design is in progress.														
Design																							
Innovation Avenue/Rock Hill Road			11/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b> 124/400-C40011 2G40-086-012-0 2G40-086-012		\$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Delmare, Lauren			<u>Project Description</u> Construct approx. 310 LF of 10' wide concrete sidewalk along east side of Innovation Ave. from Innovation Station sidewalk to Dulles Green Blvd. and provide additional street lighting as needed.			<u>Monthly Remarks</u> <b>TPP ID# 190.11.</b> Meeting with CPTED staff on 9/19/17 to discuss scope and proposed lighting concerns. Coordination with DPW Lighting Section Required. Task order NTP 11/14/17. Survey in progress. Schedule to be developed after survey completion in late December/early January.														
Pre-Design																							
Monroe Street (DTR to Mon. Man. Drive)			06/17	03/18	09/18	06/19	05/20	10/20	10/20	08/19	10/19	NA	11/19	06/20	07/20	01/21	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-0 2G40-086-014		\$1,600,000 \$100,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Delmare, Lauren			<u>Project Description</u> Provide 2,500 LF of walkway on east side of Monroe Street to complete missing links			<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13</b> Conceptual design to develop typical section options underway.														
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b> 124/400-C40011 2G40-086-015-0 2G40-086-015		\$6,100,000 \$1,100,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Lind, Adam			<u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths.			<u>Monthly Remarks</u> <b>TPP ID# 190.14 - HMSAMS ID#14.</b> Schedule to be determined once the survey is completed.														
Survey																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunset Hills/Fairfax County Parkway			05/17	07/17	11/17	04/18	09/18	12/19	12/19	06/18	TBD	NA	08/18	01/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	04/21	04/21
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

<b>HMSAMS</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF					<b>TPP ID#: 189.10 RMAG ID# 10</b> Intermediate design is in progress. Utility designation received.					
2G40-086-018-0			PM UTL:															
2G40-086-018	\$500,000		PM LAD:															
	\$0		PM UDCCD:															
			PM CPTED:															

Design

Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/16	01/17	05/17	01/18	08/18	12/18	12/18	03/18	05/18	NA	06/18	02/19	03/19	09/19	NA	09/19	10/19	11/19	12/19	08/20	08/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie					Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					<b>TPP ID#23.</b> Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk and asphalt walkway. Citizens Information meeting was held on June 1, 2017. Community feedback indicates concern with speeding and safety along the corridor. Pre-final design is underway.					
2G40-087-003-0			PM UTL: Nguyen, Tan															
2G40-087-003	\$7,000,000		PM LAD: Shubert, Beth															
	\$6,250,000		PM UDCCD:															
			PM CPTED: Luo, Caijun															

Design

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input checked="" type="checkbox"/>
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie					Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements					<b>TPP ID#26.</b> Project on hold pending revision to the Tyson's Neighborhood Traffic Study, which is being prepared by Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.					
2G40-087-004-0			PM UTL: Nguyen, Tan															
2G40-087-004	\$1,600,000		PM LAD:															
	\$0		PM UDCCD:															
			PM CPTED: Abifadel, Gibran															

Design

Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20	12/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40013	Dranesville		PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road to complete missing links					<b>TPP ID# 313.</b> Intermediate design is in progress. Utility designation is in progress. Public Meeting is scheduled for 12/6/17.					
2G40-087-011-0			PM UTL: Nguyen, Tan															
2G40-087-011	\$1,165,000		PM LAD: Maye, Kimberly															
	\$0		PM UDCCD:															
			PM CPTED: Borkowski, Tad															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy</b>			05/15	NA	01/16	06/16	06/17	05/17	04/18	07/16	NA	NA	05/17	10/17	10/17	01/18	NA	05/18	06/18	07/18	08/18	02/18	02/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Conley, Tim				Approximately 600 LF of sidewalk on north side of Glade Drive				<b>TPP ID#126.</b> Final design plans submitted to VDOT for review on 6/12/17. Per meeting held with VDOT Location and Design on 9/12/17 the design is being revised to be a curb abutted sidewalk. Project plans are being revised. LAD completion memo received 10/20/17. Schedule adjusted in November to accommodate design revisions.												
2G40-088-006-0			PM UTL: Nguyen, Tan																				
2G40-088-006	\$400,000		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Utility Relocation</b>																							
<b>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</b>			05/15	NA	01/16	06/16	12/17	05/17	08/18	07/16	NA	NA	12/17	07/18	02/18	05/18	NA	09/18	10/18	11/18	12/18	02/18	06/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Conley, Tim				Approximately 1,200 LF of sidewalk on north side of Glade Drive				<b>TPP ID#127.</b> Second pre-final design plans submitted to VDOT for review on 6/21/17. Per meeting held with VDOT Location and Design on 9/12/17 the design on a portion of the project is being revised to be a curb abutted sidewalk. Project plans and plats are being revised. Schedule adjusted in October to accommodate design revisions.												
2G40-088-007-0			PM UTL: Nguyen, Tan																				
2G40-088-007	\$650,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</b>			11/15	12/15	08/16	02/17	11/17	05/18	07/18	03/17	NA	NA	11/17	06/18	06/18	09/18	NA	09/18	10/18	11/18	12/18	03/19	05/19
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa				Approximately 315 LF of sidewalk along the north side of Sunset Hills Road				<b>TPP ID#177.</b> Final design plans submitted to VDOT for review 11/14/2017. Final project plats complete March 2017. Conflict resolution meeting held with utility companies on 6/8/17. Utility plats not required based on input received from utility coordinator on 11/2/2017. Utility relocation design underway. Schedule adjusted to accomodate utility review.												
2G40-088-009-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-009	\$1,250,000		PM LAD: Najeeb, Mohammed																				
	\$750,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
<b>Design</b>																							
<b>McWhorter Place Walkway - Missing segments between cul-de-sacs</b>			10/15	NA	03/16	07/16	01/17	07/17	05/17	10/16	11/16	NA	10/16	05/17	NA	NA	NA	08/17	08/17	08/17	09/17	05/18	05/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Nabavi, Seyed				Construct missing segments of trail and sidewalk from west of cul-de-sac on McWhorter Place to Markham Street				<b>TPP ID#225.</b> Final construction package submitted to UDCCD 8/8/2017. Construction 80% complete.												
2G40-088-010-0			PM UTL:																				
2G40-088-010	\$350,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Rashid, Alan																				
			PM CPTED: Moreland, Karyn																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Chain Bridge Rd. Walkway S - Horse Shoe Dr.to Niblick Dr			03/15	10/15	12/15	05/16	11/17	06/17	01/18	11/16	NA	NA	12/16	11/17	11/17	02/18	NA	04/18	05/18	06/18	07/18	07/18	02/19		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						<b>TPP ID#103.</b> Land rights on 25 of 26 properties have been acquired. BOS public hearing held 10/24/17. Certificates to be filed in November. Final plans submitted to VDOT for review 11/8/17.										
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-014	\$1,300,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD:																						
			PM CPTED: Harrell, William																						
<b>Land Acquisition</b>																									
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	05/17	07/17	11/17	03/17	NA	NA	03/17	08/17	NA	NA	NA	12/17	01/18	01/18	02/18	01/18	05/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps						<b>TPP ID#094.</b> Land acquisition completed 8/21/17. 2nd final plan distributed to VDOT for review on 10/10/17.										
2G40-088-015-0			PM UTL: Nguyen, Tan																						
2G40-088-015	\$700,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Stevens, Michael																						
			PM CPTED: Harrell, William																						
<b>Design</b>																									
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	05/18	04/18	06/18	09/17	NA	NA	09/17	04/18	04/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the south side of Chesterbrook Road						<b>TPP ID#305.</b> Final design is in progress. Land Acquisition NTP issued on 9/28/17. Land rights on 3 of 5 properties have been acquired.										
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-016	\$1,800,000		PM LAD: Monahan, Clyde																						
	\$150,000		PM UDCCD: Carlin, Craig																						
			PM CPTED: Chellappa, Smitha																						
<b>Land Acquisition</b>																									
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	12/17	03/18	01/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/18	03/18	04/18	05/18	02/19	11/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID #143.</b> Final design is in progress. Land Acquisition completed 9/29/17. FFX waterline relocation work to be completed during construction. Remaining utilities responded no conflict.										
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-017	\$1,150,000		PM LAD: Shubert, Beth																						
	\$200,000		PM UDCCD: Bashir, Qais																						
			PM CPTED: Chellappa, Smitha																						
<b>Design</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</b>			03/15	07/15	12/15	07/16	12/17	03/18	01/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/18	03/18	04/18	05/18	02/19	11/18		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						<b>TPP ID#142.</b> Final design is in progress. Crosswalk study re-submitted to VDOT traffic engineering for approval on 10/10/17. Land acquisition completed 6/27/17. FFX waterline relocation work to be completed during construction. Remaining utilities responded no conflict.										
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-018	\$1,100,000		PM LAD: Shubert, Beth																						
	\$100,000		PM UDCCD: Bashir, Qais																						
			PM CPTED: Chellappa, Smitha																						
<b>Design</b>																									
<b>Franconia Rd. @ Westchester St. Median Refuge</b>			04/16	NA	03/17	09/17	01/18	07/17	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	09/18	10/18	11/18	10/18	03/18	02/19		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Lee	PM TDD: Conley, Tim						Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive						<b>TPP ID#122.</b> Pre-Final design plans submitted to VDOT for review on 9/19/17. Test holes have been requested. Schedule adjusted in July to accommodate test hole results. Schedule adjusted in November to research and determine if project plat will be required.										
2G40-088-022-0			PM UTL:																						
2G40-088-022	\$300,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD:																						
			PM CPTED: Knight, Ryan																						
<b>Design</b>																									
<b>Idylwood Road Walkway - Norwalk St. southward</b>			05/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	TBD	TBD	06/20	10/20	10/20		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Nabavi, Seyed						Construct 200 LF of 5-foot wide sidewalk along Idylwood Road						<b>TPP ID# 136.</b> Intermediate design is in progress.										
2G40-088-024-0			PM UTL: Nguyen, Tan																						
2G40-088-024	\$250,000		PM LAD:																						
	(\$340,000)		PM UDCCD:																						
			PM CPTED: Qi, Maggie																						
<b>Design</b>																									
<b>Magarity Road Walkway - Lusby Place to Peabody Dr.</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Dresser, John						Add dedicated left turn lane into school and provide 10-foot wide asphalt walkway on south side of Magarity Road						<b>TPP Project #150- HMSAMS -</b> Scope received 5/8/2017. Project scope revised to Roadway & Pedestrian improvement project. Coordination meeting with Westgate School Principal held on 7/19/17 to discuss school circulation patterns. Consultant task order signed 9/29/17. Survey is underway by consultant. Schedule to be prepared after survey completion. Traffic counts were completed by 10/30/17.										
2G40-088-025-0		Dranesville	PM UTL:																						
2G40-088-025	\$2,300,000		PM LAD:																						
	\$1,300,000		PM UDCCD:																						
			PM CPTED: Wynands, Nicole																						
<b>Pre-Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Hunter Mill                      2G40-088-027-0                      2G40-088-027 \$1,850,000                      \$450,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Nabavi, Seyed                      PM UTL: Nguyen, Tan                      PM LAD: Strayhorne, Robert                      PM UDCCD:                      PM CPTED: Wells, Chris</p> <p><u>Project Description</u>                      Construct 5-foot concrete sidewalk along the south side of North Shore Drive</p> <p><u>Monthly Remarks</u>  <b>TPP ID#155.</b> Intermediate design is in progress. Design Review Board meeting is scheduled on 11/14/17.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Mason                      2G40-088-028-0                      2G40-088-028 \$5,970,000                      \$1,670,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Vanzandt, Mark                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u>                      Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#172.</b> Scope revisions were approved on 10/2/17. Design proposal for the revised scope was requested on 10/6/17, negotiations are underway. Full project schedule will be determined when the scope can be finalized. Additional survey ordered on 10/27/17.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>Van Dorn St. Pedestrian &amp; Bike Improvement - Oakwood Rd. to Alexandria</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Lee                      2G40-088-029-0                      2G40-088-029 \$2,950,000                      \$1,950,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Lind, Adam</p> <p><u>Project Description</u>                      Construct approximately 4,000 LF of 8 to 10-foot walkway along north side of South Van Dorn Street</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 182.</b> Survey is underway. Design Task Order proposal received on 11/2/17 and is under review. Schedule to be prepared upon execution of design task order and survey completion.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Survey</b></p> <p><b>Arlington Blvd. Walkway - Blake Lane to Prosperity Avenue</b></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>                      124/400-C40011 Providence                      2G40-088-030-0                      2G40-088-030 \$5,000,000                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Khorashadi, Brook                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u>                      Complete missing walkway links</p> <p><u>Monthly Remarks</u>  <b>TPP ID#87.</b> Pre-Scoping document rec'd from CPTED 6/1/17. Scoping meeting was held with CPTED to break the project into several feasible segments/projects to expedite design and construction. Awaiting revised scopes.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p>																							

Project Name		Nov 2017																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Lanier Street Walkway - Exeter Street to Carrico Drive</b>		03/16	NA	07/16	10/16	03/17	08/17	06/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	05/18	04/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD:	Lauretti, Francesco				Construct approximately 115 LF of 10-foot wide shared-use path					<b>TPP ID# 236.</b> VDOT permit received 7/11/2017. Final construction package submitted to UDCD on 10/3/2017.										
2G40-088-034-0		PM UTL:	Nguyen, Tan																			
2G40-088-034	\$150,000	PM LAD:																				
	\$0	PM UDCD:	Stevens, Michael																			
		PM CPTED:	Abifadel, Gibran																			
<b>Bid Advertisement</b>																						
<b>Georgetown Pike Trail Phase IV</b>		02/16	01/17	08/17	02/18	01/19	08/19	08/19	06/18	09/18	NA	10/18	06/19	07/19	12/19	NA	01/20	01/20	01/20	02/20	08/20	08/20
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville	PM TDD:	Dresser, John				Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike					<b>TPP ID# 125</b> NTP was issued to AE on 12/28/16 to proceed with environmental documentation. 1st Citizens' Information Meeting was held on 3/22/17. Intermediate Plan Distribution made on 8/31/2017. 2nd Citizens Information Meeting held on 10/4/17. Test Holes received 10/27/17. All Intermediate Review Comments received by 10/30/17.										
2G40-088-036-0		PM UTL:	Yusufoglu, Eldar																			
2G40-088-036	\$950,000	PM LAD:	Monahan, Clyde																			
	\$150,000	PM UDCD:																				
		PM CPTED:	CPTED, To Be Determined																			
<b>Design</b>																						
<b>Old Telegraph Rd. Walkway</b>		09/16	NA	12/16	03/17	06/17	09/17	09/17	05/17	NA	NA	05/17	06/17	07/17	10/17	NA	11/17	11/17	11/17	11/17	04/18	04/18
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee	PM TDD:	Hojatzadeh, Max				Construct 5-foot sidewalk, including curb and gutter, to complete missing links					<b>TPP ID#311</b> - Land acquisition complete on 6/22/17. VDOT permit received 9/26/17. Due to site development at this location the pedestrian access improvements will be constructed by the developer.										
2G40-088-037-0		PM UTL:																				
2G40-088-037	\$500,000	PM LAD:	Kresge, Carol																			
	\$0	PM UDCD:																				
		PM CPTED:	Abifadel, Gibran																			
<b>Utility Relocation</b>																						
<b>Hunter Village Dr Walkway (Wentworth to Flax)</b>		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Springfield	PM TDD:	Barksdale, Christopher				Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					<b>TPP ID#134.</b> Schedule to be developed upon survey completion. Survey notification letters sent on 9/11/17. Proposal approved on 9/15/17. Survey is underway.										
2G40-088-038-0		PM UTL:																				
2G40-088-038	\$550,000	PM LAD:																				
	\$250,000	PM UDCD:																				
		PM CPTED:																				
<b>Pre-Design</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Franconia-Springfiled Pkwy Trail Connection</b></p> <p>10/17    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 228.</b> NTP issued to the design consultant on 10/16/17. Schedule to be determined once survey is complete.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p><b>Kirby Road Walkway (Mori to Chesterbrook)</b></p> <p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL:                      PM LAD:                      PM UDCCD: Stevens, Michael                      PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u>                      Construct approx. 1,300 linear feet of 5' concrete sidewalk along the east side of Kirby Road from Chesterbrook Road to Mori Street.</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 238.</b> Pre-Scoping document rec'd from CPTED 8/29/17. Design Task Order proposal is under development. Schedule to be prepared upon execution of design task order.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Pre-Design</b></p> <p>01/16    03/18    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u>                      Widen Route 28 from 4 lanes to 6 lanes</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 062.</b> Met with VDOT 10-4-17 to review traffic studies, Revised traffic studies based on VDOT comments to be submitted 11-15 for review. Concept plans are being revised. Schedule revised due to additional traffic study required. Geotechnical investigations and NEPA support including cultural resources assessment are underway. Public Information meeting tentatively scheduled for late 2017/ early 2018. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. All funding must be in place prior to release of Design Build RFP, anticipated for Sept. 2018.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p> <p><b>01070 Little River Turnpike EB @ Southland Avenue</b></p> <p>06/17    NA    12/17    03/18    05/18    07/18    07/18    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    NA    08/18    09/18    10/18    10/18    12/18    12/18</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED:</p> <p><u>Project Description</u>                      Install new 6' curb abutted sidewalk, new sidewalk connection at signal with two CG-12. Existing shelter and pad remind.</p> <p><u>Monthly Remarks</u>                      NTP for survey and design issue on 6/19/17. Intermediate design in process.</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							

Project Name		Nov 2017																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>01125 - Fort Hunt Road SB @ Gahant Road</b>																						
		08/16	NA	NA	03/17	07/17	06/18	02/18	07/17	NA	NA	10/17	04/18	NA	NA	NA	03/18	04/18	04/18	04/18	12/18	08/18
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa							Concrete Loading							NTP issued for Land Acquisition on 10/19/17.						
124/400-C40011		PM UTL: Mount Vernon							Pad,sidewalk,drainage													
4YP202-01125		PM LAD: Maye, Kimberly							improvements along with													
TS-000016-041		PM UDCCD: \$0							associated grading.													
		PM CPTED: \$0																				
<b>Land Acquisition</b>																						
<b>01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)</b>																						
		11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	12/17
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa							Loading Pad, Sidewalk,							Final construction package sent to UDCCD on 8/7/17, UDCCD Task Order #21.						
124/400-C40011		PM UTL: Mount Vernon							Handicap Ramps, Curb and													
4YP202-01184		PM LAD: Shubert, Beth							Gutter, Drainage Improvements													
TS-000016-025		PM UDCCD: Carlin, Craig							and associated Grading.													
		PM CPTED: \$0																				
		\$0																				
<b>Construction</b>																						
<b>01377 - Burke Road WB @ Old Burke Lake Road</b>																						
		08/16	NA	NA	03/17	07/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	04/18
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bus Stop Improvements		PM TDD: Madhusudhan, Galappa							Concrete Loading							Final plans received on 7/31/17. Draft construction package resubmitted to UDCCD on 11/1/17; due to design changes.						
124/400-C40014		PM UTL: Springfield							Pad,sidewalk,drainage							County wide permit package submitted to VDOT on 10/24/17.						
4YP202-01377		PM LAD: \$0							improvements along with													
TS-000018-020		PM UDCCD: Carlin, Craig							associated grading.													
		PM CPTED: \$0																				
<b>Design</b>																						
<b>1733-ALBAN RD NB @ ALBAN STATION</b>																						
		11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	12/17
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
Bus Stop Improvements		PM TDD: Vanzandt, Mark							Installation of 8'x12' pad and							Final construction package submitted to UDCCD on 8/9/17, UDCCD Task Order #19.						
124/400-C40011		PM UTL: Mount Vernon							ramp with detectable warning													
4YP202-01733		PM LAD: \$0							surface													
TS-000016-044		PM UDCCD: Carlin, Craig																				
		PM CPTED: \$0																				
<b>Construction</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01917 Town Center Parkway NB @ New Dominion Parkway</b>			06/17	NA	12/17	03/18	05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Hojatzadeh, Max						Install new Tolar shelter with bench and trash can, connect to existing sidewalk.						NTP for survey and design issued on 6/19/17. Intermediate design in progress.									
4YP202-01917			PM UTL:																					
TS-000013-034	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>01962-Bluemont Way EB Near Library</b>			06/16	NA	02/17	04/17	06/18	06/18	06/18	10/17	10/17	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Zahirieh, Shahla						Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.						Final plans in progress. Utility designation received on 6/30/2017. Test holes requested 8/31/2016. NTP to LAD on 10/25/2017. Land rights on 0 of 1 property have been acquired.									
4YP202-01962			PM UTL:																					
TS-000013-029	\$0		PM LAD: Bailey, Stephen																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>02147 - Pole Road near Wellhouse Court</b>			NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	02/18	06/18	06/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Barksdale, Christopher						Install concrete loading pad.						Final Construction package submitted on 10/25/17. Part of UDCCD Task Order #22.									
4YP202-02147			PM UTL:																					
TS-000016-042	\$0		PM LAD:																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>02190-North Kings Hwy. NB @ Jamica Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	06/17	07/17	08/17	08/17	05/18	01/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Barksdale, Christopher						Loading Pad						Final construction package submitted to UDCCD 6/1/17. Part of UDCCD Task Order #18.									
4YP202-02190			PM UTL:																					
TS-000016-038	\$15,000		PM LAD: Kresge, Carol																					
	\$0		PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02192-North Kings Hwy. NB @ Fort Dr.</b>			12/15	NA	06/16	NA	09/17	10/17	07/17	01/17	NA	NA	01/17	05/17	NA	NA	NA	09/17	12/17	12/17	12/17	05/18	05/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon		PM TDD: Barksdale, Christopher			Loading Pad, Bench			Final Construction package submitted on 9/19/17. Part of UDCD Task Order #19.														
4YP202-02192			PM UTL:																				
TS-000016-040	\$15,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED: Knight, Ryan																				
<b>Construction</b>																							
<b>02196-North Kings Hwy. SB @ Fairhaven Ave.</b>			12/15	NA	08/17	NA	04/18	05/18	05/18	10/17	NA	NA	11/17	03/18	NA	NA	NA	07/18	08/18	09/18	10/18	02/19	02/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Barksdale, Christopher			Loading Pad, Bench, Trash Can.			Project plats received 10/30/17. Land Acquisition authorized on 11/3/17.														
4YP202-02196			PM UTL:																				
TS-000014-024	\$15,000		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>02197-North Kings Hwy. SB @ School St.</b>			12/15	NA	07/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	06/17	07/17	08/17	08/17	05/18	01/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Barksdale, Christopher			Loading Pad, Bench, Trash Can.			Final construction package submitted to UDCD 6/1/2017. Part of UDCD Task Order #18.														
4YP202-02197			PM UTL:																				
TS-000014-025	\$15,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>02358 - Lee Highway EB @ West Street</b>			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	11/17	11/17	11/17	12/18	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa			Concrete Loading Pad,sidewalk,drainage improvements, curb ramp,			Final plans received from consultant on 8/29/17. Draft construction package submitted to UDCD on 10/24/17. County wide permit package submitted to VDOT on 11/1/17.														
4YP202-02358			PM UTL:			remove and reset shelter along with associated grading.																	
TS-000017-018	\$0		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>02389 - Arlington Blvd EB near Nutley Street</b>			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	04/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa			Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.			Draft construction package submitted to UDCD on 10/24/17. County wide permit package submitted to VDOT on 11/1/17.															
4YP202-02389			PM UTL:																					
TS-000017-019	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>02392 Arlington Boulevard EB @ Chichester Lane</b>			06/17	NA	TBD	03/18	06/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max			Replace existing pad with new Tolar shelter with bench and trash can.			NTP for survey and design issue on 6/19/17. Schedule to be determined once survey complete.															
4YP202-02392			PM UTL:																					
TS-000017-025	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>02428 - Arlington Blvd. WB @ Chichester Ln.</b>			08/16	NA	NA	03/17	07/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	04/18	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa			Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.			Draft construction package resubmitted to UDCD on 10/24/17; due to design changes. County wide permit package submitted to VDOT on 11/1/17.															
4YP202-02428			PM UTL:																					
TS-000017-020	\$0		PM LAD: Carlin, Craig																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>02434-Hummer Road NB Near Frontage Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla			Concrete loading pad, possible curb modification, and adjust bus stop sign location.			Final design plans 10/18/2017. Plats completed 10/9/2017. NTP to LAD 10/25/2017. Land rights on 0 of 1 property have been acquired.															
4YP202-02434			PM UTL:																					
TS-000015-007	\$0		PM LAD: Zelonis, Don																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																																																					
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																																													
<b>02517 - Fairfax Government Center Parking Lot</b>																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="4"><u>Project Manager/Assignments</u></td> <td colspan="4"><u>Project Description</u></td> <td colspan="10"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Braddock</td> <td></td> <td colspan="4">PM TDD: Barksdale, Christopher</td> <td colspan="4">Install concrete loading pad.</td> <td colspan="10">Final Construction package submitted on 9/20/17. Part of UDCD Task Order #19.</td> </tr> <tr> <td>4YP202-02517</td> <td></td> <td></td> <td colspan="4">PM UTL:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td>TS-000011-028</td> <td></td> <td>\$0</td> <td colspan="4">PM LAD:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td>\$0</td> <td colspan="4">PM UDCD: Carlin, Craig</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM CPTED:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										124/400-C40011	Braddock		PM TDD: Barksdale, Christopher				Install concrete loading pad.				Final Construction package submitted on 9/20/17. Part of UDCD Task Order #19.										4YP202-02517			PM UTL:																		TS-000011-028		\$0	PM LAD:																				\$0	PM UDCD: Carlin, Craig																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																																																																																																																									
124/400-C40011	Braddock		PM TDD: Barksdale, Christopher				Install concrete loading pad.				Final Construction package submitted on 9/20/17. Part of UDCD Task Order #19.																																																																																																																																									
4YP202-02517			PM UTL:																																																																																																																																																	
TS-000011-028		\$0	PM LAD:																																																																																																																																																	
		\$0	PM UDCD: Carlin, Craig																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
<b>Construction</b>																																																																																																																																																				
<b>03082 - Old Keene Mill Road WB @ Ainsworth Avenue</b>																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="4"><u>Project Manager/Assignments</u></td> <td colspan="4"><u>Project Description</u></td> <td colspan="10"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Springfield</td> <td></td> <td colspan="4">PM TDD: Madhusudhan, Galappa</td> <td colspan="4">Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.</td> <td colspan="10">Final plans received on 8/29/17. Draft construction package to UDCD 10/3/2017. UDCD returned package 10/12/2017. Countywide permit package submitted to VDOT 10/16/2017.</td> </tr> <tr> <td>4YP202-03082</td> <td></td> <td>\$0</td> <td colspan="4">PM UTL:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td>TS-000018-021</td> <td></td> <td>\$0</td> <td colspan="4">PM LAD:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM UDCD: Carlin, Craig</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM CPTED:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.				Final plans received on 8/29/17. Draft construction package to UDCD 10/3/2017. UDCD returned package 10/12/2017. Countywide permit package submitted to VDOT 10/16/2017.										4YP202-03082		\$0	PM UTL:																		TS-000018-021		\$0	PM LAD:																					PM UDCD: Carlin, Craig																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																																																																																																																									
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.				Final plans received on 8/29/17. Draft construction package to UDCD 10/3/2017. UDCD returned package 10/12/2017. Countywide permit package submitted to VDOT 10/16/2017.																																																																																																																																									
4YP202-03082		\$0	PM UTL:																																																																																																																																																	
TS-000018-021		\$0	PM LAD:																																																																																																																																																	
			PM UDCD: Carlin, Craig																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
<b>Design</b>																																																																																																																																																				
<b>03132 Old Keene Mill Road EB @ Greeley Boulevard</b>																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="4"><u>Project Manager/Assignments</u></td> <td colspan="4"><u>Project Description</u></td> <td colspan="10"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Springfield</td> <td></td> <td colspan="4">PM TDD: Vanzandt, Mark</td> <td colspan="4">Install bus shelter, curb &amp; gutter, and sidewalk connection to existing ramp.</td> <td colspan="10">Prefinal design in progress.</td> </tr> <tr> <td>4YP202-03132</td> <td></td> <td>\$0</td> <td colspan="4">PM UTL:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td>TS-000018-022</td> <td></td> <td>\$0</td> <td colspan="4">PM LAD:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM UDCD:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM CPTED:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Prefinal design in progress.										4YP202-03132		\$0	PM UTL:																		TS-000018-022		\$0	PM LAD:																					PM UDCD:																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																																																																																																																									
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Prefinal design in progress.																																																																																																																																									
4YP202-03132		\$0	PM UTL:																																																																																																																																																	
TS-000018-022		\$0	PM LAD:																																																																																																																																																	
			PM UDCD:																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
<b>Design</b>																																																																																																																																																				
<b>03168 - Frontier Drive NB @ Franconia Road</b>																																																																																																																																																				
<table border="0"> <tr> <td style="width: 15%;"><b>Bus Stop Improvements</b></td> <td style="width: 10%;"></td> <td style="width: 10%;"></td> <td colspan="4"><u>Project Manager/Assignments</u></td> <td colspan="4"><u>Project Description</u></td> <td colspan="10"><u>Monthly Remarks</u></td> </tr> <tr> <td>124/400-C40011</td> <td>Lee</td> <td></td> <td colspan="4">PM TDD: Barksdale, Christopher</td> <td colspan="4">Replace concrete loading pad.</td> <td colspan="10">Final Construction package submitted on 10/25/17.</td> </tr> <tr> <td>4YP202-03168</td> <td></td> <td>\$0</td> <td colspan="4">PM UTL:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td>TS-000014-029</td> <td></td> <td>\$0</td> <td colspan="4">PM LAD:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM UDCD: Carlin, Craig</td> <td colspan="4"></td> <td colspan="10"></td> </tr> <tr> <td></td> <td></td> <td></td> <td colspan="4">PM CPTED:</td> <td colspan="4"></td> <td colspan="10"></td> </tr> </table>																							<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										124/400-C40011	Lee		PM TDD: Barksdale, Christopher				Replace concrete loading pad.				Final Construction package submitted on 10/25/17.										4YP202-03168		\$0	PM UTL:																		TS-000014-029		\$0	PM LAD:																					PM UDCD: Carlin, Craig																					PM CPTED:																	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>																																																																																																																																									
124/400-C40011	Lee		PM TDD: Barksdale, Christopher				Replace concrete loading pad.				Final Construction package submitted on 10/25/17.																																																																																																																																									
4YP202-03168		\$0	PM UTL:																																																																																																																																																	
TS-000014-029		\$0	PM LAD:																																																																																																																																																	
			PM UDCD: Carlin, Craig																																																																																																																																																	
			PM CPTED:																																																																																																																																																	
<b>Bid Advertisement</b>																																																																																																																																																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>03189 - Franconia Road @ Sable Drive</b>			NA	NA	08/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	02/18	06/18	06/18	
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03189 TS-000014-030	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Shift bus shelter.				<u>Monthly Remarks</u> Final Construction package submitted on 10/16/17. Part of UDCD Task Order #22.													
<b>Construction</b>																								
<b>03230 - Kingstowne Blvd WB @ Kingstowne Center</b>			NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03230 TS-000014-034	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED:				<u>Project Description</u> Install new bus shelter.				<u>Monthly Remarks</u> Project initiation. TDD will acquire land rights on this project. Construction will be by Signal/Transit.													
<b>Pre-Design</b>																								
<b>03231 - Kingstowne Blvd WB @ Barclay Drive</b>			NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03231 TS-000014-035	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED:				<u>Project Description</u> Install new bus shelter.				<u>Monthly Remarks</u> Project initiation. TDD will acquire land rights on this project. Construction will be by Signal/Transit.													
<b>Pre-Design</b>																								
<b>03270 - Edsall Road EB @ Indian Run Parkway</b>			08/16	NA	NA	03/17	07/17	06/18	07/18	08/17	NA	NA	10/17	06/18	NA	NA	NA	08/18	09/18	09/18	09/18	12/18	01/19	
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03270 TS-000015-011	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				<u>Monthly Remarks</u> NTP issued for Land Acquisition on 10/20/17. Land rights on 0 of 1 property have been acquired.													
<b>Land Acquisition</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>3272 Indian Run NB @ Edsall</b>			11/16	NA	03/17	NA	08/17	08/18	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	06/19	06/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03272 TS-000015-013	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install loading pad, curb ramp, and sidewalk connection.				<u>Monthly Remarks</u> Sidewalk buffer waiver submitted for VDOT review on 7/17/17. Final construction package submitted 10/25/17. Part of UCDC Task Order #22.												
On Hold <input type="checkbox"/>																							
<b>Construction</b>																							
<b>03285 - Edsall Road EB @ Edsall Ridge Road</b>			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	03/18
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03285 TS-000015-012	Mason	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.				<u>Monthly Remarks</u> Final plans received on 8/29/17. Draft construction package to UDCCD 10/2/2017. Countywide permit package submitted to VDOT 10/16/2017.												
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<b>03396-Commerce Street WB @ Bowie Drive</b>			06/16	NA	02/17	04/17	10/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03396 TS-000014-027	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Concrete loading pad, adjust bus stop sign location, and install curb ramp.				<u>Monthly Remarks</u> Final design plans 10/18/2017. Plats completed 10/9/2017. NTP to LAD 10/25/2017. Land rights on 0 of 1 property have been acquired.												
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							
<b>03465 Backlick Road SB - Rhoden Court</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03465 TS-000011-032	Braddock	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install loading pad, shelter, trashcan, and retaining wall.				<u>Monthly Remarks</u> Land acquisition notice to proceed on 9/26/17. Land rights on 0 of 1 property have been acquired.												
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

03479-Backlick Road NB @ Essex Avenue			06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18
---------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Lee  
**4YP202-03479**  
**TS-000014-028** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Concrete loading pad.

Monthly Remarks  
 Permit Submitted 6/27/2017. To be constructed under countywide permit. Final construction package to UDCD 9/26/2017. Part of UDCD Task Order #22.

On Hold

**Construction**

03586 Heritage Drive NB @ Little River Turnpike			06/17	NA	12/17	03/18	05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18
---	--	--	-------	----	-------	-------	-------	-------	-------	-----	-----	----	-----	-----	-----	-----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Mason  
**4YP202-03586**  
**TS-000015-015** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Replace existing brick pad with exact dimension concrete pad, connect to existing sidewalk. Install Tolar shelter, non-advertisement with bench, trash can and bike rack.

Monthly Remarks  
 NTP for survey and design issue on 6/19/17. Intermediate Design in precess

On Hold

**Design**

03670 - Olley Lane SB @ Goss Road			NA	NA	09/17	NA	06/18	07/18	07/18	12/17	NA	NA	01/18	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
-----------------------------------	--	--	----	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Braddock  
**4YP202-03670**  
**TS-000011-029** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Barksdale, Christopher  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete loading pad.

Monthly Remarks  
 Intermediate design complete 9/21/17. Plat requested 10/24/17. Plat being reviewed.

On Hold

**Design**

03673 - Little River Tpk EB @ Elizabeth Lane			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	03/18
--	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

**Bus Stop Improvements**  
**124/400-C40011** Braddock  
**4YP202-03673**  
**TS-000011-030** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.

Monthly Remarks  
 Final plans received on 8/29/17. Draft construction package to UDCD 10/2/2017. Countywide permit package submitted to VDOT 10/16/2017.

On Hold

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>03684-Little River Turnpike EB @ Markham Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements 124/400-C40011</b>		Mason	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-03684</b>			PM TDD: Zahirieh, Shahla				Concrete loading pad, Possible retaining wall.				Final design plans 10/18/2017. NTP to LAD 10/25/2017. Land rights on 0 of 1 property have been acquired.													
<b>TS-000015-008</b>	\$0		PM UTL:																					
	\$0		PM LAD: Maye, Kimberly																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>03694 Little River Turnpike EB @ Pinecrest Vista Drive</b>			06/17	NA	12/17	03/18	05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18	
<b>Bus Stop Improvements 124/400-C40011</b>		Mason	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-03694</b>			PM TDD: Hojatzadeh, Max				Remove existing pad and bench. Install new pad and Tolar shelter with bench and trash can.				NTP for survey and design issue on 6/19/17. Intermediate Design in precess													
<b>TF-000015-016</b>	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
<b>04063 - Braddock Road @ Queensberry Avenue</b>			NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	02/18	06/18	06/18	
<b>Bus Stop Improvements 124/400-C40011</b>		Braddock	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-04063</b>			PM TDD: Barksdale, Christopher				Replace concrete loading pad.				Final Construction package submitted on 10/25/17.													
<b>TS-000011-031</b>	\$0		PM UTL:																					
	\$0		PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Bid Advertisement</b>																								
<b>04167-International Drive SB @ Fletcher Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19	
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>4YP202-04167</b>			PM TDD: Zahirieh, Shahla				Concrete loading pad, and extensive sidewalk connection.				Final design plans 10/18/2017. Plats completed 10/9/2017. NTP to LAD 10/25/2017. Land rights on 0 of 2 properties have been acquired.													
<b>TS-000017-014</b>	\$0		PM UTL:																					
	\$0		PM LAD: Monahan, Clyde																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Land Acquisition</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>04174-Tyco Road EB @ Leesburg Pike</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla					Concrete loading pad.					Final design plans 10/18/2017. Plats completed 10/9/2017. NTP to LAD 10/25/2017										
4YP202-04174			PM UTL:																				
TS-000017-015	\$0		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>04251-Gallows Road @ Cottage Street</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					Final design plans 10/18/2017. Plats completed 10/9/2017. NTP to LAD 10/25/2017										
4YP202-04251			PM UTL:																				
TS-000017-016	\$0		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>04308-Greensboro Drive SB @ International Drive</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	08/18	10/18	TBD	10/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					Final design is in progress. Utility Desination received 7/7/2017. Test holes requested 8/31/2017. NTP to LAD on 10/25/2017. Land rights on 0 of 1 property have been acquired.										
4YP202-04308			PM UTL:																				
TS-000017-017	\$0		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							On Hold <input type="checkbox"/>
<b>04328 - Magarity Road EB @ Ware Road</b>			08/16	NA	NA	03/17	08/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	03/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Final plans received from consultant on 8/29/17. Draft construction package to UDCCD 10/3/2017. UDCCD returned package 10/12/2017. Countywide permit package submitted to VDOT 10/16/2017.										
4YP202-04328			PM UTL:																				
TS-000012-026	\$0		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>04468-Nutley Street NB @ Kingsley Road</b>			06/16	NA	02/17	04/17	04/18	06/18	06/18	NA	NA	NA	NA	NA	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahla				Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.				Final design is in progress. Utility Designation received on 6/28/2017. Test holes requested 8/31/2017. NO land rights Req'd.														
4YP202-04468			PM UTL:																						
TS-000013-030	\$0		PM LAD: Delli Carpini, Angelica																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Design</b>																									
<b>04594 - Blake Lane @ Sugar Lane</b>			NA	NA	07/17	NA	09/17	10/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	12/17	01/18	02/18	03/18	07/18	07/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Barksdale, Christopher				Install concrete loading pad.				This project will be canceled. Existing bus stop will be relocated as shown in the Blake Lane EB @ Platten Drive project (Proj. No. TS-000017-026).														
4YP202-04594			PM UTL:																						
TS-000017-021	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
<b>Design</b>																									
<b>04594 - Blake Lane EB @ Platten Drive</b>			NA	NA	NA	NA	NA	NA	NA	TBD	TBD	NA	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install new shelter.				Project initiation. TDD will acquire land rights on this project. Construction will be by Signal/Transit.														
4YP202-04594			PM UTL:																						
TS-000017-026	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
<b>Pre-Design</b>																									
<b>04811-Vaden Dr. WB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	05/18	08/15	NA	NA	01/16	06/16	NA	NA	NA	06/18	07/18	07/18	07/18	12/16	10/18		
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Vanzandt, Mark				Loading Pad				Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Spring 2018.														
4YP202-04811			PM UTL:																						
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
<b>Utility Relocation</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>04812-Vaden Dr. EB @ Royal Victoria Dr.</b>			04/15	NA	NA	NA	06/16	01/17	05/18	08/15	NA	NA	10/15	12/15	NA	NA	NA	06/18	07/18	07/18	07/18	12/16	10/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Vanzandt, Mark						Loading pad						Bus pads will not be installed until after developer has completed street acceptance.								
4YP202-04812			PM UTL:												Street acceptance is now anticipated in Spring 2018.								
TS-000017-010	\$15,000	\$0	PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Utility Relocation</b>																							
<b>05076 Sunset Hills Road EB near Fairfax County Parkway</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark						Install ADA compliant loading pad and bench.						Land acquisition notice to proceed on 9/26/17. Land rights on 0 of 1 property have been acquired.								
4YP202-05076			PM UTL:																				
TS-000013-033	\$0	\$0	PM LAD: Bailey, Stephen																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>05123 - Soapstone Drive NB @ Rolling Green Court</b>			08/16	NA	NA	03/17	09/17	06/18	10/17	NA	NA	NA	NA	NA	NA	NA	NA	11/17	12/17	12/17	12/17	12/18	04/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.						Draft construction package submitted to UDCCD on 10/24/17. County wide permit package submitted to VDOT on 11/1/17.								
4YP202-05123			PM UTL:																				
TS-000013-031	\$0	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>05176 South Lakes Drive NB @ Sunrise Valley Drive</b>			06/17	NA	12/17	03/18	08/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install new 8'x9' pad with trash can. new sidewalk connection and replace exiting ramp.						NTP for survey and design issue on 6/19/17.								
4YP202-05176			PM UTL:																				
TS-000013-035	\$0	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>5517-FULLERTON RD EB @ BOSTON RD</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	10/17	NA	NA	10/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark					Install bus shelter and retaining wall.					Land acquisition notice to proceed issued on 10/6/17.										
4YP202-05517			PM UTL:																				
TS-000016-045		\$0	PM LAD: Bailey, Stephen																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>05553-Elden Street SB Near Herndon Parkway</b>			06/16	NA	02/17	04/17	06/17	06/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla					Concrete loading pad, and adjust bus stop sign location.					Permit Submitted 6/27/2017. To be constructed under countywide permit. Final construction package to UDCCD 9/26/2017. Part of UDCCD Task Order #22										
4YP202-05553			PM UTL:																				
TS-000012-025		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Bid Advertisement</b>																							
<b>06018 - Armistead Road WB @ Richmond Highway</b>			NA	NA	07/17	NA	09/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	02/18	06/18	06/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon		PM TDD: Barksdale, Christopher					Install concrete loading pad.					Final Construction package submitted on 10/16/17. Part of UDCCD Task Order #22.										
4YP202-06018			PM UTL:																				
TS-000016-043		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>07102 Telegraph Road NB @ Rose Hill Drive</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee		PM TDD: Vanzandt, Mark					Install loading pad and sidewalk connection to existing trail.					Land acquisition notice to proceed on 9/26/17. Land rights on 0 of 1 properties have been acquired.										
4YP202-07102			PM UTL:																				
TS-000014-032		\$0	PM LAD:																				
		\$0	PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>09002 - Loisdale Road SB near Newington Road</b>			08/16	NA	NA	03/17	09/17	06/18	10/17	NA	NA	NA	NA	NA	TBD	TBD	NA	11/17	12/17	12/17	12/17	12/18	04/18
<b>Bus Stop Improvements 124/400-C40011</b>	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-09002</b>			PM TDD: Madhusudhan, Galappa				Concrete Loading				Draft construction package submitted to UDCD on 10/24/17. County wide permit package submitted to VDOT on 11/1/17.												
<b>TS-000014-031</b>		\$0	PM UTL:				Pad,sidewalk,drainage																
		\$0	PM LAD:				improvements along with																
			PM UDCD:				associated grading.																
			PM CPTED:																				
<b>Design</b>																							
<b>9047-Willow Oaks Corporate Drive EB @ Williams Drive</b>			11/16	NA	05/17	NA	11/17	08/18	11/17	10/17	NA	NA	10/17	10/17	NA	NA	NA	12/17	02/18	02/18	02/18	06/19	06/18
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-09047</b>			PM TDD: Vanzandt, Mark				Install bus shelter.				Land acquisition completed 10/23/17. Draft construction package preparation underway.												
<b>TS-000017-023</b>		\$0	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>9048 Willow Oaks Corporate Drive WB @ Williams Drive</b>			11/16	NA	05/17	NA	12/17	08/18	08/18	09/17	NA	NA	09/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-09048</b>			PM TDD: Vanzandt, Mark				Install bus shelter, trashcan,				Land acquisition notice to proceed on 9/26/17.												
<b>TS-000017-024</b>		\$0	PM UTL:				and sidewalk connection to																
		\$0	PM LAD: Strayhorne, Robert				existing ramp.																
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>09082 Town Center Parkway SB @ New Dominion Parkway</b>			06/17	NA	12/17	03/18	05/08	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18
<b>Bus Stop Improvements 124/400-C40011</b>	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>4YP202-09082</b>			PM TDD: Hojatzadeh, Max				Install new Tolar shelter with				NTP for survey and design issue on 6/19/17. Intermediate design in progress.												
<b>TS-000013-036</b>		\$0	PM UTL:				bench and reash can. Drainage																
		\$0	PM LAD:				pipe require under pad,																
			PM UDCD:				connect pad to existing																
			PM CPTED:				sidewalk.																
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>09083 Old Keene Mill Road EB @ Spring Road</b>			06/17	NA	12/17	03/18	05/18	07/18	07/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	08/18	09/18	10/18	10/18	12/18	12/18
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max				Install 8'x8' pad with Tolar shelter with bench and trash can. replace existing CG-12.				NTP for survey and design issue on 6/19/17. Intermediate design in progress.												
4YP202-09083			PM UTL:																				
TS-000014-033		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
<b>Design</b>																							
<b>Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements</b>			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	10/16
<b>Bonds Advanced Project Implementation</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Ruffner, Scott				Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road				Construction substantially complete on 10/15/16. Additional shoulder reconstruction required for VDOT permit inspection and release. VDOT permit released 10/20/2017.												
4YP303-0			PM UTL: Nguyen, Tan																				
2G40-053-001		\$400,000	PM LAD:																				
		\$350,000	PM UDCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				
<b>Post-Construction</b>																							
<b>Leesburg Pke @ Colvin Run Rd.</b>			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	06/17
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max				Install signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road				<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> Construction substantially completed 6/26/17. Approved revised plan submit to UDCD on 10/4/17 for construction.												
PPTF01-01800			PM UTL: Yusufoglu, Eldar																				
ST-000003-018		\$3,250,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCD: Bashir, Qais																				
			PM CPTED: Chellappa, Smitha																				
<b>Post-Construction</b>																							
<b>Hunter Mill Rd. @ Sunrise Valley Dr</b>			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	01/18	NA	12/17	01/18	02/18	03/18	12/15	09/18
<b>Pedestrian Task Force Recommendations</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco				Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail				<b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list. Utility relocation is in progress. Schedule change in September due to the utility relocations.												
PPTF01-03100			PM UTL: Yusufoglu, Eldar																				
ST-000003-031		\$1,600,000	PM LAD: Delli Carpini, Angelica																				
		\$200,000	PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	04/18
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**On Hold**

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Springfield  
**PPTF01-03200**  
**ST-000003-032** \$1,300,000  
 \$0

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Nguyen, Tan  
 PM LAD: Honnick, John  
 PM UDCC: Lim, Vannak  
 PM CPTED: Aguayo, Vanessa

Project Description  
 Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive

Monthly Remarks  
**Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.** Construction is 15% complete.

**Construction**

Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	12/17	NA	01/18	02/18	03/18	04/18	06/17	08/18
--------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**On Hold**

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Dranesville  
**PPTF01-04800**  
**ST-000003-048** \$1,250,000  
 \$250,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Nguyen, Tan  
 PM LAD: Shubert, Beth  
 PM UDCC: Samiyi, Bijan  
 PM CPTED: Harrell, William

Project Description  
 Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk

Monthly Remarks  
**Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.** Final design & land acquisition completed. An undetected 4" plastic gas and Dominion newly installed underground facilities in conflict with the proposed drainage improvement. Coordination with Washington Gas and Dominion Energy requesting for the adjustment and/or relocation is underway. Received VDOT permit on 10/23/17.

**Utility Relocation**

Old Dominion Linway Birch			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	08/17
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**On Hold**

**Pedestrian Task Force Recommendations**  
**124/400-C40011** Dranesville  
**PPTF01-06200**  
**ST-000003-062** \$1,100,000  
 \$0

Project Manager/Assignments  
 PM TDD: Ruffner, Scott  
 PM UTL: Nguyen, Tan  
 PM LAD: Lefcourt, Eric  
 PM UDCC: Stevens, Michael  
 PM CPTED: Chellappa, Smitha

Project Description  
 Pedestrian intersection and bus stop improvements

Monthly Remarks  
 Construction substantially completed on 8/31/17.

**Post-Construction**

Rt. 123 @ Braddock Rd.			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16
------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**On Hold**

**At-Grade Interim Improvements**  
**124/400-C40011** Braddock  
**R12301A-0** Springfield  
**2G40-015-000** \$4,500,000  
 (\$1,000,000)

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCC: Stevens, Michael  
 PM CPTED: Harrell, William

Project Description  
 Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.

Monthly Remarks  
 Construction is substantially complete 12/9/16. Final inspection requested 8/17/17. Punch list underway.

**Post-Construction**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Hunter Mill @ Mystic Meadow Roundabout</b>			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	06/17	04/18	04/18		
<b>Spot Improvements</b> 124/400-C40011 RSP101-00700 2G40-028-006		Providence	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Bashir, Qais PM CPTED:				<u>Project Description</u> Install roundabout, including bicycle and pedestrian facilities				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</b> LDS final approval and land disturbance permit received on 7/24/17. Pre-Construction meeting held on 8/17/17. Contractor NTP on 9/25/17. Construction is 15% complete.														
	\$2,600,000 \$0																						On Hold <input type="checkbox"/>		
<b>Construction</b>																									
<b>Rt. 123 @ Jermantown Rd.</b>			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	03/18	NA	12/17	01/18	02/18	03/18	09/15	01/19		
<b>Spot Improvements</b> 124/400-C40011 RSP101-01400 2G40-028-012		Providence	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> VDOT permit application submitted 11/9/2017. LAD completion memo received 1/26/17. Utility relocation is in progress. Schedule change in September due to time needed for utility relocations.														
	\$1,750,000 (\$200,000)																						On Hold <input type="checkbox"/>		
<b>Utility Relocation</b>																									
			03/15	05/15	02/16	01/17	06/18	03/18	07/18	10/17	NA	NA	11/17	06/18	06/18	08/18	NA	07/18	09/18	10/18	11/18	02/19	04/19		
<b>Jefferson Manor Improvements Phase IIIA</b> 304/300-C30050 2G25-097-000-0 2G25-097-000		Lee	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Bashir, Qais PM CPTED: Guarino, Michael				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> Final design is in progress. Final plats received on 10/23/17. Utility relocation designs are in progress.														
	\$2,750,000 \$1,750,000																						On Hold <input type="checkbox"/>		
<b>Design</b>																									
<b>Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase II</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Pedestrian Improvements - Bond Funded</b> 304/300-C30050 4YP201-PB009-B ST-000021-009		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Kresge, Carol PM UDCCD: PM CPTED:				<u>Project Description</u> Approximately 500 LF of pedestrian improvements along Beulah Road from Abbotsford Drive to Antioch Church				<u>Monthly Remarks</u> The property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. In the event a project at this location is desired in the future to complete the missing trail link, the project will be added to unfunded project list.														
	\$700,000 \$0																					#####	On Hold <input checked="" type="checkbox"/>		
<b>Study</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	NA	07/18	07/18	TBD	12/17	NA	09/17	05/18	03/18	11/17	NA	09/18	10/18	11/18	11/18	12/19	12/19	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final design is in progress. Partial NTP for land acquisition was issued on 9/6/17. 1 of 7 properties acquired. Utility relocation design (2 pole relocation and F.O. relocation) in progress. Meeting on 9/10/17 to discuss utility conflict with GSA fencing. Follow up meeting with GSA/State Dept., FCPA/ County LAD on 9/13/17 to discuss project design and land acquisition issue. Met with consultants on 9/30/17 to begin revisions based on GSA negotiations. Follow-up meeting with GSA scheduled for 11/14/17.									
4YP201-PB023			PM UTL: Nguyen, Tan																					
ST-000021-023		\$4,750,000	PM LAD: Cate, Dennis																					
		\$750,000	PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Rosenbaum, Jane																					
<b>Land Acquisition</b>																								
Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	11/17	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: Marsh, Dennis						Approximately 230 LF of pedestrian improvements along south side of Oak Street						Construction 95% complete. Schedule adjusted based on construction contract length.									
4YP201-PB038B			PM UTL: Nguyen, Tan																					
ST-000021-038		\$340,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	07/17	12/16	11/17	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Approximately 1,800 LF of walkway on east side of Route 7 from Rio Drive to Waters Edge Condos and on west side from Nevius Street to Glenmore Drive						Construction 70% complete. Schedule adjusted based on construction contract length.									
4YP201-PB045			PM UTL: Nguyen, Tan																					
ST-000021-044		\$1,275,000	PM LAD: Honnick, John																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050.						Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.									
4YP201-PB054			PM UTL: Nguyen, Tan																					
ST-000021-050		\$321,804	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD: Farsad, Nahid																					
			PM CPTED:																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	11/17	
<b>Spot Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Springfield		PM TDD: Vanzandt, Mark	Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange			Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 90% complete. Contract completion date extended due to unanticipated delays with the overhead sign structure installation.																	
4YP209-0			PM UTL: Yusufoglu, Eldar																					
5G25-049-000	\$2,400,000		PM LAD: Maggard, Lisa																					
	\$0		PM UDCCD: Frazier, Demond																					
			PM CPTED: Shin, Sung																					
<b>Construction</b>																								
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17	
<b>Roadway Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Braddock		PM TDD: Khorashadi, Brook	Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road			<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction NTP issued on 8/18/15. Construction substantially completed 11/14/17.																	
4YP212-0			PM UTL: Nguyen, Tan																					
5G25-052-000	\$20,207,489		PM LAD: Finnell, Richard																					
	\$1,000,000		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Rosenbaum, Jane																					
<b>Construction</b>																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
<b>Cinder Bed Road Improvements</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Mount Vernon		PM TDD: Ayers, Robert	Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road			<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Construction substantial complete 7/31/17. ROW recordation NTP 8/9/2017. Work request for Composite plat to Survey on 7/28/17. Parapet installation on box culvert complete. Internal punchlist in progress.																	
4YP214-0			PM UTL: Nguyen, Tan																					
5G25-054-000	\$6,350,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Borkowski, Tad																					
<b>Post-Construction</b>																								
Wiehle Ave.Phase II			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
<b>Post-Construction</b>			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark	Four lane road from Fairfax County Parkway to Reston Avenue.			Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete including storm drain punchlist items.																	
5G25-028-000-A-0	Dranesville		PM UTL:																					
5G25-028-000	\$1,082,200		PM LAD:																					
	\$25,000		PM UDCCD: Guillen, Diana																					
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Wiehle Ave.Phase III</b>  <b>304/300-C30050</b>  <b>5G25-028-000-B-0</b>  <b>5G25-028-000</b></p>																							
<p>Dranesville                  \$1,082,200                  \$25,000</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Vanzandt, Mark                  PM UTL:                   PM LAD:                   PM UDCCD: Guillen, Diana                  PM CPTED:</p>																							
<p><u>Project Description</u>                  Four lane road from Dranesville Road to Fairfax County Parkway.</p>																							
<p><u>Monthly Remarks</u>                  Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete including storm drain punchlist items and additional bridge crack repair questions.</p>																							
On Hold <input type="checkbox"/>																							
<b>Post-Construction</b>																							
<p><b>Braddock Rd./Roberts Road NB Right Turn Lane</b></p>																							
<p><b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-002-0</b>  <b>5G25-059-002</b></p>																							
<p>Braddock                  \$1,250,000                  \$400,000</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Roberson, Jeanmarie                  PM UTL: Nguyen, Tan                  PM LAD: Glass, Lisa                  PM UDCCD:                  PM CPTED: Qi, Maggie</p>																							
<p><u>Project Description</u>                  Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID#B258.</b> Pre-final plans submitted to VDOT for review on 10/24/2017. Preliminary project plats under review.</p>																							
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<p><b>North Chambliss St./Beauregard St.</b></p>																							
<p><b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-003-0</b>  <b>5G25-059-003</b></p>																							
<p>Mason                  \$1,500,000                  \$500,000</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Nabavi, Seyed                  PM UTL: Nguyen, Tan                  PM LAD: Delli Carpini, Angelica                  PM UDCCD:                  PM CPTED: Chellappa, Smitha</p>																							
<p><u>Project Description</u>                  Realign North Chambliss Street to eliminate free flow right turn and connect to Beauregard Street at existing signal opposite shopping center parking lot entrance</p>																							
<p><u>Monthly Remarks</u>  <b>TPP Plan ID#B261.</b> Intermediate design is in progress. Additional traffic analysis is in progress.</p>																							
On Hold <input type="checkbox"/>																							
<b>Design</b>																							
<p><b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b></p>																							
<p><b>Spot Roadway Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-059-005-0</b>  <b>5G25-059-005</b></p>																							
<p>Mount Vernon                  \$1,750,000                  \$550,000</p>																							
<p><u>Project Manager/Assignments</u>                  PM TDD: Conley, Tim                  PM UTL: Nguyen, Tan                  PM LAD: Monahan, Clyde                  PM UDCCD:                  PM CPTED: Aguayo, Vanessa</p>																							
<p><u>Project Description</u>                  Add eastbound left turn lane on Silverbrook Road at Southrun Road</p>																							
<p><u>Monthly Remarks</u>  <b>TPP ID#B267.</b> Final design is in progress. Final project plats prepared in September. Conflicts with 42" waterline and other utilities are being resolved. Schedule adjusted in July to complete project plats.</p>																							
On Hold <input type="checkbox"/>																							
<b>Design</b>																							



Project Name		Nov 2017																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	12/17	05/18	02/19	07/19	07/19	06/18	09/18	NA	10/18	06/19	07/19	11/19	NA	09/19	11/19	12/19	02/20	05/21	05/21	On Hold <input type="checkbox"/>
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed		Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path											TPP ID # 35. Intermediate design is in progress. Stage I bridge report was approved on 10/18/217.								
5G25-059-007-0		PM UTL: Nguyen, Tan																					
5G25-059-007	\$8,000,000	PM LAD: Strayhorne, Robert																					
	\$4,700,000	PM UDCCD:																					
		PM CPTED: Aguayo, Vanessa																					
<b>Design</b>																							
<b>Lakepointe Dr/Guinea Rd. Ped Intersection Imp</b>		02/16	NA	06/16	01/17	11/17	02/18	02/18	04/17	TBD	NA	04/17	08/17	12/17	04/18	NA	04/18	NA	NA	05/18	12/18	12/18	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Braddock	PM TDD: Nabavi, Seyed		Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection											TPP ID#B272. 2nd Pre-final design submitted on 10/11/17. Land acquisition completed on 8/28/17. Utility relocations are in progress.								
5G25-060-004-0		PM UTL: Nguyen, Tan																					
5G25-060-004	\$1,100,000	PM LAD: Shubert, Beth																					
	\$800,000	PM UDCCD:																					
		PM CPTED: Miller, Douglas																					
<b>Utility Relocation</b>																							
<b>Columbia Pike/Gallows Rd. Ped Intersection Imp</b>		08/15	11/15	03/16	12/16	09/17	NA	NA	11/16	NA	NA	12/16	03/18	NA	NA	NA	01/18	NA	NA	01/18	12/17	05/18	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Marsh, Dennis		Pedestrian signal and improvements to intersection											TPP ID#B277. Final Plans to be submitted to VDOT Signal Rebuild once land rights are completed. NTP to LAD on 12/9/16. Land rights on 2 of 3 properties acquired. Gas valve to be adjusted to grade during construction. Project is to be constructed by VDOT Signal Rebuild Program. Schedule adjusted due to ongoing land rights negotiations.								
5G25-060-009-0		PM UTL: Nguyen, Tan																					
5G25-060-009	\$350,000	PM LAD: Finnell, Richard																					
	\$150,000	PM UDCCD:																					
		PM CPTED: Aguayo, Vanessa																					
<b>Land Acquisition</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>		11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie		Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road											TPP ID#B278. Land Acquisition notice to proceed given on 10/17/17. Land rights for 0 of 3 properties acquired.								
5G25-060-010-0		PM UTL: Nguyen, Tan																					
5G25-060-010	\$1,250,000	PM LAD: Glass, Lisa																					
	\$1,050,000	PM UDCCD:																					
		PM CPTED: Chellappa, Smitha																					
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Hooes Rd./Newington Forest Ave Ped Intersection Imp</b>			01/16	03/16	07/16	01/17	05/17	09/18	09/18	08/17	NA	NA	12/17	07/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Conley, Tim			Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk on Hooes Road				<b>TPP ID#B279.</b> Second final design plans submitted to VDOT for review on 11/13/17. Project plats are being revised. No test holes needed. Conflict with streetlight cable is being addressed.												
5G25-060-011-0	Springfield		PM UTL:	Yusufoglu, Eldar																			
5G25-060-011	\$1,250,000		PM LAD:	Najeeb, Mohammed																			
	\$1,050,000		PM UDCC:																				
			PM CPTED:	Aguayo, Vanessa																			
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing</b>			09/15	01/16	08/16	12/16	03/17	12/17	11/17	03/17	NA	NA	03/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	07/18	07/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Madhusudhan, Galappa			Construct 150 LF of 5-foot concrete sidewalk and curb and gutter west of Carrleigh Parkway and extend the right turn lane				<b>TPP ID# B283</b> Land acquisition complete 9/29/17. Permit submission package being prepared. Draft construction package being prepared.												
5G25-060-014-0			PM UTL:	Nguyen, Tan																			
5G25-060-014	\$350,000		PM LAD:	Finnell, Richard																			
	\$250,000		PM UDCC:																				
			PM CPTED:	Borkowski, Tad																			
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>Dolley Madison Sidewalk - Chain Br Rd. area</b>			10/15	NA	04/16	09/16	10/17	01/18	03/18	06/17	NA	NA	06/17	10/17	NA	NA	NA	05/18	06/18	07/18	08/18	12/18	02/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Zahirieh, Shahla			5-foot of concrete sidewalk on south side of Dolley Madison Boulevard from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments				<b>TPP ID#B290</b> Land acquisition completed 10/6/2017. Final design plans were distributed for review on 10/3/2017. Comments are due on 11/3/2017												
5G25-060-015-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-015	\$450,000		PM LAD:	Baker, Lisa																			
	\$150,000		PM UDCC:																				
			PM CPTED:	Lind, Adam																			
<b>Design</b>																							On Hold <input type="checkbox"/>
<b>Dolley Madison Sidewalk - Old Dominion - Beverly Ave</b>			10/15	NA	04/16	09/16	11/17	01/18	06/18	11/17	TBD	NA	11/17	06/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	12/18	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Zahirieh, Shahla			Install sidewalk on south side of Dolley Madison Boulevard				<b>TPP ID#B291</b> Final design plans underway. Final plats underway												
5G25-060-016-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-016	\$650,000		PM LAD:	Bailey, Stephen																			
	\$250,000		PM UDCC:																				
			PM CPTED:	Lind, Adam																			
<b>Design</b>																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Sunrise Valley Dr. Sidewalk - River Birch Rd. - Legacy Circle</b>			01/16	NA	05/16	08/16	12/16	06/17	09/17	09/16	NA	NA	09/16	09/17	NA	NA	NA	11/17	12/17	12/17	02/18	02/18	02/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Hojatzadeh, Max				Construct approximately 370 LF of 5-foot wide concrete sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle				<b>TPP ID#B295.</b> Final construction package submitted to UDCD on 10/31/17.												
5G25-060-017-0			PM UTL:																				
5G25-060-017	\$300,000	\$0	PM LAD: Delli Carpini, Angelica																				
			PM UDCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Bid Advertisement</b>																							
<b>South Van Dorn-Franconia Rd. Walkway - SW quadrant</b>			12/15	04/16	09/16	04/17	10/17	01/19	01/19	12/17	NA	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Conley, Tim				Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps				<b>TPP ID#B297.</b> Final design plans submitted to VDOT for review on 10/23/17. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17. Preliminary plats are being prepared. Coordination with utilities are underway.												
5G25-060-018-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-018	\$350,000	(\$50,000)	PM LAD: Strayhorne, Robert																				
			PM UDCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>			07/16	10/16	05/17	11/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Turner, Latesa				Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road				<b>TPP ID#090.</b> Pre-Final design is in progress.												
5G25-060-020-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-020	\$1,550,000	\$450,000	PM LAD: Delli Carpini, Angelica																				
			PM UDCD:																				
			PM CPTED: Abifadel, Gibran																				
<b>Design</b>																							
<b>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</b>			02/16	09/16	02/17	06/17	12/17	08/18	07/18	09/17	NA	NA	10/17	06/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	05/19	05/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Dresser, John				Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road				<b>TPP ID#095.</b> 150' - 12" Gas line relocation in existing right-of-way is required. Pre-final plans distributed for review on 6/13/17. All Pre-Final comments were received by 7/28/17. Plat review comments received 8/30/17. Right of Way NTP given to LAD on 10/13/17. Land rights on 0 of 1 properties have been acquired.												
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022	\$735,500	\$385,500	PM LAD: Glass, Lisa																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Abifadel, Gibran																				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b></p> <p><b>Pedestrian Improvements 2014</b>                      304/300-C30050 Providence                      5G25-060-023-0 \$1,650,000 (\$150,000)                      5G25-060-023</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Dresser, John                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCCD:                      PM CPTED: Knight, Ryan</p> <p><u>Project Description</u>                      1910 (ft) of 5' wide concrete sidewalk on south side of Route 123 (Chain Bridge Road) from Courthouse Road to Sutton Road.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#102.</b> Pre-Scoping document rec'd 9/28/17. Survey letters sent out on 10/27/17. Survey to be performed by DPWES Land Survey Branch. Consultant proposal is under review, received 11/2/17.</p>																									
<p><b>Pre-Design</b></p>																									
<p><b>Edsall Road Walkway</b></p> <p><b>Pedestrian Improvements 2014</b>                      304/300-C30050 Mason                      5G25-060-024-0 \$800,000                      5G25-060-024 \$100,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Barksdale, Christopher                      PM UTL: Yusufoglu, Eldar                      PM LAD: Delli Carpini, Angelica                      PM UDCCD:                      PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u>                      Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID#113.</b> Land Acquisition authorized on 8/23/17. Land rights on 1 of 3 properties have been acquired. SWM Report re-submitted to LDS on 9/29/17. Project Data sheet approved 10/30/17.</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b></p> <p><b>Pedestrian Improvements 2014</b>                      304/300-C30050 Springfield                      5G25-060-026-0 \$650,000                      5G25-060-026 \$50,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: El Kaissi, Mohamad                      PM UTL: Nguyen, Tan                      PM LAD: Shubert, Beth                      PM UDCCD: Bashir, Qais                      PM CPTED: Harrell, William</p> <p><u>Project Description</u>                      Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard</p> <p><u>Monthly Remarks</u>  <b>TPP ID#116.</b> Final Design is complete. LAD NTP was issued on 3/1/17. 2 of 6 properties have been acquired and 3 more are on the way. 1 property is being non responsive, so Supervisor's office is in contact with it. Relocation of four (4) street lights during construction is being coordinated with Dominion Virginia Power. Relocation work will start when land acquisition is complete.</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.</b></p> <p><b>Pedestrian Improvements 2014</b>                      304/300-C30050 Lee                      5G25-060-027-0 \$2,000,000                      5G25-060-027 \$750,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Ruffner, Scott                      PM UTL: Yusufoglu, Eldar                      PM LAD: Najeeb, Mohammed                      PM UDCCD:                      PM CPTED: Harrell, William</p> <p><u>Project Description</u>                      Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive</p> <p><u>Monthly Remarks</u>  <b>TPP ID#119 -</b> Final plat revisions in progress. Utility design and plats in progress.</p>																									
<p><b>Design</b></p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Glen Forest Drive Walkway			03/15	05/15	10/15	09/16	09/18	01/17	11/18	08/17	12/17	NA	01/18	08/18	09/18	12/18	NA	01/19	02/19	02/19	03/19	11/17	07/19
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
304/300-C30050	Mason		PM TDD: Ruffner, Scott					Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane					<b>TPP ID#128.</b> Final plats received on 8/7/17. Utility pole relocation design and plats are in progress.					
5G25-060-028-0			PM UTL: Yusufoglu, Eldar															
5G25-060-028		\$950,000	PM LAD: Glass, Lisa															
		(\$250,000)	PM UDCCD: Carlin, Craig															
			PM CPTED: CPTED, To Be Determined															

Design

Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	06/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	10/18	11/18	11/18	11/18	04/19	04/19
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa					Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road					<b>TPP ID#131.</b> Final design plans submitted to VDOT & other County agencies on 8/11/17. Land acquisition completed 9/29/17. Consultant addressing comments made by VDOT & 2nd Final Design plan submission to be made in November.					
5G25-060-029-0			PM UTL: Yusufoglu, Eldar															
5G25-060-029		\$900,000	PM LAD: Baker, Lisa															
		\$400,000	PM UDCCD:															
			PM CPTED: Miller, Douglas															

Design

Lee Chapel Rd. Walkway - Britford Dr. - Burke Lake Rd.			04/15	NA	10/15	12/16	11/17	03/17	04/18	07/17	NA	NA	09/17	04/18	03/18	05/18	NA	05/18	06/18	07/18	08/18	12/17	02/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
304/300-C30050	Springfield		PM TDD: Conley, Tim					Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road					<b>TPP ID#144.</b> Final design is in progress. Land acquisition NTP issued on 9/6/17. Project schedule has been adjusted in July to complete final project plats and to address stormwater management comments. Conflict with 12" waterline is being resolved. Land rights on 4 of 12 properties acquired.					
5G25-060-030-0			PM UTL: Nguyen, Tan															
5G25-060-030		\$2,500,000	PM LAD: Shubert, Beth															
		\$1,300,000	PM UDCCD:															
			PM CPTED: Harrell, William															

Land Acquisition

Medford Dr. Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	03/17	01/17	01/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	02/18	03/18	04/18	05/18	12/17	12/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
304/300-C30050	Mason		PM TDD: Conley, Tim					Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run					<b>TPP ID#151.</b> Second final design plans submitted to VDOT for review on 11/6/17. LAD completion memo received 3/13/17. Utility relocation is complete. Project schedule adjusted in June to address VDOT drainage comments. Project schedule adjusted in November to include second final plan submission.					
5G25-060-031-0			PM UTL: Nguyen, Tan															
5G25-060-031		\$900,000	PM LAD: Delli Carpini, Angelica															
		\$500,000	PM UDCCD: Carlin, Craig															
			PM CPTED: Harrell, William															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Post Forest Dr. Walkway - Legato Rd. - west to existing</b>			09/16	11/16	03/17	12/17	01/19	03/19	03/19	02/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD:	Turner, Latesa	Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive				<b>TPP ID#163.</b> Pre-Final design is in progress.														
5G25-060-032-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-032	\$500,000		PM LAD:	Bailey, Stephen																			
	\$200,000		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Post Forest Dr. Walkway - Legato Rd. - Govt Ctr Pkwy</b>			07/16	NA	10/16	04/17	12/17	09/17	01/18	07/17	NA	NA	11/17	12/17	NA	NA	NA	02/18	03/18	04/18	04/18	07/18	10/18
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Turner, Latesa	Construct approximately 860 LF of 5-foot concrete sidewalk along south side of Post Forest Drive				<b>TPP ID#164.</b> Final design is in progress.														
5G25-060-033-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-033	\$350,000		PM LAD:	Bailey, Stephen																			
	(\$250,000)		PM UDCCD:																				
			PM CPTED:	Harrell, William																			
<b>Design</b>																							
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>			06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	10/19	10/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa	Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				<b>TPP ID# 165.</b> Prefinal design in progress. Meeting to discuss utility conflicts was held on 8/18/17. Utility review in progress. Consultant evaluating current design based on test hole data received on 6/5/17. Concurrence from the Virginia Department of Historic Resources (VDHR) dated 1/12/17 - no historic properties affected. Consultant revising current design to avoid potential utility conflicts. Preliminary plat preparation request sent to Land Survey Branch on 9/22/17.														
5G25-060-034-0			PM UTL:																				
5G25-060-034	\$3,000,000		PM LAD:	Monahan, Clyde																			
	\$1,700,000		PM UDCCD:																				
			PM CPTED:	Luo, Caijun																			
<b>Design</b>																							
<b>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</b>			02/16	09/16	04/17	12/17	04/18	09/18	09/18	11/17	NA	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Marsh, Dennis	Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				<b>TPP ID#167.</b> Prefinal plans are in progress. Test holes requested 7/27/17. Meeting held with supervisor's staff on 8/9/17 to brief them on the project.														
5G25-060-036-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-036	\$1,350,000		PM LAD:	Maye, Kimberly																			
	\$550,000		PM UDCCD:																				
			PM CPTED:	Abifadel, Gibran																			
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Seminary Rd. Walkway - Magnolia Ln - Colfax Av</b></p> <p><b>Design</b></p>																							
<p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-038-0</b> \$900,000</p> <p><b>5G25-060-038</b> (\$700,000)</p>																							
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
PM TDD: Dresser, John						890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						<p><b>TPP ID#169.</b> Pre-Final design is in progress (NTP date: 11/14/17). Advance copies of the pre-final design plans are expected by March 15, 2018.</p>											
PM UTL: Nguyen, Tan																							
PM LAD:																							
PM UDCD:																							
PM CPTED: Qi, Maggie																							
<p><b>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</b></p> <p><b>Design</b></p>																							
<p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Hunter Mill</p> <p><b>5G25-060-039-0</b> \$3,200,000</p> <p><b>5G25-060-039</b> (\$450,000)</p>																							
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
PM TDD: Hojatzadeh, Max						Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., and Section 4-Harbor Ct. to Twin Branches Rd.						<p><b>TPP ID#175.</b> Survey received on 5/17/17. Intermediate Design in process. Utilities survey in process.</p>											
PM UTL:																							
PM LAD:																							
PM UDCD:																							
PM CPTED: Knight, Ryan																							
<p><b>Great Falls St. Walkway - I-66 - North West St</b></p> <p><b>Design</b></p>																							
<p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Dranesville</p> <p><b>5G25-060-042-0</b> \$2,250,000</p> <p><b>5G25-060-042</b> \$1,050,000</p>																							
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
PM TDD: Beall, James						Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street						<p><b>TPP ID#202.</b> Pre-final plans submitted 7/14/17. Coordinating utility relocations with Fairfax Water and other utilities. Plats are under review. Utility relocations will be required but no utility plats are expected.</p>											
PM UTL: Yusufoglu, Eldar																							
PM LAD: Cate, Dennis																							
PM UDCD:																							
PM CPTED: Qi, Maggie																							
<p><b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b></p> <p><b>Pre-Design</b></p>																							
<p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-043-0</b> \$1,300,000</p> <p><b>5G25-060-043</b> \$0</p>																							
<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>											
PM TDD: Barksdale, Christopher						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						<p><b>TPP ID#205.</b> Proposal approved on 8/2/17. Schedule to be developed upon utility designation completion. Survey received on 10/16/17. Utility designations requested on 10/17/17.</p>											
PM UTL:																							
PM LAD:																							
PM UDCD:																							
PM CPTED: Qi, Maggie																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Survey</b></p>																							
<p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p>																							
<p><b>Pedestrian Improvements 2014</b></p>																							
<p><b>304/300-C30050</b> Mason</p>																							
<p><b>5G25-060-044-0</b></p>																							
<p><b>5G25-060-044</b> \$2,650,000 (\$350,000)</p>																							
<p>Project Manager/Assignments: PM TDD: Lauretti, Francesco; PM UTL: ; PM LAD: ; PM UDCCD: ; PM CPTED: Qi, Maggie</p>																							
<p>Project Description: Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p>																							
<p>Monthly Remarks: <b>TPP ID#234.</b> Design proposal and survey are complete. Preliminary plans received on 10/23/17. Schedule to be determined after preliminary design is reviewed and full scope of project is authorized.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b></p>																							
<p><b>Pedestrian Improvements 2014</b></p>																							
<p><b>304/300-C30050</b> Mason</p>																							
<p><b>5G25-060-045-0</b></p>																							
<p><b>5G25-060-045</b> \$1,550,000 \$450,000</p>																							
<p>Project Manager/Assignments: PM TDD: Lauretti, Francesco; PM UTL: ; PM LAD: Delli Carpini, Angelica; PM UDCCD: ; PM CPTED: Abifadel, Gibran</p>																							
<p>Project Description: Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter</p>																							
<p>Monthly Remarks: <b>TPP ID#235.</b> Final design plans in progress. Land survey updating plats after LAD Comments.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Design</b></p>																							
<p><b>01011-Richmond Hwy. SB @ Holley Hill Rd.</b></p>																							
<p><b>RHPTI Ped Improvements 2014</b></p>																							
<p><b>304/300-C30050</b> Lee</p>																							
<p><b>5G25-061-003-0</b></p>																							
<p><b>5G25-061-003</b> \$30,000 (\$30,000)</p>																							
<p>Project Manager/Assignments: PM TDD: Barksdale, Christopher; PM UTL: ; PM LAD: ; PM UDCCD: Carlin, Craig; PM CPTED: ;</p>																							
<p>Project Description: Install bus shelter.</p>																							
<p>Monthly Remarks: Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Construction</b></p>																							
<p><b>01018-Richmond Hwy. SB @ Sherwood Hall Ln.</b></p>																							
<p><b>RHPTI Ped Improvements 2014</b></p>																							
<p><b>304/300-C30050</b> Lee</p>																							
<p><b>5G25-061-004-0</b></p>																							
<p><b>5G25-061-004</b> \$30,000 (\$30,000)</p>																							
<p>Project Manager/Assignments: PM TDD: Barksdale, Christopher; PM UTL: ; PM LAD: Shubert, Beth; PM UDCCD: Carlin, Craig; PM CPTED: ;</p>																							
<p>Project Description: Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail</p>																							
<p>Monthly Remarks: Land Acquisition authorized on 6/15/17. Land rights on 0 of 1 properties have been acquired.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Land Acquisition</b></p>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01027-Richmond Hwy. SB @ Brevard Ct.</b>			10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Lee		PM TDD: Barksdale, Christopher					Install bus shelter.					Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.										
5G25-061-005-0			PM UTL:																				
5G25-061-005		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01001-Richmond Hwy. SB @ Huntington Avenue</b>			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	06/17	12/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher					Install bus shelter.					Land Acquisition authorized on 6/9/17. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to Land Acquisition negotiations.										
5G25-061-006-0			PM UTL:																				
5G25-061-006		\$30,000 (\$30,000)	PM LAD: Monahan, Clyde																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>01002-Richmond Hwy. SB/Belle Haven Towers</b>			10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher					Install bus shelter.					Final Construction package submitted on 6/30/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.										
5G25-061-007-0			PM UTL:																				
5G25-061-007		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01004-Richmond Hwy. SB @ North Kings Hwy.</b>			10/15	04/16	07/16	08/16	10/17	12/17	06/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher					Install bus shelter.					Land Acquisition complete on 5/16/17. Draft Construction package submitted on 5/23/17. Countywide permit received on 6/14/17. Construction comments received on 6/16/17. Comments addressed. Final plans received on 6/19/17.										
5G25-061-008-0			PM UTL:																				
5G25-061-008		\$30,000 (\$30,000)	PM LAD: Kresge, Carol																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>01043-Richmond Hwy. SB @ Armisted Rd. EB</b>			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	06/16	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install REX bus shelter, loading pad, bike rack and trash can.				Final Construction package submitted on 6/30/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.												
<b>5G25-061-009-0</b>			PM UTL:																				
<b>5G25-061-009</b>	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01045-Richmond Hwy. SB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.												
<b>5G25-061-010-0</b>			PM UTL:																				
<b>5G25-061-010</b>	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01046-Richmond Hwy. SB @ Fernedge Ln.</b>			10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.												
<b>5G25-061-011-0</b>			PM UTL:																				
<b>5G25-061-011</b>	\$30,000		PM LAD:																				
	(\$30,000)		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01048-Richmond Hwy. NB @ Fernedge Ln.</b>			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Draft Construction package submitted on 6/19/17. Land Acquisition complete on 6/27/17. Countywide Permit received on 7/17/17. Construction comments received on 7/26/17.												
<b>5G25-061-012-0</b>			PM UTL:																				
<b>5G25-061-012</b>	\$30,000		PM LAD: Alcon, Kelly																				
	(\$30,000)		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>01049-Richmond Hwy. NB @ Dutchman Dr.</b>			10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Land Acquisition authorized on 6/19/17. Draft Construction package submitted on 6/19/17. Land Acquisition complete on 7/5/17. Construction comments received on 7/26/17. Countywide Permit received 9/1/17.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$30,000 (\$30,000)	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>01079-Richmond Hwy. NB near Wyngate Manor Court</b>			10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Land Acquisition complete 9/19/17. Countywide permit package submitted to VDOT 10/16/2017.									
5G25-061-015-0			PM UTL:																					
5G25-061-015		\$30,000 (\$30,000)	PM LAD: Kresge, Carol																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>01085-Richmond Hwy. NB @ Russell Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.									
5G25-061-016-0			PM UTL:																					
5G25-061-016		\$30,000 (\$30,000)	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
<b>01086-Richmond Hwy. NB near Martha St.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18	
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.									
5G25-061-017-0			PM UTL:																					
5G25-061-017		\$30,000 (\$30,000)	PM LAD:																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>01087-Richmond Hwy. NB @ Shannons Green W</b>			10/15	04/16	07/16	08/16	10/17	12/17	11/17	04/17	NA	NA	05/17	12/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Land Acquisition authorized on 5/11/17. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to Land Acquisition negotiations.												
<b>5G25-061-018-0</b>			PM UTL:																				
<b>5G25-061-018</b>		\$30,000 (\$30,000)	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>01094-Richmond Hwy. NB @ Fordson Rd.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.												
<b>5G25-061-019-0</b>			PM UTL:																				
<b>5G25-061-019</b>		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01099-Richmond Hwy. NB @ Collard St.</b>			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/30/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.												
<b>5G25-061-020-0</b>			PM UTL:																				
<b>5G25-061-020</b>		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>01107-Richmond Hwy. NB near Mt.Eagle Dr.</b>			10/15	04/16	07/16	08/16	12/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	09/17	10/17	11/17	09/18	04/18
<b>RHPTI Ped Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final Construction package submitted on 6/1/17. Bid Advertisement 9/12/17. Bid Opening 10/10/17.												
<b>5G25-061-021-0</b>			PM UTL:																				
<b>5G25-061-021</b>		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 1 at N. Fairview Drive			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Route 1-RHPTI Ped Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Add 5' concrete sidewalk to close missing link, new curb ramp and crosswalk at Route 1 and Fairview Drive northbound side.						TPP ID# 188.03 Pre-Scoping Document rec'd from CPTED 10/2/17. Project initiation underway.									
5G25-061-030-0			PM UTL:																					
5G25-061-030	\$100,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
Sunset Hills Rd. - Discovery St. Ped Br. Extend			NA	NA	NA	NA	NA	NA	NA	11/17	10/17	NA	10/17	05/18	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla						Provide crosswalk on the east leg of the intersection						TPP ID 189.06. This project will be designed and constructed by the VDOT signal rebuild team. County will acquire necessary land rights. Plat completed 10/18/2017. NTP to LAD 10/23/2017. Land rights on 0 of 2 properties have been acquired.									
5G25-062-006-0			PM UTL:																					
5G25-062-006	\$150,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Land Acquisition</b>																								
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	04/18	07/18	02/20	02/20	06/18	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21	
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 Intermediate design is in progress.									
5G25-062-007-0			PM UTL:																					
5G25-062-007	\$250,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
<b>Design</b>																								
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	04/18	07/18	02/20	02/20	06/18	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21	
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						TPP ID# 189.08 RMAG ID# 8 Intermediate design is in progress									
5G25-062-008-0			PM UTL:																					
5G25-062-008	\$1,300,000		PM LAD:																					
	\$800,000		PM UDCCD:																					
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	03/18	12/18	02/19	02/19	02/18	TBD	NA	04/18	11/18	12/18	01/19	NA	05/19	06/19	07/19	08/19	04/20	04/20		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Conley, Tim				Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<b>TPP ID#189.11 RMAG ID#38.</b> Intermediate design plans submitted to VDOT for review on 11/8/17. Project approved by Reston Town Center Association Design Review Board at meeting on 8/8/17.														
	\$750,000		PM UTL:																						
	\$396,000		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station			10/16	12/16	04/17	08/17	06/18	09/18	09/18	10/17	NA	NA	10/17	05/18	05/18	08/18	NA	10/18	NA	NA	11/18	04/19	04/19		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-012-0 5G25-062-012		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed				Construct 6-foot asphalt sidewalk along the north side of Sunset Hills Road				<b>TPP ID#189.12 RMAG ID#40.</b> Final design is in progress. Land Acquisition notice to proceed submitted on 10/13/17. Utility relocation coordination is in progress.														
	\$400,000		PM UTL: Nguyen, Tan																						
	\$0		PM LAD: Shubert, Beth																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
Town Ctr Pkwy - W&OD Trail			03/17	06/17	10/17	TBD	08/19	TBD	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	01/20	03/20	04/20	05/20	TBD	12/20		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-013-0 5G25-062-013		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Construct 10-foot shared-use path from the existing sidewalk along Town Center Parkway to the existing Washington and Old Dominion Trail				<b>TPP ID#189.14 RMAG II ID#14</b> - Survey completed 2/16/2017. NTP letter 3/8/2017. Preliminary design 6/2/2017. Utility designation completed. Project is currently on hold. To respond neighboring HOA request, FCDOT site analysis section is in the process of arranging a meeting with the developer, JBG.														
	\$500,000		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	12/17	NA	NA	01/18	08/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD		
<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Provide pedestrian crosswalk on the east leg of the intersection				<b>TPP ID# 189.17. RMAG II ID# 17</b> Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County prepared survey, prepares plats, and will acquire the land rights. Survey to VDOT 6/19/2017. Concept signal design plan was received from VDOT signal rebuild team on 9/7/2017 for plats preparation. Plats are underway.														
	\$100,000		PM UTL: Delli Carpini, Angelica																						
	\$0		PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr. Bike Lanes – Fairfax County Parkway to Reston Parkway																							
RMAG Phase II 2014		Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: PM CPTED: Lind, Adam						<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide buffered bike lanes in each direction of Sunrise Valley Drive						<u>Monthly Remarks</u> <b>TPP ID# 189.16 RMAG II ID# 16</b> Survey Notification Letters sent 10/13/17. Design proposal approved 10/30/17. Design proposal for Preliminary Plans only. Survey underway.						On Hold <input type="checkbox"/>	
Pre-Design																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC																							
Bike/Trail Improvements 2014		Braddock		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: PM CPTED: Lind, Adam						<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						<u>Monthly Remarks</u> <b>TPP ID#B285.</b> NTP letter to consultant 3/21/2017. Survey completed 4/17/2017. Intermediate design in progress. utility designation was received on 10/20/2017. Intermediate design plans underway.						On Hold <input type="checkbox"/>	
Design																							
West Ox Rd. Trail - Penderbrook Rd. - Route 50																							
Bike/Trail Improvements 2014		Sully		<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:						<u>Project Description</u> Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						<u>Monthly Remarks</u> <b>TPP ID#B300.</b> Intermediate design is in progress. Advance intermediate design was reviewed and scope was revised to 6' wide walkway to avoid impact to adjacent proffered berm and retaining wall. Utility designation is in progress.						On Hold <input type="checkbox"/>	
Design																							
Westmoreland St. Bike Lanes - N. of Rosemont Dr.																							
Bike/Trail Improvements 2014		Dranesville		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCCD: PM CPTED: Lind, Adam						<u>Project Description</u> Widen approximately 400 LF of Westmoreland Street to provide 5-foot wide on road bike lanes, connecting to existing bike lanes to the north and south of Rosemont Drive						<u>Monthly Remarks</u> <b>TPP ID#187.</b> Preliminary design is underway. Concept plan received on 10/25/17 and is under review.						On Hold <input type="checkbox"/>	
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<b>Construction</b>																									
<b>Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES</b>																									
			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	04/18		
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p><b>304/300-C30050</b> Dranesville</p> <p><b>ST-000036-002-0</b></p> <p><b>ST-000036-002</b> \$1,125,000 \$1,000,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Carlin, Craig PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades</p> <p><u>Monthly Remarks</u> <b>TPP ID# B293.</b> Construction is 5% complete.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>																									
			09/15	12/15	04/16	02/17	04/18	05/18	05/18	08/17	NA	NA	09/17	04/18	04/18	09/18	NA	08/18	09/18	09/18	10/18	TBD	02/19		
<p><b>County-Maintained Pedestrian Imp 2014</b></p> <p><b>304/300-C30050</b> Dranesville</p> <p><b>ST-000036-003-0</b></p> <p><b>ST-000036-003</b> \$750,000 \$450,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> 260 LF of 5-foot sidewalk along north side of North West Street</p> <p><u>Monthly Remarks</u> <b>TPP ID#B294.</b> NTP for County parcels issued to LAD 9/1/17. Kickoff with City of Falls Church for LAD on City parcels held 9/6/17. Coordination underway with Fairfax Water and Washington Gas for utility relocation; no utility plats will be required.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Land Acquisition</b>																									
<b>Silverbrook Rd. @ Monacan Rd. Walkway</b>																									
			11/15	NA	05/16	05/17	09/17	04/18	04/18	07/17	NA	NA	08/17	04/18	11/17	04/18	NA	05/18	05/18	05/18	06/18	12/18	12/18		
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p><b>304/300-C30050</b> Mount Vernon</p> <p><b>ST-000036-005-0</b></p> <p><b>ST-000036-005</b> \$900,000 (\$1,400,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> 460 LF sidewalk south of Monacan Road, including connections to existing trails, pedestrian crosswalk, signage, and pavement markings</p> <p><u>Monthly Remarks</u> <b>TPP ID#B298.</b> Final design distributed to VDOT for review 9/15/2017. Final plats along with the Right of Way NTP Package were submitted to LAD on 8/1/2017. Land rights on 0 of 2 properties have been acquired. Utility relocation is required.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Land Acquisition</b>																									
<b>Center Road Walkway - W Springfield HS - Garden Rd.</b>																									
			12/14	04/15	07/15	11/15	11/17	02/17	02/18	08/16	11/16	NA	03/17	06/17	07/17	03/18	NA	03/18	04/18	04/18	04/18	12/17	10/18		
<p><b>County-Maintained Pedestrian Imp - 2014</b></p> <p><b>304/300-C30050</b> Springfield</p> <p><b>ST-000036-006-0</b></p> <p><b>ST-000036-006</b> \$1,275,000 \$475,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: Bashir, Qais PM CPTED: Harrell, William</p> <p><u>Project Description</u> 667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening to provide minimum width</p> <p><u>Monthly Remarks</u> <b>TPP ID#100.</b> Final Design is in progress. NTP issued for utility relocation in July 2017. Land acquisition completed 6/30/17. Utility relocation is in progress. Consultant revising plans based on Geotechnical report sent on 11/13/17.</p> <p>On Hold <input type="checkbox"/></p>																									
<b>Utility Relocation</b>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct</b>			03/16	08/16	12/16	09/17	11/17	07/18	07/18	09/17	NA	NA	11/17	05/18	NA	NA	NA	08/18	09/18	10/18	11/18	03/19	03/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: Tsybin, Alexander						Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane						On Hold <input type="checkbox"/>								
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007	\$300,000		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCCD:																				
			PM CPTED: Bandy, Audra																				

Design

<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 4,780 LF of 8-foot wide asphalt walkway, including curb and gutter, to complete missing links along north side of Fox Mill Road						On Hold <input type="checkbox"/>								
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009	\$3,800,000		PM LAD: Najeeb, Mohammed																				
	\$1,400,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				

Design

<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	01/18	11/18	01/19	01/19	02/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>								
ST-000036-010-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-010	\$925,000		PM LAD: Monahan, Clyde																				
	\$525,000		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	09/17	01/18	11/18	01/19	01/19	02/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>								
ST-000036-011-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-011	\$1,750,000		PM LAD: Monahan, Clyde																				
	\$250,000		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014			PM TDD: Conley, Tim				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				<b>TPP ID#162.</b> Task order contract proposal for design services is being revised. Schedule to be developed once task order proposal is signed. Survey completed on 11/8/17.														
304/300-C30050	Sully		PM UTL:																						
ST-000036-013-0			PM LAD:																						
ST-000036-013	\$3,800,000		PM UDCCD:																						
	\$0		PM CPTED: Delmare, Lauren																						
Pre-Design																									
Telegraph Road Walkway Ph I - Rosehill to Pike																									
			10/15	07/16	04/17	09/17	10/18	11/18	11/18	12/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Pre-final design submitted to VDOT for review 9/20/2017. Received partial comments.														
304/300-C30050	Lee		PM UTL: Nguyen, Tan																						
ST-000036-014-0			PM LAD: Strayhorne, Robert																						
ST-000036-014	\$1,732,500		PM UDCCD:																						
	(\$367,500)		PM CPTED:																						
Design																									
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.																									
			04/16	07/16	10/16	06/17	10/17	09/18	12/18	10/17	NA	NA	10/17	06/18	NA	NA	NA	02/19	03/19	04/19	05/19	12/19	03/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014			PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				<b>TPP ID#191.</b> Final design distributed to VDOT for review 10/10/2017. Final Plats 10/24/2017. NTP to LAD 10/26/2017.														
304/300-C30050	Mount Vernon		PM UTL:																						
ST-000036-016-0			PM LAD: Shubert, Beth																						
ST-000036-016	\$1,200,000		PM UDCCD:																						
	(\$900,000)		PM CPTED:																						
Land Acquisition																									
Telegraph Road Walkway Ph III - Wilton to Farmington																									
			10/15	07/16	04/17	09/17	10/18	11/18	11/18	12/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180C.</b> Pre-final design submitted to VDOT for review 9/20/2017.														
304/300-C30050	Lee		PM UTL: Nguyen, Tan																						
ST-000036-018-0			PM LAD: Bailey, Stephen																						
ST-000036-018	\$1,000,000		PM UDCCD:																						
	\$1,000,000		PM CPTED: Harrell, William																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Chichester Lane at Lismore Walkway			05/17	NA	NA	11/17	03/18	NA	NA	04/18	NA	NA	05/18	01/19	NA	NA	NA	03/19	03/19	04/19	TBD	06/19	06/19	
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: Roberson, Jeanmarie						Construct approximately 90 LF of sidewalk from north terminus of Chichester Lane to Lismore Lane						<b>TPP ID# 180.01-</b> Pre-final design submitted for in-house review 11/17/2017.									
ST-000036-019-0			PM UTL: Nguyen, Tan																					
ST-000036-019		\$88,000 (\$212,000)	PM LAD: Rusu, Daniel																					
			PM UDCCD:																					
			PM CPTED: Bandy, Audra																					
<b>Pre-Design</b>																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	10/18	08/18	12/18	12/17	12/17	NA	01/18	07/18	07/18	12/18	NA	01/19	12/18	05/19	06/19	11/19	03/20	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Ruffner, Scott						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Pre-Final plans distributed for LDS review on 9/27/17. Preliminary plat development underway.									
ST-000037-003-0			PM UTL: Nguyen, Tan																					
ST-000037-003		\$2,750,000 \$1,550,000	PM LAD: Baker, Lisa																					
			PM UDCCD:																					
			PM CPTED: Lind, Adam																					
<b>Design</b>																								
Route 50 Trail			10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Town Center parking lot						<b>TPP ID#B303.</b> Pre-Final design is in progress.									
ST-000037-005-0			PM UTL: Yusufoglu, Eldar																					
ST-000037-005		\$2,000,000 \$600,000	PM LAD: Bailey, Stephen																					
			PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Design</b>																								
Lorton Arts Access Road			02/16	NA	NA	11/16	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19	
<b>County-Maintained Bike/Trail Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						<b>Bonds and Agreement</b> submission is in progress. Final design approved on 11/13/17. Geotechnical report approved on 7/18/17. Architectural Review Board approved project on 9/8/16.									
TS-000020-001-0			PM UTL:																					
TS-000020-001		\$1,400,000 \$200,000	PM LAD: Monahan, Clyde																					
			PM UDCCD:																					
			PM CPTED: Guarino, Michael																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Kurtz Rd./Calder Rd. Intersection Imp</b>			NA	NA	12/17	NA	02/18	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	NA	05/18	05/18	06/18	07/18	09/18	09/18	
<b>Walkways - Dranesville District</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
307/300-C30060	Dranesville		PM TDD: Barksdale, Christopher						Intersection improvement at Kurtz Road and Calder Road.						Survey complete 11/1/17. Intermediate Design is underway.									
ST-000024-007-0			PM UTL:																					
ST-000024-007		\$250,000	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
<b>Mason Neck Trail Segment 2B</b>			NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17	
<b>Mount Vernon District Wlkways</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
307/300-C30060	Mount Vernon		PM TDD:						Construct 9,900 LF of 8-foot asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course						Construction substantially complete 8/24/17. Storm sewer installation is complete. Punch list underway. Ribbon cutting scheduled for 10/21/17.									
ST-000028-002-B-W00			PM UTL:																					
ST-000028-002		\$2,290,000	PM LAD: Kresge, Carol																					
		\$450,000	PM UDCD: Royse, Andy																					
			PM CPTED: Luo, Caijun																					
<b>Post-Construction</b>																								
<b>Georgetown Pke Phase II</b>			NA	11/09	NA	NA	06/14	NA	NA	02/11	NA	NA	NA	03/14	NA	NA	09/14	09/14	09/14	10/14	12/14	08/12	08/15	
<b>Dranesville District Wlkways</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
307/300-C30060	Dranesville		PM TDD:						Trail alignment study and design of 1,800 LF walkway from Utterback Store Road to Falls Chase Court.						Substantially completed on 8/12/15. VDOT permit released 5/8/16. LAP closeout underway.									
W00200-W2020B			PM UTL:																					
ST-000024-006		\$520,000	PM LAD: Kresge, Carol																					
		\$0	PM UDCD: Farsad, Nahid																					
			PM CPTED:																					
<b>Post-Construction</b>																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD	
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
312/300-C30070	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.									
009217-0			PM UTL: Nguyen, Tan																					
2G25-062-000		\$691,664	PM LAD: Kresge, Carol																					
		\$0	PM UDCD:																					
			PM CPTED: Guarino, Michael																					
<b>Construction</b>																								

Nov 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	07/17	08/17	09/17	10/17	11/17	12/15	09/18

On Hold

McLean Streetscape Phase III  
 315/300-C30080  
 CR-000004-001-00003  
 CR-000004-001  
 Dranesville  
 \$2,750,000  
 \$444,371

Project Manager/Assignments  
 PM TDD: Beall, James  
 PM UTL: Nguyen, Tan  
 PM LAD: Kresge, Carol  
 PM UDCD: Stevens, Michael  
 PM CPTED: Lind, Adam

Project Description  
 Chain Bridge Road from  
 Laughlin Street to Corner Lane;  
 Shell Drive to Center Street

Monthly Remarks  
**VDOT Transportation Enhancement Grant Project approved on 11/8/11.** VDOT authorization to advertise received August 2017. Bid opening held 10/11/17. NIP in progress.

Construction