



County of Fairfax, Virginia

MEMORANDUM

DATE: October 21, 2019

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the October 2019 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

October 21, 2019

Page 2 of 4

Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Ajmal Hamidi, Transportation Planner, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Transportation Design Division Monthly Projects Status Report

October 21, 2019

Page 3 of 4

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Frank Roberts, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Kodjo Messan, LUP Plan Review Coordinator, Local Assistance

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Bud Siegel, Manager, Local Assistance Program

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

October 21, 2019

Page 4 of 4

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

October 2019

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 40000 – COUNTY TRANSIT SYSTEMS	1
FUND 50000 – FEDERAL & STATE GRANTS	1 – 11
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	11 – 34
FUND 30010 – COUNTY CONSTRUCTION	35
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	35 – 50
FUND 30060 – SIDEWALK CONSTRUCTION	51
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	51

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
01204 Wakefield Dr EB @ Potomac		08/17	NA	08/17	NA	06/18	NA	NA	01/18	NA	NA	01/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19
Bus Shelter Replacement		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
100/400-C40001	Mount Vernon	PM TDD: Ruffner, Scott					Replace bus shelter.					Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32. Construction NTP 2/6/19.										
4YP202-01204		PM UTL:										Substantially complete 6/3/19. Building inspection of shelter was completed 8/20/19.										
TS-000022-002	\$50,000	PM LAD: Najeeb, Mohammed																				
	\$50,000	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
02253 John Marr Dr NB @ Tom Davis Dr		06/17	NA	12/17	NA	05/18	07/18	09/18	05/18	NA	NA	05/18	09/18	NA	NA	NA	10/18	11/18	12/18	01/19	12/18	06/19
Bus Shelter Replacement		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
100/400-C40001	Mason	PM TDD: Hojatzadeh, Max					Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.					Final construction package submitted to UDCD on 10/30/18. Part of UDCD Task Order #33. Construction NTP 3/13/19.										
4YP202-02253		PM UTL:										Substantially complete 6/29/19. Building inspection of shelter was completed 8/20/19.										
TS-000022-006	\$20,000	PM LAD: Strayhorne, Robert																				
	\$20,000	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
03760 Wakefield Dr EB @ West Wakefield Dr		11/17	NA	01/18	NA	08/18	NA	NA	02/18	NA	NA	02/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19
Bus Shelter Replacement		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
100/400-C40001	Mount Vernon	PM TDD: Ruffner, Scott					Replace bus shelter.					Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32. Construction NTP 2/6/19.										
4YP202-03760		PM UTL:										Substantially complete 6/3/19. Building inspection of shelter was completed 8/20/19.										
TS-000022-008	\$50,000	PM LAD: Najeeb, Mohammed																				
	\$50,000	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Post-Construction																						
Intersection Design @ Lukens Lane (Phase II)		07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19
RHPTI		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max					Pedestrian intersection improvements for express bus stop					Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT punchlist received 9/23/19 is being addressed.										
26006G-06002		PM UTL:																				
AA1400012-06	\$1,500,000	PM LAD: Shubert, Beth																				
	\$0	PM UDCCD: Engida, Samuel																				
		PM CPTED: Luo, Caijun																				
Post-Construction																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT re-inspections completed 9/16/19. VDOT punchlists received 9/23/19 are being addressed.												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection 11/28/18. VDOT re-inspection completed 9/9/19. VDOT punchlist received 9/10/19 is being addressed.												
AA1400012-06-A-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06	\$267,500		PM LAD: Shubert, Beth																				
	\$267,500		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT re-inspection completed 9/9/19. VDOT punchlist received 9/10/19 is being addressed.												
AA1400012-06-B-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway			02/18	04/19	01/20	11/20	02/22	05/22	05/22	06/20	TBD	12/20	11/21	06/22	09/21	05/22	08/22	09/22	09/22	11/22	03/23	11/23	11/23
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Lee		PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road				TPP ID#122. Preparing notifications for upcoming environmental field work by design consultant. Intermediate design is in progress.												
AA1400137-15-137			PM UTL: Pugh, Richard																				
AA1400137-15	\$14,710,000		PM LAD:																				
	\$13,210,000		PM UDCCD:																				
			PM CPTED: Lilley, Ronald																				
Design																							

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria 102/500-C50000 AA1400141-16-0 AA1400141-16	Lee	\$3,075,000 \$2,075,000	02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23
Project Manager/Assignments PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCC: Wells, Chris PM CPTED: Wells, Chris			Project Description Construct approximately 2,000 LF of 8'-10' wide walkway along the north side of South Van Dorn Street from Oakwood Road to Alexandria City Line						Monthly Remarks TPP ID# 182. Pre-final design in progress.														

Design

Tysons East Station to Great Falls Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dransville	\$2,756,500 (\$266,338)	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Project Manager/Assignments PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCC: Lim, Vannak PM CPTED: Shin, Sung			Project Description Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						Monthly Remarks TMSAMS ID# 35. Contract Award 6/5/19. VPDES re-issuance received 8/23/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19. Construction 10% complete.														

Construction

Galleria Dr. Intersection 102/500-C50000 DCBPA-068 AA1400068-12	Providence	\$840,512 (\$9,488)	11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	06/18
Project Manager/Assignments PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCC: Rashid, Alan PM CPTED: Harrell, William			Project Description Pedestrian intersection improvements, including crosswalks and pedestrian signalization						Monthly Remarks TMSAMS ID# 29 Construction substantially complete 6/5/18. VDOT permit released 3/21/19. LAP closeout complete. Final invoice submitted 9/13/19.														

Post-Construction

Rt-7 sidewalk 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill	\$2,303,600 \$0	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Project Manager/Assignments PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCC: McCorkle, Lisa PM CPTED:			Project Description Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						Monthly Remarks TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19.														

Post-Construction

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
TMSAM ID# 32. Construction substantially complete 8/24/18.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,428,941
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 31 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/11/19. NIP signed 8/9/19. VPDES re-issuance received 8/23/19 and Notice of Transfer received 9/26/19. Construction NTP 10/16/19. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.

On Hold

Construction

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$1,750,000
 (\$15,485)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 12 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/10/19. NIP signed 8/9/19. Underground utility (Cox & Verizon) relocations are complete. VPDES re-issuance received 8/23/19 and Notice of Transfer received 9/26/19. Construction NTP 10/16/19. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side.

On Hold

Construction

Georgetown Pike Trail Phase III	12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	08/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Georgetown Pike Trail Phase III
102/500-C50000 Dranesville
GTP-130-130
AA1400130-13 \$300,000
 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCD: Samiyi, Bijan
 PM CPTED: Miller, Douglas

Project Description
 Approximately 275 LF trail along the north side of Georgetown Pike

Monthly Remarks
Enhancement Grant Project. Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP was 6/27/19. Construction substantially completed on 8/1/19. Trail opening event is scheduled for 10/23/19.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jones Branch Connector - Final Design 102/500-C50000 JBC-093-093 AA1400093-13	Providence \$60,000,000 \$0	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Dresser, John		Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes				Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Construction is 95% complete. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. Substantial completion and opening to 4 lanes of traffic is scheduled for 12/31/19.										
		PM UTL: Yusufoglu, Eldar																
		PM LAD: Baker, Lisa																

Construction

Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Hojatzadeh, Max		Pedestrian intersection and bus stop improvement				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.										
		PM UTL: Yusufoglu, Eldar																
		PM LAD:																

Post-Construction

Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Hojatzadeh, Max		Pedestrian intersection and bus stop improvement				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.										
		PM UTL: Yusufoglu, Eldar																
		PM LAD:																

Post-Construction

Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)	<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>
		PM TDD: Hojatzadeh, Max		Pedestrian intersection and bus stop improvements				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.										
		PM UTL: Yusufoglu, Eldar																
		PM LAD:																

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Rashid, Alan PM CPTED: Luo, Caijun				<u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP inspection requested. Awaiting permit release.												
Post-Construction																							
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	02/20
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,500,000 \$201,505	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun				<u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Final construction package submitted to UDCD 12/7/18. Bid advertisement 2/25/19. Bid opening 3/27/19. NIP signed 6/6/19. Contract award 6/10/19. Construction NTP 7/15/19. Construction 25% complete.												
Construction																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	12/19	12/16	06/20
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$576,000 (\$115,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements				<u>Monthly Remarks</u> RMAG ID#6. At a coordination meeting with VDOT and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Due to another developer's projects at the intersection of Sunset Hills Rd. & Town Center Parkway, it is required for the County to revise and update the construction plans for permit revision. Revised plans were approved on 4/9/19. Revised permit received 4/25/19. VDOT Authorization for Ad received 9/9/19. Bid Advertised on 9/24/19. Bids opened 10/15/19.												
Bid Advertisement																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$1,810,000 (\$868,000)	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> RMAG ID# 7 & 8 VDOT Contract Award approval received on 7/2/19. NIP signed 7/25/19. Contract awarded 7/31/19. Construction NTP 10/16/19. Signal timing submit to VDOT for approval on 8/23/19.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	11/19	NA	02/20	03/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,401,000 \$1,756,000		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing				<u>Monthly Remarks</u> RMAG ID# 5 Agreement finalized with the Isaac Newton Square developer on 5/17/19 to provide a pedestrian connection. 2nd pre-final plan review comments received on 5/30/19. Memo of understanding with the Reston Fire Station completed on 6/12/19. NTP for contract addendum for 3rd pre-final plans was issued on 7/3/19. 3rd pre-final design is in progress.												
Design																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$250,000 (\$7,700)		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> Construction substantially completed 3/27/19. LAP closeout in progress. Re-inspection completed. VDOT permit released 9/19/19. Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St.												
Post-Construction																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,625,000 (\$11,000)		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian intersection and 850' of sidewalk improvements				<u>Monthly Remarks</u> Construction was substantially completed on 10/17/18. LAP close-out complete. VDOT permit released 9/19/19.												
Post-Construction																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,029,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> Construction 45% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12		Mason																					On Hold <input type="checkbox"/>	
	\$483,500 \$0																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Nabavi, Seyed				Approximately 500 LF of sidewalk and trail on south side of Route 50				Construction 95% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Harrell, William																					
Construction																								
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12		Providence Mason																					On Hold <input type="checkbox"/>	
	\$508,000 \$0																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Roberson, Jeanmarie				Approximately 550 LF sidewalk on north side of Route 50				Construction was substantially completed on 3/27/19. LAP closeout in progress. Re-inspection completed. VDOT permit released 9/19/19. Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCCD: Stevens, Michael																					
			PM CPTED:																					
Post-Construction																								
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12		Providence Mason																					On Hold <input type="checkbox"/>	
	\$2,095,000 \$0																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Nabavi, Seyed				Approximately 2,800 LF of sidewalk and trail on north side of Route 50				Construction substantially complete 7/26/19. Construction NTP 12/3/18. VPDES re-issuance received 8/23/19.													
			PM UTL: Nguyen, Tan																					
			PM LAD: TBD, To Be Determined																					
			PM UDCCD: Lim, Vannak																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12		Providence Mason																					On Hold <input type="checkbox"/>	
	\$659,000 \$0																							
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: El Kaissi, Mohamad				Approximately 1,310 LF of sidewalk and trail on north side of Route 50				Construction substantially complete 6/13/19. Planting is expected in the Fall. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
Post-Construction																								

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Meadow Ln to Linden Ln@N Side		10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19	On Hold <input type="checkbox"/>					
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12	Providence Mason \$739,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Metafria, Fasika PM CPTED: Harrell, William						<u>Project Description</u> Approximately 600 LF of sidewalk and trail on north side of Route 50			<u>Monthly Remarks</u> Construction substantially complete 6/13/19. Planting is expected in the Fall. VPDES re-issuance received 8/23/19. VDOT permit released 9/19/19. Project Construction is bundled with Project #1400059-12, Route 50 North Side Sidewalk from Annandale Rd to Cherry St.																	
Post-Construction																												
South St. @ Aspen Ln to South Side		10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19	On Hold <input type="checkbox"/>					
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12	Mason Providence \$1,284,200 \$0	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William						<u>Project Description</u> Approximately 1,300 LF of sidewalk and trail on south side of Route 50			<u>Monthly Remarks</u> Construction substantially completed 5/31/19. LAP close-out in progress.																	
Post-Construction																												
SRTS Flint Hill ES		04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19	On Hold <input type="checkbox"/>					
102/500-C50000 SRTS-133 AA1400133-14	Hunter Mill \$305,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCD: Rashid, Alan PM CPTED:						<u>Project Description</u> Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps			<u>Monthly Remarks</u> Construction substantially complete 1/10/19. Final inspection 3/6/19. LAP close-out complete. Final invoice submitted 5/21/19. VDOT permit released 9/19/19. Project constructed with project AA14000134-14.																	
Post-Construction																												
Old Crthouse Rd.SRTS		05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20	On Hold <input type="checkbox"/>					
102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill \$1,300,000 \$465,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Bajracharya, Sanjala PM CPTED:						<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road			<u>Monthly Remarks</u> TPP ID# 307. Funding via Safe Routes to School Grant. Utility relocation 80% completed. VDOT permit received on 4/2/19. Bid Authorization approval received from VDOT on 9/17/19. Bid advertised 9/30/19. Bid opening scheduled for 10/29/19.																	
Bid Advertisement																												

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
On Hold <input type="checkbox"/>																									
Wolftrap Elementary School SRTS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Lauretti, Francesco						Provide protected crosswalk at Beulah Rd and Talisman Dr and bike lanes along Beulah Rd for approx. 2,200 LF						Project scope received 8/1/19. Project initiation activities underway.										
SRTS-150			PM UTL:																						
AA1400150-19	\$250,000		PM LAD:																						
	\$14,000		PM UDCD:																						
			PM CPTED:																						
Pre-Design																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
On Hold <input type="checkbox"/>																									
Vienna Merrifield Bike Share			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Zahirieh, Shahla						Installation of 6 bike share stations within the Vienna Merrifield area						6 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings). Consultant design proposal underway.										
TF-000045-002-0			PM UTL:																						
TF-000045-002	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Pre-Design																									
Scotts Run Wlkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20		
On Hold <input type="checkbox"/>																									
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Dresser, John						Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						TMSAMS ID# 11 CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP date was 7/8/19. Construction is 15% complete. VPDES re-issuance received 8/29/19 and Notice of Transfer received 9/26/19.										
TMSAMS-107			PM UTL: Nguyen, Tan																						
AA1400107-13	\$4,566,000		PM LAD: Monahan, Clyde																						
	\$0		PM UDCD: Syed-Muhammad, Abul																						
			PM CPTED: Aguayo, Vanessa																						
Construction																									
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	05/18		
On Hold <input type="checkbox"/>																									
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis						Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road						TMSAMS ID# 13 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete. Final invoice submitted 8/29/19.										
TMSAMS-109			PM UTL: Nguyen, Tan																						
AA1400109-13	\$622,467		PM LAD: Shubert, Beth																						
	(\$50,533)		PM UDCD: Samiyi, Bijan																						
			PM CPTED: Harrell, William																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	05/18
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Marsh, Dennis						Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road						TMSAMS ID# 14 Construction substantially complete on 5/18/18. VDOT permit released 9/12/18. LAP close out complete. Final invoice submitted 8/29/19.								
TMSAMS-110			PM UTL: Nguyen, Tan																				
AA1400110-13		\$447,401 (\$139,599)	PM LAD: Shubert, Beth																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Dresser, John						Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike						TMSAMS ID# 24 Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS bond release is in progress. VDOT permit was released on 9/23/19. LAP close-out is in progress.								
TMSAMS-120			PM UTL: Nguyen, Tan																				
AA1400120-13		\$2,442,178 (\$15,733)	PM LAD: Finnell, Richard																				
			PM UDCCD: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	11/18	12/18	12/18	01/19	11/18	03/19
Transportation Improvements - Providence District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ruffner, Scott						Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns						Construction substantially complete on 3/13/19. Punch list items completed. Re-inspection completed. VDOT permit released 9/23/19.								
2G40-009-002-0			PM UTL:																				
2G40-009-002		\$75,000 (\$65,000)	PM LAD:																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED: Abifadel, Gibran																				
Post-Construction																							
VRE Rolling Road Station Parking Lot Expansion			08/18	NA	03/19	10/19	01/21	06/21	06/21	03/20	NA	NA	04/20	02/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
Design			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Fasceski, Jeff						Surface parking lot expansion						Pre-Final design in progress. Portion of design encroaches Dominion setbacks to transmission tower. Discussions with Dominion resulted in preparing revision options from design consultant to see how the project will be impacted to see if further discussions are required.								
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar																				
2G40-055-000		\$2,000,000 (\$900,000)	PM LAD: Glass, Lisa																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			12/17	NA	08/18	11/19	03/20	04/20	06/20	10/19	10/19	NA	01/20	03/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Turner, Latesa					Improve existing park access road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Re-use Development					Pre-final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Preparing 1st LDS submission.										
2G40-067-000-0			PM UTL:																				
2G40-067-000		\$4,000,000	PM LAD:																				
		\$1,200,000	PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				
Design																							
Sunrise Valley-Reston Parkway-Soapstone NS			03/18	06/18	04/19	10/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II	Hunter Mill		PM TDD: Shahnaj, Sonia					Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive					TPP ID# 189.04. RMAG ID# 4 Pre-final design is in progress. Project schedule developed up to pre-final design phase. Complete schedule to be developed pending the completion of pre-final design and the review of anticipated development application in the vicinity of the project.										
124/400-C40011			PM UTL: Maisel, Michael																				
2G40-085-002-0		\$9,100,000	PM LAD: Shubert, Beth																				
2G40-085-002		\$7,600,000	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II	Hunter Mill		PM TDD: Madhusudhan, Galappa					Reconstruct New Dominion Parkway with on-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway					TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.										
124/400-C40011			PM UTL: Nguyen, Tan																				
2G40-085-003-0		\$2,000,000	PM LAD:																				
2G40-085-003		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Reston Bike Share Phase II - Silver			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
RMAG Phase II	TBD		PM TDD: Shahnaj, Sonia					Installation of 21 bike share stations. 18 of the stations will be in parking lane. Install curb ramp for 2 of the 18 stations. Install concrete pad for the remaining 3 stations.					VDOT LUP is in progress for 18 of the 21 bike share stations within parking lane. Project initiation is underway for the remaining 3 stations that involves construction of concrete pad for the stations.										
124/400-C40011			PM UTL:																				
2G40-085-005-0		\$0	PM LAD:																				
2G40-085-005		\$0	PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

10/2018 On Hold

Project Manager/Assignments		Project Description	Monthly Remarks
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006 \$1,800,000 \$0	Hunter Mill	PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Wynands, Nicole	Construct on-road bike lanes by reducing median and lane widths TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.

Design

Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	01/20	11/18	NA	NA	11/18	12/19	12/18	04/19	NA	02/20	02/20	03/20	03/20	05/20	08/20
---------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Project Manager/Assignments		Project Description	Monthly Remarks
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007 \$1,250,000 (\$750,000)	Dranesville	PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCC: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran	645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive. TPP ID# 190.06 HMSAMS ID# 7. Land rights on 1 of 3 properties have been acquired. Utility relocations are completed (Cox). Plans were approved by LDS and sent to Bonds & Agreements on 6/6/19.

Land Acquisition

Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	01/19	07/19	11/19	08/18	11/18	NA	11/18	11/19	NA	NA	NA	01/20	01/20	01/20	01/20	02/20	05/20
----------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Project Manager/Assignments		Project Description	Monthly Remarks
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012 \$550,000 \$50,000	Dranesville	PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCC: Bajracharya, Sanjala PM CPTED: Delmare, Lauren	Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard TPP ID# 190.11. Final design is complete. LAD NTP 11/30/18. Land rights on 1 of 2 properties have been acquired. No utility relocations required. New streetlights to be added by NOVEC during construction. Signage plans, TMP plans, and Project Data Sheet are approved. Negotiations between NOVEC and the State regarding easements is ongoing.

Land Acquisition

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	12/19	12/19	NA	NA	NA	NA	NA	11/19	03/20	NA	12/19	01/20	NA	03/20	08/20	08/20
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	----	-------	-------	-------

On Hold

Project Manager/Assignments		Project Description	Monthly Remarks
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014 \$1,600,000 \$850,000	Hunter Mill	PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCC: PM CPTED: Delmare, Lauren	Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links TPP ID# 190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design distributed for review 8/8/19.

Design

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	10/19	12/20	02/21	02/21	01/20	03/20	NA	04/20	11/20	12/20	04/21	NA	03/21	04/21	NA	06/21	12/21	12/21	
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40010			PM TDD: Roberson, Jeanmarie						Provide 900 lf of 6' wide sidewalk on east side of Monroe Street to complete missing links						TPP ID#190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design underway.									
2G40-086-014-B-0			PM UTL: Maisel, Michael																					
2G40-086-014			PM LAD: \$1,600,000																					
			PM UDCCD: \$850,000																					
			PM CPTED: Delmare, Lauren																					
Design																								
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Roberson, Jeanmarie						Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths						TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.									
2G40-086-015-0			PM UTL: Nguyen, Tan																					
2G40-086-015			PM LAD: \$6,100,000																					
			PM UDCCD: \$1,100,000																					
			PM CPTED: Wynands, Nicole																					
Design																								
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	01/20	02/20	03/20	04/21	11/20	
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Lauretti, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						TPP ID#: 189.10 RMAG ID# 10. Final design distributed for review 9/13/19.									
2G40-086-018-0			PM UTL: Hunter Mill																					
2G40-086-018			PM LAD: \$500,000																					
			PM UDCCD: \$0																					
			PM CPTED: Delmare, Lauren																					
Design																								
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23	
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013			PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. In accordance with the 12/18/18 meeting with Supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along south side Burke Road from Parakeet Drive to Mill Cove Court. Project schedule developed based on the resolution of the walkway width along the south side of the project. 2nd pre-final design distributed for review 8/2/19.									
2G40-087-003-0			PM UTL: Nguyen, Tan																					
2G40-087-003			PM LAD: \$8,500,000																					
			PM UDCCD: \$7,500,000																					
			PM CPTED: Luo, Caijun																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie						<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<u>Monthly Remarks</u> TPP ID#26. Project is on hold. Capital Projects and Traffic Engineering Division (CPTED) staff have the lead to complete an intersection traffic and scope analysis, which are expected to be completed in Fall 2019. Project schedule to be determined once the analysis is completed and project scope is updated.								
124/400-C40013	Providence		PM UTL:																				
2G40-087-004-0			PM LAD:																				
2G40-087-004	\$1,600,000		PM UDCC:																				
	\$0		PM CPTED: Bandy, Audra																				

Study

Backlick Road and Industrial Road			04/19	10/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<u>Monthly Remarks</u> TPP ID# 21 & 91 Preliminary design is in progress. Utility designation is completed. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.								
124/400-C40013	Mason		PM UTL:																				
2G40-087-010-0	Lee		PM LAD:																				
2G40-087-010	\$5,500,000		PM UDCC:																				
	\$1,500,000		PM CPTED: Harrell, William																				

Design

Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	12/20	04/20
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<u>Monthly Remarks</u> TPP ID# 313. Construction NTP 10/4/19. Signal timing approval received from VDOT 9/27/19. Construction authorized 9/18/19. Permit received 8/12/19. LAD completed on 2/4/19.								
124/400-C40013	Dranesville		PM UTL: Nguyen, Tan																				
2G40-087-011-0			PM LAD: Maye, Kimberly																				
2G40-087-011	\$1,300,000		PM UDCC: Bhinge, Deepak																				
	\$100,000		PM CPTED: Borkowski, Tad																				

Bid Advertisement

Terminal Rd LTL at Rt 286			05/19	09/19	03/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<u>Monthly Remarks</u> Intermediate design is in progress. Utility survey received on 9/13/19.								
124/400-C40013	Mount Vernon		PM UTL:																				
2G40-087-020-0			PM LAD:																				
2G40-087-020	\$2,250,000		PM UDCC:																				
	\$750,000		PM CPTED: Qi, Maggie																				

Design

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<p>Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy</p> <p>05/15 NA 01/16 06/16 06/17 05/17 09/18 07/16 NA NA 05/17 10/17 07/17 08/17 NA 10/18 NA NA 12/18 02/18 03/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-006-0</p> <p>2G40-088-006 \$350,000 (\$50,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 600 LF of sidewalk on north side of Glade Drive</p> <p><u>Monthly Remarks</u> TPP ID#126. Punch list complete. Construction substantially complete on 3/29/19. VDOT permit released 9/24/19.</p>																							
<p>Post-Construction</p>																							
<p>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</p> <p>05/15 NA 01/16 06/16 01/18 05/17 12/19 09/18 NA NA 09/18 10/19 07/17 08/17 NA 01/20 NA NA 03/20 02/18 09/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-007-0</p> <p>2G40-088-007 \$800,000 \$150,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive</p> <p><u>Monthly Remarks</u> TPP ID#127. Final plans approved on 2/6/19. Plat was revised on 5/10/19. Public Hearing for Acquisition of Land Rights held 9/24/19. Land rights on 4 of 5 properties have been acquired. LAD NTP 9/17/18.</p>																							
<p>Land Acquisition</p>																							
<p>Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy</p> <p>11/15 12/15 08/16 02/17 11/17 05/18 11/18 03/17 NA NA 11/17 08/18 10/18 01/19 NA 01/19 02/19 02/19 04/19 03/19 07/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-009-0</p> <p>2G40-088-009 \$850,000 \$350,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road and intersection improvements at Old Reston Avenue</p> <p><u>Monthly Remarks</u> TPP ID#177. Final construction package submitted to UDCCD on 1/25/19. Construction NTP 6/10/19. Substantially complete 7/26/19. VDOT permit released 10/17/19.</p>																							
<p>Post-Construction</p>																							
<p>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</p> <p>03/15 10/15 12/15 05/16 06/18 06/17 08/18 11/16 NA NA 12/16 06/18 09/18 04/19 NA 02/19 NA NA 05/19 07/18 10/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-014-0</p> <p>2G40-088-014 \$1,600,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Syed-Muhammad, Abul PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps</p> <p><u>Monthly Remarks</u> TPP ID#103. Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction 80% complete.</p>																							
<p>Construction</p>																							

Oct 2019

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<p>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-015-0 \$700,000</p> <p>2G40-088-015 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCC: Stevens, Michael PM CPTED: Harrell, William</p> <p><u>Project Description</u> Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps</p> <p><u>Monthly Remarks</u> TPP ID#094. Construction substantially complete 2/28/19. VDOT punchlist received 10/8/19.</p>																												
<p>Post-Construction</p>																												
<p>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-016-0 \$2,400,000</p> <p>2G40-088-016 \$600,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCC: Metafria, Fasika PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#305. Final construction package submitted to UDCC on 5/20/19. WGL relocation is complete. Bid Ad 5/22/19. Bid opening 6/24/19. Construction award 8/30/19. Pre-construction meeting held 10/9/19. A Pardon Our Dust meeting is scheduled for 10/21/19. Construction NTP 10/21/19. Schedule adjusted due to construction contract duration.</p>																												
<p>Construction</p>																												
<p>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-017-0 \$1,750,000</p> <p>2G40-088-017 \$800,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: Rashid, Alan PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 6-foot concrete sidewalk on north side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID #143. Construction 15% complete. Construction NTP 7/9/19. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.</p>																												
<p>Construction</p>																												
<p>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-018-0 \$1,600,000</p> <p>2G40-088-018 \$600,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCC: Rashid, Alan PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 6-foot concrete sidewalk on north side of Kirby Road</p> <p><u>Monthly Remarks</u> TPP ID#142. Construction 30% complete. Construction NTP 7/9/19. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.</p>																												
<p>Construction</p>																												

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Franconia Rd. @ Westchester St. Median Refuge		04/16	NA	03/17	09/17	03/18	07/17	11/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	04/19	NA	NA	04/19	03/18	06/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program		PM TDD: Beall, James							Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive					TPP ID#122. Final construction authorization package sent to UDCCD 4/12/19. Construction NTP 4/29/19. Substantially complete 6/27/19. VDOT punchlist received 8/15/19 and is being addressed.														
124/400-C40011 Lee		PM UTL:																										
2G40-088-022-0		PM LAD: Glass, Lisa																										
2G40-088-022 \$300,000		PM UDCCD: Lim, Vannak																										
\$0		PM CPTED: Knight, Ryan																										
Post-Construction																												
Idylwood Road Walkway - Norwalk St. southward		05/17	07/17	12/17	06/18	09/18	01/19	01/19	NA	NA	NA	NA	NA	NA	NA	NA	02/19	NA	NA	04/19	08/19	06/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program		PM TDD: Nabavi, Seyed							Construct 200 LF of 5-foot wide sidewalk along Idylwood Road					TPP ID# 136. Construction substantially complete on 6/21/19. Punchlist complete. VDOT permit released 9/19/19.														
124/400-C40011 Dranesville		PM UTL: Nguyen, Tan																										
2G40-088-024-0		PM LAD:																										
2G40-088-024 \$300,000		PM UDCCD: Cutler, Tom																										
(\$290,000)		PM CPTED: Qi, Maggie																										
Post-Construction																												
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	02/20	06/20	05/21	11/20	10/21	09/20	12/20	NA	01/21	09/21	08/21	01/22	NA	01/22	03/22	04/22	03/22	03/22	12/22						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program		PM TDD: Dresser, John							Provide 8-foot wide asphalt walkway on south side of Magarity Road.					TPP Project #150- HMSAMS - A 2nd Intermediate Design is underway following scoping changes resulting from 1st submission reviews. Scoping changes include the addition of new crosswalks and potential refuge islands, reducing parking by adding a buffer strip, and increasing the walkway width from 6' to 8'. A Citizens Meeting is scheduled for 11/13/19.														
124/400-C40011 Providence		PM UTL: Yusufoglu, Eldar																										
2G40-088-025-0 Dranesville		PM LAD: Monahan, Clyde																										
2G40-088-025 \$3,500,000		PM UDCCD: Syed-Muhammad, Abul																										
\$2,500,000		PM CPTED: Wynands, Nicole																										
Design																												
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	11/19	07/20	07/21	10/21	10/21	09/20	12/20	NA	12/20	07/21	08/21	03/22	NA	12/21	01/22	02/22	03/22	12/22	12/22						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program		PM TDD: Shahnaj, Sonia							Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					TPP ID# 154. Environmental work is underway. USACE issued Preliminary Jurisdictional Determination on 6/28/19. Cultural Resources Studies is finalized and will be submitted to DHR. Intermediate design is in progress.														
124/400-C40011 Mount Vernon		PM UTL: Pugh, Richard																										
2G40-088-026-0		PM LAD:																										
2G40-088-026 \$5,500,000		PM UDCCD:																										
(\$1,000,000)		PM CPTED: Hamidi, AJ																										
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</p> <p>02/17 05/17 05/18 09/18 03/19 11/19 11/19 02/19 NA NA 02/19 10/19 11/19 07/20 NA 08/20 NA NA 09/20 03/21 03/21</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-027-0 \$1,900,000</p> <p>2G40-088-027 \$500,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Wells, Chris</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the south side of North Shore Drive</p> <p><u>Monthly Remarks</u> TPP ID#155. Final design is in progress. DRB meeting held 10/15/19. LAD NTP issued on 2/28/19. Land rights on 9 of 12 properties have been acquired. Utility coordination is ongoing. DRB approval is required before land acquisition can be finalized.</p>																							
<p>Land Acquisition</p>																							
<p>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</p> <p>08/16 01/17 03/18 11/19 12/20 02/21 08/21 05/20 06/20 NA 07/20 03/21 TBD TBD NA 01/22 02/22 03/22 04/22 12/22 02/23</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Mason</p> <p>2G40-088-028-0 \$6,250,000</p> <p>2G40-088-028 \$1,950,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road</p> <p><u>Monthly Remarks</u> TPP ID#172. Pre-final design is in progress. Test hole request submitted in June 2019. Storm drain video pipe inspections and geotechnical soil borings were completed in July 2019. Schedule was delayed in September due to allow additional time to complete test holes for the project.</p>																							
<p>Design</p>																							
<p>Georgetown Pike Trail Phase IV</p> <p>02/16 01/17 08/17 02/18 12/18 08/19 03/19 07/18 NA NA 10/18 01/19 11/18 05/19 NA 04/19 05/19 05/19 06/19 08/20 11/19</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-036-0 \$1,000,000</p> <p>2G40-088-036 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad</p> <p><u>Project Description</u> Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike</p> <p><u>Monthly Remarks</u> TPP ID# 125 Utility relocations completed 5/31/19 (Verizon, Dominion). Pre-construction meeting held on 7/2/19. Construction NTP 7/22/19. Construction is 95% complete. A Trail opening event is scheduled for 10/23/19.</p>																							
<p>Construction</p>																							
<p>Hunter Village Dr Walkway (Wentworth to Flax)</p> <p>12/17 01/18 06/18 11/18 07/19 11/19 04/20 07/19 NA NA 07/19 03/20 04/20 07/20 NA 07/20 08/20 08/20 08/20 07/20 01/21</p> <p>On Hold <input type="checkbox"/></p>																							
<p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Springfield</p> <p>2G40-088-038-0 \$600,000</p> <p>2G40-088-038 \$300,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: Engida, Samuel PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive</p> <p><u>Monthly Remarks</u> TPP ID#134. Final design is in progress. NTP issued to LAD on 7/29/19. Land rights on 0 of 4 properties have been acquired. Stormwater Management Approval received 6/29/19. Consultant revising design to avoid conflicts with utility pole. Approved Pavement Marking plans received from VDOT on 8/29/19. Consultant addressing comments received from LAD to avoid impacts to existing wooden fence.</p>																							
<p>Land Acquisition</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	03/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Zahirieh, Shahla	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Pre-final design plans underway.									
2G40-088-044-0			PM UTL:	Maisel, Michael																
2G40-088-044	\$700,000		PM LAD:	Baker, Lisa																
	\$100,000		PM UDCCD:																	
			PM CPTED:	Harrell, William																

Design

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	08/21	10/21	10/21	12/19	03/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason		PM TDD:	Fasceski, Jeff	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Plans submitted to ESI for review on 9/26/19. Received ESI approval on 10/11/19. Plans submission to LDS being prepared.									
2G40-088-049-0			PM UTL:	Nguyen, Tan																
2G40-088-049	\$1,300,000		PM LAD:	Finnell, Richard																
	\$800,000		PM UDCCD:																	
			PM CPTED:																	

Design

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	02/20	08/20	08/21	01/22	01/22	01/21	TBD	NA	03/21	11/21	TBD	TBD	NA	03/22	04/22	05/22	06/22	04/23	04/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including missing link to Innovation Station						TPP ID 211 - Design Task Order was approved on 7/19/19. Preliminary plans received on 9/30/19 and comments returned on 10/3/19.									
2G40-088-062-0			PM UTL:	Nguyen, Tan																
2G40-088-062	\$1,750,000		PM LAD:																	
	\$0		PM UDCCD:																	
			PM CPTED:	Wells, Chris																

Design

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	03/20	07/20	NA	07/20	08/20	09/20	10/20	09/21	04/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Final Design is in progress. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a follow up to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request. Responses to additional requests made by VDOT for Limited Access Line were sent on 9/25/19.									
2G40-088-066-0			PM UTL:	Pugh, Richard																
2G40-088-066	\$800,000		PM LAD:																	
	\$300,000		PM UDCCD:																	
			PM CPTED:	Lilley, Ronald																

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	01/20	02/21	04/21	04/21	02/20	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate plans distributed for review on 9/17/19.								
2G40-088-069-0			PM UTL: Pugh, Richard																				
2G40-088-069	\$2,150,000		PM LAD: Strayhorne, Robert																				
	\$900,000		PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	03/20	TBD	11/20	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Survey received from County surveyor 6/5/19. Survey forwarded to Consultant on 6/10/19. Draft concept received 7/31/19 and was reviewed. Utility designation received on 10/2/19. A portion of the scope was revised to reduce grading and tree loss, and to improve pedestrian traffic pattern. Revised scope to consultant on 8/23/19. Revised concept design received 9/12/19. NTP to proceed to Pre-final design issued 10/9/19.								
2G40-088-072-0			PM UTL:																				
2G40-088-072	\$850,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 7/15/19 to review issues with project encroachment into floodplain. Received proposal for review of encroachment and impacts of possible realignment of walkway. Comments returned 7/30/19. Revised proposal received 8/6/19 and was approved and NTP issued on 8/9/19. Conceptual design of three options received 9/6/19 and under review. Schedule to be developed after evaluation.								
2G40-088-073-0			PM UTL:																				
2G40-088-073	\$750,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wells, Chris																				

Survey

Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50						TPP ID# 87.3 Preliminary design complete. CPTED review underway.								
2G40-088-074-0			PM UTL:																				
2G40-088-074	\$850,000		PM LAD:																				
	\$200,000		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie			Approximately 1190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements			TPP ID# 87.4 Preliminary design complete. CPTED review underway.														
2G40-088-075-0			PM UTL:																				
2G40-088-075	\$1,700,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie			Approximately 755 LF of 5-foot wide concrete sidewalk on the south side of Route 50 frontage road			TPP ID# 87.5 Preliminary design complete. CPTED review underway.														
2G40-088-076-0			PM UTL:																				
2G40-088-076	\$900,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	07/19	01/20	01/21	03/21	03/21	01/20	TBD	NA	04/20	11/20	TBD	TBD	NA	06/21	07/21	08/21	09/21	12/21	12/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive			TPP ID#657. Survey received on 4/19/19. Intermediate design submitted to VDOT & other County agencies on 7/10/19.. Allowance requested by the consultant for crosswalk study was approved on 8/23/19. Consultant addressing revised scope comments received from CPTED on 8/7/19. Consultant addressing comments received from VDOT on 8/15/19. CPTED coordinating with Supervisor's office to finalize the location of cross walk, based on cross walk study report submitted by consultant.														
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077	\$250,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Route 50 Walkway (Ellenwood Dr to Chichester Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie			Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades.			TPP ID# 87.4 Preliminary design complete. CPTED review underway.														
2G40-088-079-0			PM UTL:																				
2G40-088-079	\$150,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	TBD	05/23	05/23
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-----	-------	-------

Rt.28 Widening (PWC L to Rt.29) NVTA-70
124/400-C40017 Sully
2G40-100-000-0 Springfield
2G40-100-000 \$86,480,000
 \$9,855,000

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Maisel, Michael
 PM LAD: Cate, Dennis
 PM UDCD:
 PM CPTED: Chellappa, Smitha

Project Description
 Widen Route 28 from 4 lanes to 6 lanes

Monthly Remarks
TPP ID# 062. RFP released 9/23/19. Design Public Hearing held 9/23/19. Geotechnical analysis and Traffic study approved by VDOT. VDOT concurred with 30% plans for RFP release. NEPA Categorical Exclusion(CE) received confirmation from FHWA on 7/19/19 that CE is complete and available for public review. Comments on Design Public Hearing and CE closed on 10/7/19. Design-Build award anticipated in Spring 2020.

Design

			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Balls Hill Rd/Old Dominion Dr Int
124/400-C40013 Dranesville
2G40-152-000-0
2G40-152-000 \$20,500,000
 \$0

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: Guarino, Michael

Project Description
 Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement

Monthly Remarks
 The Feasibility Study/ Preferred Alternative received from CPTED on 5/8/19 and is under review. RFPs requested from two consultants and are under review.

Pre-Design

00559 Richmond Highway NB @ Pohick Road	01/18	NA	10/18	NA	12/18	02/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	05/19	05/19	06/19	08/19
--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-00559
TS-000016-046 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Install bus shelter and loading pad

Monthly Remarks
 Final construction package sent to UDCD on 4/8/19. Part of UDCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/30/19. Building inspection of shelter completed 9/1/19.

Post-Construction

00673 Lawrence Street EB @ Russell Road	05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	03/19	NA	NA	NA	07/19	09/19	10/19	11/19	07/20	02/20
--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Lee
4YP202-00673
TS-000014-038 \$50,000
 \$25,249

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.

Monthly Remarks
 Construction authorized on 7/26/19. Part of UDCD Task Order #37.

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
00770 Telegraph Road SB @ Franconia Rd			08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	11/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia				Install concrete loading pad and sidewalk connection from the new pad to the existing trail.				Final design received on 4/17/19. Plat completed on 5/23/19. LAD NTP 5/24/19. Land rights on 0 of 1 properties have been acquired.														
4YP202-00770			PM UTL:																						
TS-000014-040	\$50,000		PM LAD: Strayhorne, Robert																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	02/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.				Part of UDCCD Task Order #21. Construction NTP 1/29/18. Substantially complete 2/27/19. Awaiting VDOT permit release.														
4YP202-01184			PM UTL:																						
TS-000016-025	\$75,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				Intermediate design submitted 9/10/19.														
4YP202-01433			PM UTL:																						
TS-000011-033	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	10/19	09/20	11/19	08/20	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	10/20	11/20	11/20	11/20	04/21	04/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Project will be redesigned.														
4YP202-02092			PM UTL:																						
TS-000017-029	\$50,000		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02093 Gallows Road SB @ Gatehouse Road		Gatehouse	07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	TBD	NA	09/19	01/20	NA	NA	NA	03/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02093			PM UTL:																						
TS-000017-030	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02100			PM UTL:																						
TS-000017-031	\$50,000		PM LAD: Honnick, John																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02101			PM UTL:																						
TS-000017-032	\$50,000		PM LAD: Honnick, John																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02114 Gallows Road SB North of Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.																
4YP202-02114			PM UTL:																						
TS-000017-028	\$50,000		PM LAD: Honnick, John																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

02152 Glade Drive NB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 04/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20 12/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02152
 TS-000013-039 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02153 Glade Drive SB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 01/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02153
 TS-000013-040 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02154 Glade Drive NB @ Green Range Drive 07/18 TBD NA 01/19 06/19 11/19 04/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20 12/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02154
 TS-000013-041 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02155 Glade Drive SB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 04/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20 12/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02155
 TS-000013-042 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	08/19	05/19	07/19	11/18	NA	NA	05/19	06/19	NA	NA	NA	09/19	11/19	11/19	11/19	09/19	12/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus pad, sidewalk, and curb ramp				Final construction package submitted to UDCD on 9/11/19. Part of UDCD Task Order #38.													
4YP202-02637			PM UTL:																					
TS-000013-037	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02647 Lorton Station Boulevard NB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	08/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mount Vernon	PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Construction authorized on 2/12/19. Part of UDCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/21/19.													
4YP202-02647			PM UTL:																					
TS-000016-049	\$50,000		PM LAD:																					
	\$50,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
02709 Lorton Station Boulevard WB @ Graysons Mill Lane			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	08/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mount Vernon	PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Construction authorized on 2/12/19. Part of UDCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/22/19.													
4YP202-02709			PM UTL:																					
TS-000016-048	\$50,000		PM LAD:																					
	\$50,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
02711 Lorton Station Boulevard SB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	08/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mount Vernon	PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Construction authorized on 2/12/19. Part of UDCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/30/19.													
4YP202-02711			PM UTL:																					
TS-000016-050	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02714 Lorton Station Boulevard @ Percy Simms Drive			08/18	01/19	02/19	NA	03/19	05/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	07/19	08/19	08/19	08/19	02/20	08/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Construction authorized on 7/26/19. Part of UDCD Task Order #36. Substantially complete 8/21/19.													
4YP202-02714			PM UTL:																					
TS-000016-047	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	07/19	07/19	08/19	03/20	11/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCD Task Order #35.													
4YP202-03132			PM UTL:																					
TS-000018-022	\$50,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	12/18	05/19	06/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	09/19	09/19	09/19	09/19	09/19	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max				Install new bus shelter				Countywide permit package submitted 7/29/19. Building permit for shelter received 5/6/19. Construction authorized 9/24/19. Part of UDCD Task Order #38.													
4YP202-03181			PM UTL:																					
TS-000014-036	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Intermediate design submitted 9/10/19.													
4YP202-03217			PM UTL:																					
TS-000016-051	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03230 - Kingstowne Blvd WB @ Kingstowne Center			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	07/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03230			PM TDD: Lauretti, Francesco				Install new bus shelter.				Substantially complete 7/30/19. Building inspection of shelter pending. Project completed by Signal Outdoor.												
TS-000014-034		\$20,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD:																				
			PM CPTED:																				
Post-Construction																							
03231 - Kingstowne Blvd WB @ Barclay Drive			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	07/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03231			PM TDD: Lauretti, Francesco				Install new bus shelter.				Substantially complete 7/30/19. Building inspection of shelter pending. Project constructed by Signal Outdoor.												
TS-000014-035		\$20,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCCD:																				
			PM CPTED:																				
Post-Construction																							
03237 South Van Dorn Street NB @ Kingstowne Boulevard			01/18	NA	07/18	NA	03/19	05/19	04/19	11/18	NA	NA	12/18	03/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	12/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03237			PM TDD: Hojatzadeh, Max				Install bus shelter				Construction authorization package submitted 7/22/19. Part of UDCCD Task Order #36.												
TS-000014-037		\$50,000	PM UTL:																				
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03238 Reston Parkway SB @ Glade Drive			05/18	07/18	08/18	NA	01/19	12/19	09/19	04/19	NA	NA	06/19	09/19	NA	NA	NA	11/19	01/20	02/20	03/20	09/20	06/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03238			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				LAD completed on 9/3/19. Draft construction packages submitted to UDCCD on 9/9/19. Countywide permit package submitted on 9/26/19.												
TS-000013-038		\$50,000	PM UTL:																				
		\$50,000	PM LAD: Najeeb, Mohammed																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03397 South Lakes Dr NB @ Tanbark Dr			01/19	03/19	05/19	NA	08/19	09/19	09/19	NA	NA	NA	09/19	10/19	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.				Land acquisition notice to proceed for letter of permission on 9/5/19. 1 of 2 letters of permission have been signed. Reston DRB application submitted for review on 10/3/19.														
4YP202-03397			PM UTL:																						
TS-000013-043	\$50,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Intermediate design submitted 9/10/19.														
4YP202-03817			PM UTL:																						
TS-000013-044	\$50,000		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	07/19	12/18	NA	NA	01/19	06/19	NA	NA	NA	09/19	10/19	11/19	12/19	09/20	03/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Shahnaj, Sonia				Install concrete loading pad, new bus shelter and trash can.				Construction authorized on 9/9/19. Part of UDCCD Task Order #38.														
4YP202-03859			PM UTL:																						
TS-000015-017	\$50,000		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	12/18	05/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	06/19	07/19	07/19	08/19	09/19	12/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Sully	PM TDD: Hojatzadeh, Max				Install bus shelter				Final construction package submitted on 6/24/19 to UDCCD. Part of UDCCD Task Order #36.														
4YP202-04209			PM UTL:																						
TS-000019-005	\$30,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
04213 Lee Jackson Memorial Hwy WB @ Alder Woods Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Sully		PM TDD: Vanzandt, Mark				Install bus pad, bench, sidewalk, and curb ramp.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38.													
4YP202-04213			PM UTL:																					
TS-000019-006	\$50,000		PM LAD:																					
	\$34,623		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04214 Lee Jackson Memorial Hwy EB @ Dorforth Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus pad and bench.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38.													
4YP202-04214			PM UTL:																					
TS-000018-023	\$50,000		PM LAD:																					
	\$41,337		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04218 Lee Jackson Memorial Hwy EB @ Hidden Glade Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install loading pad, bench, and curb ramp.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38.													
4YP202-04218			PM UTL:																					
TS-000018-024	\$50,000		PM LAD:																					
	\$39,241		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Install new shelter.				Construction substantial complete. Building inspection pending.													
4YP202-04594			PM UTL:																					
TS-000017-026	\$30,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009	Providence	\$15,000 \$12,880	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading Pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCCD 8/9/19. Part of UDCCD Task Order #37.													
On Hold <input type="checkbox"/>																							
Construction																							
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence	\$15,000 \$12,702	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCCD 8/9/19. Part of UDCCD Task Order #37.													
On Hold <input type="checkbox"/>																							
Construction																							
04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	03/20	03/20
Bus Stop Improvements 124/400-C40011 4YP202-04938 TS-000017-033	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.			<u>Monthly Remarks</u> Construction authorized on 8/9/19. Part of UDCCD Task Order #37.													
On Hold <input type="checkbox"/>																							
Construction																							
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	07/19	09/17	NA	NA	09/17	06/19	12/18	01/19	NA	08/19	09/19	09/19	09/19	06/19	12/19
Bus Stop Improvements 124/400-C40011 4YP202-05076 TS-000013-033	Hunter Mill	\$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install ADA compliant loading pad and bench.			<u>Monthly Remarks</u> LAD complete 6/26/19. Project plans have been redesigned based on property owner request. DVP utility relocations have been completed. Construction authorization package submitted to UDCCD on 8/22/19. Part of UDCCD Task Order #38.													
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	01/20	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark					Install shelter, bench, and trashcan.					Intermediate design submitted 9/27/19.										
4YP202-06118			PM UTL:																				
TS-000016-052	\$50,000		PM LAD:																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
06262 Jones Branch Dr EB @ Lincoln Center Ct			11/18	02/19	07/19	NA	08/19	06/20	06/20	10/19	NA	NA	10/19	04/20	NA	NA	NA	09/20	10/20	11/20	12/20	03/21	03/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia					Install concrete loading pad					Final Plat received on 10/7/19. LAD NTP issued on 10/8/19.										
4YP202-06262			PM UTL:																				
TS-000017-034	\$30,000		PM LAD:																				
	\$30,000		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
06465 Lawrence Street WB @ Russell Road			05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	07/19	09/19	10/19	11/19	07/20	02/20
Bus stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia					Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.					Construction authorized on 7/26/19. Part of UDCCD Task Order #37.										
4YP202-06465			PM UTL:																				
TS-000014-039	\$50,000		PM LAD: Glass, Lisa																				
	\$27,623		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
09082 Town Center Parkway SB @ New Dominion Parkway			06/17	NA	12/17	03/18	08/19	07/18	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	11/19	12/19	01/19	01/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max					Install concrete loading pad					Final construction package submitted to UDCCD on 10/2/19.										
4YP202-09082			PM UTL:																				
TS-000013-036	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	09/19
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031 \$1,600,000 \$200,000			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Bhinge, Deepak PM CPTED:				<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete 9/6/19.												
On Hold <input type="checkbox"/>																							
Post-Construction																							
Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03200 ST-000003-032 \$1,350,000 (\$175,000)			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete on 5/22/18. VDOT punch list complete. VDOT re-inspection completed 7/12/19. VDOT permit released 9/19/19.												
On Hold <input type="checkbox"/>																							
Post-Construction																							
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	10/19
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-04800 ST-000003-048 \$1,700,000 \$700,000			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 85% complete.												
On Hold <input type="checkbox"/>																							
Construction																							
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	03/20
Spot Improvements 124/400-C40011 RSP101-01400 2G40-028-012 \$2,500,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. All utility relocations are complete. Construction NTP 6/17/19. VDOT signal timing approval received 7/9/19. Signal foundation design submitted to VDOT 9/25/19.												
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chain Bridge Road @ Wasp Lane RRFB	NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20
------------------------------------	----	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Capital Projects - Dranesville District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
303/300-C30010	Dranesville		PM TDD:	Fasceski, Jeff	Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane						TPP ID#692. Draft construction package submitted to UDCD 9/2/19. UDCD negotiating pricing with Contractor. Final construction package is in progress.									
ST-000005-002-0			PM UTL:																	
ST-000005-002		\$100,000	PM LAD:																	
		\$60,000	PM UDCD:	Stevens, Michael																
			PM CPTED:	Delmare, Lauren																

Design

	TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
--	-----	----	-------	----	----	----	----	-------	-------	----	----	-------	----	----	----	----	----	----	----	----	----	----	-----

Stonecroft Boulevard Widening			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
Police Station	Sully		PM TDD:	Vanzandt, Mark	Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.									
304/300-C30050			PM UTL:	Nguyen, Tan																
009217-0			PM LAD:	Kresge, Carol																
5G25-064-000		\$800,678	PM UDCD:																	
		\$0	PM CPTED:	Guarino, Michael																

Construction

	03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	10/19	11/19	12/19	01/20	02/19	10/20
--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Lee		PM TDD:	Turner, Latesa	Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Received VDOT comment clearance on 7/22/19. VDOT permit application submitted 9/10/19 and permit received 10/3/19. Utility relocations (WGL and FFX Water) are complete. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized. Draft construction package submitted to UDCD 9/24/19.									
2G25-097-000-0			PM UTL:	Nguyen, Tan																
2G25-097-000		\$3,500,000	PM LAD:	Shubert, Beth																
		(\$500,000)	PM UDCD:	Rashid, Alan																
			PM CPTED:	Guarino, Michael																

Design

Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)	08/18	11/18	NA	08/19	04/20	12/20	12/20	03/20	NA	NA	05/20	12/20	NA	NA	NA	02/21	03/21	04/21	05/21	10/21	10/21
---	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill		PM TDD:	Lauretti, Francesco	Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. Survey is complete. Pre-final design distributed for review 8/2/19.									
4YP201-PB009-C			PM UTL:	Yusufoglu, Eldar																
ST-000021-009		\$500,000	PM LAD:	Baker, Lisa																
		\$0	PM UDCD:																	
			PM CPTED:	Hamidi, AJ																

Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park		06/11	NA	04/09	08/12	12/18	07/18	10/19	09/17	12/17	NA	09/17	10/19	03/18	02/20	NA	11/19	12/19	01/20	03/20	12/19	05/21									
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023 Lee \$6,750,000 \$750,000		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCCD: Samiyi, Bijan PM CPTED:						<u>Project Description</u> Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						<u>Monthly Remarks</u> /Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD NTP issued 9/6/17. Land rights on 6 of 7 properties acquired. Final project plat and u/utility permit documents with GSA for sign off. Dominion Power, Cox and Verizon waiting on GSA permit, MCI cable relocation complete. Signal Plan approved. LDS approval on SWM and VDOT approval of MOT in May 2018. VPDES re-issuance received 8/15/19. Revised ramp plans to VDOT on 9/25/19 for approval to apply for permit. All other comments satisfied. Land rights completion and utility permits are anticipated in October, 2019.						On Hold <input type="checkbox"/>											
Land Acquisition																															
Oak St. Wilkwy from West of Morgan Ln to I-495 Overpass		05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17									
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB038B ST-000021-038 Providence \$558,737 \$218,737		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Stevens, Michael PM CPTED: Harrell, William						<u>Project Description</u> Approximately 230 LF of pedestrian improvements along south side of Oak Street						<u>Monthly Remarks</u> Construction substantially complete on 10/2/17. Fence construction completed on 12/3/18. VDOT permit released 9/23/19.						On Hold <input type="checkbox"/>											
Post-Construction																															
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17									
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000 Braddock \$15,547,538 (\$1,131,245)		<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane						<u>Project Description</u> Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction substantially completed 11/14/17. Punch list work is in progress. Revised ponds as-builts resubmitted to VDOT 9/12/19. VDOT inspected ponds on 10/10/19.						On Hold <input type="checkbox"/>											
Post-Construction																															
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17									
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000 Mount Vernon \$6,817,000 (\$80,209)		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad						<u>Project Description</u> Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction complete. Final inspection 1/31/18. VDOT permit release is contingent on street acceptance approval. Street Acceptance Public Hearing 5/7/19. VDOT's post-construction comments have been addressed and response documents are being prepared for resubmission to VDOT in October.						On Hold <input type="checkbox"/>											
Post-Construction																															

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Wiehle Ave.Phase II 304/300-C30050 5G25-028-000-A-0 5G25-028-000	Hunter Mill	\$1,082,200 \$25,000	NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16		
Post-Construction			<p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: McCorkle, Lisa PM CPTED:</p> <p><u>Project Description</u> Four lane road from Fairfax County Parkway to Reston Avenue.</p> <p><u>Monthly Remarks</u> Public Hearing for Acceptance into Secondary Street system held 10/15/19. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit.</p>																						
Wiehle Ave.Phase III 304/300-C30050 5G25-028-000-B-0 5G25-028-000	Dranesville	\$1,082,200 \$25,000	NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16		
Post-Construction			<p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: McCorkle, Lisa PM CPTED:</p> <p><u>Project Description</u> Four lane road from Dranesville Road to Fairfax County Parkway.</p> <p><u>Monthly Remarks</u> Public Hearing for Acceptance into Secondary Street system held 10/15/19. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit.</p>																						
Fairfax County Pkwy Rt. 29 to Braddock Rd. Spot Improvements 304/300-C30050 5G25-049-000-A-0 5G25-049-000	Springfield	\$2,400,000 \$0	02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	02/18		
Post-Construction			<p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Maggard, Lisa PM UDCD: Samiyi, Bijan PM CPTED: Shin, Sung</p> <p><u>Project Description</u> Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange</p> <p><u>Monthly Remarks</u> Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18. VDOT re-inspection completed 6/20/19. VDOT permit released 9/19/19.</p>																						
Braddock Rd./Roberts Road NB Right Turn Lane Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002	Braddock	\$1,600,000 \$750,000	01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	12/19	01/20	02/20	03/20	09/20	09/20		
Design			<p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCD: Cutler, Tom PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road</p> <p><u>Monthly Remarks</u> TPP ID#B258. VDOT approved signal plans and signing & marking plans received on 10/8/19. VDOT permit application submitted 10/17/19. Draft construction package submitted to UDCD on 10/3/19.</p>																						

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
North Chambliss St./Beauregard St.		08/19	NA	12/19	07/20	05/21	09/21	09/21	09/20	10/20	NA	11/20	07/21	08/21	11/21	NA	12/21	TBD	TBD	02/22	08/22	08/22
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD: Nabavi, Seyed					Extend island at slip lane and construct approximately 1000 LF of 5-ft sidewalk from Meeting House Way to Lincolnia Senior Center entrance					TPP Plan ID#B261. Intermediate design is in progress. Design NTP sent on 8/21/19. Survey completed on 7/18/19.										
5G25-059-003-0		PM UTL: Nguyen, Tan																				
5G25-059-003	\$2,000,000	PM LAD: Alcon, Kelly																				
	\$1,000,000	PM UDCCD: Chellappa, Smitha																				
Survey																						
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	11/19	11/19	10/18	10/18	NA	11/18	09/19	09/19	02/20	NA	03/20	NA	NA	05/20	05/19	03/21
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#B267. Awaiting final design on streetlights to submit for permit. Final plans approved on 5/6/19. LAD completed on 9/4/19.										
5G25-059-005-0		PM UTL: Maisel, Michael																				
5G25-059-005	\$1,750,000	PM LAD: Honnick, John																				
	\$550,000	PM UDCCD: McCorkle, Lisa																				
		PM CPTED: Aguayo, Vanessa																				
Utility Relocation																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	11/20	12/20	12/20	02/20	03/20	NA	03/20	11/20	11/20	05/21	NA	04/21	05/21	06/21	07/21	07/23	07/23
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Pre-final design is in progress. Utility relocation coordination is ongoing.										
5G25-059-007-0		PM UTL: Maisel, Michael																				
5G25-059-007	\$13,000,000	PM LAD: Strayhorne, Robert																				
	\$9,700,000	PM UDCCD: Lim, Vannak																				
		PM CPTED: Aguayo, Vanessa																				
Design																						
Lakepointe Dr/Guinea Rd. Ped Intersection Imp		02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	03/19	NA	06/18	NA	NA	09/18	04/19	04/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock	PM TDD: Nabavi, Seyed					Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection					TPP ID#B272. Construction substantially completed on 4/23/19. VDOT permit released 9/23/19.										
5G25-060-004-0		PM UTL: Nguyen, Tan																				
5G25-060-004	\$1,100,000	PM LAD: Shubert, Beth																				
	\$800,000	PM UDCCD: Stevens, Michael																				
		PM CPTED: Miller, Douglas																				
Post-Construction																						

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																						
Project Status																							
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	01/20	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD:	Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road							TPP ID#B278. Construction 5% complete.								
5G25-060-010-0		PM UTL:	Nguyen, Tan																				
5G25-060-010	\$1,300,000	PM LAD:	Glass, Lisa																				
	\$1,100,000	PM UDCD:	Metafria, Fasika																				
		PM CPTED:	Chellappa, Smitha																				
Construction																							
Hooes Rd./Newington Forest Ave Ped Intersection Imp		01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	07/19	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed					Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk							TPP ID#B279. Signal timing approved on 9/30/19. Construction substantially complete on 7/19/19.								
5G25-060-011-0	Springfield	PM UTL:	Yusufoglu, Eldar																				
5G25-060-011	\$750,000	PM LAD:	Najeeb, Mohammed																				
	\$550,000	PM UDCD:	Bajracharya, Sanjala																				
		PM CPTED:	Aguayo, Vanessa																				
Post-Construction																							
Dolley Madison Sidewalk - Old Dominion - Beverly Ave		10/15	NA	04/16	09/16	01/18	01/18	08/18	11/17	NA	NA	11/17	07/18	04/18	12/18	NA	10/18	10/18	10/18	11/18	12/18	02/19	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD:	Zahirieh, Shahla					Install sidewalk on south side of Dolley Madison Boulevard							TPP ID#B291 Construction substantially complete 2/12/19. VDOT permit released 9/23/19.								
5G25-060-016-0		PM UTL:	Yusufoglu, Eldar																				
5G25-060-016	\$450,000	PM LAD:	Bailey, Stephen																				
	\$50,000	PM UDCD:	Bajracharya, Sanjala																				
		PM CPTED:	Lind, Adam																				
Post-Construction																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant		12/15	04/16	09/16	04/17	10/17	01/19	03/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	05/19	NA	NA	07/19	07/19	11/19	
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Lee	PM TDD:	Beall, James					Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps							TPP ID#B297. Construction 5% complete.								
5G25-060-018-0		PM UTL:	Yusufoglu, Eldar																				
5G25-060-018	\$375,000	PM LAD:	Strayhorne, Robert																				
	(\$25,000)	PM UDCD:	Samiyi, Bijan																				
		PM CPTED:	Abifadel, Gibran																				
Construction																							

Oct 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	10/19	05/19	11/19	01/19	NA	NA	01/19	07/19	02/19	11/19	NA	12/19	12/19	01/20	01/20	05/20	05/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. Final design is in progress. 2nd Pre-Final plans distributed for review on 7/9/19. Land acquisition completed 7/24/19. Utility relocations are in progress.								
5G25-060-020-0			PM UTL: Maisel, Michael																				
5G25-060-020		\$1,550,000	PM LAD: Najeeb, Mohammed																				
		\$450,000	PM UDCCD: Stevens, Michael																				
			PM CPTED: Askarzadeh, Negin																				
Utility Relocation																							
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	12/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John						Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Completion date has changed to 12/9/19. Construction 20% complete.								
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022		\$850,000	PM LAD: Glass, Lisa																				
		\$500,000	PM UDCCD: Lim, Vannak																				
			PM CPTED:																				
Construction																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	11/20	02/21	02/21	01/20	03/20	NA	04/20	12/20	01/21	05/21	NA	03/21	04/21	05/21	06/21	11/21	11/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123						TPP ID#102. Pre-final design plans were distributed to VDOT and County agencies for review on 9/16/19. Review comments are due end of October. Partial comments have been received. Utility conflict analysis including Gas Valve adjustment, dozens of utility pole anchors/poles conflicts, and in-place water meter adjustments are in progress.								
5G25-060-023-0			PM UTL: Maisel, Michael																				
5G25-060-023		\$1,750,000	PM LAD:																				
		(\$50,000)	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max						Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road						TPP ID#113. Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19.								
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-024		\$725,000	PM LAD: Delli Carpini, Angelica																				
		\$25,000	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center		03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	03/20	04/20	04/20	05/20	09/20	03/21	03/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Springfield	PM TDD: El Kaissi, Mohamad					Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard					TPP ID#116. PCE package submitted to VDOT on 7/25/19. Awaiting PCE approval. Draft construction package submitted to UDCD 9/6/19.										
5G25-060-026-0		PM UTL: Nguyen, Tan																				
5G25-060-026	\$750,000	PM LAD: Shubert, Beth																				
	\$150,000	PM UDCD: Engida, Samuel																				
		PM CPTED: Harrell, William																				
Design																						
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.		07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	09/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Lee	PM TDD: Hojatzadeh, Max					Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive					TPP ID#119 Final construction package sent to UDCD on 3/29/19. Executed CSX Right-of-Entry agreement received on 7/23/19 and submitted to UDCD. Bid advertisement 8/27/19. Pre-bid meeting held 9/10/19. Bids opened 9/24/19. NIP item in progress.										
5G25-060-027-0		PM UTL: Nguyen, Tan																				
5G25-060-027	\$2,100,000	PM LAD: Najeeb, Mohammed																				
	\$850,000	PM UDCD: Metafria, Fasika																				
		PM CPTED: Harrell, William																				
Bid Advertisement																						
Glen Forest Drive Walkway		03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	07/19	NA	03/19	04/19	04/19	05/19	11/17	08/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Mason	PM TDD: Hojatzadeh, Max					Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane					TPP ID#128. Final construction package sent to UDCD on 3/8/19. Construction NTP 5/20/19. Construction substantially complete 8/22/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19.										
5G25-060-028-0		PM UTL: Nguyen, Tan																				
5G25-060-028	\$950,000	PM LAD: Baker, Lisa																				
	(\$250,000)	PM UDCD: Carlin, Craig																				
		PM CPTED: CPTED, To Be Determined																				
Post-Construction																						
Gunston Cove Road Walkway		04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa					Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road					TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. Inspection completed. Awaiting permit release.										
5G25-060-029-0		PM UTL: Yusufoglu, Eldar																				
5G25-060-029	\$750,000	PM LAD: Baker, Lisa																				
	\$250,000	PM UDCD: Stevens, Michael																				
		PM CPTED: Miller, Douglas																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lee Chapel Rd. Walkway - Britford Dr.-
Burke Lake Rd. 04/15 NA 10/15 12/16 01/19 03/19 03/19 07/17 NA NA 09/17 02/18 03/18 08/18 NA 05/19 06/19 07/19 09/19 04/20 06/20 On Hold

Pedestrian Improvements 2014
304/300-C30050 Springfield
5G25-060-030-0
5G25-060-030 \$3,375,000
 \$0
Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Nguyen, Tan
 PM LAD: Shubert, Beth
 PM UDCCD: Bajracharya, Sanjala
 PM CPTED: Harrell, William
Project Description
 Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road
Monthly Remarks
TPP ID#144. NIP signed 9/6/19. Construction NTP 10/28/19. Streetlight removal and installation to be done during construction. Schedule adjusted due to construction contract duration.

Construction

Medford Dr. Walkway - Annandale HS -
Davian Dr 01/15 NA 08/15 01/16 03/17 01/17 09/18 03/16 NA NA 05/16 03/17 01/17 03/17 NA 12/18 12/18 12/18 01/19 12/17 05/19 On Hold

Pedestrian Improvements 2014
304/300-C30050 Mason
5G25-060-031-0
5G25-060-031 \$750,000
 \$350,000
Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Nguyen, Tan
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Syed-Muhammad, Abul
 PM CPTED: Harrell, William
Project Description
 Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run
Monthly Remarks
TPP ID#151. Construction substantially complete on 5/24/19. Awaiting VDOT permit release.

Post-Construction

Quander Ave Walkway - Quander Road
Walk - West Pot HS-Quander ES 06/16 07/16 12/16 11/17 09/18 01/19 11/19 10/18 12/18 NA 11/18 10/19 10/19 03/20 NA 02/20 03/20 04/20 05/20 10/19 12/20 On Hold

Pedestrian Improvements 2014
304/300-C30050 Mount Vernon
5G25-060-034-0
5G25-060-034 \$2,750,000
 \$1,450,000
Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL: Yusufoglu, Eldar
 PM LAD: Monahan, Clyde
 PM UDCCD:
 PM CPTED: Luo, Caijun
Project Description
 Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive
Monthly Remarks
TPP ID# 165. Final design is in progress. Public Hearing held on 7/30/19 for condemnation of 2 outlet roads got approved. LAD NTP issued on 11/30/18. Land rights on 8 of 11 properties have been acquired. Dominion, Verizon, and WGL working on relocation designs. Advanced plans of the revised design based on comments received from FCPS and Calvary Baptist church were sent to LAD on 9/24/19. LAD coordinating with FCPS to set up a meeting to review the advanced plans.

Land Acquisition

Rolling Rd. Walkway - Roxbury Av -
Tuttle Rd. 02/16 09/16 04/17 02/18 11/19 09/18 01/20 01/18 NA NA 11/18 07/19 08/19 04/20 NA 02/20 03/20 04/20 05/20 06/19 11/20 On Hold

Pedestrian Improvements 2014
304/300-C30050 Braddock
5G25-060-036-0
5G25-060-036 \$2,500,000
 \$1,700,000
Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Maisel, Michael
 PM LAD: Bailey, Stephen
 PM UDCCD: Stevens, Michael
 PM CPTED: Abifadel, Gibran
Project Description
 Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road
Monthly Remarks
TPP ID#167. Final design in progress. LDS plans submitted on 8/26/19. LDS approval on 10/10/19. Land acquisition completed 7/29/19. Utility relocations (water, gas, and fiberoptics) within right of way are under design. Additional land rights will be necessary due to SWM outfall revision.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Plans approved on 7/2/19. Land acquisition completed on 9/4/19. VDOT permit application submitted on 9/5/19 and permit received 10/3/19. Draft construction package sent on 8/26/19. Final construction package is being prepared Verizon and Cox lines relocations complete. In plan water meter adjustments required.									
5G25-060-038-0			PM UTL: Maisel, Michael																					
5G25-060-038	\$1,050,000 (\$550,000)		PM LAD: Monahan, Clyde																					
			PM UDCCD: Metafria, Fasika																					
			PM CPTED: Qi, Maggie																					
Design																								
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	08/20	10/19	NA	NA	11/19	06/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Section 1-Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.						TPP ID#175. 2nd final design distributed for review 10/2/19. DRB approved the design. Received Utilities relocation design.									
5G25-060-039-0			PM UTL: Maisel, Michael																					
5G25-060-039	\$2,300,000 (\$1,350,000)		PM LAD: Najeeb, Mohammed																					
			PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Luo, Caijun																					
Design																								
Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr			06/18	08/18	02/19	10/19	05/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	01/21	06/21	NA	06/21	07/21	08/21	09/21	04/22	04/22	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia						Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						TPP ID#176. Pre-final design distributed for review 10/18/19.									
5G25-060-040-0			PM UTL: Pugh, Richard																					
5G25-060-040	\$900,000 \$400,000		PM LAD: Shubert, Beth																					
			PM UDCCD:																					
			PM CPTED: Harrell, William																					
Design																								
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	11/19	09/19	11/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Beall, James						Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street						TPP ID#202. Construction authorized 8/22/19. Bid advertisement 8/26/19. Bids opened 9/25/19. Utility relocations are complete. VDOT permit received 6/14/19. NIP is in process. Construction bundled with Project ST-000036-003 North West Street Sidewalk.									
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-042	\$3,250,000 \$2,050,000		PM LAD: Cate, Dennis																					
			PM UDCCD: Engida, Samuel																					
			PM CPTED: Qi, Maggie																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	05/21	07/21	NA	06/21	07/21	08/21	09/21	05/22	05/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						TPP ID#205. Final design is in progress.								
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$4,250,000		PM LAD: Honnick, John																				
	\$2,950,000		PM UDCCD:																				
			PM CPTED: Lilley, Ronald																				

Design

Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	10/19	03/20	07/20	05/21	03/20	04/20	NA	06/20	03/21	04/21	08/21	NA	07/21	08/21	09/21	10/21	04/22	08/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Pre-final design is in progress.								
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$6,750,000		PM LAD: Honnick, John																				
	\$3,750,000		PM UDCCD:																				
			PM CPTED: Qi, Maggie																				

Design

Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	10/19	11/19	11/19	12/19	08/19	08/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Draft construction package submitted to UDCCD 10/8/19. Permit revision submitted 10/7/19. Fairfax Water relocation plans received 9/17/19. SWPPP finalized on 8/26/19. VPDES Notice of Coverage received 8/20/19. VDOT permit received 7/16/19. Land acquisition completed 5/21/19.								
5G25-060-045-0			PM UTL: Nguyen, Tan																				
5G25-060-045	\$1,750,000		PM LAD: Bailey, Stephen																				
	\$650,000		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				

Utility Relocation

Route 1 at Fairhaven-Quander			02/19	NA	NA	09/19	03/20	07/20	09/20	02/20	NA	NA	03/20	07/20	NA	NA	NA	10/20	11/20	12/20	01/21	03/21	05/21
Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						TPP ID #188.01. Task order approved and NTP issued on 2/5/19. Survey received 5/22/19. Pre-final design distributed for review 9/24/19.								
5G25-061-028-0			PM UTL:																				
5G25-061-028	\$125,000		PM LAD:																				
	\$8,000		PM UDCCD:																				
			PM CPTED: Luo, Caijun																				

Design

Oct 2019

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Route 1 at Fordson Road		05/18	NA	09/18	NA	11/18	03/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	04/19	04/19	05/19	06/19	07/19									
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Lee	PM TDD: Hojatzadeh, Max						Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link						TPP ID#188.08. Countywide Permit. Construction substantially complete 7/11/19. Punchlist is complete.																	
5G25-061-035-0		PM UTL: Nguyen, Tan																													
5G25-061-035	\$125,000	PM LAD: Metafria, Fasika																													
	\$0	PM UDCD: Metafria, Fasika																													
		PM CPTED:																													
Post-Construction																															
NB Sherwood to Kings Street		05/18	NA	09/18	11/18	02/19	11/19	03/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	04/19	04/19	04/19	05/19	05/20	07/19									
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD: Hojatzadeh, Max						Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1						TPP ID#188.09. Countywide Permit. Construction substantially complete 7/11/19. Punchlist is complete.																	
5G25-061-036-0		PM UTL:																													
5G25-061-036	\$200,000	PM LAD: Bailey, Stephen																													
	(\$30,000)	PM UDCD: Metafria, Fasika																													
		PM CPTED: Luo, Caijun																													
Post-Construction																															
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	02/20	08/19	NA	NA	09/19	02/20	NA	NA	NA	05/20	06/20	07/20	08/20	05/21	05/21									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 3rd final plans distributed for review 10/10/19. Final plat received 8/2/19. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.																	
5G25-062-007-0		PM UTL: Nguyen, Tan																													
5G25-062-007	\$600,000	PM LAD: Monahan, Clyde																													
	\$350,000	PM UDCD:																													
		PM CPTED:																													
Land Acquisition																															
Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	11/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	05/21	08/20									
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						TPP ID# 189.08 RMAG ID# 8 3rd final design distributed for review 10/10/19. Crosswalk study resubmitted 10/10/19.																	
5G25-062-008-0		PM UTL: Nguyen, Tan																													
5G25-062-008	\$750,000	PM LAD:																													
	\$250,000	PM UDCD:																													
		PM CPTED: TBD, To Be Determined																													
Design																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/20	03/20	03/20	12/19	NA	NA	12/19	07/20	09/20	12/20	NA	09/20	09/20	09/20	10/20	03/21	03/21
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$650,000 \$296,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. 2nd pre-final design distributed for review 10/17/19.												
Design																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$140,000 (\$10,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway.												
Construction																							
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016		Hunter Mill \$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Drive to Edmund Halley Drive				<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.												
Design																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	11/19	12/18	NA	NA	12/18	08/19	09/19	01/20	NA	01/20	02/20	03/20	04/20	01/21	11/20
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002		Braddock \$2,000,000 \$1,870,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: PM CPTED: Lind, Adam				<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk				<u>Monthly Remarks</u> TPP ID#B285. Land acquisition NTP 12/20/18. LAD completed 8/23/19. Scope revised to avoid impacts to NVCC. Plans are being revised based on reduction in scope.												
Utility Relocation																							

Oct 2019

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
West Ox Rd. Trail - Penderbrook Rd. - Route 50		06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	10/19	12/20	12/20						
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Sully	PM TDD:	Marsh, Dennis	Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50					TPP ID#B300. Final Construction package sent to UDCD on 9/16/19. Utility relocations complete (Cox guy wire adjustment, XO handhole and guy wire)																			
5G25-063-005-0		PM UTL:	Maisel, Michael																									
5G25-063-005	\$1,200,000	PM LAD:	Najeeb, Mohammed																									
	\$205,000	PM UDCD:	Engida, Samuel																									
		PM CPTED:	TBD, To Be Determined																									
Bid Advertisement																												
Westmoreland St. Bike Lanes - N. of Rosemont Dr.		10/17	10/17	03/18	08/18	11/19	09/19	01/20	03/19	NA	NA	03/19	11/19	NA	NA	NA	02/20	02/20	03/20	03/20	08/20	08/20						
Bike/Trail Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD:	Turner, Latesa	Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive					TPP ID#187. Final design is in progress. LAD NTP 3/22/19. Land rights on 2 of 3 properties have been acquired.																			
5G25-063-009-0		PM UTL:	Maisel, Michael																									
5G25-063-009	\$550,000	PM LAD:	Finnell, Richard																									
	\$100,000	PM UDCD:	Engida, Samuel																									
		PM CPTED:																										
Land Acquisition																												
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES		07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	08/18						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD:	Hojatzadeh, Max	Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades					TPP ID# B293. Construction substantially complete 8/28/18. Punch list complete. VDOT permit released 9/23/19.																			
ST-000036-002-0		PM UTL:	Nguyen, Tan																									
ST-000036-002	\$1,045,600	PM LAD:	Shubert, Beth																									
	\$0	PM UDCD:	Carlin, Craig																									
		PM CPTED:	Chellappa, Smitha																									
Post-Construction																												
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	11/19	06/19	11/20						
County-Maintained Pedestrian Imp 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
304/300-C30050	Dranesville	PM TDD:	Beall, James	260 LF of 5-foot sidewalk along north side of North West Street					TPP ID#B294. Construction authorized 8/22/19. Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. VDOT permit received 5/16/19. City permit to be obtained following bid opening. NIP is in process. Construction to be bundled with Project 5G25-060-042 Great Falls Street Walkway.																			
ST-000036-003-0		PM UTL:	Maisel, Michael																									
ST-000036-003	\$500,000	PM LAD:	Glass, Lisa																									
	\$0	PM UDCD:	Engida, Samuel																									
		PM CPTED:	Qi, Maggie																									
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Center Road Walkway - W Springfield HS - Garden Rd.																									
			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	10/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014			PM TDD: Madhusudhan, Galappa				667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening				TPP ID#100. Pardon Our Dust Meeting held on 4/1/19. Final construction package submitted 4/22/19. Construction is 50% complete.														
304/300-C30050	Springfield		PM UTL: Yusufoglu, Eldar																						
ST-000036-006-0			PM LAD: Baker, Lisa																						
ST-000036-006	\$1,250,000		PM UDCCD: Engida, Samuel																						
	\$450,000		PM CPTED: Harrell, William																						
Construction																									
Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct																									
			03/16	08/16	12/16	09/17	01/18	07/18	05/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	06/18	07/18	07/18	07/18	03/19	03/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014			PM TDD: Tsybin, Alexander				Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane				TPP ID#108. Construction completed 3/25/19. VDOT permit released 9/19/19.														
304/300-C30050	Providence		PM UTL: Nguyen, Tan																						
ST-000036-007-0			PM LAD: Rusu, Daniel																						
ST-000036-007	\$350,000		PM UDCCD: McCorkle, Lisa																						
	\$50,000		PM CPTED: Bandy, Audra																						
Post-Construction																									
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy																									
			03/16	NA	10/17	11/18	10/19	01/19	01/20	11/18	NA	NA	03/19	10/19	08/19	07/20	NA	04/20	05/20	05/20	05/20	03/20	04/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014			PM TDD: Marsh, Dennis				Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road				TPP ID#121 2nd pre-final plans are in progress. LAD NTP issued on 3/29/19. Land acquisition complete 10/4/19. Land rights on 6 of 6 properties have been acquired. Utility relocations within ROW required (DVP, Gas, & Fiberoptics).														
304/300-C30050	Hunter Mill		PM UTL: Maisel, Michael																						
ST-000036-009-0			PM LAD: Najeeb, Mohammed																						
ST-000036-009	\$2,500,000		PM UDCCD: McCorkle, Lisa																						
	\$100,000		PM CPTED: Harrell, William																						
Design																									
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.																									
			04/16	10/16	09/17	07/18	11/19	01/19	12/19	12/18	NA	NA	12/18	04/19	08/19	11/19	NA	12/19	01/20	02/20	02/20	12/19	07/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#140. Final design is in progress. 2nd Pre-Final plans submitted on 10/1/19. FFX Water relocation final design received 9/10/19. WGL and CenturyLink utility relocation designs are in progress. Land acquisition completed on 4/17/19.														
304/300-C30050	Dranesville		PM UTL: Pugh, Richard																						
ST-000036-010-0			PM LAD: Strayhorne, Robert																						
ST-000036-010	\$1,100,000		PM UDCCD: Stevens, Michael																						
	\$700,000		PM CPTED: Chellappa, Smitha																						
Utility Relocation																									

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Project/Sub Project #	Current TPE (\$)	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Focus #	FUT (\$)																											
Project Status																												
Kirby Road Walkway - Halsey Rd. - Franklin Ave																												
		04/16	10/16	09/17	07/18	11/19	01/19	12/19	12/18	NA	NA	12/18	08/19	08/19	11/19	NA	12/19	01/20	02/20	03/20	12/19	09/20						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014		PM TDD: Turner, Latesa							Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road							TPP ID#141. Final design is in progress. 2nd Pre-Final plans submitted on 10/2/19. Land acquisition completed on 8/9/19. On Hold <input type="checkbox"/>												
304/300-C30050	Dranesville	PM UTL: Pugh, Richard																										
ST-000036-011-0		PM LAD: Strayhorne, Robert																										
ST-000036-011	\$1,750,000 \$250,000	PM UDCCD: Stevens, Michael																										
		PM CPTED: Chellappa, Smitha																										
Utility Relocation																												
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines																												
		01/18	04/18	02/19	10/19	05/20	11/20	11/20	10/19	TBD	NA	11/19	05/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014		PM TDD: Fasceski, Jeff							Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road							TPP ID#162. Discussions with LDS regarding detention exception ended without an agreement for approval. On-site detention is required. Design consultant to determine impact to next submission, and schedule will be revised accordingly. On Hold <input type="checkbox"/>												
304/300-C30050	Sully	PM UTL: Yusufoglu, Eldar																										
ST-000036-013-0		PM LAD: Shubert, Beth																										
ST-000036-013	\$3,250,000 (\$550,000)	PM UDCCD:																										
		PM CPTED: Delmare, Lauren																										
Design																												
Telegraph Road Walkway Ph I - Rosehill to Pike																												
		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014		PM TDD: El Kaissi, Mohamad							Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps							TPP ID#180A. Construction task order is being negotiated. Anticipated construction NTP 11/18/19. On Hold <input type="checkbox"/>												
304/300-C30050	Lee	PM UTL: Maisel, Michael																										
ST-000036-014-0		PM LAD: Strayhorne, Robert																										
ST-000036-014	\$1,600,000 (\$500,000)	PM UDCCD: Cutler, Tom																										
		PM CPTED: Bandy, Audra																										
Construction																												
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.																												
		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp - 2014		PM TDD: Zahirieh, Shahla							Construct 5-foot sidewalk along west side of Old Mount Vernon Road							TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Final construction package to UDCCD 3/7/19. Mylar signed 3/27/19. Construction NTP 6/3/19. Construction substantially complete 10/10/19. On Hold <input type="checkbox"/>												
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																										
ST-000036-016-0		PM LAD: Shubert, Beth																										
ST-000036-016	\$1,525,000 (\$575,000)	PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
County-Maintained Pedestrian Imp - 2014			PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				On Hold <input type="checkbox"/>													
304/300-C30050	Lee		PM UTL: Maisel, Michael																					
ST-000036-018-0			PM LAD: Bailey, Stephen																					
ST-000036-018	\$950,000		PM UDCCD: Cutler, Tom																					
	\$0		PM CPTED: Bandy, Audra																					
Construction																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	10/19	08/18	11/19	03/18	NA	NA	10/18	07/19	08/19	01/20	NA	12/19	02/20	03/20	04/20	11/19	01/21	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
County-Maintained Bike/Trail Imp - 2014			PM TDD: Hojatzadeh, Max				Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows				On Hold <input type="checkbox"/>													
304/300-C30050	Braddock		PM UTL: Pugh, Richard																					
ST-000037-003-0			PM LAD: Baker, Lisa																					
ST-000037-003	\$3,000,000		PM UDCCD: Syed-Muhammad, Abul																					
	\$1,800,000		PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Trail			10/16	01/17	07/17	03/18	08/19	05/19	11/19	03/19	NA	NA	04/19	09/19	NA	NA	NA	12/19	01/20	01/20	02/20	04/20	07/20	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
County-Maintained Bike/Trail Imp - 2014			PM TDD: Turner, Latesa				Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot				On Hold <input type="checkbox"/>													
304/300-C30050	Springfield		PM UTL: Maisel, Michael																					
ST-000037-005-0			PM LAD: Baker, Lisa																					
ST-000037-005	\$1,150,000		PM UDCCD: Cutler, Tom																					
	(\$250,000)		PM CPTED: Steinhilber, Will																					
Design																								
Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
County-Maintained Bike/Trail Imp - 2014			PM TDD: Nabavi, Seyed				Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123				On Hold <input type="checkbox"/>													
304/300-C30050	Mount Vernon		PM UTL:																					
TS-000020-001-0			PM LAD: Monahan, Clyde																					
TS-000020-001	\$1,700,000		PM UDCCD: Lim, Vannak																					
	\$500,000		PM CPTED: Guarino, Michael																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Dranesville-Kurtz and Calder Rd.			09/17	NA	12/17	NA	02/18	08/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	10/18	11/18	11/18	11/18	09/18	12/18
----------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Walkways - Dranesville District
307/300-C30060 Dranesville
ST-000024-007-0
ST-000024-007 \$140,000 (\$110,000)

Project Manager/Assignments
 PM TDD: Ruffner, Scott
 PM UTL:
 PM LAD: Baker, Lisa
 PM UDCCD: Engida, Samuel
 PM CPTED:

Project Description
 Intersection improvements

Monthly Remarks
 Construction substantially complete on 12/17/18. VDOT permit released 9/23/19.

On Hold

Post-Construction

			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	11/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

McLean Streetscape Phase III
315/300-C30080 Dranesville
CR-000004-001-00003
CR-000004-001 \$2,750,000 \$444,371

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCCD: Stevens, Michael
 PM CPTED: Lind, Adam

Project Description
 Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street

Monthly Remarks
VDOT Transportation Enhancement Grant Project approved on 11/8/11. Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out in progress. As builts have been sent to VDOT but not yet approved. Punch list is complete. Final invoice to VDOT pending.

On Hold

Post-Construction