



County of Fairfax, Virginia

MEMORANDUM

DATE: December 17, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the December 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

December 17, 2020

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Ashgar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD

Transportation Design Division Monthly Projects Status Report

December 17, 2020

Page 3 of 4

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

December 17, 2020

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

December 2020

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 4
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	5 – 24
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	24 – 34

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	11/20	11/21	05/22	02/22	02/21	03/21	04/21	04/21	12/21	03/21	05/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24	On Hold <input type="checkbox"/>
AA1400137-15-137 AA1400137-15 \$14,750,000 \$13,392,000			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges						<u>Monthly Remarks</u> UPC #106143. TPP ID#122. Pre-final design distributed 12/1/2020. LDS 1st submission expected mid-December. UFI held 12/1/2020.									

Design

Van Dorn St. Pedestrian and Bike Improvements - Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	05/21	02/22	11/21	01/21	NA	02/21	02/21	09/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23	On Hold <input type="checkbox"/>
AA1400141-16-0 AA1400141-16 \$3,075,000 \$0			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Luo, Caijun						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> UPC #109607. TPP ID# 182. Pre-final design distributed for review 8/27/2020. Utility relocation designs in progress.									

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	Countywide	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20	On Hold <input type="checkbox"/>
DCBPA-065 AA1400065-12 \$2,756,500 \$0			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung						<u>Project Description</u> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						<u>Monthly Remarks</u> UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/11/2020. As-built is in progress, anticipated 12/18/2020. Final invoice to be prepared.									

Post-Construction

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18	On Hold <input type="checkbox"/>
DCBPA-069 AA1400069-12 \$2,303,600 \$0			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<u>Monthly Remarks</u> UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. Responses to as-built comments submitted to VDOT for review. LAP closeout is in progress.									

Post-Construction

Dec 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt.7 Sidewalk under Rt.123 South Side	102/500-C50000	DCBPA-070	04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
AA1400070-12	\$2,404,590	\$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
	Providence		PM TDD: Hojatzadeh, Max			Approximately 800 LF of			UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Response to as-built comments submitted to VDOT for review. LAP closeout is in progress.														
	Hunter Mill		PM UTL: Yusufoglu, Eldar			sidewalk on the south side of																	
			PM LAD: Shubert, Beth			Route 7 under the Route 123																	
			PM UDCD: McCorkle, Lisa			interchange																	
			PM CPTED:																				
Post-Construction																							
SW South side Soapstone to South Lakes	102/500-C50000	DCBPA-073	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
AA1400073-12	\$1,428,941	\$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
	Hunter Mill		PM TDD: Lauretti, Francesco			Approximately 5,000 LF of 5 to 7-			UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. LAP close-out completed. Final invoice to be prepared.														
			PM UTL: Yusufoglu, Eldar			foot concrete sidewalk on south																	
			PM LAD: Lefcourt, Eric			side of Sunrise Valley Drive																	
			PM UDCD: Engida, Samuel																				
			PM CPTED: Lind, Adam																				
Post-Construction																							
SW North side Soapstone to South Lakes	102/500-C50000	DCBPA-074	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
AA1400074-12	\$1,750,000	\$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
	Hunter Mill		PM TDD: Lauretti, Francesco			Upgrade approximately 4,500 LF			UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. LAP close-out is complete. Final invoice to be prepared. As-built is in progress.														
			PM UTL: Yusufoglu, Eldar			of an existing asphalt sidewalk to																	
			PM LAD: Glass, Lisa			a 10-foot shared-use path on																	
			PM UDCD: Engida, Samuel			north side of Sunrise Valley Drive																	
			PM CPTED: Lind, Adam																				
Post-Construction																							
Jones Branch Connector - Final Design	102/500-C50000	JBC-093-093	02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
AA1400093-13	\$60,000,000	\$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
	Providence		PM TDD: Dresser, John			Final Design for Extension of			UPC #103907. CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other stakeholders.														
			PM UTL: Yusufoglu, Eldar			Jones Branch Connector from																	
			PM LAD: Baker, Lisa			Jones Branch Drive to Dolley																	
			PM UDCD:			Madison Boulevard over I-495																	
			PM CPTED: Shin, Sung			and the I-495 Express Lanes																	
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</p> <p>RHPTI 102/500-C50000 RHPTI-080 AA1400080-12</p> <p>Mount Vernon \$1,500,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway</p> <p><u>Monthly Remarks</u> UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT permit released 8/20/2020. Final nutrient credit transfer agreement routed for signature. As-built is in progress.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Sunset Hills/Town Center Pkwy</p> <p>NA NA NA NA 10/15 09/15 08/16 10/14 NA 09/15 09/15 06/16 NA 03/15 09/19 09/19 09/19 10/19 01/20 12/16 06/20</p> <p>On Hold <input type="checkbox"/></p> <p>RMAG 102/500-C50000 RMAG-099 AA1400099-13</p> <p>Hunter Mill \$576,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements</p> <p><u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Final Signal Timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. As-built is in progress. Final invoice to be prepared.</p>																									
<p>Post-Construction</p> <p>Sunrise V- S. Side Glade to Reston Pkwy</p> <p>08/13 NA 12/13 07/14 08/15 01/17 11/18 08/15 NA 03/16 03/16 10/18 10/18 05/19 04/19 05/19 05/19 06/19 07/19 12/17 06/20</p> <p>On Hold <input type="checkbox"/></p> <p>RMAG 102/500-C50000 RMAG-100 AA1400100-13</p> <p>Hunter Mill \$1,810,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway</p> <p><u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list completed. Reinspection requested. As-built is in progress.</p>																									
<p>Post-Construction</p> <p>Wiehle Ave @ W&OD Trail</p> <p>11/14 04/15 10/16 05/18 12/20 04/17 05/21 02/20 NA 06/20 07/20 04/21 07/20 04/22 12/21 01/22 03/22 04/22 05/22 11/20 06/23</p> <p>On Hold <input type="checkbox"/></p> <p>RMAG 102/500-C50000 RMAG-102 AA1400102-13</p> <p>Hunter Mill \$13,401,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Lim, Vannak PM CPTED: Aguayo, Vanessa</p> <p><u>Project Description</u> Construct bicycle and pedestrian grade separated crossing</p> <p><u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. LAD NTP issued on 7/6/2020. Land rights on 0 of 7 properties have been acquired including donation of easements on 1 property. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020. Other utility relocation designs are on-going. Final design distributed for review on 12/8/2020.</p>																									
<p>Land Acquisition</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15		Hunter Mill \$1,300,000 \$0	05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
Post-Construction			11/19	01/20	07/20	10/20	10/21	01/22	01/22	12/20	NA	04/21	05/21	12/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill \$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Laurretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel			<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF			<u>Monthly Remarks</u> UPC #113637. Pre-final design distributed for review 10/30/2020. Draft plats received 11/16/2020 and are under review.			On Hold <input type="checkbox"/>											
Design			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	09/21	10/21	11/21	03/22	03/22
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002		Providence \$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:			<u>Project Description</u> Installation of 7 bike share stations within the Vienna Merrifield area			<u>Monthly Remarks</u> 7 bike share locations require different types of improvements to accommodate the new stations. Intermediate design plans of the stations with pad (Stations A and E) were submitted to UDCCD for review on 10/1/2020. Intermediate design plans of the stations in existing parking lanes (Stations B, C, D, G) were submitted to VDOT for review/ comments on 10/1/2020. Intermediate design plan of station with pad (Stations F) were submitted to UDCCD for review on 10/9/2020.			On Hold <input type="checkbox"/>											
Scotts Run Wilkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13		Providence \$4,566,000 \$0	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
Construction			<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa			<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park			<u>Monthly Remarks</u> UPC #110477. TMSAMS ID# 107. Construction is 98% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, Construction Substantial Completion is scheduled for 12/18/2020. Ribbon cutting to be scheduled for January, 2021.			On Hold <input type="checkbox"/>											

Dec 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Jeff Todd Way Infiltration Basin	124/400-C40011	Mount Vernon	09/20	NA	NA	01/21	04/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Nabavi, Seyed				Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.				Pre-final design is in progress. Nutrient Credits reserved for the project on 11/25/2020.												
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

On Hold

Design

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/20	06/21	06/21	11/21	03/21	TBD	NA	04/21	11/21	11/20	06/21	NA	02/22	03/22	04/22	07/22	09/22	01/23
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Fasceski, Jeff				Surface parking lot expansion				This project to be permitted through Land Development Services (LDS). 1st design submission accepted by LDS 10/6/2020. Partial LDS comments received and provided to consultant.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Abifadel, Gibran																				

On Hold

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	01/21	04/20	06/21	12/20	NA	NA	12/20	06/21	NA	NA	NA	07/21	08/21	09/21	10/21	10/21	05/22
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Turner, Latesa				Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development				This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 st LDS submission review comments, complete geotechnical investigations and revise plans for review agency coordination. LAD NTP anticipated December 2020. Schedule has been adjusted based on the design delay.												
			PM UTL: Pugh, Richard																				
			PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Borkowski, Tad																				

On Hold

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS	RMAG Phase II	124/400-C40011	03/18	06/18	05/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Shahnaj, Sonia				Install walkway on the north side of Sunrise Valley Drive				TPP ID# 189.04. RMAG ID# 4 Pre-final design completed 11/12/19. Scope reduced due to site constraints including utility relocation, land rights and, anticipated developments in the area. Utility test hole data received 8/4/2020. Additional survey received 10/30/2020. Draft design TO for reduced scope received on 11/13/2020 and negotiation completed 12/10/2020. Preparation of TO approval package is underway.												
			PM UTL: Maisel, Michael																				
			PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
10/2018 On Hold <input checked="" type="checkbox"/>																							
RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahla					Construct off-road bike lanes by reducing median and lane widths					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.										
2G40-085-006-0			PM UTL: Nguyen, Tan																				
2G40-085-006	\$1,800,000		PM LAD:																				
	\$1,800,000		PM UDCC: Wynands, Nicole																				
Design																							
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	04/21
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Dresser, John					600 LF of multi-purpose, lighted trail from the Arrowbrook					TPP ID# 190.06 HMSAMS ID# 7. Construction is 75% complete. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020.										
2G40-086-007-0			PM UTL: Maisel, Michael																				
2G40-086-007	\$1,250,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCC: Bajracharya, Sanjala																				
			PM CPTED: Abifadel, Gibran																				
Construction																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie					Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links					TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020.										
2G40-086-014-A-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,677,500		PM LAD:																				
	\$0		PM UDCC: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	11/20	05/21	05/21	07/20	10/20	NA	10/20	05/21	05/21	08/21	NA	07/21	07/21	08/21	08/21	04/22	04/22
On Hold <input type="checkbox"/>																							
HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Roberson, Jeanmarie					Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links					TPP ID#190.13 HMSAMS ID# 13. Final plans distributed for review on 11/5/2020. Land acquisition NTP issued on 10/30/2020. Land rights on 0 of 7 properties have been acquired. Utilities - Two FFXWATER service meter relocation plans are included in the plans. Coordination with COX and Dominion Energy underway.										
2G40-086-014-B-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,372,500		PM LAD: Alcon, Kelly																				
	\$0		PM UDCC:																				
			PM CPTED: Stevens, Daniel																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	01/22	03/21	NA	NA	04/21	11/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Roberson, Jeanmarie						Upgrade curb ramps, crosswalks and pedestrian pushbuttons to all 4 corners						TPP ID# 190.13 HMSAMS ID# 13. Final design plans distributed for review on 10/27/2020. Land rights are required for the traffic signal. Project plat preparation underway.								
2G40-086-014-C-0			PM UTL: Nguyen, Tan																				
2G40-086-014	\$150,000		PM LAD: PM UDCD: PM CPTED: Stevens, Daniel																				
	\$0																						
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Khorashadi, Brook						Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths						TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.								
2G40-086-015-0			PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole																				
2G40-086-015	\$6,100,000																						
	\$0																						
Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	09/20	09/20	09/20	04/21	12/20
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Lauretti, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						TPP ID#: 189.10 RMAG ID# 10. Construction authorization package to UDCD 9/1/2020. Construction NTP 9/14/2020, scheduled completion 12/13/2020. Construction is 78% complete.								
2G40-086-018-0			PM UTL: PM LAD: Bailey, Stephen																				
2G40-086-018	\$600,000		PM UDCD: Abtew, Leykun																				
	\$0		PM CPTED: Delmare, Lauren																				
Construction																							
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/20	01/17	05/17	02/18	04/21	06/21	06/21	09/19	11/19	NA	12/19	03/21	04/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013			PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. Final design distributed for review 12/8/2020. NTP for land acquisition issued on 12/20/19. Land rights on 6 of 13 properties have been acquired. Utility relocation design for FFWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.								
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Backlick Road and Industrial Road		04/19	12/19	08/20	05/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40013		Mason	PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					TPP ID# 21 & 91 Utility test holes and additional designation is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Second task order authorization is in progress.										
2G40-087-010-0		Lee	PM UTL: Maisel, Michael																				
2G40-087-010		\$5,500,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Georgetown Pike & Rt. 123 (Dolley Madison)		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40013		Dranesville	PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road					TPP ID# 313. Construction substantially complete 4/10/2020. VDOT permit released 12/1/2020. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.										
2G40-087-011-0			PM UTL: Nguyen, Tan																				
2G40-087-011		\$900,000	PM LAD: Maye, Kimberly																				
		\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Borkowski, Tad																				
Post-Construction																							
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	09/21	05/22	05/22	05/21	06/21	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40013		Mount Vernon	PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Pre-final design submitted for review and comments on 12/10/2020. Utility coordination is underway.										
2G40-087-020-0			PM UTL: Maisel, Michael																				
2G40-087-020		\$2,750,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				
Design																							
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St		09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.										
2G40-088-005-0			PM UTL: Nguyen, Tan																				
2G40-088-005		\$1,000,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Steinhilber, Will																				
Design																							

Dec 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Nabavi, Seyed						Approximately 1,200 LF of sidewalk on north side of Glade Drive						TPP ID#127. Construction substantially complete 6/24/2020. VDOT re-inspection completed. VDOT permit released 10/26/2020. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.									
2G40-088-007-0			PM UTL: Nguyen, Tan																					
2G40-088-007	\$800,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Creek Crossing E - Fairway Drive to Old Courthouse Rd.			08/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Replace existing standard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						Significant community coordination required. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Survey complete and conceptual layout is underway. Consultant is updating layout based on FCDOT comments. Cost estimate to be determined. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.									
2G40-088-011-0			PM UTL:																					
2G40-088-011	\$0		PM LAD:																					
	(\$2,500,000)		PM UDCCD:																					
			PM CPTED: Bandy, Audra																					
Design																								
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Dranesville	PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection completed 11/13/2020. Awaiting 80% germination. Nutrient credit transfer agreement submitted to VDOT 10/16/2020 for signature.									
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-016	\$2,500,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Chellappa, Smitha																					
Post-Construction																								
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	03/20	08/20	09/21	11/20	11/21	12/20	02/21	NA	03/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Providence	PM TDD: Dresser, John						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						TPP Project #150- HMSAMS - Final Design plans are in progress. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Plat preparation is in progress.									
2G40-088-025-0		Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-025	\$4,000,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCCD: Bhinge, Deepak																					
			PM CPTED: Luo, Caijun																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	10/19	04/20	02/21	10/21	05/21	07/20	NA	NA	07/20	02/21	11/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon		PM TDD:	Shahnaj, Sonia	Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek				TPP ID# 154. Final design is underway. Received authorization from USACE for JPA on 4/29/2020. VMRC Public Hearing held on 12/8/20 and voted unanimously for the project approval. Draft VMRC permit received 12/9/2020. Fairfax County Wetlands Board completed their review on 9/2/2020 and concluded that authorization is not necessary. Utility relocation designs are in progress. LAD NTP issued on 7/31/2020. Land rights on 3 of 13 properties have been acquired.																
2G40-088-026-0			PM UTL:	Pugh, Richard																					
2G40-088-026	\$10,000,000		PM LAD:	Alcon, Kelly																					
	\$0		PM UDCCD:	Abtew, Leykun																					
			PM CPTED:	Hamidi, AJ																					
Land Acquisition																									
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	04/21	04/21		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD:	Nabavi, Seyed	Construct 5-foot concrete sidewalk along the south side of North Shore Drive				TPP ID#155. Construction 20% complete. The construction completion date has been revised to 4/30/2021 due to negotiations with on-call contractor. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.																
2G40-088-027-0			PM UTL:	Pugh, Richard																					
2G40-088-027	\$1,500,000		PM LAD:	Strayhorne, Robert																					
	\$0		PM UDCCD:	Stevens, Michael																					
			PM CPTED:	Wells, Chris																					
Construction																									
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	12/20	02/21	07/21	10/20	NA	NA	10/20	06/21	04/21	08/21	NA	09/21	10/21	11/21	12/21	12/22	10/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Mason		PM TDD:	Vanzandt, Mark	Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road				TPP ID#172. Partial land acquisition notice to proceed provided on 10/23/2020. Full notice to proceed provided on 11/17/20. Land rights on 0 of 48 properties have been acquired. Final plans underway. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.																
2G40-088-028-0			PM UTL:	Nguyen, Tan																					
2G40-088-028	\$6,250,000		PM LAD:	Najeeb, Mohammed																					
	\$0		PM UDCCD:																						
			PM CPTED:	Askarzadeh, Negin																					
Land Acquisition																									
Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	12/20	01/21	01/21	01/21	07/20	05/21		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011	Springfield		PM TDD:	Madhusudhan, Galappa	Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive				TPP ID#134. Land acquisition completed 8/27/2020. Final Construction Package is being prepared. VDOT permit received 10/29/2020. Verizon completed utility adjustments. Cox to be completed by end of November. Draft construction package submitted to UDCCD on 11/4/2020. Schedule adjusted due to additional time required to prepare draft construction package.																
2G40-088-038-0			PM UTL:	Pugh, Richard																					
2G40-088-038	\$700,000		PM LAD:	Glass, Lisa																					
	\$0		PM UDCCD:	Engida, Samuel																					
			PM CPTED:	Stevens, Daniel																					
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-044-0 2G40-088-044 \$700,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Maisel, Michael PM LAD: Baker, Lisa PM UDCCD: Teshome, Demelew PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue</p> <p><u>Monthly Remarks</u> TPP ID#147. Final design plans underway. LAD NTP 8/31/2020. Land rights on 0 of 9 properties have been acquired. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Coordination with WGL and Fairfax Water is underway.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
Land Acquisition																							
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	12/20	10/21	07/21	09/20	NA	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mason 2G40-088-049-0 2G40-088-049 \$650,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School</p> <p><u>Monthly Remarks</u> TPP ID#161. Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Meeting with Supervisor's office, FCPS, FCPA, and FCDOT tentatively scheduled for 1/22/2021 to discuss potential conflict with proposed FCPS project.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
Land Acquisition																							
Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	05/21	01/21	08/21	NA	07/21	08/21	09/21	10/21	04/23	08/22
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-062-0 2G40-088-062 \$1,750,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Yusufoglu, Eldar PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u> Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction</p> <p><u>Monthly Remarks</u> TPP ID 211 - 2nd Pre-Final plans distributed 9/28/2020. Final outstanding comments received 12/9/2020 and all comments are being addressed. LAD NTP issued 9/17/2020. Land rights on 0 of 3 properties have been acquired. Utility coordination in progress (Fairfax Water in plan; Fiberlight, Zayo, Cox in ROW). Meeting held with HOA on 1/14/2020. SWM plans approved by LDS on 4/21/2020.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
Land Acquisition																							
Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	02/21	NA	NA	NA	NA	NA	05/20	02/21	NA	04/21	05/21	05/21	05/21	09/21	12/21
<p>CSYP C&I Bike & Pedestrian Program 124/400-C40011 Lee 2G40-088-066-0 2G40-088-066 \$1,100,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway</p> <p><u>Monthly Remarks</u> TPP ID# 228. Limited Access Control Change (LACC) request has been forwarded to VDOT Central Office in October. It is with VDOT's Government and Legislative Affairs (GALA) division. Received email confirmation from VDOT that our LACC request has been presented for inclusion on the December CTB Agenda. Notice of Willingness posted 9/24/2020. Final design is in progress. Responses to VDOT comments for signal modification plans submitted 10/26/2020. WGL authorized and relocations underway. Dominion relocations completed. Verizon to coordinate with the contractor, during construction to lift & lay between drainage structures, if needed.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	06/21	04/21	09/21	01/21	02/21	NA	02/21	09/21	04/21	11/21	NA	11/21	12/21	01/22	02/22	06/22	11/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Final design is underway. Preparing project plats. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).												
2G40-088-069-0			PM UTL: Pugh, Richard																					
2G40-088-069		\$2,500,000	PM LAD: Strayhorne, Robert																					
		\$0	PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Design																								
Chesterbrook Rd Walkway (Forest to N 41st St)			09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max			Construct walkway on southside of Chesterbrook Road						Survey received 10/2/2020. Utility designations requested 10/7/2020. Concept designs received 10/15/2020. Schedule to be developed upon approval of typical section.												
2G40-088-071-0			PM UTL: Nguyen, Tan																					
2G40-088-071		\$1,500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	09/20	03/21	10/21	03/22	01/21	03/21	NA	04/21	12/21	04/21	06/22	NA	04/22	04/22	04/22	05/22	08/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert			Approximately 600 LF of 10-foot wide SUP with wayfinding signs						TPP ID# 87.1 Pre-final design (1st submission) distributed on 9/25/2020. Last VDOT review comments received 11/5/2020. Test hole data received on 9/30/2020. Additional test hole data received 11/15/2020. Plat request to be submitted following revisions to plans per review comments. Working on second pre-final submission. Project schedule adjusted due to delay in getting submittable pre-final plans from consultant.												
2G40-088-072-0			PM UTL: Nguyen, Anh																					
2G40-088-072		\$850,000	PM LAD: TBD, To Be Determined																					
		\$0	PM UDCCD: TBD, To Be Determined																					
			PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John			Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.2 Design NTP issued on 2/4/2020. Two options for alternate trail profiles with separate H&H analyses was submitted to VDOT and County Stormwater Planning Division on 12/9/2020 for review & concurrence. Final design schedule to be developed after VDOT and County reviews of the H&HA analyses are completed.												
2G40-088-073-0			PM UTL: Nguyen, Tan																					
2G40-088-073		\$1,350,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	05/23	05/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Dresser, John			Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.				TPP ID# 87.3 Intermediate design is in progress. NTP for final design was issued to consultant on 10/6/2020. Advance Intermediate Plans scheduled for submission by 1/15/2021.												
2G40-088-074-0			PM UTL:	Nguyen, Tan																			
2G40-088-074	\$2,600,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Marfurt, Lindsay																			
Design																							
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Marsh, Dennis			Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements				TPP ID# 87.4 2nd Pre-final design in progress. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic and water). Draft plats have been requested. Due to overlapping utilities, 2G40-088-076 is on the same schedule. Coordinating with MSMD on maintenance of the existing trail.												
2G40-088-075-0			PM UTL:	Nguyen, Tan																			
2G40-088-075	\$1,700,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Steinhilber, Will																			
Design																							
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Marsh, Dennis			Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50				TPP ID# 87.5 2nd Pre-final design in progress. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic, Dominion and water). Draft plats have been requested. Due to overlapping utilities, 2G40-088-075 is on the same schedule.												
2G40-088-076-0			PM UTL:	Nguyen, Tan																			
2G40-088-076	\$1,250,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:	Steinhilber, Will																			
Design																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	12/20	03/21	06/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	08/21	09/21	09/21	10/21	12/21	02/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa			Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive				TPP ID#657. Final design is in progress. LAD NTP issued 10/29/2020. Land rights on 0 of 1 property have been acquired.												
2G40-088-077-0			PM UTL:	Pugh, Richard																			
2G40-088-077	\$500,000		PM LAD:	Alcon, Kelly																			
	\$0		PM UDCD:	Bhinge, Deepak																			
			PM CPTED:	Askarzadeh, Negin																			
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</p> <p>05/19 09/19 NA 08/20 05/21 12/21 12/21 12/20 NA NA 01/21 08/21 04/21 02/22 NA 01/22 02/22 02/22 02/22 08/22 08/22</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>CSYP C&I Bike & Pedestrian Program PM TDD: Marsh, Dennis Approximately 600 LF of 5-foot wide concrete sidewalk TPP ID# 87.4 2nd pre-final NTP on 10/1/2020. Test holes received on 10/1/2020. Advance copy recieved 12/1/2020 and comments returned 12/4/2020. Draft plats have been received 12/4/2020. Crosswalk study in to be submitted with 2nd Prefinal submission.</p> <p>124/400-C40011 Providence PM UTL: Nguyen, Tan</p> <p>2G40-088-079-A-0 PM LAD:</p> <p>2G40-088-079 \$300,000 PM UDCCD:</p> <p>\$0 PM CPTED: Stevens, Daniel</p> <p>Design</p>																									
<p>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</p> <p>08/20 09/20 NA 12/20 06/21 11/21 11/21 03/21 NA NA 04/21 10/21 NA NA NA 01/22 02/22 02/22 02/22 05/22 05/22</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>CSYP C&I Bike & Pedestrian Program PM TDD: Marsh, Dennis 60-foot sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which is removed from project -072. Pre-final design plans distributed 12/9/2020. Project to be completed under Countywide Permit.</p> <p>124/400-C40011 Providence PM UTL: Nguyen, Tan</p> <p>2G40-088-079-B-0 PM LAD:</p> <p>2G40-088-079 \$0 PM UDCCD:</p> <p>\$0 PM CPTED:</p> <p>Design</p>																									
<p>01/16 12/18 TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD 09/19 09/19 09/19 03/20 05/20 05/23 03/23</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>Rt.28 Widening (PWC L to Rt.29) NVTA-70 PM TDD: Beall, James Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29 UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley's initial TMP plan (for NB temporary widening) has been approved by VDOT, FCDOT and LDS and is awaiting VPDES permit and VDOT LUP. 60% design plans submitted 10/12/2020. Virtual Pardon our dust meeting 10/27/2020.</p> <p>124/400-C40017 Sully PM UTL: Maisel, Michael</p> <p>2G40-100-000-0 Springfield PM LAD: Shubert, Beth</p> <p>2G40-100-000 \$80,782,000 PM UDCCD:</p> <p>\$0 PM CPTED: Chellappa, Smitha</p> <p>Construction</p>																									
<p>02/20 05/21 06/22 TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>Balls Hill Rd/Old Dominion Dr Int PM TDD: Roberson, Jeanmarie Intersection improvements, including pedestrian facilities Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Final schedule will be provided upon completion of intermediate design.</p> <p>124/400-C40013 Dranesville PM UTL: Nguyen, Tan</p> <p>2G40-152-000-0 PM LAD:</p> <p>2G40-152-000 \$20,500,000 PM UDCCD: Cretal, Susannah</p> <p>\$0 PM CPTED: Guarino, Michael</p> <p>Design</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates								Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	04/21	06/21	08/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Install new sidewalk along Little River Tpke, replace ex. bus pad, shelter and trash can, replace ex. curbs ramps at intersection.				Task Order #20 - 2nd final design submitted for review on 11/24/2020. Utilities designation received.														
4YP202-01044			PM UTL:																						
TS-000015-026	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	02/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCD Task Order #1.														
4YP202-01433			PM UTL:																						
TS-000011-033	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	09/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				Final design received 9/23/2020. Design waiver package resubmitted to VDOT on 11/19/2020.														
4YP202-01697			PM UTL:																						
TS-000014-042	\$50,000		PM LAD:																						
	\$50,000		PM UDCD:																						
			PM CPTED:																						
Design																									
02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	07/21	11/20	NA	NA	12/20	06/21	NA	NA	NA	07/21	08/21	08/21	08/21	10/21	12/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.				Final design was complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.														
4YP202-02075			PM UTL:																						
TS-000017-042	\$0		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	04/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.														
4YP202-02092			PM UTL:																				
TS-000017-029		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	04/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.														
4YP202-02093			PM UTL:																				
TS-000017-030		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	02/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final construction package submitted on 8/18/2020 to UDCD. Building permit application for shelter submitted for review 8/12/2020. Part of UDCD Task Order #1.														
4YP202-02100			PM UTL:																				
TS-000017-031		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	02/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco			Install concrete loading pad, bench, and replace existing sidewalk.			Final construction package submitted on 8/18/2020 to UDCD. Part of UDCD Task Order #1.														
4YP202-02101			PM UTL:																				
TS-000017-032		\$50,000	PM LAD: Honnick, John																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

02152 Glade Drive NB @ Freetown Drive		Hunter Mill	07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21
---------------------------------------	--	-------------	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Hunter Mill
4YP202-02152
TS-000013-039 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 9/9/2020. Design waiver package is in progress.

On Hold

Design

02153 Glade Drive SB @ Freetown Drive		Hunter Mill	07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21
---------------------------------------	--	-------------	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Hunter Mill
4YP202-02153
TS-000013-040 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 8/12/2020. Design waiver package is in progress.

On Hold

Design

02154 Glade Drive NB @ Green Range Drive		Hunter Mill	07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21
--	--	-------------	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Hunter Mill
4YP202-02154
TS-000013-041 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 9/9/2020. Design waiver package is in progress.

On Hold

Design

02155 Glade Drive SB @ Green Range Drive		Hunter Mill	07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21
--	--	-------------	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements
124/400-C40011 Hunter Mill
4YP202-02155
TS-000013-042 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Land acquisition completed 8/12/2020. Design waiver package is in progress.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																						
Project Status																							
02160 Glade Drive SB @ Green Range Drive		Hunter Mill	06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	10/21	10/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.				Final design complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.												
4YP202-02160			PM UTL:																				
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
02161 Glade Drive NB @ Millrace Lane		Hunter Mill	06/20	NA	NA	07/20	07/20	06/21	06/21	12/20	NA	NA	12/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Hojatzadeh, Max				Install concrete loading pad, bench, and trash can.				Final design complete. LAD NTP 12/11/2020. Land rights on 0 of 1 properties have been acquired.												
4YP202-02161			PM UTL:																				
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane		Sully	02/20	NA	NA	07/20	09/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.				Final design received 9/30/2020. Design waiver package resubmitted to VDOT for review 12/9/2020.												
4YP202-02633			PM UTL:																				
TS-000019-007	\$20,000		PM LAD:																				
	\$20,000		PM UDCD:																				
			PM CPTED:																				
Design																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road		Mount Vernon	02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011			PM TDD: Madhusudhan, Galappa				Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.				Design waiver package submitted to VDOT on 11/12/2020. Final plans submitted for VDOT review on 10/7/2020 due to extensive drainage improvements. Consultant addressing comments received from VDOT on 11/18/20.												
4YP202-02817			PM UTL:																				
TS-000016-055	\$35,000		PM LAD:																				
	\$35,000		PM UDCD:																				
			PM CPTED:																				
Design																							

Dec 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
02902 North Shore Drive EB @ Northgate Square		02/20	NA	NA	06/20	09/20	12/20	11/20	09/20	NA	NA	09/20	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	12/21	04/21
Bus Stop Improvements 124/400-C40011	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Shubert, Beth PM UDCC: PM CPTED:						<u>Project Description</u> Install 8'x8' concrete bus stop pad with bench						<u>Monthly Remarks</u> Task Order #20 - Final design complete. Land acquisition completed 10/27/2020. DRB approved. Countywide permit package submitted 11/20/2020.						On Hold <input type="checkbox"/>		
4YP202-02902																						
TS-000013-045	\$0																					
	\$0																					
Design																						
03160 Richmond Highway NB @ Holly Hill Road		02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements 124/400-C40011	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:						<u>Project Description</u> Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						<u>Monthly Remarks</u> Final design is in progress. Bus pad design waiver package submitted to VDOT 12/17/2020. Additional survey is in progress.						On Hold <input type="checkbox"/>		
4YP202-03160																						
TS-000016-054	\$50,000																					
	\$50,000																					
Design																						
03217-Rolling Rd SB @ Edinburgh Dr		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Alcon, Kelly PM UDCC: Carlin, Craig PM CPTED:						<u>Project Description</u> Install shelter, bench, and trash can.						<u>Monthly Remarks</u> Final construction package was completed on 11/5/2020 and will be submitted with stop 6118 for construction.						On Hold <input type="checkbox"/>		
4YP202-03217																						
TS-000016-051	\$50,000																					
	\$0																					
Design																						
03807 Wiehle Avenue NB @ North Shore Drive		02/20	NA	NA	06/20	12/20	08/21	08/21	01/21	NA	NA	02/21	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21
Bus Stop Improvements 124/400-C40011	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED:						<u>Project Description</u> Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						<u>Monthly Remarks</u> Task Order #20 - 3rd final plan, bus stop design waiver, and buffer width programmatic waiver submitted on 11/24/2020. Proceeding with DRB application.						On Hold <input type="checkbox"/>		
4YP202-03807																						
TS-000013-046	\$0																					
	\$0																					
Design																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #2.												
4YP202-03817			PM UTL:																				
TS-000013-044	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	05/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Hojatzadeh, Max				Install concrete bus pad, shelter, bench, and trash can				Final design complete. This project to be permitted through the Town of Herndon. Permit application is being prepared.												
4YP202-04000			PM UTL:																				
TS-000012-028	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	05/21	02/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				install 150' of 5' wide missing concrete sidewalk				Task Order #20 - Final construction package submitted to UDCD 10/26/2020. Part of UDCD Task Order #1.												
4YP202-04444			PM UTL:																				
TS-000017-040	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				Draft package submitted to UDCD on 11/25/2020. VDOT permit application package submitted 12/10/2020. Building permit received 10/5/2020.												
4YP202-06118			PM UTL:																				
TS-000016-052	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates								Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
5000824-Columbia Pike NB @ Rose Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max					Bus shelter replacement					Project design completed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.												
4YP202-5000824			PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/16/2020. Building inspection of bus shelter requested 10/20/2020.												
TS-000015-019	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
5000874-Columbia Pike NB @ Whispering Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max					Bus shelter replacement					Project design completed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.												
4YP202-5000874			PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Building inspection for shelter completed 10/28/2020.												
TS-000015-018	\$0		PM LAD:										Substantially complete 11/24/2020.												
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
5000935 Columbia Pike SB @ Marshall Drive			02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa					Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.					Final design received 10/27/2020. Design waiver package submitted to VDOT on 11/10/2020. Final Construction being prepared. Consultant addressing comments made by UDCD on Draft Construction Package submitted earlier.												
4YP202-5000935			PM UTL:																						
TS-000015-022	\$50,000		PM LAD:																						
	\$50,000		PM UDCD:																						
			PM CPTED:																						
Design																									
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	10/21	01/21	NA	NA	02/21	09/21	NA	NA	NA	11/21	12/21	12/21	12/21	04/22	04/22	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.					Final design received 10/15/2020. Design waiver package submitted to VDOT on 10/30/2020. Based on input received from LAD on 10/1/2020; Preliminary Plats sent to LSB on 12/1/20 for their review.												
4YP202-5000999			PM UTL:																						
TS-000015-025	\$20,000		PM LAD: Honnick, John																						
	\$20,000		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates					
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						
5001008 Carlin Springs Road NB @ Columbia Pike		02/20	NA	NA	07/20	10/20	10/21	10/21	01/21	NA	NA	02/21	09/21	NA	NA	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason	PM TDD:	Madhusudhan, Galappa						Install loading pad, sidewalk along with drainage improvements and associated grading work.						Final design received 10/15/2020. Design waiver package submitted to VDOT 11/12/2020. Based on input received from LAD on 10/1/2020; Preliminary Plats sent to LSB for their review on 12/1/20.							
4YP202-5001008		PM UTL:																				
TS-000015-024	\$20,000	PM LAD:	Honnick, John																			
	\$20,000	PM UDCCD:																				
		PM CPTED:																				
Design																						
5001052 Leesburg Pike EB @ Glen Carlyn Road		02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason	PM TDD:	Madhusudhan, Galappa						Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.						Final design is in progress. Coordinating with property owner regarding removal of parking spaces as per the current design.							
4YP202-5001052		PM UTL:																				
TS-000015-023	\$35,000	PM LAD:																				
	\$35,000	PM UDCCD:																				
		PM CPTED:																				
Design																						
5001154 Arlington Blvd WB @ Prosperity Ave		09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	05/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence	PM TDD:	Hojatzadeh, Max						Replace existing bus pad and shelter.						Final plan complete. Countywide permit package submitted 12/14/2020. Building permit application is in progress.							
4YP202-5001154		PM UTL:																				
TS-000017-041	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Design																						
5001309-Lee Hwy NB @ Windsor Dr		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
Bus Stop Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence	PM TDD:	Hojatzadeh, Max						Bus Shelter Replacement						Project has been designed by MSMD. TDD will assist with funding for construction. Building permit received 8/10/2020. Part of UDCCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 11/24/2020.							
4YP202-5001309		PM UTL:																				
TS-000017-036	\$0	PM LAD:																				
	\$0	PM UDCCD:	Carlin, Craig																			
		PM CPTED:																				
Post-Construction																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001318-Lee Hwy NB @ Meadow View Rd			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.														
4YP202-5001318			PM UTL:								Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/14/2020. Building inspection for shelter completed 10/29/20.														
TS-000017-037	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
5001327-Lee Hwy NB @ Lawrence Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.														
4YP202-5001327			PM UTL:								Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/15/2020. Building inspection for shelter completed 10/29/20.														
TS-000017-035	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	10/20	On Hold <input type="checkbox"/>	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Part of UDCD Task Order #45.														
4YP202-5001841			PM UTL:								Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction substantially complete 10/1/2020. Building inspection for shelter completed 10/29/20.														
TS-000016-053	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20	On Hold <input type="checkbox"/>	
Spot Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Add right turn lanes on northbound and southbound Route 123, including drainage improvements				Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020. Punch list completed. Signal inspection scheduled for 12/18/2020. Draft nutrient transfer agreement is being prepared.														
RSP101-01400			PM UTL: Yusufoglu, Eldar																						
2G40-028-012	\$2,500,000		PM LAD: Lefcourt, Eric																						
	\$0		PM UDCD: Samiyi, Bijan																						
			PM CPTED:																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Innovation Station North Neighborhood Access SUP			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
124/400-C40011		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia						<u>Project Description</u> Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Appgar Place						<u>Monthly Remarks</u> TPP ID# 190.15 HMSAMS ID#15 Project initiation is underway. A site review meeting was held on 9/25/2020. Design TO negotiation is underway. Comments on draft TO sent on 12/2/2020. Schedule will be developed after the task order is approved.								
ST-000048-001-0			PM UTL:																				
ST-000048-001	\$8,810,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED: Marfurt, Lindsay																				
Pre-Design																							
			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	08/21
On Hold <input type="checkbox"/>																							
Reston Bike Share Phase II			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia						<u>Project Description</u> Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.						<u>Monthly Remarks</u> VDOT LUP permit received for 19 of 21 bike share stations including 17 on 12/6/19 in parking lane & 2 stations w/pad on 11/25/20. Station #9 (Curb ramp only): Final construction package submitted 11/12/20. Station #12 (Involves curb extension): VDOT LUP for pad/improvements submitted 11/18/20. UDCD draft construction package submitted 11/10/20. Station #15 (Curb ramp only): Final construction package submitted 11/12/20. Station #19: Requires LOP and Reston DRB Review. Received signed application from property owner 12/1/20. DRB application process underway. Stations #5 & 13: Construction completed 9/18/2020. VDOT LUP for stations obtained 11/25/20.								
124/400-C40011		Hunter Mill	PM UTL:																				
TS-000026-001-0			PM LAD:																				
TS-000026-001	\$0		PM UDCD: Carlin, Craig																				
	\$0		PM CPTED:																				
Design																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
On Hold <input type="checkbox"/>																							
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark						<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.								
304/300-C30050		Sully	PM UTL: Nguyen, Tan																				
009217-0			PM LAD: Kresge, Carol																				
5G25-064-000	\$800,678		PM UDCD:																				
	\$109,014		PM CPTED: Guarino, Michael																				
Construction																							
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
On Hold <input type="checkbox"/>																							
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						<u>Monthly Remarks</u> Construction 35% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020.								
304/300-C30050		Lee	PM UTL: Nguyen, Tan																				
2G25-097-000-0			PM LAD: Shubert, Beth																				
2G25-097-000	\$3,500,000		PM UDCD: Metafria, Fasika																				
	\$0		PM CPTED: Guarino, Michael																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	04/21	08/20	NA	NA	09/20	04/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22	
Pedestrian Improvements - Bond Fund 304/300-C30050			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
4YP201-PB009-C	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road						Final design resubmitted for review 9/29/2020. LAD NTP 9/28/2020. Land rights on 0 of 3 properties have been acquired.									
ST-000021-009		\$500,000	PM UTL: Yusufoglu, Eldar						West of Hawthorn Ridge Court															
		\$0	PM LAD: Baker, Lisa																					
			PM UDCCD: Stevens, Michael																					
			PM CPTED: Hamidi, AJ																					
Land Acquisition																								
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	
Pedestrian Improvements - Bond Funded 304/300-C30050			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
4YP201-PB023	Lee		PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Continuing installation of storm drainage elements. Prep for installation of slope stability piers. Construction 15% complete.									
ST-000021-023		\$5,500,000	PM UTL: Nguyen, Tan																					
		\$0	PM LAD: Cate, Dennis																					
			PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
Construction																								
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
Cinder Bed Road Improvements 304/300-C30050			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
4YP214-0	Mount Vernon		PM TDD: Ayers, Robert						Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020. Additional comments from VDOT Permit on underdrain received 7/2/2020. Second underdrain video inspection received 9/10/2020. 2nd meeting with VDOT Permits 10/7/2020 addressing VDOT Bridge & Structure punch list. Wingwall scour protection plan submitted to VDOT Bridge and Structure for review. Have requested VDOT final UD determination.									
5G25-054-000		\$6,817,000 (\$80,209)	PM UTL: Nguyen, Tan																					
			PM LAD: Shubert, Beth																					
			PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Borkowski, Tad																					
Post-Construction																								
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20	
Spot Roadway Improvements 2014 304/300-C30050			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
5G25-059-002-0	Braddock		PM TDD: Roberson, Jeanmarie						Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road						TPP ID#B258. Construction substantially complete 10/12/2020. Punch list is being addressed. Final nutrient credit transfer agreement submitted to VDOT 12/9/2019.									
5G25-059-002		\$1,600,000	PM UTL: Nguyen, Tan																					
		\$0	PM LAD: Honnick, John																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Qi, Maggie																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	11/19	05/19	06/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	07/21	08/21	08/21	08/21	05/20	12/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 2nd final design is in progress to address VDOT comments regarding retaining wall drainage. Advance submission received 9/18/2020 and is currently under review. Acquisition of additional land rights will be required as a result of the drainage revisions. Revised plats and 2nd LAD NTP anticipated January 2021.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020	\$1,550,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	01/22	04/22	04/22	03/21	05/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						TPP ID#102. 3rd pre-final design plans in progress. Awaiting comments from VDOT L&D. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required. Plat preparation request was submitted to Land Survey Branch on 12/9/2020.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023	\$1,750,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	02/21	08/21	08/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						TPP ID#116. VDOT Bid Ad authorization received 9/23/2020. Bid Ad 10/8/2020. Pre-bid meeting 10/20/2020. Bid Opening 11/9/2020. Construction Contract Award Request package was sent to VDOT on 11/16/2020. VDOT approved the Construction Contract Award on 12/9/2020. NIP package was prepared and being routed for signature.									
5G25-060-026-0			PM UTL: Nguyen, Tan																					
5G25-060-026	\$750,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Abtey, Leykun																					
			PM CPTED: Harrell, William																					
Construction																								
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						TPP ID#119 Construction substantially complete 8/27/2020. Draft Nutrient Credit Transfer agreement submitted to VDOT on 12/9/2020. Contractor addressing punch list received 11/19/2020.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,200,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
Post-Construction																								

Dec 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD:	Nabavi, Seyed			Approximately 1,600 LF of				TPP ID#144. Construction substantially complete 6/24/2020. As-builts approved by VDOT. VDOT permit released												
5G25-060-030-0			PM UTL:	Nguyen, Tan			sidewalk on west side of Lee				10/26/2020. Draft nutrient credit transfer agreement submitted to VDOT 6/29/2020.												
5G25-060-030	\$3,375,000		PM LAD:	Shubert, Beth			Chapel Road																
	\$0		PM UDCCD:	Bajracharya, Sanjala																			
			PM CPTED:	Harrell, William																			
Post-Construction																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Madhusudhan, Galappa			Construct approximately 1,800				TPP ID# 165. Construction 15% complete. Construction NTP 10/19/2020, scheduled completion 6/16/2021. Schedule												
5G25-060-034-0			PM UTL:	Yusufoglu, Eldar			LF of concrete sidewalk along				adjusted due to contract duration. Draft nutrient credit transfer agreement to be prepared.												
5G25-060-034	\$2,750,000		PM LAD:	Monahan, Clyde			west side of Quander Road from																
	\$0		PM UDCCD:	Cutler, Tom			Stokes Lane to Emmett Drive																
			PM CPTED:	Luo, Caijun																			
Construction																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Marsh, Dennis			Construct approximately 125 LF				TPP ID#167. Construction authorized 9/30/2020. Bid Ad 10/7/2020, bids opening 11/4/2020. Utility relocations completed.												
5G25-060-036-0			PM UTL:	Maisel, Michael			of 8-foot concrete sidewalk along				NIP in process. Draft Nutrient Credit Transfer Agreement is being prepared for VDOT review.												
5G25-060-036	\$2,500,000		PM LAD:	Alcon, Kelly			northbound side of Rolling Road																
	\$0		PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Abifadel, Gibran																			
Construction																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Marsh, Dennis			900 LF of sidewalk along				TPP ID#169. Construction NTP 12/16/19. Substantially complete 6/12/2020. VDOT permit released 9/8/2020. Nutrient												
5G25-060-038-0			PM UTL:	Maisel, Michael			Seminary Road from north of				Credit Transfer Agreement is being routed for signatures.												
5G25-060-038	\$1,000,000		PM LAD:	Monahan, Clyde			Magnolia Lane to City of																
	\$0		PM UDCCD:	Abteu, Leykun			Alexandria limits before																
			PM CPTED:	Qi, Maggie			Calhoun Avenue																
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0 \$2,000,000</p> <p>5G25-060-039 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCD: McCorkle, Lisa PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Install walkway: Greenskeepers Court to Soapstone Drive, Whisperword Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road</p> <p><u>Monthly Remarks</u> TPP ID#175. VDOT permit received 8/21/2020. VPDES permit received 9/3/2020. Utility relocations (Comcast, WGL and Summiting) are in progress. Verizon relocation complete. Final construction package submitted to UDCD 11/17/2020 for signature. Nutrient credit transfer agreement being prepared.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Construction</p> <p>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-040-0 \$650,000</p> <p>5G25-060-040 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCD: Bhinge, Deepak PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u> TPP ID#176. Construction NTP issued on 12/2/2020 - TO #4. Final construction package signed on 11/18/2020 by UDCD. Pre-construction meeting held on with UDCD and the Contractor on 8/18/2020. MCI, Columbia Gas, Fiberlight, and CenturyLink relocations either completed or underway. Zayo had to revise design for VDOT and scheduled to start work on 12/14/20.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Construction</p> <p>Great Falls St. Walkway - I-66 - North West St</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Dranesville</p> <p>5G25-060-042-0 \$3,000,000</p> <p>5G25-060-042 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street</p> <p><u>Monthly Remarks</u> TPP ID#202. Construction substantially complete 11/30/2020. VDOT punch list received 12/1/2020. Construction bundled with Project ST-000036-003 North West Street Sidewalk. Draft nutrient credit transfer agreement submitted to VDOT 12/9/2020.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-043-0 \$5,000,000</p> <p>5G25-060-043 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u> TPP ID#205. Final design plans #2 underway. Public outreach held in September 2020. Project plats are being finalized.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Design</p>																									

Dec 2020

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<p>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-044-0</p> <p>5G25-060-044 \$6,250,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#234. Pre-final design distributed for review 9/2/2020. Utility relocation designs are in progress. Public outreach was held in early November 2020.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Design</p> <p>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-045-0</p> <p>5G25-060-045 \$1,800,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</p> <p><u>Monthly Remarks</u> TPP ID#235. Construction substantially complete 6/29/2020. VDOT punch list received 7/28/2020. Pedestrian pole adjusted per VDOT. Awaiting permit release. Nutrient credit transfer agreement being prepared.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Post-Construction</p> <p>Lincolnia Rd Sidewalk & Spot Improvements</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-048-0</p> <p>5G25-060-048 \$1,250,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court</p> <p><u>Monthly Remarks</u> Final design is in progress. LAD NTP 11/19/2020. Land rights on 0 of 7 properties have been acquired. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation design is in progress.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Land Acquisition</p> <p>Route 1 at Fairhaven-Quander</p> <p>Route 1-RHPTI Ped Improvements</p> <p>304/300-C30050 Mount Vernon</p> <p>5G25-061-028-0</p> <p>5G25-061-028 \$300,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: Stevens, Michael PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection</p> <p><u>Monthly Remarks</u> TPP ID #188.01. LAD completed on 10/9/2020. VDOT permit received 11/20/2020.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Design</p>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21		
RMAG Phase II 2014 304/300-C30050 5G25-062-007-0 5G25-062-007		Hunter Mill \$750,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.07 RMAG ID# 7 VDOT permit application submitted 11/20/2020. Draft construction package is being prepared. Land acquisition completed 10/30/2020. This project to be constructed with 5G25-062-008.														
Design																									
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21		
RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008		Hunter Mill \$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8 Draft construction package prepared 10/24/2020. VDOT permit received 10/6/2020. This project to be constructed with 5G25-062-007, scheduled adjusted accordingly.														
Design																									
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	03/21	11/20	NA	NA	12/20	07/21	NA	NA	NA	03/21	03/21	03/21	05/21	03/21	04/22		
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$1,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: PM CPTED: Xiong, Yuqing				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Final design is in progress. Final plats received and sent to LAD. LAD NTP schedule updated.														
Land Acquisition																									
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19		
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$138,199 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.														
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr</p> <p>08/18 05/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD NA TBD TBD TBD 11/2018 TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive</p> <p><u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.</p> <p>On Hold <input checked="" type="checkbox"/></p>																									
<p>Design</p> <p>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</p> <p>03/17 08/17 12/17 06/18 01/19 10/19 01/20 12/18 NA NA 12/18 08/19 09/19 06/20 NA 05/20 06/20 06/20 07/20 01/21 11/20</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCD: Bajracharya, Sanjala PM CPTED: Lind, Adam</p> <p><u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#B285. Construction substantially complete 11/2/2020. VDOT permit released 12/10/2020. Final nutrient credit transfer agreement routed for signature.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Post-Construction</p> <p>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</p> <p>10/17 10/17 03/18 08/18 04/20 09/19 08/20 03/19 NA NA 03/19 04/20 07/20 12/20 NA 12/20 01/21 01/21 01/21 08/20 04/21</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Finnell, Richard PM UDCD: Engida, Samuel PM CPTED:</p> <p><u>Project Description</u> Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive</p> <p><u>Monthly Remarks</u> TPP ID#187. Final construction package submitted to UDCD for signature on 12/14/2020. Draft construction package submitted to UDCD 10/14/2020. VDOT permit received 9/18/2020. Land acquisition completed on 4/20/2020. 1 of 3 WGL service lines relocated.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Utility Relocation</p> <p>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</p> <p>09/15 12/15 04/16 02/17 08/18 05/18 04/19 08/17 NA NA 09/17 07/18 01/19 08/19 NA 08/19 08/19 09/19 10/19 06/19 01/21</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Glass, Lisa PM UDCD: Engida, Samuel PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> 260 LF of 5-foot sidewalk along north side of North West Street</p> <p><u>Monthly Remarks</u> TPP ID#B294. Construction 80% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway. Draft nutrient credit transfer agreement submitted to VDOT 12/9/2020.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Construction</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
			A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Permit Submission	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	02/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	03/21	04/21	04/21	04/21	03/20	12/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050		Hunter Mill	PM TDD:	Marsh, Dennis	Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road			TPP ID#121 SWM issue resolved. Plans being finalized for approvals. SWM maintenance agreement to MSMD at submission to LDS. Verizon relocation work in progress. TMP plans approved 1/31/19. Schedule adjusted to address SWM issue and utility relocation.															
ST-000036-009-0			PM UTL:	Maisel, Michael																			
ST-000036-009		\$2,500,000	PM LAD:	Najeeb, Mohammed																			
		\$0	PM UDCC:	McCorkle, Lisa																			
			PM CPTED:	Harrell, William																			
Utility Relocation																							
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	01/21	01/21	02/21	03/21	12/19	12/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050		Dranesville	PM TDD:	Turner, Latesa	Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road			TPP ID#140. CN authorization in progress. Draft CN package submitted 9/18/2020. VDOT permit received 8/7/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during walkway construction. WGL relocations completed. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.															
ST-000036-010-0			PM UTL:	Pugh, Richard																			
ST-000036-010		\$1,200,000	PM LAD:	Strayhorne, Robert																			
		\$0	PM UDCC:	Lim, Vannak																			
			PM CPTED:	Chellappa, Smitha																			
Design																							
Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	01/21	01/21	02/21	03/21	12/19	12/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050		Dranesville	PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road			TPP ID#141. CN authorization in progress. Draft CN package submitted 9/19/2020. VPDES permit application submitted to LDS on 7/8/2020. VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.															
ST-000036-011-0			PM UTL:	Pugh, Richard																			
ST-000036-011		\$1,650,000	PM LAD:	Strayhorne, Robert																			
		\$0	PM UDCC:	Lim, Vannak																			
			PM CPTED:	Chellappa, Smitha																			
Design																							
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	06/20	05/21	11/20	01/22	07/21	TBD	NA	TBD	TBD	TBD	TBD	NA	05/22	06/22	07/22	09/22	11/21	09/23
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050		Sully	PM TDD:	Fasceski, Jeff	Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road			TPP ID#162. Revision to BMP currently being designed. Expect 2nd Pre-Final plan submission March, 2021.															
ST-000036-013-0			PM UTL:	Yusufoglu, Eldar																			
ST-000036-013		\$3,250,000	PM LAD:	Alcon, Kelly																			
		\$0	PM UDCC:																				
			PM CPTED:	Stevens, Daniel																			
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20		
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad						Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps						TPP ID#180A. Constuction substantially complete 7/24/2020. VDOT punch list received 11/19/20. Final Nutrient Credit Transfer Agreement submitted to VDOT Drainage for signature on 8/28/2020.										
ST-000036-014-0			PM UTL: Maisel, Michael																						
ST-000036-014	\$1,600,000		PM LAD: Strayhorne, Robert																						
	\$0		PM UDCCD: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						
Post-Construction																									
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19		
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. VDOT permit release was requested on 9/14/2020. Nutrient credit transfer agreement submitted to VDOT for signature on 12/9/2019.										
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																						
ST-000036-016	\$1,330,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: McCorkle, Lisa																						
			PM CPTED:																						
Post-Construction																									
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	09/21		
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCCD on 8/18/2020. All utility relocations completed. Bid Ad 11/10/2020. Pre-bid meeting 11/24/2020. Bid Opening 12/14/2020.										
ST-000037-003-0			PM UTL: Pugh, Richard																						
ST-000037-003	\$3,700,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Wynands, Nicole																						
Bid Advertisement																									
			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19		
Lorton Arts Access Road			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending. Site as-built submitted to LDS on 12/8/2020 and Sanitary as-built submitted on 12/9/2020.										
TS-000020-001-0			PM UTL:																						
TS-000020-001	\$1,742,414		PM LAD: Monahan, Clyde																						
	\$0		PM UDCCD: Lim, Vannak																						
			PM CPTED: Guarino, Michael																						
Post-Construction																									