



County of Fairfax, Virginia

MEMORANDUM

DATE: November 15, 2019

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2019 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

November 15, 2019

Page 2 of 4

Ajmal Hamidi, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

November 15, 2019

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Alan Rashid, Sr. Engineer III, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Frank Roberts, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Dennis Cate, Project Coordinator, LAD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Kodjo Messan, LUP Plan Review Coordinator, Local Assistance

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Bud Siegel, Manager, Local Assistance Program

Transportation Design Division Monthly Projects Status Report

November 15, 2019

Page 4 of 4

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

November 2019

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 9
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	9 – 30
FUND 30010 – COUNTY CONSTRUCTION	30
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	31 – 44
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	44

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19	
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection completed 9/16/19. VDOT punchlist received 9/23/19 is being addressed.													
26006G-06002			PM UTL: Shubert, Beth				improvements for express bus stop																	
AA1400012-06	\$1,500,000		PM LAD: Engida, Samuel																					
	\$0		PM UDCCD: Luo, Caijun																					
			PM CPTED: Luo, Caijun																					
Post-Construction																								
Intersection Design @ Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18	
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT re-inspections completed 9/16/19. VDOT punchlists received 9/23/19 are being addressed.													
26006G-06011		Lee	PM UTL: Yusufoglu, Eldar				improvements for express bus stop																	
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Luo, Caijun																					
Post-Construction																								
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17	
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection 11/28/18. VDOT re-inspection completed 9/9/19. VDOT punchlist received 9/10/19 is being addressed.													
AA1400012-06-A-0		Lee	PM UTL: Yusufoglu, Eldar				improvements for express bus stop																	
AA1400012-06	\$267,500		PM LAD: Shubert, Beth																					
	\$267,500		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Luo, Caijun																					
Post-Construction																								
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18	
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000		Mount Vernon	PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT re-inspection completed 9/9/19. VDOT punchlist received 9/10/19 is being addressed.													
AA1400012-06-B-0		Lee	PM UTL: Yusufoglu, Eldar				improvements for express bus stop																	
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Luo, Caijun																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

			02/18	04/19	01/20	11/20	02/22	05/22	05/22	06/20	TBD	12/20	11/21	06/22	09/21	05/22	08/22	09/22	09/22	11/22	03/23	11/23	11/23
Cinderbed Bikeway - Cinderbed Rd. Bikeway			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Lee		PM TDD: Fasceski, Jeff					Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road					TPP ID# 122. Intermediate design is in progress. Second notifications for upcoming environmental field work mailed out 11/14/19.										
AA1400137-15-137			PM UTL: Pugh, Richard																				
AA1400137-15	\$14,710,000		PM LAD:																				
	\$13,210,000		PM UDCC: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				

Design

			02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Lee		PM TDD: Turner, Latesa					Construct approximately 2,000 LF of 8'-10' wide walkway along the north side of South Van Dorn Street from Oakwood Road to Alexandria City Line					TPP ID# 182. Pre-final design in progress.										
AA1400141-16-0			PM UTL: Pugh, Richard																				
AA1400141-16	\$3,075,000		PM LAD: Glass, Lisa																				
	\$2,075,000		PM UDCC:																				
			PM CPTED: Wells, Chris																				

Design

			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Tyson's East Station to Great Falls Sidewalk			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Lauretti, Francesco					Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station					TMSAMS ID# 35. Contract Award 6/5/19. VPDES re-issuance received 8/23/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19. Construction 30% complete.										
DCBPA-065	Dranesville		PM UTL: Yusufoglu, Eldar																				
AA1400065-12	\$2,756,500		PM LAD: Glass, Lisa																				
	(\$266,338)		PM UDCC: Lim, Vannak																				
			PM CPTED: Shin, Sung																				

Construction

Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Rt. 7 Sidewalk under Rt. 123 North Side			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max					Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange					TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. LAP closeout is in progress. Awaiting permit release.										
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar																				
AA1400069-12	\$2,303,600		PM LAD: Baker, Lisa																				
	\$0		PM UDCC: McCorkle, Lisa																				
			PM CPTED:																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side	Providence		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
102/500-C50000	Hunter Mill		PM TDD: Hojatzadeh, Max						Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						TMSAM ID# 32. Construction substantially complete 8/24/18. LAP closeout is in progress. Awaiting permit release.					
DCBPA-070			PM UTL: Yusufoglu, Eldar																	
AA1400070-12	\$2,404,590		PM LAD: Shubert, Beth																	
	\$0		PM UDCD: McCorkle, Lisa																	
			PM CPTED:																	

Post-Construction

SW South side Soapstone to South Lakes			09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr	Hunter Mill		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
102/500-C50000			PM TDD: Lauretti, Francesco						Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive						RMAG ID# 31 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/11/19. NIP signed 8/9/19. VPDES re-issuance received 8/23/19 and Notice of Transfer received 9/26/19. Construction NTP 10/16/19, construction completion scheduled 6/11/20. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side. Construction is 15% complete.					
DCBPA-073			PM UTL: Yusufoglu, Eldar																	
AA1400073-12	\$1,428,941		PM LAD: Lefcourt, Eric																	
	\$0		PM UDCD: Engida, Samuel																	
			PM CPTED: Lind, Adam																	

Construction

SW North side Soapstone to South Lakes			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr	Hunter Mill		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
102/500-C50000			PM TDD: Lauretti, Francesco						Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive						RMAG ID# 12 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/10/19. NIP signed 8/9/19. Underground utility (Cox & Verizon) relocations are complete. VPDES re-issuance received 8/23/19 and Notice of Transfer received 9/26/19. Construction NTP 10/16/19, construction completion scheduled 6/11/20. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side. Construction is 10% complete.					
DCBPA-074			PM UTL: Yusufoglu, Eldar																	
AA1400074-12	\$1,750,000		PM LAD: Glass, Lisa																	
	(\$15,485)		PM UDCD: Engida, Samuel																	
			PM CPTED: Lind, Adam																	

Construction

Georgetown Pike Trail Phase III			12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	08/19
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Georgetown Pike Trail Phase III	Dranesville		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
102/500-C50000			PM TDD: Dresser, John						Approximately 275 LF trail along the north side of Georgetown Pike						Enhancement Grant Project. Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP was 6/27/19. Construction was substantially completed on 8/1/19. Trail opening ribbon cutting was held on 10/23/19. VDOT LAP closeout is in progress. Awaiting permit release.					
GTP-130-130			PM UTL: Pugh, Richard																	
AA1400130-13	\$300,000		PM LAD: Baker, Lisa																	
	\$0		PM UDCD: Samiyi, Bijan																	
			PM CPTED: Miller, Douglas																	

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Jones Branch Connector - Final Design			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
102/500-C50000	Providence		PM TDD:	Dresser, John					Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes						Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Construction is 97% complete. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. Substantial completion and opening to 4 lanes of traffic is scheduled for 12/31/19.						
JBC-093-093			PM UTL:	Yusufoglu, Eldar																	
AA1400093-13	\$60,000,000		PM LAD:	Baker, Lisa																	
	\$57,860,873		PM UDCCD:																		
			PM CPTED:	Shin, Sung																	

Construction

Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
RHPTI-013	Mount Vernon Lee		PM TDD:	Hojatzadeh, Max					Pedestrian intersection and bus stop improvement						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.						
AA1400013-06	\$377,219 (\$22,781)		PM UTL:	Yusufoglu, Eldar																	
			PM LAD:																		
			PM UDCCD:	Frazier, Demond																	
			PM CPTED:	Luo, Caijun																	

Post-Construction

Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
RHPTI-015	Mount Vernon Lee		PM TDD:	Hojatzadeh, Max					Pedestrian intersection and bus stop improvement						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.						
AA1400015-06	\$545,406 (\$221,594)		PM UTL:	Yusufoglu, Eldar																	
			PM LAD:																		
			PM UDCCD:	Frazier, Demond																	
			PM CPTED:	Luo, Caijun																	

Post-Construction

Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
--	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
RHPTI-016	Mount Vernon Lee		PM TDD:	Hojatzadeh, Max					Pedestrian intersection and bus stop improvements						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. VDOT permit released 5/10/17. Working on final FTA closeout.						
AA1400016-06	\$235,900 (\$198,100)		PM UTL:	Yusufoglu, Eldar																	
			PM LAD:																		
			PM UDCCD:	Frazier, Demond																	
			PM CPTED:	Luo, Caijun																	

Post-Construction

Project Name		Nov 2019																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Rt. 1-PH5-Quander Rd. to Hotel Complex SW		06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
RHPTI		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
102/500-C50000	Mount Vernon	PM TDD: Zahirieh, Shahla							Construct a 5-foot concrete sidewalk along east side							Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP inspection passed on 9/16/19.						
RHPTI-079		PM UTL: Yusufoglu, Eldar							Richmond Highway from Fair													
AA1400079-12	\$900,000	PM LAD: Shubert, Beth							Haven Avenue/Quander Road to													
	\$0	PM UDCCD: Rashid, Alan							Virginia Lodge													
		PM CPTED: Luo, Caijun														On Hold <input type="checkbox"/>						
Post-Construction																						
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW		07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	02/20
RHPTI		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
102/500-C50000	Mount Vernon	PM TDD: Zahirieh, Shahla							Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of							Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Final construction package submitted to UDCCD 12/7/18. Bid advertisement 2/25/19. Bid opening 3/27/19. NIP signed 6/6/19. Contract award 6/10/19. Construction NTP 7/15/19. Construction 50% complete.						
RHPTI-080		PM UTL: Yusufoglu, Eldar							Richmond Highway													
AA1400080-12	\$1,500,000	PM LAD: Cate, Dennis																				
	\$201,505	PM UDCCD: Engida, Samuel																				
		PM CPTED: Luo, Caijun														On Hold <input type="checkbox"/>						
Construction																						
Sunset Hills/Town Center Pkwy		NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	12/19	12/16	06/20
RMAG		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
102/500-C50000	Hunter Mill	PM TDD: Zahirieh, Shahla							Pedestrian intersection improvements							RMAG ID#6. VDOT Authorization for Ad received 9/9/19. Bid Advertised on 9/24/19. Bids opened 10/15/19. Construction Award package submitted to VDOT for authorization on 10/29/19.						
RMAG-099		PM UTL: Nguyen, Tan																				
AA1400099-13	\$576,000	PM LAD: Lefcourt, Eric																				
	(\$115,000)	PM UDCCD: Lim, Vannak																				
		PM CPTED: Luo, Caijun														On Hold <input type="checkbox"/>						
Construction																						
Sunrise V- S. Side Glade to Reston Pkwy		08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
RMAG		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
102/500-C50000	Hunter Mill	PM TDD: Hojatzadeh, Max							Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway							RMAG ID# 7 & 8 VDOT Contract Award approval received on 7/2/19. NIP signed 7/25/19. Contract awarded 7/31/19. Construction NTP 10/16/19, construction completion scheduled 6/12/20. Signal timing submitted to VDOT for approval on 8/23/19. Construction 2% complete.						
RMAG-100		PM UTL: Yusufoglu, Eldar																				
AA1400100-13	\$1,810,000	PM LAD: Monahan, Clyde																				
	(\$868,000)	PM UDCCD: Lim, Vannak																				
		PM CPTED:														On Hold <input type="checkbox"/>						
Construction																						

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	12/19	NA	03/20	03/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23		
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$13,401,000 \$1,756,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing					<u>Monthly Remarks</u> RMAG ID# 5 Agreement finalized with the Isaac Newton Square developer on 5/17/19 to provide a pedestrian connection. 2nd pre-final plan review comments received on 5/30/19. Memo of understanding with the Reston Fire Station completed on 6/12/19. NTP for contract addendum for 3rd pre-final plans was issued on 7/3/19. 3rd pre-final design is in progress.						On Hold <input type="checkbox"/>						
Design																									
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12		Mason Providence \$250,000 (\$7,700)	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and bus stop improvements					<u>Monthly Remarks</u> Construction substantially completed 3/27/19. LAP closeout is complete. Re-inspection completed. VDOT permit released 9/19/19. Final invoice is being prepared. Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St.						On Hold <input type="checkbox"/>						
Post-Construction																									
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18		
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12		Providence Mason \$1,575,000 (\$61,000)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and 850' of sidewalk improvements					<u>Monthly Remarks</u> Construction was substantially completed on 10/17/18. LAP close-out complete. VDOT permit released 9/19/19. Final invoice is being prepared.						On Hold <input type="checkbox"/>						
Post-Construction																									
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12		Providence Mason \$1,029,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William					<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Construction 65% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.						On Hold <input type="checkbox"/>						
Construction																									

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12		Mason																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Approximately 500 LF of sidewalk and trail on south side of Route 50						Construction 95% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Cutler, Tom																									
PM CPTED: Harrell, William																									
Construction																									
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12		Providence																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Roberson, Jeanmarie			Approximately 550 LF sidewalk on north side of Route 50						Construction was substantially completed on 3/27/19. LAP closeout in progress. Re-inspection completed. VDOT permit released 9/19/19. Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Stevens, Michael																									
PM CPTED:																									
Post-Construction																									
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12		Providence																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Approximately 2,800 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 7/26/19. Construction NTP 12/3/18. VPDES re-issuance received 8/23/19. VDOT re-inspection pending.																
PM UTL: Nguyen, Tan																									
PM LAD: TBD, To Be Determined																									
PM UDCCD: Lim, Vannak																									
PM CPTED: Harrell, William																									
Post-Construction																									
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12		Providence																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: El Kaissi, Mohamad			Approximately 1,310 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 6/13/19. Planting is expected in the Fall. VPDES re-issuance received 8/23/19. VDOT re-inspection completed 10/29/19. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Metafria, Fasika																									
PM CPTED: Harrell, William																									
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12		Providence Mason \$739,000 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Nabavi, Seyed			Approximately 600 LF of sidewalk and trail on north side of Route 50			Construction substantially complete 6/13/19. VPDES re-issuance received 8/23/19. VDOT permit released 9/19/19. Project Construction is bundled with Project #1400059-12, Route 50 North Side Sidewalk from Annandale Rd to Cherry St.														
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Metafria, Fasika																				
			PM CPTED: Harrell, William																				
Post-Construction																							
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12		Mason Providence \$1,284,200 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad			Approximately 1,300 LF of sidewalk and trail on south side of Route 50			Construction substantially completed 5/31/19. LAP close-out is complete. Awaiting permit release. Final invoice is being prepared.														
			PM UTL: Nguyen, Tan																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
102/500-C50000 SRTS-138 AA1400138-15		Hunter Mill \$1,300,000 \$465,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max			Construct 5-foot concrete sidewalk along Old Courthouse Road			TPP ID# 307. Funding via Safe Routes to School Grant. Utility relocation completed. VDOT permit received on 4/2/19. Bid Authorization approval received from VDOT on 9/17/19. Bid advertised 9/30/19. Bids opened 10/29/19. NIP in progress.														
			PM UTL: Nguyen, Tan																				
			PM LAD: Alcon, Kelly																				
			PM UDCCD: Danforth, Timothy																				
			PM CPTED:																				
Construction																							
Wolftrap Elementary School SRTS			11/19	01/20	05/20	09/20	10/21	01/22	01/22	11/20	TBD	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23
102/500-C50000 SRTS-150 AA1400150-19		Hunter Mill \$250,000 \$14,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco			Provide protected crosswalk at Beulah Rd and Talisman Dr and bike lanes along Beulah Rd for approx. 2,200 LF			Survey and preliminary design in progress. Design NTP 11/5/19.														
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Survey																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002</p>																							
Providence		\$0	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Zahirieh, Shahla						Installation of 6 bike share stations within the Vienna Merrifield area						6 bike share locations that will require different types of improvements to accommodate the new stations. Potential improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators, wheelstops, and/or pavement markings). Consultant design proposal underway.								
			PM UTL:																				
			PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							
Scotts Run Wlkwy																							
Providence		\$4,566,000	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Dresser, John						Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						TMSAMS ID# 11 CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP date was 7/8/19. Construction is 26% complete.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Monahan, Clyde																				
			PM UDCCD: Syed-Muhammad, Abul																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
Vesper Ct Trail																							
Hunter Mill		\$2,442,178 (\$15,733)	08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Dresser, John						Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike						TMSAMS ID# 24 Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS bond release is in progress. VDOT permit was released on 9/23/19. LAP close-out is in progress.								
			PM UTL: Nguyen, Tan																				
			PM LAD: Finnell, Richard																				
			PM UDCCD: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
VRE Rolling Road Station Parking Lot Expansion																							
Springfield		\$2,000,000 \$900,000	08/18	NA	03/19	11/19	01/21	06/21	06/21	03/20	NA	NA	04/20	02/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Fasceski, Jeff						Surface parking lot expansion						Pre-Final design in progress. Further discussions with Dominion required because of the design impacts due to transmission tower and easement setbacks. Schedule will be impacted and will be revised once this issue is resolved.								
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Glass, Lisa																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			12/17	NA	08/18	11/19	06/20	04/20	08/20	03/20	04/20	NA	04/20	07/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Mount Vernon		PM TDD:	Turner, Latesa	Improve existing park access			Pre-final design is in progress. This project will be permitted through the Land Development Services (LDS) review process.															
2G40-067-000-0			PM UTL:	Pugh, Richard	road and construct 1500 LF of 8-foot asphalt trail between Lorton			Preparing 1st LDS submission.															
2G40-067-000	\$4,000,000		PM LAD:		Road and the Laurel Hill Adaptive																		
	\$1,200,000		PM UDCD:		Re-use Development																		
			PM CPTED:	Borkowski, Tad																			
Design																							
Sunrise Valley-Reston Parkway-Soapstone NS			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD:	Shahnaj, Sonia	Install separated bike lanes and a pedestrian facility on the north			Pre-final design distributed to VDOT for review 11/12/19. Project schedule developed up															
2G40-085-002-0			PM UTL:	Maisel, Michael	side of Sunrise Valley Drive			to pre-final design phase. Complete schedule to be developed pending the completion of pre-final design and the review of															
2G40-085-002	\$9,100,000		PM LAD:	Shubert, Beth				anticipated development application in the vicinity of the project.															
	\$7,600,000		PM UDCD:																				
			PM CPTED:	Wynands, Nicole																			
Design																							
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD:	Madhusudhan, Galappa	Reconstruct New Dominion Parkway with on-road bike lanes,			TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from															
2G40-085-003-0			PM UTL:	Nguyen, Tan	reduced median width, and reduced lane widths from Fairfax County Parkway to Reston			the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from															
2G40-085-003	\$2,000,000		PM LAD:		Parkway			VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent															
	\$0		PM UDCD:					to the consultant. Project is on hold pending clarification of project scope from CPTED.															
			PM CPTED:	Wynands, Nicole																			
Design																							
Reston Bike Share Phase II - Silver			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill		PM TDD:	Shahnaj, Sonia	Installation of 21 bike share stations. 18 located within parking lanes. Curb ramps			VDOT permit application submitted on 11/1/19 for 17 of the 21 bike share stations within parking lane. Project initiation is															
2G40-085-005-0			PM UTL:		required for 2 stations.			underway for the stations that involves installation of curb ramps, concrete pads and road diet.															
2G40-085-005	\$0		PM LAD:		Concrete pads required for 3																		
	\$0		PM UDCD:		stations. Road diet required for																		
			PM CPTED:		1 station																		
Pre-Design																							

Project Name		Nov 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Town Center Parkway Bike Lanes		03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006		Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Construct on-road bike lanes by reducing median and lane widths				<u>Monthly Remarks</u> TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.											
	\$1,800,000 \$0																						10/2018
Design																							On Hold <input checked="" type="checkbox"/>
Innovation Center to Arrowbrook		06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	02/20	03/20	05/20	09/20	
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007		Dranesville		<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran				<u>Project Description</u> 645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.				<u>Monthly Remarks</u> TPP ID# 190.06 HMSAMS ID# 7. Land acquisition was completed on 11/7/19. Utility relocations are completed (Cox). Plans were approved by LDS and sent to Bonds & Agreements on 6/6/19. VDOT Land Use Permit application package is in process.											
	\$1,250,000 (\$750,000)																						On Hold <input type="checkbox"/>
Design																							On Hold <input type="checkbox"/>
Innovation Avenue/Rock Hill Road		11/17	NA	NA	04/18	01/19	07/19	11/19	08/18	11/18	NA	11/18	11/19	NA	NA	NA	01/20	01/20	01/20	01/20	02/20	05/20	
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012		Dranesville		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCCD: Bajracharya, Sanjala PM CPTED: Delmare, Lauren				<u>Project Description</u> Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard				<u>Monthly Remarks</u> TPP ID# 190.11. Countywide permit package submitted on 11/14/19. Draft construction package submitted to UDCCD on 11/15/19. LAD NTP 11/30/18. LAD completed 11/4/19. No utility relocations required. Signage plans, TMP plans, and Project Data Sheet are approved.											
	\$550,000 \$50,000																						On Hold <input type="checkbox"/>
Design																							On Hold <input type="checkbox"/>
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)		06/17	NA	09/18	08/19	11/19	12/19	12/19	NA	NA	NA	NA	NA	11/19	03/20	NA	12/19	01/20	NA	03/20	08/20	08/20	
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: PM CPTED: Delmare, Lauren				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Final design distributed for review 11/13/19.											
	\$1,600,000 \$850,000																						On Hold <input type="checkbox"/>
Design																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17	NA	09/18	11/19	12/20	02/21	02/21	01/20	03/20	NA	04/20	11/20	12/20	04/21	NA	03/21	04/21	NA	06/21	12/21	12/21
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40010			PM TDD: Roberson, Jeanmarie						Provide 900 lf of 6' wide sidewalk on east side of Monroe Street to complete missing links						TPP ID#190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design distributed for review 11/15/19.								
2G40-086-014-B-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$1,600,000		PM LAD:																				
	\$850,000		PM UDCCD:																				
			PM CPTED: Delmare, Lauren																				
Design																							
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths						TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.								
2G40-086-015-0			PM UTL: Nguyen, Tan																				
2G40-086-015	\$6,100,000		PM LAD:																				
	\$1,100,000		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	12/19	NA	NA	NA	NA	NA	NA	NA	NA	03/20	04/20	05/20	06/20	04/21	02/21
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						TPP ID#: 189.10 RMAG ID# 10. Final design distributed for review 9/13/19.								
2G40-086-018-0			PM UTL:																				
2G40-086-018	\$500,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD:																				
			PM CPTED: Delmare, Lauren																				
Design																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. In accordance with the 12/18/18 meeting with Supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along south side Burke Road from Parakeet Drive to Mill Cove Court. Project schedule developed based on the resolution of the walkway width along the south side of the project. 2nd pre-final design distributed for review 8/2/19.								
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																				
	\$7,500,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie						<u>Project Description</u> Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<u>Monthly Remarks</u> TPP ID#26. Project is on hold. Capital Projects and Traffic Engineering Division (CPTED) staff have the lead to complete an intersection traffic and scope analysis, which are expected to be completed in Fall 2019. Project schedule to be determined once the analysis is completed and project scope is updated.									
124/400-C40013	Providence		PM UTL:																					
2G40-087-004-0			PM LAD:																					
2G40-087-004	\$1,600,000	\$0	PM UDCC:																					
			PM CPTED: Bandy, Audra																					

Study

Backlick Road and Industrial Road			04/19	11/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<u>Monthly Remarks</u> TPP ID# 21 & 91 Preliminary design is in progress. Utility designation is completed. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be determined after intermediate design completion. Second task order will be issued for final design.									
124/400-C40013	Mason		PM UTL:																					
2G40-087-010-0	Lee		PM LAD:																					
2G40-087-010	\$5,500,000	\$1,500,000	PM UDCC:																					
			PM CPTED: Harrell, William																					

Design

Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	12/20	02/20	02/20
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed						<u>Project Description</u> 700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						<u>Monthly Remarks</u> TPP ID# 313. Construction NTP 10/15/19, construction completion scheduled 2/12/20. Signal timing approval received from VDOT 9/27/19. Construction authorized 9/18/19. Permit received 8/12/19. LAD completed on 2/4/19.									
124/400-C40013	Dranesville		PM UTL: Nguyen, Tan																					
2G40-087-011-0			PM LAD: Maye, Kimberly																					
2G40-087-011	\$1,300,000	\$100,000	PM UDCC: Bhinge, Deepak																					
			PM CPTED: Borkowski, Tad																					

Construction

Terminal Rd LTL at Rt 286			05/19	09/19	03/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	05/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max						<u>Project Description</u> Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<u>Monthly Remarks</u> Intermediate design is in progress. Utility survey received on 9/13/19.									
124/400-C40013	Mount Vernon		PM UTL:																					
2G40-087-020-0			PM LAD:																					
2G40-087-020	\$2,250,000	\$750,000	PM UDCC:																					
			PM CPTED: Qi, Maggie																					

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
<p>Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive</p> <p>05/15 NA 01/16 06/16 01/18 05/17 11/19 09/18 NA NA 09/18 10/19 07/17 08/17 NA 01/20 NA NA 03/20 02/18 09/20</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-007-0 \$800,000</p> <p>2G40-088-007 \$150,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 1,200 LF of sidewalk on north side of Glade Drive</p> <p><u>Monthly Remarks</u> TPP ID#127. VDOT permit application submitted 11/15/19. Land acquisition completed on 10/25/19. Final plans approved on 2/6/19.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Design</p>																							
<p>Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr</p> <p>03/15 10/15 12/15 05/16 06/18 06/17 08/18 11/16 NA NA 12/16 06/18 09/18 04/19 NA 02/19 NA NA 05/19 07/18 09/19</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-014-0 \$1,600,000</p> <p>2G40-088-014 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Syed-Muhammad, Abul PM CPTED: Harrell, William</p> <p><u>Project Description</u> Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps</p> <p><u>Monthly Remarks</u> TPP ID#103. Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction substantially complete 9/24/19. Punch list underway.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p>																							
<p>Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr</p> <p>01/16 NA 03/16 09/16 05/17 07/17 05/18 03/17 NA NA 03/17 08/17 NA NA NA 06/18 07/18 07/18 10/18 01/18 02/19</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-015-0 \$700,000</p> <p>2G40-088-015 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Stevens, Michael PM CPTED: Harrell, William</p> <p><u>Project Description</u> Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps</p> <p><u>Monthly Remarks</u> TPP ID#094. Construction substantially complete 2/28/19. VDOT punchlist received 10/8/19 is being addressed.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Post-Construction</p>																							
<p>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</p> <p>05/15 09/15 02/16 06/17 08/18 04/18 02/19 09/17 NA NA 09/17 12/17 05/18 06/19 NA 05/19 05/19 06/19 08/19 03/19 08/20</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-016-0 \$2,400,000</p> <p>2G40-088-016 \$600,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Metafria, Fasika PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road</p> <p><u>Monthly Remarks</u> TPP ID#305. Final construction package submitted to UDCCD on 5/20/19. WGL relocation is complete. Bid Ad 5/22/19. Bid opening 6/24/19. Construction award 8/30/19. Pre-construction meeting held 10/9/19. A Pardon Our Dust meeting was held on 10/21/19. Construction NTP 10/21/19. Construction is 5% complete. Schedule adjusted due to construction contract duration.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p>Construction</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Kirby Road Walkway N – Birch Road to Ivy Hill Dr</p> <p>03/15 07/15 12/15 07/16 04/18 03/18 11/18 11/16 NA NA 02/17 09/17 NA NA NA 02/19 03/19 04/19 06/19 02/19 04/20</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-017-0</p> <p>2G40-088-017 \$1,750,000</p> <p>\$800,000</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Turner, Latesa</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCCD: Rashid, Alan</p> <p>PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u></p> <p>Construct 6-foot concrete sidewalk on north side of Kirby Road</p> <p><u>Monthly Remarks</u></p> <p>TPP ID #143. Construction 40% complete. Construction NTP 7/9/19. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.</p>																									
<p>Construction</p> <p>Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct</p> <p>03/15 07/15 12/15 07/16 04/18 03/18 11/18 11/16 NA NA 02/17 06/17 NA NA NA 02/19 03/19 04/19 06/19 02/19 04/20</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-018-0</p> <p>2G40-088-018 \$1,600,000</p> <p>\$600,000</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Turner, Latesa</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Shubert, Beth</p> <p>PM UDCCD: Rashid, Alan</p> <p>PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u></p> <p>Construct 6-foot concrete sidewalk on north side of Kirby Road</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#142. Construction 60% complete. Construction NTP 7/9/19. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.</p>																									
<p>Construction</p> <p>Franconia Rd. @ Westchester St. Median Refuge</p> <p>04/16 NA 03/17 09/17 03/18 07/17 11/18 03/18 NA NA 04/18 06/18 NA NA NA 04/19 NA NA 04/19 03/18 06/19</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Lee</p> <p>2G40-088-022-0</p> <p>2G40-088-022 \$300,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Beall, James</p> <p>PM UTL:</p> <p>PM LAD: Glass, Lisa</p> <p>PM UDCCD: Lim, Vannak</p> <p>PM CPTED: Knight, Ryan</p> <p><u>Project Description</u></p> <p>Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive</p> <p><u>Monthly Remarks</u></p> <p>TPP ID#122. Final construction authorization package sent to UDCCD 4/12/19. Construction NTP 4/29/19. Substantially complete 6/27/19. VDOT punchlist received 8/15/19 and is being addressed.</p>																									
<p>Post-Construction</p> <p>Magarity Road Walkway - Ware Rd to Peabody Dr.</p> <p>09/17 04/18 03/20 08/20 09/21 11/20 11/21 11/20 02/21 NA 02/21 10/21 11/21 03/22 NA 04/22 05/22 06/22 07/22 03/22 04/23</p> <p>On Hold <input type="checkbox"/></p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-025-0 Dranesville</p> <p>2G40-088-025 \$3,500,000</p> <p>\$2,500,000</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Dresser, John</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Strayhorne, Robert</p> <p>PM UDCCD: Syed-Muhammad, Abul</p> <p>PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u></p> <p>Provide 2300' of 8-foot wide asphalt walkway on south side of Magarity Road, and 250' on north side at school.</p> <p><u>Monthly Remarks</u></p> <p>TPP Project #150- HMSAMS - A 2nd Intermediate Design is underway following scoping changes resulting from 1st submission reviews. Scoping changes include the addition of new crosswalks and refuge islands, adding a buffer strip, and adding a walkway along the school frontage. A Citizens Meeting was held on 11/13/19.</p>																									
<p>Design</p>																									

Project Name		Nov 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	10/19	07/20	07/21	10/21	10/21	09/20	12/20	NA	12/20	07/21	08/21	03/22	NA	12/21	01/22	02/22	03/22	12/22	12/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					TPP ID# 154. Environmental work is underway. USACE issued Preliminary Jurisdictional Determination on 6/28/19. Cultural Resources Studies is finalized and will be submitted to DHR. Intermediate design distributed on 10/29/19. JPA is underway. A Public Information Meeting is scheduled for 12/9/19.											
124/400-C40011	Mount Vernon	PM UTL: Pugh, Richard																					
2G40-088-026-0		PM LAD: Rashid, Alan																					
2G40-088-026	\$5,500,000 (\$1,000,000)	PM UDCCD: Hamidi, AJ																					
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.		02/17	05/17	05/18	09/18	03/19	01/20	01/20	02/19	NA	NA	02/19	11/19	12/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Nabavi, Seyed					Construct 5-foot concrete sidewalk along the south side of North Shore Drive					TPP ID#155. Final design is in progress. LAD NTP issued on 2/28/19. Land rights on 10 of 12 properties have been acquired. Utility coordination is ongoing.											
124/400-C40011	Hunter Mill	PM UTL: Pugh, Richard																					
2G40-088-027-0		PM LAD: Strayhorne, Robert																					
2G40-088-027	\$1,900,000 \$500,000	PM UDCCD: Stevens, Michael																					
		PM CPTED: Wells, Chris																					
Land Acquisition																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7		08/16	01/17	03/18	11/19	12/20	02/21	08/21	05/20	06/20	NA	07/20	03/21	TBD	TBD	NA	01/22	02/22	03/22	04/22	12/22	02/23	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Vanzandt, Mark					Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road					TPP ID#172. Pre-final design is in progress. Test hole request submitted in June 2019 and test hole data received on 10/7/19. Storm drain video pipe inspections and geotechnical soil borings were completed in July 2019.											
124/400-C40011	Mason	PM UTL: Maisel, Michael																					
2G40-088-028-0		PM LAD: Najeeb, Mohammed																					
2G40-088-028	\$6,250,000 \$1,950,000	PM UDCCD: Abifadel, Gibran																					
		PM CPTED: Abifadel, Gibran																					
Design																							
Georgetown Pike Trail Phase IV		02/16	01/17	08/17	02/18	12/18	08/19	03/19	07/18	NA	NA	10/18	01/19	11/18	05/19	NA	04/19	05/19	05/19	06/19	08/20	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program		PM TDD: Dresser, John					Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike					TPP ID# 125 Utility relocations completed 5/31/19 (Verizon, Dominion). Pre-construction meeting held on 7/2/19. Construction NTP 7/22/19. Construction was substantially completed on 10/4/19. A Trail opening ribbon cutting was held on 10/23/19. VDOT inspection 10/4/19.											
124/400-C40011	Dranesville	PM UTL: Pugh, Richard																					
2G40-088-036-0		PM LAD: Honnick, John																					
2G40-088-036	\$1,000,000 \$0	PM UDCCD: Samiyi, Bijan																					
		PM CPTED: Borkowski, Tad																					
Post-Construction																							

Project Name		Nov 2019																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Hunter Village Dr Walkway (Wentworth to Flax)		12/17	01/18	06/18	11/18	07/19	11/19	04/20	07/19	NA	NA	07/19	03/20	04/20	07/20	NA	07/20	08/20	08/20	08/20	07/20	01/21
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Springfield	PM TDD: Madhusudhan, Galappa					Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive					TPP ID#134. 2nd final design distributed to VDOT for review 11/15/19. NTP issued to LAD on 7/29/19. Land rights on 0 of 4 properties have been acquired. Stormwater Management Approval received 6/29/19. Consultant revising design to avoid conflicts with utility pole. Approved Pavement Marking plans received from VDOT on 8/29/19. Consultant addressing comments received from LAD to avoid impacts to existing wooden fence.										
2G40-088-038-0		PM UTL: Pugh, Richard																				
2G40-088-038	\$600,000	PM LAD: Glass, Lisa																				
	\$300,000	PM UDCCD: Engida, Samuel																				
		PM CPTED: Wynands, Nicole																				
Land Acquisition																						
Lisle Ave Walkway (Griffith to Sportsman)		08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	03/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD: Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue					TPP ID#147. Pre-final design plans to be distributed to VDOT for review by 11/18/19.										
2G40-088-044-0		PM UTL: Maisel, Michael																				
2G40-088-044	\$700,000	PM LAD: Baker, Lisa																				
	\$100,000	PM UDCCD:																				
		PM CPTED: Harrell, William																				
Design																						
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	10/19	08/21	10/21	10/21	12/19	03/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mason	PM TDD: Fasceski, Jeff					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School					TPP ID#161. Pre-Final plan submitted to LDS on 10/16/19.										
2G40-088-049-0		PM UTL: Yusufoglu, Eldar																				
2G40-088-049	\$1,300,000	PM LAD: Finnell, Richard																				
	\$800,000	PM UDCCD:																				
		PM CPTED:																				
Design																						
Rock Hill Rd Walkway (Sterling to Astoria)		07/19	09/19	02/20	08/20	08/21	01/22	01/22	01/21	TBD	NA	03/21	11/21	TBD	TBD	NA	03/22	04/22	05/22	06/22	04/23	04/23
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Dranesville	PM TDD: Marsh, Dennis					Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including missing link to Innovation Station					TPP ID 211 - Intermediate design is in progress. Met with VDOT on 10/30/19 to discuss culvert design.										
2G40-088-062-0		PM UTL: Nguyen, Tan																				
2G40-088-062	\$1,750,000	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED: Wells, Chris																				
Design																						

Project Name		Nov 2019																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates							Construction PHASE Dates					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Franconia-Springfield Pkwy Trail Connection		10/17	02/18	07/18	06/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	03/20	07/20	NA	07/20	08/20	09/20	10/20	09/21	04/21
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-066-0 2G40-088-066		Lee PM TDD: Madhusudhan, Galappa PM UTL: Pugh, Richard PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						On Hold <input type="checkbox"/> TPP ID# 228. Final design is in progress. Consultant addressing additional comments received from VDOT. Letter sent to VDOT on 11/4/19 regarding reimbursements related to Limited Acces Line. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a follow up to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request. Responses to additional requests made by VDOT for Limited Access Line were sent on 9/25/19.								
Design																						
Kirby Road Walkway (Mori to Chesterbrook)		03/18	08/18	09/19	01/20	02/21	04/21	04/21	02/20	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-069-0 2G40-088-069		Dranesville PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						On Hold <input type="checkbox"/> TPP ID# 238. Intermediate plans distributed for review on 9/17/19.								
Design																						
Route 50 Walkway (Blake Ln to Stonehurst Dr)		04/19	NA	NA	03/20	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-072-0 2G40-088-072		Providence PM TDD: Ayers, Robert PM UTL: PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole						Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						On Hold <input type="checkbox"/> TPP ID# 87.1 Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19.								
Design																						
Route 50 Walkway (Lindenwood Ln to Nutley St)		02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-073-0 2G40-088-073		Providence PM TDD: Ayers, Robert PM UTL: PM LAD: PM UDCCD: PM CPTED: Wells, Chris						Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs						On Hold <input type="checkbox"/> TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 10/28/19 to review scope which will include floodplain analysis. Design proposal requested 10/29/19. Schedule to be developed after design task order NTP.								
Survey																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50						TPP ID# 87.3 Preliminary design completed. CPTED determining scope revisions.								
2G40-088-074-0			PM UTL:																				
2G40-088-074		\$850,000	PM LAD:																				
		\$200,000	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 1190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.4 Preliminary design completed. Design proposal requested 11/1/19. Schedule to be developed after design task order is approved.								
2G40-088-075-0			PM UTL:																				
2G40-088-075		\$1,700,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 755 LF of 5-foot wide concrete sidewalk on the south side of Route 50 frontage road						TPP ID# 87.5 Preliminary design completed. Design proposal requested 11/1/19. Schedule to be developed after design task order is approved.								
2G40-088-076-0			PM UTL:																				
2G40-088-076		\$900,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	07/19	01/20	01/21	03/21	03/21	01/20	TBD	NA	04/20	11/20	12/20	05/20	NA	06/21	07/21	08/21	09/21	12/21	12/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Pre-final design is in progress. Concurrence received from Supervisor's office on 11/6/19 for the new design proposed by the consultant based on crosswalk study. Allowance requested by the consultant for crosswalk study was approved on 8/23/19.								
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077		\$250,000	PM LAD:																				
		\$0	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Route 50 Walkway (Ellenwood Dr to Chichester Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades.						TPP ID# 87.4 Preliminary design completed. Design proposal requested 11/1/19. Schedule to be developed after design task order is approved.										
2G40-088-079-0			PM UTL:																						
2G40-088-079	\$150,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Wynands, Nicole																						
Design																									
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	TBD	05/23	05/23		
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes						TPP ID# 062. RFP released 9/23/19. Design Public Hearing held 9/23/19. Geotechnical analysis and Traffic study approved by VDOT. VDOT concurred with 30% plans for RFP release. NEPA Categorical Exclusion(CE) received confirmation from FHWA on 7/19/19 that CE is complete and available for public review. Comments on Design Public Hearing and CE closed on 10/7/19. Alternative Technical Concepts meetings with DB teams on 11/18 and 11/19/19. Design-Build award anticipated in Spring 2020.										
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																						
2G40-100-000	\$86,480,000		PM LAD: Cate, Dennis																						
	\$9,855,000		PM UDCD:																						
			PM CPTED: Chellappa, Smitha																						
Design																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
Balls Hill Rd/Old Dominion Dr Int			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie						Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement						Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical and general civil design are being negotiated. Traffic engineering design services have been authorized.										
2G40-152-000-0			PM UTL: Nguyen, Tan																						
2G40-152-000	\$20,500,000		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED: Guarino, Michael																						
Pre-Design																									
00673 Lawrence Street EB @ Russell Road			05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	03/19	NA	NA	NA	07/19	09/19	10/19	11/19	07/20	02/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia						Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.						Construction authorized on 7/26/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.										
4YP202-00673			PM UTL:																						
TS-000014-038	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates											
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Focus #	FUT (\$)																									
Project Status																										
00770 Telegraph Road SB @ Franconia Rd			08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	11/20	09/20			
Bus Stop Improvements 124/400-C40011 4YP202-00770 TS-000014-040		Lee																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																	
			PM TDD: Shahnaj, Sonia			Install concrete loading pad and sidewalk connection from the new pad to the existing trail.			LAD completed on 10/28/19. Draft construction authorization package sent to UDCD on 10/30/19. Countywide permit package submitted on 11/4/19.																	
			PM UTL:																							
			PM LAD: Strayhorne, Robert																							
			PM UDCD: Carlin, Craig																							
			PM CPTED:																							
			Design																							
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	02/19			
Bus Stop Improvements 124/400-C40011 4YP202-01184 TS-000016-025		Mount Vernon																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																	
			PM TDD: Madhusudhan, Galappa			Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.			Part of UDCD Task Order #21. Construction NTP 1/29/18. Substantially complete 2/27/19. Awaiting VDOT permit release.																	
			PM UTL:																							
			PM LAD: Shubert, Beth																							
			PM UDCD: Carlin, Craig																							
			PM CPTED:																							
			Post-Construction																							
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	02/20	NA	NA	NA	NA	NA	NA	NA	NA	03/20	05/20	05/20	05/20	06/21	09/20			
Bus Stop Improvements 124/400-C40011 4YP202-01433 TS-000011-033		Braddock																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																	
			PM TDD: Vanzandt, Mark			Install shelter, bench, and trash can.			Final design submitted 10/15/19.																	
			PM UTL:																							
			PM LAD:																							
			PM UDCD: Carlin, Craig																							
			PM CPTED:																							
			Design																							
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	11/19	09/20	11/19	08/20	02/20	TBD	NA	03/20	08/20	TBD	TBD	NA	10/20	11/20	11/20	11/20	04/21	04/21			
Bus Stop Improvements 124/400-C40011 4YP202-02092 TS-000017-029		Providence																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																	
			PM TDD: Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Transit requested bus stop shift 300 feet to the North. Project will be redesigned.																	
			PM UTL:																							
			PM LAD:																							
			PM UDCD: Carlin, Craig																							
			PM CPTED:																							
			Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02093 Gallows Road SB @ Gatehouse Road		Gatehouse	07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	03/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.										
4YP202-02093			PM UTL:																						
TS-000017-030	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.										
4YP202-02100			PM UTL:																						
TS-000017-031	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.										
4YP202-02101			PM UTL:																						
TS-000017-032	\$50,000		PM LAD: Honnick, John																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02114 Gallows Road SB North of Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design is in progress. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.										
4YP202-02114			PM UTL:																						
TS-000017-028	\$50,000		PM LAD: Honnick, John																						
	\$50,000		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

02152 Glade Drive NB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 04/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20 12/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02152
 TS-000013-039 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02153 Glade Drive SB @ Freetown Drive 07/18 NA NA 01/19 06/19 11/19 01/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02153
 TS-000013-040 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02154 Glade Drive NB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 04/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20 12/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02154
 TS-000013-041 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

02155 Glade Drive SB @ Green Range Drive 07/18 NA NA 01/19 06/19 11/19 04/20 09/19 NA NA 11/19 03/20 NA NA NA 05/20 06/20 06/20 06/20 09/20 12/20

Bus Stop Improvements
 124/400-C40011 Hunter Mill
 4YP202-02155
 TS-000013-042 \$50,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Glass, Lisa
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks
 Final design is in progress. Final project plat received 9/13/19. DRB coordination is in progress.

On Hold

Design

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	08/19	05/19	07/19	11/18	NA	NA	05/19	06/19	NA	NA	NA	09/19	11/19	11/19	11/19	09/19	12/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install concrete bus pad, sidewalk, and curb ramp				Final construction package submitted to UDCD on 9/11/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 12/30/19.												
4YP202-02637			PM UTL:																				
TS-000013-037	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	07/19	07/19	08/19	03/20	11/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCD Task Order #35. Construction NTP 8/23/19, construction completion scheduled 11/20/19.												
4YP202-03132			PM UTL:																				
TS-000018-022	\$50,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	12/18	05/19	07/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	09/19	09/19	09/19	09/19	09/19	03/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD: Hojatzadeh, Max				Install new bus shelter				Countywide permit package submitted 7/29/19. Building permit for shelter received 5/6/19. Construction authorized 9/24/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 2/20/20.												
4YP202-03181			PM UTL:																				
TS-000014-036	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	NA	NA	02/20	06/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final plans submitted 10/8/17. Plats submitted for TDD review on 10/30/19.												
4YP202-03217			PM UTL:																				
TS-000016-051	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03230 - Kingstowne Blvd WB @ Kingstowne Center			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	01/20
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03230			PM TDD: Lauretti, Francesco				Install new bus shelter.				Project to be completed by Signal Outdoor.												
TS-000014-034	\$20,000	\$0	PM UTL:				PM LAD: Najeeb, Mohammed																
			PM UDCCD:				PM CPTED:																
Post-Construction																							
03231 - Kingstowne Blvd WB @ Barclay Drive			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	01/20
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03231			PM TDD: Lauretti, Francesco				Install new bus shelter.				Project to be completed by Signal Outdoor.												
TS-000014-035	\$20,000	\$0	PM UTL:				PM LAD: Najeeb, Mohammed																
			PM UDCCD:				PM CPTED:																
Post-Construction																							
03237 South Van Dorn Street NB @ Kingstowne Boulevard			01/18	NA	07/18	NA	03/19	05/19	04/19	11/18	NA	NA	12/18	03/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	12/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03237			PM TDD: Hojatzadeh, Max				Install bus shelter				Construction authorization package submitted 7/22/19. Part of UDCCD Task Order #36. Construction NTP 8/21/19, construction completion scheduled 12/10/19.												
TS-000014-037	\$50,000	\$0	PM UTL:				PM LAD: Strayhorne, Robert																
			PM UDCCD: Carlin, Craig				PM CPTED:																
Construction																							
03238 Reston Parkway SB @ Glade Drive			05/18	07/18	08/18	NA	01/19	12/19	09/19	04/19	NA	NA	06/19	09/19	NA	NA	NA	10/19	01/20	02/20	03/20	09/20	06/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03238			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				Construction authorized on 10/29/19.												
TS-000013-038	\$50,000	\$0	PM UTL:				PM LAD: Najeeb, Mohammed																
			PM UDCCD: Carlin, Craig				PM CPTED:																
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03397 South Lakes Dr NB @ Tanbark Dr			01/19	03/19	05/19	NA	08/19	09/19	10/19	NA	NA	NA	09/19	10/19	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
Bus Stop Improvements 124/400-C40011 4YP202-03397 TS-000013-043	Hunter Mill \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.			<u>Monthly Remarks</u> Land acquisition notice to proceed for letter of permission on 9/5/19. 1 of 2 letters of permission have been signed. VDOT permit application submitted 10/28/19.													
On Hold <input type="checkbox"/>																							
Land Acquisition																							
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-03817 TS-000013-044	Braddock \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.			<u>Monthly Remarks</u> Final design plans received 10/24/19. Utility designation requested on 10/15/19. Plat submitted for TDD review on 10/30/19.													
On Hold <input type="checkbox"/>																							
Design																							
03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	07/19	12/18	NA	NA	01/19	06/19	NA	NA	NA	09/19	10/19	11/19	12/19	09/20	03/20
Bus Stop Improvements 124/400-C40011 4YP202-03859 TS-000015-017	Mason \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, new bus shelter and trash can.			<u>Monthly Remarks</u> Construction authorized on 9/9/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 2/20/20.													
On Hold <input type="checkbox"/>																							
Construction																							
04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	12/18	05/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	06/19	07/19	07/19	08/19	09/19	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04209 TS-000019-005	Sully \$30,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Strayhorne, Robert PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install bus shelter			<u>Monthly Remarks</u> Final construction package submitted on 6/24/19 to UDCD. Part of UDCD Task Order #36. Construction NTP 8/21/19, construction completion scheduled 12/10/19.													
On Hold <input type="checkbox"/>																							
Construction																							

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
04213 Lee Jackson Memorial Hwy WB @ Alder Woods Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	01/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Sully		PM TDD: Vanzandt, Mark				Install bus pad, bench, sidewalk, and curb ramp.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.												
4YP202-04213			PM UTL:																				
TS-000019-006	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
04214 Lee Jackson Memorial Hwy EB @ Dorforth Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	01/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install bus pad and bench.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.												
4YP202-04214			PM UTL:																				
TS-000018-023	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
04218 Lee Jackson Memorial Hwy EB @ Hidden Glade Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	01/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark				Install loading pad, bench, and curb ramp.				Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.												
4YP202-04218			PM UTL:																				
TS-000018-024	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	09/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Install new shelter.				Construction substantial complete. Building inspection pending. Project completed by Signal Outdoor.												
4YP202-04594			PM UTL:																				
TS-000017-026	\$30,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009	Providence \$15,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading Pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.													
On Hold <input type="checkbox"/>																							
Construction																							
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence \$15,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad			<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.													
On Hold <input type="checkbox"/>																							
Construction																							
04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	03/20	03/20
Bus Stop Improvements 124/400-C40011 4YP202-04938 TS-000017-033	Providence \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.			<u>Monthly Remarks</u> Construction authorized on 8/9/19. Part of UDCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 2/9/20.													
On Hold <input type="checkbox"/>																							
Construction																							
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	07/19	09/17	NA	NA	09/17	06/19	12/18	01/19	NA	08/19	09/19	09/19	09/19	06/19	12/19
Bus Stop Improvements 124/400-C40011 4YP202-05076 TS-000013-033	Hunter Mill \$30,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install ADA compliant loading pad and bench.			<u>Monthly Remarks</u> LAD complete 6/26/19. Project plans have been redesigned based on property owner request. DVP utility relocations have been completed. Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38. Construction NTP 11/1/19, construction completion scheduled 12/30/19.													
On Hold <input type="checkbox"/>																							
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																														
Project Status																															
06118-Rolling Rd NB @ Edinburgh Dr																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052 </td> <td style="width:10%"> Mount Vernon \$50,000 \$0 </td> <td style="width:15%"> <u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED: </td> <td style="width:15%"> <u>Project Description</u> Install shelter, bench, and trashcan. </td> <td style="width:15%"> <u>Monthly Remarks</u> Pre-final design plans submitted to VDOT for review on 10/29/19. </td> <td style="width:10%; text-align:right"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052	Mount Vernon \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install shelter, bench, and trashcan.	<u>Monthly Remarks</u> Pre-final design plans submitted to VDOT for review on 10/29/19.	On Hold <input type="checkbox"/>
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052	Mount Vernon \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install shelter, bench, and trashcan.	<u>Monthly Remarks</u> Pre-final design plans submitted to VDOT for review on 10/29/19.	On Hold <input type="checkbox"/>																										
Design																															
06262 Jones Branch Dr EB @ Lincoln Center Ct																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> Bus Stop Improvements 124/400-C40011 4YP202-06262 TS-000017-034 </td> <td style="width:10%"> Providence \$30,000 \$0 </td> <td style="width:15%"> <u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED: </td> <td style="width:15%"> <u>Project Description</u> Install concrete loading pad </td> <td style="width:15%"> <u>Monthly Remarks</u> Final Plat received on 10/7/19. LAD NTP issued on 10/8/19. Land rights on 0 of 1 properties have been acquired. </td> <td style="width:10%; text-align:right"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bus Stop Improvements 124/400-C40011 4YP202-06262 TS-000017-034	Providence \$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install concrete loading pad	<u>Monthly Remarks</u> Final Plat received on 10/7/19. LAD NTP issued on 10/8/19. Land rights on 0 of 1 properties have been acquired.	On Hold <input type="checkbox"/>
Bus Stop Improvements 124/400-C40011 4YP202-06262 TS-000017-034	Providence \$30,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install concrete loading pad	<u>Monthly Remarks</u> Final Plat received on 10/7/19. LAD NTP issued on 10/8/19. Land rights on 0 of 1 properties have been acquired.	On Hold <input type="checkbox"/>																										
Land Acquisition																															
06465 Lawrence Street WB @ Russell Road																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> Bus stop Improvements 124/400-C40011 4YP202-06465 TS-000014-039 </td> <td style="width:10%"> Lee \$50,000 \$0 </td> <td style="width:15%"> <u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED: </td> <td style="width:15%"> <u>Project Description</u> Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp. </td> <td style="width:15%"> <u>Monthly Remarks</u> Construction authorized on 7/26/19. Part of UDCCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19. </td> <td style="width:10%; text-align:right"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bus stop Improvements 124/400-C40011 4YP202-06465 TS-000014-039	Lee \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.	<u>Monthly Remarks</u> Construction authorized on 7/26/19. Part of UDCCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.	On Hold <input type="checkbox"/>
Bus stop Improvements 124/400-C40011 4YP202-06465 TS-000014-039	Lee \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.	<u>Monthly Remarks</u> Construction authorized on 7/26/19. Part of UDCCD Task Order #37. Construction NTP 10/21/19, construction completion scheduled 12/19/19.	On Hold <input type="checkbox"/>																										
Construction																															
09082 Town Center Parkway SB @ New Dominion Parkway																															
<table border="0" style="width:100%"> <tr> <td style="width:15%"> Bus Stop Improvements 124/400-C40011 4YP202-09082 TS-000013-036 </td> <td style="width:10%"> Hunter Mill \$50,000 \$0 </td> <td style="width:15%"> <u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Bailey, Stephen PM UDCCD: Carlin, Craig PM CPTED: </td> <td style="width:15%"> <u>Project Description</u> Install concrete loading pad </td> <td style="width:15%"> <u>Monthly Remarks</u> Final construction package submitted to UDCCD on 10/2/19. Part of Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20. </td> <td style="width:10%; text-align:right"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bus Stop Improvements 124/400-C40011 4YP202-09082 TS-000013-036	Hunter Mill \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Bailey, Stephen PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install concrete loading pad	<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 10/2/19. Part of Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.	On Hold <input type="checkbox"/>
Bus Stop Improvements 124/400-C40011 4YP202-09082 TS-000013-036	Hunter Mill \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Bailey, Stephen PM UDCCD: Carlin, Craig PM CPTED:	<u>Project Description</u> Install concrete loading pad	<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 10/2/19. Part of Task Order #38. Construction NTP 11/1/19, construction completion scheduled 1/29/20.	On Hold <input type="checkbox"/>																										
Construction																															

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	09/19
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031	Hunter Mill	\$1,600,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Bhinge, Deepak PM CPTED:					<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete 9/6/19. VDOT inspection requested 10/15/19.						On Hold <input type="checkbox"/>
---	-------------	--------------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Post-Construction

Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	12/19
--------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-04800 ST-000003-048	Dranesville	\$1,700,000 \$700,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William					<u>Project Description</u> Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 85% complete.						On Hold <input type="checkbox"/>
---	-------------	--------------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Construction

Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	03/20
--------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Spot Improvements 124/400-C40011 RSP101-01400 2G40-028-012	Providence	\$2,500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. All utility relocations are complete. Construction NTP 6/17/19. VDOT signal timing approval received 7/9/19. Signal foundation design submitted to VDOT 9/25/19 and comments received 11/15/19. Construction is 2% complete.						On Hold <input type="checkbox"/>
--	------------	--------------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Chain Bridge Road @ Wasp Lane RRFB			NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20
------------------------------------	--	--	----	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Capital Projects - Dranesville District 303/300-C30010 ST-000005-002-0 ST-000005-002	Dranesville	\$100,000 \$60,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Delmare, Lauren					<u>Project Description</u> Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane					<u>Monthly Remarks</u> TPP ID#692. Final construction package submitted ot UDCCD on 10/25/19.						On Hold <input type="checkbox"/>
--	-------------	-----------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.								
009217-0			PM UTL: Nguyen, Tan																				
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD:																				
			PM CPTED: Guarino, Michael																				
Construction			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	12/19	01/20	02/20	03/20	02/19	03/21
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Received VDOT comment clearance on 7/22/19. VDOT permit application submitted 9/10/19 and permit received 10/3/19. Utility relocations (WGL and FFX Water) are complete. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized. Draft construction package submitted to UDCCD 9/24/19.								
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																				
	(\$500,000)		PM UDCCD: Rashid, Alan																				
			PM CPTED: Guarino, Michael																				
Design			08/18	11/18	NA	08/19	04/20	12/20	12/20	03/20	NA	NA	05/20	12/20	NA	NA	NA	02/21	03/21	04/21	05/21	10/21	10/21
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order approved 2/21/19. Survey is complete. Pre-final design distributed for review 8/2/19.								
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																				
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD:																				
			PM CPTED: Hamidi, AJ																				
Design			06/11	NA	04/09	08/12	12/18	07/18	02/20	09/17	12/17	NA	09/17	01/20	03/18	02/20	NA	04/20	05/20	06/20	07/20	12/19	10/21
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						be/Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD NTP issued 9/6/17. Land rights on 6 of 7 properties acquired. Received email okay for permit application 10/18/19. Awaiting completion of land rights for permit application.								
4YP201-PB023			PM UTL: Nguyen, Tan																				
ST-000021-023	\$6,750,000		PM LAD: Cate, Dennis																				
	\$750,000		PM UDCCD: Samiyi, Bijan																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17	
Roadway Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Khorashadi, Brook						Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction substantially completed 11/14/17. Final punchlists on ponds have been addressed and VDOT accepted the ponds maintenance. Permit release work is in progress.									
4YP212-0			PM UTL: Nguyen, Tan																					
5G25-052-000		\$15,547,538 (\$1,131,245)	PM LAD: Finnell, Richard																					
			PM UDCD: Samiyi, Bijan																					
			PM CPTED: Rosenbaum, Jane																					
Post-Construction			On Hold <input type="checkbox"/>																					
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17	
Cinder Bed Road Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Ayers, Robert						Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Addressing final punch list items for street acceptance and permit release. Post construction comment responses submitted to VDOT 11/15/19.									
4YP214-0			PM UTL: Nguyen, Tan																					
5G25-054-000		\$6,817,000 (\$80,209)	PM LAD: Shubert, Beth																					
			PM UDCD: Samiyi, Bijan																					
			PM CPTED: Borkowski, Tad																					
Post-Construction			On Hold <input type="checkbox"/>																					
Wiehle Ave.Phase II			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
Wiehle Ave.Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark						Four lane road from Fairfax County Parkway to Reston Avenue.						Public Hearing for Acceptance into Secondary Street system held 10/15/19. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit. Final street acceptance package submitted to VDOT 10/25/19.									
5G25-028-000-A-0	Dranesville		PM UTL:																					
5G25-028-000		\$1,082,200 \$25,000	PM LAD:																					
			PM UDCD: McCorkle, Lisa																					
			PM CPTED:																					
Post-Construction			On Hold <input type="checkbox"/>																					
Wiehle Ave.Phase III			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16	
Wiehle Ave.Phase III			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Vanzandt, Mark						Four lane road from Dranesville Road to Fairfax County Parkway.						Public Hearing for Acceptance into Secondary Street system held 10/15/19. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit. Final street acceptance package submitted to VDOT 10/25/19.									
5G25-028-000-B-0			PM UTL:																					
5G25-028-000		\$1,082,200 \$25,000	PM LAD:																					
			PM UDCD: McCorkle, Lisa																					
			PM CPTED:																					
Post-Construction			On Hold <input type="checkbox"/>																					

Project Name		Nov 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	12/19	01/20	02/20	03/20	09/20	09/20	On Hold <input type="checkbox"/>
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Braddock	PM TDD: Roberson, Jeanmarie							Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road							TPP ID#B258. VDOT approved signal plans and signing & marking plans received on 10/8/19. VDOT permit received 11/14/19. Draft construction package submitted to UDCD on 10/3/19.							
5G25-059-002-0		PM UTL: Nguyen, Tan																					
5G25-059-002	\$1,600,000	PM LAD: Honnick, John																					
	\$750,000	PM UDCD: Cutler, Tom																					
		PM CPTED: Qi, Maggie																					
Design																							
North Chambliss St./Beauregard St.		08/19	NA	12/19	07/20	05/21	09/21	09/21	09/20	10/20	NA	11/20	07/21	08/21	11/21	NA	12/21	TBD	TBD	02/22	08/22	08/22	On Hold <input type="checkbox"/>
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Nabavi, Seyed							Extend island at slip lane and construct approximately 1000 LF of 5-ft sidewalk from Meeting House Way to Lincolnia Senior Center entrance							TPP Plan ID#B261. Intermediate design is in progress. Design NTP sent on 8/21/19. Survey completed on 7/18/19. Utility Designation Completed on 11/8/19.							
5G25-059-003-0		PM UTL: Nguyen, Tan																					
5G25-059-003	\$2,000,000	PM LAD: Alcon, Kelly																					
	\$1,000,000	PM UDCD:																					
		PM CPTED: Chellappa, Smitha																					
Design																							
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	02/20	NA	03/20	NA	NA	05/20	05/19	03/21	On Hold <input type="checkbox"/>
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed							Add eastbound left turn lane on Silverbrook Road at Southrun Road							TPP ID#B267. Awaiting final design on streetlights to submit for permit. Final plans approved on 5/6/19. LAD completed on 9/4/19.							
5G25-059-005-0		PM UTL: Maisel, Michael																					
5G25-059-005	\$1,750,000	PM LAD: Honnick, John																					
	\$550,000	PM UDCD: McCorkle, Lisa																					
		PM CPTED: Aguayo, Vanessa																					
Utility Relocation																							
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	11/20	12/20	12/20	02/20	03/20	NA	03/20	11/20	11/20	05/21	NA	04/21	05/21	06/21	07/21	07/23	07/23	On Hold <input type="checkbox"/>
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed							Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path							TPP ID # 35. Pre-final design is in progress. Utility relocation coordination is ongoing.							
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$13,000,000	PM LAD: Strayhorne, Robert																					
	\$9,700,000	PM UDCD: Lim, Vannak																					
		PM CPTED: Aguayo, Vanessa																					
Design																							

Project Name		Nov 2019																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	01/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie							Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road							TPP ID#B278. Construction 25% complete.						
5G25-060-010-0		PM UTL: Nguyen, Tan																				
5G25-060-010	\$1,300,000	PM LAD: Glass, Lisa																				
	\$1,100,000	PM UDCCD: Metafria, Fasika																				
		PM CPTED: Chellappa, Smitha																				
Construction																						
Hooes Rd./Newington Forest Ave Ped Intersection Imp		01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	07/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed							Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk							TPP ID#B279. Signal timing approved on 9/30/19. Construction substantially complete on 7/19/19.						
5G25-060-011-0	Springfield	PM UTL: Yusufoglu, Eldar																				
5G25-060-011	\$750,000	PM LAD: Najeeb, Mohammed																				
	\$550,000	PM UDCCD: Bajracharya, Sanjala																				
		PM CPTED: Aguayo, Vanessa																				
Post-Construction																						
SouthVanDorn-Franconia Rd. Walkway - SW quadrant		12/15	04/16	09/16	04/17	10/17	01/19	03/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	05/19	NA	NA	07/19	07/19	10/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Lee	PM TDD: Beall, James							Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps							TPP ID#B297. Construction substantially complete 10/11/19.						
5G25-060-018-0		PM UTL: Yusufoglu, Eldar																				
5G25-060-018	\$375,000	PM LAD: Strayhorne, Robert																				
	(\$25,000)	PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Abifadel, Gibran																				
Post-Construction																						
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	11/19	05/19	12/19	01/19	NA	NA	01/19	07/19	02/19	11/19	NA	01/20	02/20	02/20	03/20	05/20	08/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mason	PM TDD: Turner, Latesa							Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road							TPP ID#090. Final design is in progress. 2nd Pre-Final plans distributed for review on 7/9/19. Land acquisition completed 7/24/19. Utility relocations are in progress.						
5G25-060-020-0		PM UTL: Maisel, Michael																				
5G25-060-020	\$1,550,000	PM LAD: Najeeb, Mohammed																				
	\$450,000	PM UDCCD: Stevens, Michael																				
		PM CPTED: Askarzadeh, Negin																				
Utility Relocation																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:	Dresser, John	Construct approximately 1,150				TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume.														
5G25-060-022-0			PM UTL:	Nguyen, Tan	LF of 5-foot concrete sidewalk				The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19.														
5G25-060-022	\$850,000		PM LAD:	Glass, Lisa	along the south side of Braddock				Construction was substantially completed on 10/21/19.														
	\$500,000		PM UDCCD:	Lim, Vannak	Road																		
			PM CPTED:																				
Post-Construction																							On Hold <input type="checkbox"/>
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	11/20	02/21	02/21	01/20	03/20	NA	04/20	12/20	01/21	05/21	NA	03/21	04/21	05/21	06/21	11/21	11/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD:	El Kaissi, Mohamad	Construct approximately 1,910				TPP ID#102. Pre-final design plans were distributed to VDOT and County agencies for review on 9/16/19. Review														
5G25-060-023-0			PM UTL:	Maisel, Michael	LF of 5-foot concrete sidewalk on				comments are due end of October. Partial comments have been received.														
5G25-060-023	\$1,750,000		PM LAD:		south side of Route 123				Utility relocation design under way (DVP, Verizon, Zayo, Cox, FFX Water).														
	(\$50,000)		PM UDCCD:																				
			PM CPTED:	Askarzadeh, Negin																			
Design																							
Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Hojatzadeh, Max	Construct approximately 1,060				TPP ID#113. Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits														
5G25-060-024-0			PM UTL:	Yusufoglu, Eldar	LF of sidewalk along westbound				Transfer Assignment Agreement document submitted to VDOT 10/17/19.														
5G25-060-024	\$725,000		PM LAD:	Delli Carpini, Angelica	Edsall Road and add signalized																		
	\$25,000		PM UDCCD:	Metafria, Fasika	pedestrian crossing at Timber																		
			PM CPTED:	Chellappa, Smitha	Forest Drive and Edsall Road																		
Post-Construction																							On Hold <input type="checkbox"/>
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	03/20	04/20	04/20	05/20	09/20	03/21	03/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD:	El Kaissi, Mohamad	Construct 1,250 LF of 5-foot				TPP ID#116. PCE package submitted to VDOT on 7/25/19. Awaiting PCE approval. Draft construction package submitted														
5G25-060-026-0			PM UTL:	Nguyen, Tan	concrete sidewalk along the				to UDCCD 9/6/19.														
5G25-060-026	\$750,000		PM LAD:	Shubert, Beth	south side of Fair Lakes																		
	\$150,000		PM UDCCD:	Engida, Samuel	Boulevard																		
			PM CPTED:	Harrell, William																			
Design																							

Project Name		Nov 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.		07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	09/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Hojatzadeh, Max					Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive					TPP ID#119 Final construction package sent to UDCD on 3/29/19. Executed CSX Right-of-Entry agreement received on 7/23/19 and submitted to UDCD. Bid advertisement 8/27/19. Pre-bid meeting held 9/10/19. Bids opened 9/24/19. NIP item signed 11/6/19.											
304/300-C30050	Lee	PM UTL: Nguyen, Tan																					
5G25-060-027-0		PM LAD: Najeeb, Mohammed																					
5G25-060-027	\$2,100,000	PM UDCD: Metafria, Fasika																					
	\$850,000	PM CPTED: Harrell, William																					
Construction																							
Glen Forest Drive Walkway		03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	07/19	NA	03/19	04/19	04/19	05/19	11/17	08/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Hojatzadeh, Max					Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane					TPP ID#128. Final construction package sent to UDCD on 3/8/19. Construction NTP 5/20/19. Construction substantially complete 8/22/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19.											
304/300-C30050	Mason	PM UTL: Nguyen, Tan																					
5G25-060-028-0		PM LAD: Baker, Lisa																					
5G25-060-028	\$950,000	PM UDCD: Carlin, Craig																					
	(\$250,000)	PM CPTED: CPTED, To Be Determined																					
Post-Construction																							
Gunston Cove Road Walkway		04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Madhusudhan, Galappa					Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road					TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list received.											
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																					
5G25-060-029-0		PM LAD: Baker, Lisa																					
5G25-060-029	\$750,000	PM UDCD: Stevens, Michael																					
	\$250,000	PM CPTED: Miller, Douglas																					
Post-Construction																							
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.		04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Pedestrian Improvements 2014		PM TDD: Nabavi, Seyed					Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road					TPP ID#144. NIP signed 9/6/19. Construction NTP 10/28/19, construction completion scheduled 6/23/20. Schedule adjusted due to construction contract duration.											
304/300-C30050	Springfield	PM UTL: Nguyen, Tan																					
5G25-060-030-0		PM LAD: Shubert, Beth																					
5G25-060-030	\$3,375,000	PM UDCD: Bajracharya, Sanjala																					
	\$0	PM CPTED: Harrell, William																					
Construction																							

Nov 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Medford Dr. Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	03/17	01/17	09/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	12/18	12/18	12/18	01/19	12/17	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						TPP ID#151. Construction substantially complete on 5/24/19. Awaiting VDOT permit release.								
5G25-060-031-0			PM UTL: Nguyen, Tan																				
5G25-060-031		\$750,000	PM LAD: Delli Carpini, Angelica																				
		\$350,000	PM UDCD: Syed-Muhammad, Abul																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	12/19	10/18	12/18	NA	11/18	11/19	11/19	03/20	NA	02/20	03/20	04/20	05/20	10/19	12/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Final design is in progress. Based on meeting held with FCPS on 10/29/19; consultant addressing additional comments received from the FCPS. Public Hearing held on 7/30/19 for condemnation of 2 outlet roads was approved. LAD NTP issued on 11/30/18. Land rights on 8 of 11 properties have been acquired. Dominion, Verizon, and WGL working on relocation designs. Advanced plans of the revised design and Calvary Baptist church were sent to LAD on 9/24/19.								
5G25-060-034-0		\$2,750,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$1,450,000	PM LAD: Monahan, Clyde																				
			PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	11/19	09/18	08/20	01/18	NA	NA	01/20	06/20	06/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Final design in progress. Project Data sheet plans submitted on 8/26/19. Project approval on 10/10/19. Land acquisition completed 7/29/19. Utility relocations (water, gas, and fiber optics) within right of way are under design. Plats for additional land rights received 10/28/19 and are under review.								
5G25-060-036-0		\$2,500,000	PM UTL: Maisel, Michael																				
5G25-060-036		\$1,700,000	PM LAD: Alcon, Kelly																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Design																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Plans approved on 7/2/19. Land acquisition completed on 9/4/19. VDOT permit received 10/3/19. Final construction package sent 10/17/19. Verizon and Cox lines relocations complete. In plan water meter adjustments required.								
5G25-060-038-0		\$1,050,000	PM UTL: Maisel, Michael																				
5G25-060-038		(\$550,000)	PM LAD: Monahan, Clyde																				
			PM UDCD: Metafria, Fasika																				
			PM CPTED: Qi, Maggie																				
Construction																							

Project Name		Nov 2019																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr		05/17	NA	01/18	10/18	04/19	02/19	08/20	10/19	NA	NA	11/19	06/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max							Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.							TPP ID#175. 2nd final design distributed for review 10/2/19. DRB approved the design. Received Utilities relocation design. NTP with LAD NTP 11/4/19. Land rights on 0 of 10 properties have been acquired.						
5G25-060-039-0		PM UTL: Maisel, Michael																				
5G25-060-039	\$2,300,000 (\$1,350,000)	PM LAD: Najeeb, Mohammed																				
		PM UDCCD: McCorkle, Lisa																				
		PM CPTED: Luo, Caijun																				
Land Acquisition																						
Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr		06/18	08/18	02/19	10/19	05/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	01/21	06/21	NA	06/21	07/21	08/21	09/21	04/22	04/22
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia							Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive							TPP ID#176. Pre-final design distributed for review 10/18/19.						
5G25-060-040-0		PM UTL: Pugh, Richard																				
5G25-060-040	\$900,000 \$400,000	PM LAD: Shubert, Beth																				
		PM UDCCD: Cutler, Tom																				
		PM CPTED: Harrell, William																				
Design																						
Great Falls St. Walkway - I-66 - North West St		10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Dranesville	PM TDD: Beall, James							Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street							TPP ID#202. Bids opened 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Construction bundled with Project ST-000036-003 North West Street Sidewalk.						
5G25-060-042-0		PM UTL: Yusufoglu, Eldar																				
5G25-060-042	\$3,250,000 \$2,050,000	PM LAD: Cate, Dennis																				
		PM UDCCD: Engida, Samuel																				
		PM CPTED: Qi, Maggie																				
Construction																						
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	05/21	07/21	NA	06/21	07/21	08/21	09/21	05/22	05/22
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla							Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue							TPP ID#205. 2nd pre-final distributed to VDOT for review 11/14/19.						
5G25-060-043-0		PM UTL: Pugh, Richard																				
5G25-060-043	\$4,250,000 \$2,950,000	PM LAD: Honnick, John																				
		PM UDCCD:																				
		PM CPTED: Lilley, Ronald																				
Design																						

Project Name		Nov 2019																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr		08/17	11/17	07/18	12/19	03/20	07/20	05/21	03/20	04/20	NA	06/20	03/21	04/21	08/21	NA	07/21	08/21	09/21	10/21	04/22	08/22	On Hold <input type="checkbox"/>
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason	PM TDD: Lauretti, Francesco						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Pre-final design is in progress.									
5G25-060-044-0		PM UTL: Pugh, Richard																					
5G25-060-044	\$6,750,000	PM LAD: Honnick, John																					
	\$3,750,000	PM UDCD: Metafria, Fasika																					
		PM CPTED: Qi, Maggie																					
Design																							
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	11/19	12/19	12/19	01/20	08/19	09/20	On Hold <input type="checkbox"/>
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason	PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Draft construction package submitted to UDCD 10/8/19. Revised VDOT permit received 11/8/19. Fairfax Water relocation plans received 9/17/19. SWPPP finalized on 8/26/19. VPDES Notice of Coverage received 8/20/19. VDOT permit received 7/16/19. Land acquisition completed 5/21/19. Utility relocation also completed.									
5G25-060-045-0		PM UTL: Nguyen, Tan																					
5G25-060-045	\$1,750,000	PM LAD: Bailey, Stephen																					
	\$650,000	PM UDCD: Stevens, Michael																					
		PM CPTED: Abifadel, Gibran																					
Utility Relocation																							
Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	03/20	07/20	09/20	02/20	NA	NA	03/20	07/20	NA	NA	NA	10/20	11/20	12/20	01/21	03/21	05/21	On Hold <input type="checkbox"/>
Route 1-RHPTI Ped Improvements		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon	PM TDD: Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						TPP ID #188.01. Task order approved and NTP issued on 2/5/19. Survey received 5/22/19. Pre-final design distributed for review 9/24/19.									
5G25-061-028-0		PM UTL:																					
5G25-061-028	\$125,000	PM LAD:																					
	\$8,000	PM UDCD: Stevens, Michael																					
		PM CPTED: Luo, Caijun																					
Design																							
Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	02/20	08/19	NA	NA	09/19	02/20	NA	NA	NA	05/20	06/20	07/20	08/20	05/21	05/21	On Hold <input type="checkbox"/>
RMAG Phase II 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill	PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 3rd final plans distributed for review 10/10/19. Final plat received 8/2/19. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.									
5G25-062-007-0		PM UTL: Nguyen, Tan																					
5G25-062-007	\$600,000	PM LAD: Monahan, Clyde																					
	\$350,000	PM UDCD:																					
		PM CPTED:																					
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

Reston Pkwy - DTR EB Off/On Ramps 06/17 08/17 12/17 05/18 04/19 02/19 11/19 NA NA NA NA NA NA NA NA 12/19 02/20 02/20 02/20 05/21 08/20

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-008-0 \$750,000
5G25-062-008 \$250,000

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: TBD, To Be Determined

Project Description
 Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades

Monthly Remarks
TPP ID# 189.08 RMAG ID# 8 3rd final design distributed for review 10/10/19. Crosswalk study resubmitted 10/10/19. On Hold

Design

Bluement Way - Disc St Ped Br - Reston Pkwy 11/16 NA 11/17 04/19 02/20 03/20 03/20 12/19 NA NA 12/19 07/20 09/20 12/20 NA 09/20 09/20 09/20 10/20 03/21 03/21

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-011-0 \$650,000
5G25-062-011 \$296,000

Project Manager/Assignments
 PM TDD: Fasceski, Jeff
 PM UTL: Pugh, Richard
 PM LAD: Monahan, Clyde
 PM UDCD:
 PM CPTED: Xiong, Yuqing

Project Description
 Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way

Monthly Remarks
TPP ID#189.11 RMAG ID#38. Receiving comments from review agencies for 2nd Pre-Final submission. On Hold

Design

Sunrise Valley Dr - Reston Assoc Entrance NA NA NA NA NA NA NA NA 11/17 NA NA 11/17 10/18 NA NA NA 03/19 NA NA NA 08/19 12/19

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-014-0 \$140,000
5G25-062-014 (\$10,000)

Project Manager/Assignments
 PM TDD: Zahirieh, Shahla
 PM UTL:
 PM LAD: Monahan, Clyde
 PM UDCD:
 PM CPTED:

Project Description
 Provide pedestrian crosswalk on the east leg of the intersection

Monthly Remarks
TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway. On Hold

Construction

Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr 08/18 05/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD 11/2018

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-016-0 \$1,600,000
5G25-062-016 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Wynands, Nicole

Project Description
 Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Drive to Edmund Halley Drive

Monthly Remarks
TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED. On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	01/20	NA	01/20	02/20	03/20	04/20	01/21	11/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Land acquisition NTP 12/20/18. LAD completed 8/23/19. Scope revised to avoid impacts to NVCC. Plans are being revised based on reduction in scope.										
5G25-063-002-0			PM UTL: Pugh, Richard																						
5G25-063-002	\$2,000,000		PM LAD: Strayhorne, Robert																						
	\$1,870,000		PM UDCCD: Bajracharya, Sanjala																						
			PM CPTED: Lind, Adam																						
Utility Relocation																									
West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	11/19	12/20	03/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						TPP ID#B300. Final Construction package sent to UDCCD on 9/16/19. Construction NTP 11/1/19, construction completion scheduled 3/5/20.										
5G25-063-005-0			PM UTL: Maisel, Michael																						
5G25-063-005	\$1,200,000		PM LAD: Najeeb, Mohammed																						
	\$205,000		PM UDCCD: Engida, Samuel																						
			PM CPTED: TBD, To Be Determined																						
Construction																									
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	12/19	09/19	01/20	03/19	NA	NA	03/19	11/19	NA	NA	NA	02/20	02/20	03/20	03/20	08/20	08/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Final design is in progress. LAD NTP 3/22/19. Land rights on 2 of 3 properties have been acquired.										
5G25-063-009-0			PM UTL: Maisel, Michael																						
5G25-063-009	\$550,000		PM LAD: Finnell, Richard																						
	\$100,000		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Land Acquisition																									
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	11/20		
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Bid advertisement 8/26/19. Bid opening 9/25/19. Utility relocations are complete. Notice of Award sent to Contractor 10/28/19. Construction to be bundled with Project 5G25-060-042 Great Falls Street Walkway.										
ST-000036-003-0			PM UTL: Maisel, Michael																						
ST-000036-003	\$1,100,000		PM LAD: Glass, Lisa																						
	\$600,000		PM UDCCD: Engida, Samuel																						
			PM CPTED: Qi, Maggie																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	12/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-006-0 ST-000036-006	Springfield		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Madhusudhan, Galappa					667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening					TPP ID#100. Pardon Our Dust Meeting held on 4/1/19. Final construction package submitted 4/22/19. Construction is 85% complete.				
			PM UTL: Yusufoglu, Eldar														
		\$1,250,000 \$450,000	PM LAD: Baker, Lisa														

Construction

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	12/19	01/19	04/20	11/18	NA	NA	03/19	10/19	08/19	07/20	NA	05/20	06/20	06/20	06/20	03/20	04/21
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Marsh, Dennis					Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road					TPP ID#121 2nd pre-final plans are in progress. LAD NTP issued on 3/29/19. Land acquisition complete 10/4/19. Land rights on 6 of 6 properties have been acquired. Utility relocations within ROW required (DVP, Gas, & Fiberoptics). Met with LDS to discuss the outfalls on 10/25/19. TMP plans approved.				
			PM UTL: Maisel, Michael														
		\$2,500,000 \$100,000	PM LAD: Najeeb, Mohammed														

Utility Relocation

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	12/19	01/19	01/20	12/18	NA	NA	12/18	04/19	08/19	05/20	NA	02/20	02/20	03/20	04/20	12/19	09/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-010-0 ST-000036-010	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Turner, Latesa					Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					TPP ID#140. Final design is in progress. 2nd Pre-Final plans submitted on 10/1/19. Land acquisition completed on 4/17/19. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. WGL relocation scheduled for Spring 2020. CenturyLink utility relocation design approval is in progress.				
			PM UTL: Pugh, Richard														
		\$1,100,000 \$700,000	PM LAD: Strayhorne, Robert														

Utility Relocation

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	12/19	01/19	01/20	12/18	NA	NA	12/18	08/19	08/19	05/20	NA	02/20	02/20	03/20	04/20	12/19	12/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-011-0 ST-000036-011	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Turner, Latesa					Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					TPP ID#141. Final design is in progress. 2nd Pre-Final plans submitted on 10/2/19. Land acquisition completed on 8/9/19. WGL relocation plan approved and VDOT permit received 10/11/19. WGL relocation scheduled for Spring 2020.				
			PM UTL: Pugh, Richard														
		\$1,750,000 \$250,000	PM LAD: Strayhorne, Robert														

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines			01/18	04/18	02/19	12/19	05/20	11/20	11/20	01/20	TBD	NA	02/20	10/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				TPP ID#162. On-site detention design has been evaluated and is now being incorporated into the plan design. Determining the impacts on the schedule so it can be updated accordingly.														
304/300-C30050	Sully		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																						
ST-000036-013	\$3,250,000 (\$550,000)		PM LAD: Alcon, Kelly																						
			PM UDCCD: Delmare, Lauren																						
Design																									
Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. Construction task order is being negotiated. Anticipated construction NTP 11/18/19.														
304/300-C30050	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
ST-000036-014-0			PM UTL: Maisel, Michael																						
ST-000036-014	\$1,600,000 (\$500,000)		PM LAD: Strayhorne, Robert																						
			PM UDCCD: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						
Construction																									
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Construct 5-foot sidewalk along west side of Old Mount Vernon Road				TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Final construction package to UDCCD 3/7/19. Mylar signed 3/27/19. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist is being addressed.														
304/300-C30050	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																						
ST-000036-016	\$1,525,000 (\$575,000)		PM LAD: Shubert, Beth																						
			PM UDCCD: McCorkle, Lisa																						
			PM CPTED:																						
Post-Construction																									
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad				Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				TPP ID#180A. Construction NTP 9/17/19.														
304/300-C30050	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
ST-000036-018-0			PM UTL: Maisel, Michael																						
ST-000036-018	\$950,000 \$0		PM LAD: Bailey, Stephen																						
			PM UDCCD: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						
Construction																									

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Burke VRE Connector Ph IV		02/16	07/16	10/16	09/17	12/19	08/18	01/20	03/18	NA	NA	10/18	07/19	08/19	04/20	NA	02/20	03/20	04/20	05/20	11/19	02/21	On Hold <input type="checkbox"/>					
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Braddock	PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Plans approved by LDS on 10/11/18 and have moved to Bonds and Agreements. Land acquisition completed on 7/10/19. Retaining wall plans submitted to LDS on 4/15/19. Comments received. Retaining wall plans re-submitted to LDS on 10/21/19. Received new minor comments from UDCD on 9/3/19 and incorporated in plan. SWPPP is in progress.														
ST-000037-003-0		PM UTL: Pugh, Richard																										
ST-000037-003	\$3,000,000	PM LAD: Baker, Lisa																										
	\$1,800,000	PM UDCD: Syed-Muhammad, Abul																										
		PM CPTED: Wynands, Nicole																										
Design																												
Route 50 Trail		10/16	01/17	07/17	03/18	08/19	05/19	12/19	03/19	NA	NA	04/19	09/19	NA	NA	NA	01/20	02/20	02/20	03/20	04/20	07/20	On Hold <input type="checkbox"/>					
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield	PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						TPP ID#B303. Final plans distributed for review on 8/21/19. LAD NTP 4/8/19. Land acquisition completed 9/17/19. Land rights on 2 of 2 properties have been acquired.														
ST-000037-005-0		PM UTL: Maisel, Michael																										
ST-000037-005	\$1,150,000	PM LAD: Baker, Lisa																										
	(\$250,000)	PM UDCD: Cutler, Tom																										
		PM CPTED: Steinhilber, Will																										
Design																												
Lorton Arts Access Road		02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	11/19	On Hold <input type="checkbox"/>					
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						Construction substantially completed on 11/8/19. Schedule is adjusted due to longer duration needed for surcharge.														
TS-000020-001-0		PM UTL:																										
TS-000020-001	\$1,700,000	PM LAD: Monahan, Clyde																										
	\$500,000	PM UDCD: Lim, Vannak																										
		PM CPTED: Guarino, Michael																										
Post-Construction																												
McLean Streetscape Phase III		11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	11/18	On Hold <input type="checkbox"/>					
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
315/300-C30080	Dranesville	PM TDD: Beall, James						Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street						VDOT Transportation Enhancement Grant Project approved on 11/8/11. Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out in progress. As builts have been sent to VDOT but not yet approved. Punch list is complete. Final invoice to VDOT pending.														
CR-000004-001-00003		PM UTL: Nguyen, Tan																										
CR-000004-001	\$2,750,000	PM LAD: Kresge, Carol																										
	\$444,371	PM UDCD: Stevens, Michael																										
		PM CPTED: Lind, Adam																										
Post-Construction																												