



County of Fairfax, Virginia

MEMORANDUM

DATE: October 20, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the October 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

October 20, 2020

Page 2 of 4

Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Dennis Cate, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Transportation Design Division Monthly Projects Status Report

October 20, 2020

Page 3 of 4

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Transportation Design Division Monthly Projects Status Report

October 20, 2020

Page 4 of 4

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

October 2020

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 5
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	5 – 26
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	26 – 37

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	11/20	11/21	05/22	02/22	02/21	03/21	04/21	04/21	12/21	03/21	05/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Fasceski, Jeff			Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges						UPC #106143. TPP ID#122. Pre-final design underway. Received all intermediate comments. Final Scoping Meeting with VDOT held 10/7/2020. Utility test holes have been requested. Meeting with VDOT Environmental scheduled for 10/21/2020 to discuss NEPA and Notice Of Willingness.														
PM UTL: Pugh, Richard																							
PM LAD: Monahan, Clyde																							
PM UDCCD: Engida, Samuel																							
PM CPTED: Lilley, Ronald																							

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	05/21	02/22	11/21	10/20	11/20	01/21	01/21	04/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Turner, Latesa			Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						UPC #109607. TPP ID# 182. Pre-final design distributed for review 8/27/2020. Utility relocation designs in progress.														
PM UTL: Pugh, Richard																							
PM LAD: Glass, Lisa																							
PM UDCCD:																							
PM CPTED: Luo, Caijun																							

Design

Tysons East Station to Great Falls Sidewalk	102/500-C50000	Countywide	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Lauretti, Francesco			Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						UPC #103262. TMSAMS ID# 35. Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/11/2020. Final invoice to be prepared.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Glass, Lisa																							
PM UDCCD: Lim, Vannak																							
PM CPTED: Shin, Sung																							

Post-Construction

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Project Manager/Assignments			Project Description						Monthly Remarks														
PM TDD: Hojatzadeh, Max			Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						UPC #103280. TMSAM ID# 32. Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.														
PM UTL: Yusufoglu, Eldar																							
PM LAD: Baker, Lisa																							
PM UDCCD: McCorkle, Lisa																							
PM CPTED:																							

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Rt.7 Sidewalk under Rt.123 South Side			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
102/500-C50000	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
DCBPA-070	Hunter Mill		PM TDD: Hojatzadeh, Max					Approximately 800 LF of					UPC #103281. TMSAM ID# 32. Construction substantially complete 8/24/18. VDOT permit released 3/3/2020.										
AA1400070-12	\$2,404,590		PM UTL: Yusufoglu, Eldar					sidewalk on the south side of					Addressing as-built comments. LAP closeout is in progress.										
	\$0		PM LAD: Shubert, Beth					Route 7 under the Route 123															
			PM UDCC: McCorkle, Lisa					interchange															
			PM CPTED:																				
Post-Construction																							
SW South side Soapstone to South Lakes			09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
On Hold <input type="checkbox"/>																							
Sunrise Valley Dr			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Hunter Mill		PM TDD: Lauretti, Francesco					Approximately 5,000 LF of 5 to 7-					UPC #103284. RMAG ID# 31. Construction substantially complete 6/8/2020. VDOT inspection 7/30/2020. VDOT permit										
DCBPA-073			PM UTL: Yusufoglu, Eldar					foot concrete sidewalk on south					released 9/15/2020. LAP close-out is in progress.										
AA1400073-12	\$1,428,941		PM LAD: Lefcourt, Eric					side of Sunrise Valley Drive															
	\$0		PM UDCC: Engida, Samuel																				
			PM CPTED: Lind, Adam																				
Post-Construction																							
SW North side Soapstone to South Lakes			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
On Hold <input type="checkbox"/>																							
Sunrise Valley Dr			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Hunter Mill		PM TDD: Lauretti, Francesco					Upgrade approximately 4,500 LF					UPC #103285. RMAG ID# 12. Construction substantially complete 6/8/2020. VDOT inspection 7/30/2020. VDOT permit										
DCBPA-074			PM UTL: Yusufoglu, Eldar					of an existing asphalt sidewalk to					released 9/15/2020. LAP close-out is in progress.										
AA1400074-12	\$1,750,000		PM LAD: Glass, Lisa					a 10-foot shared-use path on															
	\$0		PM UDCC: Engida, Samuel					north side of Sunrise Valley Drive															
			PM CPTED: Lind, Adam																				
Post-Construction																							
Jones Branch Connector - Final Design			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
On Hold <input type="checkbox"/>																							
102/500-C50000	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
JBC-093-093			PM TDD: Dresser, John					Final Design for Extension of					UPC #103907. CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon										
AA1400093-13	\$60,000,000		PM UTL: Yusufoglu, Eldar					Jones Branch Connector from					cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other										
	\$0		PM LAD: Baker, Lisa					Jones Branch Drive to Dolley					stakeholders.										
			PM UDCC:					Madison Boulevard over I-495															
			PM CPTED: Shin, Sung					and the I-495 Express Lanes															
Post-Construction																							

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</p> <p>07/12 01/13 06/13 07/14 12/14 12/14 11/16 06/15 05/15 NA 06/15 05/16 09/15 11/17 NA 12/18 02/19 03/19 06/19 09/16 03/20</p> <p>On Hold <input type="checkbox"/></p>																									
<p>RHPTI</p> <p>102/500-C50000 Mount Vernon</p> <p>RHPTI-080</p> <p>AA1400080-12 \$1,500,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway</p> <p><u>Monthly Remarks</u> UPC #71851. Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT permit released 8/20/2020.</p>																									
<p>Post-Construction</p>																									
<p>Sunset Hills/Town Center Pkwy</p> <p>NA NA NA NA 10/15 09/15 08/16 10/14 NA 09/15 09/15 06/16 NA 03/15 09/19 09/19 09/19 10/19 01/20 12/16 06/20</p> <p>On Hold <input type="checkbox"/></p>																									
<p>RMAG</p> <p>102/500-C50000 Hunter Mill</p> <p>RMAG-099</p> <p>AA1400099-13 \$576,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements</p> <p><u>Monthly Remarks</u> UPC #107437. RMAG ID#6. Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Final Signal Timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. Final invoice to be prepared.</p>																									
<p>Post-Construction</p>																									
<p>Sunrise V- S. Side Glade to Reston Pkwy</p> <p>08/13 NA 12/13 07/14 08/15 01/17 11/18 08/15 NA 03/16 03/16 10/18 10/18 05/19 04/19 05/19 05/19 06/19 07/19 12/17 06/20</p> <p>On Hold <input type="checkbox"/></p>																									
<p>RMAG</p> <p>102/500-C50000 Hunter Mill</p> <p>RMAG-100</p> <p>AA1400100-13 \$1,810,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway</p> <p><u>Monthly Remarks</u> UPC #107438. RMAG ID# 7 & 8. Substantially complete 6/8/2020. Punch list is in progress.</p>																									
<p>Post-Construction</p>																									
<p>Wiehle Ave @ W&OD Trail</p> <p>11/14 04/15 10/16 05/18 11/20 04/17 05/21 02/20 NA 06/20 07/20 04/21 07/20 04/22 12/21 01/22 03/22 04/22 05/22 11/20 06/23</p> <p>On Hold <input type="checkbox"/></p>																									
<p>RMAG</p> <p>102/500-C50000 Hunter Mill</p> <p>RMAG-102</p> <p>AA1400102-13 \$13,401,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCD: Lim, Vannak PM CPTED: Aguayo, Vanessa</p> <p><u>Project Description</u> Construct bicycle and pedestrian grade separated crossing</p> <p><u>Monthly Remarks</u> UPC #107439. RMAG ID# 5. Final design is in progress. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. LAD NTP issued on 7/6/2020. Land rights on 0 of 7 properties have been acquired including donation of easements on 1 property. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020. Other utility relocation designs are on-going.</p>																									
<p>Land Acquisition</p>																									

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12		Providence Mason \$1,029,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> UPC #108499. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice sent 9/4/2020. Project construction bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
Post-Construction																							
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12		Mason \$483,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50				<u>Monthly Remarks</u> UPC #108500. Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice sent 9/4/2020. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.												
Post-Construction																							
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12		Providence Mason \$2,095,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: PM UDCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> UPC #108498. Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released 3/11/2020. Final invoice sent 9/4/2020.												
Post-Construction																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138 AA1400138-15		Hunter Mill \$1,300,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road				<u>Monthly Remarks</u> UPC #105990. TPP ID# 307. Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist received 8/26/2020.												
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$250,000 \$0	11/19	01/20	07/20	10/20	10/21	01/22	01/22	11/20	NA	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23
Design			<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Stevens, Daniel						<u>Project Description</u> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF						<u>Monthly Remarks</u> UPC #113637. Pre-final design is in progress.						On Hold <input type="checkbox"/>		
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	03/20	NA	10/20	NA	02/21	06/21	06/21	10/20	TBD	NA	01/21	05/21	TBD	TBD	NA	07/21	09/21	10/21	11/21	03/22	03/22
Design			<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Installation of 6 bike share stations within the Vienna Merrifield area						<u>Monthly Remarks</u> 7 bike share locations require different types of improvements to accommodate the new stations. Intermediate design plans of the stations with pad (Stations A and E) were submitted to UDCD for review on 10/1/2020. Intermediate design plans of the stations in existing parking lanes (Stations B, C, D, G) were submitted to VDOT for review/ comments on 10/1/2020. Intermediate design plan of station with pad (Stations F) were submitted to UDCD for review on 10/9/2020.						On Hold <input type="checkbox"/>		
Scotts Run Wlkwy TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,566,000 \$0	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	11/20
Construction			<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						<u>Monthly Remarks</u> UPC #110477. TMSAMS ID# 107. Construction is 90% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, Construction Substantial Completion is scheduled for 11/16/2020.						On Hold <input type="checkbox"/>		
Jeff Todd Way Infiltration Basin 124/400-C40011 2G40-021-001-0 2G40-021-001	Mount Vernon	\$246,000 \$0	09/20	NA	NA	01/21	04/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
Design			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.						<u>Monthly Remarks</u> Design task order NTP sent on 9/21/2020. Pre-final design is in progress.						On Hold <input type="checkbox"/>		

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	09/20	01/21	06/21	06/21	12/20	TBD	NA	12/20	04/21	11/20	06/21	NA	12/21	01/22	02/22	05/22	09/22	09/22		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
			PM TDD: Fasceski, Jeff					Surface parking lot expansion					This project to be permitted through Land Development Services (LDS). Pre-final design submitted to LDS for review 9/15/2020. Pre-final design distributed to VDOT and County agencies for review on 8/11/2020. Utility coordination in progress. COX and Dominion guy wires relocation. Parking lot lighting installation to be done during the project construction. Reviewing proposed scope change to improve or extend bike facilities on railroad property.												
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Glass, Lisa																						
			PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Abifadel, Gibran																						
Design																									
Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	10/20	04/20	05/21	10/20	NA	NA	10/20	04/21	NA	NA	NA	06/21	07/21	08/21	09/21	10/21	04/22		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
			PM TDD: Turner, Latesa					Improve existing park access					This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1 st LDS submission review comments, complete geotechnical investigations and revise plans for review agency coordination. LAD NTP anticipated October 2020. Schedule has been adjusted based on the design delay.												
			PM UTL: Pugh, Richard					road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development																	
			PM LAD: Baker, Lisa																						
			PM UDCCD:																						
			PM CPTED: Borkowski, Tad																						
Design																									
Sunrise Valley-Reston Parkway-Soapstone NS	124/400-C40011	Hunter Mill	03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>							
			PM TDD: Shahnaj, Sonia					Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive					TPP ID# 189.04. RMAG ID# 4 Pre-final design completed 11/12/19. Scope reduced due to site constraints including utility relocation, land rights and, anticipated developments in the area. Survey is underway for reduced scope. Utility test hole data received 8/4/2020. Schedule to be developed once design task order is approved for the reduced scope and survey completed which are expected in October 2020.												
			PM UTL: Maisel, Michael																						
			PM LAD: Shubert, Beth																						
			PM UDCCD:																						
			PM CPTED: Wynands, Nicole																						
Design																									
Town Center Parkway Bike Lanes	124/400-C40011	Hunter Mill	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					10/2018 On Hold <input checked="" type="checkbox"/>							
			PM TDD: Zahirieh, Shahla					Construct off-road bike lanes by reducing median and lane widths					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.												
			PM UTL: Nguyen, Tan																						
			PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Wynands, Nicole																						
Design																									

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date							
Focus #	FUT (\$)																												
Project Status																													
Innovation Center to Arrowbrook		06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	04/21							
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>															
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007		Dranesville	PM TDD: Dresser, John			600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.						TPP ID# 190.06 HMSAMS ID# 7. Construction is 55% complete. Construction NTP was 5/4/2020. VDOT has agreed to accept maintenance responsibility for the HAWK signal.																	
	\$1,250,000																												
	\$0																												
Construction																													
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)		06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20							
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>															
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		Hunter Mill	PM TDD: Roberson, Jeanmarie			Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT punchlist received 9/11/2020 and is being addressed.																	
	\$1,677,500																												
	\$0																												
Post-Construction																													
Monroe Street (Southern Segment, Monroe Manor to Dwight)		06/17	NA	09/18	11/19	12/20	05/21	05/21	07/20	10/20	NA	10/20	05/21	05/21	08/21	NA	07/21	07/21	08/21	08/21	04/22	04/22							
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>															
HMSAMS 124/400-C40011 2G40-086-014-B-0 2G40-086-014		Hunter Mill	PM TDD: Roberson, Jeanmarie			Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Minor review comments being addressed for plan resubmission. Utilities- FFXWATER service meter relocation and adjustment notes have been received and to be included in plans. Coordination with Cox and Dominion Energy is in progress. Final project plats received on 7/17/2020. Two Fairfax Water plats are being prepared.																	
	\$1,372,500																												
	\$0																												
Design																													
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)		03/20	NA	NA	06/20	11/20	01/22	01/22	03/21	NA	NA	04/21	11/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22							
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>															
HMSAMS 124/400-C40011 2G40-086-014-C-0 2G40-086-014		Hunter Mill	PM TDD: Roberson, Jeanmarie			Upgrade curb ramps, crosswalks and pedestrian pushbuttons to all 4 corners						TPP ID# 190.13 HMSAMS ID# 13. Final design underway. Land rights are required for the traffic signal. The project schedule has been adjusted to account for additional time needed to prepare the project plats and acquire the land rights for the traffic signal upgrades. Initially, there was no schedule for land acquisition phase.																	
	\$150,000																												
	\$0																												
Design																													

On Hold

On Hold

On Hold

On Hold

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Sunrise Valley Drive (Route 286 to Innovation Street)</p> <p>11/17 10/18 TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD 11/2018 TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole</p> <p><u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide off-road bike lanes by narrowing median and travel lane widths</p> <p><u>Monthly Remarks</u> TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.</p> <p>On Hold <input checked="" type="checkbox"/></p>																									
<p>Sunset Hills/Fairfax County Parkway</p> <p>05/17 07/17 12/17 05/18 09/19 12/19 04/20 NA NA NA NA NA NA NA 09/20 09/20 09/20 09/20 04/21 12/20</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Bailey, Stephen PM UDCC: Abteu, Leykun PM CPTED: Delmare, Lauren</p> <p><u>Project Description</u> Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF</p> <p><u>Monthly Remarks</u> TPP ID#: 189.10 RMAG ID# 10. Construction authorization package to UDCC 9/1/2020. Construction NTP 9/14/2020, scheduled completion 12/13/2020. Construction is 35% complete.</p>																									
<p>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</p> <p>12/20 01/17 05/17 02/18 04/21 06/21 06/21 09/19 11/19 NA 12/19 03/21 04/21 10/22 NA 11/22 12/22 01/23 02/23 02/24 02/24</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCC: Lim, Vannak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding</p> <p><u>Monthly Remarks</u> TPP ID#23. Final design in progress. NTP for land acquisition issued on 12/20/19. Land rights on 6 of 13 properties have been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.</p>																									
<p>Backlick Road and Industrial Road</p> <p>04/19 12/19 08/20 TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD</p> <p>On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCC: PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road</p> <p><u>Monthly Remarks</u> TPP ID# 21 & 91 Intermediate design plans and design waiver submitted on 8/17/2020. Second task order negotiation for final design is ongoing. Schedule will be provided after task order approval. Test pit and additional utility designation have been requested.</p>																									

Oct 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Georgetown Pike & Rt. 123 (Dolley Madison)		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20	
Six Year Plan HB2313 Local Spot Improvements`		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Dranesville		PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road					TPP ID# 313. Construction substantially complete 4/10/2020. Signal punch list completed 8/24/2020. VDOT reinspection completed 9/4/2020. Punchlist received.											
2G40-087-011-0 \$900,000		PM UTL: Nguyen, Tan																					
2G40-087-011 \$0		PM LAD: Maye, Kimberly																					
		PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Borkowski, Tad																					
Post-Construction																							
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	11/20	09/21	05/22	05/22	05/21	06/21	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Pre-final design is in progress. Pipes inspection received on 6/2/2020. Utility test holes received on 5/11/2020. Environmental study and pavement core received. Additional survey completed. Utility coordination is underway.											
2G40-087-020-0 \$2,750,000		PM UTL: Maisel, Michael																					
2G40-087-020 \$0		PM LAD: Strayhorne, Robert																					
		PM UDCCD:																					
		PM CPTED: Alexandrow, Nikolai																					
Design																							
Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St		09/20	12/20	04/21	10/21	02/22	12/22	12/22	02/22	TBD	NA	04/22	11/22	TBD	TBD	NA	01/23	02/23	03/23	04/23	11/23	11/23	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Dranesville		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					Survey received 10/2/2020. Utility designations requested 10/7/2020. Concept designs received 10/15/2020.											
2G40-088-005-0 \$1,000,000		PM UTL:																					
2G40-088-005 \$0		PM LAD:																					
		PM UDCCD:																					
		PM CPTED: Steinhilber, Will																					
Design																							
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive		05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Hunter Mill		PM TDD: Nabavi, Seyed					Approximately 1,200 LF of sidewalk on north side of Glade Drive					TPP ID#127. Construction substantially complete 6/24/2020. VDOT re-inspection completed. Awaiting permit release.											
2G40-088-007-0 \$800,000		PM UTL: Nguyen, Tan																					
2G40-088-007 \$0		PM LAD: Najeed, Mohammed																					
		PM UDCCD: Bajracharya, Sanjala																					
		PM CPTED: Harrell, William																					
Post-Construction																							

Oct 2020

Project Name																								
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-011-0 2G40-088-011 \$0 (\$2,500,000)		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCC: PM CPTED: Bandy, Audra					<u>Project Description</u> Upgrade existing pedestrian facility on east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					<u>Monthly Remarks</u> Significant community coordination required. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Survey complete and conceptual layout is underway. Consultant is updating layout based on FCDOT comments, before meeting with supervisor's office. Due to COVID-19, options for a virtual public meeting are being reviewed. Cost estimate to be determined. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.												On Hold <input type="checkbox"/>
Design																								
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane		05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20		
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Dranesville 2G40-088-016-0 2G40-088-016 \$2,500,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCC: Metafria, Fasika PM CPTED: Chellappa, Smitha					<u>Project Description</u> Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road					<u>Monthly Remarks</u> TPP ID#305. Construction substantially complete 8/11/2020. VDOT inspection requested 8/17/2020. VDOT punchlist received 9/25/2020 and is being addressed. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.												On Hold <input type="checkbox"/>
Post-Construction																								
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	03/20	08/20	09/21	11/20	11/21	11/20	02/21	NA	03/21	10/21	11/21	03/22	NA	04/22	05/22	06/22	07/22	03/22	04/23		
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence 2G40-088-025-0 Dranesville 2G40-088-025 \$4,000,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCC: Bhinge, Deepak PM CPTED: Luo, Caijun					<u>Project Description</u> Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.					<u>Monthly Remarks</u> TPP Project #150- HMSAMS - Pre-final plans were distributed for review on 8/25/2020. All comments received by 10/5/2020 and are under review. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Plat preparation to begin this month.												On Hold <input type="checkbox"/>
Design																								
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	10/19	04/20	02/21	10/21	05/21	07/20	NA	NA	07/20	02/21	10/20	07/21	NA	07/21	08/21	09/21	10/21	12/22	07/22		
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Mount Vernon 2G40-088-026-0 2G40-088-026 \$10,000,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCC: Abtew, Leykun PM CPTED: Hamidi, AJ					<u>Project Description</u> Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					<u>Monthly Remarks</u> TPP ID# 154. Final design is underway. Received authorization from USACE for the JPA pending approval from VMRC. VMRC general permit is in progress. Fairfax County Wetlands Board completed their review on 9/2/20 and concluded that authorization is not necessary. Utility relocation designs are in progress. Final plats were completed on 7/31/2020. LAD NTP issued on 7/31/2020. Land rights on 0 of 13 properties have been acquired.												On Hold <input type="checkbox"/>
Land Acquisition																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.																									
On Hold <input type="checkbox"/>																									
CSYP C&I Bike & Pedestrian Program																									
124/400-C40011		Hunter Mill																							
2G40-088-027-0																									
2G40-088-027	\$1,500,000																								
	\$0																								
Construction																									
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																									
On Hold <input type="checkbox"/>																									
CSYP C&I Bike & Pedestrian Program																									
124/400-C40011		Mason																							
2G40-088-028-0																									
2G40-088-028	\$6,250,000																								
	\$0																								
Design																									
Hunter Village Dr Walkway (Wentworth to Flax)																									
On Hold <input type="checkbox"/>																									
CSYP C&I Bike & Pedestrian Program																									
124/400-C40011		Springfield																							
2G40-088-038-0																									
2G40-088-038	\$700,000																								
	\$0																								
Design																									
Lisle Ave Walkway (Griffith to Sportsman)																									
On Hold <input type="checkbox"/>																									
CSYP C&I Bike & Pedestrian Program																									
124/400-C40011		Dranesville																							
2G40-088-044-0																									
2G40-088-044	\$700,000																								
	\$0																								
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	12/20	10/21	07/21	09/20	NA	NA	10/20	06/21	NA	NA	NA	09/21	10/21	10/21	11/21	05/23	04/22
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mason	PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Plats received. LAD NTP submitted 10/2/2020. Land rights on 0 of 3 properties have been acquired. FCPS has a proposed project that may impact this project. The Supervisor's Office has been informed and are awaiting direction on how to proceed.								
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-049	\$650,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				
Land Acquisition																							
Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	05/21	TBD	TBD	NA	07/21	08/21	09/21	10/21	04/23	08/22
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Dranesville	PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						TPP ID 211 - 2nd Pre-Final plans distributed 9/28/2020. Comments due 11/4/2020. LAD NTP issued 9/17/2020. Land rights on 0 of 3 properties have been acquired. Utility coordination in progress (Fairfax Water in plan; Fiberlight, Zayo, Cox in ROW). Meeting held with HOA on 1/14/2020. SWM plans approved by LDS on 4/21/2020.								
2G40-088-062-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-062	\$1,750,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD:																				
			PM CPTED: Marfurt, Lindsay																				
Land Acquisition																							
Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	02/21	NA	NA	NA	NA	NA	05/20	02/21	NA	04/21	05/21	05/21	05/21	09/21	12/21
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Responses to comments made on Limited Access Line package submitted to VDOT 9/22/2020. Posting of Notice of Willingness Ad placed on 9/24/2020. Final design is in progress. Consultant addressing VDOT comments received on 9/24/20 for Signal modification plans submitted earlier. Utility relocation design is in progress. WGL relocation authorized 5/29/2020. Dominion authorized and preparing to start soon after staking has been completed. WGL to follow after Dominion is completed. Verizon to coordinate with contractor during construction lift & lay between drainage structures.								
2G40-088-066-0			PM UTL: Pugh, Richard																				
2G40-088-066	\$1,100,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Lilley, Ronald																				
Design																							
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	02/21	04/21	06/21	10/20	11/20	NA	11/20	06/21	04/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
On Hold <input type="checkbox"/>																							
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Dranesville	PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Pre-final design distributed for review 7/27/2020. VDOT comments received 9/3/2020. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going. Utility relocation design in progress (WGL, FW, CenturyLink, Verizon and DEV).								
2G40-088-069-0			PM UTL: Pugh, Richard																				
2G40-088-069	\$2,500,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Design																							

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Chesterbrook Rd Walkway (Forest to N 41st St)			09/20	12/20	04/21	10/21	02/22	12/22	12/22	02/22	TBD	TBD	04/22	11/22	TBD	TBD	NA	01/23	02/23	03/23	04/23	11/23	11/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						Survey received in 10/2/2020. Utility designations requested 10/7/2020. Concept designs received 10/15/2020.									
2G40-088-071-0			PM UTL:																					
2G40-088-071	\$1,500,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Steinhilber, Will																					
Design																								
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	09/20	03/21	10/21	03/22	01/21	03/21	NA	04/21	12/21	04/21	06/22	NA	04/22	04/22	04/22	05/22	08/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP with wayfinding signs						TPP ID# 87.1 Pre-final design (1st submission) distributed on 9/25/2020. Comments are due 10/30/2020. Project schedule adjusted due to delay in getting pre-final plans from consultant. Plat request to be submitted 10/2020.									
2G40-088-072-0			PM UTL:																					
2G40-088-072	\$850,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	10/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.2 Design NTP issued on 2/4/2020. 2nd revision of the H&HA analysis was received on 6/30/2020 and will require a 3rd revision to be submitted with Preliminary plans in October, 2020. Final design schedule to be developed after VDOT and County agency reviews of the H&HA analysis are completed.									
2G40-088-073-0			PM UTL:																					
2G40-088-073	\$1,350,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	05/23	05/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.3 Intermediate design is in progress. NTP for final design was issued to consultant on 10/6/2020.									
2G40-088-074-0			PM UTL:																					
2G40-088-074	\$2,600,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Marfurt, Lindsay																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.4 Pre-final design submitted 8/28/2020 (1st Submission). Partial comments received 10/2/2020. Test holes received on 10/1/2020. Utility relocations within ROW (fiber optic and water). Due to overlapping utilities, 2G40-088-076 is on the same schedule. Coordinating with MSMD on maintenance of the existing trail.									
2G40-088-075-0			PM UTL: Nguyen, Tan																					
2G40-088-075	\$1,700,000		PM LAD: PM UDCCD: PM CPTED: Steinhilber, Will																					
	\$0																							
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	05/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.5 Pre-final design submitted 8/28/2020 (1st Submission). Partial comments received 10/2/2020. Test holes received 10/1/2020. Utility relocations within ROW (fiber optic, Dominion and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.									
2G40-088-076-0			PM UTL: Nguyen, Tan																					
2G40-088-076	\$1,250,000		PM LAD: PM UDCCD: PM CPTED: Steinhilber, Will																					
	\$0																							
Design																								
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	11/20	03/21	09/21	09/20	NA	NA	10/20	05/21	NA	NA	NA	12/21	01/22	02/22	03/22	12/21	06/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Pre-final design distributed 8/21/2020. Consultant addressing comments received from VDOT on 9/25/2020. Final plats received 9/21/2020 and forwarded to LAD.									
2G40-088-077-0			PM UTL: Pugh, Richard																					
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																					
	\$0		PM UDCCD: Bhinge, Deepak																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						TPP ID# 87.4 2nd Pre-final NTP on 10/1/2020. Pre-final design distributed for review 8/4/2020. Comments received 9/11/2020. Test holes received on 10/1/2020. Guy wire relocations required. Draft plats have been requested.									
2G40-088-079-A-0			PM UTL: Nguyen, Tan																					
2G40-088-079	\$300,000		PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																					
	\$0																							
Design																								

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B		08/20	09/20	NA	12/20	06/21	11/21	11/21	03/21	NA	NA	04/21	10/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Providence		PM TDD: Marsh, Dennis					60' sidewalk connection including curb ramp upgrades and crosswalks at Arlington Blvd - Stonehurst					PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which is removed from project -072. Pre-final design is in progress. Pre-final NTP issued on 9/16/2020. Concept design received 9/15/2020 and comments returned 9/16/2020. Project to be completed under Countywide Permit.											
2G40-088-079-B-0		PM UTL: Nguyen, Tan																					
2G40-088-079		PM LAD: \$0																					
		PM UDCCD: \$0																					
		PM CPTED:																					
Design		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Rt.28 Widening (PWC L to Rt.29) NVTA-70 124/400-C40017 Sully		PM TDD: Beall, James					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					UPC #108720. TPP ID# 062. Award issued 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley's initial TMP plan (for NB temporary widening) is under review. 60% design plans submittal expected 10/13/2020. Tentative virtual Pardon our dust meeting 10/27/2020.											
2G40-100-000-0 Springfield		PM UTL: Maisel, Michael																					
2G40-100-000		PM LAD: \$80,782,000																					
		PM UDCCD: \$0																					
		PM CPTED: Chellappa, Smitha																					
Construction		02/20	05/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
Balls Hill Rd/Old Dominion Dr Int 124/400-C40013 Dranesville		PM TDD: Roberson, Jeanmarie					Intersection improvements, including pedestrian facilities					Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Final schedule will be provided upon completion of intermediate design.											
2G40-152-000-0		PM UTL: Nguyen, Tan																					
2G40-152-000		PM LAD: \$20,500,000																					
		PM UDCCD: \$0																					
		PM CPTED: Guarino, Michael																					
Design		NA	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
00652 Richmond Highway NB @ Sherwood Hall Lane Bus Stop Improvements 124/400-C40011 Mount Vernon		PM TDD: Hojatzadeh, Max					Install 7'x22' concrete bus pad, REX Shelter with trash can & bench					Bus shelter will be installed by Transit through Signal Outdoor Advertisement contractor. TDD project will be cancelled.											
4YP202-00652		PM UTL:																					
TS-000016-056		PM LAD: \$0																					
		PM UDCCD: \$0																					
		PM CPTED:																					
Survey																							

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	06/21	06/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Install new sidewalk along Little River Tpke, replace ex. bus pad, shelter and trash can, replace ex. curb ramps at intersection.				Task Order #20 - Final design submitted for review on 9/1/2020. Utilities designation received.														
4YP202-01044			PM UTL:																						
TS-000015-026	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	02/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCCD Task Order #1.														
4YP202-01433			PM UTL:																						
TS-000011-033	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Lee	PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				Final design is in progress. Design waiver package is in progress.														
4YP202-01697			PM UTL:																						
TS-000014-042	\$50,000		PM LAD:																						
	\$50,000		PM UDCCD:																						
			PM CPTED:																						
Design																									
02075 Gallows Rd @ Boone Blvd			TBD	NA	NA	10/20	12/20	07/20	07/20	11/20	NA	NA	12/20	06/21	TBD	TBD	TBD	07/21	08/21	08/21	08/21	10/21	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>			
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.				Pre-final plan submitted to UDCCD & LAD for review on 10/1/2020. Plat submitted to LAD for review on 10/14/2020.														
4YP202-02075			PM UTL:																						
TS-000017-042	\$0		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02078 Gallows Road NB @ Cottage Street			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements 124/400-C40011 4YP202-02078 TS-000017-038	Providence	\$50,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.				<u>Monthly Remarks</u> Final design is in progress. Design waiver package is being prepared. Transit has advised that ridership numbers generated by our electroic boarding monitoring system are incorrect. The actual ridership numbers do not justify a bus shelter for this site. Additionally, the adjacent property owner does not want a shelter installed and is unwilling to grant land rights. Transit has recommended that this project be cancelled.												
Design																							
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	01/21
Bus Stop Improvements 124/400-C40011 4YP202-02092 TS-000017-029	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.				<u>Monthly Remarks</u> Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.												
Construction																							
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21
Bus Stop Improvements 124/400-C40011 4YP202-02093 TS-000017-030	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.				<u>Monthly Remarks</u> Final construction package submitted on 8/18/2020 to UDCD. Building permit for shelter issued 9/1/2020. Part of UDCD Task Order #1.												
Construction																							
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21
Bus Stop Improvements 124/400-C40011 4YP202-02100 TS-000017-031	Providence	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.				<u>Monthly Remarks</u> Final construction package submitted on 8/18/2020 to UDCD. Building permit application for shelter submitted for review 8/12/2020. Part of UDCD Task Order #1.												
Construction																							

On Hold

On Hold

On Hold

On Hold

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011		Providence	PM TDD: Lauretti, Francesco						Install concrete loading pad, bench, and replace existing sidewalk.						Final construction package submitted on 8/18/2020 to UDCD. Part of UDCD Task Order #1.									
4YP202-02101			PM UTL:																					
TS-000017-032	\$50,000		PM LAD: Honnick, John																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land acquisition completed 9/9/2020. Land rights on 1 of 1 properties have been acquired. Design waiver package is in progress.									
4YP202-02152			PM UTL:																					
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land acquisition completed 8/12/2020. Land rights on 1 of 1 properties have been acquired. Design waiver package is in progress.									
4YP202-02153			PM UTL:																					
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/20/2020. Land acquisition completed 9/9/2020. Land rights on 1 of 1 properties have been acquired. Design waiver package is in progress.									
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	01/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	02/21	02/21	02/21	03/21	09/20	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						LAD NTP 3/9/2020. Land acquisition completed 8/12/2020. Land rights on 1 of 1 properties have been acquired. Design waiver package is in progress.										
4YP202-02155			PM UTL:																						
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	08/20	06/21	06/21	10/20	NA	NA	11/20	05/21	NA	NA	TBD	06/21	07/21	07/21	07/21	10/21	10/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.						Final plan approved. Land rights required. Plat request on 7/20/2020. DRB application in process.										
4YP202-02160			PM UTL:																						
TS-000013-048	\$0		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	08/20	06/21	06/21	10/20	NA	NA	11/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install concrete loading pad, bench, and trash can.						Final plan approved. Land rights required. Plat request on 7/20/2020. DRB application in process.										
4YP202-02161			PM UTL:																						
TS-000013-049	\$0		PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	04/22	TBD	05/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Sully	PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared.										
4YP202-02633			PM UTL:																						
TS-000019-007	\$20,000		PM LAD:																						
	\$20,000		PM UDCCD:																						
			PM CPTED:																						
Design																									

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																							
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared. Plans submitted for VDOT review on 10/7/20.									
4YP202-02817			PM UTL:																					
TS-000016-055		\$35,000	PM LAD:																					
		\$35,000	PM UDCCD:																					
			PM CPTED:																					
Design																								
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	06/21	06/21	09/20	NA	NA	09/20	05/21	NA	NA	NA	07/21	08/21	08/21	09/21	12/21	12/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install 8'x8' concrete bus stop pad with bench						Task Order #20 - Final plan approved. LAD NTP 9/9/2020. Land rights on 0 of 1 properties have been acquired. DRB application submit on 9/16/2020. Design waiver submitted to VDOT on 7/28/2020. Received comments. Responses to comments submitted on 10/7/2020.									
4YP202-02902			PM UTL:																					
TS-000013-045		\$0	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Land Acquisition																								
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final design is in progress. Design waiver package is being prepared.									
4YP202-03160			PM UTL:																					
TS-000016-054		\$50,000	PM LAD:																					
		\$50,000	PM UDCCD:																					
			PM CPTED:																					
Design																								
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>			
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trash can.						Land acquisition complete 5/26/2020. Draft construction package comments provided by UDCCD on 8/26/2020. Building permit received 9/1/2020. Final design waiver for bus pad dimensions complete 9/24/2020. Countywide permit package submitted 9/25/2020.									
4YP202-03217			PM UTL:																					
TS-000016-051		\$50,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	09/20	08/21	08/21	10/20	NA	NA	12/20	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21
Bus Stop Improvements 124/400-C40011 4YP202-03807 TS-000013-046		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.				<u>Monthly Remarks</u> Task Order #20 - Final design submitted to VDOT & County for review on 9/23/2020. Plat received and is under review. Bus pad design waiver submitted to VDOT on 9/16/2020. Received comments. Responses to comments submitted on 10/8/2020. Buffer waiver submitted on 9/23/2020.												
	\$0 \$0																						On Hold <input type="checkbox"/>
Design																							
03817 -Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	10/20	11/20	11/20	11/20	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-03817 TS-000013-044		Braddock	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Alcon, Kelly PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install shelter, bench, and trashcan.				<u>Monthly Remarks</u> Land acquisition complete 7/15/2020. Draft construction package comments provided by UDCD on 8/26/2020. Building permit received 9/16/2020. Final design waiver for bus pad dimensions completed on 9/24/2020. Countywide permit package submitted 9/25/2020.												
	\$50,000 \$0																						On Hold <input type="checkbox"/>
Design																							
04000 Elden St SB @ Alabama Dr			TBD	NA	TBD	10/20	12/20	12/20	12/20	NA	NA	NA	NA	TBD	TBD	TBD	TBD	12/20	01/21	01/21	02/21	05/21	05/21
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can				<u>Monthly Remarks</u> Pre-final plan submitted to UDCD for review on 10/1/2020.												
	\$0 \$0																						On Hold <input type="checkbox"/>
Design																							
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	02/21	03/21	05/21	05/21
Bus Stop Improvements 124/400-C40011 4YP202-04444 TS-000017-040		Providence	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> install 150' of 5' wide missing concrete sidewalk				<u>Monthly Remarks</u> Task Order #20 - Draft final design submitted to UDCD for review on 6/24/2020. Countywide permit application package submitted 8/10/2020.												
	\$0 \$0																						On Hold <input type="checkbox"/>
Design																							

Oct 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
06118-Rolling Rd NB @ Edinburgh Dr		04/19	06/19	09/19	10/19	05/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark					Install shelter, bench, and trash can.					Final design submitted to VDOT for review on 9/4/2020. Building permit received 10/5/2020.											
4YP202-06118		PM UTL:																					
TS-000016-052	\$50,000	PM LAD:																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED:																					
Design																							
5000824-Columbia Pike NB @ Rose Ln		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max					Bus shelter replacement					Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCCD Task Order #45.											
4YP202-5000824		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/16/2020.											
TS-000015-019	\$0	PM LAD:																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED:																					
Post-Construction																							
5000874-Columbia Pike NB @ Whispering Ln		NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Hojatzadeh, Max					Bus shelter replacement					Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCCD Task Order #45.											
4YP202-5000874		PM UTL:										Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction 90% complete.											
TS-000015-018	\$0	PM LAD:																					
	\$0	PM UDCCD: Carlin, Craig																					
		PM CPTED:																					
Construction																							
5000935 Columbia Pike SB @ Marshall Drive		02/20	NA	NA	07/20	10/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21	
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.					Final design is in progress. Design waiver package is being prepared. Utility designation received on 9/8/2020. Based on the request from the consultant to complete the design; test holes requested 9/21/2020.											
4YP202-5000935		PM UTL:																					
TS-000015-022	\$50,000	PM LAD:																					
	\$50,000	PM UDCCD:																					
		PM CPTED:																					
Design																							

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Install loading pad, sidewalk along with drainage improvements and associated grading work.				Final design is in progress. Design waiver package is being prepared. Based on input received from LAD on 10/1/2020; consultant preparing preliminary plats.													
4YP202-5000999			PM UTL:																					
TS-000015-025	\$20,000		PM LAD:																					
	\$20,000		PM UDCD:																					
			PM CPTED:																					
Design																								
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Install loading pad, sidewalk along with drainage improvements and associated grading work.				Final design is in progress. Design waiver package is being prepared. Based on input received from LAD on 10/1/2020; consultant preparing preliminary plats.													
4YP202-5001008			PM UTL:																					
TS-000015-024	\$20,000		PM LAD:																					
	\$20,000		PM UDCD:																					
			PM CPTED:																					
Design																								
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.				Final design is in progress. Design waiver package is being prepared. Coordinating with property owner regarding removal of parking spaces as per the current design.													
4YP202-5001052			PM UTL:																					
TS-000015-023	\$35,000		PM LAD:																					
	\$35,000		PM UDCD:																					
			PM CPTED:																					
Design																								
5001154 Arlington Blvd WB @ Prosperity Ave			NA	TBD	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	TBD	12/20	01/21	01/21	02/21	05/21	05/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Hojatzadeh, Max				Replace existing bus pad and shelter.				Pre-final plan submitted to UDCD for review on 10/1/2020													
4YP202-5001154			PM UTL:																					
TS-000017-041	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001309-Lee Hwy NB @ Windsor Dr																									
			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
Bus Stop Improvements	Providence		PM TDD: Hojatzadeh, Max						Bus Shelter Replacement						Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit received 8/10/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction 90% complete.										
124/400-C40011			PM UTL:																						
4YP202-5001309			PM LAD:																						
TS-000017-036	\$0		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Construction																									
5001318-Lee Hwy NB @ Meadow View Rd																									
			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
Bus Stop Improvements	Providence		PM TDD: Hojatzadeh, Max						Bus Shelter Replacement						Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit received 8/10/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/14/2020.										
124/400-C40011			PM UTL:																						
4YP202-5001318			PM LAD:																						
TS-000017-037	\$0		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Post-Construction																									
5001327-Lee Hwy NB @ Lawrence Dr																									
			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	09/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
Bus Stop Improvements	Providence		PM TDD: Hojatzadeh, Max						Bus Shelter Replacement						Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Substantially complete 9/15/2020.										
124/400-C40011			PM UTL:																						
4YP202-5001327			PM LAD:																						
TS-000017-035	\$0		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Post-Construction																									
5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr																									
			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>				
Bus Stop Improvements	Mount Vernon		PM TDD: Hojatzadeh, Max						Bus Shelter Replacement						Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/10/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020. Construction substantially complete 10/1/2020.										
124/400-C40011			PM UTL:																						
4YP202-5001841			PM LAD:																						
TS-000016-053	\$0		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
Post-Construction																									

Oct 2020

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
5002153 Columbia Pike WB near Leesburg Pike		02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					Final design is in progress. Design waiver package is being prepared.										
4YP202-5002153		PM UTL:																				
TS-000015-020	\$50,000	PM LAD:																				
	\$50,000	PM UDCCD:																				
		PM CPTED:																				
Design																						
5002154 Columbia Pike EB near Leesburg Pike		02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.					Final design is in progress. Design waiver package is being prepared.										
4YP202-5002154		PM UTL:																				
TS-000015-021	\$50,000	PM LAD:																				
	\$50,000	PM UDCCD:																				
		PM CPTED:																				
Design																						
Rt. 123 @ Jermantown Rd.		06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20
Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence	PM TDD: Lauretti, Francesco					Add right turn lanes on northbound and southbound Route 123, including drainage improvements					Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Construction substantially complete 9/27/2020.										
RSP101-01400		PM UTL: Yusufoglu, Eldar																				
2G40-028-012	\$2,500,000	PM LAD: Lefcourt, Eric																				
	\$0	PM UDCCD: Samiyi, Bijan																				
		PM CPTED:																				
Post-Construction																						
		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Innovation Station North Neighborhood Access SUP		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville	PM TDD: Shahnaj, Sonia					Add shared use path and lighting between Innovation Center Metrorail Station Kiss & Ride lot, Farougi Court and Apgar Place					TPP ID# 190.15 HMSAMS ID#15 Project initiation is underway. A site review meeting was held on 9/25/2020.										
ST-000048-001-0		PM UTL:																				
ST-000048-001	\$8,810,000	PM LAD:																				
	\$4,410,000	PM UDCCD:																				
		PM CPTED: Marfurt, Lindsay																				
Pre-Design																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Reston Bike Share Phase II			01/20	05/20	07/20	NA	09/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	06/21	07/21	08/21	11/21	11/21
124/400-C40011		Hunter Mill	<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
TS-000026-001-0			PM TDD: Shahnaj, Sonia					Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including					VDOT LUP permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Station #9: VDOT Countywide										
TS-000026-001	\$0		PM UTL:					curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.					Permit package submitted 9/18/20, UDCD Draft Construction package submitted 9/22/20. Station #12: Final plans distributed 9/22/20 for VDOT and County review. Station #15: VDOT Countywide Permit package submitted 9/18/20, UDCD Draft Construction package submitted 9/22/20. Station #19: Requires LOP and Reston DRB Review. DRB application sent to property owner 9/22/20. Station #5: Construction authorized on 6/3/2020. Station #13: Construction authorized on 6/9/2020.										
	\$0		PM LAD: Carlin, Craig																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
On Hold <input type="checkbox"/>																							
Stoncroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Sully	PM TDD: Vanzandt, Mark					Widen 800 LF of Stoncroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.										
009217-0			PM UTL: Nguyen, Tan																				
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																				
	\$0		PM UDCD:																				
			PM CPTED: Guarino, Michael																				
Construction																							
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
On Hold <input type="checkbox"/>																							
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Lee	PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020.										
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				
Construction																							
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	08/20	12/20	04/21	08/20	NA	NA	09/20	04/21	TBD	TBD	NA	05/21	06/21	07/21	08/21	10/21	01/22
On Hold <input type="checkbox"/>																							
Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050		Hunter Mill	PM TDD: Lauretti, Francesco					Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court					Final design resubmitted for review 9/29/2020. Additional utility designation area received on 7/29/2020 for incorporation into the overall plans. LAD NTP 9/28/2020. Land rights on 0 of 3 properties have been acquired.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																				
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																				
	\$0		PM UDCD: Stevens, Michael																				
			PM CPTED: Hamidi, AJ																				
Land Acquisition																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park		06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
Pedestrian Improvements - Bond Funded 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Lee		PM TDD: Ayers, Robert					Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Project website is being created. Construction NTP 9/28/2020, completion scheduled 9/22/2021.										
4YP201-PB023		PM UTL: Nguyen, Tan																				
ST-000021-023		PM LAD: Cate, Dennis																				
\$5,500,000		PM UDCCD: Samiyi, Bijan																				
\$0		PM CPTED:																				
Construction																						
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
Roadway Improvements 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Braddock		PM TDD: Khorashadi, Brook					Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. UPC # 105397. LAP close-out has been completed. VDOT permit released 2/26/2020. Final invoice submitted 7/31/2020.										
4YP212-0		PM UTL: Nguyen, Tan																				
5G25-052-000		PM LAD: Finnell, Richard																				
\$15,547,538		PM UDCCD: Samiyi, Bijan																				
(\$1,131,245)		PM CPTED: Rosenbaum, Jane																				
Post-Construction																						
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
Cinder Bed Road Improvements 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Mount Vernon		PM TDD: Ayers, Robert					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020. Additional comments from VDOT Permit on underdrain received 7/2/2020. Second underdrain video inspection received 9/10/2020. Terry Yates followed up on street acceptance. 2nd meeting with VDOT Permits 10/7/2020 addressing VDOT Bridge & Structure punch list.										
4YP214-0		PM UTL: Nguyen, Tan																				
5G25-054-000		PM LAD: Shubert, Beth																				
\$6,817,000		PM UDCCD: Samiyi, Bijan																				
(\$80,209)		PM CPTED: Borkowski, Tad																				
Post-Construction																						
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20
Spot Roadway Improvements 2014 304/300-C30050		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Braddock		PM TDD: Roberson, Jeanmarie					Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					TPP ID#B258. Construction 90% complete. Approved signal timings from VDOT received on 9/29/2020.										
5G25-059-002-0		PM UTL: Nguyen, Tan																				
5G25-059-002		PM LAD: Honnick, John																				
\$1,600,000		PM UDCCD: Cutler, Tom																				
\$0		PM CPTED: Qi, Maggie																				
Construction																						

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	10/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD:	Nabavi, Seyed		Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					TPP Plan ID#B261. Final design is in progress. The Landmark Plaza improvements being coordinated with VDOT and will be included in the final design.												
5G25-059-003-0		PM UTL:	Nguyen, Tan																			
5G25-059-003	\$900,000	PM LAD:	Alcon, Kelly																			
	\$0	PM UDCCD:																				
		PM CPTED:	Stevens, Daniel																			
Design																						
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed		Add eastbound left turn lane on Silverbrook Road at Southrun Road					TPP ID#B267. Construction 5% complete. Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020.												
5G25-059-005-0		PM UTL:	Maisel, Michael																			
5G25-059-005	\$1,400,000	PM LAD:	Honnick, John																			
	\$0	PM UDCCD:	Stevens, Michael																			
		PM CPTED:	Aguayo, Vanessa																			
Construction																						
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	05/22	10/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
Spot Roadway Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed		Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					TPP ID # 35. Review comments from VDOT and other agencies on final design are being addressed. Project plats are in progress. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats are in progress. Sanitary and water relocation will be in plan relocation.												
5G25-059-007-0		PM UTL:	Maisel, Michael																			
5G25-059-007	\$16,000,000	PM LAD:	Strayhorne, Robert																			
	\$0	PM UDCCD:	Lim, Vannak																			
		PM CPTED:	Aguayo, Vanessa																			
Design																						
Pohick Rd./Southrun Rd. Ped Intersection Imp		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD:	Roberson, Jeanmarie		Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road					TPP ID#B278. Construction substantially complete 3/20/2020. VDOT reinspection completed. Punch list completed. VDOT reviewing underdrain video.												
5G25-060-010-0		PM UTL:	Nguyen, Tan																			
5G25-060-010	\$1,160,000	PM LAD:	Glass, Lisa																			
	\$0	PM UDCCD:	Metafria, Fasika																			
		PM CPTED:	Chellappa, Smitha																			
Post-Construction																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	11/19	05/19	06/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	07/21	08/21	08/21	08/21	05/20	12/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 2nd final design is in progress to address VDOT comments regarding retaining wall drainage. Advance submission received 9/18/2020 and is currently under review. Acquisition of additional land rights will be required as a result of the drainage revisions. Revised plats and 2nd LAD NTP anticipated November 2020.								
5G25-060-020-0			PM UTL: Maisel, Michael																				
5G25-060-020		\$1,550,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: Stevens, Michael																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John						Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road						TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Construction was substantially completed on 10/21/19. VDOT punchlist completed. Re-inspection completed. VDOT As-Built approval of Filterra system received on 8/11/2020. VDOT permit released 9/11/2020.								
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022		\$850,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Lim, Vannak																				
			PM CPTED:																				
Post-Construction																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	09/21	12/21	12/21	11/20	01/21	NA	02/21	10/21	11/21	03/22	NA	01/22	02/22	03/22	04/22	11/22	11/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123						TPP ID#102. 3rd pre-final design plans in progress. Received approvals from VDOT Traffic on signal plans (2/3) intersections and MOT Plans. Received no comments from VDOT Drainage, VDOT Structures, and VDOT Materials. Awaiting comments from VDOT L&D. Additional survey received 10/7/2020. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required.								
5G25-060-023-0			PM UTL: Maisel, Michael																				
5G25-060-023		\$1,750,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
Design																							
Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max						Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road						TPP ID#113. Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. VDOT permit released 9/9/2020.								
5G25-060-024-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-024		\$629,735	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	02/21	08/21	08/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						TPP ID#116. VDOT Bid Ad authorization received 9/23/2020. Bid Ad 10/8/2020. Pre-bid meeting 10/20/2020. Bid Opening 11/9/2020.									
5G25-060-026-0			PM UTL: Nguyen, Tan																					
5G25-060-026	\$750,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED: Harrell, William																					
Bid Advertisement																								
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						TPP ID#119 Construction substantially complete 8/27/2020.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,200,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road						TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. VDOT permit released 9/3/2020.									
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-029	\$665,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Miller, Douglas																					
Post-Construction																								
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						TPP ID#144. Construction substantially complete 6/24/2020. Punch list is being addressed. As-builts approved by VDOT.									
5G25-060-030-0			PM UTL: Nguyen, Tan																					
5G25-060-030	\$3,375,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
Post-Construction																								

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES																									
			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Madhusudhan, Galappa				Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				TPP ID# 165. Construction NTP 10/19/2020, scheduled completion 6/16/2021. Contract awarded 8/3/2020. NIP signed 7/31/2020. Bid opening 6/2/2020. Bid advertisement 4/30/2020. Construction authorized 4/9/2020. VDOT permit received 3/4/2020. Land acquisition completed 1/30/2020. Utility relocations completed 6/30/2020. Schedule adjusted due to contract duration.														
304/300-C30050	Mount Vernon		PM UTL: Yusufoglu, Eldar																						
5G25-060-034-0			PM LAD: Monahan, Clyde																						
5G25-060-034	\$2,750,000		PM UDCCD: Cutler, Tom																						
	\$0		PM CPTED: Luo, Caijun																						
Construction																									
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.																									
			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Marsh, Dennis				Construct approximately 125 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				TPP ID#167. Final construction package sent to UDCCD for signature on 9/11/2020. Mylar coversheet signed 9/30/2020. Cox relocations completed in September. WGL relocation complete.														
304/300-C30050	Braddock		PM UTL: Maisel, Michael																						
5G25-060-036-0			PM LAD: Alcon, Kelly																						
5G25-060-036	\$2,500,000		PM UDCCD: Stevens, Michael																						
	\$0		PM CPTED: Abifadel, Gibran																						
Bid Advertisement																									
Seminary Rd. Walkway - Magnolia Ln - Colfax Av																									
			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Marsh, Dennis				900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue				TPP ID#169. Construction NTP 12/16/19. Substantially complete 6/12/2020. VDOT permit released 9/8/2020.														
304/300-C30050	Mason		PM UTL: Maisel, Michael																						
5G25-060-038-0			PM LAD: Monahan, Clyde																						
5G25-060-038	\$1,000,000		PM UDCCD: Abtew, Leykun																						
	\$0		PM CPTED: Qi, Maggie																						
Post-Construction																									
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr																									
			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	10/20	11/20	11/20	12/20	02/21	06/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements 2014			PM TDD: Hojatzadeh, Max				Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road				TPP ID#175. VDOT permit received 8/21/2020. VPDES permit application submitted 7/29/2020. Utility relocations (Comcast, WGL and SummitIG) are in progress. Verizon relocation complete. Proceeding with construction package and approval.														
304/300-C30050	Hunter Mill		PM UTL: Maisel, Michael																						
5G25-060-039-0			PM LAD: Najeeb, Mohammed																						
5G25-060-039	\$2,000,000		PM UDCCD: McCorkle, Lisa																						
	\$0		PM CPTED: Luo, Caijun																						
Utility Relocation																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Sunrise Valley Dr. Walkway - Hitchcock Dr.- Colts Brook Dr</p> <p>06/18 08/18 02/19 10/19 02/20 01/21 06/20 NA NA NA NA NA 05/20 02/21 NA 11/20 12/20 01/21 02/21 04/22 07/21</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCD: Cutler, Tom PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u> TPP ID#176. Draft construction package submitted to UDCD on 6/26/2020. VDOT land use permit received 7/9/2020. Pre-construction meeting held on with UDCD and the Contractor on 8/18/2020. Utility relocation authorized for MCI and CenturyLink on 5/29/2020. CenturyLink relo completed. MCI scheduled 10/21 tentatively to relocate. Zayo awaiting Permit. expecting it soon. Columbia Gas to adjust marker posts during Construction. Fiberlight recently installed two, 4'X8' handholes for the Dulles Metro II project. Coordination with Fiberlight to replace them with manholes within proposed walkway is still ongoing.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Utility Relocation</p> <p>Great Falls St. Walkway - I-66 - North West St</p> <p>10/15 01/16 TBD 07/17 09/18 11/18 05/19 12/17 NA NA 12/17 07/18 01/19 08/19 NA 08/19 08/19 09/19 10/19 09/19 01/21</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Qi, Maggie</p> <p><u>Project Description</u> Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street</p> <p><u>Monthly Remarks</u> TPP ID#202. Construction 72% complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Construction</p> <p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>11/17 12/17 11/18 06/19 08/20 05/21 05/21 09/20 10/20 NA 10/20 05/21 05/21 10/21 NA 06/21 08/21 09/21 10/21 05/22 05/22</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u> TPP ID#205. Final design distributed for review 8/7/2020. Final plats in progress. Utility relocation designs in progress. Public outreach held in September 2020.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <p>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>08/17 11/17 07/18 09/20 01/21 07/20 02/22 01/21 02/21 NA 03/21 12/21 01/22 05/22 NA 04/22 05/22 06/22 07/22 04/22 07/23</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#234. Pre-final design distributed for review 9/2/2020. Utility relocation designs are in progress. Public outreach to be held in November 2020.</p> <p>On Hold <input type="checkbox"/></p>																							

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Construction substantially complete 6/29/2020. VDOT punch list received 7/28/2020. Pedestrian pole to be adjusted per VDOT.										
5G25-060-045-0			PM UTL: Nguyen, Tan																						
5G25-060-045	\$1,800,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Post-Construction																									
Lincolnia Rd Sidewalk & Spot Improvements			02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050			PM TDD: Nabavi, Seyed						Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court						Final design is in progress. Pre-final comments received on 7/31/2020. Task order was approved on 2/3/2020. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Utility coordination with Cox and Verizon is in progress.										
5G25-060-048-0			PM UTL: Nguyen, Tan																						
5G25-060-048	\$1,250,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
Design																									
Route 1 at Fairhaven-Quander			02/19	NA	NA	09/19	07/20	07/20	11/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	12/20	01/21	01/21	01/21	03/21	05/21		
Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection						TPP ID #188.01. Permit plans underway. LAD NTP 7/20/2020. Land rights on 2 of 2 properties have been acquired. LAD completed on 10/9/2020.										
5G25-061-028-0			PM UTL:																						
5G25-061-028	\$300,000		PM LAD: Monahan, Clyde																						
	\$0		PM UDCCD: Stevens, Michael																						
			PM CPTED: Luo, Caijun																						
Design																									
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21		
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 Final plans distributed for review 6/10/2020. Revised final plat received 2/19/2020. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired. This project to be constructed with 5G25-062-008.										
5G25-062-007-0			PM UTL: Nguyen, Tan																						
5G25-062-007	\$750,000		PM LAD: Monahan, Clyde																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Land Acquisition																									

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	08/21
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Lauretti, Francesco					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					TPP ID# 189.08 RMAG ID# 8 Final design complete 8/26/2020. VDOT permit received 10/6/2020. This project to be constructed with 5G25-062-007, scheduled adjusted accordingly.										
5G25-062-008-0		PM UTL: Nguyen, Tan																				
5G25-062-008	\$900,000	PM LAD:																				
	\$0	PM UDCC:																				
		PM CPTED:																				
Design																						
Bluemont Way - Disc St Ped Br - Reston Pkwy		11/16	NA	11/17	04/19	09/20	03/20	03/21	09/20	NA	NA	10/20	02/21	NA	NA	NA	03/21	03/21	03/21	05/21	03/21	04/22
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Fasceski, Jeff					Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					TPP ID#189.11 RMAG ID#38. Final design is in progress. Received comments for bus pad waiver and programmatic waiver, which are being addressed. LAD NTP 10/2/2020. Land rights on 0 of 4 properties have been received.										
5G25-062-011-0		PM UTL: Pugh, Richard																				
5G25-062-011	\$1,100,000	PM LAD: Honnick, John																				
	\$0	PM UDCC:																				
		PM CPTED: Xiong, Yuqing																				
Land Acquisition																						
Sunrise Valley Dr - Reston Assoc Entrance		NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Zahirieh, Shahla					Provide pedestrian crosswalk on the east leg of the intersection					TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
5G25-062-014-0		PM UTL:																				
5G25-062-014	\$138,199	PM LAD: Monahan, Clyde																				
	\$0	PM UDCC:																				
		PM CPTED:																				
Construction																						
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr		08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max					Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive					TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.										
5G25-062-016-0		PM UTL:																				
5G25-062-016	\$1,600,000	PM LAD:																				
	\$0	PM UDCC:																				
		PM CPTED: Wynands, Nicole																				
Design																						

Oct 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Construction 60% complete. Construction NTP 7/13/2020, completion scheduled for 11/9/2020. Construction authorized on 5/7/2020.								
5G25-063-002-0			PM UTL: Pugh, Richard																				
5G25-063-002		\$1,600,000	PM LAD: Strayhorne, Robert																				
		\$0	PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				

On Hold

Construction

Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	09/20	NA	11/20	11/20	11/20	11/20	08/20	02/21
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Draft construction package submitted to UDCCD 10/14/2020. VDOT permit received 9/18/2020. VDOT design approval received 8/7/2020. 2nd Final plans distributed for review on 6/16/2020. Land acquisition completed on 4/20/2020. Land rights on 3 of 3 properties have been acquired. 1 of 3 WGL service lines relocated.								
5G25-063-009-0			PM UTL: Maisel, Michael																				
5G25-063-009		\$600,000	PM LAD: Finnell, Richard																				
		\$0	PM UDCCD: Engida, Samuel																				
			PM CPTED:																				

On Hold

Utility Relocation

North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Construction 65% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.								
ST-000036-003-0			PM UTL: Maisel, Michael																				
ST-000036-003		\$1,650,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				

On Hold

Construction

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	01/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/21	03/21	03/21	03/21	03/20	12/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121. Addressing SWM issues. Verizon relocation work in progress. TMP plans approved 1/31/19. Schedule adjusted to adress SWM issue and utility relocation.								
ST-000036-009-0			PM UTL: Maisel, Michael																				
ST-000036-009		\$2,500,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Harrell, William																				

On Hold

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	10/20	11/20	11/20	12/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Dranesville	PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>								
ST-000036-010-0			PM UTL: Pugh, Richard																				
ST-000036-010	\$1,200,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	10/20	11/20	11/20	12/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Dranesville	PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						On Hold <input type="checkbox"/>								
ST-000036-011-0			PM UTL: Pugh, Richard																				
ST-000036-011	\$1,650,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Design

Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	06/20	05/21	11/20	01/22	10/20	12/20	NA	01/21	08/21	09/21	09/22	NA	05/22	06/22	07/22	09/22	11/21	09/23
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Sully	PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						On Hold <input type="checkbox"/>								
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-013	\$3,250,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Lee	PM TDD: El Kaissi, Mohamad						Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps						On Hold <input type="checkbox"/>								
ST-000036-014-0			PM UTL: Maisel, Michael																				
ST-000036-014	\$1,600,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Bandy, Audra																				

Post-Construction

Oct 2020

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Pedestrian Imp - 2014		PM TDD: Zahirieh, Shahla					Construct 5-foot sidewalk along west side of Old Mount Vernon Road					TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist completed. VDOT permit release was requested on 9/14/2020.											
304/300-C30050	Mount Vernon	<u>Project Manager/Assignments</u>																					
ST-000036-016-0		PM UTL: Yusufoglu, Eldar																					
ST-000036-016	\$1,330,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCCD: McCorkle, Lisa																					
		PM CPTED:																					
Post-Construction																							
Burke VRE Connector Ph IV		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	10/20	11/20	12/20	11/19	09/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Bike/Trail Imp - 2014		PM TDD: Hojatzadeh, Max					Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows					TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCCD on 8/18/2020. All utility relocations completed. Bid Ad 10/30/2020. Pre-bid meeting 11/13/2020. Bid Opening 11/30/2020.											
304/300-C30050	Braddock	<u>Project Manager/Assignments</u>																					
ST-000037-003-0		PM UTL: Pugh, Richard																					
ST-000037-003	\$3,700,000	PM LAD: Baker, Lisa																					
	\$0	PM UDCCD: McCorkle, Lisa																					
		PM CPTED: Wynands, Nicole																					
Bid Advertisement																							
Route 50 Trail		10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	05/20	05/20	05/20	06/20	04/20	09/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Bike/Trail Imp - 2014		PM TDD: Turner, Latesa					Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot					TPP ID#B303. Construction substantially complete 9/10/2020. Punchlist is being addressed. Construction NTP 6/22/2020.											
304/300-C30050	Springfield	<u>Project Manager/Assignments</u>																					
ST-000037-005-0		PM UTL: Maisel, Michael																					
ST-000037-005	\$925,000	PM LAD: Baker, Lisa																					
	\$0	PM UDCCD: Burdiuja, Petru																					
		PM CPTED: Steinhilber, Will																					
Post-Construction																							
Lorton Arts Access Road		02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
County-Maintained Bike/Trail Imp - 2014		PM TDD: Nabavi, Seyed					Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123					TPP ID#B303. Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.											
304/300-C30050	Mount Vernon	<u>Project Manager/Assignments</u>																					
TS-000020-001-0		PM UTL:																					
TS-000020-001	\$1,742,414	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD: Lim, Vannak																					
		PM CPTED: Guarino, Michael																					
Post-Construction																							