



County of Fairfax, Virginia

MEMORANDUM

DATE: February 17, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the February 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

February 17, 2022

Page 2 of 4

David Loss, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
John Honnick, Transportation Planner IV, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Jared Kerr, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)

Transportation Design Division Monthly Projects Status Report

February 17, 2022

Page 3 of 4

Vickie McEntire Anglin, County Surveyor, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities
Rob Hockersmith, Administrative Support Branch, Capital Facilities
Scott Bishop, Chief, Transportation Branch, UDCD
Lisa McCorkle, Engineer IV, UDCD
Demelew Teshome, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Timothy Butler, Appraisal Manager, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Mohammed Najeeb, Sr. Right-of-Way Agent, LAD
Jim Strayhorne, Sr. Right-of-Way Agent, LAD
Kelly Alcon, Management Analyst III, LAD
Jocelyn Campbell, Right-of-Way Agent, LAD
Sarah Guy, Right-of-Way Agent, LAD
Nicole Wilson, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Railgul Obul, Program Manager, Arlington/Fairfax Preliminary Engineering
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Vladica Krstic, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

February 17, 2022

Page 4 of 4

Suzanne Watts, Local Assistance

John Russell, Engineering Supervisor, Materials QA

Ronald Seale, Supervisor, Materials

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

February 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 14
FUND 30010 – COUNTY CONSTRUCTION	15 – 16
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	17 – 24

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Cinderbed Bikeway - Cinderbed Rd. Bikeway 102/500-C50000 AA1400137-15-137 AA1400137-15	Lee Mount Vernon \$14,750,000 \$5,849,915		02/18	04/19	06/20	12/20	02/22	05/22	03/23	11/21	12/21	03/22	04/22	02/23	03/23	02/24	01/24	02/24	03/24	04/24	06/24	11/23	06/25		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Fasceski, Jeff			Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						PE UPC #106143, RW UPC #118128 . TPP ID#122. Advanced copy of Final design received and under review. Community Information Meeting held 5/10/21 with comments collected. No request for public hearing from Post Willingness advertisements. Site visit with Supervisor Lusk rescheduled for 2/16/22. Utility easement instruments (Dominion Energy, COX and Verizon) under review. VDOT ROW submission package under review to be submitted 2/2022. Delay in additional topo for trail lighting power source and submission of ROW package to VDOT for review and approval has caused changes to the schedule.																
PM UTL: Yusufoglu, Eldar																									
PM LAD: Monahan, Clyde																									
PM UDCCD: Engida, Samuel																									
PM CPTED: Lilley, Ronald																									
Design																									
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria 102/500-C50000 AA1400141-16-0 AA1400141-16	Lee \$3,441,000 \$453,000		02/18	08/18	03/19	08/20	03/22	02/22	07/22	05/21	NA	03/22	03/22	07/22	03/22	08/22	08/22	09/22	09/22	10/22	12/22	12/23	07/23		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Turner, Latesa			Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						UPC #109607. TPP ID# 182. Final design in progress. 2nd Pre-final design distributed for review on 10/7/21. Preparing VDOT ROW Authorization request (anticipated February 2022). LAD NTP anticipated March 2022. Utility relocation designs are in progress. Schedule adjusted due to delays in obtaining Willingness approval, addressing Pre-final design comments, obtaining buffer waiver approval and submitting ROW Authorization request.																
PM UTL: Pugh, Richard																									
PM LAD: Guy, Sarah																									
PM UDCCD: Engida, Samuel																									
PM CPTED: Luo, Caijun																									
Design																									
Columbia Pike Streetscapes, Phase I 102/500-C50000 AA1400159-21-0 AA1400159-21	Mason \$3,190,000 \$2,215,000		10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Turner, Latesa			Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						Concept design is in progress. Utility designations underway. Survey complete (January 2022). Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Schedule to be developed upon completion of concept design .																
PM UTL:																									
PM LAD:																									
PM UDCCD:																									
PM CPTED: Malik, Zuhra																									
Survey																									
Wiehle Ave @ W&OD Trail RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,050,000 (\$366,300)		11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	05/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Shahnaj, Sonia			Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: Final CN package submitted to UDCCD for signature on 1/27/22. VDOT LUP issued on 1/11/22. ROW Certification received on 12/20/21. Bid package being finalized. VDOT CN Authorization Ad request submittal package is underway. LAD completed on 11/30/21. Nutrient credit purchased by VDOT on 10/13/21. NVRPA agreement executed on 12/10/21. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation completed in August 2021. Of 9 other utilities, 7 issued NTP, Dominion and Verizon P&Es are forthcoming. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.																
PM UTL: Pugh, Richard																									
PM LAD: Alcon, Kelly																									
PM UDCCD: Engida, Samuel																									
PM CPTED: Aguayo, Vanessa																									
Utility Relocation																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
On Hold <input type="checkbox"/>																									
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$431,000 \$195,000	11/19	01/20	07/20	10/20	07/21	01/22	08/22	06/21	NA	12/21	12/21	07/22	05/22	09/22	10/22	11/22	12/22	01/23	03/23	07/23	09/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Provide protected crosswalk at Beulah Road and Talisman Drive				UPC #113637. Final design underway. VDOT R/W authorization approval received on 12/2/21. NTP with land acquisition issue on 12/28/21. Lands rights on 0 of 2 properties have been acquired. Cox relocation authorization pending completion of VDOT drainage review.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Guy, Sarah																						
			PM UDCD: Carlin, Craig																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition																									
			09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
On Hold <input type="checkbox"/>																									
Shreveview Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence	\$1,725,000 \$1,025,000	09/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: El Kaissi, Mohamad				Addition of new marked crosswalks across Shreve Road and 8-foot wide walkway connections serving Shreveview Elementary School and W&OD Trail				UPC #118236. Survey of initial scope completed. Survey for the added scope in progress. Expected completion early March, 2022. Task Order NTP for design and survey issued 9/13/21. Kickoff meeting with VDOT, TDD, & consultant on 10/13/21 to initiate the project. VDOT PE Authorization 5/25/21. Schedule will be provided upon completion of survey expected in March 2022.														
			PM UTL:																						
			PM LAD:																						
			PM UDCD:																						
			PM CPTED: Malik, Zuhra																						
Survey																									
			09/21	01/22	03/22	06/22	09/22	08/23	08/23	07/22	TBD	11/22	12/22	07/23	TBD	TBD	12/23	01/24	02/24	03/24	04/24	07/24	07/24		
On Hold <input type="checkbox"/>																									
Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21		\$200,000 \$59,967	09/21	01/22	03/22	06/22	09/22	08/23	08/23	07/22	TBD	11/22	12/22	07/23	TBD	TBD	12/23	01/24	02/24	03/24	04/24	07/24	07/24		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Hojatzadeh, Max				Realign crosswalk, add curb extensions, and provide a pedestrian refuge island				UPC #118237. Survey received on 11/5/21. Intermediate design is in progress.														
			PM UTL:																						
			PM LAD:																						
			PM UDCD:																						
			PM CPTED: Marfurt, Lindsay																						
Design																									
			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	02/22	03/22	03/22	03/22	03/22	07/22		
On Hold <input type="checkbox"/>																									
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	02/22	03/22	03/22	03/22	03/22	07/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Zahirieh, Shahla				Installation of 7 bike share stations within the Vienna Merrifield area				7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) will be submitted to UDCD as soon as the required license agreement for Station F is received from CPTED.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD:																						
			PM UDCD:																						
			PM CPTED:																						
Design																									

Feb 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Scotts Run Wilkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20		
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Dresser, John						Construct approximately 2,500						UPC #110477. TMSAMS ID# 107. Contractor is addressing minor LDS & County Urban Forester's punch list items with anticipated completion by end of January 2022. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantial completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award.										
TMSAMS-107			PM UTL: Nguyen, Tan						LF of asphalt walkway through																
AA1400107-13	\$4,240,000		PM LAD: Monahan, Clyde						Scotts Run Stream Valley Park																
	(\$147,702)		PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Aguayo, Vanessa																						
Post-Construction			08/18	NA	03/19	10/20	03/22	06/21	12/22	03/22	NA	NA	03/22	11/22	03/21	09/22	NA	12/22	01/23	02/23	03/23	09/22	10/23		
VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Springfield	PM TDD: Fasceski, Jeff						Surface parking lot expansion						TPP ID#358. Project to be permitted through Land Development Services (LDS). Design consultant finalizing plans with revised property lines and conduit design agreed upon with Dominion. Final Plan submission expected 3/22. Confirming with County Attorney's office about moving forward with claiming vacant parcel perceived to be Norfolk Southern (NSR) property or eventually granting it to them. Also, a portion of County property is actually NSR property after evaluation by LSB. OCA verifying what is required in this area regarding easements, which will require a plat and plan revision before Final plan submission. Once confirmed, NTP to LAD will be finalized and submitted.										
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar																						
2G40-055-000	\$2,300,000		PM LAD: Strayhorne, Robert																						
	\$1,300,000		PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Abifadel, Gibran																						
Design			12/17	NA	08/18	11/19	01/22	04/20	04/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	05/22	06/22	07/22	08/22	10/21	03/23		
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Mount Vernon	PM TDD: Turner, Latesa						Improve existing park access						LAD NTP 8/25/21. Land rights on 2 of 3 parcels have been acquired. 2nd LDS submission 1/28/22. No utility issues. LAD NTP and 2nd LDS submittal delayed due to additional time required for the consultant to address 1 st LDS submission review comments and obtain review agency (FCPA, UFM and Streetlight) approvals.										
2G40-067-000-0			PM UTL: Pugh, Richard						road and construct 1,500 LF of 8-																
2G40-067-000	\$2,250,000		PM LAD: Baker, Lisa						foot asphalt trail between Lorton																
	(\$550,000)		PM UDCCD:						Road and the Laurel Hill Adaptive																
			PM CPTED: Borkowski, Tad						Reuse Development																
Land Acquisition			03/18	06/18	04/21	05/22	11/22	03/23	03/24	12/22	02/23	NA	03/23	02/24	03/24	03/25	NA	12/24	02/25	03/25	05/25	10/24	02/26		
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
RMAG Phase II		Hunter Mill	PM TDD: Shahnaj, Sonia						Improve existing walkway and						TPP ID# 189.04. RMAG ID# 4 Intermediate design distributed for agency review 4/30/21. Received VDOT comments 6/14/21. Meetings were held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane, add bike box and intersection lighting to improve safety as recommended by staff. Schedule adjusted from October 2024 to February 2026 for construction completion for the revised scopes.										
124/400-C40011			PM UTL: Maisel, Michael						install missing link on the north																
2G40-085-002-0			PM LAD: TBD, To Be Determined						side of Sunrise Valley Drive																
2G40-085-002	\$5,750,000		PM UDCCD: Teshome, Demelew																						
	\$0		PM CPTED: Malik, Zuhra																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$1,800,000 \$0	PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole	Construct cycle tracks by reducing median and lane widths						TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.						10/2018	On Hold	<input checked="" type="checkbox"/>					
Design																							
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville	\$1,250,000 \$0	PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran	600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.						TPP ID# 190.06 HMSAMS ID# 7. LDS bond released 11/10/21. VDOT permit released 2/1/22. HAWK signal is operational. VDOT has agreed to accept maintenance responsibility for the HAWK signal.						On Hold	<input type="checkbox"/>						
Post-Construction																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$1,677,500 \$0	PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel	Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.						On Hold	<input type="checkbox"/>						
Post-Construction																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	12/21	02/22	03/22	04/22	09/22	09/22
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
HMSAMS 124/400-C40011 2G40-086-014-C-0 2G40-086-014	Hunter Mill	\$150,000 \$0	PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Stevens, Michael PM CPTED: Stevens, Daniel	Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches						TPP ID# 190.13 HMSAMS ID# 13. Final construction package submitted to UDCCD on 12/13/21. CN Title Sheet was signed by UDCCD on 12/15/21.						On Hold	<input type="checkbox"/>						
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	03/21	05/22	05/22	09/19	11/19	NA	12/19	04/22	04/22	04/23	NA	04/23	05/23	06/23	07/23	07/24	07/24
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Roberson, Jeanmarie					Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					TPP ID#23. Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for the 3 outstanding properties underway. Utility relocation of DVP, COX, & VZ to commence once LAD is completed.				
			PM UTL: Nguyen, Tan														
		\$8,500,000		PM LAD: Cate, Dennis													

Land Acquisition

Backlick Road and Industrial Road			04/19	12/19	08/20	02/22	06/22	03/23	06/23	06/22	09/22	NA	09/22	05/23	05/23	01/24	NA	07/23	08/23	09/23	12/23	12/24	12/24
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-010-0 2G40-087-010	Mason		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
	Braddock		PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					TPP ID# 21 & 91 Pre-final design is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT and LDS on design of the retaining wall and the stormwater management.				
			PM UTL: Yusufoglu, Eldar														
		\$7,000,000		PM LAD: Alcon, Kelly													

Design

Terminal Rd LTL at Rt 286			05/19	09/19	02/20	12/20	07/21	05/22	05/22	07/21	07/21	NA	08/21	04/22	05/22	07/23	NA	07/22	08/22	09/22	08/23	05/23	03/24
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-020-0 2G40-087-020	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					TPP ID#027.03. Final design under way. Land rights on 0 of 5 properties have been acquired. Schedule adjusted due to completion of land rights and significant underground relocation for all utility work.				
			PM UTL: Maisel, Michael														
		\$3,700,000		PM LAD: Alcon, Kelly													

Land Acquisition

Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St			09/20	12/20	07/21	09/22	03/23	04/24	04/24	06/23	TBD	NA	08/23	03/24	09/23	09/24	NA	05/24	06/24	07/24	09/24	06/25	06/25
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-005-0 2G40-088-005	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
			PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					TPP ID#107. Intermediate (30%) design submitted for review and comments on 7/20/21. Comments received on 8/20/21. Proceeding to address the comments. Virtual Community Information Meeting & Open House was held on November 17 and 30, 2021. Utility designations received on 11/12/2020. Proposal for remainder of design work is under review.				
			PM UTL: Nguyen, Tan														
		\$1,000,000		PM LAD: Metafria, Fasika													

Design

Project Name		Feb 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.																						On Hold	<input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Hunter Mill	PM TDD:	Vanzandt, Mark					Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road							CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Schedule for project implementation is under development by the Town of Vienna. Town initiated design activities in December 2021.								
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$2,500,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED:	Bandy, Audra																				
Design																							
Magarity Road Walkway - Ware Rd to Peabody Dr.																						On Hold	<input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Providence	PM TDD:	Roberson, Jeanmarie					Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.							TPP Project #150. 3rd pre-final plans distributed on 1/4/22. Land acquisition NTP issued on 2/9/21. Land rights on 24 of 26 properties have been acquired. Coordination with the Colonies HOA to replace the existing right turn lane to their gated community completed. Schedule adjusted for additional time to coordinate with the property owners. Washington Gas and Lumen Technologies relocations complete. DVP & VZN relocations pending. Fairfax Water "out of plan" relocation design complete and will be completed ahead of walkway construction.								
2G40-088-025-0	Dranesville	PM UTL:	Yusufoglu, Eldar																				
2G40-088-025	\$4,200,000	PM LAD:	Strayhorne, Robert																				
	\$0	PM UDCCD:	Bhinge, Deepak																				
		PM CPTED:	Luo, Caijun																				
Land Acquisition																							
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr																						On Hold	<input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mount Vernon	PM TDD:	Shahnaj, Sonia					Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek							TPP ID# 154. Groundbreaking ceremony held on 1/26/22. NTP is being processed. Pre-construction meeting held on 1/11/22. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. Scheduled is further adjusted from December 2022 to February 2023 due to the delay in bond approval by Risk Management.								
2G40-088-026-0		PM UTL:	Pugh, Richard																				
2G40-088-026	\$9,500,000	PM LAD:	Alcon, Kelly																				
	\$0	PM UDCCD:	Lim, Vannak																				
		PM CPTED:	Hamidi, AJ																				
Construction																							
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																						On Hold	<input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Mason	PM TDD:	Vanzandt, Mark					Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road							TPP ID#172. Draft construction package submitted to UDCCD on 11/17/21. LUP permit application submitted to VDOT on 11/18/21. Washington Gas relocation construction is underway - 60% complete. Dominion Energy and Fairfax Water relocations will be completed during construction. Contractor prequalification is underway. Project schedule was delayed in January to account for the expected schedule of the County Wastewater Contractor which has a pump around that will impact our ability to work on the south end of the project, near Dearborn Drive. Coordination with the County pump station project remains ongoing.								
2G40-088-028-0		PM UTL:	Nguyen, Tan																				
2G40-088-028	\$6,500,000	PM LAD:	Najeeb, Mohammed																				
	\$6,500,000	PM UDCCD:	Cutler, Tom																				
		PM CPTED:	Askarzadeh, Negin																				
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<p>TPP ID #206. Pre-scoping is underway. Survey request made to LSB on 12/22/21. Reviewing Scope & Fee proposal submitted by the consultant. Notification letters sent out on 11/23/21.</p> <p>Consultant revising proposal based on comments made by County on 1/21/22. Survey completion expected in 4/22. WRA has been requested to provide proposal for doing Environmental Evaluation.</p>									
2G40-088-031-0			PM UTL:																					
2G40-088-031		\$9,118,474	PM LAD:																					
		\$9,118,474	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					

Survey																								
Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	06/22	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						<p>TPP ID#147. Construction 85% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21. Project completion date was adjusted due to some sanitary sewer laterals conflict, plans revision, and re-permitting.</p>									
2G40-088-044-0			PM UTL: Maisel, Michael																					
2G40-088-044		\$900,000	PM LAD: Baker, Lisa																					
		\$0	PM UDCCD: Abteu, Leykun																					
			PM CPTED: Stevens, Daniel																					

Construction																								
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	04/22	10/21	01/23	04/22	NA	NA	05/22	12/22	NA	NA	NA	01/23	02/23	02/23	03/23	09/23	09/23	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						<p>TPP ID#161. This project to be permitted through LDS review process. Received word that FCPS is undergoing acquisition of parcel. No update from FCPS since 12/2021. Meeting scheduled with LDS on 2/7/22. Plans and plats will be revised accordingly with scheduled Final plan submission in 4/2022. Delay in schedule by over a year due to coordination with FCPA on the Justice High School project that was delayed and then postponed.</p>									
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-049		\$600,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					

Land Acquisition																								
Great Falls St Walkway (Grande to Haycock)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						<p>TPP ID# 201. Pre-scoping is in progress. IPR Scheduled for March 2022.</p>									
2G40-088-057-0			PM UTL:																					
2G40-088-057		\$500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Turner, Latesa																					

Pre-Design																								
-------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Ingleside Ave Walkway (McLean Cc to Church Hill)			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	----------------------------------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Kerr, Jared	Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						TPP ID 204. Initial concept design of 3 Typical Section Options received 12/3/21. Following staff review, revised concepts & Impact Analysis received 1/07/22 and are under review. Mtg. with AE on 1/12/22 to discuss impacts. Meeting with Supervisor's office TBD after internal review/coordination is completed in January. Survey completed on 9/30/21. Utility designation received 11/5/21.									
2G40-088-059-0			PM UTL:	Nguyen, Tan																
2G40-088-059		\$3,500,000	PM LAD:																	
		\$0	PM UDCD:																	
			PM CPTED:																	

Design

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	05/22	On Hold <input type="checkbox"/>
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	----------------------------------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						TPP ID 211. Construction NTP issued on 10/4/21. Construction 2% complete. Due to stormdrain pipes and FFXWATER material supply availability issues, progress of construction activities is affected.									
2G40-088-062-0			PM UTL:	Yusufoglu, Eldar																
2G40-088-062		\$1,550,000	PM LAD:	Najeeb, Mohammed																
		\$0	PM UDCD:	Abteu, Leykun																
			PM CPTED:	Marfurt, Lindsay																

Construction

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22	On Hold <input type="checkbox"/>
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------	----------------------------------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD:	Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Construction 5% complete. Received concurrence from VDOT on 1/6/22 to use HDPE pipe in-lieu of RCP pipe. Construction NTP 12/20/21, scheduled completion 5/19/22. Pre-Construction meeting held on 12/15/21. Construction Authorization package to UDCD 11/16/21. VDOT permit received 10/25/21. WGL and Dominion Energy relocations completed. Verizon to coordinate with contractor during construction to lift & lay between drainage structures, if needed. Consultant preparing Signal Timing package to be submitted to VDOT.									
2G40-088-066-0			PM UTL:	Pugh, Richard																
2G40-088-066		\$1,100,000	PM LAD:																	
		\$0	PM UDCD:	Metafria, Fasika																
			PM CPTED:	Lilley, Ronald																

Construction

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	02/22	04/21	04/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23	On Hold <input type="checkbox"/>
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	----------------------------------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD:	Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. LAD NTP 8/25/21. Land rights on 10 of 13 parcels have been acquired. Final design in progress. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).									
2G40-088-069-0			PM UTL:	Pugh, Richard																
2G40-088-069		\$2,700,000	PM LAD:	Strayhorne, Robert																
		\$0	PM UDCD:	Stevens, Michael																
			PM CPTED:	Abifadel, Gibran																

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	04/22	10/21	06/22	10/21	NA	NA	10/21	06/22	04/21	06/22	NA	07/22	07/22	07/22	08/22	08/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP						TPP ID# 87.01 3rd pre-final design distributed on 12/22/21. Partial VDOT comments received 1/24/22. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Utility design of fiber optic and water relocations under way. Water main relocations will be in the right-of-way. Fiberlight relo in design. Zayo's plans are under review. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22.										
2G40-088-072-0			PM UTL: Maisel, Michael																						
2G40-088-072		\$600,000	PM LAD: Alcon, Kelly																						
		\$0	PM UDCD: Engida, Samuel																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition																									
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	04/22	08/22	08/22	01/22	NA	NA	01/22	08/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.02 2nd PreFinal design distributed on 1/4/22. LAD NTP 1/24/22. Land rights on 0 of 2 properties have been acquired. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Fiberoptic relocation plans for Fiberlight and Zayo (w Exist. R/W) are in progress. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be sheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.										
2G40-088-073-0			PM UTL: Maisel, Michael																						
2G40-088-073		\$1,800,000	PM LAD: Monahan, Clyde																						
		\$0	PM UDCD: Cutler, Tom																						
			PM CPTED: Steinhilber, Will																						
Land Acquisition																									
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	07/22	10/22	10/22	02/22	NA	NA	02/22	09/22	NA	NA	NA	11/22	01/23	02/23	03/23	02/24	02/24		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.03 Advanced 2nd Pre-final plans received 1/18/22 and is being reviewed. 2nd Pre-Final distribution scheduled for February 2022. Final Fairfax Water watermain abandonment design plans received 2/1/22. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21. LAD NTP 2/1/22. Supervisor's briefing on all Rte. 50 Walkway projects on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be sheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff. Land rights required, schedule adjusted accordingly.										
2G40-088-074-0			PM UTL: Maisel, Michael																						
2G40-088-074		\$2,500,000	PM LAD: Wilson, Nicole																						
		\$0	PM UDCD: Cutler, Tom																						
			PM CPTED: Delmare, Lauren																						
Land Acquisition																									
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	04/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	05/22	05/22	05/22	06/22	12/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 Final Design submitted 1/21/22. Project Data Sheet approved by SDID on 10/7/21. LAD NTP on 9/7/21. Land rights completed 1/11/22. Fairfax Water relocation plans in final design. TMP and Project Data Sheet approved. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be sheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.										
2G40-088-075-0			PM UTL: Maisel, Michael																						
2G40-088-075		\$1,200,000	PM LAD: Wilson, Nicole																						
		\$0	PM UDCD: Engida, Samuel																						
			PM CPTED: Steinhilber, Will																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	04/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Clearance of all VDOT comments received 1/14/22. LAD NTP issued 5/6/21. Land rights on 0 of 1 property have been acquired. Utility relocations within Exist. ROW (fiberoptic ZAYO & Fiberlight, DVP and FFXWATER). Dominion pole relocation completed. Cox relo pending. FFXW in-plan relocation in final design. Zayo and Fiberlight relocations in progress. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be sheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076. Actual timing of the meeting will be coordinated with CN staff.										
2G40-088-076-0			PM UTL: Maisel, Michael																						
2G40-088-076	\$900,000		PM LAD: Wilson, Nicole																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED: Steinhilber, Will																						
Land Acquisition																									
Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	02/22	12/21	05/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. VDOT permit received 10/4/21. Land acquisition completed 5/13/21. Construction authorization 11/9/21. Schedule was adjusted for a finish date later in the spring to allow for better temperatures for final asphalt placement.										
2G40-088-077-0			PM UTL: Pugh, Richard																						
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Askarzadeh, Negin																						
Construction																									
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	04/22	12/20	NA	NA	01/21	03/22	NA	NA	NA	06/22	06/22	06/22	06/22	08/22	12/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 110 LF of 10-foot wide SUP and 105 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						TPP ID# 87.04A Final plans distributed on 1/3/22. VDOT comments received on 1/27/22 and are under review. LAD NTP 1/7/21. Land rights on 0 of 1 properties have been acquired. Meeting with HOA held on 1/18/22 to discuss project impacts. Project Data Sheet reapproved by LDS on 1/5/22. TMP apporved on 1/10/22. Supervisor's briefing on all Rte. 50 Walkway projects held on 1/19/22. Schedule adjusted due to delay in completion of land rights and VDOT approvals.										
2G40-088-079-A-0			PM UTL: Maisel, Michael																						
2G40-088-079	\$450,000		PM LAD: Wilson, Nicole																						
	\$0		PM UDCCD: Abtew, Leykun																						
			PM CPTED: Stevens, Daniel																						
Land Acquisition																									
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	02/22	11/21	05/22	07/21	NA	NA	07/21	04/22	NA	NA	NA	06/22	07/22	07/22	07/22	05/22	10/22		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Final Design and crosswalk studies in progress. LAD NTP 7/15/21. Land rights on 1 of 4 properties have been acquired. Temporary easement on 4 properties are required. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21. Supervisor's briefing on all Rte. 50 Walkway projects scheduled for 1/19/22. Schedule adjusted due to continued negotiations for land rights.										
2G40-088-079-B-0			PM UTL: Nguyen, Tan																						
2G40-088-079	\$150,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Abtew, Leykun																						
			PM CPTED: Steinhilber, Will																						
Land Acquisition																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Pole Road Crosswalk Improvements			04/21	NA	07/21	NA	02/22	08/22	08/22	01/22	NA	NA	01/22	06/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23
---	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 Mount Vernon	PM TDD: Madhusudhan, Galappa	Construct median refuge island.	TPP ID#21006: Final design is in progress. Consultant addressing comments received from VDOT on 11/18/21. Received signed TMP from VDOT on 12/7/21. County is in the process of approving Allowance/Contingency request made by consultant due to additional work created based on comments made by VDOT/County. NTP issued for Land Acquisition on 1/12/22. Land rights on 0 of 1 properties have been acquired.
2G40-088-083-0	PM UTL:		
2G40-088-083 \$200,000	PM LAD: Guy, Sarah	Project will also improve pedestrian crosswalks and curb ramps.	
\$0	PM UDCCD: Bhinge, Deepak		
	PM CPTED: Lilley, Ronald		

Land Acquisition

Cedar Lane Crosswalk Improvements			04/21	05/21	09/21	NA	01/22	01/22	04/22	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	09/22	11/22
--	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 Providence	PM TDD: Madhusudhan, Galappa	Construct median refuge island and upgrade crosswalks/curb ramps.	TPP ID#21007: Final Design submitted to VDOT on 1/6/22.
2G40-088-084-0	PM UTL:		
2G40-088-084 \$125,000	PM LAD: Shubert, Beth		
\$0	PM UDCCD:		
	PM CPTED: Alexandrow, Nikolai		

Design

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

Rt.28 Widening (PWC L to Rt.29) NVTA-70	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40017 Sully	PM TDD: Beall, James	Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29	UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise impact analysis 6/3/21. VDOT approved NTP for Phase 1 ROW 8/26/21. Phase 1 ROW acquisition ongoing. Board hearings scheduled for acquisition of 3 parcels on 2/8/22 & 3/8/22. 2nd submittal of noise barrier plan revision 12/27/21. Stakeholder meeting 12/2/21. Requested VDOT authorization for Phase 2 ROW acquisition 12/8/21. Permit revision for construction in all areas except noise barriers and 4th crosswalk received 12/9/21. On 10/26/21 SCC submitted Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial and 2/20/24 for final.
2G40-100-000-0 Springfield	PM UTL: Maisel, Michael		
2G40-100-000 \$78,782,000	PM LAD: Cate, Dennis		
(\$2,000,000)	PM UDCCD:		
	PM CPTED: Stevens, Daniel		

Construction

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Balls Hill Rd/Old Dominion Dr Int	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40013 Dranesville	PM TDD: Kerr, Jared	Intersection improvements, including pedestrian facilities	TPP ID#022. Project improvements are in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Preliminary plans distributed for review on 7/8/21. Supervisor Foust and staff were briefed on 7/15/21 and on 11/17/21 on project including potential tree loss, property impacts, and utility conflicts. Community outreach meeting deferred as the designer completes an analysis of design options to minimize property impacts and tree loss. A contract addendum for this analysis is under negotiation. Final schedule will be provided upon completion of intermediate design.
2G40-152-000-0	PM UTL: Maisel, Michael		
2G40-152-000 \$20,500,000	PM LAD: Najeeb, Mohammed		
\$0	PM UDCCD: Metafria, Fasika		
	PM CPTED:		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	04/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.				Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21, scheduled completion 4/30/22.												
4YP202-01044			PM UTL:																				
TS-000015-026	\$250,000		PM LAD: Carlin, Craig																				
	\$250,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02075 Gallows Rd @ Boone Blvd			09/20	NA	NA	10/20	12/20	07/21	04/21	11/20	NA	NA	12/20	03/21	NA	NA	NA	04/21	05/21	05/21	07/21	10/21	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Hojatzadeh, Max				Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.				Final construction package submitted to UDCD on 5/3/21. Building permit for bus shelter issued 5/11/21. Part of UDCD Task Order #5. CN NTP 7/19/21 - 11/15/21. Substantially complete 12/23/21. Building inspection of bus shelter passed 1/21/22.												
4YP202-02075			PM UTL:																				
TS-000017-042	\$0		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark				Install concrete loading pad and bench				Final construction package submitted 1/12/22. Part of UDCD Task Order #10.												
4YP202-02152			PM UTL:																				
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark				Install concrete loading pad and bench				Final construction package submitted 1/12/22. Part of UDCD Task Order #10.												
4YP202-02153			PM UTL:																				
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Vanzandt, Mark						Install concrete bus shelter pad, bus shelter, and bench.						Building permit received 1/7/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #11.									
4YP202-02154			PM UTL:																					
TS-000013-041	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Vanzandt, Mark						Install concrete loading pad and bench						Final construction package submitted 1/12/22. Part of UDCD Task Order #10.									
4YP202-02155			PM UTL:																					
TS-000013-042	\$50,000	\$0	PM LAD: Glass, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	05/22	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Madhusudhan, Galappa						Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						Final construction package submitted to UDCD on 10/12/21. UDCD Task Order #9. Countywide permit package submitted to VDOT 8/5/21. Land aquisition completion 6/29/21. Building permit received on 10/5/21. Construction NTP 12/6/21, scheduled completion 5/1/22.									
4YP202-03160			PM UTL:																					
TS-000016-054	\$50,000	\$50,000	PM LAD: Shubert, Beth																					
			PM UDCD:																					
			PM CPTED:																					
Construction																								
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.									
4YP202-03807			PM UTL:																					
TS-000013-046	\$0	\$0	PM LAD: Najeeb, Mohammed																					
			PM UDCD:																					
			PM CPTED:																					
Land Acquisition																								

On Hold

On Hold

On Hold

10/2021 On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	06/22	07/22	05/21	10/22
--------------------------------	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028	Dranesville	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can					<u>Monthly Remarks</u> Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon. Bus shelter detail being updated. Proceeding to finalize final plan to resubmit for permit.					On Hold <input type="checkbox"/>
---	-------------	------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Design

5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	02/22	01/21	NA	NA	01/21	02/22	NA	NA	NA	03/22	04/22	04/22	04/22	04/22	07/22
---	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-5000999 TS-000015-025	Mason	\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCC: PM CPTED:					<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.					<u>Monthly Remarks</u> Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.					On Hold <input type="checkbox"/>
---	-------	----------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Land Acquisition

5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	02/22	01/21	NA	NA	01/21	02/22	NA	NA	NA	03/22	04/22	04/22	04/22	04/22	07/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011 4YP202-5001008 TS-000015-024	Mason	\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCC: PM CPTED:					<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.					<u>Monthly Remarks</u> Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.					On Hold <input type="checkbox"/>
---	-------	----------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	----------------------------------

Land Acquisition

Innovation Station North Neighborhood Access SUP			01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Innovation Station North Neighborhood Access SUP 124/400-C40011 ST-000048-001-0 ST-000048-001	Dranesville	\$8,810,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCC: PM CPTED: Marfurt, Lindsay					<u>Project Description</u> Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place					<u>Monthly Remarks</u> TPP ID# 190.15 HMSAMS ID#15 Virtual Public Information Meeting held on 1/19/22. Pre-final design will start after the community comment period closes on 2/4/22. Preliminary design completed on 11/9/21 and distributed for County review. PJD approved by USACE on 11/23/21. Survey completed in June 2021. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.					On Hold <input type="checkbox"/>
---	-------------	--------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
5001914 Patrick Henry Dr NB @ Greenwood Dr			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	03/22	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/23	04/23		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-B-0	Mason		PM TDD:	Madhusudhan, Galappa						Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.						Final Design in progress. Preliminary plat review request made to LAD on 12/27/21. Plat review comments received from LAD on 1/21/22. Final plats are being prepared.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
	\$0		PM UDCCD:																						
			PM CPTED:																						
Design																									
00953 Richmond Hwy NB @ Woodlawn Trail			04/21	08/21	10/21	NA	12/21	02/22	02/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-C-0	Mount Vernon		PM TDD:	Madhusudhan, Galappa						Concrete Shelter Pad with bench and trash can and associate grading.						Final Design received 12/9/21. Draft Construction package submitted to UDCCD 1/18/22.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:	Carlin, Craig																					
			PM CPTED:																						
Design																									
5001177 Patrick Henry Drive NB @ Brook Drive			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	03/22	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	03/23	04/23		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-D-0	Mason		PM TDD:	Madhusudhan, Galappa						Loading pad with Loading pad, bench, trash can, sidewalk, detectable warning surface along with associated grading work.						Final Design in progress. Preliminary plat review request made to LAD on 12/27/21. Plat review comments received from LAD on 1/21/22. Final plats are being prepared.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:																						
			PM CPTED:																						
Design																									
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	02/22	NA	NA	NA	NA	NA	NA	NA	NA	03/22	04/22	04/22	04/22	08/22	08/22		
MSMD Bus Shelter Replacement 303/300-C30010			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CR-000007-001-E-0	Dranesville		PM TDD:	Madhusudhan, Galappa						Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.						Final Design received 12/9/21. Draft Construction package submitted to UDCCD 1/18/22.									
CR-000007-001	\$0		PM UTL:																						
	\$0		PM LAD:																						
			PM UDCCD:	Carlin, Craig																					
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	03/22	08/22	NA	NA	NA	10/22	11/22	11/22	10/22	03/23	04/23
---------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

MSMD Bus Shelter Replacement
303/300-C30010 Mason
CR-000007-001-F-0
CR-000007-001 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Loading pad with Shelter, bench, detectable warning surface along with associated grading work.

Monthly Remarks
 Final Design in progress. Preliminary plat review request made to LAD on 12/27/21. Plat review comments received from LAD on 1/21/22. Final plats are being prepared.

On Hold

Design

Westmoreland Street and Hopewood Drive Intersection Improvements			07/21	NA	12/21	03/22	07/22	09/23	09/23	08/22	11/22	NA	12/22	08/23	08/23	12/23	NA	11/23	TBD	TBD	02/24	06/24	06/24
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-----	-----	-------	-------	-------

Westmoreland Street and Hopewood Drive Intersection Improvements
Dranesville District
303/300-C30010 Dranesville
ST-000005-005-0
ST-000005-005 \$230,000
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED: Abifadel, Gibran

Project Description
 Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk

Monthly Remarks
TPP ID #21001. Intermediate design submitted on 12/20/21. Based on Supervisor comments, we are revising concept plan and meeting with VDOT to discuss design.

On Hold

Design

			02/22	03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Beverly Road Pedestrian Improvements
303/300-C30010 Dranesville
ST-000005-006-0
ST-000005-006 \$437,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive

Monthly Remarks
 Task Order proposal finalized on 2/3/22. Survey received on 12/22/21. Project scope clarification meeting held with CPTED on 12/8/21. Preliminary design is underway. Design may require drainage improvements. Final schedule will be provided upon completion of the preliminary design.

On Hold

Design

			TBD	03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Elm Street Pedestrian Improvements
303/300-C30010 Dranesville
ST-000005-007-0
ST-000005-007 \$279,000
 \$0

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive

Monthly Remarks
 Project scope clarification meeting held with CPTED on 12/8/21. Survey received on 1/25/22. Preliminary design is underway. TO will be submitted after preliminary design is complete. Final schedule will be provided after preliminary design is complete and TO is finalized.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Vanzandt, Mark				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.												
009217-0			PM UTL: Nguyen, Tan																				
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																				
	\$109,014		PM UDCCD:																				
			PM CPTED: Guarino, Michael																				
Construction																							
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Turner, Latesa				Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				On Hold <input type="checkbox"/> TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. VDOT punch list received 10/13/21.												
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$3,075,000		PM LAD: Shubert, Beth																				
	\$3,075,000		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				
Post-Construction																							
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Dodge, Christina				Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.				On Hold <input type="checkbox"/> Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCCD punch list received 9/3/21. Utility as-built package submitted 1/27/22. Public hearing for abandonment of portion of Oakwood Road held 1/25/22.												
2G25-122-000-0			PM UTL:																				
2G25-122-000	\$0		PM LAD:																				
	\$0		PM UDCCD: Popoola, Larry																				
			PM CPTED:																				
Post-Construction																							
			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	03/22
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Pedestrian Improvements - Bond Fund			PM TDD: Hojatzadeh, Max				Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court				On Hold <input type="checkbox"/> Construction 95% complete. Nutrient credit transfer not required for this project. Schedule adjusted due to stormdrain pipe material supply issue.												
304/300-C30050	Hunter Mill		PM UTL: Yusufoglu, Eldar																				
4YP201-PB009-C			PM LAD: Baker, Lisa																				
ST-000021-009	\$500,000		PM UDCCD: Stevens, Michael																				
	\$0		PM CPTED: Hamidi, AJ																				
Construction																							

Feb 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
Post-Construction			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Pedestrian Improvements - Bond Funded 304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Construction substantially complete 9/13/21. Addressing VDOT final minor punch list received 10/13/21 Executed Nutrient Credit Transfer agreement received 8/27/21. Ribbon Cutting is scheduled for 2/18/22. VDOT punchlist regarding DVP pole inside GSA property will be addressed by DVP on 2/14/22.								
4YP201-PB023			PM UTL: Nguyen, Tan																				
ST-000021-023	\$5,000,000 (\$100,000)		PM LAD: Cate, Dennis																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21
Post-Construction			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Spot Roadway Improvements 2014 304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						TPP Plan ID#320. Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon. Requested VDOT re inspection 1/24/22.								
5G25-059-003-0			PM UTL: Nguyen, Tan																				
5G25-059-003	\$800,000 \$0		PM LAD: Alcon, Kelly																				
			PM UDCD: Metafria, Fasika																				
			PM CPTED: Stevens, Daniel																				
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	02/22	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
Post-Construction			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Spot Roadway Improvements 2014 304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						TPP ID # 35. LAD NTP 12/21/2020. Land rights on 18 of 20 properties have been acquired. LAD public hearing was held on 11/9/21. WGL and Century Link relocations are complete. Cox relocation plan received. Verizon P&E is under review.								
5G25-059-007-0			PM UTL: Maisel, Michael																				
5G25-059-007	\$16,500,000 \$0		PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	06/21	05/19	04/22	10/21	NA	NA	10/21	04/22	02/19	12/19	NA	05/22	06/22	06/22	06/22	05/20	12/22
Post-Construction			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Pedestrian Improvements 2014 304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						TPP ID#090. 3rd final plans submitted 6/22/21. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. 2nd LAD NTP 10/22/21. Land rights on 1 of 2 properties acquired. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction. Project schedule adjusted due to additional time required to complete plats.								
5G25-060-020-0			PM UTL: Maisel, Michael																				
5G25-060-020	\$1,450,000 \$0		PM LAD: Najeeb, Mohammed																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Askarzadeh, Negin																				

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<p>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</p> <p>Pedestrian Improvements 2014 304/300-C30050 Providence 5G25-060-023-0 \$1,750,000 5G25-060-023 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: Cutler, Tom PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd</p> <p><u>Monthly Remarks</u> TPP ID#102. Plans updated per new survey and will be forwarded to VDOT for review before finalizing the plans. Land rights on 2 of 7 properties have been acquired. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Additional survey on 3 properties received on 11/24/21 to address changed field conditions. Land Acquisition paused on 3 properties until design is updated per additional survey. Schedule was adjusted as a result of design revision along 3 properties due to changed site conditions and survey.</p>																												
<p>Land Acquisition</p>																												
<p>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</p> <p>Pedestrian Improvements 2014 304/300-C30050 Mount Vernon 5G25-060-034-0 \$2,400,000 5G25-060-034 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Cutler, Tom PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive</p> <p><u>Monthly Remarks</u> TPP ID# 165. Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT punchlist received 10/7/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.</p>																												
<p>Post-Construction</p>																												
<p>Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.</p> <p>Pedestrian Improvements 2014 304/300-C30050 Braddock 5G25-060-036-0 Springfield 5G25-060-036 \$2,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road</p> <p><u>Monthly Remarks</u> TPP ID#167. Construction NTP 4/19/21. Construction 90% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Revised signal timing submitted to VDOT 1/20/22. Schedule adjusted due to construction delays.</p>																												
<p>Construction</p>																												
<p>South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014 304/300-C30050 Hunter Mill 5G25-060-039-0 \$1,800,000 5G25-060-039 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: Bajracharya, Sanjala PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road</p> <p><u>Monthly Remarks</u> TPP ID#175. Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Building inspection of bus shelter passed 1/21/22. Awaiting VDOT permit release. VPDES Notice of Termination application submitted to LDS 1/26/22.</p>																												
<p>Post-Construction</p>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr</p> <p>06/18 08/18 02/19 10/19 02/20 01/21 06/20 NA NA NA NA NA 05/20 12/20 NA 11/20 11/20 11/20 12/20 04/22 04/21</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Shubert, Beth PM UDCCD: Bajracharya, Sanjala PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u> Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u> TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. Awaiting VDOT permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill \$400,000 \$0</p>																									
<p>Post-Construction</p>																									
<p>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>11/17 12/17 11/18 06/19 08/20 05/21 03/22 11/20 02/21 NA 02/21 03/22 03/22 08/22 NA 04/22 06/22 07/22 08/22 05/22 05/23</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: McCorkle, Lisa PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</p> <p><u>Monthly Remarks</u> TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 4 of 8 properties have been acquired. Public hearing for land acquisition scheduled for 2/22/22. Public outreach held in September 2020.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason \$4,900,000 \$0</p>																									
<p>Land Acquisition</p>																									
<p>Little River Tnpk Walkway - Hillbrook Dr. - Little River Run Dr</p> <p>08/17 11/17 07/18 09/20 05/22 07/20 04/23 05/22 06/22 NA 07/22 03/23 03/23 07/23 NA 05/23 06/23 07/23 08/23 04/22 08/24</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> TPP ID#234. Final plans underway. Utility relocations are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason \$5,750,000 \$0</p>																									
<p>Design</p>																									
<p>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</p> <p>06/16 08/16 12/16 07/17 01/18 09/18 06/19 08/17 NA NA 04/18 05/19 05/19 10/19 NA 12/19 01/20 01/20 03/20 08/19 06/20</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</p> <p><u>Monthly Remarks</u> TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT punchlist completed, reinspection requested.</p> <p>On Hold <input type="checkbox"/></p>																									
<p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason \$1,713,757 \$0</p>																									
<p>Post-Construction</p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Lincolnia Rd Sidewalk & Spot Improvements			02/20	NA	NA	06/20	03/21	08/21	01/22	10/20	NA	NA	11/20	12/21	01/21	06/21	NA	02/22	NA	NA	03/22	08/21	09/22		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD:	Nabavi, Seyed						Construct 1,000 LF of sidewalk to connect pedestrian facilities						TPP ID#320.1 Final construction package submitted to UDCD for signature on 2/9/22. VDOT permit received 1/20/22. LAD completed on 12/9/21. Awaiting VDOT's concurrence on reimbursing cost for pipe repair. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is complete.									
5G25-060-048-0		PM UTL:	Nguyen, Tan																						
5G25-060-048	\$1,300,000	PM LAD:	Shubert, Beth																						
	\$0	PM UDCD:	Metafria, Fasika																						
			PM CPTED:	Stevens, Daniel						along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court															
Design																									
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21		
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD:	Vanzandt, Mark						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.07 RMAG ID# 7 Construction NTP 4/8/21, completion scheduled for 8/5/21. Final construction package submitted to UDCD 3/31/21. Revised VDOT permit received 3/23/21. This project to be constructed with 5G25-062-008. Nutrient credit transfer is not required for this project. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21. VDOT inspection requested 1/24/22.									
5G25-062-007-0		PM UTL:	Nguyen, Tan																						
5G25-062-007	\$750,000	PM LAD:	Monahan, Clyde																						
	\$0	PM UDCD:	Metafria, Fasika																						
			PM CPTED:																						
Post-Construction																									
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21		
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD:	Vanzandt, Mark						Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades						TPP ID# 189.08 RMAG ID# 8. Construction NTP 4/8/21, completion scheduled for 8/6/21 Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21. VDOT inspection requested 1/24/22.									
5G25-062-008-0		PM UTL:	Nguyen, Tan																						
5G25-062-008	\$825,000	PM LAD:																							
	\$0	PM UDCD:	Metafria, Fasika																						
			PM CPTED:																						
Post-Construction																									
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD:	Zahirieh, Shahla						At grade crossing of trail at Dulles Toll Road on-ramp						TPP ID# 189.09 RMAG ID#. Project initiation is in progress.									
5G25-062-010-0		PM UTL:																							
5G25-062-010	\$800,000	PM LAD:																							
	\$0	PM UDCD:																							
			PM CPTED:	Luo, Caijun																					
Pre-Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	05/22	11/20	NA	NA	12/20	04/22	NA	NA	NA	06/22	07/22	08/22	09/22	03/21	03/23		
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$1,350,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. VDOT comments received 10/7/21. Received VDOT checklist with no comments 10/12/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is removed. LAD NTP 12/4/2020. Land rights on 2 of 4 properties have been acquired. Property appraisals have been delayed. Schedule adjusted due to extensive time for plat preparation and delay in LAD receiving appraisals. Talks with Developer on-going after apparent agreement to proceed amicably with possibility of condemnation. Plans have no comments from VDOT when ROW is complete.														
Land Acquisition																									
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19		
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$138,199 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED: Malik, Zuhra				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.														
Construction																									
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21		
County-Maintained Pedestrian Imp 2014 304/300-C30050 ST-000036-003-0 ST-000036-003		Dranesville \$1,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: Glass, Lisa PM UDCD: Engida, Samuel PM CPTED: Qi, Maggie				<u>Project Description</u> 260 LF of 5-foot sidewalk along north side of North West Street				<u>Monthly Remarks</u> TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.														
Post-Construction																									
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	02/22	03/20	12/22		
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009		Hunter Mill \$2,100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road				<u>Monthly Remarks</u> TPP ID#121 VDOT permit received 2/1/22. Final CN package routed to UDCD for signature on 2/17/22. Revised draft CN package to UDCD 1/19/22. Completion schedule adjusted to account for minimum 6 months CN schedule and delays due to material availability.														
Utility Relocation																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-010-0		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. Construction is 15% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue. Construction completion date adjusted to reflect 270 day contract duration from NTP.								
ST-000036-010	\$1,300,000	PM UTL: Pugh, Richard																				
	\$0	PM LAD: Strayhorne, Robert																				
		PM UDCCD: Lim, Vannak																				
		PM CPTED: Chellappa, Smitha																				

On Hold

Construction

Kirby Road Walkway - Halsey Rd. - Franklin Ave		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-011-0		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#141. Construction is 15% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road. Construction completion date adjusted to reflect 270 day contract duration from NTP.								
ST-000036-011	\$1,700,000	PM UTL: Pugh, Richard																				
	\$0	PM LAD: Strayhorne, Robert																				
		PM UDCCD: Lim, Vannak																				
		PM CPTED: Chellappa, Smitha																				

On Hold

Construction

Pleasant Valley Rd. Walkway - Elklick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	03/22	11/20	12/22	02/22	04/22	NA	04/22	11/22	09/22	09/23	NA	10/23	11/23	12/23	01/24	11/21	01/25
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Sully	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-013-0		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						TPP ID#162. Addressing comments for Final Plan submission. CIM held 1/20/22. No significant feedback from residents to iact design. Plats ordered 12/2021. LAD NTP will be submitted after plats are finalized. Tree assessment on FCPA parcels is being coordinated. Results from assessment to be incorporated into Final plans. Schedule will be updated after Final Plan submission and LAD NTP.								
ST-000036-013	\$5,000,000	PM UTL: Yusufoglu, Eldar																				
	\$0	PM LAD: Alcon, Kelly																				
		PM UDCCD:																				
		PM CPTED: Stevens, Daniel																				

On Hold

Design

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.		07/21	01/22	05/22	10/22	02/23	02/24	01/24	03/23	TBD	NA	05/23	12/23	TBD	TBD	NA	04/24	05/24	06/24	07/24	04/25	04/25
County-Maintained Pedestrian Imp - 2014 304/300-C30050	Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-015-0		PM TDD: Hojatzadeh, Max						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						TPP ID#186. Received survey on 11/15/21. Proceeding with Intermediate Design. Utility designation in progress.								
ST-000036-015	\$3,000,000	PM UTL:																				
	\$0	PM LAD:																				
		PM UDCCD:																				
		PM CPTED: Askarzadeh, Negin																				

On Hold

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla			Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.												
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-016		\$1,265,000	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD: McCorkle, Lisa																					
			PM CPTED:																					
Post-Construction																								
Telegraph Road Walkway Ph II - Pike to Wilton			06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Roberson, Jeanmarie			Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps						TPP ID#180.02. TPP ID#180.02. Task order proposal for preliminary design, feasibility/scope analysis, and cost estimate executed on 6/22/21. Advanced preliminary design distributed for internal review on 1/6/22.												
ST-000036-017-0			PM UTL:																					
ST-000036-017		\$3,625,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
Design																								
Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	02/22	
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max			Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#346. Construction 90% complete. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail.												
ST-000037-003-0			PM UTL: Pugh, Richard																					
ST-000037-003		\$2,750,000	PM LAD: Baker, Lisa																					
		\$0	PM UDCCD: Bhinge, Deepak																					
			PM CPTED: Wynands, Nicole																					
Construction																								