

Project Name		Design PHASE Dates																				Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #		A/E NTP	Prelim	Intermed	Pre-Final	Final Plan	Approved	Estimated	Project	Utility	VDOT	NTP Date	Est Comp	Util NTP	Util Comp	VDOT	Const Auth	Bid Adv	Bid Open	Const	Approved	Est Comp									
Focus #	Current TPE (\$)	Date	Date	Date	Date	Date	Date	Date	Plats	Plats	Auth		Date	Date	Date	Auth		Date	Date	Award	Comp	Date									
Project Status	FUT (\$)																														
		01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23									
Rt.28 Widening (PWC L to Rt.29) NVTA-70		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>									
124/400-C40017	Sully	PM TDD:	Beall, James		Widen Route 28 from 4 lanes to					UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA																					
2G40-100-000-0	Springfield	PM UTL:	Maisel, Michael		6 lanes from Prince William					concurrent with final noise analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). Phase 2 ROW ongoing.																					
2G40-100-000	\$78,782,000	PM LAD:	Cate, Dennis		County line to Route 29					Land rights on 45 of 47 parcels have been acquired (including quick takes.) Board Admin item for remaining two parcels is																					
	(\$2,000,000)	PM UDCC:								scheduled for 3/5/24; public hearing scheduled for 3/19/24. Final design (including fourth crosswalks and noise barriers) approved																					
		PM CPTED:	Stevens, Daniel							by VDOT and title sheet signed 9/19/22. SCC change order for Schedule Impact Analysis and time extension approved by VDOT																					
Construction																															
03069-Park Meadow Dr WB @ Meadow Wood Ln		03/22	NA	10/22	NA	02/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	09/23	02/24	12/23									
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>									
124/400-C40011	Sully	PM TDD:	Zahirieh, Shahla		Install concrete loading pad, bus					UDCC Task Order #13. Construction Authorization 7/19/23. CN NTP 9/21/23. Substantially completed on 12/6/23.																					
4YP202-03069		PM UTL:			shelter pad, bench, bike rack,																										
TS-000019-008	\$63,000	PM LAD:			and trash can.																										
	\$63,000	PM UDCC:	Carlin, Craig																												
		PM CPTED:																													
Post-Construction																															
		TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD									
Stonecroft Boulevard Widening Sully Police Station		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>									
304/300-C30050	Sully	PM TDD:	Minnix, Wesley		Widen 800 LF of Stonecroft					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds																					
009217-0		PM UTL:	Nguyen, Tan		Boulevard to 6 lanes from					and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the																					
5G25-064-000	\$800,678	PM LAD:	Kresge, Carol		Conference Center Drive to					developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing																					
	\$0	PM UDCC:			Westfields Boulevard					project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight																					
		PM CPTED:	Guarino, Michael							utility conflict that they are working to address.																					
Construction																															
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines		01/18	04/18	02/19	08/21	09/23	11/20	02/24	09/22	10/22	NA	01/23	02/24	04/24	04/25	NA	08/24	10/24	12/24	04/25	11/21	04/26									
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										On Hold <input type="checkbox"/>									
304/300-C30050	Sully	PM TDD:	Beall, James		Construct approximately 4,650					TPP ID#162. Second final plan distributed for review 9/13/23. Coordinating Corps of Engineers permit with Consultant.																					
ST-000036-013-0		PM UTL:	Yusufoglu, Eldar		LF of 10-foot wide asphalt					Board Admin date for eminent domain action on five parcels scheduled 12/5/23, Board hearing 1/23/24. LAD NTP issued																					
ST-000036-013	\$9,500,000	PM LAD:	Wilson, Nicole		shared-use path along the east					1/13/23. Land rights on 1 of 12 properties have been acquired. WashGas relocation has been authorized, NTP April 2024 due																					
	\$5,032,933	PM UDCC:			side of Pleasant Valley Road					to steel plate restrictions. Encumbrances for NOVEC and Verizon plan and estimates pending but not yet authorized. Project																					
		PM CPTED:	Stevens, Daniel							schedule has been adjusted due to coordination with DCR on the FCPA parcels, and delay in completion of appraisals. A																					
Land Acquisition																															

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Stringfellow Rd/Foxfield Pool			05/23	NA	10/23	02/24	08/24	02/25	02/25	03/24	TBD	NA	04/24	01/25	TBD	TBD	NA	03/25	04/25	04/25	05/25	08/25	08/25
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bicycle/Pedestrian Access DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050	Sully	PM TDD: Marsh, Dennis	TPP ID #23018. Prefinal Design is in progress.
ST-000053-007-0		PM UTL:	
ST-000053-007	\$250,000	PM LAD:	
	(\$100,000)	PM UDCD:	
		PM CPTED: Alexandrow, Nikolai	

On Hold

Design