



# County of Fairfax, Virginia

## MEMORANDUM

DATE: August 10, 2020

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the August 2020 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

August 10, 2020

Page 2 of 4

Don Moyer, Engineer III, CPTED  
Ricky Foley, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Mike Lake, Transportation Planner II, CFD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
John Dresser, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Alex Tsybin, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Carey F. Needham, Director, Building Design and Construction Division  
Julie Cline, Director, Land Acquisition Division (LAD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Transportation Design Division Monthly Projects Status Report

August 10, 2020

Page 3 of 4

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Rich Finnell, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Property Analyst, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Beth Shubert, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

**SUPERVISOR OFFICE**

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

**VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)**

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Renee Hamilton, Deputy District Administrator

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Transportation Design Division Monthly Projects Status Report

August 10, 2020

Page 4 of 4

Ronald Seale, Supervisor, Materials

Kari Fuhrman, Maintenance

Norman Whitaker, Director, Transportation Planning

Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Michael Stablein, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

August 2020

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 6
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	6 – 25
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	26 – 38

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop				Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT punchlists received 9/23/19 are complete.												
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth								Re-inspection requested 11/18/19. Belford Drive permit released 3/12/2020. Mohawk Lane permit released 7/23/2020.												
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				<b>UPC #99054. Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04.</b>												
AA1400012-06-B-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop				Construction substantially complete 3/16/18. VDOT permit released 7/30/2020.												
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway			02/18	04/19	06/20	11/20	11/21	05/22	08/22	02/21	06/21	11/21	02/21	08/21	03/21	05/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Lee		PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 3 pedestrian bridges				<b>UPC #106143. TPP ID#122.</b> Pre-Final design underway. Project schedule reviewed after Intermediate plan submission and revised.												
AA1400137-15-137			PM UTL: Pugh, Richard																				
AA1400137-15	\$14,750,000		PM LAD: Monahan, Clyde																				
	\$13,392,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Lilley, Ronald																				
Design																							
Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria			02/18	08/18	03/19	08/20	11/21	02/22	02/22	10/20	11/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Lee		PM TDD: Turner, Latesa				Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line				<b>UPC #109607. TPP ID# 182.</b> Pre-final design in progress. Utility relocation designs in-progress.												
AA1400141-16-0			PM UTL: Pugh, Richard																				
AA1400141-16	\$3,075,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCCD:																				
			PM CPTED: Wells, Chris																				
Design																							

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Tyson's East Station to Great Falls Sidewalk</b>                      102/500-C50000 Providence                      DCBPA-065 Dranesville                      AA1400065-12 \$2,756,500                      \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Glass, Lisa                      PM UDCD: Lim, Vannak                      PM CPTED: Shin, Sung</p> <p><u>Project Description</u>                      Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station</p> <p><u>Monthly Remarks</u>  <b>UPC #103262. TMSAMS ID# 35.</b> Contract Award 6/5/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. Punchlist is being addressed.</p>																									
<p><b>Post-Construction</b></p> <p>Rt-7 sidewalk 04/13 NA 06/13 08/14 10/15 07/16 06/16 NA NA NA NA NA 07/17 11/17 01/17 01/17 02/17 04/17 09/17 03/18 10/18                      On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Yusufoglu, Eldar                      PM LAD: Baker, Lisa                      PM UDCD: McCorkle, Lisa                      PM CPTED:</p> <p><u>Project Description</u>                      Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange</p> <p><u>Monthly Remarks</u>  <b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT re-inspection completed 10/31/19. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.</p>																									
<p><b>Post-Construction</b></p> <p>Rt.7 Sidewalk under Rt.123 South Side 04/13 NA 06/13 08/14 10/15 05/16 05/16 NA NA NA NA NA 07/17 11/17 01/17 01/17 02/17 04/17 09/17 03/18 08/18                      On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL: Yusufoglu, Eldar                      PM LAD: Shubert, Beth                      PM UDCD: McCorkle, Lisa                      PM CPTED:</p> <p><u>Project Description</u>                      Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange</p> <p><u>Monthly Remarks</u>  <b>UPC #103281. TMSAM ID# 32.</b> Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. Addressing as-built comments. LAP closeout is in progress.</p>																									
<p><b>Post-Construction</b></p> <p>SW South side Soapstone to South Lakes 09/12 NA 05/13 10/13 04/16 11/16 08/17 06/15 NA 06/16 06/16 01/17 01/15 06/19 04/19 05/19 05/19 05/19 08/19 07/17 06/20                      On Hold <input type="checkbox"/></p> <p><u>Project Manager/Assignments</u>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Lefcourt, Eric                      PM UDCD: Engida, Samuel                      PM CPTED: Lind, Adam</p> <p><u>Project Description</u>                      Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive</p> <p><u>Monthly Remarks</u>  <b>UPC #103284. RMAG ID# 31.</b> Construction substantially complete 6/8/2020. VDOT inspection 7/30/2020. Punch list is being addressed.</p>																									

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
SW North side Soapstone to South Lakes			09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	08/19	07/17	06/20
<p><b>Project Manager/Assignments</b>                      PM TDD: Lauretti, Francesco                      PM UTL: Yusufoglu, Eldar                      PM LAD: Glass, Lisa                      PM UDCD: Engida, Samuel                      PM CPTED: Lind, Adam</p> <p><b>Project Description</b>                      Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive</p> <p><b>Monthly Remarks</b>  <b>UPC #103285. RMAG ID# 12.</b> Construction substantially complete 6/8/2020. VDOT inspection 7/30/2020. Punch list is being addressed.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p>																							
Jones Branch Connector - Final Design			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	02/20
<p><b>Project Manager/Assignments</b>                      PM TDD: Dresser, John                      PM UTL: Yusufoglu, Eldar                      PM LAD: Baker, Lisa                      PM UDCD:                      PM CPTED: Shin, Sung</p> <p><b>Project Description</b>                      Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes</p> <p><b>Monthly Remarks</b>  <b>UPC #103907.</b> CN phase began with contract signing on 12/28/16. Substantial Completion date was 2/3/2020. Ribbon cutting was held on 3/5/2020. Contractor is working on remaining punch list items for acceptance by VDOT and other stakeholders.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p>																							
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
<p><b>Project Manager/Assignments</b>                      PM TDD: Zahirieh, Shahla                      PM UTL: Yusufoglu, Eldar                      PM LAD: Cate, Dennis                      PM UDCD: Engida, Samuel                      PM CPTED: Luo, Caijun</p> <p><b>Project Description</b>                      Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway</p> <p><b>Monthly Remarks</b>  <b>UPC #71851. Project is part of the Four-Year Transportation Program</b> endorsed by the Board 2/9/04. Construction substantially completed 3/3/2020. VDOT inspection 6/4/2020 and punch list received 6/10/2020. Punchlist is being addressed.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p>																							
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
<p><b>Project Manager/Assignments</b>                      PM TDD: Zahirieh, Shahla                      PM UTL: Nguyen, Tan                      PM LAD: Lefcourt, Eric                      PM UDCD: Lim, Vannak                      PM CPTED: Luo, Caijun</p> <p><b>Project Description</b>                      Pedestrian intersection improvements</p> <p><b>Monthly Remarks</b>  <b>UPC #107437. RMAG ID#6.</b> Construction NTP 3/18/2020, construction completion scheduled 6/15/2020. Construction started on 4/8/2020. Final Signal Timing approved 4/30/2020. Substantially complete 6/8/2020. Punch list is being addressed.</p>																							
<p>On Hold <input type="checkbox"/></p>																							
<p><b>Post-Construction</b></p>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
<b>RMAG</b> 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill \$1,810,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway				<u>Monthly Remarks</u> <b>UPC #107438. RMAG ID# 7 &amp; 8.</b> Substantially complete 6/8/2020. Punch list is being addressed.												
<b>Post-Construction</b>																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	02/20	NA	06/20	07/20	04/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,401,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing				<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.</b> Final design is in progress. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/30/2020. LAD NTP issued on 7/6/2020. Land rights on 0 of 7 properties have been acquired including donation of easements on 1 property. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020. Other utility relocation designs are on-going.												
<b>Land Acquisition</b>																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,029,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50				<u>Monthly Remarks</u> <b>UPC #108499.</b> Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice to be prepared. Project construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
<b>Post-Construction</b>																							
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19
<b>Rt. 50 Sidewalk</b> 102/500-C50000 RT50-056 AA1400056-12	Mason \$483,500 \$0		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50				<u>Monthly Remarks</u> <b>UPC #108500.</b> Construction substantially completed on 12/18/19. LAP closeout completed 4/23/2020. VDOT permit released 6/23/2020. Final invoice to be prepared. Project construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.												
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Wescott St. @ Annandale Rd. North Side</b>			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>Rt. 50 Sidewalk</b>	Providence		PM TDD: Nabavi, Seyed						Approximately 2,800 LF of						<b>UPC #108498.</b> Construction substantially complete 7/26/19. LAP closeout complete 12/11/19. VDOT permit released										
<b>102/500-C50000</b>	Mason		PM UTL: Nguyen, Tan						sidewalk and trail on north side						3/11/2020. Final invoice to be prepared.										
<b>RT50-058</b>			PM LAD: TBD, To Be Determined						of Route 50																
<b>AA1400058-12</b>	\$2,095,000		PM UDCD: Lim, Vannak																						
	\$0		PM CPTED: Harrell, William																						
<b>Post-Construction</b>			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>Old Crthouse Rd.SRTS</b>	Hunter Mill		PM TDD: Hojatzadeh, Max						Construct 5-foot concrete						<b>UPC #105990. TPP ID# 307.</b> Funding via Safe Routes to School Grant. Substantially complete 7/15/2020.										
<b>102/500-C50000</b>			PM UTL: Nguyen, Tan						sidewalk along Old Courthouse																
<b>SRTS-138</b>			PM LAD: Alcon, Kelly						Road																
<b>AA1400138-15</b>	\$1,300,000		PM UDCD: Teshome, Demelew																						
	\$0		PM CPTED:																						
<b>Post-Construction</b>			11/19	01/20	07/20	09/20	10/21	01/22	01/22	11/20	NA	03/21	04/21	11/21	TBD	TBD	06/22	08/22	09/22	10/22	01/23	07/23	07/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>Wolfrap Elementary School SRTS</b>	Hunter Mill		PM TDD: Lauretti, Francesco						Provide protected crosswalk at						<b>UPC #113637.</b> Intermediate design distributed for review 7/1/2020.										
<b>102/500-C50000</b>			PM UTL: Nguyen, Tan						Beulah Road and Talisman Drive																
<b>SRTS-150</b>			PM LAD:						and bike lanes along Beulah Road																
<b>AA1400150-19</b>	\$250,000		PM UDCD:						for approximately 2,200 LF																
	\$0		PM CPTED: Stevens, Daniel																						
<b>Design</b>			03/20	NA	08/20	NA	02/21	06/21	06/21	10/20	TBD	NA	01/21	05/21	TBD	TBD	NA	07/21	09/21	10/21	11/21	03/22	03/22		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
<b>Vienna Merrifield Bike Share</b>	Providence		PM TDD: Zahirieh, Shahla						Installation of 6 bike share						7 bike share locations that will require different types of improvements to accommodate the new stations. Potential										
<b>102/500-C50000</b>			PM UTL:						stations within the Vienna						improvements may include concrete pads, curb and gutter, curb extensions, and street treatments (flexible delineators,										
<b>TF-000045-002-0</b>			PM LAD:						Merrifield area						wheelstops, and/or pavement markings). Survey notification letters were mailed out on 3/27/2020. Intermediate design plans										
<b>TF-000045-002</b>	\$0		PM UDCD:												in progress.										
	\$0		PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
<b>Scotts Run Wilkwy</b>			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	10/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,566,000 \$0	PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa	Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park				<b>UPC #110477. TMSAMS ID# 107.</b> Construction is 85% complete. CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP 7/8/19, construction completion scheduled for 10/26/2020. Completion date has been revised from 9/2020 to 10/2020, due to LDS bridge permitting issues that have been resolved.																	
<b>Construction</b>																									
<b>Vesper Ct Trail</b>			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill	\$2,442,178 (\$15,733)	PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCD: Cutler, Tom PM CPTED: Aguayo, Vanessa	Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike				<b>UPC #106936. TMSAMS ID# 120.</b> Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Built approved on 9/5/19. LDS agreement release was received on 1/28/2020. VDOT permit was released on 9/23/19. LAP close-out is complete. Final invoice submitted 5/1/2020.																	
<b>Post-Construction</b>																									
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>Jeff Todd Way Infiltration Basin</b>																									
124/400-C40011 2G40-021-001-0 2G40-021-001		\$246,000 \$0	PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: PM CPTED:	Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.				Project initiation underway.																	
<b>Pre-Design</b>																									
			08/18	NA	03/19	08/20	01/21	06/21	06/21	12/20	TBD	NA	12/20	04/21	09/20	11/20	NA	12/21	01/22	02/22	05/22	09/22	09/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
<b>VRE Rolling Road Station Parking Lot Expansion</b>			PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCD: PM CPTED: Abifadel, Gibran	Surface parking lot expansion				Pre-final design in progress. LDS plan submission expected early August, 2020. Utility coordination in progress. COX and Dominion guy wires relocation. Parking lot lighting installation to be done during the project construction.																	
124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$2,000,000 \$1,000,000																							
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

12/17 NA 08/18 11/19 10/20 04/20 11/20 08/20 NA NA 09/20 11/20 NA NA NA 01/21 01/21 02/21 03/21 10/21 10/21

On Hold

<b>Giles Run &amp; Laurel Hill</b>	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011			PM TDD:	Turner, Latesa	Improve existing park access					This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues.									
2G40-067-000-0			PM UTL:	Pugh, Richard	road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development														
2G40-067-000	\$4,000,000		PM LAD:	Baker, Lisa															
	\$0		PM UDCCD:																
			PM CPTED:	Borkowski, Tad															

Design

<b>Sunrise Valley-Reston Parkway-Soapstone NS</b>			03/18	06/18	04/19	11/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-------	-------	-------	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

On Hold

<b>RMAG Phase II</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011			PM TDD:	Shahnaj, Sonia	Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive					<b>TPP ID# 189.04. RMAG ID# 4</b> Project scope is up to pre-final design phase due to anticipated development application in vicinity. Pre-final design completed 11/12/19. Meeting held with CPTED on 2/10/2020 for further scope evaluation. A reduced scope of installing shared use path was suggested as interim solution. Factors including anticipated development, time and cost for utility relocation and land rights were considered for recommended reduced scope. Utility test holes and survey is underway for reduced scope. Survey letters sent 5/13/2020. Schedule to be developed once design task order is approved and utility test hole & survey completed which is expected in September 2020.									
2G40-085-002-0			PM UTL:	Maisel, Michael															
2G40-085-002	\$5,750,000		PM LAD:	Shubert, Beth															
	\$0		PM UDCCD:																
			PM CPTED:	Wynands, Nicole															

Design

<b>New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway</b>			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

11/2018 On Hold

<b>RMAG Phase II</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011			PM TDD:	Madhusudhan, Galappa	Reconstruct New Dominion Parkway with off-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway					<b>TPP ID #189.13. RMAG Phase II ID#13.</b> NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.									
2G40-085-003-0			PM UTL:	Nguyen, Tan															
2G40-085-003	\$2,000,000		PM LAD:																
	\$0		PM UDCCD:																
			PM CPTED:	Wynands, Nicole															

Design

<b>Town Center Parkway Bike Lanes</b>			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---------------------------------------	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

10/2018 On Hold

<b>RMAG Phase II</b>	Hunter Mill		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011			PM TDD:	Zahirieh, Shahla	Construct off-road bike lanes by reducing median and lane widths					<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.									
2G40-085-006-0			PM UTL:	Nguyen, Tan															
2G40-085-006	\$1,800,000		PM LAD:																
	\$1,800,000		PM UDCCD:																
			PM CPTED:	Wynands, Nicole															

Design

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Innovation Center to Arrowbrook 06/17 NA NA 05/18 05/19 06/19 12/19 11/18 NA NA 11/18 11/19 12/18 04/19 NA 02/20 02/20 04/20 05/20 05/20 04/21

On Hold

**HMSAMS**  
**124/400-C40011** Dranesville  
**2G40-086-007-0**  
**2G40-086-007** \$1,250,000  
 \$0

Project Manager/Assignments  
 PM TDD: Dresser, John  
 PM UTL: Maisel, Michael  
 PM LAD: Monahan, Clyde  
 PM UDCD: Bajracharya, Sanjala  
 PM CPTED: Abifadel, Gibran

Project Description  
 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.

Monthly Remarks  
**TPP ID# 190.06 HMSAMS ID# 7.** Construction is 50% complete and is currently on hold. Construction NTP was 5/4/2020. Completion date was revised from 9/2020 to 11/2020, due to contract bidding issues, and has again been revised to 4/30/21 due to contractor's Signal equipment delivery delays. VDOT has agreed to accept maintenance responsibility for the HAWK signal.

Construction

Monroe Street (Northern Segment, Fox Mill to Sunrise Valley) 06/17 NA 09/18 08/19 11/19 03/20 04/20 NA NA NA NA NA 11/19 03/20 NA 05/20 05/20 05/20 06/20 08/20 10/20

On Hold

**HMSAMS**  
**124/400-C40011** Hunter Mill  
**2G40-086-014-A-0**  
**2G40-086-014** \$1,677,500  
 \$0

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Maisel, Michael  
 PM LAD:  
 PM UDCD: Stevens, Michael  
 PM CPTED: Stevens, Daniel

Project Description  
 Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links

Monthly Remarks  
**TPP ID# 190.13 HMSAMS ID# 13.** Construction 75% complete. Construction NTP 6/29/2020, construction completion scheduled for 10/27/2020. Schedule adjusted for the construction completion date to be in accordance with the authorized contract duration.

Construction

Monroe Street (Southern Segment, Monroe Manor to Dwight) 06/17 NA 09/18 11/19 12/20 05/21 05/21 07/20 09/20 NA 10/20 05/21 05/21 08/21 NA 07/21 07/21 08/21 08/21 04/22 04/22

On Hold

**HMSAMS**  
**124/400-C40011** Hunter Mill  
**2G40-086-014-B-0**  
**2G40-086-014** \$1,372,500  
 \$0

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Maisel, Michael  
 PM LAD: Alcon, Kelly  
 PM UDCD:  
 PM CPTED: Stevens, Daniel

Project Description  
 Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links

Monthly Remarks  
**TPP ID#190.13 HMSAMS ID# 13.** Minor review comments being addressed for plan resubmission. Utilities- FFXWATER service meter relocation and adjustment notes have been received and to be included in plans. Coordination with Cox and Dominion Energy is in progress. Final project plats received on 7/17/2020. Fairfax Water plats are being prepared. Project schedule adjusted for additional time needed for plat preparation and review.

Design

Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements) 03/20 NA NA 06/20 11/20 01/21 01/21 TBD TBD NA TBD TBD TBD TBD NA 02/21 03/21 03/21 04/21 09/21 09/21

On Hold

**HMSAMS**  
**124/400-C40011** Hunter Mill  
**2G40-086-014-C-0**  
**2G40-086-014** \$150,000  
 \$0

Project Manager/Assignments  
 PM TDD: Roberson, Jeanmarie  
 PM UTL: Nguyen, Tan  
 PM LAD:  
 PM UDCD:  
 PM CPTED: Stevens, Daniel

Project Description  
 Upgrade two curb ramps along northbound and add APS to all 4 corners

Monthly Remarks  
**TPP ID# 190.13 HMSAMS ID# 13.** NTP for Task Order for Phase C was issued on 3/12/2020. Pre-final design review completed on 7/27/2020. Land rights from two properties are required Schedule will be determined after coordination of VDOT review comments is completed.

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Sunrise Valley Drive (Route 286 to Innovation Street)</b>			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:				Reconstruct Sunrise Valley Drive from Innovation Station to				<b>TPP ID# 190.14 - HMSAMS ID#14.</b> Project is on hold pending clarification of project scope from CPTED.												
2G40-086-015-0			PM UTL:				Fairfax County Parkway to																
2G40-086-015	\$6,100,000		PM LAD:				provide off-road bike lanes by																
	\$0		PM UDCCD:				narrowing median and travel																
			PM CPTED: Wynands, Nicole				lane widths																
<b>Design</b>																							
<b>Sunset Hills/Fairfax County Parkway</b>			05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	10/20	04/21	03/21
<b>HMSAMS</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco				Provide a crosswalk at the on-ramp from Sunset Hills Road to				<b>TPP ID#: 189.10 RMAG ID# 10.</b> VDOT land use permit received 5/7/2020. Draft construction package submitted to												
2G40-086-018-0			PM UTL:				the Fairfax County Parkway and				UDCCD 5/29/2020. Final construction package is in progress. Schedule delayed due to additional time needed to finalize												
2G40-086-018	\$600,000		PM LAD: Bailey, Stephen				extend the shared-use path 130				construction package.												
	\$0		PM UDCCD:				LF																
			PM CPTED: Delmare, Lauren																				
<b>Design</b>																							
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>			12/20	01/17	05/17	02/18	04/21	06/21	06/21	09/19	11/19	NA	12/19	03/21	04/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie				Realign Burke Road to eliminate				<b>TPP ID#23.</b> Final design in progress. NTP for land acquisition issued on 12/20/19. Land rights on 3 of 13 properties have												
2G40-087-003-0			PM UTL: Nguyen, Tan				hazardous curve and upgrade				been acquired. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete. In												
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth				storm drainage facilities at				coordination with Supervisor Herrity's office, the land acquisition completion schedule was adjusted by 6 months due to												
	\$0		PM UDCCD: Lim, Vannak				stream crossing to minimize				COVID 19 restrictions with HOA's not meeting at this time.												
			PM CPTED: Luo, Caijun				flooding																
<b>Land Acquisition</b>																							
<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40013	Mason		PM TDD: Nabavi, Seyed				Construct a left turn lane on				<b>TPP ID# 21 &amp; 91</b> Intermediate design is in progress. Shoulder width design waiver is required and will be submitted with												
2G40-087-010-0	Lee		PM UTL: Maisel, Michael				Backlick Road, including				intermediate design plans. Project schedule developed up to intermediate design phase. Remaining scope and schedule to be												
2G40-087-010	\$5,500,000		PM LAD: Alcon, Kelly				pedestrian improvements along				determined after intermediate design completion. Second task order will be issued for final design.												
	\$0		PM UDCCD:				northbound side of Backlick Road																
			PM CPTED: Harrell, William				between Hechinger Drive and																
							Industrial Road																
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b></p> <p>04/17 07/17 01/18 07/18 12/18 07/19 07/19 08/18 NA NA 08/18 02/19 NA NA NA 09/19 NA NA 10/19 04/20 04/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Six Year Plan HB2313 Local Spot Improvements</b></p> <p>124/400-C40013 Dranesville</p> <p>2G40-087-011-0 \$900,000</p> <p>2G40-087-011 \$0</p> <p>PM TDD: Nabavi, Seyed</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Maye, Kimberly</p> <p>PM UDCCD: Bhinge, Deepak</p> <p>PM CPTED: Borkowski, Tad</p> <p>Project Description: 700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road</p> <p>Monthly Remarks: <b>TPP ID# 313.</b> Construction substantially complete 4/10/2020. VDOT punchlist complete. Signal punch list underway.</p>																							
<p><b>Post-Construction</b></p>																							
<p><b>Terminal Rd LTL at Rt 286</b></p> <p>05/19 09/19 02/20 02/21 09/21 05/22 05/22 05/21 TBD NA 07/21 03/22 04/22 10/22 NA 07/22 08/22 09/22 10/22 05/23 05/23</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>Six Year Plan HB2313 Local Spot Improvements</b></p> <p>124/400-C40013 Mount Vernon</p> <p>2G40-087-020-0 \$2,750,000</p> <p>2G40-087-020 \$0</p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Strayhorne, Robert</p> <p>PM UDCCD:</p> <p>PM CPTED: Alexandrow, Nikolai</p> <p>Project Description: Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway</p> <p>Monthly Remarks: Pre-final design is in progress. Pipes inspection received on 6/2/2020. Utility test holes received on 5/11/2020. Environmental study and pavement core requested. Additional survey completed. Utility coordination is underway.</p>																							
<p><b>Design</b></p>																							
<p><b>Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St</b></p> <p>TBD TBD</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-005-0 \$1,000,000</p> <p>2G40-088-005 \$0</p> <p>PM TDD: Hojatzadeh, Max</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCCD:</p> <p>PM CPTED: Steinhilber, Will</p> <p>Project Description: Construct walkway on southside of Chesterbrook Road</p> <p>Monthly Remarks: Survey is in progress. Survey anticipated to be completed August 2020. Schedule to be developed upon survey completion.</p>																							
<p><b>Survey</b></p>																							
<p><b>Glade Dr. Walkway - Colts Neck Rd. to Freetown Drive</b></p> <p>05/15 NA 01/16 06/16 01/18 05/17 11/19 09/18 NA NA 09/18 10/19 07/17 08/17 NA 02/20 NA NA 03/20 02/18 06/20</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Hunter Mill</p> <p>2G40-088-007-0 \$800,000</p> <p>2G40-088-007 \$0</p> <p>PM TDD: Nabavi, Seyed</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCCD: Bajracharya, Sanjala</p> <p>PM CPTED: Harrell, William</p> <p>Project Description: Approximately 1,200 LF of sidewalk on north side of Glade Drive</p> <p>Monthly Remarks: <b>TPP ID#127.</b> Construction substantially complete 6/24/2020.</p>																							
<p><b>Post-Construction</b></p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
<p><b>Construction</b></p>																									
<p><b>Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane</b></p>																									
<p>05/15 09/15 02/16 06/17 08/18 04/18 02/19 09/17 NA NA 09/17 12/17 05/18 06/19 NA 05/19 05/19 06/19 08/19 03/19 08/20</p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p>																									
<p>124/400-C40011 Dranesville</p>																									
<p>2G40-088-016-0</p>																									
<p>2G40-088-016 \$2,500,000</p>																									
<p>\$0</p>																									
<p><u>Project Manager/Assignments</u></p>																									
<p>PM TDD: Turner, Latesa</p>																									
<p>PM UTL: Yusufoglu, Eldar</p>																									
<p>PM LAD: Monahan, Clyde</p>																									
<p>PM UDCC: Metafria, Fasika</p>																									
<p>PM CPTED: Chellappa, Smitha</p>																									
<p><u>Project Description</u></p>																									
<p>Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road</p>																									
<p><u>Monthly Remarks</u></p>																									
<p><b>TPP ID#305.</b> Construction 95% complete. Construction NTP 10/21/19, construction completion scheduled 8/15/2020. Contract awarded 8/30/19.</p>																									
<p>On Hold <input type="checkbox"/></p>																									
<p><b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b></p>																									
<p>09/17 04/18 03/20 08/20 09/21 11/20 11/21 11/20 01/21 NA 02/21 10/21 11/21 03/22 NA 04/22 05/22 06/22 07/22 03/22 04/23</p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p>																									
<p>124/400-C40011 Providence</p>																									
<p>2G40-088-025-0 Dranesville</p>																									
<p>2G40-088-025 \$4,000,000</p>																									
<p>\$0</p>																									
<p><u>Project Manager/Assignments</u></p>																									
<p>PM TDD: Dresser, John</p>																									
<p>PM UTL: Yusufoglu, Eldar</p>																									
<p>PM LAD: Strayhorne, Robert</p>																									
<p>PM UDCC: Bhinge, Deepak</p>																									
<p>PM CPTED: Wynands, Nicole</p>																									
<p><u>Project Description</u></p>																									
<p>Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.</p>																									
<p><u>Monthly Remarks</u></p>																									
<p><b>TPP Project #150- HMSAMS</b> - Pre-final design is in progress. All VDOT 2nd Intermediate comments were received by 4/30/2020. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Advance Pre-Final plans received on 7/27/2020 and are under review.</p>																									
<p>On Hold <input type="checkbox"/></p>																									
<p><b>Design</b></p>																									
<p><b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b></p>																									
<p>01/19 04/19 10/19 04/20 02/21 10/21 05/21 07/20 NA NA 07/20 02/21 10/20 07/21 NA 07/21 08/21 09/21 10/21 12/22 07/22</p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p>																									
<p>124/400-C40011 Mount Vernon</p>																									
<p>2G40-088-026-0</p>																									
<p>2G40-088-026 \$10,000,000</p>																									
<p>\$0</p>																									
<p><u>Project Manager/Assignments</u></p>																									
<p>PM TDD: Shahnaj, Sonia</p>																									
<p>PM UTL: Pugh, Richard</p>																									
<p>PM LAD: Alcon, Kelly</p>																									
<p>PM UDCC: Abtey, Leykun</p>																									
<p>PM CPTED: Hamidi, AJ</p>																									
<p><u>Project Description</u></p>																									
<p>Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek</p>																									
<p><u>Monthly Remarks</u></p>																									
<p><b>TPP ID# 154.</b> Final design is in progress. Received comments on JPA from VMRC on 7/7/2020 and response submitted on 7/10/2020. Public Notice published in the Fairfax Times for the permit on 7/10/2020. Utility relocation designs are in progress. Final plats were completed on 7/31/2020. LAD NTP issued on 7/31/2020. Land rights on 0 of 13 properties have been acquired.</p>																									
<p>On Hold <input type="checkbox"/></p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.</b></p>																									
<p>02/17 05/17 05/18 09/18 03/19 02/20 02/20 02/19 NA NA 02/19 11/19 12/19 04/20 NA 05/20 NA NA 07/20 03/21 03/21</p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p>																									
<p>124/400-C40011 Hunter Mill</p>																									
<p>2G40-088-027-0</p>																									
<p>2G40-088-027 \$1,500,000</p>																									
<p>\$0</p>																									
<p><u>Project Manager/Assignments</u></p>																									
<p>PM TDD: Nabavi, Seyed</p>																									
<p>PM UTL: Pugh, Richard</p>																									
<p>PM LAD: Strayhorne, Robert</p>																									
<p>PM UDCC: Stevens, Michael</p>																									
<p>PM CPTED: Wells, Chris</p>																									
<p><u>Project Description</u></p>																									
<p>Construct 5-foot concrete sidewalk along the south side of North Shore Drive</p>																									
<p><u>Monthly Remarks</u></p>																									
<p><b>TPP ID#155.</b> Construction authorized 5/28/2020. Utility relocations are complete. VPDES permit received 5/5/2020. VDOT permit received 2/18/2020. Land acquisition completed on 11/22/19.</p>																									
<p>On Hold <input type="checkbox"/></p>																									
<p><b>Construction</b></p>																									



Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b></p> <p>08/16 01/17 03/18 12/19 12/20 02/21 06/21 09/20 NA NA 09/20 05/21 04/21 08/21 NA 09/21 10/21 11/21 12/21 12/22 10/22</p> <p>On Hold <input type="checkbox"/></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Mason</p> <p>2G40-088-028-0</p> <p>2G40-088-028 \$6,250,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Vanzandt, Mark</p> <p>PM UTL: Nguyen, Tan</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCCD:</p> <p>PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u></p> <p>Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#172.</b> 2nd pre-final design submitted for review on 7/7/2020. Draft plats received on 6/30/2020 and are under review. Utility coordination with Washington Gas, Dominion Energy, Cox Comm and Fairfax Water is underway.</p>																									
<p><b>Design</b></p>																									
<p><b>Hunter Village Dr Walkway (Wentworth to Flax)</b></p> <p>12/17 01/18 06/18 11/18 07/19 11/19 09/20 07/19 NA NA 07/19 08/20 08/20 11/20 NA 10/20 11/20 11/20 11/20 11/20 07/20 04/21</p> <p>On Hold <input type="checkbox"/></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Springfield</p> <p>2G40-088-038-0</p> <p>2G40-088-038 \$700,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Madhusudhan, Galappa</p> <p>PM UTL: Pugh, Richard</p> <p>PM LAD: Glass, Lisa</p> <p>PM UDCCD: Engida, Samuel</p> <p>PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u></p> <p>Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#134.</b> Email sent to VDOT on 7/29/2020 addressing some additional comments made by VDOT QA. Consultant addressing comments made by LAD on 8/3/2020. Public Hearing on 7/14/2020. Land Acquisition will be completed in August. Verizon and Cox P&amp;Es received, but being corrected (Incomplete info). Schedule adjusted, due to land acquisition public hearing postponement.</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Lisle Ave Walkway (Griffith to Sportsman)</b></p> <p>08/18 11/18 04/19 11/19 08/20 04/21 04/21 04/20 NA NA 08/20 03/21 01/21 06/21 NA 05/21 06/21 07/21 08/21 02/22 02/22</p> <p>On Hold <input type="checkbox"/></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Dranesville</p> <p>2G40-088-044-0</p> <p>2G40-088-044 \$700,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Zahirieh, Shahla</p> <p>PM UTL: Maisel, Michael</p> <p>PM LAD: Baker, Lisa</p> <p>PM UDCCD: Teshome, Demelew</p> <p>PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u></p> <p>Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#147.</b> 2nd pre-final design is in progress. Project plats completed. LAD NTP is on hold until 2nd pre-final plan submissoin. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Coordination with WGL and Farfax Water is underway.</p>																									
<p><b>Design</b></p>																									
<p><b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b></p> <p>08/18 01/19 NA 10/19 12/20 10/21 07/21 08/20 NA NA 10/20 06/21 NA NA NA 09/21 10/21 10/21 11/21 05/23 04/22</p> <p>On Hold <input type="checkbox"/></p> <p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Mason</p> <p>2G40-088-049-0</p> <p>2G40-088-049 \$650,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u></p> <p>PM TDD: Fasceski, Jeff</p> <p>PM UTL: Yusufoglu, Eldar</p> <p>PM LAD: Alcon, Kelly</p> <p>PM UDCCD:</p> <p>PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u></p> <p>Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School</p> <p><u>Monthly Remarks</u></p> <p><b>TPP ID#161.</b> Final design is in progress. This project will be permitted through the Land Development Services (LDS) review process. Advanced copy of final plans and comment responses are under review. Coordinating with outside review agencies for their approval. Preliminary plats are in progress.</p>																									
<p><b>Design</b></p>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	09/21	08/20	NA	NA	12/20	08/21	TBD	TBD	NA	10/21	12/21	12/21	01/22	04/23	08/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

On Hold

**CSYP C&I Bike & Pedestrian Program**

124/400-C40011 Dranesville  
 2G40-088-062-0  
 2G40-088-062 \$1,750,000  
 \$0

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Najeeb, Mohammed  
 PM UDCCD:  
 PM CPTED: Marfurt, Lindsay

Project Description  
 Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road. Includes culvert installation and retaining wall

Monthly Remarks

**TPP ID 211** - NTP for 2nd Pre-Final plan issued on 7/20/2020. SWM plans approved by LDS on 4/21/2020. Utility coordination in progress (Fairfax Water, Fiberlight, Zayo, Cox). Project plats requested 6/3/2020. Draft plats received on 7/14/2020 and comments returned 8/6/2020. Meeting held with HOA on 1/14/2020. Project schedule was revised to expedite by 8 months due to project proximity to Metrorail.

Design

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	01/20	08/20	11/20	NA	NA	NA	NA	NA	05/20	02/21	NA	01/21	02/21	02/21	02/21	09/21	10/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

**CSYP C&I Bike & Pedestrian Program**

124/400-C40011 Lee  
 2G40-088-066-0  
 2G40-088-066 \$1,100,000  
 \$0

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL: Pugh, Richard  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Lilley, Ronald

Project Description  
 Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway

Monthly Remarks

**TPP ID# 228.** Final design is in progress. Signal modification plans are being prepared. Addressing comments received for updated Traffic & Environmental reports submitted to VDOT on 7/16/2020. Additional utility designation requested 6/23/2020. Utility relocation design is in progress. WGL relocation authorized 5/29/2020. Dominion P&E being revised. Verizon to coordinate with contractor during construction lift & lay between drainage structures. Schedule adjusted to address issues related to limited access line crossing.

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	02/21	04/21	06/21	09/20	10/20	NA	11/20	06/21	04/21	07/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

**CSYP C&I Bike & Pedestrian Program**

124/400-C40011 Dranesville  
 2G40-088-069-0  
 2G40-088-069 \$2,500,000  
 \$0

Project Manager/Assignments  
 PM TDD: Turner, Latesa  
 PM UTL: Pugh, Richard  
 PM LAD: Strayhorne, Robert  
 PM UDCCD: Stevens, Michael  
 PM CPTED: Abifadel, Gibran

Project Description  
 Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road

Monthly Remarks

**TPP ID# 238.** Pre-final design distributed for review 7/27/2020. VDOT has initiated a signal project at the intersection of Kirby Road and Chesterbrook Road; coordination is on-going. Utility relocation design in-progress (WGL, FW, CenturyLink, Verizon and DEV).

Design

Chesterbrook Rd Walkway (Forest to N 41st St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

On Hold

**CSYP C&I Bike & Pedestrian Program**

124/400-C40011 Dranesville  
 2G40-088-071-0  
 2G40-088-071 \$1,500,000  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Steinhilber, Will

Project Description  
 Construct walkway on southside of Chesterbrook Road

Monthly Remarks

Survey is in progress. Survey anticipated to be completed August 2020. Schedule to be developed upon survey completion.

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	10/20	03/21	10/21	10/21	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	01/22	01/22	01/22	02/22	08/22	08/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP with wayfinding signs						<b>TPP ID# 87.1</b> Pre-final design in progress. NTP to proceed to pre-final design issued 10/9/19. Advance draft design received 1/28/2020. Comments returned 2/28/2020. Pre-final second revised plans received 4/28/2020. TDD met with A&E on 5/12/2020 to discuss comments. Schedule to be adjusted after revised plans are received, anticipated early Fall.									
2G40-088-072-0			PM UTL:																					
2G40-088-072		\$850,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	08/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 360 LF of 10' wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.2</b> Design NTP issued on 2/4/2020. 2nd revision of the H&HA analysis was received on 6/30/2020 and will require a 3rd revision to be submitted with Preliminary plans in August 2020. Final design schedule to be developed after VDOT and County agency reviews of the H&HA analysis are completed.									
2G40-088-073-0			PM UTL:																					
2G40-088-073		\$1,350,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 425 LF of walkway and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						<b>TPP ID# 87.3</b> Preliminary design completed. Revised scope received from CPTED 3/5/2020. Preliminary plans were distributed on 7/6/2020. Task order proposal for final design is currently under negotiations. Schedule to be developed upon final design task order execution.									
2G40-088-074-0			PM UTL:																					
2G40-088-074		\$2,600,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Marfurt, Lindsay																					
Design																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	08/20	01/21	10/21	04/22	04/22	03/21	TBD	NA	06/21	02/22		06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.4</b> Intermediate design is in progress. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-076 is on the same schedule.									
2G40-088-075-0			PM UTL:																					
2G40-088-075		\$1,700,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	08/20	01/21	10/21	04/22	04/22	05/21	TBD	NA	06/21	02/22		06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.5</b> Intermediate design is in progress. Potential utility relocations within ROW (fiberoptic and water). Due to overlapping utilities, 2G40-088-075 is on the same schedule.								
2G40-088-076-0			PM UTL:																				
2G40-088-076	\$1,250,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				

Design

Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	11/20	03/21	09/21	09/20	NA	NA	10/20	05/21	NA	NA	NA	12/21	01/22	02/22	03/22	12/21	06/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> Pre-final design in progress. Advanced copy received on 7/21/2020. Preliminary plats received 7/2/2020. Plat review request made to LAD on 7/7/2020. Plan note to be added to avoid utility conflict.								
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				

Design

Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	07/20	05/21	12/21	12/21	12/20	TBD	NA	03/21	10/21	TBD	TBD	NA	01/22	02/22	02/22	02/22	08/22	08/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						<b>TPP ID# 87.4</b> Pre-final design distributed for review 8/4/2020. Guy wire relocations required.								
2G40-088-079-A-0			PM UTL:																				
2G40-088-079	\$300,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						60' sidewalk connection including curb ramp upgrades and crosswalks at Arlington Blvd - Stonehurst						<b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which is removed from project -072.</b> Allowance Release requested 6/30/2020. Draft recieved on 7/17/2020 and comments returned on 7/22/2020. Project to be completed under Countywide Permit.								
2G40-088-079-B-0			PM UTL: Nguyen, Tan																				
2G40-088-079	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to						<b>UPC #108720. TPP ID# 062.</b> Award issued 5/22/2020. NTP issued 6/15/2020. Commonwealth Transportation Board approved Limited Access Control Change on 6/17/2020. Completion date revised based on County contract with Shirley. Substantial completion 3/31/2023, final completion 7/28/2023. Shirley submitted initial TMP plan (for NB temporary widening) 8/3/2020, to include overall concept SWM.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael						6 lanes from Prince William														
2G40-100-000	\$80,782,000		PM LAD: Cate, Dennis						County line to Route 29.														
	(\$5,698,000)		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

**Construction**

			02/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie						Intersection improvements,						Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design services for surveying, geotechnical, civil design and traffic signalization have been approved. Schedule to be provided after the survey is complete. Survey start date is 5/11/2020. Anticipated completion of survey by late summer 2020.								
2G40-152-000-0		PM UTL: Nguyen, Tan						including pedestrian facilities															
2G40-152-000	\$20,500,000		PM LAD:																				
	\$0		PM UDCCD: Cretal, Susannah																				
			PM CPTED: Guarino, Michael																				

**Design**

<b>00652 Richmond Highway NB @ Sherwood Hall Lane</b>			NA	TBD	TBD	NA	TBD	TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Hojatzadeh, Max						Install 7'x22' concret bus pad,						Bus shelter location under investigation. Survey notification letters sent 4/24/2020. Survey is in progress. Schedule to be developed upon survey completion.								
4YP202-00652		PM UTL:						REX Shelter with Trashcan &															
TS-000016-056	\$0	PM LAD:						Bench															
	\$0	PM UDCCD:																					
			PM CPTED:																				

**Survey**

<b>01044 Little River Turnpike EB @ Oasis Drive</b>			02/20	NA	NA	07/20	10/20	11/20	11/20	NA	NA	NA	NA	NA	TBD	TBD	NA	12/20	01/21	01/21	02/21	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max						Install new sidewalk along Little						Task Order #20 - Pre-Final design submitted for review on 7/1/2020. Utilities designation requested on 7/2/2020.								
4YP202-01044		PM UTL:						River Turnpike, Replace existing															
TS-000015-026	\$0	PM LAD:						bus pad, shelter and trash can,															
	\$0	PM UDCCD:						Replace existing curb ramps at															
			PM CPTED:						intersection. Pavement marking														
									and pedestrian signal														
									modifications.														

**Design**

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	09/19	NA	10/19	09/20	03/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	06/21	02/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01433 TS-000011-033		Braddock																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Draft package sent to UDCD for review on 7/14/2020.														
			PM UTL:																						
			PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
<b>Design</b>																									
01697 Old Keene Mill Road WB @ Commerce Street			02/20	NA	NA	05/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01697 TS-000014-042		Lee																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Madhusudhan, Galappa				Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.				Final design is in progress.														
			PM UTL:																						
			PM LAD:																						
	\$50,000		PM UDCD:																						
	\$50,000		PM CPTED:																						
<b>Design</b>																									
02078 Gallows Road NB @ Cottage Street			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02078 TS-000017-038		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Madhusudhan, Galappa				Install concrete shelter pad, trash can, bench, loading pad, and retaining wall along with drainage improvements, demolition of existing steps and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.														
			PM UTL:																						
			PM LAD:																						
	\$50,000		PM UDCD:																						
	\$50,000		PM CPTED:																						
<b>Design</b>																									
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	12/19	02/20	11/19	03/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	09/20	09/20	04/21	01/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02092 TS-000017-029		Providence																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Final construction package is in progress. Draft construction package submitted 6/5/2020. Building permit for shelter to be obtained.														
			PM UTL:																						
			PM LAD:																						
	\$50,000		PM UDCD: Carlin, Craig																						
	\$0		PM CPTED:																						
<b>Design</b>																									



Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>02093 Gallows Road SB @ Gatehouse Road</b>		Gatehouse	07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21	
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.						<u>Monthly Remarks</u> Final construction package is in progress. Draft construction package submitted 6/5/2020. Building permit for shelter to be obtained.						On Hold <input type="checkbox"/>			
<b>4YP202-02093</b>	\$50,000																							
<b>TS-000017-030</b>	\$0																							
<b>Design</b>																								
<b>02100 Gallows Road SB @ Lee Highway</b>		Providence	07/18	NA	NA	01/19	06/19	11/19	03/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21	
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.						<u>Monthly Remarks</u> Final construction package is in progress. Draft construction package submitted 6/5/2020. Building permit for shelter to be obtained.						On Hold <input type="checkbox"/>			
<b>4YP202-02100</b>	\$50,000																							
<b>TS-000017-031</b>	\$0																							
<b>Design</b>																								
<b>02101 Gallows Road NB @ Lee Highway</b>		Providence	07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	09/19	NA	NA	NA	NA	08/20	09/20	09/20	09/20	09/20	01/21	
<b>Bus Stop Improvements 124/400-C40011</b>		Providence	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Honnick, John PM UDCCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install concrete loading pad, bench, and replace existing sidewalk.						<u>Monthly Remarks</u> Final construction package is in progress. Draft construction package submitted 6/5/2020.						On Hold <input type="checkbox"/>			
<b>4YP202-02101</b>	\$50,000																							
<b>TS-000017-032</b>	\$0																							
<b>Design</b>																								
<b>02152 Glade Drive NB @ Freetown Drive</b>		Hunter Mill	07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21	
<b>Bus Stop Improvements 124/400-C40011</b>		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.						<u>Monthly Remarks</u> LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.						On Hold <input type="checkbox"/>			
<b>4YP202-02152</b>	\$50,000																							
<b>TS-000013-039</b>	\$0																							
<b>Land Acquisition</b>																								

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02153 TS-000013-040	Hunter Mill \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.													
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02154 TS-000013-041	Hunter Mill \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> LAD NTP 3/20/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.													
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/20	09/19	NA	NA	03/20	09/20	NA	NA	NA	11/20	11/20	11/20	12/20	09/20	05/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02155 TS-000013-042	Hunter Mill \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> LAD NTP 3/9/2020. Land rights on 0 of 1 properties have been acquired. Land rights are on hold due to COVID 19 (HOA not meeting at this time). Schedule adjusted due to delay in acquiring land rights.													
On Hold <input type="checkbox"/>																							
<b>Land Acquisition</b>																							
<b>02160 Glade Drive SB @ Green Range Drive</b>			06/20	NA	NA	07/20	08/20	06/21	06/21	09/20	NA	NA	11/20	05/21	NA	NA	TBD	06/21	07/21	07/21	07/21	10/21	10/21
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02160 TS-000013-048	Hunter Mill \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.			<u>Monthly Remarks</u> Draft final plan submitted to UDCCD & LAD for review on 7/8/2020. Comments received. Land rights required. Plat requested on 7/20/2020.													
On Hold <input type="checkbox"/>																							
<b>Design</b>																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02161 Glade Drive NB @ Millrace Lane			06/20	NA	NA	07/20	08/20	06/21	06/21	09/20	NA	NA	11/20	05/21	NA	NA	NA	06/21	07/21	07/21	07/21	09/21	09/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02161 TS-000013-049		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max			Install concrete loading pad, bench, and trash can.			Draft final plan submitted to UDCD & LAD for review on 7/8/2020. Comments received. Land rights required. Plat request on 7/20/2020.																
			PM UTL:																						
			PM LAD: Najeeb, Mohammed																						
	\$0		PM UDCD:																						
	\$0		PM CPTED:																						
<b>Design</b>																									
02633 Lee Jackson Memorial Highway WB @ Muirfield Lane			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	04/22	TBD	05/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02633 TS-000019-007		Sully																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Madhusudhan, Galappa			Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.			NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.																
			PM UTL:																						
			PM LAD:																						
	\$20,000		PM UDCD:																						
	\$20,000		PM CPTED:																						
<b>Design</b>																									
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02817 TS-000016-055		Mount Vernon																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Madhusudhan, Galappa			Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.			NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.																
			PM UTL:																						
			PM LAD:																						
	\$35,000		PM UDCD:																						
	\$35,000		PM CPTED:																						
<b>Design</b>																									
02902 North Shore Drive EB @ Northgate Square			02/20	NA	NA	06/20	09/20	06/21	06/21	10/20	NA	NA	11/20	05/21	TBD	TBD	NA	07/21	08/21	08/21	09/21	12/21	12/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02902 TS-000013-045		Hunter Mill																					On Hold <input type="checkbox"/>		
			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max			Install 8'x8' concrete bus stop pad with bench			Task Order #20 - Draft final design submitted to UDCD and LAD for review on 6/24/2020. Land rights required. Plat requested on 6/24/2020. LAD comments received on 6/29/2020.																
			PM UTL:																						
			PM LAD: Shubert, Beth																						
	\$0		PM UDCD:																						
	\$0		PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Replace existing shelter, pad, bench, and trash can with new concrete bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.						NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.								
4YP202-03160			PM UTL:																				
TS-000016-054		\$50,000	PM LAD: Alcon, Kelly																				
		\$50,000	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03217-Rolling Rd SB @ Edinburgh Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Land acquisition complete 5/26/2020. Draft construction package sent to UDCD on 7/16/2020. VDOT design waiver for bus pad dimensions submitted on 7/24/2020.								
4YP202-03217			PM UTL:																				
TS-000016-051		\$50,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	NA	NA	06/20	11/20	08/21	08/21	10/20	NA	NA	12/20	07/21	NA	NA	NA	08/21	09/21	09/21	09/21	12/21	12/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max						Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.						Task Order #20 - Pre-final design submitted to VDOT & County for review on 6/30/2020. Land rights required.								
4YP202-03807			PM UTL:																				
TS-000013-046		\$0	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							
<b>03817-Wiehle Ave NB @ North Shore Dr</b>			04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	10/20	11/20	11/20	11/20	06/21	06/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Install shelter, bench, and trashcan.						Land acquisition complete 7/15/2020. Bus pad dimension design waiver submitted to VDOT on 7/24/2020. Draft construction package submitted to UDCD for review on 7/24/2020.								
4YP202-03817			PM UTL:																				
TS-000013-044		\$50,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
04444 Chain Bridge Road NB @ Tysons One Place			02/20	NA	NA	06/20	08/20	09/20	08/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	02/21	03/21	05/21	05/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				install 150' of 5' wide missing concrete sidewalk				Task Order #20 - Draft final design submitted to UDCD for review on 6/24/2020. Countywide permit application package in progress.													
4YP202-04444			PM UTL:																					
TS-000017-040	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Design</b>																								
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	09/20	NA	NA	NA	NA	NA	NA	NA	NA	10/20	12/20	12/20	12/20	06/21	06/21	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Final design submitted to VDOT for review on 7/14/2020.													
4YP202-06118			PM UTL:																					
TS-000016-052	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
5000824-Columbia Pike NB @ Rose Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020													
4YP202-5000824			PM UTL:																					
TS-000015-019	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
5000874-Columbia Pike NB @ Whispering Ln			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Bus Shelter Replacement				Project design completed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020													
4YP202-5000874			PM UTL:																					
TS-000015-018	\$0		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
5000935 Columbia Pike SB @ Marshall Drive			02/20	NA	NA	07/20	09/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.												
4YP202-5000935			PM UTL:																				
TS-000015-022	\$50,000		PM LAD:																				
	\$50,000		PM UDCD:																				
			PM CPTED:																				
Design																							
5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/20	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Install loading pad, sidewalk along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/9/2020.												
4YP202-5000999			PM UTL:																				
TS-000015-025	\$20,000		PM LAD:																				
	\$20,000		PM UDCD:																				
			PM CPTED:																				
Design																							
5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Install loading pad, sidewalk along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/9/2020.												
4YP202-5001008			PM UTL:																				
TS-000015-024	\$20,000		PM LAD:																				
	\$20,000		PM UDCD:																				
			PM CPTED:																				
Design																							
5001052 Leesburg Pike EB @ Glen Carlyn Road			02/20	NA	NA	07/20	11/21	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	03/21	03/21	04/22	07/21
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa				Replace existing shelter, pad, bench, and curb ramps with new concrete bus shelter pad, bike rack, bench, loading pad, and curb ramps along with drainage improvements and associated grading work.				NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.												
4YP202-5001052			PM UTL:																				
TS-000015-023	\$35,000		PM LAD:																				
	\$35,000		PM UDCD:																				
			PM CPTED:																				
Design																							

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

5001309-Lee Hwy NB @ Windsor Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
---------------------------------	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks														
Bus Stop Improvements 124/400-C40011 4YP202-5001309 TS-000017-036	Providence	\$0 \$0		PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:	Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit review in progress. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																	

**Construction**

5001318-Lee Hwy NB @ Meadow View Rd			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
-------------------------------------	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks														
Bus Stop Improvements 124/400-C40011 4YP202-5001318 TS-000017-037	Providence	\$0 \$0		PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:	Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, clearance received 5/6/2020. Building permit review in progress. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																	

**Construction**

5001327-Lee Hwy NB @ Lawrence Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
----------------------------------	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks														
Bus Stop Improvements 124/400-C40011 4YP202-5001327 TS-000017-035	Providence	\$0 \$0		PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:	Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit received 8/3/2020. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																	

**Construction**

5001841-Mt Vernon Memorial Hwy EB @ Forest Haven Dr			NA	NA	NA	NA	NA	04/20	04/20	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/20	11/20	11/20
---	--	--	----	----	----	----	----	-------	-------	----	----	----	----	----	----	----	----	----	----	----	----	-------	-------	-------

Project Name	District	Current TPE (\$)	FUT (\$)	Project Manager/Assignments				Project Description				Monthly Remarks														
Bus Stop Improvements 124/400-C40011 4YP202-5001841 TS-000016-053	Mount Vernon	\$0 \$0		PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:	Bus Shelter Replacement				Project has been designed by MSMD. TDD will assist with funding for construction. Countywide permit package submitted 4/13/2020, and clearance received 5/6/2020. Building permit review in progress. Part of UDCD Task Order #45. Construction NTP 4/20/2020, and completion scheduled 11/2/2020																	

**Construction**

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>5002153 Columbia Pike WB near Leesburg Pike</b>			02/20	NA	NA	07/20	11/20	10/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	01/21	04/22	05/21
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.						<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.						On Hold <input type="checkbox"/>		
<b>4YP202-5002153</b>		\$50,000																					
<b>TS-000015-020</b>		\$50,000																					
<b>Design</b>																							
<b>5002154 Columbia Pike EB near Leesburg Pike</b>			02/20	NA	NA	07/20	11/20	10/21	10/21	01/21	TBD	NA	02/21	09/21	TBD	TBD	NA	11/21	12/21	12/21	12/21	04/22	04/22
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:						<u>Project Description</u> Replace existing shelter and bench with new concrete bus shelter pad, bike rack, bench, and loading pad along with drainage improvements and associated grading work.						<u>Monthly Remarks</u> NTP issued to the design consultant on 2/14/2020. Survey is complete. Pre-final design submitted 7/24/2020.						On Hold <input type="checkbox"/>		
<b>4YP202-5002154</b>		\$50,000																					
<b>TS-000015-021</b>		\$50,000																					
<b>Design</b>																							
<b>Rt. 123 @ Jermantown Rd.</b>			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	08/20
<b>Spot Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCD: Samiyi, Bijan PM CPTED:						<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements						<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Construction is 90% complete. Construction NTP 6/17/19, construction completion scheduled 3/17/2020. VDOT signal timing approval received 7/9/19. Traffic signal shop drawings approved by VDOT 1/30/2020. Schedule adjusted to allow for additional time needed to deliver and construct traffic signals. Dominion Energy coordination in progress with contractor regarding power outage and power service for traffic signal installation.						On Hold <input type="checkbox"/>		
<b>RSP101-01400</b>		\$2,500,000																					
<b>2G40-028-012</b>		\$0																					
<b>Construction</b>																							
<b>Reston Bike Share Phase II 124/400-C40011</b>	Hunter Mill		01/20	05/20	07/20	NA	12/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	06/21	07/21	08/21	11/21	11/21
<b>TS-000026-001-0</b>		\$0	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.						<u>Monthly Remarks</u> VDOT LUP permit received 12/6/19 for 17 of the 21 bike share stations within parking lane. Design Task Order NTP issued on 1/31/2020 for 4 of the stations involving curb ramps, concrete pads and road diet. Station #9, #15, #19 - Intermediate design received on 7/5/2020 and submitted to UDCD on 7/20/2020. Station #12 - Intermediate design received on 7/14/2020 and distributed for agency review on 7/20/2020. Station #5 - Construction authorized on 6/3/2020. Station #13 - Construction authorized on 6/9/2020.						On Hold <input type="checkbox"/>		
<b>TS-000026-001</b>		\$0																					
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Vanzandt, Mark						Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
009217-0			PM UTL: Nguyen, Tan																						
5G25-064-000	\$800,678		PM LAD: Kresge, Carol																						
	\$0		PM UDCCD:																						
			PM CPTED: Guarino, Michael																						
<b>Construction</b>																									
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21		
<b>Jefferson Manor Improvements Phase IIIA</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Turner, Latesa						Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Construction award on 7/27/2020. Bid opening 6/23/2020. Pre-Bid meeting held 6/9/2020. Bid Advertisement 5/26/2020. Construction authorized 5/15/2020. Utility relocations (WGL and FFX Water) are complete. Construction NTP anticipated August 2020. Construction authorization and bid advertisement were delayed, due to request for additional utility survey to locate existing private sanitary laterals within project limits and additional time required to finalize bid documents.										
2G25-097-000-0			PM UTL: Nguyen, Tan																						
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Teshome, Demelew																						
			PM CPTED: Guarino, Michael																						
<b>Construction</b>																									
			08/18	11/18	NA	08/19	08/20	12/20	04/21	08/20	TBD	NA	09/20	04/21	TBD	TBD	NA	05/21	06/21	07/21	08/21	10/21	01/22		
<b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Final design is in progress. Draft plats received 7/28/2020 and are under review. Additional utility designation area received on 7/29/2020 for incorporation into the overall plans.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																						
ST-000021-009	\$500,000		PM LAD: Baker, Lisa																						
	\$0		PM UDCCD:																						
			PM CPTED: Hamidi, AJ																						
<b>Design</b>																									
			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	11/21		
<b>Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Ayers, Robert						Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park						<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> NIP in progress. Bid opening 7/21/2020. Pre-bid meeting 7/9/2020. Bid advertisement 6/23/2020. Construction authorized 5/15/2020. Final construction package to UDCCD for signature on 4/3/2020. SWPPP completed 3/27/2020. VDOT permit received 2/14/2020. Land acquisition complete 12/17/19. LAD NTP issued 9/6/17. Utility relocation at GSA is complete.										
4YP201-PB023			PM UTL: Nguyen, Tan																						
ST-000021-023	\$5,500,000		PM LAD: Cate, Dennis																						
	\$0		PM UDCCD: Samiyi, Bijan																						
			PM CPTED:																						
<b>Bid Advertisement</b>																									



Project Name		Aug 2020																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000		Braddock	PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane				Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. UPC # 105397.</b> LAP close-out has been completed. VDOT permit released 2/26/2020. Final invoice to be prepared.										
Post-Construction																						
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000		Mount Vernon	PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad				Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Final punch list items for street acceptance and permit release have been completed. Street acceptance is in progress. Post Construction comment responses submitted 5/19/2020. Additional comments from VDOT Permit on underdrain received 7/2/2020.										
Post-Construction																						
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002		Braddock	PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie				Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					<b>TPP ID#B258.</b> Construction 50% complete. Construction NTP issued on 3/16/2020, construction completion scheduled for 10/12/2020. Schedule adjusted for the construction completion date to be in accordance with the authorized contract duration.										
Construction																						
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	10/20	02/21	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-003-0 5G25-059-003		Mason	PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel				Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					<b>TPP Plan ID#B261.</b> Final design is in progress. Pre-final comments received on 7/31/2020.										
Design																						



Aug 2020

Project Name		Aug 2020																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	06/21
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed					Add eastbound left turn lane on Silverbrook Road at Southrun Road					<b>TPP ID#B267.</b> Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. All utilities have been relocated as of 6/8/2020. The schedule is adjusted to reflect the waterline closure restrictions.										
5G25-059-005-0		PM UTL: Maisel, Michael																				
5G25-059-005	\$1,400,000	PM LAD: Honnick, John																				
	\$0	PM UDCCD: Stevens, Michael																				
		PM CPTED: Aguayo, Vanessa																				
<b>Construction</b>																						
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	06/20	05/22	05/22	10/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed					Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path					<b>TPP ID # 35.</b> Final design is in progress. Project plats are in progress. WGL relocation is complete. Centruy Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design expected by end of August. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats are in progress. Sanitary and water relocation will be in plan relocation. The schedule is adjusted to reflect the extensive utility coordination and utility relocations.										
5G25-059-007-0		PM UTL: Maisel, Michael																				
5G25-059-007	\$16,000,000	PM LAD: Strayhorne, Robert																				
	\$0	PM UDCCD: Lim, Vannak																				
		PM CPTED: Aguayo, Vanessa																				
<b>Design</b>																						
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie					Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road					<b>TPP ID#B278.</b> Construction substantially completed on 3/20/2020. VDOT reinspection completed. Punch list is being addressed.										
5G25-060-010-0		PM UTL: Nguyen, Tan																				
5G25-060-010	\$1,160,000	PM LAD: Glass, Lisa																				
	\$0	PM UDCCD: Metafria, Fasika																				
		PM CPTED: Chellappa, Smitha																				
<b>Post-Construction</b>																						
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	11/19	05/19	01/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	02/21	03/21	03/21	03/21	05/20	09/21
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD: Turner, Latesa					Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road					<b>TPP ID#090.</b> 2nd final design is in progress. Addressing VDOT comments regarding retaining wall drainage. Land acquisition completed 7/24/19. Utility relocations are complete. Schedule delayed due to project re-design required to resolve outstanding VDOT Hydraulics comments and obtain final design approval. Acquisition of additional land right will be required as a result of the drainage revisions.										
5G25-060-020-0		PM UTL: Maisel, Michael																				
5G25-060-020	\$1,550,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCCD: Stevens, Michael																				
		PM CPTED: Askarzadeh, Negin																				
<b>Design</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln</b>			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	10/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Dresser, John	Construct approximately 1,150				<b>TPP ID#095.</b> CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19.															
5G25-060-022-0			PM UTL: Nguyen, Tan	LF of 5-foot concrete sidewalk				Construction was substantially completed on 10/21/19. VDOT punchlist completed. Re-inspection completed. VDOT As-Built approval of Filterra system is pending.															
5G25-060-022	\$850,000		PM LAD: Glass, Lisa	along the south side of Braddock																			
	\$0		PM UDCCD: Lim, Vannak	Road																			
			PM CPTED:																				
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>			12/17	02/18	08/18	09/19	09/21	12/21	12/21	11/20	01/21	NA	02/21	10/21	11/21	03/22	NA	01/22	02/22	03/22	04/22	11/22	11/22
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad	Construct approximately 1,910				<b>TPP ID#102.</b> 3rd Pre-final design plans are in progress. Request for additional survey was sent to Land Survey Branch on 6/25/2020. Utility relocation design in progress (DVP, Verizon, Zayo Vault relo, Cox, FFX Water). Verizon utility easement required. Schedule adjusted, due to design revisions.															
5G25-060-023-0			PM UTL: Maisel, Michael	LF of 5-foot concrete sidewalk on																			
5G25-060-023	\$1,750,000		PM LAD: Najeeb, Mohammed	south side of Route 123																			
	\$0		PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				
<b>Design</b>																							
<b>Edsall Road Walkway</b>			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	09/19
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max	Construct approximately 1,060				<b>TPP ID#113.</b> Construction substantially complete 9/5/19. Signal timings approved by VDOT on 8/26/19. Nutrient Credits Transfer Assignment Agreement document submitted to VDOT 10/17/19. VDOT punchlist completed. Reinspection completed 3/23/2020. Awaiting reinspection.															
5G25-060-024-0			PM UTL: Yusufoglu, Eldar	LF of sidewalk along westbound																			
5G25-060-024	\$629,735		PM LAD: Delli Carpini, Angelica	Edsall Road and add signalized																			
	\$0		PM UDCCD: Metafria, Fasika	pedestrian crossing at Timber																			
			PM CPTED: Chellappa, Smitha	Forest Drive and Edsall Road																			
<b>Post-Construction</b>																							On Hold <input type="checkbox"/>
<b>Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center</b>			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	09/20	10/20	02/21	08/21	08/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad	Construct 1,250 LF of 5-foot				<b>TPP ID#116.</b> Awaiting Construction Bid Ad Authorization. Final Construction Bid Ad Authorization package was sent to VDOT on 7/16/2020. Schedule was adjusted due to VDOT review time.															
5G25-060-026-0			PM UTL: Nguyen, Tan	concrete sidewalk along the																			
5G25-060-026	\$750,000		PM LAD: Shubert, Beth	south side of Fair Lakes																			
	\$0		PM UDCCD: Engida, Samuel	Boulevard																			
			PM CPTED: Harrell, William																				
<b>Design</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	07/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						<b>TPP ID#119</b> Construction substantially complete 7/29/2020.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027	\$2,200,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road						<b>TPP ID#131.</b> Construction NTP 1/7/19. Substantially complete 5/31/19. VDOT re-inspection completed 10/30/19 and punch list completed. Awaiting permit release.									
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-029	\$665,000		PM LAD: Baker, Lisa																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Miller, Douglas																					
<b>Post-Construction</b>																								
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						<b>TPP ID#144.</b> Construction substantially complete 6/24/2020. Punch list is being addressed.									
5G25-060-030-0			PM UTL: Nguyen, Tan																					
5G25-060-030	\$3,375,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	04/21	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Contract awarded 8/3/2020. NIP signed 7/31/2020. Bid opening 6/2/2020. Bid advertisement 4/30/2020. Construction authorized 4/9/2020. VDOT permit received 3/4/2020. Land acquisition completed 1/30/2020. Utility relocations completed 6/30/2020. Schedule was adjusted due to construction contract duration.									
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-034	\$2,750,000		PM LAD: Monahan, Clyde																					
	\$0		PM UDCCD: Cutler, Tom																					
			PM CPTED: Luo, Caijun																					
<b>Construction</b>																								

Aug 2020

Project Name		Aug 2020																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.		02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	10/20	NA	09/20	10/20	11/20	01/21	06/19	08/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Braddock	PM TDD: Marsh, Dennis							Construct approximately 950 LF of 8-foot concrete sidewalk along northbound side of Rolling Road							<b>TPP ID#167.</b> Draft CN package to UDCD on 5/22/2020 to prepare bid book. Final VDOT approval received on 6/24/2020. VDOT permit application submitted 7/22/2020. Cox relocations in progress. WGL relocation complete.						
5G25-060-036-0		PM UTL: Maisel, Michael																				
5G25-060-036	\$2,500,000	PM LAD: Alcon, Kelly																				
	\$0	PM UDCD: Stevens, Michael																				
		PM CPTED: Abifadel, Gibran																				
Utility Relocation																						
Seminary Rd. Walkway - Magnolia Ln - Colfax Av		09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mason	PM TDD: Marsh, Dennis							900 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue							<b>TPP ID#169.</b> Construction NTP 12/16/19. Substantially complete 6/12/2020. Punch list is being addressed.						
5G25-060-038-0		PM UTL: Maisel, Michael																				
5G25-060-038	\$1,000,000	PM LAD: Monahan, Clyde																				
	\$0	PM UDCD: Abtew, Leykun																				
		PM CPTED: Qi, Maggie																				
Post-Construction																						
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr		05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max							Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road							<b>TPP ID#175.</b> VDOT land use permit application submitted 7/15/2020. Utility relocations (Comcast, WGL and SummitIG) are in progress. Verizon relocation complete. VPDES permit application submitted 7/29/2020.						
5G25-060-039-0		PM UTL: Maisel, Michael																				
5G25-060-039	\$2,000,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCD: McCorkle, Lisa																				
		PM CPTED: Luo, Caijun																				
Utility Relocation																						
Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	02/21	NA	11/20	12/20	01/21	02/21	04/22	07/21
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia							Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive							<b>TPP ID#176.</b> Draft construction package submitted to UDCD on 6/26/2020. VDOT land use permit received 7/9/2020. Utility relocation authorized for MCI and CenturyLink on 5/29/2020 and expected to be completed in September 2020. Columbia Gas (marker posts) and Zayo (handhole adjustments) to coordinate with contractor during construction. Fiberlight recently installed two, 4'X8' handholes for the Dulles Metro II project. Coordination with Fiberlight to replace them with manholes within proposed walkway is ongoing.						
5G25-060-040-0		PM UTL: Pugh, Richard																				
5G25-060-040	\$650,000	PM LAD: Shubert, Beth																				
	\$0	PM UDCD: Cutler, Tom																				
		PM CPTED: Steinhilber, Will																				
Utility Relocation																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
<b>Great Falls St. Walkway - I-66 - North West St</b>			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	01/21	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Dranesville	PM TDD: Beall, James						Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street						<b>TPP ID#202.</b> Construction 55% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Pre-construction meeting held 1/6/2020. Notice of Award sent to Contractor 10/28/19. Bids opened 9/25/19. Utility relocations are complete. Construction bundled with Project ST-000036-003 North West Street Sidewalk.									
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-042	\$3,000,000		PM LAD: Cate, Dennis																					
	\$0		PM UDCCD: Engida, Samuel																					
			PM CPTED: Qi, Maggie																					
<b>Construction</b>																								
<b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b>			11/17	12/17	11/18	06/19	08/20	05/21	05/21	09/20	10/20	NA	10/20	05/21	05/21	10/21	NA	06/21	08/21	09/21	10/21	05/22	05/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Mason	PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						<b>TPP ID#205.</b> Final design distributed for review 8/7/2020. Final plats in progress. Utility relocation designs in progress. Public outreach to be held in September 2020.									
5G25-060-043-0			PM UTL: Pugh, Richard																					
5G25-060-043	\$5,000,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Lilley, Ronald																					
<b>Design</b>																								
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>			08/17	11/17	07/18	08/20	12/20	07/20	10/21	09/20	10/20	NA	11/20	08/21	09/21	01/22	NA	12/21	01/22	02/22	03/22	04/22	03/23	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Mason	PM TDD: Lauretti, Francesco						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						<b>TPP ID#234.</b> Pre-final design is in progress. Schedule adjusted, due to design revisions to address driveway grading and impacts to existing retaining walls. Utility relocation designs are in progress.									
5G25-060-044-0			PM UTL: Pugh, Richard																					
5G25-060-044	\$6,250,000		PM LAD: Honnick, John																					
	\$0		PM UDCCD: Metafria, Fasika																					
			PM CPTED: Qi, Maggie																					
<b>Design</b>																								
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050		Mason	PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						<b>TPP ID#235.</b> Construction substantially complete 6/29/2020. VDOT punch list received 7/28/2020.									
5G25-060-045-0			PM UTL: Nguyen, Tan																					
5G25-060-045	\$1,800,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
<b>Post-Construction</b>																								

Project Name		Design PHASE Dates																	Permit Submission						Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date														

Lincolnia Rd Sidewalk & Spot Improvements		02/20	NA	NA	06/20	05/21	08/21	08/21	10/20	NA	NA	11/20	07/21			NA	11/21	NA	NA	02/22	08/21	08/22
---	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	--	--	----	-------	----	----	-------	-------	-------

<b>Pedestrian Improvements 2014</b> 304/300-C30050 5G25-060-048-0 5G25-060-048	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court					<u>Monthly Remarks</u> Final design is in progress. Pre-final comments received on 7/31/2020. Task order was approved on 2/3/2020. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Utility coordination with Cox and Verizon is in progress.														
---	--------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design

Route 1 at Fairhaven-Quander		02/19	NA	NA	09/19	07/20	07/20	11/20	07/20	NA	NA	07/20	11/20	NA	NA	NA	12/20	01/21	01/21	01/21	03/21	05/21
------------------------------	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Route 1-RHPTI Ped Improvements</b> 304/300-C30050 5G25-061-028-0 5G25-061-028	Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: Stevens, Michael PM CPTED: Luo, Caijun					<u>Project Description</u> Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection					<u>Monthly Remarks</u> <b>TPP ID #188.01.</b> Final plans distributed for review 7/30/2020. LAD NTP 7/20/2020. Land rights on 0 of 2 properties to be acquired.														
---	--------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Land Acquisition

Reston Pkwy - DTR WB On-Ramp		06/17	08/17	12/17	05/18	04/19	02/20	09/20	08/19	NA	NA	09/19	08/20	NA	NA	NA	10/20	11/20	11/20	12/20	05/21	06/21
------------------------------	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-007-0 5G25-062-007	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: PM CPTED:					<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					<u>Monthly Remarks</u> <b>TPP ID# 189.07 RMAG ID# 7</b> Final plans distributed for review 6/10/2020. Revised final plat received 2/19/2020. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in acquiring land rights.														
---	-------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Land Acquisition

Reston Pkwy - DTR EB Off/On Ramps		06/17	08/17	12/17	05/18	04/19	02/19	08/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	10/20	10/20	10/20	05/21	03/21
-----------------------------------	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b> 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:					<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					<u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8</b> Final design distributed for review 6/10/2020. Schedule adjusted due to additional comments received from VDOT.														
---	-------------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Design



Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	08/20	03/20	03/21	08/20	NA	NA	08/20	02/21	NA	NA	NA	03/21	03/21	03/21	05/21	03/21	04/22
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b>  <b>5G25-062-011-0</b>  <b>5G25-062-011</b></p>																							
		Hunter Mill	<p><u>Project Manager/Assignments</u>                      PM TDD: Fasceski, Jeff                      PM UTL: Pugh, Richard                      PM LAD: Honnick, John                      PM UDCCD:                      PM CPTED: Xiong, Yuqing</p>						<p><u>Project Description</u>                      Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way</p>						<p><u>Monthly Remarks</u>  <b>TPP ID#189.11 RMAG ID#38.</b> Final design is in progress. Final plats are in progress. ROW/easement concern found by LSB that would sever a parcel has been resolved and will require cadd files and plan sheets to be revised, which could affect plan submission. VDOT waiver for non-standard bus pad and programmatic waiver submitted 7/10/2020. CenturyLink to coordinate lift &amp; lay with contractor during construction, when existing retaining wall to be removed.</p>								
	\$1,100,000																						
	\$0																						
<b>Design</b>																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b>  <b>5G25-062-014-0</b>  <b>5G25-062-014</b></p>																							
		Hunter Mill	<p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD: Monahan, Clyde                      PM UDCCD:                      PM CPTED:</p>						<p><u>Project Description</u>                      Provide pedestrian crosswalk on the east leg of the intersection</p>						<p><u>Monthly Remarks</u>  <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwok at the intersection of Sunrise Valley Drive and Reston Parkway.</p>								
	\$138,199																						
	\$0																						
<b>Design</b>																							
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<p><b>RMAG Phase II 2014</b>  <b>304/300-C30050</b>  <b>5G25-062-016-0</b>  <b>5G25-062-016</b></p>																							
		Hunter Mill	<p><u>Project Manager/Assignments</u>                      PM TDD: Hojatzadeh, Max                      PM UTL:                      PM LAD:                      PM UDCCD:                      PM CPTED: Wynands, Nicole</p>						<p><u>Project Description</u>                      Narrow median between Reston Parkway and Fairfax County Parkway to provide off-road bike lanes in each direction from Glade Drive to Edmund Halley Drive</p>						<p><u>Monthly Remarks</u>  <b>TPP ID# 189.16 /RMAG II ID# 16.</b> Project is on hold pending re-evaluation of project scope from CPTED.</p>								
	\$1,600,000																						
	\$0																						
<b>Design</b>																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20
<p><b>Bike/Trail Improvements 2014</b>  <b>304/300-C30050</b>  <b>5G25-063-002-0</b>  <b>5G25-063-002</b></p>																							
		Braddock	<p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL: Pugh, Richard                      PM LAD: Strayhorne, Robert                      PM UDCCD: Bajracharya, Sanjala                      PM CPTED: Lind, Adam</p>						<p><u>Project Description</u>                      Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk</p>						<p><u>Monthly Remarks</u>  <b>TPP ID#B285.</b> Construction NTP 7/13/2020, completion scheduled for 11/9/2020. Construction authorized on 5/7/2020. Construction 20% complete.</p>								
	\$1,600,000																						
	\$0																						
<b>Design</b>																							
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>West Ox Rd. Trail - Penderbrook Rd. - Route 50</b>			06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	11/19	12/20	02/20	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						<b>TPP ID#B300.</b> Construction substantially complete 2/28/2020. Punchlist complete. VDOT permit released 7/23/2020.									
5G25-063-005-0			PM UTL: Maisel, Michael																					
5G25-063-005		\$820,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED: TBD, To Be Determined																					
<b>Post-Construction</b>																								
<b>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</b>			10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	NA	NA	NA	09/20	09/20	09/20	09/20	08/20	12/20	
<b>Bike/Trail Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						<b>TPP ID#187.</b> 2nd Final plans distributed for review on 6/16/2020. Land acquisition completed on 4/20/2020. Land rights on 3 of 3 properties have been acquired. 1 of 3 WGL service lines relocated. Schedule adjusted, due to additional time required to acquire land rights and obtain final design approval.									
5G25-063-009-0			PM UTL: Maisel, Michael																					
5G25-063-009		\$600,000	PM LAD: Finnell, Richard																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED:																					
<b>Design</b>																								
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	01/21	
<b>County-Maintained Pedestrian Imp 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						<b>TPP ID#B294.</b> Construction 45% complete. Construction NTP 1/13/2020, construction completion scheduled 1/11/2021. Pre-construction meeting held 1/6/2020. Notice of Award sent to Contractor 10/28/19. Bid opening 9/25/19. Bid advertisement 8/26/19. Utility relocations are complete. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.									
ST-000036-003-0			PM UTL: Maisel, Michael																					
ST-000036-003		\$1,650,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD: Engida, Samuel																					
			PM CPTED: Qi, Maggie																					
<b>Construction</b>																								
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	11/18	03/20	01/19	08/20	11/18	NA	NA	03/19	10/19	12/19	10/20	NA	09/20	09/20	09/20	10/20	03/20	04/21	
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						<b>TPP ID#121</b> Revised 2nd pre-final plans submitted on 7/20/2020. LAD NTP issued on 3/29/19. Land acquisition (6 of 6 properties) complete 10/4/19. Utility NTP 12/9/19. WGL relocation complete. Comcast relocation complete. Verizon relocation work in progress. TMP plans approved 1/31/19. Schedule adjusted based on preliminary schedule for Verizon relocation work.									
ST-000036-009-0			PM UTL: Maisel, Michael																					
ST-000036-009		\$2,500,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Harrell, William																					
<b>Utility Relocation</b>																								



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	08/20	09/20	10/20	11/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Dranesville	PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<b>TPP ID#140.</b> VDOT permit received 8/7/2020. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. CenturyLink utility relocation authorized 11/25/19. Land acquisition completed on 4/17/19. CenturyLink completed relocations except for manhole to be adjusted to grade during walkway construction. WGL relocations completed. Schedule adjusted, due to additional time required to complete WGL relocations and to obtain final design approval. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.												
ST-000036-010-0			PM UTL: Pugh, Richard																				
ST-000036-010	\$1,200,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	08/20	09/20	10/20	11/20	12/19	06/21
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Dranesville	PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<b>TPP ID#141.</b> VPDES permit application submitted to LDS on 7/8/2020. VDOT permit received 7/14/2020. 2nd Final plans submitted for review 5/4/2020. FFX Water relocation final design received 9/10/19. WGL relocation plan approved and VDOT permit received 10/11/19. Land acquisition completed on 8/16/19. WGL utility relocations are completed. Schedule adjusted, due to additional time required to complete WGL relocations and to obtain final design approval. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.												
ST-000036-011-0			PM UTL: Pugh, Richard																				
ST-000036-011	\$1,650,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

Design

Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	06/20	05/21	11/20	01/22	10/20	12/20	NA	01/21	08/21	09/21	09/22	NA	05/22	06/22	07/22	09/22	11/21	09/23
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Sully	PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				<b>TPP ID#162.</b> Pre-final design submitted 6/18/2020. Partial comments received. Utility coordination with NOVEC and COX is in progress.												
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-013	\$3,250,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED: Stevens, Daniel																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Lee	PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<b>TPP ID#180A.</b> Constuction substantially complete 7/24/2020.												
ST-000036-014-0			PM UTL: Maisel, Michael																				
ST-000036-014	\$1,600,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Cutler, Tom																				
			PM CPTED: Bandy, Audra																				

Post-Construction

Project Name		Aug 2020																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.</b>		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014		PM TDD: Zahirieh, Shahla					Construct 5-foot sidewalk along west side of Old Mount Vernon Road					<b>TPP ID#191.</b> Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Punchlist received 6/11/2020 and is being addressed.											
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																					
ST-000036-016-0		PM LAD: Shubert, Beth																					
ST-000036-016	\$1,330,000	PM UDCD: McCorkle, Lisa																					
	\$0	PM CPTED:																					
<b>Post-Construction</b>																							
<b>Telegraph Road Walkway Ph III - Wilton to Farmington</b>		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Pedestrian Imp - 2014		PM TDD: El Kaissi, Mohamad					Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					<b>TPP ID#180A.</b> Construction substantially complete 1/13/2020. VDOT signal timing approval received 2/17/2020. VDOT inspection 4/7/2020. Punchlist completed. VDOT permit released 7/23/2020.											
304/300-C30050	Lee	PM UTL: Maisel, Michael																					
ST-000036-018-0		PM LAD: Bailey, Stephen																					
ST-000036-018	\$725,000	PM UDCD: Cutler, Tom																					
	\$0	PM CPTED: Bandy, Audra																					
<b>Post-Construction</b>																							
<b>Burke VRE Connector Ph IV</b>		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	10/20	NA	08/20	09/20	10/20	12/20	11/19	09/21	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Bike/Trail Imp - 2014		PM TDD: Hojatzadeh, Max					Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows					<b>TPP ID#B288.</b> Project delivery will follow Fairfax County Public Improvement Plan requirements. Final construction package submitted to UDCD for signature on 7/14/2020. Dominion and Cox relocations completed. Verizon UG completed, but cables still need to be transferred off one pole and 3 poles removed to complete Aerial relocations. Proceed for final construction plan authorization. Schedule adjusted due to comments received on VDOT permit application.											
304/300-C30050	Braddock	PM UTL: Pugh, Richard																					
ST-000037-003-0		PM LAD: Baker, Lisa																					
ST-000037-003	\$3,700,000	PM UDCD: McCorkle, Lisa																					
	\$0	PM CPTED: Wynands, Nicole																					
<b>Utility Relocation</b>																							
<b>Route 50 Trail</b>		10/16	01/17	07/17	03/18	08/19	05/19	03/20	03/19	NA	NA	04/19	09/19	NA	NA	NA	05/20	05/20	05/20	06/20	04/20	08/20	
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
County-Maintained Bike/Trail Imp - 2014		PM TDD: Turner, Latesa					Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot					<b>TPP ID#B303.</b> Construction 80% complete. Construction NTP 6/22/2020. Substantial completion scheduled for 8/31/2020. CN authorization 5/7/2020. VDOT permit received 4/9/2020. Received final design approval checklist 3/3/2020. Land acquisition completed 9/17/19.											
304/300-C30050	Springfield	PM UTL: Maisel, Michael																					
ST-000037-005-0		PM LAD: Baker, Lisa																					
ST-000037-005	\$925,000	PM UDCD: Bhinge, Deepak																					
	\$0	PM CPTED: Steinhilber, Will																					
<b>Construction</b>																							

Aug 2020

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

**Lorton Arts Access Road**  
**304/300-C30050**  
**TS-000020-001-0**  
**TS-000020-001**

Mount Vernon  
 \$1,742,414  
 \$0

Project Manager/Assignments

PM TDD: Nabavi, Seyed  
 PM UTL:  
 PM LAD: Monahan, Clyde  
 PM UDCCD: Lim, Vannak  
 PM CPTED: Guarino, Michael

Project Description

Provide direct access from  
 Lorton Arts to Workhouse Road  
 south of existing entrance near  
 Route 123

Monthly Remarks

Construction substantially complete 10/30/19. VDOT permit released 3/12/2020. Bond release pending.

On Hold

Post-Construction