



# County of Fairfax, Virginia

## MEMORANDUM

DATE: July 20, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the July 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, Chief, Special Projects Division  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Smitha Chellappa, Transportation Planner IV, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Rick Foley, Transportation Planner IV, CPTED

---

#### Fairfax County Department of Transportation

4050 Legato Road, Suite 400  
Fairfax, VA 22033-2895  
Phone: (703) 577-5600 TTY: 771  
Fax: (703) 877 5723  
[www.fairfaxcounty.gov/fcdot](http://www.fairfaxcounty.gov/fcdot)



## Transportation Design Division Monthly Projects Status Report

July 20, 2022

Page 2 of 4

Michael Felschow, Section Chief, TSD  
Edward Reid, Transportation Planner III, TSD  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Chief, Site Analysis and Transportation Planning Division, STP  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, STP  
Tim Kutz, Transportation Planner II, Transportation Planning, STP  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Sergio Guizada, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Jared Kerr, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Planner IV, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Transportation Design Division Monthly Projects Status Report

July 20, 2022

Page 3 of 4

Wen Wang, Administrative Support Branch, Capital Facilities

Scott Bishop, Chief, Transportation Branch, UDCD

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Mohammed Najeeb, Sr. Right-of-Way Agent, LAD

Jim Strayhorne, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Management Analyst III, LAD

Jocelyn Campbell, Right-of-Way Agent, LAD

Sarah Guy, Right-of-Way Agent, LAD

Nicole Wilson, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Franconia District Supervisors Office

Hunter Mill District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Railgul Obul, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

John Russell, Engineering Supervisor, Materials QA

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Transportation Design Division Monthly Projects Status Report

July 20, 2022

Page 4 of 4

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

July 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 – 22
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	22 – 28

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
On Hold <input type="checkbox"/>																									
<b>Cinderbed Bikeway - Cinderbed Rd. Bikeway</b>			02/18	04/19	06/20	12/20	08/22	05/22	03/23	04/22	12/21	07/22	07/22	03/23	03/23	02/24	01/24	02/24	03/24	04/24	06/24	11/23	06/25		
102/500-C50000		Lee	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
AA1400137-15-137		Mount Vernon	PM TDD: Fasceski, Jeff						Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> VDOT ROW authorization package resubmitted 6/22/22. Additional wetland delineation is required due to relocation of bridge staging area. Results from the delineation will impact calculations for the Final design. Field study for wetland delineation to be scheduled after Amendment request is finalized. Final Plan schedule will then be revised.										
AA1400137-15		\$15,079,055	PM UTL: Yusufoglu, Eldar																						
		\$6,236,758	PM LAD: Monahan, Clyde																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Lilley, Ronald																						
<b>Design</b>																									
			02/18	08/18	03/19	08/20	07/22	02/22	09/22	05/21	NA	04/22	NA	NA	04/22	09/22	12/22	01/23	01/23	02/23	04/23	12/23	04/24		
On Hold <input type="checkbox"/>																									
<b>Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Lee	PM TDD: Turner, Latesa						Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>UPC #109607. TPP ID# 182.</b> Final design submitted for review 7/8/22. VDOT ROW Authorization received 4/22/22. Land rights necessary for construction of the project have been dedicated by Fairfax County Redevelopment and Housing Authority. Cox relocation completed. Dominion Streetlights relocation is starting.										
AA1400141-16-0		\$3,500,000	PM UTL: Pugh, Richard																						
AA1400141-16		\$193,000	PM LAD: Guy, Sarah																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Luo, Caijun																						
<b>Utility Relocation</b>																									
			10/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
On Hold <input type="checkbox"/>																									
<b>Columbia Pike Streetscapes, Phase I</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: Turner, Latesa						Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<b>UPC #118238. TPP ID# 21005.</b> Preliminary design in progress. Scoping kickoff meeting with VDOT held on 6/8/22. Utility designations completed 4/13/22. Schedule to be provided upon completion of Scoping.										
AA1400159-21-0		\$3,176,134	PM UTL:																						
AA1400159-21		\$2,280,000	PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Malik, Zuhra																						
<b>Design</b>																									
<b>Wiehle Ave @ W&amp;OD Trail</b>			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	08/22	04/22	04/22	07/22	08/22	10/22	11/20	04/24		
On Hold <input type="checkbox"/>																									
<b>RMAG</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						<b>UPC #107439. RMAG ID# 5.:</b> VDOT authorized bid advertisement on 4/4/22. Contractor pre-qualification applications received on 3/29/22. Application readvertised 5/4/22 and received 5/20/22. VDOT LUP issued on 1/11/22. ROW Certification received on 12/20/21. LAD completed on 11/30/21. Nutrient credit purchased by VDOT on 10/13/21. NVRPA agreement executed on 12/10/21. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation completed in August 2021. AT&T relocations completed March 2022. Remaining utility relocation work ongoing. Project schedule adjusted from October 2023 to April 2024 due to watermain materials delivery delay.										
RMAG-102		\$14,605,000	PM UTL: Pugh, Richard																						
AA1400102-13		\$832,203	PM LAD: Alcon, Kelly																						
			PM UDCCD: Engida, Samuel																						
			PM CPTED: Aguayo, Vanessa																						
<b>Utility Relocation</b>																									

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Wolftrap Elementary School SRTS</b> 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$431,000 \$195,000	11/19	01/20	07/20	10/20	07/21	01/22	08/22	06/21	NA	12/21	12/21	03/22	05/22	09/22	10/22	11/22	12/22	01/23	03/23	07/23	09/23
<b>Utility Relocation</b>			09/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Shrevewood Elementary SRTS</b> 102/500-C50000 SRTS-157 AA1400157-21	Providence	\$1,937,470 \$1,290,000	09/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Design</b>			09/21	01/22	04/22	07/22	09/22	08/23	08/23	09/22	TBD	12/22	01/23	07/23	TBD	TBD	12/23	01/24	02/24	03/24	04/24	07/24	07/24
<b>Orange Hunt Elementary SRTS</b> 102/500-C50000 SRTS-158 AA1400158-21	Providence	\$345,000 \$0	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	08/22	09/22	09/22	09/22	03/22	01/23
<b>Design</b>			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	08/22	09/22	09/22	09/22	03/22	01/23
<b>Vienna Merrifield Bike Share</b> 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$500,000 \$2,900	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	08/22	09/22	09/22	09/22	03/22	01/23

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Scotts Run Wilkwy		07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence  \$4,220,325 (\$167,377)	PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa	Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					UPC #110477. TMSAMS ID# 107. Letter 18 submitted to LDS 5/19/22, bond released 5/26/22. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantially completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award. Final invoice to be prepared.															
Post-Construction		08/18	NA	03/19	10/20	07/22	06/21	05/23	07/22	NA	NA	07/22	04/23	03/21	09/22	NA	06/23	07/23	08/23	09/23	09/22	03/24	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
VRE Rolling Road Station Parking Lot Expansion 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield  \$2,750,000 \$450,000	PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCD: Bhinge, Deepak PM CPTED: Abifadel, Gibran	Surface parking lot expansion					TPP ID#358. Project to be permitted through Land Development Services (LDS). Design consultant finalizing plans with revised property lines and conduit design agreed upon with Dominion. Waiting for resubmission of plats for review and approval. LDS will meet internally to see if we can submit Final plans before easement and ROW acquisition. Requested advanced submission of Final plans from design consultant for review. Schedule will be revised accordingly. Dominion Energy, Cox Communications, and Verizon VA sidewalk guy conversions have been completed.															
Design		12/17	NA	08/18	11/19	01/22	04/20	09/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	10/22	11/22	12/22	01/23	10/21	08/23	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
Giles Run & Laurel Hill 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon  \$2,750,000 (\$50,000)	PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCD: PM CPTED: Borkowski, Tad	Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					Addressing comments received from 2nd LDS submission review. LAD NTP 8/25/21. LAD completion memo received 2/17/22. Land rights on 3 of 3 parcels have been acquired. No utility issues.															
Design		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>				
Shirley Gate Road 124/400-C40013 2G40-079-000-0 2G40-079-000	Braddock  \$22,000,000 \$17,000,100	PM TDD: Kerr, Jared PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Guarino, Michael	Approximately one mile of two-lane road from Braddock Road to Fairfax County Parkway, including bicycle and pedestrian facilities, and access to future Patriot Park East					Project was transferred to TDD on 5/6/22. Final task order requested from consultant in late May, 2022 to develop final design. Draft task order received in late June and is under review. Schedule will be developed upon execution of task order contract. Per feedback from CPTED, Board approval is not required to advance to final design. Awaiting VDOT comments on Preliminary traffic analysis report regarding single RT vs dual RT into Braddock. Total Take on one property is in progress.															
Design																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS																									
<div style="display: flex; justify-content: space-between;"> <div style="width: 15%;"> <p><b>RMAG Phase II</b> 124/400-C40011 2G40-085-002-0 2G40-085-002</p> </div> <div style="width: 10%;"> <p>Hunter Mill</p> </div> <div style="width: 10%;"> <p>\$5,250,000 \$2,029,336</p> </div> <div style="width: 15%;"> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCD: Teshome, Demelew PM CPTED: Malik, Zuhra</p> </div> <div style="width: 15%;"> <p><u>Project Description</u> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> Final design is in progress. Additional utility designation, test hole data received 6/21/22. Prefinal design comments received 5/20/22. Meetings held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB &amp; RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane, add bike box and intersection lighting to improve safety as recommended by staff.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																									
Design																									
Town Center Parkway Bike Lanes																									
<div style="display: flex; justify-content: space-between;"> <div style="width: 15%;"> <p><b>RMAG Phase II</b> 124/400-C40011 2G40-085-006-0 2G40-085-006</p> </div> <div style="width: 10%;"> <p>Hunter Mill</p> </div> <div style="width: 10%;"> <p>\$16,800,000 \$15,000,000</p> </div> <div style="width: 15%;"> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole</p> </div> <div style="width: 15%;"> <p><u>Project Description</u> Construct cycle tracks by reducing median and lane widths</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.</p> </div> <div style="width: 10%; text-align: right;"> <p>10/2018 On Hold <input checked="" type="checkbox"/></p> </div> </div>																									
Design																									
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)																									
<div style="display: flex; justify-content: space-between;"> <div style="width: 15%;"> <p><b>HMSAMS</b> 124/400-C40011 2G40-086-014-A-0 2G40-086-014</p> </div> <div style="width: 10%;"> <p>Hunter Mill</p> </div> <div style="width: 10%;"> <p>\$549,908 \$0</p> </div> <div style="width: 15%;"> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel</p> </div> <div style="width: 15%;"> <p><u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																									
Post-Construction																									
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)																									
<div style="display: flex; justify-content: space-between;"> <div style="width: 15%;"> <p><b>HMSAMS</b> 124/400-C40011 2G40-086-014-C-0 2G40-086-014</p> </div> <div style="width: 10%;"> <p>Hunter Mill</p> </div> <div style="width: 10%;"> <p>\$250,000 \$0</p> </div> <div style="width: 15%;"> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel</p> </div> <div style="width: 15%;"> <p><u>Project Description</u> Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches</p> </div> <div style="width: 30%;"> <p><u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Final construction package submitted to UDCD on 12/13/21. CN Title Sheet was signed by UDCD on 12/15/21. UDCD Task Order #30 approved 6/6/22.</p> </div> <div style="width: 10%; text-align: right;"> <p>On Hold <input type="checkbox"/></p> </div> </div>																									
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr</b>			12/16	01/17	05/17	02/18	03/21	08/22	10/22	09/19	11/19	NA	12/19	09/22	09/22	09/23	NA	09/23	10/23	11/23	12/23	12/24	12/24
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<b>TPP ID#23.</b> VDOT clearance for permit application received on 6/11/21. LAD NTP 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for 3 outstanding properties completed. ROW Demand letter sent to DeAngelis property owner attorney on 5/6/22. Meeting with Mr. Marshall to review updated appraisal held on 5/4/22. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Schedule adjusted for additional time for coordination with property owners.								
2G40-087-003-0		\$8,750,000	PM UTL: Nguyen, Tan																				
2G40-087-003		\$3,043,556	PM LAD: Cate, Dennis																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				

Land Acquisition

<b>Electric Avenue/Cedar Ln. - NB Left Turn Lane</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie						Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						<b>TPP ID#26.</b> Project is being reinitiated.								
2G40-087-004-0		\$151,476	PM UTL:																				
2G40-087-004		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Bandy, Audra																				

Project Initiation

<b>Backlick Road and Industrial Road</b>			04/19	12/19	08/20	06/22	08/22	03/23	07/23	08/22	10/22	NA	10/22	06/23	06/23	02/24	NA	08/23	09/23	10/23	01/24	12/24	01/25
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Pre-final design distributed for review 6/23/22. Geotechnical and retaining wall investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT, DPWES, and LDS on design of the retaining wall and the stormwater management.								
2G40-087-010-0	Braddock	\$7,300,000	PM UTL: Yusufoglu, Eldar																				
2G40-087-010		\$4,550,000	PM LAD: Alcon, Kelly																				
			PM UDCCD:																				
			PM CPTED: Alexandrow, Nikolai																				

Design

<b>Terminal Rd LTL at Rt 286</b>			05/19	09/19	02/20	12/20	07/21	05/22	07/22	07/21	07/21	NA	08/21	07/22	06/22	07/23	NA	08/22	09/22	10/22	08/23	05/23	03/24
<b>Six Year Plan HB2313 Local Spot Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway						<b>TPP ID#027.03.</b> 3rd final design submitted to VDOT for review on 3/1/22. Received comments. Responses to comments submitted on 6/13/22. Land rights on 2 of 4 properties have been acquired. All utility relocations have been authorized.								
2G40-087-020-0		\$4,250,000	PM UTL: Maisel, Michael																				
2G40-087-020		\$2,000,000	PM LAD: Alcon, Kelly																				
			PM UDCCD: Abtew, Leykun																				
			PM CPTED: Alexandrow, Nikolai																				

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>			09/20	12/20	05/22	09/22	03/23	03/24	03/24	05/23	TBD	NA	06/23	01/24	02/24	10/24	NA	03/24	04/24	05/24	11/24	05/25	05/25
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						<b>TPP ID#107.</b> Intermediate design submitted to VDOT for review and comments on 5/24/22. Comments received. Pre-final design is in progress. Virtual Community Information Meeting and Open House were held on November 17 and 30, 2021. Utility designations received on 11/12/2020.								
2G40-088-005-0			PM UTL: Nguyen, Tan																				
2G40-088-005		\$5,250,000	PM LAD:																				
		\$4,500,000	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Steinhilber, Will																				

Design

<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>			08/18	NA	08/22	02/23	TBD	TBD	TBD	02/23	02/23	NA	02/23	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road						CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Town initiated design activities in December 2021.								
2G40-088-011-0			PM UTL:																				
2G40-088-011		\$3,000,000	PM LAD:																				
		\$2,250,000	PM UDCCD:																				
			PM CPTED: Bandy, Audra																				

Design

<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>			09/17	04/18	03/20	08/20	05/22	11/20	08/22	01/21	02/21	NA	02/21	05/22	03/21	10/22	NA	10/22	11/22	12/22	01/23	03/22	12/23
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.						<b>TPP Project #150.</b> Final design underway. Revised crosswalk at Tremayne Place completed. Meeting with VDOT L&D held 6/9/22. Land acquisition completed on 5/16/22. Washington Gas and Lumen Technologies relocations complete. Fairfax Water advance waterline relocation in progress. Verizon relocation in progress. Dominion Energy relocations authorized on 6/3/22. Schedule adjusted to coordinate design challenges with the revised Tremayne Place crossing.								
2G40-088-025-0	Dranesville		PM UTL: Yusufoglu, Eldar																				
2G40-088-025		\$4,250,000	PM LAD: Strayhorne, Robert																				
		\$2,350,000	PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Luo, Caijun																				

Utility Relocation

<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	02/23
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> Construction is 15% complete. CN NTP 2/14/22, scheduled completion 2/13/23. Groundbreaking ceremony held on 1/26/22. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. VPDES Transfer Agreement received from DEQ on 5/11/22.								
2G40-088-026-0			PM UTL: Pugh, Richard																				
2G40-088-026		\$9,900,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCCD: Lim, Vannak																				
			PM CPTED: Hamidi, AJ																				

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	06/22	06/22	07/22	08/22	12/22	01/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Shahnaj, Sonia			PM UTL: Nguyen, Tan			PM LAD: Najeeb, Mohammed			PM UDCCD: Cutler, Tom			PM CPTED: Askarzadeh, Negin			<p><b>TPP ID#172.</b> Bid opening 7/20/22. Construction authorized 6/6/22. VDOT permit application submitted 11/18/21 and permit received 4/15/22. Signal permit received 6/30/22. Washington Gas lateral relocations completed. Dominion Energy streetlight and Fairfax Water relocations will be completed during construction. Project schedule was delayed in January based on County Wastewater project which has a pump around impacting our work on the south end of project, near Dearborn Drive. Coordination with the County pump station project remains ongoing. Schedule adjusted from August 2023 to January 2024 due to materials shortage and supply chain disruptions.</p>					
2G40-088-028-0		\$7,300,000																					
2G40-088-028		\$0																					

**Bid Advertisement**

<b>Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River</b>			03/22	07/23	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa			PM UTL:			PM LAD:			PM UDCCD:			PM CPTED: Stevens, Daniel			<p><b>TPP ID #206.</b> Environmental Evaluation proposal received on 3/23/22. NTP issued for Environmental Evaluation work on 4/4/22. Received list of property owners impacted along with boundary map depicting wetland and stream delineation work from consultant on 6/3/22. Environmental Survey notification letters sent to property owners on 6/6/22. NTP issued to consultant on 3/2/22. Survey request made to LSB on 12/22/21. Survey completion expected in 7/22. Remaining schedule to be developed after preliminary design is completed. Meeting held with consultant on 7/11/22 to discuss the next steps prior to Environmental kick off meeting with VDOT. Environmental survey is in progress.</p>					
2G40-088-031-0		\$10,970,000																					
2G40-088-031		\$10,470,000																					

**Survey**

<b>Lisle Ave Walkway (Griffith to Sportsman)</b>			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	09/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla			PM UTL: Maisel, Michael			PM LAD: Baker, Lisa			PM UDCCD: Abtey, Leykun			PM CPTED: Stevens, Daniel			<p><b>TPP ID#147.</b> Construction 85% complete. Shop drawings submitted to VDOT 6/22/22. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.</p>					
2G40-088-044-0		\$900,000																					
2G40-088-044		\$0																					

**Construction**

<b>Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)</b>			08/18	01/19	NA	10/19	06/23	10/21	08/23	09/22	NA	NA	10/22	06/23	NA	NA	NA	09/23	10/23	11/23	12/23	09/23	06/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Fasceski, Jeff			PM UTL: Yusufoglu, Eldar			PM LAD: Alcon, Kelly			PM UDCCD:			PM CPTED: Stevens, Daniel			<p><b>TPP ID#161.</b> This project to be permitted through LDS review process. Final plan submission pending easement acquisition from FCPS after they acquire vacant parcel. Recordation information from FCPS needed to update plans and plats. Plans and plats being revised to add sidewalk and trail easements. Schedule will be adjusted accordingly.</p>					
2G40-088-049-0		\$650,000																					
2G40-088-049		\$275,000																					

**Design**

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Great Falls St Walkway (Grande to Haycock)</b></p> <p>TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Turner, Latesa                      PM UTL:                      PM LAD:                      PM UDCC:                      PM CPTED: Turner, Latesa</p> <p><u>Project Description</u>                      Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 201.</b> Finalizing Pre-scope. IPR held on 3/30/22. Survey in progress. Draft design task order proposal received on 2/1/22 and is under review.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011    Dranesville</p> <p>2G40-088-057-0    \$500,000</p> <p>2G40-088-057    \$350,000</p>																							
<p><b>Survey</b></p>																							
<p><b>Ingleside Ave Walkway (McLean Cc to Church Hill)</b></p> <p>08/21    01/22    TBD    TBD    TBD    TBD    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    NA    TBD    TBD    TBD    TBD    TBD    TBD</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Kerr, Jared                      PM UTL: Nguyen, Tan                      PM LAD:                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road</p> <p><u>Monthly Remarks</u>  <b>TPP ID 204.</b> Supervisor recommends canceling the project due to significant property impacts, awaiting final word from the supervisor's office.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011    Dranesville</p> <p>2G40-088-059-0    \$3,500,000</p> <p>2G40-088-059    \$3,275,000</p>																							
<p><b>Design</b></p>																							
<p><b>Rock Hill Rd Walkway (Sterling to Astoria)</b></p> <p>07/19    09/19    03/20    05/20    02/21    01/22    06/21    09/20    NA    NA    09/20    06/21    01/21    08/21    NA    08/21    08/21    09/21    10/21    04/23    09/22</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Yusufoglu, Eldar                      PM LAD: Najeeb, Mohammed                      PM UDCC: Abteu, Leykun                      PM CPTED: Marfurt, Lindsay</p> <p><u>Project Description</u>                      Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction</p> <p><u>Monthly Remarks</u>  <b>TPP ID 211.</b> Construction NTP issued on 10/4/21. Construction 25% complete. Due to FFXWATER material supply availability issues, the construction completion date has changed.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011    Dranesville</p> <p>2G40-088-062-0    \$1,600,000</p> <p>2G40-088-062    \$0</p>																							
<p><b>Construction</b></p>																							
<p><b>Franconia-Springfield Pkwy Trail Connection</b></p> <p>10/17    02/18    07/18    06/19    02/21    08/20    09/21    NA    NA    NA    NA    NA    05/20    02/21    NA    11/21    12/21    12/21    12/21    09/21    05/22</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL: Pugh, Richard                      PM LAD:                      PM UDCC: Metafria, Fasika                      PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u>                      Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway</p> <p><u>Monthly Remarks</u>  <b>TPP ID# 228.</b> Construction substantially complete 5/19/22. Signal Timing approval received 5/20/22. Final Nutrient Credit Transfer Agreement executed by VDOT on 6/2/22. Consultant revising plans based on comments received from community representative. Revised plans sent to VDOT Traffic Engineering and Permits on 7/6/22 for their review and concurrence before implementing the field changes.</p> <p style="text-align: right;">On Hold <input type="checkbox"/></p>																							
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011    Lee</p> <p>2G40-088-066-0    \$1,250,000</p> <p>2G40-088-066    \$0</p>																							
<p><b>Post-Construction</b></p>																							



Jul 2022

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	Current TPE (\$)																													
Project Status	FUT (\$)																													
<b>Kirby Road Walkway (Mori to Chesterbrook)</b>		03/18	08/18	09/19	07/20	04/22	04/21	09/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Dranesville	PM TDD:	Turner, Latesa					Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<b>TPP ID# 238.</b> Addressing Final design comments. Final design distributed on 4/29/22. LAD completion memo received 3/15/22. Land rights on 13 of 13 parcels have been acquired. FFW 100% relocation design received 6/10/22. Cox and Verizon relocation design in progress. DEV, WGL, and CenturyLink NTP has been issued and have tentative start dates in July.																
2G40-088-069-0		PM UTL:	Pugh, Richard																											
2G40-088-069	\$3,000,000	PM LAD:	Strayhorne, Robert																											
	\$1,500,000	PM UDCC:	Stevens, Michael																											
		PM CPTED:	Abifadel, Gibran																											
<b>Utility Relocation</b>																														
<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>		04/19	NA	NA	07/21	06/22	10/21	10/22	10/21	NA	NA	10/21	09/22	04/21	08/22	NA	11/22	12/22	12/22	01/23	08/22	12/23								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Approximately 600 LF of 10-foot wide SUP						<b>TPP ID# 87.01</b> Final plans distributed on 6/9/22. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Field meeting held 3/29/22 with NOVA Parks to discuss maintaining access to the facility during construction. NOVA Parks agreement with trail MOT received on 5/11/22. Final water main relocation plans received 6/10/22. Zayo relocation completed. Fiberlight relocation authorized to proceed.																
2G40-088-072-0		PM UTL:	Maisel, Michael																											
2G40-088-072	\$1,150,000	PM LAD:	Alcon, Kelly																											
	\$400,000	PM UDCC:	Engida, Samuel																											
		PM CPTED:	Stevens, Daniel																											
<b>Land Acquisition</b>																														
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>		02/19	12/20	02/21	07/21	06/22	08/22	08/22	01/22	NA	NA	01/22	06/22	01/22	09/22	NA	09/22	10/22	11/22	01/23	12/23	12/23								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Providence	PM TDD:	Marsh, Dennis					Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> Final plans distributed on 6/15/22. Land acquisition completed on 6/1/22. LDS Project Data Sheet approval 6/14/22. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo and Fiber Light relocation authorized to proceed. A Pardon Our Dust meeting will be scheduled before CN starts.																
2G40-088-073-0		PM UTL:	Maisel, Michael																											
2G40-088-073	\$1,700,000	PM LAD:	Monahan, Clyde																											
	\$950,000	PM UDCC:	Cutler, Tom																											
		PM CPTED:	Steinhilber, Will																											
<b>Utility Relocation</b>																														
<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>		05/19	10/19	02/21	07/21	07/22	10/22	10/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	01/23	02/23	03/23	02/24	02/24								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
124/400-C40011	Providence	PM TDD:	El Kaissi, Mohamad					Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						<b>TPP ID# 87.03</b> 3rd Prefinal Plans distributed on 7/1/22. Project Data Sheet & Floodplain Study approved 5/222. TMP approved 3/10/22. Environmental Permitting completed 4/21/22. Pardon Our Dust meeting will be scheduled before CN starts.																
2G40-088-074-0		PM UTL:	Maisel, Michael																											
2G40-088-074	\$2,800,000	PM LAD:																												
	\$2,000,000	PM UDCC:	Cutler, Tom																											
		PM CPTED:	Delmare, Lauren																											
<b>Design</b>																														

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	09/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	10/22	10/22	10/22	12/22	12/22	12/23	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.04</b> Final signal plans and pavement marking and signage submitted to VDOT on 7/11/22. Coordinating with VDOT on final comment clearance. Draft construction package sent to UDCD 4/11/22. Land rights completed 1/11/22. Fairfax Water relocation plans completed. TMP and Project Data Sheet approved. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076.												
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075		\$1,300,000	PM LAD: Wilson, Nicole																					
		\$550,000	PM UDCD: Engida, Samuel																					
			PM CPTED: Steinhilber, Will																					

Design

Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	03/22	04/21	NA	NA	05/21	02/22	03/21	07/22	NA	05/22	05/22	05/22	07/22	12/22	12/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.05</b> Final construction package submitted to UDCD for signature 5/18/22. UDCD signed on 5/26/22. Cox relo in progress. FFXW in-plan relocation. Zayo and Fiberlight relocations in progress. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076.												
2G40-088-076-0			PM UTL: Maisel, Michael																					
2G40-088-076		\$1,000,000	PM LAD: Wilson, Nicole																					
		\$250,000	PM UDCD: Engida, Samuel																					
			PM CPTED: Steinhilber, Will																					

Bid Advertisement

Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	03/22	12/21	05/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> Construction substantially complete 5/2/22. Punch list being addressed. Nutrient Credit Transfer Agreement not needed. Received approval from VDOT Permits on 6/30/22 to use existing inlet structure with few conditions. Coordinating with VDOT Permits before installing flexi posts around median nose.												
2G40-088-077-0			PM UTL: Pugh, Richard																					
2G40-088-077		\$456,703	PM LAD: Alcon, Kelly																					
		\$0	PM UDCD: Bhinge, Deepak																					
			PM CPTED: Askarzadeh, Negin																					

Post-Construction

Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	08/22	12/20	NA	NA	01/21	03/22	NA	NA	NA	09/22	10/22	10/22	11/22	08/22	04/23	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						<b>TPP ID# 87.04A</b> 2nd Final plans distributed to VDOT on 7/6/22. Land rights completed on 3/29/22. Project Data Sheet reapproved by LDS on 1/5/22. TMP approved on 1/10/22. Schedule adjusted due to ongoing VDOT coordination regarding the median crossing.												
2G40-088-079-A-0			PM UTL: Maisel, Michael																					
2G40-088-079		\$450,000	PM LAD: Wilson, Nicole																					
		\$150,000	PM UDCD: Abteu, Leykun																					
			PM CPTED: Stevens, Daniel																					

Design

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
<p><b>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</b></p> <p>08/20 09/20 NA 12/20 03/22 11/21 06/22 07/21 NA NA 07/21 03/22 NA NA NA 07/22 08/22 08/22 08/22 05/22 11/22</p> <p><b>On Hold</b> <input type="checkbox"/></p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Providence</p> <p>2G40-088-079-B-0 \$175,000</p> <p>2G40-088-079 \$75,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Marsh, Dennis                      PM UTL: Nguyen, Tan                      PM LAD: Alcon, Kelly                      PM UDCD: Abtew, Leykun                      PM CPTED: Steinhilber, Will</p> <p><u>Project Description</u>                      Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection</p> <p><u>Monthly Remarks</u>  <b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> Final VDOT approval on 6/5/22. Countywide permit package submitted 6/30/22. Draft construction package submitted to UDCD 4/12/22. Land rights completed on 3/29/22.</p>																									
<p><b>Design</b></p>																									
<p><b>Pole Road Crosswalk Improvements</b></p> <p>04/21 NA 07/21 NA 03/22 08/22 08/22 01/22 NA NA 01/22 08/22 NA NA NA 09/22 11/22 11/22 11/22 03/23 03/23</p> <p><b>On Hold</b> <input type="checkbox"/></p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Mount Vernon</p> <p>2G40-088-083-0 \$400,000</p> <p>2G40-088-083 \$125,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD: Guy, Sarah                      PM UDCD: Bhinge, Deepak                      PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u>                      Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#21006:</b> Received checklist and comment/responses from VDOT on 6/24/22. All comments have been closed with one recommendation from VDOT QA section. VDOT L&amp;D comment responses and corresponding updated plan sheets submitted to VDOT on 5/25/22. Received signed TMP from VDOT on 3/21/22. LAD NTP issued 1/12/22. Land rights on 0 of 1 properties have been acquired. Public hearing scheduled 7/19/22. Admin item approved by Board on 6/28/22. Schedule adjusted to accommodate time required for condemnation process.</p>																									
<p><b>Land Acquisition</b></p>																									
<p><b>Cedar Lane Crosswalk Improvements</b></p> <p>04/21 05/21 09/21 NA 01/22 01/22 07/22 NA NA NA NA NA NA NA 08/22 09/22 09/22 08/22 09/22 01/23</p> <p><b>On Hold</b> <input type="checkbox"/></p>																									
<p><b>CSYP C&amp;I Bike &amp; Pedestrian Program</b></p> <p>124/400-C40011 Providence</p> <p>2G40-088-084-0 \$175,000</p> <p>2G40-088-084 \$35,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD: Shubert, Beth                      PM UDCD:                      PM CPTED: Alexandrow, Nikolai</p> <p><u>Project Description</u>                      Construct median refuge island and upgrade crosswalks/curb ramps.</p> <p><u>Monthly Remarks</u>  <b>TPP ID#21007:</b> Revised plans/comment responses sent to VDOT on 7/5/22 based on comments received from VDOT on 6/24/22. VDOT L&amp;D and TE comment responses and corresponding updated plan sheets submitted to VDOT on 5/31/22. Schedule adjusted to address additional comments received from VDOT on 3/23/22.</p>																									
<p><b>Design</b></p>																									
<p>01/16 12/18 TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD 09/19 09/19 09/19 03/20 05/20 05/23 10/23</p> <p><b>On Hold</b> <input type="checkbox"/></p>																									
<p><b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b></p> <p>124/400-C40017 Sully</p> <p>2G40-100-000-0 Springfield \$78,782,000</p> <p>2G40-100-000 (\$2,000,000)</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Beall, James                      PM UTL: Maisel, Michael                      PM LAD: Cate, Dennis                      PM UDCD:                      PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u>                      Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29</p> <p><u>Monthly Remarks</u>  <b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT &amp; FHWA concurred with final noise impact analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). VDOT authorized Phase 2 ROW acquisition on 2/8/22. Phase 2 ROW ongoing. Permit revision for construction in all areas except 4th crosswalk received 4/22/21. VDOT comments pending on 4th crosswalk revision (last major design issue.) On 10/26/21 SCC submitted Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial and 2/20/24 for final. Stakeholder meeting held 5/11/22. Construction is ongoing.</p>																									
<p><b>Construction</b></p>																									



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/20	07/21	06/23	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Dranesville		PM TDD: Kerr, Jared						Intersection improvements, including pedestrian facilities						<b>TPP ID#022.</b> Presented alternative designs to Supervisor on 4/27/22. Two community meetings held in June- one virtual (June 22) and one in-person (June 30) at Churchill Elementary School. Public Comment Period closes 7/30/22. Final Task Order for final design is under review/negotiation.						
2G40-152-000-0			PM UTL: Maisel, Michael																		
2G40-152-000	\$20,500,000		PM LAD: Najeeb, Mohammed																		
	\$0		PM UDCCD: Metafria, Fasika																		
			PM CPTED: Stevens, Daniel																		

**Design**

			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>Commerce Street Crosswalk</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla						Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue.						Kickoff meeting with Kimley-Horn 3/11/22. Scope of the project was changed. A new concept plan was prepared and is under review. KH will prepare a proposal for the intermediate, and final design.						
2G40-181-000-0			PM UTL:																		
2G40-181-000	\$250,000		PM LAD:																		
	\$0		PM UDCCD:																		
			PM CPTED:																		

**Pre-Design**

<b>01044 Little River Turnpike EB @ Oasis Drive</b>			NA	NA	NA	10/22	01/23	03/23	03/23	NA	NA	NA	NA	NA	NA	NA	NA	04/23	05/23	05/23	06/23	09/23	09/23
---	--	--	----	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max						Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.						Task Order #20 - Construction start date has been delayed due to WMATA comments on design plans. Draft proposal for updated plan design including preemption signal received and is under review.						
4YP202-01044			PM UTL:																		
TS-000015-026	\$250,000		PM LAD:																		
	\$250,000		PM UDCCD: Carlin, Craig																		
			PM CPTED:																		

**Design**

<b>01264-Backlick Rd NB @ Cabin John Rd</b>			NA	NA	NA	NA	07/22	01/23	01/23	NA	NA	NA	08/22	12/22	NA	NA	NA	03/23	05/23	05/23	05/23	09/23	09/23
---	--	--	----	----	----	----	-------	-------	-------	----	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Lee		PM TDD: Guizada Hinojosa, Sergio						Install shelter, bench, and trash can.						Final design is in progress.						
4YP202-01264			PM UTL:																		
TS-000014-043	\$0		PM LAD:																		
	\$0		PM UDCCD: Carlin, Craig																		
			PM CPTED:																		

**Design**

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01381-Burke Lake Rd SB @ Lake Braddock			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01381 TS-000011-036	Braddock	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Install concrete loading pad, bench, and trash can.					<u>Monthly Remarks</u> Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.					On Hold <input type="checkbox"/>
---	----------	------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Survey

01382-Burke Lake Road NB @ Lake Braddock			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
--	--	--	-------	----	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-01382 TS-000011-037	Braddock	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					<u>Monthly Remarks</u> Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.					On Hold <input type="checkbox"/>
---	----------	------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Survey

02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	06/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02154 TS-000013-041	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCC: Carlin, Craig PM CPTED:					<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and bench.					<u>Monthly Remarks</u> Construction substantially complete 6/15/22. Building permit received 1/7/22. Final construction package submitted 1/12/22. Part of UDCC Task Order #11. Construction NTP 2/7/22, completion scheduled 7/10/22.					On Hold <input type="checkbox"/>
---	-------------	-----------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	----------------------------------

Post-Construction

02652-Loisdale Rd NB @ Loisdale Ct			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02652 TS-000014-045	Lee	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCC: PM CPTED:					<u>Project Description</u> Install concrete loading pad, bench, and trash can					<u>Monthly Remarks</u> Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.					On Hold <input type="checkbox"/>
---	-----	------------	---	--	--	--	--	--	--	--	--	--	---	--	--	--	--	----------------------------------

Survey

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02777-Manchester Lakes Dr SB @ Schoonmaker Ct			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.									
4YP202-02777			PM UTL:																					
TS-000014-046	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8. Construction NTP 11/10/21, scheduled completion 12/24/21. Substantially complete 12/1/21. VDOT inspection requested 6/6/22. VDOT permit release pending.									
4YP202-02817			PM UTL:																					
TS-000016-055	\$35,000		PM LAD:																					
	\$35,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Post-Construction</b>																								
03069-Park Meadow Dr WB @ Meadow Wood Ln			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Sully	PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bench, bike rack, and trash can.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.									
4YP202-03069			PM UTL:																					
TS-000019-008	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								
03096-Pole Rd SB @ Orville St			03/22	NA	09/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011		Mount Vernon	PM TDD: Zahirieh, Shahla						Install concrete loading pad and drainage improvements.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.									
4YP202-03096			PM UTL:																					
TS-000016-057	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>03166-Rose Hill Dr NB @ Leewood Dr</b></p> <p>NA NA NA NA 07/22 08/22 08/22 NA NA NA NA NA NA NA NA 10/22 12/22 12/22 12/22 04/23 04/23</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Guizada Hinojosa, Sergio      Intall shelter, bench, and trash can.      Final design is in progress.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD: Carlin, Craig</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>03807 Wiehle Avenue NB @ North Shore Drive</b></p> <p>02/20 NA NA 06/20 12/20 08/21 TBD 04/21 NA NA TBD TBD NA NA NA TBD TBD TBD 10/2021 12/21 TBD</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Hojatzadeh, Max      Install bus pad, bench, &amp; trash can, add curb-abutted sidewalk at intersection of Wiehle Ave &amp; North Shore Dr. Add CG-12 to both corners of intersection &amp; 50' sidewalk to existing sidewalk.</p> <p>PM UTL:</p> <p>PM LAD: Najeeb, Mohammed</p> <p>PM UDCD:</p> <p>PM CPTED:</p> <p>Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.</p> <p>On Hold <input checked="" type="checkbox"/></p>																							
<p><b>03874-Greensboro Dr @ Spring Hill Rd</b></p> <p>NA NA NA NA 07/22 08/22 08/22 NA NA NA NA NA NA NA NA 10/22 12/22 12/22 12/22 03/23 03/23</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Guizada Hinojosa, Sergio      Install loading pad.      Final design is in progress.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD: Carlin, Craig</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																							
<p><b>04000 Elden St SB @ Alabama Dr</b></p> <p>09/20 NA NA 10/20 12/20 02/22 05/22 NA NA NA NA NA NA NA NA 06/22 07/22 08/22 10/22 05/21 12/22</p> <p><u>Project Manager/Assignments</u>      <u>Project Description</u>      <u>Monthly Remarks</u></p> <p>PM TDD: Hojatzadeh, Max      Install concrete bus pad, shelter, bench, and trash can      Final construction package submitted to UDCD on 6/21/22. UDCD Task Order #13. Permit received 5/24/22 from Town of Herndon.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCD:</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<b>05447 Westmoreland St NB @ Hopewood Dr</b>		07/21	NA	11/21	12/21	06/22	02/23	02/23		NA	NA	07/22	01/23	NA	NA	NA	03/23	NA	NA	05/23	06/23	06/23
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville	PM TDD: Nabavi, Seyed					Construct a bus pad at the NE corner of Westmoreland Street and Hopewood Drive.					Final Design is completed. LAD NTP sent on 7/6/22. Project to utilize Countywide permit for the bus pad installation.										
4YP202-05447		PM UTL:																				
TS-000012-029	\$0	PM LAD: Wilson, Nicole																				
	\$0	PM UDCD:																				
		PM CPTED:																				
<b>Land Acquisition</b>																						
<b>06118-Rolling Rd NB @ Edinburgh Dr</b>		04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21	
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark					Install shelter, bench, and trash can.					VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3. Substantially complete 6/23/21. Building inspection passed 8/18/21. VDOT inspection requested 6/6/22. VDOT permit release pending.										
4YP202-06118		PM UTL:																				
TS-000016-052	\$50,000	PM LAD:																				
	\$0	PM UDCD: Carlin, Craig																				
		PM CPTED:																				
<b>Post-Construction</b>																						
<b>06416-Parkers Ln NB @ Sherwood Hall Ln</b>		03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	TBD	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon	PM TDD: Zahirieh, Shahla					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.					Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.										
4YP202-06416		PM UTL:																				
TS-000016-058	\$0	PM LAD:																				
	\$0	PM UDCD:																				
		PM CPTED:																				
<b>Survey</b>																						
<b>5000999 Carlin Springs Road NB, North of 7-11</b>		02/20	NA	NA	07/20	10/20	10/21	09/22	01/21	NA	NA	01/21	08/22	NA	NA	NA	10/22	11/22	11/22	11/22	04/22	02/23
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mason	PM TDD: Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.					Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Based on input received from meeting held on 6/13/22 with Transit and LAD, consultant requested to revise design. Meeting held 7/12/22 with district Supervisor's office to discuss proposed scope revision. On 7/13/22, Supervisor's office directed staff to proceed with project as designed. Schedule adjusted due to delay in land acquisition completion.										
4YP202-5000999		PM UTL:																				
TS-000015-025	\$20,000	PM LAD: Strayhorne, Robert																				
	\$20,000	PM UDCD:																				
		PM CPTED:																				
<b>Land Acquisition</b>																						

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p><b>5001008 Carlin Springs Road NB @ Columbia Pike</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-5001008                      TS-000015-024</p> <p>Mason</p> <p>\$20,000 \$20,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD: Strayhorne, Robert                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      Install loading pad, sidewalk along with drainage improvements and associated grading work.</p> <p><u>Monthly Remarks</u>                      Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Based on input received from meeting held on 6/13/22 with Transit and LAD, consultant requested to revise design. Meeting held 7/12/22 with district Supervisor's office to discuss proposed scope revision. On 7/13/22, Supervisor's office directed staff to proceed with project as designed. Schedule adjusted due to delay in land acquisition completion.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>5001355-Lee Hwy WB @ Bisvey Dr</b></p> <p><b>Bus Stop Improvements</b>                      124/400-C40011                      4YP202-5001355                      TS-000017-044</p> <p>Providence</p> <p>\$0 \$0</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Zahirieh, Shahla                      PM UTL:                      PM LAD:                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      Install concrete loading pad, bench, and sidewalk.</p> <p><u>Monthly Remarks</u>                      Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.</p> <p>On Hold <input type="checkbox"/></p>																									
<p><b>5001914 Patrick Henry Dr NB @ Greenwood Dr</b></p> <p><b>MSMD Bus Shelter Replacement</b>                      303/300-C30010                      CR-000007-002-0                      CR-000007-002</p> <p>Mason</p> <p>\$73,000 \$73,000</p> <p><u>Project Manager/Assignments</u>                      PM TDD: Madhusudhan, Galappa                      PM UTL:                      PM LAD: Campbell, Jocelyn                      PM UDCC:                      PM CPTED:</p> <p><u>Project Description</u>                      Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.</p> <p><u>Monthly Remarks</u>                      Countywide permit package in progress. Land acquisition completed 7/1/22. LAD NTP 4/4/22. Land rights on 1 of 1 properties have been acquired.</p> <p>On Hold <input type="checkbox"/></p>																									

Jul 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>5001177 Patrick Henry Drive NB @ Brook Drive</b>			04/21	08/21	10/21	NA	12/21	07/22	01/23	07/22	NA	NA	07/22	01/23	NA	NA	NA	02/23	03/23	03/23	03/23	03/23	08/23
<b>MSMD Bus Shelter Replacement 303/300-C30010</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>CR-000007-003-0</b>			PM TDD: Madhusudhan, Galappa				Loading pad with bench, trash can, sidewalk, detectable warning surface along with associated grading.				Final Design in progress. Revised plans/plats received 7/1/22. LAD NTP re-issued 7/6/22.												
<b>CR-000007-003</b>		\$53,000	PM UTL:																				
		\$53,000	PM LAD: Campbell, Jocelyn																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>00953 Richmond Hwy NB @ Woodlawn Trail</b>			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	06/22	08/22	11/22
<b>MSMD Bus Shelter Replacement 303/300-C30010</b>	Mount Vernon		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>CR-000007-004-0</b>			PM TDD: Madhusudhan, Galappa				Concrete shelter pad with bench, trash can along with associated grading.				CN NTP 6/6/22, scheduled completion 11/13/22. Part of UDCCD Task Order #12. Final Construction package submitted to UDCCD 4/26/22. Building permit for shelter received 4/19/22. Countywide permit package submitted to VDOT on 3/31/22. Final design received 12/9/21.												
<b>CR-000007-004</b>		\$48,000	PM UTL:																				
		\$48,000	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>5001687 Chain Bridge Rd NB @ Brawner St</b>			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	06/22	08/22	11/22
<b>MSMD Bus Shelter Replacement 303/300-C30010</b>	Dranesville		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>CR-000007-005-0</b>			PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.				CN NTP 6/6/22, scheduled completion 11/13/22. Part of UDCCD Task Order #12. Final Construction package submitted to UDCCD 4/26/22. Building permit for bus shelter received 4/20/22. Countywide permit package submitted to VDOT on 3/31/22. Final design received 12/9/21.												
<b>CR-000007-005</b>		\$68,000	PM UTL:																				
		\$68,000	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>05991 Columbia Pike WB @ John Marr Dr</b>			04/21	08/21	10/21	NA	12/21	07/22	11/22	02/22	NA	NA	04/22	10/22	NA	NA	NA	12/22	01/23	01/23	01/23	03/23	05/23
<b>MSMD Bus Shelter Replacement 303/300-C30010</b>	Mason		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>CR-000007-006-0</b>			PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.				Final Design in progress. LAD NTP re-issued 4/18/22. Land rights on 0 of 2 properties have been acquired.												
<b>CR-000007-006</b>		\$73,000	PM UTL:																				
		\$73,000	PM LAD: Campbell, Jocelyn																				
			PM UDCCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							

Jul 2022

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	Current TPE (\$)																													
Project Status	FUT (\$)																													
01241 Arlington Dr EB @ Richmond Hwy		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD							
MSMD Bus Shelter Replacement 303/300-C30010 CR-000007-007-0 CR-000007-007		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Loading pad with bench and sidewalk along with associated grading.					<u>Monthly Remarks</u> Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.					On Hold <input type="checkbox"/>													
Mount Vernon																														
	\$0																													
	\$0																													
Survey																														
01655 Commerce St WB @ Brandon Ave		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD							
MSMD Bus Shelter Replacement 303/300-C30010 CR-000007-008-0 CR-000007-008		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.					<u>Monthly Remarks</u> Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.					On Hold <input type="checkbox"/>													
Lee																														
	\$0																													
	\$0																													
Survey																														
00635 Fordson Rd NB @ Cyrene Blvd		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD							
MSMD Bus Shelter Replacement 303/300-C30010 CR-000007-009-0 CR-000007-009		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Loading pad, bench and sidewalk along with associated grading.					<u>Monthly Remarks</u> Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.					On Hold <input type="checkbox"/>													
Lee																														
	\$0																													
	\$0																													
Survey																														
01178 Fordson Rd NB @ McDonald's Entrance		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD							
MSMD Bus Shelter Replacement 303/300-C30010 CR-000007-010-0 CR-000007-010		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Concrete pad with bench and sidewalk along with associated grading.					<u>Monthly Remarks</u> Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.					On Hold <input type="checkbox"/>													
Lee																														
	\$0																													
	\$0																													
Survey																														



Jul 2022

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>02416 Huntington Ave EB @ Hunting Creek Rd</b>		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010	Mount Vernon	PM TDD: Madhusudhan, Galappa					Loading pad, shelter, bench, trash can, sidewalk along with associated grading.					Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.											
CR-000007-011-0		PM UTL:																					
CR-000007-011	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Survey</b>																							
<b>02475 John Marr Dr NB @ Tom Davis Dr</b>		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010	Mason	PM TDD: Madhusudhan, Galappa					Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.					Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.											
CR-000007-012-0		PM UTL:																					
CR-000007-012	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Survey</b>																							
<b>03140 Richmond Hwy NB @ Cooper Rd</b>		05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010	Mount Vernon	PM TDD: Madhusudhan, Galappa					Concrete pad with bench, sidewalk, and curb ramp along with associated grading.					Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete. Project cancelled due to conflict with BRT project.											
CR-000007-013-0		PM UTL:																					
CR-000007-013	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Survey</b>																							
<b>03180 Richmond Hwy SB @ Shannons Green Way</b>		05/22		TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>MSMD Bus Shelter Replacement</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
303/300-C30010	Lee	PM TDD: Madhusudhan, Galappa					Concrete pad with bench, sidewalk, and curb ramp along with associated grading.					Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete. Project cancelled due to conflict with BRT project.											
CR-000007-014-0		PM UTL:																					
CR-000007-014	\$0	PM LAD:																					
	\$0	PM UDCD:																					
		PM CPTED:																					
<b>Survey</b>																							

Jul 2022

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	Current TPE (\$)																													
Project Status	FUT (\$)																													
<b>03299 Sherwood Hall WB @ Richmond Hwy</b>																														
MSMD Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>										
303/300-C30010	Mount Vernon	PM TDD:	Madhusudhan, Galappa			Loading pad, bench, and sidewalk along with associated grading.						Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.																		
CR-000007-015-0		PM UTL:																												
CR-000007-015	\$0	PM LAD:																												
	\$0	PM UDCD:																												
		PM CPTED:																												
<b>Survey</b>																														
<b>03356 South Kings Hwy NB @ Furman Ln</b>																														
MSMD Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>										
303/300-C30010	Lee	PM TDD:	Madhusudhan, Galappa			Concrete pad, bench, and sidewalk along with associated grading.						Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete. Project cancelled due to conflict with BRT project.																		
CR-000007-016-0		PM UTL:																												
CR-000007-016	\$0	PM LAD:																												
	\$0	PM UDCD:																												
		PM CPTED:																												
<b>Survey</b>																														
<b>Westmoreland Street and Hopewood Drive Intersection Improvements</b>																														
Dranesville District		07/21	NA	11/21	12/21	05/22	09/23	07/22	NA	NA	NA	NA	NA	NA	NA	08/22	09/22	09/22	09/22	06/24	11/22	On Hold <input type="checkbox"/>								
303/300-C30010	Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
ST-000005-005-0		PM TDD:	Nabavi, Seyed			Install median refuge at Westmoreland Street and Hopewood Drive and new crosswalk						<b>TPP ID #21001.</b> Final design distributed for review 5/20/22. Scope revised to crosswalk and refuge island only. Bus stop relocation to become separate project. To be constructed under Countywide permit.																		
ST-000005-005	\$230,000	PM UTL:																												
	\$0	PM LAD:																												
		PM UDCD:																												
		PM CPTED:	Askarzadeh, Negin																											
<b>Design</b>																														
<b>Beverly Road Pedestrian Improvements</b>																														
Dranesville District		02/22	04/22	08/22	NA	11/22	04/23	04/23	11/22	NA	NA	11/22	03/23	TBD	TBD	NA	06/23	07/23	08/23	09/23	01/24	01/24	On Hold <input type="checkbox"/>							
303/300-C30010	Dranesville	<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																
ST-000005-006-0		PM TDD:	Shahnaj, Sonia			Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive						Intermediate design is in progress.																		
ST-000005-006	\$437,000	PM UTL:																												
	\$329,000	PM LAD:																												
		PM UDCD:																												
		PM CPTED:																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Elm Street Pedestrian Improvements</b>			02/22	03/22	08/22	12/22	03/23	06/23	06/23	12/22	TBD	NA	01/23	05/23	TBD	TBD	NA	08/23	09/23	10/23	11/23	03/24	03/24
<b>303/300-C30010</b>	Dranesville		<u>Project Manager/Assignments</u> PM TDD: Guizada Hinojosa, Sergio						<u>Project Description</u> Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive						<u>Monthly Remarks</u> TO finalized 5/25/22 and NTP issued on 5/31/22. Intermediate design underway.						On Hold <input type="checkbox"/>		
<b>ST-000005-007-0</b>			PM UTL:																				
<b>ST-000005-007</b>		\$279,000	PM LAD:																				
		\$218,000	PM UDCD:																				
			PM CPTED:																				

Design

<b>Stonecroft Boulevard Widening Sully Police Station</b>			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>304/300-C30050</b>	Sully		<u>Project Manager/Assignments</u> PM TDD: Minnix, Wesley						<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard						<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.						On Hold <input type="checkbox"/>		
<b>009217-0</b>			PM UTL: Nguyen, Tan																				
<b>5G25-064-000</b>		\$800,678	PM LAD: Kresge, Carol																				
		\$0	PM UDCD:																				
			PM CPTED: Guarino, Michael																				

Construction

<b>Jefferson Manor Improvements Phase IIIA</b>			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
<b>304/300-C30050</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa						<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						<u>Monthly Remarks</u> <b>TPP ID#220.</b> Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. Additional VDOT punch list received 2/24/22.						On Hold <input type="checkbox"/>		
<b>2G25-097-000-0</b>			PM UTL: Nguyen, Tan																				
<b>2G25-097-000</b>		\$2,802,722	PM LAD: Shubert, Beth																				
		(\$497,278)	PM UDCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				

Post-Construction

<b>Oakwood Road Street Acceptance</b>			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>304/300-C30050</b>	Lee		<u>Project Manager/Assignments</u> PM TDD: Dodge, Christina						<u>Project Description</u> Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.						<u>Monthly Remarks</u> Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCD punch list received 9/3/21. Utility as-built package submitted 1/27/22. Public hearing for abandonment of portion of Oakwood Road held 1/25/22. Meeting with VDOT Permits held 2/9/22. Video pipe inspection report received 5/18/22 and is under review.						On Hold <input type="checkbox"/>		
<b>2G25-122-000-0</b>			PM UTL:																				
<b>2G25-122-000</b>		\$700,000	PM LAD: Popoola, Larry																				
		\$500,000	PM UDCD:																				
			PM CPTED:																				

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	
<b>Pedestrian Improvements - Bond Funded</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ayers, Robert			PM UTL: Nguyen, Tan			PM LAD: Cate, Dennis			PM UDCD: Samiyi, Bijan			PM CPTED:			Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park.						
4YP201-PB023		\$5,000,000																						
ST-000021-023		(\$100,000)																						
<b>Post-Construction</b>																								
North Chambliss St./Beauregard St.			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Nabavi, Seyed			PM UTL: Nguyen, Tan			PM LAD: Alcon, Kelly			PM UDCD: Metafria, Fasika			PM CPTED: Stevens, Daniel			Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.						
5G25-059-003-0		\$800,000																						
5G25-059-003		\$0																						
<b>Post-Construction</b>																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	08/22	12/20	12/20	NA	12/20	05/22	04/22	04/23	NA	02/23	03/23	04/23	05/23	11/24	05/25	
<b>Spot Roadway Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed			PM UTL: Maisel, Michael			PM LAD: Strayhorne, Robert			PM UDCD: Lim, Vannak			PM CPTED: Aguayo, Vanessa			Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						
5G25-059-007-0		\$18,000,000																						
5G25-059-007		\$4,907,925																						
<b>Utility Relocation</b>																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	07/22	07/22	08/22	05/20	02/23	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa			PM UTL: Maisel, Michael			PM LAD: Najeeb, Mohammed			PM UDCD: Stevens, Michael			PM CPTED: Askarzadeh, Negin			Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						
5G25-060-020-0		\$1,650,000																						
5G25-060-020		\$0																						
<b>Bid Advertisement</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					

Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd. 12/17 02/18 08/18 09/19 05/23 08/23 08/23 10/22 03/21 NA 11/22 07/23 07/23 11/23 NA 09/23 10/23 11/23 12/23 08/24 08/24 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Providence  
**5G25-060-023-0**  
**5G25-060-023** \$1,800,000  
 \$489,143

Project Manager/Assignments  
 PM TDD: El Kaissi, Mohamad  
 PM UTL: Maisel, Michael  
 PM LAD: Najeeb, Mohammed  
 PM UDCC: Cutler, Tom  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd

Monthly Remarks  
**TPP ID#102.** Memorandum presenting few design options in response to VDOT L&D reviewer's comments was submitted to VDOT on 6/16/22. Land rights on 3 of 7 properties have been acquired. All utility plans received (DVP, Cox, Verizon). Awaiting ROW completion prior to commencing relocation construction. Land Acquisition paused on 3 properties until design is approved by VDOT. Schedule adjusted due to design review and resolution of VDOT comments.

Land Acquisition

Rolling Rd. Walkway - Roxbury Av - Tuttle Rd. 02/16 09/16 04/17 02/18 04/20 09/18 07/20 01/18 02/20 NA 02/20 04/20 04/20 09/20 NA 09/20 10/20 11/20 01/21 06/19 04/22 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Braddock  
**5G25-060-036-0** Springfield  
**5G25-060-036** \$2,000,000  
 \$0

Project Manager/Assignments  
 PM TDD: Marsh, Dennis  
 PM UTL: Maisel, Michael  
 PM LAD: Alcon, Kelly  
 PM UDCC: Stevens, Michael  
 PM CPTED: Abifadel, Gibran

Project Description  
 Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road

Monthly Remarks  
**TPP ID#167.** Construction substantially completed 4/22/22. VDOT inspection requested 5/9/22.

Post-Construction

Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr 06/18 08/18 02/19 10/19 02/20 01/21 06/20 NA NA NA NA NA 05/20 12/20 NA 11/20 11/20 11/20 12/20 04/22 04/21 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Hunter Mill  
**5G25-060-040-0**  
**5G25-060-040** \$359,486  
 \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL: Pugh, Richard  
 PM LAD: Shubert, Beth  
 PM UDCC: Samiyi, Bijan  
 PM CPTED: Steinhilber, Will

Project Description  
 Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive

Monthly Remarks  
**TPP ID#176.** Construction substantially completed on 4/30/21. Punch list items completed. VDOT reinspection requested 5/23/22. Awaiting permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.

Post-Construction

Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave 11/17 12/17 11/18 06/19 08/20 05/21 09/22 11/20 02/21 NA 02/21 06/22 06/22 11/22 NA 10/22 11/22 12/22 01/23 05/22 10/23 On Hold

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-043-0**  
**5G25-060-043** \$5,250,000  
 \$251,934

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Pugh, Richard  
 PM LAD: Monahan, Clyde  
 PM UDCC: McCorkle, Lisa  
 PM CPTED: Lilley, Ronald

Project Description  
 Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue

Monthly Remarks  
**TPP ID#205.** VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020. Dominion given NTP to relocate facilities.

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr 08/17 11/17 07/18 09/20 06/22 07/20 06/23 08/22 09/22 NA 09/22 05/23 05/23 08/23 NA 07/23 09/23 10/23 11/23 04/22 11/24

**Design**

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-044-0**  
**5G25-060-044** \$7,750,000  
 \$6,269,982

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Pugh, Richard  
 PM LAD: Alcon, Kelly  
 PM UDCCD: Metafria, Fasika  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Construct 1,550 LF of 9-foot wide, curb abutted sidewalk

Monthly Remarks  
**TPP ID#234.** Final design distributed for review 6/15/22. Utility relocation designs are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.

On Hold

Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct 06/16 08/16 12/16 07/17 01/18 09/18 06/19 08/17 NA NA 04/18 05/19 05/19 10/19 NA 12/19 01/20 01/20 03/20 08/19 06/20

**Design**

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-045-0**  
**5G25-060-045** \$1,743,863  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL: Nguyen, Tan  
 PM LAD: Bailey, Stephen  
 PM UDCCD: Stevens, Michael  
 PM CPTED: Abifadel, Gibran

Project Description  
 Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter

Monthly Remarks  
**TPP ID#235.** Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.

On Hold

Lincolnia Rd Sidewalk & Spot Improvements 02/20 NA NA 06/20 03/21 08/21 01/22 10/20 NA NA 11/20 12/21 01/21 06/21 NA 02/22 NA NA 03/22 08/21 08/22

**Design**

**Pedestrian Improvements 2014**  
**304/300-C30050** Mason  
**5G25-060-048-0**  
**5G25-060-048** \$1,100,000  
 \$0

Project Manager/Assignments  
 PM TDD: Nabavi, Seyed  
 PM UTL: Nguyen, Tan  
 PM LAD: Shubert, Beth  
 PM UDCCD: Metafria, Fasika  
 PM CPTED: Stevens, Daniel

Project Description  
 Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court

Monthly Remarks  
**TPP ID#320.1** Construction 90% complete. NTP to contractor was issued on 3/21/22, scheduled completion 8/18/22. VDOT's concurrence on reimbursing cost for pipe repair received on 4/8/22. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Delay in permit and construction start due to coordination with VDOT on payment for storm sewer pipe inspection.

On Hold

Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG) 04/22 06/22 NA

**Design**

**RMAG Phase II 2014**  
**304/300-C30050** Hunter Mill  
**5G25-062-010-0**  
**5G25-062-010** \$3,000,000  
 \$1,466,514

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Luo, Caijun

Project Description  
 At grade crossing of trail at Dulles Toll Road on-ramp

Monthly Remarks  
**TPP ID# 189.09 RMAG ID#.** NTP letter 4/5/22. Preliminary design distributed 6/30/22. Utility designation is underway.

On Hold

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Bluemont Way - Disc St Ped Br - Reston Pkwy</b>			11/16	NA	11/17	04/19	02/21	03/20	08/22	11/20	NA	NA	12/20	06/22	NA	NA	NA	09/22	10/22	11/22	12/22	03/21	06/23
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Fasceski, Jeff						Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way						<b>TPP ID#189.11 RMAG ID#38.</b> Land acquisition completed 6/28/22. Land rights on 4 of 4 properties have been acquired. Working on nutrient credit purchase and VDOT permit. Need to resubmit Stormwater Detention Exception. Received VDOT checklist with no comments 10/12/21. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.								
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011	\$1,350,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Carlin, Craig																				
			PM CPTED: Guarino, Michael																				

On Hold

Design

<b>Sunrise Valley Dr - Reston Assoc Entrance</b>			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
<b>RMAG Phase II 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla						Provide pedestrian crosswalk on the east leg of the intersection						<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.								
5G25-062-014-0			PM UTL:																				
5G25-062-014	\$138,199		PM LAD: Monahan, Clyde																				
	\$0		PM UDCCD:																				
			PM CPTED: Malik, Zuhra																				

07/2019 On Hold

Construction

<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	04/23
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Hunter Mill	PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						<b>TPP ID#121</b> Construction NTP 5/2/22. completion scheduled for 4/28/23. Completion schedule adjusted per feedback from contractor that more time is necessary due to material availability/supply issues.								
ST-000036-009-0			PM UTL: Maisel, Michael																				
ST-000036-009	\$2,250,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				

On Hold

Construction

<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	08/22
<b>County-Maintained Pedestrian Imp - 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050		Dranesville	PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#140.</b> Construction is 65% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 8/8/22. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue. Construction completion date adjusted to reflect 270 day contract duration from NTP.								
ST-000036-010-0			PM UTL: Pugh, Richard																				
ST-000036-010	\$1,400,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Kirby Road Walkway - Halsey Rd. - Franklin Ave 04/16 10/16 09/17 07/18 01/20 01/19 07/20 12/18 NA NA 12/18 08/19 08/19 07/20 NA 03/21 04/21 05/21 06/21 12/19 08/22

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Dranesville  
**ST-000036-011-0**  
**ST-000036-011** \$1,700,000  
 \$0

Project Manager/Assignments  
 PM TDD: Turner, Latesa  
 PM UTL: Pugh, Richard  
 PM LAD: Strayhorne, Robert  
 PM UDCCD: Lim, Vannak  
 PM CPTED: Chellappa, Smitha

Project Description  
 Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road

Monthly Remarks  
**TPP ID#141.** Construction is 65% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 8/8/22. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road. Construction completion date adjusted to reflect 270 day contract duration from NTP.

On Hold

Construction

Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines 01/18 04/18 02/19 08/21 06/22 11/20 06/23 05/22 07/22 NA 08/22 05/23 11/22 11/23 NA 11/23 11/23 12/23 01/24 11/21 01/25

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Sully  
**ST-000036-013-0**  
**ST-000036-013** \$6,350,000  
 \$1,350,000

Project Manager/Assignments  
 PM TDD: Fasceski, Jeff  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Alcon, Kelly  
 PM UDCCD:  
 PM CPTED: Stevens, Daniel

Project Description  
 Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road

Monthly Remarks  
**TPP ID#162.** Addressing comments for Final plan submission. CIM held 1/20/22. No significant feedback from residents to impact design. Revised plats submitted on 5/26/22 and currently under review. Once approved, utility plats will be ordered. LAD NTP will be submitted after utility plats are finalized. Meeting with tree assessment scheduled for 8/3. Results from assessment to be incorporated into Final plans. Schedule will be updated after Final Plan submission and LAD NTP. Finalizing amendment approval for archaeological study.

On Hold

Design

Westmoreland St. Walkway - Kirby Rd. - Lemon Rd. 07/21 01/22 07/22 12/22 04/23 02/24 01/24 04/23 TBD NA 06/23 01/24 TBD TBD NA 04/24 05/24 06/24 07/24 04/25 04/25

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Dranesville  
**ST-000036-015-0**  
**ST-000036-015** \$3,000,000  
 \$1,500,000

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED: Askarzadeh, Negin

Project Description  
 Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings

Monthly Remarks  
**TPP ID#186.** Intermediate design distributed for review 7/18/22. Utility designation received 4/20/22. Received survey on 11/15/21.

On Hold

Design

Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr. 04/16 07/16 10/16 06/17 10/17 09/18 08/18 10/17 NA NA 10/17 05/18 06/18 10/18 NA 03/19 03/19 03/19 04/19 12/19 10/19

**County-Maintained Pedestrian Imp - 2014**  
**304/300-C30050** Mount Vernon  
**ST-000036-016-0**  
**ST-000036-016** \$1,213,882  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Construct 5-foot sidewalk along west side of Old Mount Vernon Road

Monthly Remarks  
**TPP ID#191.** VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.

On Hold

Post-Construction



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Telegraph Road Walkway Ph II - Pike to Wilton			06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-------	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 ST-000036-017-0 ST-000036-017	Lee		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCC: PM CPTED: Abifadel, Gibran					<u>Project Description</u> Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps					<u>Monthly Remarks</u> <b>TPP ID#180.02. TPP ID#180.02.</b> Meeting with CPTED to discuss advance preliminary design analysis recommendations and next steps held on 3/31/22. Preliminary design analysis completed. Project to include concrete sidewalk along the off-road alignment crossing Pike Branch. Project briefing with Supervisor Lusk held on 6/1/22. A field walk with Supervisor Lusk is scheduled for 8/4/22. Task Order for final design is under review.											On Hold <input type="checkbox"/>
		\$7,100,000																						
		\$5,568,270																						

Design

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>County-Maintained Bike/Trail Imp - 2014</b> 304/300-C30050 ST-000037-003-0 ST-000037-003	Braddock		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCC: Bhinge, Deepak PM CPTED: Wynands, Nicole					<u>Project Description</u> Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows					<u>Monthly Remarks</u> <b>TPP ID#346.</b> Construction substantially complete 3/7/22. Ribbon cutting ceremony held 3/20/22. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail. VDOT permit released 5/18/22. LDS bond release in progress.											On Hold <input type="checkbox"/>
		\$2,522,841																						
		\$0																						

Post-Construction