

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/24	04/22	04/22	08/22	09/22	12/22	11/20	07/24
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Shahnaj, Sonia						Construct bicycle and pedestrian grade separated crossing						UPC #107439. RMAG ID# 5.: Construction is 60% complete. Pedestrian bridge erection 4/13/24. Verizon relocations completed. Cox relocation still on-going. Lumen and Comcast coordinating relocations during construction.								
RMAG-102			PM UTL: Pugh, Richard																				
AA1400102-13	\$14,590,985		PM LAD: Alcon, Kelly																				
	\$250,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Aguayo, Vanessa																				
Construction																							
			11/19	01/20	07/20	10/20	07/21	01/22	09/22	06/21	NA	12/21	12/21	03/22	05/22	08/22	04/23	05/23	05/23	06/23	12/23	07/23	04/24
Wolftrap Elementary School SRTS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Hojatzadeh, Max						Provide protected crosswalk at Beulah Road and Talisman Drive						UPC #113637. Construction 60% completed.								
SRTS-150			PM UTL: Yusufoglu, Eldar																				
AA1400150-19	\$590,185		PM LAD: Guy, Sarah																				
	\$0		PM UDCCD: Walelign, Mahlet																				
			PM CPTED: Stevens, Daniel																				
Construction																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	12/22	03/23	06/24	12/22	03/23	NA	12/22	04/24	06/23	12/24	NA	09/24	11/24	12/24	02/25	10/24	11/25
RMAG Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia						Improve existing walkway and install missing link approximately 1,500 LF on the north side of Sunrise Valley Drive.						TPP ID# 189.04. RMAG ID# 4 LAD NTP issued on 12/16/22. Land rights on 8 of 12 properties have been acquired. BOS public hearing for land acquisition 3/19/24. Received new comments from VDOT TE on 3rd Final Plans 4/8/24. Lumen relocation completed in February 2024. NTP issued for Cox relocation 3/6/24, MCI (XO) 3/12/24. Coordination with other utilities including Dominion, Fiber Light, Verizon and Zayo are ongoing. Some of the utility adjustments will be done during construction.								
2G40-085-002-0			PM UTL: Maisel, Michael																				
2G40-085-002	\$5,000,000		PM LAD: Guy, Sarah																				
	\$0		PM UDCCD: Teshome, Demelew																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Roberson, Jeanmarie						Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is in progress. Feedback to FCDOT is pending.								
2G40-086-014-A-0			PM UTL: Maisel, Michael																				
2G40-086-014	\$549,908		PM LAD:																				
	\$0		PM UDCCD: Stevens, Michael																				
			PM CPTED: Stevens, Daniel																				
Post-Construction																							

Project Name																								
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates								
Project/Sub Project #							Permit Submission																	
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status	FUT (\$)																							
Creek Crossing E - Fairway Drive to Old Courthouse Rd.		12/21	NA	NA	01/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
CSYP C&I Bike & Pedestrian Program 124/400-C40011 2G40-088-011-0 2G40-088-011		Hunter Mill	PM TDD: Madhusudhan, Galappa PM UTL:		Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					Received final TPEs from consultant on 4/8/24 for Town and County portions along with additional sidewalk added to scope on 12/18/23. County in process of preparing addendum to agreement with Town for additional funding needed to complete Design. Pre-final design distributed for review 1/19/23, comments received 2/21/23. Town initiated design activities in December 2021. CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design.														
		\$5,000,000	PM LAD: Mohammed, Nazaneen																					
		\$2,000,000	PM UDCCD:																					
			PM CPTED: Bandy, Audra																					
Design																								
02151 Glade Dr SB @ Dosinia Ct		11/23	NA	04/24	NA	07/24	03/25	05/25	08/24	TBD	NA	09/24	04/25	TBD	TBD	NA	06/25	07/25	07/25	07/25	09/25	11/25		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Bus Stop Improvements 124/400-C40011 4YP202-02151 TS-000013-053		Hunter Mill	PM TDD: Madhusudhan, Galappa PM UTL:		Loading pad with bench and associated tree pruning					Intermediate design plans received on 4/2/24.														
		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
03386 South Lakes Dr WB @ Seahawks Dr		12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Bus Stop Improvements 124/400-C40011 4YP202-03386 TS-000013-052		Hunter Mill	PM TDD: Ahangari, Samira PM UTL:		Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Intermediate design is in progress. Concept design received on 2/23/24.														
		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
03800 Wiehle Ave @ Isaac Newton Sq		03/24	NA	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>												
Bus Stop Improvements 124/400-C40011 4YP202-03800 TS-000013-055		Hunter Mill	PM TDD: Ahangari, Samira PM UTL:		Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can					Survey notification letter sent 3/25/24. Survey requested 3/25/24. NTP issued to design consultant 3/28/24.														
		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
04732 Wiehle Ave NB @ Roger Bacon Dr			11/23	NA	04/24	NA	06/24	03/25	04/25	07/24	TBD	NA	08/24	03/25	TBD	TBD	NA	05/25	06/25	06/25	06/25	09/25	10/25	
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa		Install bench to existing pad				Intermediate design plans received on 4/2/24.															
4YP202-04732			PM UTL:																					
TS-000013-054	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
06408 Hunters Woods Plz			12/23	NA	05/24	NA	09/24	12/25	09/25	12/24	TBD	NA	01/25	08/25	TBD	TBD	NA	11/25	12/25	12/25	12/25	10/26	07/26	
Bus Stop Improvements			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
124/400-C40011	Hunter Mill		PM TDD: Ahangari, Samira		Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Intermediate design is in progress. Concept design received on 2/23/24.															
4YP202-06408			PM UTL:																					
TS-000013-050	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	04/19	01/20	06/20	05/22	03/23	12/20	12/20	NA	12/20	05/22	04/22	10/23	NA	06/23	07/23	09/23	10/23	11/24	12/25	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed		Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.				TPP ID # 35. Construction 10% complete. Construction NTP 2/21/24, scheduled completion 12/21/25. Pre-con meeting 1/25/24. Verizon relocation completed except for 1 pole. Conflict with overhead lines being coordinated due to potential clearance issue.															
5G25-059-007-0			PM UTL: Maisel, Michael																					
5G25-059-007	\$19,500,000		PM LAD: Strayhorne, Robert																					
	\$1,322,777		PM UDCCD: McCorkle, Lisa																					
			PM CPTED: Aguayo, Vanessa																					
Construction																								
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)			10/23	NA	04/24	09/24	04/25	05/26	05/26	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	06/26	07/26	09/26	10/26	01/27	01/28	01/28
RMAG Phase II 2014			<u>Project Manager/Assignments</u>		<u>Project Description</u>				<u>Monthly Remarks</u>														On Hold <input type="checkbox"/>	
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla		At grade crossing of trail at Dulles Toll Road on-ramp				TPP ID# 189.09 RMAG ID#. VDOT and County clarifications on preliminary design phase (phase I) will be used for programming of final design and construction (phase II). Intermediate design distributed for review 4/24/24.															
5G25-062-010-0			PM UTL: Nguyen, Tan																					
5G25-062-010	\$3,250,000		PM LAD:																					
	\$328,775		PM UDCCD:																					
			PM CPTED: Luo, Caijun																					
Design																								

Project Name		District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Fund #	Project/Sub Project #		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	12/22	03/20	04/24	11/20	NA	NA	12/20	06/22	NA	NA	NA	05/24	06/24	06/24	07/24	03/21	02/25
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCCD: Carlin, Craig PM CPTED: Beall, James				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. VDOT permit applications submitted 4/22/24. Updated Project Data Sheet approved by LDS on 4/8/24. Preparing CN Authorization package. One Verizon manhole top to be adjusted during construction. Cogent to coordinate with contractor to protect fiber conduits when retaining wall is removed.												
		\$1,200,000																					
		\$0																					
Design																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Luo, Caijun				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
		\$138,199																					
		\$0																					
Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	06/23
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-009-0 ST-000036-009		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				<u>Project Description</u> Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road				<u>Monthly Remarks</u> TPP ID#121 VDOT permit completed 2/22/24. Construction substantially completed on 6/16/23. VDOT permit revision resubmitted 11/6/23 and approved 1/19/24. Contractor submitted VPDES CGP Notice of Termination to LDS on 11/2/23.												
		\$2,250,000																					
		\$0																					
Post-Construction																							
Bluemont Way/Explorer St			04/23	09/23	09/23	10/23	12/23	02/25	02/25	03/24	NA	NA	04/24	12/24	NA	NA	NA	04/25	05/25	05/25	06/25	02/25	12/25
Bicycle/Pedestrian Access DOT 304/300-C30050 ST-000053-004-0 ST-000053-004		Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Bazlamit, Ayad PM UTL: Nguyen, Tan PM LAD: Guy, Sarah PM UDCCD: Vega-Claudio, Yilia PM CPTED: Stevens, Daniel				<u>Project Description</u> Pedestrian safety improvements on WB approach of Bluemont Way at Explorer Street to include refuge island				<u>Monthly Remarks</u> TPP ID #23010. 2nd Final design distributed for review 4/23/24. LAD NTP 4/11/24. Land rights on 0 of 1 property have been acquired.												
		\$175,000																					
		(\$150,000)																					
Land Acquisition																							