



# County of Fairfax, Virginia

## MEMORANDUM

DATE: April 16, 2021

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the April 2021 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Rachad Davis, Transportation Marketing Section  
Smitha Chellappa, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

April 16, 2021

Page 2 of 4

Ajmal Hamidi, Transportation Planner III, CPTED  
David Loss, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
Valerie Pini, Sr. Right-of-Way Agent, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mark VanZandt, Section Chief, TDD  
Bob Ayers, Project Manager, TDD  
John Dresser, Project Manager, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Francesco Lauretti, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

**PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION**

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services  
Ronald N. Kirkpatrick, Deputy Director, DPWES  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Ashgar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Carey F. Needham, Director, Building Design and Construction Division  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD

## Transportation Design Division Monthly Projects Status Report

April 16, 2021

Page 3 of 4

Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD

Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD

Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Rob Hockersmith, Administrative Support Branch, Capital Facilities

Lisa McCorkle, Engineer IV, UDCD

Demelew Teshome, Engineer IV, UDCD

Larry Popoola, Sr. Engineer III, UDCD

Andy Royse, Engineer III, UDCD

Timothy Butler, Appraisal Manager, LAD

Beth Shubert, Project Coordinator, LAD

Ricky Foley, Project Coordinator, LAD

John Zeigler, Project Coordinator, LAD

John Honnick, Sr. Right-of-Way Agent, LAD

Lisa Baker, Sr. Right-of-Way Agent, LAD

Lisa Glass, Sr. Right-of-Way Agent, LAD

Clyde Monahan, Sr. Right-of-Way Agent, LAD

Kelly Alcon, Right-of-Way Agent, LAD

Mohammed Najeeb, Right-of-Way Agent, LAD

Jim Strayhorne, Right-of-Way Agent, LAD

Dianne Love, Engineering Technician III, LAD

Kim Maye, Engineering Technician III, LAD

Donald Zelonis, Engineering Technician III, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office

Dranesville District Supervisors Office

Hunter Mill District Supervisors Office

Lee District Supervisors Office

Mason District Supervisors Office

Mount Vernon District Supervisors Office

Providence District Supervisors Office

Springfield District Supervisors Office

Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering

Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties

Amir Salahshoor, Assistant Manager, Local Assistance Program

Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way

Alex Faghri, Land Use Specialist, Land Development

Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering

Bethany Mathis, Program Management Analyst, Programming and Investment Management

Vladica Krstic, Area Engineer, Traffic Engineering

Sofia Pinedo, L&D Quality Assurance

Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Claudia Llana, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties

Transportation Design Division Monthly Projects Status Report

April 16, 2021

Page 4 of 4

John Russell, Engineering Supervisor, Materials QA  
Ronald Seale, Supervisor, Materials  
Kari Fuhrman, Maintenance  
Norman Whitaker, Director, Transportation Planning  
Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy  
Michael Moncrieffe, Dominion Energy  
Robert Cotten, Fairfax Water  
Patrick Huynh, Fairfax Water  
Jerry Scott, Fairfax Water  
Richard Pelle, Fairfax Water  
Michael Stablein, Washington Gas  
Jeff Acierto, Cox Communication  
Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court  
Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

April 2021

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 50000 – FEDERAL & STATE GRANTS	1 – 4
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	4 – 22
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	22 – 33

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	12/20	11/21	05/22	02/22	05/21	04/21	06/21	06/21	02/22	01/22	11/22	06/22	06/22	07/22	08/22	11/22	11/23	05/24
<b>Project Manager/Assignments</b> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald			<b>Project Description</b> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<b>Monthly Remarks</b> <b>UPC #106143. TPP ID#122.</b> Pre-final design distributed to various agencies for review 12/1/2020. All VDOT comments received and being evaluated. 1st submission to LDS completed 1/14/2021. Partial comments from LDS submission received and being evaluated. Coordinating with Supervisor's Office for scheduling a Citizen's Meeting. All utility easement instruments (Dominion Energy, COX and Verizon) have been received and under review. Partial draft plats received and are under review.														

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	08/21	02/22	12/21	04/21	NA	06/21	07/21	11/21	04/21	10/21	03/22	03/22	04/22	05/22	10/22	12/23	06/23
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCCD: PM CPTED: Luo, Caijun			<b>Project Description</b> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>Monthly Remarks</b> <b>UPC #109607. TPP ID# 182.</b> Final design in progress. Utility relocation designs in progress. Draft plats received 1/19/2021.														

Design

Tyson's East Station to Great Falls Sidewalk	102/500-C50000	Countywide	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
<b>Project Manager/Assignments</b> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Lim, Vannak PM CPTED: Shin, Sung			<b>Project Description</b> Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						<b>Monthly Remarks</b> <b>UPC #103262. TMSAMS ID# 35.</b> Contract Award 6/5/19. Construction NTP 8/12/19, construction substantially completed 4/8/2020. Ribbon cutting ceremony held 5/28/2020. LAP closeout complete 8/26/2020. VDOT permit released 9/11/2020. As-built submitted to VDOT 3/8/2021. Final invoice to be prepared.														

Post-Construction

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
<b>Project Manager/Assignments</b> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: McCorkle, Lisa PM CPTED:			<b>Project Description</b> Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						<b>Monthly Remarks</b> <b>UPC #103280. TMSAM ID# 32.</b> Construction substantially complete 10/24/18. VDOT approved signal timings on 10/18/19. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.														

Post-Construction

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Rt. 7 Sidewalk under Rt.123 South Side**  
**102/500-C50000**  
**DCBPA-070**  
**AA1400070-12**

District: Providence  
 Hunter Mill  
 Current TPE (\$): \$2,150,000  
 FUT (\$): (\$254,590)

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Shubert, Beth  
 PM UDCD: McCorkle, Lisa  
 PM CPTED:

Project Description  
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks  
**UPC #103281. TMSAM ID# 32.** Construction substantially complete 8/24/18. VDOT permit released 3/3/2020. EOR's BMP recommendation completed 11/18/2020. Asbuilts submitted 4/6/21. LAP closeout is in progress.

On Hold

Post-Construction

<b>SW South side Soapstone to South Lakes</b>	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Sunrise Valley Dr**  
**102/500-C50000**  
**DCBPA-073**  
**AA1400073-12**

District: Hunter Mill  
 Current TPE (\$): \$1,075,000  
 (\$337,299)

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Lefcourt, Eric  
 PM UDCD: Engida, Samuel  
 PM CPTED: Lind, Adam

Project Description  
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks  
**UPC #103284. RMAG ID# 31.** Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built approved by VDOT 2/17/2021. LAP close-out completed. Final invoice to be prepared.

On Hold

Post-Construction

<b>SW North side Soapstone to South Lakes</b>	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	05/19	08/19	07/17	06/20
---	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

**Sunrise Valley Dr**  
**102/500-C50000**  
**DCBPA-074**  
**AA1400074-12**

District: Hunter Mill  
 Current TPE (\$): \$1,405,000  
 (\$379,875)

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Glass, Lisa  
 PM UDCD: Engida, Samuel  
 PM CPTED: Lind, Adam

Project Description  
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks  
**UPC #103285. RMAG ID# 12.** Construction substantially complete 6/8/2020. VDOT permit released 9/15/2020. As-built approved by VDOT 2/17/2021. LAP close-out is complete. Final invoice to be prepared.

On Hold

Post-Construction

<b>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</b>	07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	03/20
--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

**RHPTI**  
**102/500-C50000**  
**RHPTI-080**  
**AA1400080-12**

District: Mount Vernon  
 Current TPE (\$): \$855,000  
 (\$443,495)

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL: Yusufoglu, Eldar  
 PM LAD: Cate, Dennis  
 PM UDCD: Engida, Samuel  
 PM CPTED: Luo, Caijun

Project Description  
 Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway

Monthly Remarks  
**UPC #71851. Project is part of the Four-Year Transportation Program** endorsed by the Board 2/9/04. Substantially completed 3/3/2020. VDOT permit released 8/20/2020. As-builts completed 12/4/2020. Nutrient Credit Transfer Agreement executed by VDOT on 2/21/2021. Final invoice to be prepared.

On Hold

Post-Construction

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	09/19	10/19	01/20	12/16	06/20
<b>RMAG</b> 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill \$502,000 (\$174,459)		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements			<u>Monthly Remarks</u> <b>UPC #107437. RMAG ID#6.</b> Construction NTP 3/18/2020. Signal timing approved 4/30/2020. Substantially complete 6/8/2020. LAP closeout complete 8/19/2020. VDOT permit released 8/20/2020. As-built submitted to VDOT 4/6/2021. Final invoice to be prepared.													
Post-Construction																							
Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	06/20
<b>RMAG</b> 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill \$1,800,000 (\$871,613)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway			<u>Monthly Remarks</u> <b>UPC #107438. RMAG ID# 7 &amp; 8.</b> Substantially complete 6/8/2020. Punch list completed. VDOT permit released 2/9/2021. As-built approved by VDOT 2/17/2021. Final invoice to be prepared.													
Post-Construction																							
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	12/20	04/17	06/21	02/20	NA	06/20	07/20	06/21	07/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23
<b>RMAG</b> 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$13,050,000 (\$366,300)		<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing			<u>Monthly Remarks</u> <b>UPC #107439. RMAG ID# 5.</b> Final design distributed for review on 12/8/2020. Received all VDOT comments on 3/9/21 and under review. LAD NTP issued on 7/6/2020. Land rights on 2 of 7 properties have been acquired including donation of easements on 1 property. ROW authorization package submitted to VDOT on 2/28/2020 and approved on 6/9/2020. Utility relocation NTP for DEV transmission facilities issued on 7/1/2020 with relocation anticipated September 2021. Other utility relocation designs are on-going.													
Land Acquisition																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	10/19	09/19	09/19	09/19	10/19	02/20	09/19	07/20
<b>RMAG</b> 102/500-C50000 SRTS-138 AA1400138-15	Hunter Mill \$1,300,000 (\$655,096)		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCCD: Teshome, Demelew PM CPTED:				<u>Project Description</u> Construct 5-foot concrete sidewalk along Old Courthouse Road			<u>Monthly Remarks</u> <b>UPC #105990. TPP ID# 307.</b> Funding via Safe Routes to School Grant. Substantially complete 7/15/2020. VDOT punchlist complete. As-built approved by VDOT 2/17/2021. VDOT permit released 3/11/2021. LAP close-out is complete. Final invoice to be prepared.													
Post-Construction																							



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Wolftrap Elementary School SRTS</b> 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$500,000 \$0	11/19	01/20	07/20	10/20	10/21	01/22	03/22	03/21	NA	06/21	07/21	02/22	TBD	TBD	08/22	10/22	11/22	12/22	03/23	07/23	09/23
<b>Project Manager/Assignments</b> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: PM CPTED: Stevens, Daniel			<b>Project Description</b> Provide protected crosswalk at Beulah Road and Talisman Drive and bike lanes along Beulah Road for approximately 2,200 LF						<b>Monthly Remarks</b> <b>UPC #113637.</b> Pre-final design distributed for review 10/30/2020. Draft plats received 11/16/2020 and review is complete. Due to drainage issues, meeting held with VDOT on 2/3/2021 to discuss and issue was resolved. Plans to be revised per agreement with VDOT. Cox Communications relocation coordination is underway.														

Design																							
<b>Vienna Merrifield Bike Share</b> 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	09/21	10/21	11/21	03/22	03/22
<b>Project Manager/Assignments</b> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED:			<b>Project Description</b> Installation of 7 bike share stations within the Vienna Merrifield area						<b>Monthly Remarks</b> 7 bike share locations require different types of improvements to accommodate the new stations. Final design plans of the stations in existing parking lanes (B, C, D, G) submitted to VDOT on 2/9/21 for approval. Final design plans of the stations with concrete pad ( A, E, F) are underway. Utility coordination has been initiated with Cox Communications, Dominion Energy, and Verizon Business (MCI).														

Design																							
<b>Scotts Run Wlkwy</b> TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,240,000 (\$147,702)	07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
<b>Project Manager/Assignments</b> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa			<b>Project Description</b> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park						<b>Monthly Remarks</b> <b>UPC #110477. TMSAMS ID# 107.</b> Construction substantial complete 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Ribbon cutting was held on 2/4/2021. Contractor is working on punch list. As-built re-submitted to LDS for review on 4/6/2021.														

Post-Construction																							
<b>Jeff Todd Way Infiltration Basin</b> 124/400-C40011 2G40-021-001-0 2G40-021-001	Mount Vernon	\$246,000 \$0	09/20	NA	NA	12/20	02/21	06/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	07/21	09/21	12/21	12/21
<b>Project Manager/Assignments</b> PM TDD: Nabavi, Seyed PM UTL: PM LAD: PM UDCD: PM CPTED:			<b>Project Description</b> Retrofit of existing Stormwater Management Pond on Jeff Todd Way to comply with SWM Performance and VDOT street acceptance requirements.						<b>Monthly Remarks</b> VDOT permit application submitted 3/25/2021, permit received 4/13/2021. Final design submitted to VDOT on 2/26/2021. Nutrient credits reserved for the project on 11/25/2020.														

Design																							
--------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

VRE Rolling Road Station Parking Lot Expansion	124/400-C40011	Springfield	08/18	NA	03/19	10/20	06/21	06/21	03/22	05/21	NA	NA	05/21	02/22	03/22	09/22	NA	03/22	04/22	05/22	07/22	09/22	01/23
<b>Project Manager/Assignments</b> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Foley, Richard PM UDCCD: Bhinge, Deepak PM CPTED: Abifadel, Gibran			<b>Project Description</b> Surface parking lot expansion						<b>Monthly Remarks</b> This project to be permitted through Land Development Services (LDS). 1st design submission accepted by LDS 10/6/2020. Comments from LDS received and being addressed. Coordinating with Supervisor's Office to schedule a citizen's meeting. Dominion, Verizon Virginia, and Cox Communications authorized for guy adjustments. LAD requires nine months due to extensive communication required with Norfolk Southern Railroad.														
\$2,300,000 \$1,300,000			On Hold <input type="checkbox"/>																				

Design

Giles Run & Laurel Hill	124/400-C40011	Mount Vernon	12/17	NA	08/18	11/19	06/21	04/20	11/21	04/21	NA	NA	05/21	10/21	NA	NA	NA	11/21	12/21	01/22	01/22	10/21	08/22
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Borkowski, Tad			<b>Project Description</b> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development						<b>Monthly Remarks</b> This project will be permitted through the Land Development Services (LDS) review process. 1st submission to LDS on 11/18/19. Comments received and are being addressed. Project plats are being prepared. No utility issues. LAD NTP delayed due to additional time required for the consultant to address 1st LDS submission review comments, complete geotechnical investigations and obtain review agency (FCPA, UFM and Streetlight) approvals. LAD NTP anticipated May 2021.														
\$2,250,000 (\$550,000)			On Hold <input type="checkbox"/>																				

Design

Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS	RMAG Phase II	124/400-C40011	03/18	06/18	05/21	11/21	04/22	03/23	03/23	01/22	04/22	NA	05/22	02/23	03/23	12/23	NA	12/23	01/24	02/24	03/24	10/24	10/24
<b>Project Manager/Assignments</b> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Wynands, Nicole			<b>Project Description</b> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive						<b>Monthly Remarks</b> <b>TPP ID# 189.04. RMAG ID# 4</b> Design Task Order approved on 1/4/2021 and NTP issued on 1/8/2021. Intermediate design is in progress.														
\$5,500,000 \$0			On Hold <input type="checkbox"/>																				

Design

Town Center Parkway Bike Lanes	RMAG Phase II	124/400-C40011	03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Project Manager/Assignments</b> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole			<b>Project Description</b> Construct cycle tracks by reducing median and lane widths						<b>Monthly Remarks</b> <b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.														
\$1,800,000 \$0			10/2018 On Hold <input checked="" type="checkbox"/>																				

Design

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>Innovation Center to Arrowbrook</b>			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	02/20	02/20	04/20	05/20	05/20	03/21	
<b>HMSAMS</b> 124/400-C40011 2G40-086-007-0 2G40-086-007		\$1,250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran				<u>Project Description</u> 600 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK signal installation across Sunrise Valley Drive.				<u>Monthly Remarks</u> <b>TPP ID# 190.06 HMSAMS ID# 7.</b> Construction substantially complete 3/1/2021, construction NTP was 5/4/2020. Cox broadband connection for signal pending. VDOT has agreed to accept maintenance responsibility for the HAWK signal. VDOT's approval of HAWK signal timings received 12/15/2020.						On Hold <input type="checkbox"/>							
<b>Post-Construction</b>																								
<b>Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)</b>			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20	
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-A-0 2G40-086-014		\$1,677,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordination with citizens by Supervisor's office is pending.						On Hold <input type="checkbox"/>							
<b>Post-Construction</b>																								
<b>Monroe Street (Southern Segment, Monroe Manor to Dwight)</b>			06/17	NA	09/18	11/19	11/20	05/21	03/21	07/20	10/20	NA	10/20	02/21	02/20	08/20	NA	05/21	05/21	06/21	07/21	04/22	04/22	
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-B-0 2G40-086-014		\$1,372,500 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel				<u>Project Description</u> Provide 900 LF of 6-foot wide sidewalk on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> <b>TPP ID#190.13 HMSAMS ID# 13.</b> VDOT permit received 3/23/2021. Final plans approved. Land acquisition completed on 2/26/2021. Utilities - Three FFXWATER service meter relocation plans are included in the plans. COX and Dominion Energy adjustments completed. Final construction package in process.						On Hold <input type="checkbox"/>							
<b>Bid Advertisement</b>																								
<b>Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)</b>			03/20	NA	NA	06/20	10/20	01/22	01/22	02/21	NA	NA	02/21	10/21	NA	NA	NA	02/22	02/22	03/22	04/22	09/22	09/22	
<b>HMSAMS</b> 124/400-C40011 2G40-086-014-C-0 2G40-086-014		\$150,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Stevens, Daniel				<u>Project Description</u> Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches				<u>Monthly Remarks</u> <b>TPP ID# 190.13 HMSAMS ID# 13.</b> Final design complete. Land rights are required for the traffic signal. LAD NTP issued 2/25/2021. Land rights on 0 of 2 properties have been acquired.						On Hold <input type="checkbox"/>							
<b>Land Acquisition</b>																								

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #								Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Sunrise Valley Drive (Route 286 to Innovation Street)</b>		11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>HMSAMS</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill	PM TDD: Khorashadi, Brook						Reconstruct Sunrise Valley Drive from Innovation Station to						<b>TPP ID# 190.14 - HMSAMS ID#14.</b> Project is on hold pending clarification of project scope from CPTED.									
2G40-086-015-0		PM UTL:						Fairfax County Parkway to															
2G40-086-015	\$6,100,000	PM LAD:						provide cycle tracks by narrowing															
	\$0	PM UDCCD:						median and travel lane widths															
		PM CPTED: Wynands, Nicole												11/2018 On Hold <input checked="" type="checkbox"/>									
<b>Design</b>																							
<b>Sunset Hills/Fairfax County Parkway</b>		05/17	07/17	12/17	05/18	09/19	12/19	04/20	NA	NA	NA	NA	NA	NA	NA	NA	09/20	09/20	09/20	09/20	04/21	01/21	
<b>HMSAMS</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco						Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and						<b>TPP ID#: 189.10 RMAG ID# 10.</b> Construction authorization package to UDCCD 9/1/2020. Construction NTP 9/14/2020, scheduled completion 12/13/2020. Construction substantially complete 1/4/2021. Nutrient credit transfer agreement not required. VDOT permit released 3/11/2021.									
2G40-086-018-0		PM UTL:						extend the shared-use path 130															
2G40-086-018	\$600,000	PM LAD: Bailey, Stephen						LF															
	\$0	PM UDCCD: Abtew, Leykun																					
		PM CPTED: Delmare, Lauren												On Hold <input type="checkbox"/>									
<b>Post-Construction</b>																							
<b>Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr</b>		12/16	01/17	05/17	02/18	04/21	07/21	07/21	09/19	11/19	NA	12/19	06/21	07/21	10/22	NA	11/22	12/22	01/23	02/23	02/24	02/24	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Springfield	PM TDD: Roberson, Jeanmarie						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<b>TPP ID#23.</b> Final plans distributed on 3/8/21. NTP for land acquisition issued on 12/20/19. Land rights on 9 of 13 properties have been acquired. New appraisals for two properties received. Land Acquisition public hearing deferred to 5/18/21. Project schedule adjusted accordingly. Utility relocation design for FFXWATER, DVP, COX, & VZ is in progress. Gas relocation is complete.									
2G40-087-003-0		PM UTL: Nguyen, Tan																					
2G40-087-003	\$8,500,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCCD: Lim, Vannak																					
		PM CPTED: Luo, Caijun												On Hold <input type="checkbox"/>									
<b>Land Acquisition</b>																							
<b>Backlick Road and Industrial Road</b>		04/19	12/19	08/20	05/21	10/21	03/23	03/23	11/21	02/22	NA	02/22	10/22	10/22	07/23	NA	05/23	07/23	08/23	09/23	12/24	12/24	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40013	Mason	PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						<b>TPP ID# 21 &amp; 91</b> Second task order to finalize the plans issued on 2/3/2021. Utility test holes and additional designation is in progress. Geotechnical investigation is in progress. Public Information meeting held 12/16/2020.									
2G40-087-010-0	Lee	PM UTL: Maisel, Michael																					
2G40-087-010	\$7,000,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD:																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Design</b>																							

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Georgetown Pike &amp; Rt. 123 (Dolley Madison)</b>		04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	04/20	04/20	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Dranesville		PM TDD: Nabavi, Seyed					700 LF of 10-foot SUP on eastside Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on eastside of Route 123 and Potomac School Road					<b>TPP ID# 313.</b> Construction substantially complete 4/10/2020. VDOT permit released 12/1/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.											
2G40-087-011-0		PM UTL: Nguyen, Tan																					
2G40-087-011 \$816,419		PM LAD: Maye, Kimberly																					
\$0		PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Borkowski, Tad																					
<b>Post-Construction</b>																							
<b>Terminal Rd LTL at Rt 286</b>		05/19	09/19	02/20	12/20	09/21	05/22	05/22	05/21	06/21	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23	
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Final design in process. Utility coordination is underway. Request to prepare plats is underway.											
2G40-087-020-0		PM UTL: Maisel, Michael																					
2G40-087-020 \$3,700,000		PM LAD: Strayhorne, Robert																					
\$0		PM UDCCD:																					
		PM CPTED: Alexandrow, Nikolai																					
<b>Design</b>																							
<b>Chesterbrook Rd. Walkway S - Chesterbrook Vale Ct to N. Albemarle St</b>		09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Dranesville		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.											
2G40-088-005-0		PM UTL: Nguyen, Tan																					
2G40-088-005 \$1,000,000		PM LAD:																					
\$0		PM UDCCD:																					
		PM CPTED: Steinhilber, Will																					
<b>Design</b>																							
<b>Glade Dr. Walkway - Colts Neck Rd. to Freetown Drive</b>		05/15	NA	01/16	06/16	01/18	05/17	11/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	02/20	NA	NA	03/20	02/18	06/20	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Hunter Mill		PM TDD: Nabavi, Seyed					Approximately 1,200 LF of sidewalk on north side of Glade Drive					<b>TPP ID#127.</b> Construction substantially complete 6/24/2020. VDOT re-inspection completed. VDOT permit released 10/26/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.											
2G40-088-007-0		PM UTL: Nguyen, Tan																					
2G40-088-007 \$770,000		PM LAD: Najeeb, Mohammed																					
\$0		PM UDCCD: Bajracharya, Sanjala																					
		PM CPTED: Harrell, William																					
<b>Post-Construction</b>																							

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Creek Crossing E - Fairway Drive to Old Courthouse Rd.																						On Hold	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Hunter Mill	PM TDD: Lauretti, Francesco	Replace existing substandard sidewalk and fill in missing segments of sidewalk along east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road					CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Town of Vienna issued NTP 8/13/18. Current agreement with Town of Vienna only includes design. Schedule for project implementation to be developed.															
2G40-088-011-0		PM UTL:																					
2G40-088-011	\$650,000	PM LAD:																					
	\$0	PM UDCCD:																					
		PM CPTED: Bandy, Audra																					
<b>Design</b>																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane		05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	08/20	
Chesterford Way to Maddux Lane																						On Hold	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Dranesville	PM TDD: Turner, Latesa	Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road					TPP ID#305. Construction substantially complete 8/11/2020. VDOT re-inspection completed 11/13/2020. Awaiting 80% germination. Nutrient credit transfer agreement executed by VDOT 1/22/2021.															
2G40-088-016-0		PM UTL: Yusufoglu, Eldar																					
2G40-088-016	\$2,225,000	PM LAD: Monahan, Clyde																					
	\$0	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																							
Magarity Road Walkway - Ware Rd to Peabody Dr.		09/17	04/18	03/20	08/20	08/21	11/20	11/21	01/21	02/21	NA	02/21	10/21	03/21	03/22	NA	01/22	03/22	04/22	05/22	03/22	04/23	
Peabody Dr.																						On Hold	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Providence	PM TDD: Dresser, John	Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.					TPP Project #150- HMSAMS - Final design plans are in progress. LAD NTP given on 2/9/2021. Land rights on 7 of 27 properties have been acquired. Utility relocation coordination (DEV, WGL, FW and fiber optics) is in progress. Gas relocation NTP was issued on 3/4/2021.															
2G40-088-025-0	Dranesville	PM UTL: Yusufoglu, Eldar																					
2G40-088-025	\$4,200,000	PM LAD: Strayhorne, Robert																					
	\$0	PM UDCCD: Bhinge, Deepak																					
		PM CPTED: Luo, Caijun																					
<b>Land Acquisition</b>																							
Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr		01/19	04/19	10/19	04/20	12/20	10/21	05/21	07/20	NA	NA	07/20	05/21	04/21	09/21	NA	07/21	08/21	09/21	10/21	12/22	12/22	
Gristmill Entrance to Southwood Dr																						On Hold	
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011	Mount Vernon	PM TDD: Shahnaj, Sonia	Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek					TPP ID# 154. Draft construction package submitted to UDCCD 3/17/21. 2nd Final design distributed for review on 3/10/21. VMRC Public Hearing held 12/8/20 and voted unanimously for project approval. VMRC permit issued 12/29/20. Fairfax County Wetlands Board review complete 9/2/2020 and they concluded that authorization is not necessary. Received authorization from USACE for JPA on 4/29/20. Utility relocation designs are in progress with relocations completion by September 2021. LAD NTP 7/31/20. Land rights on 7 of 11 properties have been acquired. Public hearing held 4/13/2021. Construction completion changed from July 2022 to December 2022 due to VMRC permit time restriction for in-stream work.															
2G40-088-026-0		PM UTL: Pugh, Richard																					
2G40-088-026	\$9,500,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Lim, Vannak																					
		PM CPTED: Hamidi, AJ																					
<b>Land Acquisition</b>																							

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	02/20	02/20	02/19	NA	NA	02/19	11/19	12/19	04/20	NA	05/20	NA	NA	10/20	06/21	06/21
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						<b>TPP ID#155.</b> Construction 65% complete. The construction completion date has been revised to 6/5/2021 due to further assessments of the trees by the arborist and negotiations with the property owners on the trees. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.					
2G40-088-027-0			PM UTL: Pugh, Richard																	
2G40-088-027	\$1,500,000	\$0	PM LAD: Strayhorne, Robert																	
			PM UDCD: Stevens, Michael																	
			PM CPTED: Wells, Chris																	

**Construction**

Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	12/19	01/21	02/21	07/21	10/20	NA	NA	10/20	06/21	04/21	08/21	NA	09/21	10/21	11/21	12/21	12/22	10/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road						<b>TPP ID#172.</b> Final plans distributed for review 1/11/2021. Partial land acquisition notice to proceed provided on 10/23/2020. Full notice to proceed provided on 11/17/2020. Land rights on 21 of 48 properties have been acquired. Utility coordination with Washington Gas is underway. Dominion Energy and Fairfax Water relocations will be done during construction.					
2G40-088-028-0			PM UTL: Nguyen, Tan																	
2G40-088-028	\$6,350,000	\$0	PM LAD: Najeeb, Mohammed																	
			PM UDCD:																	
			PM CPTED: Askarzadeh, Negin																	

**Land Acquisition**

Hunter Village Dr Walkway (Wentworth to Flax)			12/17	01/18	06/18	11/18	07/19	11/19	10/20	07/19	NA	NA	07/19	08/20	09/20	12/20	NA	02/21	03/21	03/21	03/21	07/20	06/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						<b>TPP ID#134.</b> Construction is 80% complete. Construction NTP 3/8/21; completion scheduled 6/5/21. Final construction package submitted to UDCD on 2/25/21. VDOT permit received 10/29/2020. Verizon and Cox completed utility adjustments.					
2G40-088-038-0			PM UTL: Pugh, Richard																	
2G40-088-038	\$700,000	\$0	PM LAD: Glass, Lisa																	
			PM UDCD: Engida, Samuel																	
			PM CPTED: Stevens, Daniel																	

**Construction**

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						<b>TPP ID#147.</b> Permit plans are in progress. LAD completed 3/31/2021. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity.					
2G40-088-044-0			PM UTL: Maisel, Michael																	
2G40-088-044	\$900,000	\$0	PM LAD: Baker, Lisa																	
			PM UDCD: Teshome, Demelew																	
			PM CPTED: Stevens, Daniel																	

**Utility Relocation**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	TBD	10/21	TBD	09/20	NA	NA	10/20	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	----	-------	-----	-------	-----	-------	----	----	-------	-----	----	----	----	-----	-----	-----	-----	-----	-----	-----

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-049-0 2G40-088-049	Mason Fasceski, Jeff Yusufoglu, Eldar Alcon, Kelly Stevens, Daniel	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School	<b>TPP ID#161.</b> This project will be permitted through the Land Development Services (LDS) review process. Final design and land acquisition are on hold. Meeting with FCPS and County LAD, Surveys, and Legal held 4/8/21 to confirm that a parcel in question is vacant and will be acquired by FCPS. After discussion with Supervisor's Office, project scope has been revised to extend an existing sidewalk along the south side of Peace Valley Lane and stop five feet from the proposed sidewalk with the FCPS high school upgrade project. Coordinating with design consultant for next phase of design and impacts to the schedule.

**Land Acquisition**

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	07/21	08/21	09/21	10/21	04/23	08/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-062-0 2G40-088-062	Dranesville Marsh, Dennis Yusufoglu, Eldar Najeeb, Mohammed Marfurt, Lindsay	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction	<b>TPP ID 211</b> - Final design distributed for review 2/10/2021. Pavement Marking & Signage approved by VDOT 2/11/21. LAD NTP issued 9/17/2020. Land rights on 1 of 3 properties have been acquired. Public hearing is scheduled for 5/18/2021. Utility NTP for Fiberlight & Zayo issued 1/22/2021. The relocation construction is underway. SWM plans approved by LDS on 4/21/2020.

**Land Acquisition**

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	07/21	NA	NA	NA	NA	NA	05/20	02/21	NA	08/21	09/21	09/21	09/21	09/21	04/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-066-0 2G40-088-066	Lee Madhusudhan, Galappa Pugh, Richard Lilley, Ronald	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway	<b>/TPP ID# 228.</b> 2nd Final design is in progress. Consultant addressing comments received from VDOT on 3/9/21. WGL and Dominion relocations completed. Verizon to coordinate with the contractor during construction to lift & lay between drainage structures, if needed. Schedule adjusted due to additional time required by consultant to address comments received from L&D, VDOT.

**Design**

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	09/21	04/21	01/22	04/21	05/21	NA	06/21	01/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 2G40-088-069-0 2G40-088-069	Dranesville Turner, Latesa Pugh, Richard Strayhorne, Robert Stevens, Michael Abifadel, Gibran	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road	<b>TPP ID# 238.</b> Final design is underway. Draft plats received 1/27/2021. Meeting held 12/10/2020 with LDS to resolve SWM comments. 2nd LDS submittal anticipated April 2021. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV). LAD NTP anticipated June 2021.

**Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

<b>Chesterbrook Rd Walkway (Forest to N 41st St)</b>			09/20	12/20	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road						Survey received 10/2/2020. Utility designations received on 11/12/2020. Two concept designs received 10/15/2020. These options were discussed with Supervisor's office on 11/12/2020 and it was recommended a 3rd option be prepared. 3rd option received and is under review by team member. Schedule to be developed upon approval of typical section.									
2G40-088-071-0			PM UTL: Nguyen, Tan																					
2G40-088-071	\$1,500,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Steinhilber, Will																					

Design

<b>Route 50 Walkway (Blake Ln to Stonehurst Dr)</b>			04/19	NA	NA	05/21	09/21	10/21	04/22	05/21	06/21	NA	07/21	01/22	04/21	06/22	NA	04/22	04/22	04/22	05/22	08/22	12/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 600 LF of 10-foot wide SUP with wayfinding signs						TPP ID# 87.1 2nd Pre-final design in progress,. VDOT review comments received 11/5/2020. NTP for final design was issued to new consultant on 2/3/2021. Kick-off meeting was held with new consultant following NTP. Plat request to be submitted following revisions to plans per review comments. Most utility relocations within right of way.									
2G40-088-072-0			PM UTL: Nguyen, Anh																					
2G40-088-072	\$550,000	\$0	PM LAD: TBD, To Be Determined																					
			PM UDCCD: TBD, To Be Determined																					
			PM CPTED: Wynands, Nicole																					

Design

<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.2 Formal (revised) H&HA study was submitted to VDOT & County Watershed Planning on 2/9/2021, as the Intermediate submission. Comments are pending from VDOT and County Stormwater Planning.									
2G40-088-073-0			PM UTL: Nguyen, Tan												Design NTP issued on 2/4/2020. Final Design schedule to be developed after VDOT and County Watershed Planning reviews of the H&HA report are completed. A 1/15/2021 meeting with VDOT & County Watershed Manager was held to discuss the H&HA preliminary study & issues. Geotech and Environmental efforts have been authorized.									
2G40-088-073	\$1,600,000	\$0	PM LAD:																					
			PM UDCCD:																					
			PM CPTED: Wells, Chris																					

Design

<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>			05/19	10/19	02/21	07/21	11/21	01/22	01/22	NA	NA	NA	NA	NA	NA	NA	02/22	04/22	05/22	06/22	05/23	05/23	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.3 Intermediate design distributed 2/19/21. Comments have all been received except VDOT Hydraulics and County Stormwater Planning. Geotechnical and Environmental efforts are in progress.								
2G40-088-074-0			PM UTL: Maisel, Michael																				
2G40-088-074	\$2,500,000	\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Marfurt, Lindsay																				

Design

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Route 50 Walkway (Cedar Ln to Prosperity Ave)		05/19	09/19	NA	08/20	10/21	04/22	04/22	06/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 775LF of 10-foot wide SUP with 150LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements							<b>TPP ID# 87.4</b> 3rd Prefinal design in progress. Utility relocations within ROW (fiberoptic and water). Plat schedule delayed due to scope revision at the Prosperity Ave intersection the location of the only land rights on the project. Coordinating with MSMD on maintenance of the existing trail.												
2G40-088-075-0		PM UTL:	Maisel, Michael																				
2G40-088-075	\$950,000	PM LAD:	Honnick, John																				
	\$0	PM UDCD:	Lim, Vannak																				
		PM CPTED:	Steinhilber, Will																				
<b>Design</b>																							
Route 50 Walkway (Chichester Ln to Cedar Ln)		05/19	09/19	NA	08/20	10/21	04/22	04/22	03/21	NA	NA	06/21	02/22	04/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50							<b>TPP ID# 87.5</b> 2nd Pre-final design distributed for review 2/8/2021. Comments received 4/5/2021 and are under review. Final plat received 4/7/2021. Test holes received on 10/1/2020. Utility relocations within ROW (fiberoptic, Dominion and water).												
2G40-088-076-0		PM UTL:	Maisel, Michael																				
2G40-088-076	\$900,000	PM LAD:	Honnick, John																				
	\$0	PM UDCD:	Lim, Vannak																				
		PM CPTED:	Steinhilber, Will																				
<b>Design</b>																							
Memorial St/Donora Dr Pedestrian Crossing		12/18	NA	04/20	08/20	02/21	03/21	08/21	10/20	NA	NA	10/20	07/21	NA	NA	NA	09/21	09/21	09/21	10/21	12/21	02/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Lee	PM TDD:	Madhusudhan, Galappa	Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive							<b>TPP ID#657.</b> 2nd Final Design is in progress. LAD NTP issued 10/29/2020. Land rights on 0 of 1 property have been acquired. Consultant addressing partial comments received from VDOT on 3/2/21. Schedule adjusted due to additional time required by LAD for completing the condemnation process.												
2G40-088-077-0		PM UTL:	Pugh, Richard																				
2G40-088-077	\$500,000	PM LAD:	Alcon, Kelly																				
	\$0	PM UDCD:	Bhinge, Deepak																				
		PM CPTED:	Askarzadeh, Negin																				
<b>Land Acquisition</b>																							
Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A		05/19	09/19	NA	08/20	05/21	12/21	12/21	12/20	NA	NA	01/21	08/21	04/21	02/22	NA	01/22	02/22	02/22	02/22	08/22	08/22	On Hold <input type="checkbox"/>
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
124/400-C40011	Providence	PM TDD:	Marsh, Dennis	Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades							<b>TPP ID# 87.4</b> Project design and land rights halted to address scope revision proposed by CPTED. Project schedule will be revised after a task order amendment is negotiated/executed. Project Data Sheet approved by LDS on 1/13/2021. LAD NTP 1/7/2021. Land rights on 0 of 2 properties have been aquired.												
2G40-088-079-A-0		PM UTL:	Nguyen, Tan																				
2G40-088-079	\$300,000	PM LAD:	Honnick, John																				
	\$0	PM UDCD:																					
		PM CPTED:	Stevens, Daniel																				
<b>Land Acquisition</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	06/21	11/21	09/22	05/21	NA	NA	06/21	12/21	NA	NA	NA	01/22	02/22	02/22	02/22	05/22	05/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis			Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						<b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> 2nd Pre-final design in progress. Temporary easement on 2 properties are required. Project to be completed under Countywide Permit.													
2G40-088-079-B-0			PM UTL: Nguyen, Tan																						
2G40-088-079		\$150,000	PM LAD: Honnick, John																						
		\$0	PM UDCD: Abtew, Leykun																						
			PM CPTED:																						
<b>Design</b>																									
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	03/23		
<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD: Beall, James			Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29						<b>UPC #108720. TPP ID# 062.</b> Award issued 5/22/2020. NTP issued 6/15/2020. Substantial completion 3/31/2023, final completion 7/28/2023. VDOT amended land use permit and VPDES permit for Shirley's Advanced TTC plan (for NB temporary widening) have been received, construction started 3/8/21. 90% plans submitted 2/16/2021. Initial phase of ROW plans submitted 3/1/2021. Final sound wall study submitted 3/19/2021; VDOT comments received 4/8/2021. FCDOT will schedule a public meeting on the sound wall study after VDOT and FHWA approval.													
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																						
2G40-100-000		\$80,782,000	PM LAD: Shubert, Beth																						
		\$0	PM UDCD:																						
			PM CPTED: Chellappa, Smitha																						
<b>Construction</b>																									
			02/20	05/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie			Intersection improvements, including pedestrian facilities						Concept design underway. Project improvements to be in accordance with Alternative A.1 T-Intersection Improvements, as recommended in the final traffic study developed by CPTED. Design team currently implementing recommended design adjustments to lane width and buffer strip per the internal meeting held on 3/31/21. Final schedule will be provided upon completion of intermediate design.													
2G40-152-000-0			PM UTL: Nguyen, Tan																						
2G40-152-000		\$20,500,000	PM LAD:																						
		\$0	PM UDCD: Cretal, Susannah																						
			PM CPTED: Guarino, Michael																						
<b>Design</b>																									
			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	06/21	07/21	07/21	08/21	06/21	11/21		
<b>01044 Little River Turnpike EB @ Oasis Drive</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max			Install new sidewalk along Little River Tpke, replace ex. bus pad, shelter and trash can, replace ex. curb ramps at intersection.						Task Order #20 - Revised final design submitted for approval on 3/29/2021. Utilities designation received, no relocation required.													
124/400-C40011	Mason		PM UTL:																						
4YP202-01044		\$0	PM LAD:																						
TS-000015-026		\$0	PM UDCD:																						
			PM CPTED:																						
<b>Design</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01433-Braddock Rd EB @ Dunleigh Dr 04/19 06/19 09/19 NA 10/19 09/20 03/20 NA NA NA NA NA NA NA NA 09/20 10/20 10/20 10/20 06/21 03/21

**Bus Stop Improvements**  
 124/400-C40011 Braddock  
 4YP202-01433  
 TS-000011-033 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Vanzandt, Mark  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install shelter, bench, and trash can.

Monthly Remarks  
 VDOT LUP received 3/24/2020. Building permit for bus shelter received 8/4/2020. Final construction package submitted on 9/1/2020. Part of UDCCD Task Order #1. Substantially complete 3/26/21.

On Hold

**Post-Construction**

01697 Old Keene Mill Road WB @ Commerce Street 02/20 NA NA 05/20 09/20 10/21 03/21 NA NA NA NA NA NA NA NA 05/21 06/21 06/21 06/21 04/22 10/21

**Bus Stop Improvements**  
 124/400-C40011 Lee  
 4YP202-01697  
 TS-000014-042 \$50,000  
 \$50,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Install concrete bus shelter pad, bike rack, bench, trash can and loading pad along with drainage improvements and associated grading work.

Monthly Remarks  
 Final design received 9/23/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/21, clearance received 3/31/21. Draft Construction package is being prepared.

On Hold

**Design**

02075 Gallows Rd @ Boone Blvd 09/20 NA NA 10/20 12/20 07/21 04/21 11/20 NA NA NA 12/20 03/21 NA NA NA 05/21 06/21 06/21 07/21 10/21 10/21

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-02075  
 TS-000017-042 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Alcon, Kelly  
 PM UDCCD:  
 PM CPTED:

Project Description  
 Replace existing bus pad and bench with shelter, bench, trash can, and bike racks.

Monthly Remarks  
 Final design is complete. LAD NTP 12/11/2020. Land acquisition completed on 3/25/2021. Countywide permit package submitted 4/6/2021. Building permit application submitted 4/13/2021.

On Hold

**Land Acquisition**

02092 Gallows Road NB @ Gatehouse Road 07/18 NA NA 12/19 02/20 11/19 03/20 NA NA NA NA NA NA NA NA 08/20 09/20 09/20 09/20 04/21 03/21

**Bus Stop Improvements**  
 124/400-C40011 Providence  
 4YP202-02092  
 TS-000017-029 \$50,000  
 \$0

Project Manager/Assignments  
 PM TDD: Lauretti, Francesco  
 PM UTL:  
 PM LAD:  
 PM UDCCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install concrete bus shelter pad, bus shelter, and loading pad.

Monthly Remarks  
 Transit requested bus stop shift 300 feet to the North. Final construction package submitted on 8/18/2020 to UDCCD. Building permit for shelter issued 9/1/2020. Part of UDCCD Task Order #1. Substantially complete 3/17/21.

On Hold

**Post-Construction**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21
---------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02153 TS-000013-040	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Land acquisition completed 8/12/2020. Design waiver package is in progress.														On Hold <input type="checkbox"/>
---	-------------	-----------------	---	--	--	---	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02154 TS-000013-041	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Land acquisition completed 9/9/2020. Design waiver package is in progress.														On Hold <input type="checkbox"/>
---	-------------	-----------------	---	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	05/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	06/21	06/21	06/21	07/21	09/20	11/21
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02155 TS-000013-042	Hunter Mill	\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and loading pad.			<u>Monthly Remarks</u> Land acquisition completed 8/12/2020. Design waiver package is in progress.														On Hold <input type="checkbox"/>
---	-------------	-----------------	---	--	--	---	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

02160 Glade Drive SB @ Green Range Drive			06/20	NA	NA	07/20	07/20	06/21	03/21	12/20	NA	NA	12/20	02/21	NA	NA	NA	05/21	06/21	06/21	07/21	10/21	10/21
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02160 TS-000013-048	Hunter Mill	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Najeeb, Mohammed PM UDCCD: PM CPTED:			<u>Project Description</u> Install concrete bus shelter pad, bus shelter, loading pad, bench, and trash can.			<u>Monthly Remarks</u> Final design complete. LAD complete 2/12/21. Countywide permit package submitted 3/22/21, received clearance 3/31/21. Building permit application submitted 4/12/21. Construction package is in process.														On Hold <input type="checkbox"/>
---	-------------	------------	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02161 Glade Drive NB @ Millrace Lane 06/20 NA NA 07/20 07/20 06/21 03/21 12/20 NA NA 12/20 02/21 NA NA NA 05/21 06/21 06/21 07/21 09/21 10/21

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-02161  
 TS-000013-049 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Najeeb, Mohammed  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install concrete loading pad, bench, and trash can.

Monthly Remarks  
 Final design complete. LAD complete 2/12/21. Countywide permit package submitted 3/22/21, received clearance 3/31/21. Construction package is in process.

On Hold

Design

02633 Lee Jackson Memorial Highway WB @ Muirfield Lane 02/20 NA NA 07/20 09/20 10/21 03/21 NA NA NA NA NA NA NA 05/21 06/21 06/21 04/21 04/22 10/21

**Bus Stop Improvements**  
 124/400-C40011 Sully  
 4YP202-02633  
 TS-000019-007 \$20,000  
 \$20,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install concrete loading pad, sidewalk along with drainage improvements and associated grading work.

Monthly Remarks  
 Final design received 9/30/2020. Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted 3/25/2021, clearance received 3/31/21. Draft Construction package is being prepared.

On Hold

Design

02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road 02/20 NA NA 07/20 10/20 10/21 05/21 NA NA NA NA NA NA NA 06/21 07/21 07/21 07/21 04/22 11/21

**Bus Stop Improvements**  
 124/400-C40011 Mount Vernon  
 4YP202-02817  
 TS-000016-055 \$35,000  
 \$35,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD:  
 PM UDCD:  
 PM CPTED:

Project Description  
 Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.

Monthly Remarks  
 Design waiver package resubmitted to VDOT on 12/23/2020. Responses to comments from VDOT sent on 1/25/21. Signed Design waiver package submitted to VDOT on 3/5/21. 3rd final submitted to VDOT 4/13/21.

On Hold

Design

02902 North Shore Drive EB @ Northgate Square 02/20 NA NA 06/20 09/20 12/20 11/20 09/20 NA NA 09/20 10/20 NA NA NA 12/20 01/21 01/21 02/21 12/21 05/21

**Bus Stop Improvements**  
 124/400-C40011 Hunter Mill  
 4YP202-02902  
 TS-000013-045 \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Hojatzadeh, Max  
 PM UTL:  
 PM LAD: Shubert, Beth  
 PM UDCD: Carlin, Craig  
 PM CPTED:

Project Description  
 Install 8'x8' concrete bus stop pad with bench

Monthly Remarks  
 Final construction package submitted to UDCD on 12/29/2020. Part of UDCD Task Order #2.

On Hold

Construction

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>03160 Richmond Highway NB @ Holly Hill Road</b>		02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	07/21	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	03/22	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
<b>124/400-C40011</b>	Mount Vernon	PM TDD: Madhusudhan, Galappa					Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.					Final design is in progress. Design Waiver package resubmitted to VDOT on 3/9/21. NTP issued to LAD on 3/10/21.											
<b>4YP202-03160</b>		PM UTL:																					
<b>TS-000016-054</b>	\$50,000	PM LAD: Alcon, Kelly																					
	\$50,000	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Land Acquisition</b>																							
<b>03217-Rolling Rd SB @ Edinburgh Dr</b>		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	05/20	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
<b>124/400-C40011</b>	Mount Vernon	PM TDD: Vanzandt, Mark					Install shelter, bench, and trash can.					Final construction package submitted on 1/29/21. Part of UDCD Task Order #3											
<b>4YP202-03217</b>		PM UTL:																					
<b>TS-000016-051</b>	\$50,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Construction</b>																							
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>		02/20	NA	NA	06/20	12/20	08/21	01/22	05/21	NA	NA	06/21	12/21	NA	NA	NA	02/22	03/22	03/22	05/22	12/21	09/22	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
<b>124/400-C40011</b>	Hunter Mill	PM TDD: Hojatzadeh, Max					Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.					Task Order #20 - Revised Final plan, bus stop design waiver & buffer width programmatic waiver submitted on 3/25/2021. Proceeding with Plats and DRB application.											
<b>4YP202-03807</b>		PM UTL:																					
<b>TS-000013-046</b>	\$0	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Design</b>																							
<b>03817-Wiehle Ave NB @ North Shore Dr</b>		04/19	06/19	09/19	NA	10/19	09/20	09/20	01/20	NA	NA	01/20	07/20	NA	NA	NA	11/20	12/20	12/20	12/20	06/21	07/21	On Hold <input type="checkbox"/>
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
<b>124/400-C40011</b>	Hunter Mill	PM TDD: Vanzandt, Mark					Install shelter, bench, and trashcan.					Final construction package submitted to UDCD 11/16/2020. Part of UDCD Task Order #3.											
<b>4YP202-03817</b>		PM UTL:																					
<b>TS-000013-044</b>	\$50,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCD: Carlin, Craig																					
		PM CPTED:																					
<b>Construction</b>																							



Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>04000 Elden St SB @ Alabama Dr</b>			09/20	NA	NA	10/20	12/20	12/20	02/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	05/21	05/21	08/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-04000 TS-000012-028		\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:		<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can				<u>Monthly Remarks</u> Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Comments received 4/1/21.																
Design																									
<b>06118-Rolling Rd NB @ Edinburgh Dr</b>			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	07/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-06118 TS-000016-052		\$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:		<u>Project Description</u> Install shelter, bench, and trash can.				<u>Monthly Remarks</u> VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3.																
Construction																									
<b>5000935 Columbia Pike SB @ Marshall Drive</b>			02/20	NA	NA	07/20	10/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	03/21	03/21	03/21	04/22	07/21		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000935 TS-000015-022		\$50,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:		<u>Project Description</u> Install concrete loading pad, retaining wall, concrete sidewalk, curb ramps, bench, along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Signed Design waiver package submitted to VDOT on 3/5/21. Countywide permit package submitted to VDOT on 1/25/21. Final construction package authorized 3/5/21. UDCD Task Order #4.																
Construction																									
<b>5000999 Carlin Springs Road NB, North of 7-11</b>			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22		
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-5000999 TS-000015-025		\$20,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Honnick, John PM UDCD: PM CPTED:		<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Design waiver package resubmitted to VDOT on 12/23/2020. Responses sent to VDOT on 3/4/21 for additional comments made by VDOT. LAD NTP 1/11/2021. Addressing additional comments received from VDOT on design waiver package submitted earlier.																
Land Acquisition																									

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>5001008 Carlin Springs Road NB @ Columbia Pike</b>			02/20	NA	NA	07/20	10/20	10/21	09/21	01/21	NA	NA	01/21	08/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	03/22	
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL:				<u>Project Description</u> Install loading pad, sidewalk along with drainage improvements and associated grading work.				<u>Monthly Remarks</u> Final Design waiver package resubmitted to VDOT 12/23/20. LAD NTP 1/11/2021. Design waiver package resubmitted to VDOT on 3/9/21.													
<b>4YP202-5001008</b>			PM LAD: Honnick, John																					
<b>TS-000015-024</b>		\$20,000 \$20,000	PM UDCCD:																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>5001052 Leesburg Pike EB @ Glen Carlyn Road</b>			02/20	NA	NA	07/20	11/20	10/21	01/21	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	04/22	07/21	
<b>Bus Stop Improvements 124/400-C40011</b>	Mason		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL:				<u>Project Description</u> Replace existing shelter, pad, bench, and curb ramps with new concrete pad, bus shelter, bike rack, bench, and curb ramps along with drainage improvements.				<u>Monthly Remarks</u> Construction authorization 3/31/21. Building permit for shelter issued 3/16/21. UDCCD Task Order #5.													
<b>4YP202-5001052</b>			PM LAD:																					
<b>TS-000015-023</b>		\$35,000 \$35,000	PM UDCCD:																					
			PM CPTED:																					
<b>Construction</b>																								
<b>5001154 Arlington Blvd WB @ Prosperity Ave</b>			09/20	NA	NA	10/20	12/20	12/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	12/20	01/21	01/21	02/21	05/21	07/21	
<b>Bus Stop Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL:				<u>Project Description</u> Replace existing bus pad and shelter.				<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 12/29/2020. Building permit for bus shelter issued 2/18/21. Part of UDCCD Task Order #3.													
<b>4YP202-5001154</b>			PM LAD:																					
<b>TS-000017-041</b>		\$0 \$0	PM UDCCD:																					
			PM CPTED:																					
<b>Construction</b>																								
<b>Rt. 123 @ Jermantown Rd.</b>			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	09/20	
<b>Spot Improvements 124/400-C40011</b>	Providence		<u>Project Manager/Assignments</u> PM TDD: Laretti, Francesco PM UTL: Yusufoglu, Eldar				<u>Project Description</u> Add right turn lanes on northbound and southbound Route 123, including drainage improvements				<u>Monthly Remarks</u> <b>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</b> Construction substantially complete 9/27/2020. Draft nutrient credit transfer agreement submitted to VDOT on 3/3/2021. VDOT permit released 3/30/2021.													
<b>RSPI01-01400</b>			PM LAD: Lefcourt, Eric																					
<b>2G40-028-012</b>		\$2,500,000 \$0	PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Post-Construction</b>																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
<b>Innovation Station North Neighborhood Access SUP</b>	124/400-C40011	Dranesville	01/21	11/21	NA	12/22	11/23	07/24	07/24	08/23	TBD	NA	09/23	05/24	TBD	TBD	NA	10/24	11/24	12/24	01/25	02/26	02/26		
<b>ST-000048-001-0</b> <b>ST-000048-001</b>			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: PM CPTED: Marfurt, Lindsay				<u>Project Description</u> Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place				<u>Monthly Remarks</u> <b>TPP ID# 190.15 HMSAMS ID#15</b> Design TO approved on 1/22/21 and NTP issued on 1/26/2021. Survey is underway and expected in June 2021. Wetland and RPA boundary delineation work is in progress.														
<b>Survey</b>			01/20	05/20	07/20	NA	09/20	03/21	11/20	NA	NA	NA	NA	NA	NA	NA	NA	02/21	03/21	04/21	05/21	11/21	04/21		
<b>Reston Bike Share Phase II</b>	124/400-C40011	Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Installation of 21 bike share stations. 17 in parking lane. 5 require improvements including curb ramps for 2 & concrete pads for 3. 1 station to be installed in turn lane & requires road diet.				<u>Monthly Remarks</u> VDOT LUP permit received for 19 of 21 bike share stations including 17 on 12/6/19 in parking lanes & 2 stations w/pad on 11/25/20. Station #19: Construction authorized 3/5/21. Station #12 (Involves curb extension): Construction NTP 2/25/2021, scheduled construction completion 4/29/21. Stations #9 & 15 (Curb ramp only): Construction completed 2/10/21. Stations #5 & 13: Construction completed 9/18/20.														
<b>Construction</b>			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD		
<b>Stonecroft Boulevard Widening Sully Police Station</b>	304/300-C30050	Sully	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				<u>Monthly Remarks</u> Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.														
<b>Construction</b>			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21		
<b>Jefferson Manor Improvements Phase IIIA</b>	304/300-C30050	Lee	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Metafria, Fasika PM CPTED: Guarino, Michael				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> Construction 92% complete. Construction NTP 9/28/2020; construction completion scheduled 7/25/2021. Contract awarded on 7/27/2020. Pardon Our Dust meeting held on 9/10/2020. Draft nutrient credit transfer agreement submitted to VDOT 4/7/2021.														
<b>Construction</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	04/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	05/21	06/21	07/21	08/21	10/21	01/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements - Bond Fund 304/300-C30050 4YP201-PB009-C ST-000021-009			Hunter Mill	PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: Stevens, Michael PM CPTED: Hamidi, AJ	Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court				Final design resubmitted to VDOT for review 4/15/21. Land acquisition completed 3/31/21.																
Design																									
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023			Lee	PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCCD: Samiyi, Bijan PM CPTED:	Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07.</b> Project website created. Construction NTP 9/28/2020, completion scheduled 9/22/2021. Storm drainage system complete. Slope stability piers complete. Installing sidewalk, curb and bike lane. Draft Nutrient Credit Transfer Agreement to VDOT 4/9/21. Construction 60% complete.																
Construction																									
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000			Mount Vernon	PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Borkowski, Tad	Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07.</b> Street acceptance is in progress. Meeting with VDOT Permit and Drainage on 2/23/21 to discuss Wing Scour Comments and reach a resolution. Feedback received on 2/25/2021 on final field remediation measures. Coordinating with UDCCD on final field work. A task order is being negotiated to address the final punch list items. Underdrain issue is resolved.																
Post-Construction																									
Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	05/17	10/17	04/19	09/19	10/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	01/20	01/20	02/20	03/20	09/20	10/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002			Braddock	PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie	Add a northbound right turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road				<b>TPP ID#317.</b> Construction substantially complete 10/12/2020. Punch list is complete. Nutrient credit transfer agreement executed by VDOT 1/22/2021.																
Post-Construction																									

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>North Chambliss St./Beauregard St.</b>		02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	04/21	05/21	05/21	06/21	08/21	08/21	On Hold <input type="checkbox"/>
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Nabavi, Seyed							Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.							TPP Plan ID#320. VDOT permit received 3/25/21. Draft construction package is in progress. The Landmark Plaza improvements added to the project.							
5G25-059-003-0		PM UTL: Nguyen, Tan																					
5G25-059-003	\$900,000	PM LAD: Alcon, Kelly																					
	\$0	PM UDCCD: Stevens, Daniel																					
		PM CPTED: Stevens, Daniel																					
<b>Design</b>																							
<b>Silverbrook Rd./Southrun Rd. EB Left Turn Lane</b>		03/16	NA	10/16	03/17	04/18	12/19	12/19	10/18	10/18	NA	11/18	09/19	09/19	06/20	NA	03/20	NA	NA	09/20	05/19	08/21	On Hold <input type="checkbox"/>
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD: Nabavi, Seyed							Add eastbound left turn lane on Silverbrook Road at Southrun Road							TPP ID#326. Construction 56% complete. Construction start date moved to 9/14/2020, due to water line closure restrictions set by Fairfax Water. The construction completion date has been revised to 8/11/2021 due to a design revision of the taper line for the right turn lane at Southrun Road. All utilities have been relocated as of 6/8/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.							
5G25-059-005-0		PM UTL: Maisel, Michael																					
5G25-059-005	\$1,400,000	PM LAD: Honnick, John																					
	\$0	PM UDCCD: Stevens, Michael																					
		PM CPTED: Aguayo, Vanessa																					
<b>Construction</b>																							
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	09/21	04/20	10/22	NA	08/22	09/22	10/22	11/22	11/24	11/24	On Hold <input type="checkbox"/>
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Nabavi, Seyed							Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path							TPP ID # 35. Second final plans submitted to VDOT on 1/27/2021. LAD NTP 12/21/2020. Land rights on 0 of 19 properties have been acquired. Review comments from VDOT and other agencies on final design are being addressed. WGL relocation is complete. Century Link relocation to follow next. Dominion, Verizon, and Cox relocations will start after easements are recorded. Dominion final design received on 8/27/2020. Dominion easement plats received. Century Link relocation plan received and is under review. Cox and Verizon easement plats received on 11/9/2020 and is under review. Sanitary and water relocation will be in plan relocation. Streetlight conduit design by Dominion is in progress.							
5G25-059-007-0		PM UTL: Maisel, Michael																					
5G25-059-007	\$16,500,000	PM LAD: Strayhorne, Robert																					
	\$16,500,000	PM UDCCD: Lim, Vannak																					
		PM CPTED: Aguayo, Vanessa																					
<b>Land Acquisition</b>																							
<b>Pohick Rd./Southrun Rd. Ped Intersection Imp</b>		11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	03/20	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD: Roberson, Jeanmarie							Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road							TPP ID#336. Construction substantially complete 3/20/2020. Nutrient credit transfer agreement executed by VDOT 1/22/2021. VDOT permit released 3/11/2021.							
5G25-060-010-0		PM UTL: Nguyen, Tan																					
5G25-060-010	\$1,050,000	PM LAD: Glass, Lisa																					
	\$0	PM UDCCD: Metafria, Fasika																					
		PM CPTED: Chellappa, Smitha																					
<b>Post-Construction</b>																							

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status		FUT (\$)																						
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	11/19	05/19	09/21	01/19	NA	NA	01/19	07/19	02/19	12/19	NA	10/21	11/21	11/21	11/21	05/20	03/22	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> 2nd final plans submitted 2/23/2021. VDOT comments received 4/13/2021. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. Revised plats and 2nd LAD NTP anticipated May 2021. Utility relocations complete. As a result of the design modifications, one additional Domnion guy anchor adjustment to be coordinated during construction.									
5G25-060-020-0			PM UTL: Maisel, Michael																					
5G25-060-020		\$1,400,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: Stevens, Michael																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	01/22	04/22	04/22	02/21	03/21	NA	06/21	02/22	03/22	07/22	NA	05/22	06/22	07/22	08/22	03/23	03/23	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						<b>TPP ID#102.</b> Final Plans in progress. Traffic Signal Plans and Signage & Marking Plans were sent to VDOT Traffic on 1/27/2021. Received VDOT Traffic comments on Signal Plan on 2/25/2021. Utility relocation design in progress (DVP, Verizon, Cox, FFX Water). Final plats were signed and received on 2/17/2021. Verizon plat and additional documents were received on 3/24/2021. TMP & Project Data sheet have been approved.									
5G25-060-023-0			PM UTL: Maisel, Michael																					
5G25-060-023		\$1,750,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: Cutler, Tom																					
			PM CPTED: Askarzadeh, Negin																					
<b>Design</b>																								
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			05/18	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	09/20	09/20	10/20	11/20	01/21	08/21	07/21	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						<b>TPP ID#116.</b> Construction Award letter was sent to contractor on 1/21/2021. Construction NTP 3/22/2021, completion scheduled for 7/20/2021. Construction 36% complete.									
5G25-060-026-0			PM UTL: Nguyen, Tan																					
5G25-060-026		\$650,000	PM LAD: Shubert, Beth																					
		\$0	PM UDCD: Abtew, Leykun																					
			PM CPTED: Harrell, William																					
<b>Construction</b>																								
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	08/20	
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						<b>TPP ID#119</b> Construction substantially complete 8/27/2020. Draft Nutrient Credit Transfer agreement submitted to VDOT on 12/9/2020. Punch list completed. Reinspection requested 2/5/2021 and again on 3/11/2021.									
5G25-060-027-0			PM UTL: Nguyen, Tan																					
5G25-060-027		\$2,200,000	PM LAD: Najeeb, Mohammed																					
		\$0	PM UDCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
<b>Post-Construction</b>																								

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	09/19	04/20	06/20
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						<b>TPP ID#144.</b> Construction substantially complete 6/24/2020. As-builts approved by VDOT. VDOT permit released 10/26/2020. Nutrient credit transfer agreement executed by VDOT on 2/21/2021.								
5G25-060-030-0			PM UTL: Nguyen, Tan																				
5G25-060-030		\$3,570,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
<b>Post-Construction</b>																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Construction 60% complete. Construction NTP 10/19/2020, scheduled completion 6/16/2021. Draft nutrient credit transfer agreement submitted to VDOT on 2/3/2021.								
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$2,750,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Cutler, Tom																				
			PM CPTED: Luo, Caijun																				
<b>Construction</b>																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	01/22
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approximately 125 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						<b>TPP ID#167.</b> Pre-Con meeting held 3/23/2021. Construction NTP 4/19/2021, completion scheduled for 1/13/2022.								
5G25-060-036-0			PM UTL: Maisel, Michael																				
5G25-060-036		\$1,950,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
<b>Construction</b>																							
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	08/21
<b>Pedestrian Improvements 2014</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max						Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road						<b>TPP ID#175.</b> Construction 2% complete. Construction NTP 3/1/21, completion scheduled for 8/27/21. Draft nutrient credit transfer agreement submitted to VDOT 3/23/21. All utility relocations are complete.								
5G25-060-039-0			PM UTL: Maisel, Michael																				
5G25-060-039		\$1,800,000	PM LAD: Najeeb, Mohammed																				
		\$0	PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Luo, Caijun																				

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr</b>		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia	Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive							<b>TPP ID#176.</b> Construction 90% complete. Scheduled construction completion 4/30/2021 - TO #4. Pre-construction meeting held on 3/4/2021. Utility relocations were completed on 12/29/2020. Final construction package signed on 11/18/2020 by UDCD. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.					On Hold <input type="checkbox"/>								
5G25-060-040-0		PM UTL: Pugh, Richard																					
5G25-060-040	\$475,000	PM LAD: Shubert, Beth																					
	\$0	PM UDCD: Bajracharya, Sanjala																					
		PM CPTED: Steinhilber, Will																					
<b>Construction</b>																							
<b>Great Falls St. Walkway - I-66 - North West St</b>		10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	09/19	11/20	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD: Beall, James	Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street							<b>TPP ID#202.</b> Construction substantially complete 11/30/2020. Additional VDOT punch list received 2/4/21. Nutrient transfer agreement executed by VDOT 2/21/2021. Construction bundled with Project ST-000036-003 North West Street Sidewalk.					On Hold <input type="checkbox"/>								
5G25-060-042-0		PM UTL: Yusufoglu, Eldar																					
5G25-060-042	\$3,000,000	PM LAD: Cate, Dennis																					
	\$0	PM UDCD: Engida, Samuel																					
		PM CPTED: Qi, Maggie																					
<b>Post-Construction</b>																							
<b>Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave</b>		11/17	12/17	11/18	06/19	08/20	05/21	09/21	11/20	02/21	NA	02/21	09/21	09/21	03/22	NA	11/21	01/22	02/22	03/22	05/22	12/22	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue							<b>TPP ID#205.</b> Permit plans are in progress. LAD NTP 2/8/2021. Land rights on 0 of 8 properties have been acquired. Public outreach held in September 2020.					On Hold <input type="checkbox"/>								
5G25-060-043-0		PM UTL: Pugh, Richard																					
5G25-060-043	\$4,750,000	PM LAD: Honnick, John																					
	\$0	PM UDCD: McCorkle, Lisa																					
		PM CPTED: Lilley, Ronald																					
<b>Land Acquisition</b>																							
<b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b>		08/17	11/17	07/18	09/20	06/21	07/20	04/22	04/21	05/21	NA	06/21	03/22	04/22	08/22	NA	07/22	08/22	09/22	10/22	04/22	10/23	
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Lauretti, Francesco	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk							<b>TPP ID#234.</b> Utility relocation designs are in progress. Public outreach was held in early November 2020. A meeting with VDOT to discuss slope issues and grading impacts to existing retaining walls was held in Fall 2020. Based on VDOT's comments regarding grading impacts, additional survey required. Additional survey received January 2021. Consultant preparing 2nd pre-final design.					On Hold <input type="checkbox"/>								
5G25-060-044-0		PM UTL: Pugh, Richard																					
5G25-060-044	\$5,750,000	PM LAD: Honnick, John																					
	\$0	PM UDCD: Metafria, Fasika																					
		PM CPTED: Lilley, Ronald																					
<b>Design</b>																							



Apr 2021

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b>		06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	12/19	01/20	01/20	03/20	08/19	06/20	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Lauretti, Francesco					Construct approximately 2,580 LF of 5-foot sidewalk, including					<b>TPP ID#235.</b> Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. VDOT reinspection completed 12/1/2020. Awaiting permit release. Draft nutrient credit transfer agreement submitted to VDOT 3/3/2021.											
5G25-060-045-0		PM UTL: Nguyen, Tan					curb and gutter																
5G25-060-045	\$1,800,000 \$0	PM LAD: Bailey, Stephen																					
		PM UDCCD: Stevens, Michael																					
		PM CPTED: Abifadel, Gibran																					
<b>Post-Construction</b>																							
<b>Lincolnia Rd Sidewalk &amp; Spot Improvements</b>		02/20	NA	NA	06/20	03/21	08/21	08/21	10/20	NA	NA	11/20	07/21	01/21	06/21	NA	11/21	NA	NA	02/22	08/21	08/22	On Hold <input type="checkbox"/>
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mason	PM TDD: Nabavi, Seyed					Construct 1,000 LF of sidewalk to connect pedestrian facilities					Final design submitted on 3/2/2021. LAD NTP 11/19/2020. Land rights on 0 of 7 properties have been acquired. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Verizon guy wire relocation is in progress.											
5G25-060-048-0		PM UTL: Nguyen, Tan					along North Chambliss Street and Lincolnia Road from Lincolnia																
5G25-060-048	\$1,200,000 \$0	PM LAD: Honnick, John					Senior Center to Linmar Court																
		PM UDCCD: Stevens, Daniel																					
		PM CPTED: Stevens, Daniel																					
<b>Land Acquisition</b>																							
<b>Route 1 at Fairhaven-Quander</b>		02/19	NA	NA	09/19	07/20	07/20	10/20	07/20	NA	NA	07/20	10/20	NA	NA	NA	01/21	02/21	02/21	02/21	03/21	05/21	On Hold <input type="checkbox"/>
<b>Route 1-RHPTI Ped Improvements</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Mount Vernon	PM TDD: Zahirieh, Shahla					Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection					<b>TPP ID #188.01.</b> Construction NTP 2/22/2021, completion scheduled for 5/23/2021. Construction 50% complete. Signal timings approved by VDOT on 3/6/2021. No Nutrient Credit Transfer is required for this project.											
5G25-061-028-0		PM UTL:																					
5G25-061-028	\$350,000 \$0	PM LAD: Monahan, Clyde																					
		PM UDCCD: Stevens, Michael																					
		PM CPTED: Luo, Caijun																					
<b>Construction</b>																							
<b>Reston Pkwy - DTR WB On-Ramp</b>		06/17	08/17	12/17	05/18	04/19	02/20	11/20	08/19	NA	NA	09/19	10/20	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21	On Hold <input type="checkbox"/>
<b>RMAG Phase II 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD: Lauretti, Francesco					Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades					<b>TPP ID# 189.07 RMAG ID# 7</b> Construction NTP 4/8/2021, completion scheduled for 8/5/2021. Final construction package submitted to UDCCD 3/31/2021. Revised VDOT permit received 3/23/2021. This project to be constructed with 5G25-062-008.											
5G25-062-007-0		PM UTL: Nguyen, Tan																					
5G25-062-007	\$725,000 \$0	PM LAD: Monahan, Clyde																					
		PM UDCCD: Metafria, Fasika																					
		PM CPTED:																					
<b>Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	08/21
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-008-0</b> <b>5G25-062-008</b>	Hunter Mill	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCD: Metafria, Fasika PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8</b> Construction NTP 4/8/2021, completion scheduled for 8/6/2021. Final construction package submitted to UDCD 3/22/2021. This project to be constructed with 5G25-062-007, schedule adjusted accordingly.										
--	-------------	------------------	---	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Construction**

Bluement Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	08/21	11/20	NA	NA	12/20	07/21	NA	NA	NA	09/21	10/21	10/21	11/21	03/21	07/22
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-011-0</b> <b>5G25-062-011</b>	Hunter Mill	\$1,350,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Honnick, John PM UDCD: PM CPTED: Guarino, Michael				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluement Way				<u>Monthly Remarks</u> <b>TPP ID#189.11 RMAG ID#38.</b> Final design submitted 2/26/2021. Received comments from VDOT, which are being evaluated. LAD NTP 12/4/2020. Land rights on 0 of 4 properties have been acquired. 2 Verizon manhole top to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is to be removed.										
--	-------------	--------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Land Acquisition**

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	-------	----	----	----	-------	-------

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-014-0</b> <b>5G25-062-014</b>	Hunter Mill	\$138,199 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> <b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.										
--	-------------	------------------	--	--	--	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

**Construction**

Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>RMAG Phase II 2014</b> <b>304/300-C30050</b> <b>5G25-062-016-0</b> <b>5G25-062-016</b>	Hunter Mill	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED: Wynands, Nicole				<u>Project Description</u> Narrow median between Reston Parkway and Fairfax County Parkway to provide cycle tracks in each direction from Glade Drive to Edmund Halley Drive				<u>Monthly Remarks</u> <b>TPP ID# 189.16 /RMAG II ID# 16.</b> Project is on hold pending re-evaluation of project scope from CPTED.										
--	-------------	--------------------	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Design**

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
<b>Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC</b>		03/17	08/17	12/17	06/18	01/19	10/19	01/20	12/18	NA	NA	12/18	08/19	09/19	06/20	NA	05/20	06/20	06/20	07/20	01/21	11/20	On Hold <input type="checkbox"/>
<b>Bike/Trail Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Braddock	PM TDD:	Zahirieh, Shahla					Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk							TPP ID#343. Construction substantially complete 11/2/2020. VDOT permit released 12/10/2020. Nutrient Credit Transfer Agreement was executed by VDOT on 2/21/2021.								
5G25-063-002-0		PM UTL:	Pugh, Richard																				
5G25-063-002	\$1,600,000	PM LAD:	Strayhorne, Robert																				
	\$0	PM UDCD:	Bajracharya, Sanjala																				
		PM CPTED:	Lind, Adam																				
<b>Post-Construction</b>																							
<b>Westmoreland St. Bike Lanes - N. of Rosemont Dr.</b>		10/17	10/17	03/18	08/18	04/20	09/19	08/20	03/19	NA	NA	03/19	04/20	07/20	12/20	NA	12/20	01/21	01/21	01/21	08/20	04/21	On Hold <input type="checkbox"/>
<b>Bike/Trail Improvements 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD:	Turner, Latesa					Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive							TPP ID#187. Construction 90% complete. Construction NTP 1/21/2021; Construction completion scheduled 4/20/2021. Draft nutrient credit transfer agreement submitted to VDOT 4/7/2021. 3 of 3 WGL service lines relocated (December 2020).								
5G25-063-009-0		PM UTL:	Maisel, Michael																				
5G25-063-009	\$600,000	PM LAD:	Finnell, Richard																				
	\$0	PM UDCD:	Engida, Samuel																				
		PM CPTED:																					
<b>Construction</b>																							
<b>North West St. Sidewalk - Great Falls St. - Brilyn Place (County)</b>		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21	On Hold <input type="checkbox"/>
<b>County-Maintained Pedestrian Imp 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Dranesville	PM TDD:	Beall, James					260 LF of 5-foot sidewalk along north side of North West Street							TPP ID#350. Construction substantially complete 2/10/2021. Punch list is being addressed. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/2021. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.								
ST-000036-003-0		PM UTL:	Maisel, Michael																				
ST-000036-003	\$1,650,000	PM LAD:	Glass, Lisa																				
	\$0	PM UDCD:	Engida, Samuel																				
		PM CPTED:	Qi, Maggie																				
<b>Post-Construction</b>																							
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>		03/16	NA	10/17	11/18	03/20	09/20	05/21	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	06/21	06/21	06/21	06/21	03/20	12/21	On Hold <input type="checkbox"/>
<b>County-Maintained Pedestrian Imp - 2014</b>		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
304/300-C30050	Hunter Mill	PM TDD:	Marsh, Dennis					Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road							TPP ID#121 SWM/outfall issue resolved with LDS. Approved Project Data Sheet received 2/24/21. SWM Maintenance Agreement submitted to MSMD on 1/28/2021. Comment to add a mountable curb resubmitted to MSMD. Signage/Pavement Marking and updated MOT plans are being submitted to VDOT for approval. Verizon relocation work completed.								
ST-000036-009-0		PM UTL:	Maisel, Michael																				
ST-000036-009	\$2,250,000	PM LAD:	Najeeb, Mohammed																				
	\$0	PM UDCD:	McCorkle, Lisa																				
		PM CPTED:	Harrell, William																				
<b>Utility Relocation</b>																							

Project Name		Apr 2021																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #									Permit Submission														
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-010-0 ST-000036-010		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Lim, Vannak PM CPTED: Chellappa, Smitha					<u>Project Description</u> Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					<u>Monthly Remarks</u> <b>TPP ID#140.</b> Bid Opening 5/4/2021. Bid Advertisement 4/5/2021. CN Authorization 3/31/2021. VDOT permit received 8/2020. Land acquisition completed on 4/17/19. CenturyLink relocations complete, except for manhole to be adjusted to grade during construction. WGL relocations completed. Fairfax Water and CenturyLink should attend Pre-construction meeting for coordination purposes. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue.										
	\$1,600,000 \$0																						
<b>Bid Advertisement</b>																							
Kirby Road Walkway - Halsey Rd. - Franklin Ave		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	03/22	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-011-0 ST-000036-011		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCCD: Lim, Vannak PM CPTED: Chellappa, Smitha					<u>Project Description</u> Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road					<u>Monthly Remarks</u> <b>TPP ID#141.</b> Bid Opening 5/4/2021. Bid Advertisement 4/5/2021. CN Authorization 3/31/2021. VPDES permit issued 8/25/2020. VDOT permit received 7/14/2020. Land acquisition completed on 8/16/19. WGL utility relocations are complete. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road.										
	\$1,700,000 \$0																						
<b>Bid Advertisement</b>																							
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines		01/18	04/18	02/19	05/21	09/21	11/20	06/22	07/21	10/21	NA	10/21	05/22	06/22	06/23	NA	04/23	05/23	06/23	07/23	11/21	07/24	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-013-0 ST-000036-013		Sully	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel					<u>Project Description</u> Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					<u>Monthly Remarks</u> <b>TPP ID#162.</b> Revision to BMP currently being designed. Once completed, a meeting with LDS will be scheduled. Soil borings and testing initiated 4/5/21. Utility coordination with NOVEC, Cox, and Verizon is in progress.										
	\$5,000,000 \$0																						
<b>Design</b>																							
Telegraph Road Walkway Ph I - Rosehill to Pike		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	01/20	05/20	07/20	On Hold <input type="checkbox"/>
County-Maintained Pedestrian Imp - 2014 304/300-C30050 ST-000036-014-0 ST-000036-014		Lee	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCCD: Cutler, Tom PM CPTED: Bandy, Audra					<u>Project Description</u> Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					<u>Monthly Remarks</u> <b>TPP ID#180A.</b> Awaiting VDOT permit release. Constuction substantially complete 7/24/2020. VDOT punch list completed. Nutrient credit transfer agreement executed by VDOT 1/22/2021.										
	\$1,350,000 \$0																						
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.																							TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 Dranesville ST-000036-015-0 ST-000036-015 \$3,600,000 \$0																							<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCCD: PM CPTED: Askarzadeh, Negin						<u>Project Description</u> Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						<u>Monthly Remarks</u> <b>TPP ID#186.</b> Project initiation is in progress.										
Pre-Design																																													
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.																							04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	On Hold <input type="checkbox"/>	
<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 Mount Vernon ST-000036-016-0 ST-000036-016 \$1,265,000 \$0																							<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Construct 5-foot sidewalk along west side of Old Mount Vernon Road						<u>Monthly Remarks</u> <b>TPP ID#191.</b> VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. VDOT permit release requested on 9/14/2020. Nutrient transfer agreement executed by VDOT 1/22/2021.										
Post-Construction																																													
Telegraph Road Walkway Ph II - Pike to Wilton																							TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
<b>County-Maintained Pedestrian Imp - 2014</b> 304/300-C30050 Lee ST-000036-017-0 ST-000036-017 \$3,625,000 \$3,625,000																							<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran						<u>Project Description</u> Construct 5-foot of concrete sidewalk to fill in missing links, including crosswalks and curb ramps						<u>Monthly Remarks</u> <b>TPP ID#180B. Project is on Hold.</b> Task order proposal was requested from an on-call consultant in late March to complete a feasibility/scope analysis & cost estimate.										
Pre-Design																																													
Burke VRE Connector Ph IV																							02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	01/22	On Hold <input type="checkbox"/>	
<b>County-Maintained Bike/Trail Imp - 2014</b> 304/300-C30050 Braddock ST-000037-003-0 ST-000037-003 \$2,900,000 \$0																							<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: Bhinge, Deepak PM CPTED: Wynands, Nicole						<u>Project Description</u> Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						<u>Monthly Remarks</u> <b>TPP ID#346.</b> Construction 5% complete. Construction NTP 3/22/2021, completion scheduled 1/15/2022. Project delivery will follow Fairfax County Public Improvement Plan requirements. All utility relocations completed. Nutrient credit transfer is not required for this project. Schedule adjusted due to contract duration.										
Construction																																													

Apr 2021

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	10/19	10/19
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Lorton Arts Access Road  
304/300-C30050  
TS-000020-001-0  
TS-000020-001

Mount Vernon  
\$1,710,000  
\$0

Project Manager/Assignments

PM TDD: Nabavi, Seyed  
PM UTL:  
PM LAD: Monahan, Clyde  
PM UDCCD: Lim, Vannak  
PM CPTED: Guarino, Michael

Project Description

Provide direct access from  
Lorton Arts to Workhouse Road  
south of existing entrance near  
Route 123

Monthly Remarks

Development agreement bond released on 2/24/2021. VDOT permit released 3/12/2020. Site as-built approved 1/8/2021;  
and Sanitary as-built approved 1/4/2021.

Post-Construction