



County of Fairfax, Virginia

MEMORANDUM

DATE: June 29, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the June 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Smitha Chellappa, Coordination and Funding Division (CFD)
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Ajmal Hamidi, Transportation Planner III, CPTED
Don Moyer, Engineer III, CPTED
Rick Foley, Transportation Planner IV, CPTED

Transportation Design Division Monthly Projects Status Report

June 29, 2022

Page 2 of 4

Michael Felschow, Section Chief, TSD
Edward Reid, Transportation Planner III, TSD
Guy Mullinax, Bus Stop Coordinator, TSD
Tina Curtis, Transportation Planner II, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD
Tim Kutz, Transportation Planner II, TPD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Sergio Guizada, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Jared Kerr, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Alex Tsybin, Engineering Technician III, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services
Carey F. Needham, Deputy Director, DPWES – Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Tiya Raju, Director, Building Design and Construction Division (BDCD)
Dennis Cate, Director, Land Acquisition Division (LAD)
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Janet Burns, Chief, Administrative Support Branch, Capital Facilities

Transportation Design Division Monthly Projects Status Report

June 29, 2022

Page 3 of 4

Wen Wang, Administrative Support Branch, Capital Facilities
Scott Bishop, Chief, Transportation Branch, UDCD
Lisa McCorkle, Engineer IV, UDCD
Demelew Teshome, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Timothy Butler, Appraisal Manager, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Mohammed Najeeb, Sr. Right-of-Way Agent, LAD
Jim Strayhorne, Sr. Right-of-Way Agent, LAD
Kelly Alcon, Management Analyst III, LAD
Jocelyn Campbell, Right-of-Way Agent, LAD
Sarah Guy, Right-of-Way Agent, LAD
Nicole Wilson, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Robert Middleton, Engineering Technician III, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Railgul Obul, Program Manager, Arlington/Fairfax Preliminary Engineering
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Vladica Krstic, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties
Suzanne Watts, Local Assistance
John Russell, Engineering Supervisor, Materials QA
Ronald Seale, Supervisor, Materials

Transportation Design Division Monthly Projects Status Report

June 29, 2022

Page 4 of 4

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 18
FUND 30010 – COUNTY CONSTRUCTION	18 – 22
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	22 – 30

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	12/20	06/22	05/22	03/23	04/22	12/21	06/22	06/22	03/23	03/23	02/24	01/24	02/24	03/24	04/24	06/24	11/23	06/25
AA1400137-15-137 AA1400137-15			<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald						<u>Project Description</u> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<u>Monthly Remarks</u> PE UPC #106143, RW UPC #118128 . TPP ID#122. VDOT ROW submission package submitted 2/14/22. Comments have been received and are being addressed. Updated package resubmitted 6/22/22. Additional wetland delineation is required due to relocation of bridge staging area. Results from the delineation will impact calculations for the Final design. Field study for wetland delineation being scheduled. Final Plan schedule will then be revised.								

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	06/22	02/22	08/22	05/21	NA	04/22	NA	NA	04/22	09/22	12/22	01/23	01/23	02/23	04/23	12/23	04/24
AA1400141-16-0 AA1400141-16			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Guy, Sarah PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun						<u>Project Description</u> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<u>Monthly Remarks</u> UPC #109607. TPP ID# 182. Final design in progress. VDOT ROW Authorization received 4/22/22. Land rights necessary for construction of the project have been dedicated by Fairfax County Redevelopment and Housing Authority. Cox relocation in progress. Dominion Streetlights NTP issued.								

Utility Relocation

Columbia Pike Streetscapes, Phase I	102/500-C50000	Mason	10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
AA1400159-21-0 AA1400159-21			<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCCD: PM CPTED: Malik, Zuhra						<u>Project Description</u> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<u>Monthly Remarks</u> UPC #118238. TPP ID# 21005. Concept design received 2/28/22. Scoping kickoff meeting with CPTED and VDOT held on 6/8/22. Utility designations underway. Survey complete (January 2022). Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Schedule to be developed upon completion of concept design.								

Design

Wiehle Ave @ W&OD Trail	102/500-C50000	Hunter Mill	11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	08/22	04/22	04/22	07/22	08/22	10/22	11/20	04/24
AA1400102-13			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Construct bicycle and pedestrian grade separated crossing						<u>Monthly Remarks</u> UPC #107439. RMAG ID# 5.: VDOT authorized bid advertisement on 4/4/22. Contractor pre-qualification applications received on 3/29/22. Application readvertised 5/4/22 and received 5/20/22. VDOT LUP issued on 1/11/22. ROW Certification received on 12/20/21. LAD completed on 11/30/21. Nutrient credit purchased by VDOT on 10/13/21. NVRPA agreement executed on 12/10/21. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation completed in August 2021. AT&T relocations completed March 2022. Remaining utility relocation work ongoing. Project schedule adjusted from October 2023 to April 2024 due to watermain materials delivery delay.								

Utility Relocation

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill	\$431,000 \$195,000	11/19	01/20	07/20	10/20	07/21	01/22	08/22	06/21	NA	12/21	12/21	03/22	05/22	09/22	10/22	11/22	12/22	01/23	03/23	07/23	09/23
Utility Relocation			09/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Shrevewood Elementary SRTS 102/500-C50000 SRTS-157 AA1400157-21	Providence	\$1,937,470 \$1,290,000	09/21	09/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Design			09/21	01/22	04/22	06/22	09/22	08/23	08/23	07/22	TBD	11/22	12/22	07/23	TBD	TBD	12/23	01/24	02/24	03/24	04/24	07/24	07/24
Orange Hunt Elementary SRTS 102/500-C50000 SRTS-158 AA1400158-21		\$345,000 \$0	09/21	01/22	04/22	06/22	09/22	08/23	08/23	07/22	TBD	11/22	12/22	07/23	TBD	TBD	12/23	01/24	02/24	03/24	04/24	07/24	07/24
Design			03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	03/22	11/22
Vienna Merrifield Bike Share 102/500-C50000 TF-000045-002-0 TF-000045-002	Providence	\$0 \$0	03/20	NA	10/20	NA	02/21	06/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	07/22	07/22	03/22	11/22
Design																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Scotts Run Wilkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000		Providence	PM TDD: Dresser, John				Construct approximately 2,500				UPC #110477. TMSAMS ID# 107. Letter 18 submitted to LDS 5/19/22, bond released 5/26/22. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantial completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award. Final invoice to be prepared.												
TMSAMS-107			PM UTL: Nguyen, Tan				LF of asphalt walkway through																
AA1400107-13	\$4,220,325		PM LAD: Monahan, Clyde				Scotts Run Stream Valley Park																
	(\$167,377)		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
			08/18	NA	03/19	10/20	07/22	06/21	05/23	06/22	NA	NA	07/22	04/23	03/21	09/22	NA	06/23	07/23	08/23	09/23	09/22	03/24
On Hold <input type="checkbox"/>																							
VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Springfield	PM TDD: Fasceski, Jeff				Surface parking lot expansion				TPP ID#358. Project to be permitted through Land Development Services (LDS). Design consultant finalizing plans with revised property lines and conduit design agreed upon with Dominion. Comments for plats submitted 6/14/2022. LDS will meet internally to see if we can submit Final plans before easement and ROW acquisition. Schedule will be revised accordingly. Dominion Energy, Cox Communications, and Verizon VA sidewalk guy conversions have been completed.												
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar																				
2G40-055-000	\$2,750,000		PM LAD: Strayhorne, Robert																				
	\$450,000		PM UDCCD: Bhinge, Deepak																				
			PM CPTED: Abifadel, Gibran																				
Design																							
			12/17	NA	08/18	11/19	01/22	04/20	06/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	07/22	08/22	09/22	10/22	10/21	05/23
On Hold <input type="checkbox"/>																							
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD: Turner, Latesa				Improve existing park access				2nd LDS submission 1/28/22. LAD NTP 8/25/21. LAD completion memo received 2/17/22. Land rights on 3 of 3 parcels have been acquired. No utility issues.												
2G40-067-000-0			PM UTL: Pugh, Richard				road and construct 1,500 LF of 8-																
2G40-067-000	\$2,750,000		PM LAD: Baker, Lisa				foot asphalt trail between Lorton																
	(\$50,000)		PM UDCCD:				Road and the Laurel Hill Adaptive																
			PM CPTED: Borkowski, Tad				Reuse Development																
Design																							
Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS			03/18	06/18	04/21	04/22	11/22	03/23	03/24	12/22	02/23	NA	03/23	02/24	03/24	03/25	NA	12/24	02/25	03/25	05/25	10/24	02/26
On Hold <input type="checkbox"/>																							
RMAG Phase II			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Shahnaj, Sonia				Improve existing walkway and				TPP ID# 189.04. RMAG ID# 4 Prefinal design comments received 5/20/22 and are under review. Meetings held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane, add bike box and intersection lighting to improve safety as recommended by staff. Schedule adjusted from October 2024 to February 2026 for construction completion for the revised scopes.												
2G40-085-002-0			PM UTL: Maisel, Michael				install missing link on the north																
2G40-085-002	\$6,000,000		PM LAD: Guy, Sarah				side of Sunrise Valley Drive																
	\$2,335,882		PM UDCCD: Teshome, Demelew																				
			PM CPTED: Malik, Zuhra																				
Design																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$16,800,000 \$15,300,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole					<u>Project Description</u> Construct cycle tracks by reducing median and lane widths					<u>Monthly Remarks</u> TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.										
Design																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill	\$549,908 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel					<u>Project Description</u> Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links					<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.										
Post-Construction																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	12/21	02/22	03/22	06/22	09/22	09/22
HMSAMS 124/400-C40011 2G40-086-014-C-0 2G40-086-014	Hunter Mill	\$250,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel					<u>Project Description</u> Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches					<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Final construction package submitted to UDCD on 12/13/21. CN Title Sheet was signed by UDCD on 12/15/21. UDCD Task Order #30 approved 6/6/22.										
Construction																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/16	01/17	05/17	02/18	03/21	08/22	08/22	09/19	11/19	NA	12/19	07/22	07/22	07/23	NA	07/23	08/23	09/23	10/23	07/24	10/24
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield	\$8,750,000 \$3,043,556	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun					<u>Project Description</u> Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					<u>Monthly Remarks</u> TPP ID#23. VDOT clearance for permit application received on 6/11/21. LAD NTP 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for 3 outstanding properties completed. ROW Demand letter sent to DeAngelis property owner attorney on 5/6/22. Meeting with Mr. Marshall to review updated appraisal held on 5/4/22. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Schedule adjusted for additional time for appraisal preparation and coordination with property owners.										
Land Acquisition																							

Jun 2022

Project Name																							
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Electric Avenue/Cedar Ln. - NB Left Turn Lane		TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Providence		PM TDD: Roberson, Jeanmarie					Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements					TPP ID#26. Project is being reinitiated.											
2G40-087-004-0		PM UTL:																					
2G40-087-004 \$151,476		PM LAD:																					
\$0		PM UDCCD:																					
		PM CPTED: Bandy, Audra																					
Project Initiation																							
Backlick Road and Industrial Road		04/19	12/19	08/20	06/22	08/22	03/23	07/23	08/22	10/22	NA	10/22	06/23	06/23	02/24	NA	08/23	09/23	10/23	01/24	12/24	01/25	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mason		PM TDD: Nabavi, Seyed					Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road					TPP ID# 21 & 91 Pre-final design distributed for review 6/23/22. Geotechnical and retaining wall investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT, DPWES, and LDS on design of the retaining wall and the stormwater management.											
2G40-087-010-0 Braddock		PM UTL: Yusufoglu, Eldar																					
2G40-087-010 \$7,300,000		PM LAD: Alcon, Kelly																					
\$4,550,000		PM UDCCD:																					
		PM CPTED: Alexandrow, Nikolai																					
Design																							
Terminal Rd LTL at Rt 286		05/19	09/19	02/20	12/20	07/21	05/22	07/22	07/21	07/21	NA	08/21	06/22	05/22	07/23	NA	08/22	09/22	10/22	08/23	05/23	03/24	
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max					Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					TPP ID#027.03. 3rd final design submitted to VDOT for review on 3/1/22. Received comments. Responses to comments submitted on 6/13/22. Land rights on 2 of 4 properties have been acquired. Proceeding to authorize utilities relocation.											
2G40-087-020-0		PM UTL: Maisel, Michael																					
2G40-087-020 \$4,250,000		PM LAD: Alcon, Kelly																					
\$2,000,000		PM UDCCD: Abtew, Leykun																					
		PM CPTED: Alexandrow, Nikolai																					
Land Acquisition																							
Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St		09/20	12/20	05/22	09/22	03/23	03/24	03/24	05/23	TBD	NA	06/23	01/24	02/24	10/24	NA	03/24	04/24	05/24	11/24	05/25	05/25	
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
124/400-C40011 Dranesville		PM TDD: Hojatzadeh, Max					Construct walkway on southside of Chesterbrook Road					TPP ID#107. Intermediate design submitted to VDOT for review and comments on 5/24/22. Virtual Community Information Meeting & Open House was held on November 17 and 30, 2021. Utility designations received on 11/12/2020.											
2G40-088-005-0		PM UTL: Nguyen, Tan																					
2G40-088-005 \$1,000,000		PM LAD:																					
\$0		PM UDCCD: Metafria, Fasika																					
		PM CPTED: Steinhilber, Will																					
Design																							

Jun 2022

Project Name		Jun 2022																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
<p>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</p> <p>08/18 NA 08/22 02/23 TBD TBD TBD 02/23 02/23 NA 02/23 TBD TBD TBD NA TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: PM CPTED: Bandy, Audra</p> <p><u>Project Description</u> Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road</p> <p><u>Monthly Remarks</u> CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Town initiated design activities in December 2021.</p> <p>On Hold <input type="checkbox"/></p>																						
<p>Design</p>																						
<p>Magarity Road Walkway - Ware Rd to Peabody Dr.</p> <p>09/17 04/18 03/20 08/20 05/22 11/20 07/22 01/21 02/21 NA 02/21 05/22 03/21 10/22 NA 09/22 10/22 11/22 12/22 03/22 11/23</p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Provide 2,300 LF of 8-foot wide asphalt walkway on south side of Magarity Road, and 250 LF on north side at school.</p> <p><u>Monthly Remarks</u> TPP Project #150. Final design underway. Revised crosswalk at Tremayne Place completed. Meeting with VDOT L&D held 6/9/22. Land acquisition completed on 5/16/22. Washington Gas and Lumen Technologies relocations complete. Fairfax Water advance waterline relocation in progress. VZN relocation in progress. Dominion Energy relocations authorized on 6/3/22.</p> <p>On Hold <input type="checkbox"/></p>																						
<p>Utility Relocation</p>																						
<p>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</p> <p>01/19 04/19 10/19 04/20 12/20 10/21 06/21 07/20 NA NA 07/20 06/21 04/21 12/21 NA 07/21 09/21 10/21 12/21 12/22 02/23</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Lim, Vannak PM CPTED: Hamidi, AJ</p> <p><u>Project Description</u> Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek</p> <p><u>Monthly Remarks</u> TPP ID# 154. Construction is 10% complete. CN NTP 2/14/22, scheduled completion 2/13/23. Groundbreaking ceremony held on 1/26/22. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. VPDES Transfer Agreement received from DEQ on 5/11/22.</p> <p>On Hold <input type="checkbox"/></p>																						
<p>Construction</p>																						
<p>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</p> <p>08/16 01/17 03/18 12/19 01/21 02/21 11/21 10/20 NA NA 10/20 10/21 04/21 04/22 NA 06/22 06/22 07/22 08/22 12/22 08/23</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Cutler, Tom PM CPTED: Askarzadeh, Negin</p> <p><u>Project Description</u> Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road</p> <p><u>Monthly Remarks</u> TPP ID#172. Construction authorized 6/6/22. LUP permit application submitted to VDOT on 11/18/21 and permit received 4/15/22. Signal permit is pending. Washington Gas lateral relocation construction completed. Dominion Energy streetlight and Fairfax Water relocations will be completed during construction. Contractor prequalification is underway. Project schedule was delayed in January to account for the expected schedule of the County Wastewater Contractor which has a pump around that will impact our ability to work on the south end of the project, near Dearborn Drive. Coordination with the County pump station project remains ongoing.</p> <p>On Hold <input type="checkbox"/></p>																						
<p>Bid Advertisement</p>																						

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River			03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------------------------------	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						TPP ID #206. Environmental Evaluation proposal from consultant received on 3/23/22. NTP issued to the consultant for Environmental Evaluation work on 4/4/22. Received list of property owners impacted along with boundary map depicting wetland & stream delienation work from consultant on 6/3/22. Environmental Survey notification letters sent out to property owners on 6/6/22. NTP issued to consultant on 3/2/22. Survey request made to LSB on 12/22/21. Survey completion expected in 6/22. Schedule to be developed after survey is received.					
2G40-088-031-0			PM UTL:																	
2G40-088-031		\$9,118,474 \$5,118,474	PM LAD: PM UDCCD: PM CPTED: Stevens, Daniel																	

Survey

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	08/22
-------------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Construction 85% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.					
2G40-088-044-0			PM UTL: Maisel, Michael																	
2G40-088-044		\$900,000 \$0	PM LAD: Baker, Lisa PM UDCCD: Abtey, Leykun PM CPTED: Stevens, Daniel																	

Construction

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	06/23	10/21	08/23	09/22	NA	NA	10/22	06/23	NA	NA	NA	09/23	10/23	11/23	12/23	09/23	06/24
------------------------------------------------------	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Mason		PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. This project to be permitted through LDS review process. Final plan submission pending easement acquisition from FCPS after they acquire vacant parcel. Plans and plats being revised to add sidewalk and trail easements. Schedule will be adjusted accordingly.					
2G40-088-049-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-049		\$600,000 \$0	PM LAD: Alcon, Kelly PM UDCCD: PM CPTED: Stevens, Daniel																	

Design

Great Falls St Walkway (Grande to Haycock)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--------------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane						TPP ID# 201. Finalizing Pre-scope. IPR held on 3/30/22. Survey in progress. Draft design task order proposal received on 2/1/22 and is under review.					
2G40-088-057-0			PM UTL:																	
2G40-088-057		\$500,000 \$0	PM LAD: PM UDCCD: PM CPTED: Turner, Latesa																	

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Ingleside Ave Walkway (McLean Cc to Church Hill)			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Dranesville		PM TDD: Kerr, Jared			PM UTL: Nguyen, Tan			PM LAD: Nguyen, Tan			PM UDCC: Nguyen, Tan			PM CPTED: Nguyen, Tan			Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road						TPP ID 204. Supervisor recommends canceling the project due to significant property impacts, awaiting final word from the supervisor's office.					
2G40-088-059-0			PM TDD: Kerr, Jared			PM UTL: Nguyen, Tan			PM LAD: Nguyen, Tan			PM UDCC: Nguyen, Tan			PM CPTED: Nguyen, Tan														
2G40-088-059		\$3,500,000	PM TDD: Kerr, Jared			PM UTL: Nguyen, Tan			PM LAD: Nguyen, Tan			PM UDCC: Nguyen, Tan			PM CPTED: Nguyen, Tan														
		\$0	PM TDD: Kerr, Jared			PM UTL: Nguyen, Tan			PM LAD: Nguyen, Tan			PM UDCC: Nguyen, Tan			PM CPTED: Nguyen, Tan														

Design

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	09/22	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis			PM UTL: Yusufoglu, Eldar			PM LAD: Najeeb, Mohammed			PM UDCC: Abteu, Leykun			PM CPTED: Marfurt, Lindsay			Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						TPP ID 211. Construction NTP issued on 10/4/21. Construction 20% complete. Due to FFXWATER material supply availability issues, the construction completion date has changed.					
2G40-088-062-0			PM TDD: Marsh, Dennis			PM UTL: Yusufoglu, Eldar			PM LAD: Najeeb, Mohammed			PM UDCC: Abteu, Leykun			PM CPTED: Marfurt, Lindsay														
2G40-088-062		\$1,550,000	PM TDD: Marsh, Dennis			PM UTL: Yusufoglu, Eldar			PM LAD: Najeeb, Mohammed			PM UDCC: Abteu, Leykun			PM CPTED: Marfurt, Lindsay														
		\$0	PM TDD: Marsh, Dennis			PM UTL: Yusufoglu, Eldar			PM LAD: Najeeb, Mohammed			PM UDCC: Abteu, Leykun			PM CPTED: Marfurt, Lindsay														

Construction

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Metafria, Fasika			PM CPTED: Lilley, Ronald			Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Construction substantially complete 5/19/22. Signal Timing approval received 5/20/22. Final Nutrient Credit Transfer Agreement executed by VDOT on 6/2/22. Consultant revising plans based on comments received from community representative.					
2G40-088-066-0			PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Metafria, Fasika			PM CPTED: Lilley, Ronald														
2G40-088-066		\$1,100,000	PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Metafria, Fasika			PM CPTED: Lilley, Ronald														
		\$0	PM TDD: Madhusudhan, Galappa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Metafria, Fasika			PM CPTED: Lilley, Ronald														

Post-Construction

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	08/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
124/400-C40011	Dranesville		PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Stevens, Michael			PM CPTED: Abifadel, Gibran			Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Final design distributed on 4/29/22. LAD completion memo received 3/15/22. Land rights on 13 of 13 parcels have been acquired. FFW 100% relocation design received 6/10/22. Cox and Verizon relocation design in progress. DEV, WGL, and CenturyLink NTP has been issued.					
2G40-088-069-0			PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Stevens, Michael			PM CPTED: Abifadel, Gibran														
2G40-088-069		\$2,700,000	PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Stevens, Michael			PM CPTED: Abifadel, Gibran														
		\$0	PM TDD: Turner, Latesa			PM UTL: Pugh, Richard			PM LAD: Strayhorne, Robert			PM UDCC: Stevens, Michael			PM CPTED: Abifadel, Gibran														

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	06/22	10/21	07/22	10/21	NA	NA	10/21	06/22	04/21	08/22	NA	08/22	08/22	08/22	09/22	08/22	05/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 600 LF of 10-foot wide SUP						TPP ID# 87.01 Final plans distributed on 6/9/22. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Field meeting held 3/29/22 with NOVA Parks to discuss maintaining access to the facility during construction. NOVA Parks agreement with trail MOT received on 5/11/22. Final water main relocation plans received 6/10/22. Zayo relocation completed. Fiberlight relocation authorized to proceed.									
2G40-088-072-0			PM UTL: Maisel, Michael																					
2G40-088-072	\$600,000	\$0	PM LAD: Alcon, Kelly																					
			PM UDCCD: Engida, Samuel																					
			PM CPTED: Stevens, Daniel																					
Land Acquisition																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	12/20	02/21	07/21	06/22	08/22	08/22	01/22	NA	NA	01/22	06/22	01/22	09/22	NA	09/22	10/22	11/22	01/23	12/23	12/23	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						TPP ID# 87.02 Final plans distributed on 6/15/22. Land acquisition completed on 6/1/22. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo and Fiber Light relocation authorized to proceed. A Pardon Our Dust meeting will be scheduled before CN starts.									
2G40-088-073-0			PM UTL: Maisel, Michael																					
2G40-088-073	\$1,800,000	\$0	PM LAD: Monahan, Clyde																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Steinhilber, Will																					
Utility Relocation																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	02/21	07/21	07/22	10/22	10/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	01/23	02/23	03/23	02/24	02/24	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						TPP ID# 87.03 Final Plans are in progress. Received VDOT & County comments on 5/24/22. Environmental Permitting in progress. Pardon Our Dust meeting will be scheduled before CN starts.									
2G40-088-074-0			PM UTL: Maisel, Michael																					
2G40-088-074	\$2,500,000	\$0	PM LAD: Wilson, Nicole																					
			PM UDCCD: Cutler, Tom																					
			PM CPTED: Delmare, Lauren																					
Design																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	NA	08/20	01/22	04/22	06/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	07/22	07/22	07/22	07/22	12/22	12/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						TPP ID# 87.04 2nd Final design is in progress. Coordinating with VDOT on final comment clearance. Draft construction package sent to UDCCD 4/11/22. Land rights completed 1/11/22. Fairfax Water relocation plans completed. TMP and Project Data Sheet approved. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076.									
2G40-088-075-0			PM UTL: Maisel, Michael																					
2G40-088-075	\$1,200,000	\$0	PM LAD: Wilson, Nicole																					
			PM UDCCD: Engida, Samuel																					
			PM CPTED: Steinhilber, Will																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	NA	08/20	10/21	04/22	03/22	04/21	NA	NA	05/21	02/22	03/21	07/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						TPP ID# 87.05 Final construction package submitted to UDCD for signature 5/18/22. UDCD signed on 5/26/22. Cox relo in progress. FFXW in-plan relocation. Zayo and Fiberlight relocations in progress. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076.								
2G40-088-076-0			PM UTL: Maisel, Michael																				
2G40-088-076	\$900,000		PM LAD: Wilson, Nicole																				
	\$0		PM UDCD: Engida, Samuel																				
			PM CPTED: Steinhilber, Will																				

Bid Advertisement

Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	03/22	12/21	05/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Construction substantially complete 5/2/22. Punch list being addressed. Nutrient Credit Transfer Agreement not needed.								
2G40-088-077-0			PM UTL: Pugh, Richard																				
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Bhinge, Deepak																				
			PM CPTED: Askarzadeh, Negin																				

Post-Construction

Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A			05/19	09/19	NA	08/20	01/22	12/21	07/22	12/20	NA	NA	01/21	03/22	NA	NA	NA	08/22	08/22	08/22	09/22	08/22	04/23
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 110 LF of 10-foot SUP and 105 LF of 5-foot concrete sidewalk connections including new bus pad, curb ramps, crosswalks, and pedestrian signal upgrades						TPP ID# 87.04A 2nd Final plans in progress. Met with VDOT to discuss ADA issue at median on 3/28/22. Revised median design sent to VDOT for review on 4/8/22. Received comment from VDOT on 5/9/22 and are preparing response. Land rights completed on 3/29/22. Project Data Sheet reapproved by LDS on 1/5/22. TMP approved on 1/10/22. Schedule adjusted due to ongoing VDOT coordination regarding the median crossing.								
2G40-088-079-A-0			PM UTL: Maisel, Michael																				
2G40-088-079	\$450,000		PM LAD: Wilson, Nicole																				
	\$0		PM UDCD: Abtew, Leykun																				
			PM CPTED: Stevens, Daniel																				

Design

Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B			08/20	09/20	NA	12/20	03/22	11/21	06/22	07/21	NA	NA	07/21	03/22	NA	NA	NA	07/22	08/22	08/22	08/22	05/22	11/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072. Final VDOT approval on 6/5/22. Countywide permit package is in progress. Draft construction package submitted to UDCD 4/12/22. Land rights completed on 3/29/22.								
2G40-088-079-B-0			PM UTL: Nguyen, Tan																				
2G40-088-079	\$150,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Abtew, Leykun																				
			PM CPTED: Steinhilber, Will																				

Design

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Pole Road Crosswalk Improvements			04/21	NA	07/21	NA	03/22	08/22	08/22	01/22	NA	NA	01/22	08/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23
-----------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 Mount Vernon	PM TDD: Madhusudhan, Galappa	Construct median refuge island.	TPP ID#21006: 2nd Final design submitted to VDOT for review on 3/17/22. VDOT comments received 4/18/22. VDOT L&D comment responses and corresponding updated plan sheets submitted to VDOT on 5/25/22. Received signed TMP from VDOT on 3/21/22. LAD NTP issued 1/12/22. Land rights on 0 of 1 properties have been acquired. Public hearing scheduled 7/19/22. Schedule adjusted to accommodate time required for condemnation process.
2G40-088-083-0	PM UTL:	Project will also improve	
2G40-088-083 \$200,000	PM LAD: Guy, Sarah	pedestrian crosswalks and curb	
\$0	PM UDCCD: Bhinge, Deepak	ramps.	
	PM CPTED: Lilley, Ronald		

Land Acquisition

Cedar Lane Crosswalk Improvements			04/21	05/21	09/21	NA	01/22	01/22	06/22	NA	NA	NA	NA	NA	NA	NA	07/22	08/22	08/22	08/22	09/22	12/22
------------------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40011 Providence	PM TDD: Madhusudhan, Galappa	Construct median refuge island	TPP ID#21007: VDOT L&D and TE comment responses and corresponding updated plan sheets submitted to VDOT on 5/31/22. Schedule adjusted to address additional comments received from VDOT on 3/23/22.
2G40-088-084-0	PM UTL:	and upgrade crosswalks/curb	
2G40-088-084 \$125,000	PM LAD: Shubert, Beth	ramps.	
\$0	PM UDCCD:		
	PM CPTED: Alexandrow, Nikolai		

Design

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

Rt.28 Widening (PWC L to Rt.29) NVTA-70	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40017 Sully	PM TDD: Beall, James	Widen Route 28 from 4 lanes to	UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise impact analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). VDOT authorized Phase 2 ROW acquisition on 2/8/22. Phase 2 ROW ongoing. Permit revision for construction in all areas except 4th crosswalk received 4/22/21. VDOT comments pending on 4th crosswalk revision (last major design issue.) On 10/26/21 SCC submitted Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial and 2/20/24 for final. Stakeholder meeting held 5/11/22. Construction is ongoing.
2G40-100-000-0 Springfield	PM UTL: Maisel, Michael	6 lanes from Prince William	
2G40-100-000 \$78,782,000	PM LAD: Cate, Dennis	County line to Route 29	
(\$2,000,000)	PM UDCCD:		
	PM CPTED: Stevens, Daniel		

Construction

			02/20	07/21	06/23	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Balls Hill Rd/Old Dominion Dr Int	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>
124/400-C40013 Dranesville	PM TDD: Kerr, Jared	Intersection improvements,	TPP ID#022. Presented alternative designs to Supervisor on 4/27/22. Two community meetings scheduled for June; one virtual (June 22) and one in-person (June 30) at Churchill Elementary School.
2G40-152-000-0	PM UTL: Maisel, Michael	including pedestrian facilities	
2G40-152-000 \$20,500,000	PM LAD: Najeeb, Mohammed		
\$0	PM UDCCD: Metafria, Fasika		
	PM CPTED: Stevens, Daniel		

Design

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Commerce Street Crosswalk 124/400-C40011 2G40-181-000-0 2G40-181-000</p>																							
		Lee	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
		\$250,000	<p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:</p>						<p><u>Project Description</u> Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue.</p>						<p><u>Monthly Remarks</u> Kickoff meeting with Kimley-Horn 3/11/22. A new proposal for the scope changes underway.</p>						On Hold <input type="checkbox"/>		
Pre-Design																							
<p>01044 Little River Turnpike EB @ Oasis Drive Bus Stop Improvements 124/400-C40011 4YP202-01044 TS-000015-026</p>																							
		Mason	02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	07/22
		\$250,000 \$250,000	<p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:</p>						<p><u>Project Description</u> Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.</p>						<p><u>Monthly Remarks</u> Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21. Construction start date has been delayed due to WMATA comments on design plans. Draft proposal for updated plan design including preemption signal recieved and is under review.</p>						05/2022 On Hold <input checked="" type="checkbox"/>		
Construction																							
<p>01264-Backlick Rd NB @ Cabin John Rd Bus Stop Improvements 124/400-C40011 4YP202-01264 TS-000014-043</p>																							
		Lee	NA	NA	NA	NA	07/22	01/23	01/23	NA	NA	NA	08/22	12/22	NA	NA	NA	03/23	05/23	05/23	05/23	09/23	09/23
		\$0 \$0	<p><u>Project Manager/Assignments</u> PM TDD: Guizada Hinojosa, Sergio PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:</p>						<p><u>Project Description</u> Install shelter, bench, and trash can.</p>						<p><u>Monthly Remarks</u> Final design is in progress.</p>						On Hold <input type="checkbox"/>		
Design																							
<p>01381-Burke Lake Rd SB @ Lake Braddock Bus Stop Improvements 124/400-C40011 4YP202-01381 TS-000011-036</p>																							
		Braddock	03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
		\$0 \$0	<p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:</p>						<p><u>Project Description</u> Install concrete loading pad, bench, and trash can.</p>						<p><u>Monthly Remarks</u> Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.</p>						On Hold <input type="checkbox"/>		
Survey																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01382-Burke Lake Road NB @ Lake Braddock			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.														
4YP202-01382			PM UTL:																						
TS-000011-037	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Survey																									
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete loading pad and bench				Construction substantially complete 5/9/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.														
4YP202-02152			PM UTL:																						
TS-000013-039	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete loading pad and bench				Construction substantially complete 5/9/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.														
4YP202-02153			PM UTL:																						
TS-000013-040	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
02154 Glade Drive NB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	07/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark				Install concrete bus shelter pad, bus shelter, and bench.				Building permit received 1/7/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #11. Construction NTP 2/7/22, completion scheduled 7/10/22.														
4YP202-02154			PM UTL:																						
TS-000013-041	\$50,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install concrete loading pad and bench						Construction substantially complete 5/9/22. Final construction package submitted 1/12/22. Part of UDCD Task Order #10.								
4YP202-02155			PM UTL:												Construction NTP 2/14/22, completion scheduled 5/14/22.								
TS-000013-042	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							On Hold <input type="checkbox"/>
02652-Loisdale Rd NB @ Loisdale Ct			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla						Install concrete loading pad, bench, and trash can						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.								
4YP202-02652			PM UTL:																				
TS-000014-045	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Survey																							On Hold <input type="checkbox"/>
02777-Manchester Lakes Dr SB @ Schoonmaker Ct			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.								
4YP202-02777			PM UTL:																				
TS-000014-046	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Survey																							On Hold <input type="checkbox"/>
02817 Mt. Vernon Memorial Highway EB @ Old Mt. Vernon Road			02/20	NA	NA	07/20	10/20	10/21	06/21	NA	NA	NA	NA	NA	NA	NA	NA	09/21	10/21	10/21	10/21	04/22	12/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa						Install concrete loading pad, sidewalk, curb and gutter and handicap ramps along with extensive drainage improvements and associated grading work.						Final construction authorization package submitted to UDCD on 9/24/21. UDCD Task Order #8. Construction NTP 11/10/21, scheduled completion 12/24/21. Substantially complete 12/1/21. VDOT inspection requested 6/6/22. VDOT permit release pending.								
4YP202-02817			PM UTL:																				
TS-000016-055	\$35,000		PM LAD:																				
	\$35,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							On Hold <input type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03069-Park Meadow Dr WB @ Meadow Wood Ln			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Sully	PM TDD: Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bench, bike rack, and trash can.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.														
4YP202-03069			PM UTL:																						
TS-000019-008	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Survey																									
03096-Pole Rd SB @ Orville St			03/22	NA	09/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Zahirieh, Shahla				Install concrete loading pad and drainage improvements.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.														
4YP202-03096			PM UTL:																						
TS-000016-057	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Survey																									
03160 Richmond Highway NB @ Holly Hill Road			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	05/22		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa				Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.				Bus shelter building inspection passed 6/9/22. Construction substantially complete 5/9/22. UDCD Task Order #9. Building permit received on 10/5/21. Countywide permit package submitted to VDOT 8/5/21. Land acquisition completion 6/29/21.														
4YP202-03160			PM UTL:																						
TS-000016-054	\$50,000		PM LAD: Shubert, Beth																						
	\$50,000		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Post-Construction																									
03166-Rose Hill Dr NB @ Leewood Dr			NA	NA	NA	NA	07/22	08/22	08/22	NA	NA	NA	NA	NA	NA	NA	NA	10/22	12/22	12/22	12/22	04/23	04/23		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Guizada Hinojosa, Sergio				Intall shelter, bench, and trash can.				Final design is in progress.														
4YP202-03166			PM UTL:																						
TS-000014-044	\$0		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03807 Wiehle Avenue NB @ North Shore Drive			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD
Bus Stop Improvements 124/400-C40011 4YP202-03807 TS-000013-046			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED:			<u>Project Description</u> Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.			<u>Monthly Remarks</u> Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.														
Land Acquisition																							
03874-Greensboro Dr @ Spring Hill Rd			NA	NA	NA	NA	07/22	08/22	08/22	NA	NA	NA	NA	NA	NA	NA	NA	10/22	12/22	12/22	12/22	03/23	03/23
Bus Stop Improvements 124/400-C40011 4YP202-03874 TS-000017-043			<u>Project Manager/Assignments</u> PM TDD: Guizada Hinojosa, Sergio PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install loading pad.			<u>Monthly Remarks</u> Final design is in progress.														
Design																							
04000 Elden St SB @ Alabama Dr			09/20	NA	NA	10/20	12/20	02/22	05/22	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	08/22	10/22	05/21	12/22
Bus Stop Improvements 124/400-C40011 4YP202-04000 TS-000012-028			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCD: PM CPTED:			<u>Project Description</u> Install concrete bus pad, shelter, bench, and trash can			<u>Monthly Remarks</u> Final construction package submitted to UDCD on 6/21/22. Permit received 5/24/22 from the Town of Herndon. Bus shelter detail updated per Town Herndon request.														
Construction																							
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	05/20	09/20	12/20	NA	NA	NA	NA	NA	NA	NA	NA	01/21	02/21	02/21	02/21	06/21	06/21
Bus Stop Improvements 124/400-C40011 4YP202-06118 TS-000016-052			<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:			<u>Project Description</u> Install shelter, bench, and trash can.			<u>Monthly Remarks</u> VDOT permit received 1/15/2021. Building permit received 10/5/2020. Final construction package submitted on 1/29/21. Part of UDCD Task Order #3. Substantially complete 6/23/21. Building inspection passed 8/18/21. VDOT inspection requested 6/6/22. VDOT permit release pending.														
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

06416-Parkers Ln NB @ Sherwood Hall Ln			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	TBD	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
----------------------------------------	--	--	-------	----	-------	----	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 4YP202-06416 TS-000016-058	Mount Vernon PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:	Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.	Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.

On Hold

Survey

5000999 Carlin Springs Road NB, North of 7-11			02/20	NA	NA	07/20	10/20	10/21	05/22	01/21	NA	NA	01/21	05/22	NA	NA	NA	06/22	07/22	07/22	07/22	04/22	09/22
-----------------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 4YP202-5000999 TS-000015-025	Mason PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCD: PM CPTED:	Install loading pad, sidewalk along with drainage improvements and associated grading work.	Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Based on input received from meeting held on 6/13/22 with Transit and LAD, consultant requested to revise design. Schedule adjusted due to delay in land acquisition completion.

On Hold

Land Acquisition

5001008 Carlin Springs Road NB @ Columbia Pike			02/20	NA	NA	07/20	10/20	10/21	05/22	01/21	NA	NA	01/21	05/22	NA	NA	NA	06/22	07/22	07/22	07/22	04/22	09/22
------------------------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 4YP202-5001008 TS-000015-024	Mason PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Strayhorne, Robert PM UDCD: PM CPTED:	Install loading pad, sidewalk along with drainage improvements and associated grading work.	Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Based on input received from meeting held on 6/13/22 with Transit and LAD, consultant requested to revise design. Schedule adjusted due to delay in land acquisition completion.

On Hold

Land Acquisition

5001355-Lee Hwy WB @ Bisvey Dr			03/22	NA	09/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23
--------------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements	Project Manager/Assignments	Project Description	Monthly Remarks
124/400-C40011 4YP202-5001355 TS-000017-044	Providence PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:	Install concrete loading pad, bench, and sidewalk.	Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.

On Hold

Survey

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Innovation Station North Neighborhood Access SUP	124/400-C40011	Dranesville	01/21	11/21	NA	10/22	06/23	07/24	12/23	02/23	TBD	NA	03/23	11/23	TBD	TBD	NA	03/24	04/24	05/24	06/24	02/26	08/25
Project Manager/Assignments PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCCD: PM CPTED: Marfurt, Lindsay			Project Description Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place						Monthly Remarks TPP ID# 190.15 HMSAMS ID#15 Pre-final design is underway. Virtual Public Information Meeting held on 1/19/22. PJD approved by USACE on 11/23/21. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.														

Design

5001914 Patrick Henry Dr NB @ Greenwood Dr	303/300-C30010	Mason	04/21	08/21	10/21	NA	12/21	07/22	10/22	02/22	NA	NA	04/22	10/22	NA	NA	NA	11/22	12/22	12/22	12/22	03/23	05/23
Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED:			Project Description Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.						Monthly Remarks Final Design in progress. NTP re-issued for Land Acquisition on 4/4/22. Land rights on 0 of 1 properties have been acquired.														

Land Acquisition

5001177 Patrick Henry Drive NB @ Brook Drive	303/300-C30010	Mason	04/21	08/21	10/21	NA	12/21	07/22	01/23	07/22	NA	NA	07/22	01/23	NA	NA	NA	02/23	03/23	03/23	03/23	03/23	08/23
Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Campbell, Jocelyn PM UDCCD: PM CPTED:			Project Description Loading pad with bench, trash can, sidewalk, detectable warning surface along with associated grading.						Monthly Remarks Final Design in progress. Updated plat received 6/16/22 and is under review.														

Land Acquisition

00953 Richmond Hwy NB @ Woodlawn Trail	303/300-C30010	Mount Vernon	04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	06/22	08/22	11/22
Project Manager/Assignments PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: Carlin, Craig PM CPTED:			Project Description Concrete shelter pad with bench, trash can along with associated grading.						Monthly Remarks CN NTP 6/6/22, scheduled completion 11/13/22. Part of UDCCD Task Order #12. Final Construction package submitted to UDCCD 4/26/22. Building permit for shelter received 4/19/22. Countywide permit package submitted to VDOT on 3/31/22. Final design received 12/9/21.														

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
5001687 Chain Bridge Rd NB @ Brawner St			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	06/22	08/22	11/22
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010			PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.				CN NTP 6/6/22, scheduled completion 11/13/22. Part of UDCD Task Order #12. Final Construction package submitted to UDCD 4/26/22. Building permit for bus shelter received 4/20/22. Countywide permit package submitted to VDOT on 3/31/22. Final design received 12/9/21.												
CR-000007-005-0			PM UTL:																				
CR-000007-005	\$68,000		PM LAD:																				
	\$68,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
05991 Columbia Pike WB @ John Marr Dr			04/21	08/21	10/21	NA	12/21	07/22	11/22	02/22	NA	NA	04/22	10/22	NA	NA	NA	12/22	01/23	01/23	01/23	03/23	05/23
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010			PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, detectable warning surface along with associated grading.				Final Design in progress. NTP re-issued for Land Acquisition on 4/18/22. Land rights on 0 of 2 properties have been acquired.												
CR-000007-006-0			PM UTL:																				
CR-000007-006	\$73,000		PM LAD: Campbell, Jocelyn																				
	\$73,000		PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
01241 Arlington Dr EB @ Richmond Hwy			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010			PM TDD: Madhusudhan, Galappa				Loading pad with bench and sidewalk along with associated grading.				Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.												
CR-000007-007-0			PM UTL:																				
CR-000007-007	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Survey																							
01655 Commerce St WB @ Brandon Ave			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
303/300-C30010			PM TDD: Madhusudhan, Galappa				Loading pad with shelter, bench, trash can, and sidewalk along with associated grading.				Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.												
CR-000007-008-0			PM UTL:																				
CR-000007-008	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Survey																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
00635 Fordson Rd NB @ Cyrene Blvd			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
303/300-C30010	Lee		PM TDD: Madhusudhan, Galappa						Loading pad, bench and sidewalk along with associated grading.						Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.								
CR-000007-009-0			PM UTL:																				
CR-000007-009		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							
01178 Fordson Rd NB @ McDonald's Entrance			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
303/300-C30010	Lee		PM TDD: Madhusudhan, Galappa						Concrete pad with bench and sidewalk along with associated grading.						Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.								
CR-000007-010-0			PM UTL:																				
CR-000007-010		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							
02416 Huntington Ave EB @ Hunting Creek Rd			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa						Loading pad, shelter, bench, trash can, sidewalk along with associated grading.						Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.								
CR-000007-011-0			PM UTL:																				
CR-000007-011		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							
02475 John Marr Dr NB @ Tom Davis Dr			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa						Loading pad with two shelters, benches, trash cans, and sidewalk along with associated grading.						Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.								
CR-000007-012-0			PM UTL:																				
CR-000007-012		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03140 Richmond Hwy NB @ Cooper Rd			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>				
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa				Concrete pad with bench, sidewalk, and curb ramp along with associated grading.				Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.												
CR-000007-013-0			PM UTL:																				
CR-000007-013		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							
03180 Richmond Hwy SB @ Shannons Green Way			05/22		TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>				
303/300-C30010	Lee		PM TDD: Madhusudhan, Galappa				Concrete pad with bench, sidewalk, and curb ramp along with associated grading.				Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.												
CR-000007-014-0			PM UTL:																				
CR-000007-014		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							
03299 Sherwood Hall WB @ Richmond Hwy			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>				
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading pad, bench, and sidewalk along with associated grading.				Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.												
CR-000007-015-0			PM UTL:																				
CR-000007-015		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							
03356 South Kings Hwy NB @ Furman Ln			05/22	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
MSMD Bus Shelter Replacement			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>				
303/300-C30010	Lee		PM TDD: Madhusudhan, Galappa				Concrete pad, bench, and sidewalk along with associated grading.				Design NTP 5/5/22. Survey notification letters sent 5/6/22. Schedule to be developed once survey is complete.												
CR-000007-016-0			PM UTL:																				
CR-000007-016		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Survey																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Westmoreland Street and Hopewood Drive Intersection Improvements			07/21	NA	11/21	12/21	05/22	09/23	06/22	NA	NA	NA	NA	NA	NA	NA	NA	07/22	08/22	08/22	08/22	06/24	10/22	
Dranesville District			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
303/300-C30010	Dranesville		PM TDD:	Nabavi, Seyed			Install median refuge at Westmoreland Street and Hopewood Drive and new crosswalk			TPP ID #21001. Final design distributed for review 5/20/22. Scope revised to crosswalk and refuge island only. Bus stop relocation to become separate project. To be constructed under Countywide permit.														
ST-000005-005-0			PM UTL:																					
ST-000005-005		\$230,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:	Askarzadeh, Negin																				
Design																								
			02/22	04/22	07/22	NA	11/22	04/23	04/23	11/22	TBD	NA	11/22	03/23	TBD	TBD	NA	06/23	07/23	08/23	09/23	01/24	01/24	
Beverly Road Pedestrian Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
303/300-C30010	Dranesville		PM TDD:	Shahnaj, Sonia			Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive			Intermediate design is in progress.														
ST-000005-006-0			PM UTL:																					
ST-000005-006		\$437,000	PM LAD:																					
		\$329,000	PM UDCCD:																					
			PM CPTED:																					
Design																								
			02/22	03/22	08/22	12/22	03/23	06/23	06/23	12/22	TBD	NA	01/23	05/23	TBD	TBD	NA	08/23	09/23	10/23	11/23	03/24	03/24	
Elm Street Pedestrian Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
303/300-C30010	Dranesville		PM TDD:	Guizada Hinojosa, Sergio			Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive			TO finalized 5/25/22 and NTP issued on 5/31/22. Intermediate design underway.														
ST-000005-007-0			PM UTL:																					
ST-000005-007		\$279,000	PM LAD:																					
		\$218,000	PM UDCCD:																					
			PM CPTED:																					
Design																								
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD	
Stonecroft Boulevard Widening Sully Police Station			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Sully		PM TDD:	Vanzandt, Mark			Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard			Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.														
009217-0			PM UTL:	Nguyen, Tan																				
5G25-064-000		\$800,678	PM LAD:	Kresge, Carol																				
		\$109,014	PM UDCCD:																					
			PM CPTED:	Guarino, Michael																				
Construction																								

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Lee		PM TDD: Turner, Latesa					Infrastructure reconstruction on Albemarle Drive in Jefferson Manor					TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. Additional VDOT punch list received 2/24/22.										
2G25-097-000-0			PM UTL: Nguyen, Tan																				
2G25-097-000	\$2,900,000 (\$400,000)		PM LAD: Shubert, Beth																				
			PM UDCC: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				
Post-Construction			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Oakwood Road Street Acceptance			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Lee		PM TDD: Dodge, Christina					Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCC punch list received 9/3/21. Utility as-built package submitted 1/27/22. Public hearing for abandonment of portion of Oakwood Road held 1/25/22. Meeting with VDOT Permits held 2/9/22. Video pipe inspection report received 5/18/22 and is under review.										
2G25-122-000-0			PM UTL:																				
2G25-122-000	\$700,000 (\$500,000)		PM LAD:																				
			PM UDCC: Popoola, Larry																				
			PM CPTED:																				
Post-Construction			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	03/22
Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max					Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court					Construction substantially complete 3/23/22. Nutrient credit transfer not required for this project. VDOT permit released 4/20/22.										
4YP201-PB009-C			PM UTL: Yusufoglu, Eldar																				
ST-000021-009	\$500,000 \$0		PM LAD: Baker, Lisa																				
			PM UDCC: Stevens, Michael																				
			PM CPTED: Hamidi, AJ																				
Post-Construction			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
304/300-C30050	Lee		PM TDD: Ayers, Robert					Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07. Construction substantially complete 9/13/21. Executed Nutrient Credit Transfer agreement received 8/27/21. Ribbon Cutting ceremony held 2/18/22. VDOT punchlist regarding DVP pole inside GSA property will be addressed by DVP on 2/14/22. Overhead utility adjustment on GSA property is complete. VDOT reinspection 2/21/22, punch list received 3/2/22.										
4YP201-PB023			PM UTL: Nguyen, Tan																				
ST-000021-023	\$5,000,000 (\$100,000)		PM LAD: Cate, Dennis																				
			PM UDCC: Samiyi, Bijan																				
			PM CPTED:																				
Post-Construction			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21

Jun 2022

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
North Chambliss St./Beauregard St.		02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed						Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.				TPP Plan ID#320. Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon. VDOT punchlist received 6/7/22.																
304/300-C30050	Mason	PM UTL: Nguyen, Tan																										
5G25-059-003-0		PM LAD: Alcon, Kelly																										
5G25-059-003	\$800,000	PM UDCCD: Metafria, Fasika																										
	\$0	PM CPTED: Stevens, Daniel																										
Post-Construction																												
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	01/20	06/20	05/22	08/22	12/20	12/20	NA	12/20	05/22	04/22	04/23	NA	02/23	03/23	04/23	05/23	11/24	05/25						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.				TPP ID # 35. Land acquisition completed 5/3/22. Land rights on 20 of 20 properties have been acquired. LAD NTP 12/21/2020. CN task order NTP 5/16/22 to clear DEV easements. WGL and Century Link relocations are complete. Cox relocation plan received. Verizon P&E is under review. Schedule was revised due to additional efforts in land acquisition which included a public hearing process.																
304/300-C30050	Hunter Mill	PM UTL: Maisel, Michael																										
5G25-059-007-0		PM LAD: Strayhorne, Robert																										
5G25-059-007	\$16,500,000	PM UDCCD: Lim, Vannak																										
	\$0	PM CPTED: Aguayo, Vanessa																										
Utility Relocation																												
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	07/22	07/22	07/22	08/22	05/20	02/23						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
Pedestrian Improvements 2014		PM TDD: Turner, Latesa						Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road				TPP ID#090. Preparing CN Authorization package. VDOT LUP permit received 4/20/22. Utility relocations complete. One Dominion guy anchor adjustment to be coordinated during construction.																
304/300-C30050	Mason	PM UTL: Maisel, Michael																										
5G25-060-020-0		PM LAD: Najeeb, Mohammed																										
5G25-060-020	\$1,500,000	PM UDCCD: Stevens, Michael																										
	\$0	PM CPTED: Askarzadeh, Negin																										
Design																												
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.		12/17	02/18	08/18	09/19	12/22	04/23	04/23	06/22	03/21	NA	07/22	03/23	03/23	06/23	NA	05/23	06/23	07/23	08/23	04/24	04/24						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
Pedestrian Improvements 2014		PM TDD: El Kaissi, Mohamad						Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd				TPP ID#102. Plan revision in progress. Received VDOT L&D comments on revised plans on 5/6/22. Design Waiver received no comments. Revised Plans and revised Programmatic Design Waiver for Substandard Buffer Strip submitted to VDOT on 3/29/22. Land rights on 3 of 7 properties have been acquired. All utility plans received (DVP, Cox, Verizon). Awaiting ROW completion prior to commencing relocation construction. Land Acquisition paused on 3 properties until design is approved by VDOT.																
304/300-C30050	Providence	PM UTL: Maisel, Michael																										
5G25-060-023-0		PM LAD: Najeeb, Mohammed																										
5G25-060-023	\$1,750,000	PM UDCCD: Cutler, Tom																										
	\$0	PM CPTED: Askarzadeh, Negin																										
Land Acquisition																												

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				TPP ID# 165. Construction substantially complete 6/15/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT reinspection 4/28/22, permit released 5/27/22.												
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034	\$2,190,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD: Cutler, Tom																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	04/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Marsh, Dennis				Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				TPP ID#167. Construction substantially complete 4/22/22. VDOT inspection requested 5/9/22.												
5G25-060-036-0	Springfield		PM UTL: Maisel, Michael																				
5G25-060-036	\$2,000,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Stevens, Michael																				
			PM CPTED: Abifadel, Gibran																				
Post-Construction																							
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	09/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max				Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road				TPP ID#175. Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Building inspection of bus shelter passed 1/21/22. VPDES Notice of Termination received 3/10/22. VDOT permit released 5/23/22.												
5G25-060-039-0			PM UTL: Maisel, Michael																				
5G25-060-039	\$1,800,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				TPP ID#176. Construction substantially completed on 4/30/21. Punch list items completed. VDOT reinspection requested 5/23/22. Awaiting permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.												
5G25-060-040-0			PM UTL: Pugh, Richard																				
5G25-060-040	\$360,206		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Samiyi, Bijan																				
			PM CPTED: Steinhilber, Will																				
Post-Construction																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																																																																				
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																																																												
Focus #	FUT (\$)																																																																																																																																																																		
Project Status																																																																																																																																																																			
Land Acquisition																																																																																																																																																																			
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave																																																																																																																																																																			
<table border="0"> <tr> <td style="width: 15%;">Pedestrian Improvements 2014</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="14"><u>Monthly Remarks</u></td> </tr> <tr> <td>304/300-C30050</td> <td>Mason</td> <td>PM TDD: Zahirieh, Shahla</td> <td colspan="6">Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue</td> <td colspan="14">TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020.</td> </tr> <tr> <td>5G25-060-043-0</td> <td></td> <td>PM UTL: Pugh, Richard</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td>5G25-060-043</td> <td>\$4,900,000</td> <td>PM LAD: Monahan, Clyde</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCCD: McCorkle, Lisa</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Lilley, Ronald</td> <td colspan="6"></td> <td colspan="14"></td> </tr> </table>																										Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>														304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020.														5G25-060-043-0		PM UTL: Pugh, Richard																					5G25-060-043	\$4,900,000	PM LAD: Monahan, Clyde																						\$0	PM UDCCD: McCorkle, Lisa																							PM CPTED: Lilley, Ronald																				
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																										
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						TPP ID#205. VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020.																																																																																																																																																										
5G25-060-043-0		PM UTL: Pugh, Richard																																																																																																																																																																	
5G25-060-043	\$4,900,000	PM LAD: Monahan, Clyde																																																																																																																																																																	
	\$0	PM UDCCD: McCorkle, Lisa																																																																																																																																																																	
		PM CPTED: Lilley, Ronald																																																																																																																																																																	
Design																																																																																																																																																																			
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr																																																																																																																																																																			
<table border="0"> <tr> <td style="width: 15%;">Pedestrian Improvements 2014</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="14"><u>Monthly Remarks</u></td> </tr> <tr> <td>304/300-C30050</td> <td>Mason</td> <td>PM TDD: Zahirieh, Shahla</td> <td colspan="6">Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</td> <td colspan="14">TPP ID#234. Final design distributed for review 6/15/22. Utility relocation designs are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.</td> </tr> <tr> <td>5G25-060-044-0</td> <td></td> <td>PM UTL: Pugh, Richard</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td>5G25-060-044</td> <td>\$7,000,000</td> <td>PM LAD: Alcon, Kelly</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCCD: Metafria, Fasika</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Lilley, Ronald</td> <td colspan="6"></td> <td colspan="14"></td> </tr> </table>																										Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>														304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Final design distributed for review 6/15/22. Utility relocation designs are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.														5G25-060-044-0		PM UTL: Pugh, Richard																					5G25-060-044	\$7,000,000	PM LAD: Alcon, Kelly																						\$0	PM UDCCD: Metafria, Fasika																							PM CPTED: Lilley, Ronald																				
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																										
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla	Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Final design distributed for review 6/15/22. Utility relocation designs are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.																																																																																																																																																										
5G25-060-044-0		PM UTL: Pugh, Richard																																																																																																																																																																	
5G25-060-044	\$7,000,000	PM LAD: Alcon, Kelly																																																																																																																																																																	
	\$0	PM UDCCD: Metafria, Fasika																																																																																																																																																																	
		PM CPTED: Lilley, Ronald																																																																																																																																																																	
Post-Construction																																																																																																																																																																			
Lincolnia Rd Sidewalk & Spot Improvements																																																																																																																																																																			
<table border="0"> <tr> <td style="width: 15%;">Pedestrian Improvements 2014</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="14"><u>Monthly Remarks</u></td> </tr> <tr> <td>304/300-C30050</td> <td>Mason</td> <td>PM TDD: Vanzandt, Mark</td> <td colspan="6">Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</td> <td colspan="14">TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.</td> </tr> <tr> <td>5G25-060-045-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td>5G25-060-045</td> <td>\$1,724,160</td> <td>PM LAD: Bailey, Stephen</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCCD: Stevens, Michael</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Abifadel, Gibran</td> <td colspan="6"></td> <td colspan="14"></td> </tr> </table>																										Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>														304/300-C30050	Mason	PM TDD: Vanzandt, Mark	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.														5G25-060-045-0		PM UTL: Nguyen, Tan																					5G25-060-045	\$1,724,160	PM LAD: Bailey, Stephen																						\$0	PM UDCCD: Stevens, Michael																							PM CPTED: Abifadel, Gibran																				
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																										
304/300-C30050	Mason	PM TDD: Vanzandt, Mark	Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.																																																																																																																																																										
5G25-060-045-0		PM UTL: Nguyen, Tan																																																																																																																																																																	
5G25-060-045	\$1,724,160	PM LAD: Bailey, Stephen																																																																																																																																																																	
	\$0	PM UDCCD: Stevens, Michael																																																																																																																																																																	
		PM CPTED: Abifadel, Gibran																																																																																																																																																																	
Construction																																																																																																																																																																			
Lincolnia Rd Sidewalk & Spot Improvements																																																																																																																																																																			
<table border="0"> <tr> <td style="width: 15%;">Pedestrian Improvements 2014</td> <td style="width: 15%;"></td> <td style="width: 15%;"><u>Project Manager/Assignments</u></td> <td colspan="6"><u>Project Description</u></td> <td colspan="14"><u>Monthly Remarks</u></td> </tr> <tr> <td>304/300-C30050</td> <td>Mason</td> <td>PM TDD: Nabavi, Seyed</td> <td colspan="6">Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court</td> <td colspan="14">TPP ID#320.1 Construction 60% complete. NTP to contractor was issued on 3/21/22, scheduled completion 8/18/22. VDOT's concurrence on reimbursing cost for pipe repair received on 4/8/22. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Delay in permit and construction start due to coordination with VDOT on payment for storm sewer pipe inspection.</td> </tr> <tr> <td>5G25-060-048-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td>5G25-060-048</td> <td>\$1,200,000</td> <td>PM LAD: Shubert, Beth</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCCD: Metafria, Fasika</td> <td colspan="6"></td> <td colspan="14"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Stevens, Daniel</td> <td colspan="6"></td> <td colspan="14"></td> </tr> </table>																										Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>														304/300-C30050	Mason	PM TDD: Nabavi, Seyed	Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court						TPP ID#320.1 Construction 60% complete. NTP to contractor was issued on 3/21/22, scheduled completion 8/18/22. VDOT's concurrence on reimbursing cost for pipe repair received on 4/8/22. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Delay in permit and construction start due to coordination with VDOT on payment for storm sewer pipe inspection.														5G25-060-048-0		PM UTL: Nguyen, Tan																					5G25-060-048	\$1,200,000	PM LAD: Shubert, Beth																						\$0	PM UDCCD: Metafria, Fasika																							PM CPTED: Stevens, Daniel																				
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>	<u>Project Description</u>						<u>Monthly Remarks</u>																																																																																																																																																										
304/300-C30050	Mason	PM TDD: Nabavi, Seyed	Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court						TPP ID#320.1 Construction 60% complete. NTP to contractor was issued on 3/21/22, scheduled completion 8/18/22. VDOT's concurrence on reimbursing cost for pipe repair received on 4/8/22. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Delay in permit and construction start due to coordination with VDOT on payment for storm sewer pipe inspection.																																																																																																																																																										
5G25-060-048-0		PM UTL: Nguyen, Tan																																																																																																																																																																	
5G25-060-048	\$1,200,000	PM LAD: Shubert, Beth																																																																																																																																																																	
	\$0	PM UDCCD: Metafria, Fasika																																																																																																																																																																	
		PM CPTED: Stevens, Daniel																																																																																																																																																																	

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	09/20	NA	NA	NA	NA	NA	NA	NA	NA	03/21	04/21	04/21	04/21	05/21	10/21
RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: PM UDCD: Metafria, Fasika PM CPTED:				<u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades				<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8. Construction NTP 4/8/21, completion scheduled for 8/6/21. Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21. VDOT reinspection requested 4/19/22. VDOT permit released 5/23/22.											
Post-Construction																							
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)			04/22	06/22	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-010-0 5G25-062-010			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED: Luo, Caijun				<u>Project Description</u> At grade crossing of trail at Dulles Toll Road on-ramp				<u>Monthly Remarks</u> TPP ID# 189.09 RMAG ID#. NTP letter 4/5/22. Preliminary design underway.											
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	08/22	11/20	NA	NA	12/20	07/22	NA	NA	NA	09/22	10/22	11/22	12/22	03/21	06/23
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Najeeb, Mohammed PM UDCD: Carlin, Craig PM CPTED: Guarino, Michael				<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Received VDOT checklist with no comments 10/12/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is removed. LAD NTP 12/4/2020. Land rights on 2 of 4 properties have been acquired. Property appraisals have been delayed. Received response from Supervisor's Office about contemplating condemnation on 5/27/22. LAD agent sent letter to Boston Properties on 5/27/22 to continue discussion.											
Land Acquisition																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014			Hunter Mill	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCD: PM CPTED: Malik, Zuhra				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.											
Construction																							

On Hold

On Hold

On Hold

07/2019 On Hold

Jun 2022

Project Name		Jun 2022																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)		09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21	
County-Maintained Pedestrian Imp 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Dranesville		PM TDD: Beall, James						260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#350. Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT permit released 5/5/22. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.									
ST-000036-003-0		PM UTL: Maisel, Michael																					
ST-000036-003		PM LAD: Glass, Lisa																					
\$987,585		PM UDCCD: Engida, Samuel																					
\$0		PM CPTED: Qi, Maggie																					
Post-Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy		03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	04/23	
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 Construction NTP 5/2/22, completion scheduled for 4/28/23. Completion schedule adjusted per feedback from contractor that more time is necessary due to material availability/supply issues.									
ST-000036-009-0		PM UTL: Maisel, Michael																					
ST-000036-009		PM LAD: Najeeb, Mohammed																					
\$2,250,000		PM UDCCD: Samiyi, Bijan																					
\$0		PM CPTED: Harrell, William																					
Construction																							
Kirby Road Walkway - Chesterbrook ES - Halsey Rd.		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	08/22	
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#140. Construction is 60% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 8/8/22. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue. Construction completion date adjusted to reflect 270 day contract duration from NTP.									
ST-000036-010-0		PM UTL: Pugh, Richard																					
ST-000036-010		PM LAD: Strayhorne, Robert																					
\$1,300,000		PM UDCCD: Lim, Vannak																					
\$0		PM CPTED: Chellappa, Smitha																					
Construction																							
Kirby Road Walkway - Halsey Rd. - Franklin Ave		04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	08/22	
County-Maintained Pedestrian Imp - 2014 304/300-C30050		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						TPP ID#141. Construction is 60% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 8/8/22. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road. Construction completion date adjusted to reflect 270 day contract duration from NTP.									
ST-000036-011-0		PM UTL: Pugh, Richard																					
ST-000036-011		PM LAD: Strayhorne, Robert																					
\$1,700,000		PM UDCCD: Lim, Vannak																					
\$0		PM CPTED: Chellappa, Smitha																					
Construction																							

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Pleasant Valley Rd. Shared Use Path - Ellick Run - Dominion Power Lines			01/18	04/18	02/19	08/21	06/22	11/20	06/23	05/22	07/22	NA	08/22	05/23	11/22	11/23	NA	11/23	11/23	12/23	01/24	11/21	01/25	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						TPP ID#162. Addressing comments for Final plan submission. CIM held 1/20/22. No significant feedback from residents to impact design. Revised plats submitted on 5/26/22 and currently under review. Once approved, utility plats will be ordered. LAD NTP will be submitted after utility plats are finalized. Tree assessment on FCPA parcels being finalized. Weekly requests sent for a meeting with FCPA to discuss tree assessment since 5/13/22. Received a response on 6/7/22 that they would discuss it with their colleagues with no follow-up. Results from assessment to be incorporated into Final plans. Schedule will be updated after Final Plan submission and LAD NTP.									
ST-000036-013-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-013		\$6,350,000	PM LAD: Alcon, Kelly																					
		\$0	PM UDCCD:																					
			PM CPTED: Stevens, Daniel																					
Design																								
Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.			07/21	01/22	07/22	12/22	04/23	02/24	01/24	04/23	TBD	NA	06/23	01/24	TBD	TBD	NA	04/24	05/24	06/24	07/24	04/25	04/25	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						TPP ID#186. Received survey on 11/15/21. Intermediate Design is in progress. Utility designation received 4/20/22.									
ST-000036-015-0			PM UTL:																					
ST-000036-015		\$3,000,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Askarzadeh, Negin																					
Design																								
Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.									
ST-000036-016-0			PM UTL: Yusufoglu, Eldar																					
ST-000036-016		\$1,223,449	PM LAD: Shubert, Beth																					
		\$0	PM UDCCD: McCorkle, Lisa																					
			PM CPTED:																					
Post-Construction																								
Telegraph Road Walkway Ph II - Pike to Wilton			06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Roberson, Jeanmarie						Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps						TPP ID#180.02. TPP ID#180.02. Meeting with CPTED to discuss advance preliminary design analysis recommendations and next steps held on 3/31/22. Preliminary design analysis completed. Project to including a concrete sidewalk along the off-road alignment crossing Pike Branch. Project briefing with Supervisor Lusk held on 6/1/22. A field walk with Supervisor Lusk is being scheduled.									
ST-000036-017-0			PM UTL:																					
ST-000036-017		\$3,625,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
Design																								

Jun 2022

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

Burke VRE Connector Ph IV 02/16 07/16 10/16 09/17 12/19 08/18 02/20 03/18 NA NA 10/18 07/19 08/19 09/20 NA 08/20 11/20 12/20 01/21 11/19 03/22

On Hold

County-Maintained Bike/Trail Imp - 2014
 304/300-C30050 Braddock
 ST-000037-003-0
 ST-000037-003 \$2,750,000
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCD: Bhinge, Deepak
 PM CPTED: Wynands, Nicole

Project Description
 Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows

Monthly Remarks
TPP ID#346. Construction substantially complete 3/7/22. Ribbon cutting ceremony held 3/20/22. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail. VDOT permit released 5/18/22. LDS bond release in progress.

Post-Construction