



# County of Fairfax, Virginia

## MEMORANDUM

DATE: April 22, 2022

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief  
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the April 2022 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo  
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

### TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation  
Martha Coello, BRAC Coordinator  
Anna Nissinen, Chief of Communications, Marketing and TDM Programs  
Robin Geiger, Head of Communications, Transportation Marketing Section  
Tonya McCreary, Public Information Officer II, Transportation Marketing Section  
Smitha Chellappa, Coordination and Funding Division (CFD)  
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)  
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED  
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED  
Douglas Miller, Environmental Program Coordinator, CPTED  
Michael Guarino, Section Chief, Capital Projects, CPTED  
Lauren Delmare, Transportation Planner III, CPTED  
Ajmal Hamidi, Transportation Planner III, CPTED

## Transportation Design Division Monthly Projects Status Report

April 22, 2022

Page 2 of 4

David Loss, Transportation Planner III, CPTED  
Don Moyer, Engineer III, CPTED  
John Honnick, Transportation Planner IV, CPTED  
Guy Mullinax, Bus Stop Coordinator, TSD  
Tina Curtis, Transportation Planner II, TSD  
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD  
Zachary Larnard, Site Plan Coordinator, Site Analysis Section, TPD  
Tim Kutz, Transportation Planner II, TPD  
Jim Beall, Section Chief, TDD  
Fereshteh Khorashadi, Section Chief, TDD  
Mohamad N. El Kaissi, Project Manager, TDD  
Jeff Fasceski, Project Manager, TDD  
Masoud Hojatzadeh, Project Manager, TDD  
Jared Kerr, Project Manager, TDD  
Galappa Madhusudhan, Project Manager, TDD  
Michael Maisel, Utility Coordinator, TDD  
Dennis Marsh, Project Manager, TDD  
Seyed Nabavi, Sr. Project Manager, TDD  
Tan Nguyen, Utility Coordinator, TDD  
Richard Pugh, Utility Coordinator, TDD  
Jeanmarie Roberson, Sr. Project Manager, TDD  
Sonia Shahnaj, Project Manager, TDD  
Latesa Turner, Project Manager, TDD  
Eldar Yusufoglu, Utility Coordinator, TDD  
Shahla Zahirieh, Project Manager, TDD  
Christina Dodge, Technical Support Section Chief, TDD  
Alex Tsybin, Engineering Technician III, TDD  
Erving Olivas Alvarez, TDD

### PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Christopher S. Herrington, Director, Department of Public Works and Environmental Services  
Carey F. Needham, Deputy Director, DPWES – Capital Facilities  
Rona Courtney, Admin V, Directors Office, DPWES  
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)  
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)  
William Barrack, P.E., Chief, Engineering Planning & Analysis Branch (WPMD)  
Asghar Pariroo, P.E., Engineer IV, Engineering Planning & Analysis Division (WPMD)  
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)  
Tiya Raju, Director, Building Design and Construction Division (BDCD)  
Dennis Cate, Director, Land Acquisition Division (LAD)  
Vincent Martucci, Director, Utilities Design and Construction Division (UDCD)  
Vickie McEntire Anglin, County Surveyor, UDCD  
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD  
Janet Burns, Chief, Administrative Support Branch, Capital Facilities  
Wen Wang, Administrative Support Branch, Capital Facilities

## Transportation Design Division Monthly Projects Status Report

April 22, 2022

Page 3 of 4

Scott Bishop, Chief, Transportation Branch, UDCD  
Lisa McCorkle, Engineer IV, UDCD  
Demelew Teshome, Engineer IV, UDCD  
Larry Popoola, Sr. Engineer III, UDCD  
Andy Royse, Engineer III, UDCD  
Timothy Butler, Appraisal Manager, LAD  
Lisa Baker, Sr. Right-of-Way Agent, LAD  
Clyde Monahan, Sr. Right-of-Way Agent, LAD  
Mohammed Najeeb, Sr. Right-of-Way Agent, LAD  
Jim Strayhorne, Sr. Right-of-Way Agent, LAD  
Kelly Alcon, Management Analyst III, LAD  
Jocelyn Campbell, Right-of-Way Agent, LAD  
Sarah Guy, Right-of-Way Agent, LAD  
Nicole Wilson, Right-of-Way Agent, LAD  
Dianne Love, Engineering Technician III, LAD  
Kim Maye, Engineering Technician III, LAD  
Robert Middleton, Engineering Technician III, LAD

### SUPERVISOR OFFICE

Braddock District Supervisors Office  
Dranesville District Supervisors Office  
Hunter Mill District Supervisors Office  
Lee District Supervisors Office  
Mason District Supervisors Office  
Mount Vernon District Supervisors Office  
Providence District Supervisors Office  
Springfield District Supervisors Office  
Sully District Supervisors Office

### VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering  
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties  
Amir Salahshoor, Assistant Manager, Local Assistance Program  
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way  
Alex Faghri, Land Use Specialist, Land Development  
Railgul Obul, Program Manager, Arlington/Fairfax Preliminary Engineering  
Bethany Mathis, Program Management Analyst, Programming and Investment Management  
Vladica Krstic, Area Engineer, Traffic Engineering  
Sofia Pinedo, L&D Quality Assurance  
Claudia Llana, Transportation & Land Use Director, Fairfax & Arlington Counties  
Steven E. Welch, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Houda Ali, Assistant Transportation & Land Use Director, Fairfax & Arlington Counties  
Suzanne Watts, Local Assistance  
John Russell, Engineering Supervisor, Materials QA  
Ronald Seale, Supervisor, Materials

Transportation Design Division Monthly Projects Status Report

April 22, 2022

Page 4 of 4

Kari Mobley, Maintenance

Norman Whitaker, Director, Transportation Planning

Robert Burton, Area Land Use Permit Manager, Fairfax & Arlington Counties

UTILITY COMPANIES

Christine Juliano, Dominion Energy

Michael Moncrieffe, Dominion Energy

Pasquale Arcese, Chief Utilities Engineer, Fairfax Water

Robert Cotten, Fairfax Water

Patrick Huynh, Fairfax Water

Jerry Scott, Fairfax Water

Richard Pelle, Fairfax Water

Allan Melliza, Washington Gas

Mark Tajnai, Washington Gas

Jeff Acierto, Cox Communication

Adam Dubois, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

# TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

April 2022

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 50000 – FEDERAL & STATE GRANTS	1 – 3
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	3 – 17
FUND 30010 – COUNTY CONSTRUCTION	17 – 19
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	19 – 26

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	04/19	06/20	12/20	06/22	05/22	03/23	11/21	12/21	04/22	04/22	02/23	03/23	02/24	01/24	02/24	03/24	04/24	06/24	11/23	06/25
<b>Project Manager/Assignments</b> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCCD: Engida, Samuel PM CPTED: Lilley, Ronald			<b>Project Description</b> Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road to include 2 pedestrian bridges						<b>Monthly Remarks</b> <b>PE UPC #106143, RW UPC #118128 . TPP ID#122.</b> Site visit with Supervisor Lusk held 2/16/22. Utility easement instruments (Dominion Energy, COX and Verizon) under review. VDOT ROW submission package submitted 2/14/22. Comments have been received and are being addressed. Expect approval in April 2022 with LAD NTP in April 2022. Additional wetland delineation is required due to bridge staging area being relocated. Results from the delineation will impact calculations for the Final Plan. Field study for wetland delineation being scheduled. Final Plan schedule will then be revised.														

Design

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	08/20	05/22	02/22	07/22	05/21	NA	04/22	NA	NA	04/22	09/22	11/22	11/22	12/22	01/23	03/23	12/23	03/24
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Guy, Sarah PM UDCCD: Engida, Samuel PM CPTED: Luo, Caijun			<b>Project Description</b> Construct approximately 2,000 linear feet of 8-10 foot wide walkway along east side of South Van Dorn Street from Oakwood Road to Alexandria City Line						<b>Monthly Remarks</b> <b>UPC #109607. TPP ID# 182.</b> Final design in progress. VDOT ROW Authorization request submitted 3/18/22. Utility relocation designs are in progress.														

Design

Columbia Pike Streetscapes, Phase I	102/500-C50000	Mason	10/21	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Project Manager/Assignments</b> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCCD: PM CPTED: Malik, Zuhra			<b>Project Description</b> Construct new sidewalk and complete street elements along the south side of Columbia Pike from Backlick Road to Tom Davis Drive						<b>Monthly Remarks</b> <b>UPC #118238. TPP ID# 21005.</b> Concept design received 2/28/22. Scoping meeting to be scheduled in May 2022 with CPTED and VDOT. Utility designations underway. Survey complete (January 2022). Task order proposal for survey and concept design approved 8/25/21 and NTP issued 10/27/21. Schedule to be developed upon completion of concept design.														

Design

Wiehle Ave @ W&OD Trail	102/500-C50000	Hunter Mill	11/14	04/15	10/16	05/18	12/20	04/17	12/21	02/20	NA	06/20	07/20	11/21	07/20	06/22	04/22	04/22	05/22	06/22	09/22	11/20	10/23
<b>Project Manager/Assignments</b> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Engida, Samuel PM CPTED: Aguayo, Vanessa			<b>Project Description</b> Construct bicycle and pedestrian grade separated crossing						<b>Monthly Remarks</b> <b>UPC #107439. RMAG ID# 5.:</b> VDOT authorized bid Ad on 4/4/22. Contractor pre-qualification applications received on 3/29/22 and are under review. VDOT LUP issued on 1/11/22. ROW Certification received on 12/20/21. LAD completed on 11/30/21. Nutrient credit purchased by VDOT on 10/13/21. NVRPA agreement executed on 12/10/21. DEV consent agreement signed by CEX on 7/28/21. DEV transmission facilities relocation completed in August 2021. Of 9 other utilities, 7 issued NTP, Dominion and Verizon P&Es are forthcoming. Schedule adjusted from June 2023 to October 2023 for construction completion due to LAD delay.														

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

11/19 01/20 07/20 10/20 07/21 01/22 08/22 06/21 NA 12/21 12/21 03/22 05/22 09/22 10/22 11/22 12/22 01/23 03/23 07/23 09/23

On Hold

**Wolftrap Elementary School SRTS**

102/500-C50000 Hunter Mill  
SRTS-150  
AA1400150-19 \$431,000  
\$195,000

Project Manager/Assignments

PM TDD: Hojatzadeh, Max  
PM UTL: Yusufoglu, Eldar  
PM LAD: Guy, Sarah  
PM UDCCD: Carlin, Craig  
PM CPTED: Stevens, Daniel

Project Description

Provide protected crosswalk at Beulah Road and Talisman Drive

Monthly Remarks

**UPC #113637.** 2nd Final design submitted to VDOT for review 4/12/22. Land acquisition completed on 3/9/22. Land rights on 2 of 2 properties have been acquired. Cox relocation authorization pending completion of VDOT drainage review.

**Utility Relocation**

09/21 06/22 TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD

On Hold

**Shreveewood Elementary SRTS**

102/500-C50000 Providence  
SRTS-157  
AA1400157-21 \$1,937,470  
\$1,290,000

Project Manager/Assignments

PM TDD: El Kaissi, Mohamad  
PM UTL:  
PM LAD:  
PM UDCCD:  
PM CPTED: Malik, Zuhra

Project Description

Addition of new marked crosswalks across Shreve Road and 10-foot wide walkway connections serving Shreveewood Elementary School and W&OD Trail

Monthly Remarks

**UPC #118236.** Original survey completed. Additional Survey to be completed by end of April 2022. Schedule will be provided upon completion of Scoping.

**Survey**

09/21 01/22 04/22 06/22 09/22 08/23 08/23 07/22 TBD 11/22 12/22 07/23 TBD TBD 12/23 01/24 02/24 03/24 04/24 07/24 07/24

On Hold

**Orange Hunt Elementary SRTS**

102/500-C50000  
SRTS-158  
AA1400158-21 \$345,033  
\$165,000

Project Manager/Assignments

PM TDD: Hojatzadeh, Max  
PM UTL:  
PM LAD:  
PM UDCCD:  
PM CPTED: Marfurt, Lindsay

Project Description

Realign crosswalk, add curb extensions, and provide a pedestrian refuge island

Monthly Remarks

**UPC #118237.** Intermediate design submitted for review and comments on 4/1/22. Utility survey request.

**Design**

03/20 NA 10/20 NA 02/21 06/21 06/21 NA NA NA NA NA NA NA NA 05/22 06/22 06/22 06/22 03/22 10/22

On Hold

**Vienna Merrifield Bike Share**

102/500-C50000 Providence  
TF-000045-002-0  
TF-000045-002 \$0  
\$0

Project Manager/Assignments

PM TDD: Zahirieh, Shahla  
PM UTL: Yusufoglu, Eldar  
PM LAD:  
PM UDCCD:  
PM CPTED:

Project Description

Installation of 7 bike share stations within the Vienna Merrifield area

Monthly Remarks

7 bike share locations require different types of improvements to accommodate the new stations. Received VDOT LUP permit on 7/6/21 for the stations in existing parking lanes (Stations B, C, D, G). Final Construction package of stations with concrete pad (Stations A, E, and F) will be submitted to UDCCD as soon as the required license agreement for Station F is received from CPTED.

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Scotts Run Wilkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	12/20
-------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

On Hold

<b>TMSAMS</b> 102/500-C50000 TMSAMS-107 AA1400107-13	Providence	\$4,220,325 (\$167,377)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCCD: Bhinge, Deepak PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					<u>Monthly Remarks</u> <b>UPC #110477. TMSAMS ID# 107.</b> LDS & County Urban Forester's punch list completed. Site meeting held 1/28/22. LDS acceptance pending. VDOT Land Use Permit released on 5/5/21. As-built plans were approved by LDS on 4/22/21. Ribbon cutting was held on 2/4/21. Construction substantial completed 12/24/2020. Construction NTP 7/8/19. CN Award Authorization received from VDOT on 4/15/19. Project/Team was awarded the 2021 Transportation Advisory Committee (TAC) Transportation Achievement Award.										
---	------------	----------------------------	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Post-Construction

			08/18	NA	03/19	10/20	04/22	06/21	02/23	04/22	NA	NA	04/22	01/23	03/21	09/22	NA	03/23	04/23	05/23	06/23	09/22	01/24
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

<b>VRE Rolling Road Station Parking Lot Expansion</b> 124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield	\$2,750,000 \$450,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Yusufoglu, Eldar PM LAD: Strayhorne, Robert PM UDCCD: Bhinge, Deepak PM CPTED: Abifadel, Gibran					<u>Project Description</u> Surface parking lot expansion					<u>Monthly Remarks</u> <b>TPP ID#358.</b> Project to be permitted through Land Development Services (LDS). Design consultant finalizing plans with revised property lines and conduit design agreed upon with Dominion. Limits of disturbance encroach vacant parcel, so it will need to be claimed by the County. Plats will be revised when plans finalized. LAD NTP will be submitted when plats are finalized. Meeting with LDS on 4/22/22 to go over comments and discuss property line issues revealed by Land Surveys Branch. Will ask if Final Plan can be submitted before LAD completes parcel, easement, and ROW acquisition. Schedule will be revised accordingly.										
---	-------------	--------------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

			12/17	NA	08/18	11/19	01/22	04/20	06/22	08/21	NA	NA	08/21	02/22	NA	NA	NA	07/22	08/22	09/22	10/22	10/21	05/23
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

<b>Giles Run &amp; Laurel Hill</b> 124/400-C40011 2G40-067-000-0 2G40-067-000	Mount Vernon	\$2,750,000 (\$50,000)	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Borkowski, Tad					<u>Project Description</u> Improve existing park access road and construct 1,500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Reuse Development					<u>Monthly Remarks</u> 2nd LDS submission 1/28/22. LAD NTP 8/25/21. LAD completion memo received 2/17/22. Land rights on 3 of 3 parcels have been acquired. No utility issues.										
--	--------------	---------------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design

<b>Sunrise Valley Drive Walkway-Reston Parkway-Soapstone NS</b> RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$6,000,000 \$2,335,882	03/18	06/18	04/21	04/22	11/22	03/23	03/24	12/22	02/23	NA	03/23	02/24	03/24	03/25	NA	12/24	02/25	03/25	05/25	10/24	02/26
--	-------------	----------------------------	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

			<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Guy, Sarah PM UDCCD: Teshome, Demelew PM CPTED: Malik, Zuhra					<u>Project Description</u> Improve existing walkway and install missing link on the north side of Sunrise Valley Drive					<u>Monthly Remarks</u> <b>TPP ID# 189.04. RMAG ID# 4</b> Prefinal design distributed for agency review 4/18/22. Meetings held with stakeholders for scope reevaluation including FCDOT staff in July, Reston Core 8/26/21, Supervisor's office 8/31/21 and FABB & RA Transportation Comm. 9/10/21. Scope was updated to meet stakeholders request for a 10' wide SUP at Reston Parkway. The updated scope was concurred by district Supervisor 10/4/21. Scope is further revised to remove turn lane, add bike box and intersection lighting to improve safety as recommended by staff. Schedule adjusted from October 2024 to February 2026 for construction completion for the revised scopes.										
--	--	--	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--

Design



Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill  \$1,800,000 \$300,000		PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole						Construct cycle tracks by reducing median and lane widths						<b>TPP ID#189.15 RMAG Phase II ID#15.</b> Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.								
<b>Design</b>																							
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	03/20	04/20	NA	NA	NA	NA	NA	11/19	03/20	NA	05/20	05/20	05/20	06/20	08/20	08/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014	Hunter Mill  \$549,908 \$0		PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel						Provide 1,100 LF of 8-foot wide walkway on east side of Monroe Street to complete missing links						<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Construction substantially complete 8/21/2020. VDOT permit released 10/26/2020. Landscaping coordinatination with citizens by Supervisor's office is pending.								
<b>Post-Construction</b>																							
Monroe Street (Monroe Street and SVD Intersection - Pedestrian Improvements)			03/20	NA	NA	06/20	10/20	01/22	09/21	02/21	NA	NA	02/21	09/21	NA	NA	NA	12/21	02/22	03/22	04/22	09/22	09/22
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
HMSAMS 124/400-C40011 2G40-086-014-C-0 2G40-086-014	Hunter Mill  \$250,000 \$0		PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: Stevens, Michael PM CPTED: Stevens, Daniel						Upgrade curb ramps, crosswalks, and pedestrian push buttons on all four approaches						<b>TPP ID# 190.13 HMSAMS ID# 13.</b> Final construction package submitted to UDCD on 12/13/21. CN Title Sheet was signed by UDCD on 12/15/21.								
<b>Construction</b>																							
Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/16	01/17	05/17	02/18	03/21	08/22	08/22	09/19	11/19	NA	12/19	07/22	07/22	07/23	NA	07/23	08/23	09/23	10/23	07/24	10/24
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 2G40-087-003-0 2G40-087-003	Springfield  \$8,750,000 \$3,043,556		PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun						Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						<b>TPP ID#23.</b> Final plan approval and VDOT clearance for permit application received on 6/11/21. NTP for land acquisition issued on 12/20/19. Land rights on 10 of 13 properties have been acquired. Land acquisition public hearing held on 6/8/21. Public Hearing for 3 properties deferred indefinitely, pending trail removal across Marshall properties. Plan and plat revisions completed on 12/20/21. Updated appraisals for the 3 outstanding properties underway. Utility relocation of DVP, COX, & VZ to commence once LAD is completed. Schedule adjusted for additional time for appraisal preparation and coordination with property owners.								
<b>Land Acquisition</b>																							

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
<b>Backlick Road and Industrial Road</b>		04/19	12/19	08/20	05/22	08/22	03/23	07/23	08/22	10/22	NA	10/22	06/23	06/23	02/24	NA	08/23	09/23	10/23	01/24	12/24	01/25								
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
124/400-C40013 Mason		PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road				<b>TPP ID# 21 &amp; 91</b> Pre-final design is in progress. Geotechnical and retaining wall investigation is in progress. Public Information meeting held 12/16/2020. Utility test holes complete. Utilities review and coordination under way. The schedule is adjusted due to coordination with VDOT, DPWES, and LDS on design of the retaining wall and the stormwater management.																		
2G40-087-010-0 Braddock		PM UTL: Yusufoglu, Eldar																												
2G40-087-010 \$7,300,000		PM LAD: Alcon, Kelly																												
\$4,550,000		PM UDCCD:																												
		PM CPTED: Alexandrow, Nikolai																												
<b>Design</b>																														
<b>Terminal Rd LTL at Rt 286</b>		05/19	09/19	02/20	12/20	07/21	05/22	07/22	07/21	07/21	NA	08/21	06/22	05/22	07/23	NA	08/22	09/22	10/22	08/23	05/23	03/24								
<b>Six Year Plan HB2313 Local Spot Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
124/400-C40013 Mount Vernon		PM TDD: Hojatzadeh, Max						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway				<b>TPP ID#027.03.</b> 3rd final design submitted to VDOT for review on 3/1/22. Received minor comments. proceed to finalize comments. Land rights on 1 of 4 properties have been acquired.																		
2G40-087-020-0		PM UTL: Maisel, Michael																												
2G40-087-020 \$4,250,000		PM LAD: Alcon, Kelly																												
\$2,000,000		PM UDCCD: Abtew, Leykun																												
		PM CPTED: Alexandrow, Nikolai																												
<b>Land Acquisition</b>																														
<b>Chesterbrook Rd. Walkway Southside - Maddux Ln to 41st St</b>		09/20	12/20	07/21	09/22	03/23	03/24	03/24	05/23	TBD	NA	06/23	01/24	02/24	10/24	NA	03/24	04/24	05/24	11/24	05/25	05/25								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
124/400-C40011 Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on southside of Chesterbrook Road				<b>TPP ID#107.</b> Intermediate (30%) design completed. Virtual Community Information Meeting & Open House was held on November 17 and 30, 2021. Utility designations received on 11/12/2020. NTP with remainder of design work issued 2/8/22. Pre-final design is in progress.																		
2G40-088-005-0		PM UTL: Nguyen, Tan																												
2G40-088-005 \$1,000,000		PM LAD:																												
\$0		PM UDCCD: Metafria, Fasika																												
		PM CPTED: Steinhilber, Will																												
<b>Design</b>																														
<b>Creek Crossing E - Fairway Drive to Old Courthouse Rd.</b>		08/18	NA	08/22	02/23	TBD	TBD	TBD	02/23	02/23	NA	02/23	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD								
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
124/400-C40011 Hunter Mill		PM TDD: Vanzandt, Mark						Replace substandard sidewalk and fill in missing sidewalk connections along the east side of Creek Crossing Road from Fairway Drive to Old Courthouse Road				<b>TPP ID#107.</b> CIM held 12/2/2020 by the Town of Vienna. Completed funding agreement with Town of Vienna for town to design facility and FCDOT to finance. Current agreement with Town of Vienna only includes design. Town initiated design activities in December 2021.																		
2G40-088-011-0		PM UTL:																												
2G40-088-011 \$2,500,000		PM LAD:																												
\$0		PM UDCCD:																												
		PM CPTED: Bandy, Audra																												
<b>Design</b>																														

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Magarity Road Walkway - Ware Rd to Peabody Dr.</b>																									
			09/17	04/18	03/20	08/20	05/22	11/20	07/22	01/21	02/21	NA	02/21	06/22	03/21	10/22	NA	09/22	10/22	11/22	12/22	03/22	11/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Roberson, Jeanmarie						Provide 2,300 LF of 8-foot wide asphalt walkway on south side of						<b>TPP Project #150.</b> Final design underway. Land rights on 25 of 26 properties have been acquired. Coordination with the Colonies HOA to replace the existing right turn lane to their gated community completed. Schedule adjusted for additional time to coordinate with VDOT reviewers on access and crosswalks at Peabody Drive, processing of easement on FCPS property, and relocation of utilities. Washington Gas and Lumen Technologies relocations complete. VZN relocations underway. Fairfax Water "out of plan" relocations and DVP relocations pending.										
124/400-C40011			PM UTL: Yusufoglu, Eldar						Magarity Road, and 250 LF on																
2G40-088-025-0			PM LAD: Strayhorne, Robert						north side at school.																
2G40-088-025			PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Luo, Caijun																						
<b>Land Acquisition</b>																									
<b>Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr</b>																									
			01/19	04/19	10/19	04/20	12/20	10/21	06/21	07/20	NA	NA	07/20	06/21	04/21	12/21	NA	07/21	09/21	10/21	12/21	12/22	02/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						<b>TPP ID# 154.</b> Construction is 2% complete. CN NTP 2/14/22, scheduled completion 2/13/23. Groundbreaking ceremony held on 1/26/22. Construction contract awarded on 12/9/21. Dominion Energy relocation work completed on 12/6/21. Construction authorized on 7/30/21. Schedule adjusted from July 2022 to December 2022 for construction completion due to VMRC permit time restriction for in-stream work. Scheduled is further adjusted from December 2022 to February 2023 due to the delay in bond approval by Risk Management.										
124/400-C40011			PM UTL: Pugh, Richard																						
2G40-088-026-0			PM LAD: Alcon, Kelly																						
2G40-088-026			PM UDCCD: Lim, Vannak																						
			PM CPTED: Hamidi, AJ																						
<b>Construction</b>																									
<b>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</b>																									
			08/16	01/17	03/18	12/19	01/21	02/21	11/21	10/20	NA	NA	10/20	10/21	04/21	04/22	NA	05/22	06/22	07/22	08/22	12/22	08/23		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Vanzandt, Mark						Construct approximately 4,789 LF of 6-foot sidewalk, drainage improvements, and retaining wall along Sleepy Hollow Road						<b>TPP ID#172.</b> LUP permit application submitted to VDOT on 11/18/21 and permit received 4/15/22. Signal permit is pending. Washington Gas lateral relocation construction is underway. Dominion Energy and Fairfax Water relocations will be completed during construction. Contractor prequalification is underway. Project schedule was delayed in January to account for the expected schedule of the County Wastewater Contractor which has a pump around that will impact our ability to work on the south end of the project, near Dearborn Drive. Coordination with the County pump station project remains ongoing.										
124/400-C40011			PM UTL: Nguyen, Tan																						
2G40-088-028-0			PM LAD: Najeeb, Mohammed																						
2G40-088-028			PM UDCCD: Cutler, Tom																						
			PM CPTED: Askarzadeh, Negin																						
<b>Utility Relocation</b>																									
<b>Mason Neck Trail - Gunston Rd. - Route 1 to Potomac River</b>																									
			03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa						Construct 10-foot SUP along Gunston Road from Pohick Bay Golf Course to Julia Taft Way with ADA ramps, crosswalks, retaining wall, major drainage and grading work						<b>TPP ID #206.</b> NTP issued to consultant on 3/2/22. Survey request made to LSB on 12/22/21. Notification letters sent out on 11/23/21. Survey completion expected in 4/22. Environmental Evaluation proposal from consultant received on 3/23/22. NTP issued to the consultant for Environmental Evaluation work on 4/4/22.										
124/400-C40011			PM UTL:																						
2G40-088-031-0			PM LAD:																						
2G40-088-031			PM UDCCD:																						
			PM CPTED: Stevens, Daniel																						
<b>Survey</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	11/19	12/20	04/21	04/21	04/20	NA	NA	08/20	03/21	01/21	10/21	NA	06/21	07/21	07/21	10/21	02/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>	
124/400-C40011	Dranesville	PM TDD:	Zahirieh, Shahla	Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue		<b>TPP ID#147.</b> Construction 85% complete. Construction NTP 10/12/21, scheduled completion 2/9/22. Construction authorization 6/30/21. VDOT permit received 5/12/21. LAD completed 3/31/21. Project scope was expanded to address number of drainage complaints in the neighborhood. An existing drainage pipe to be upgraded from 27" to 36" to ensure adequate capacity. Executed Nutrient Credit Transfer agreement received from VDOT on 11/9/21.	
2G40-088-044-0		PM UTL:	Maisel, Michael				
2G40-088-044	\$900,000	PM LAD:	Baker, Lisa				
	\$0	PM UDCCD:	Abtew, Leykun				
		PM CPTED:	Stevens, Daniel				

**Construction**

Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)			08/18	01/19	NA	10/19	04/22	10/21	01/23	04/22	NA	NA	05/22	12/22	NA	NA	NA	01/23	02/23	02/23	03/23	09/23	09/23
--	--	--	-------	-------	----	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>	
124/400-C40011	Mason	PM TDD:	Fasceski, Jeff	Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School		<b>TPP ID#161.</b> This project to be permitted through LDS review process. Meeting with LDS held on 2/7/22. Final plan submission pending FCPS acquisition of vacant parcel completed. Waiting for rough schedule from FCPS for acquiring parcel. Plans and plats to be revised to add sidewalk and trail easements to minimize time to finalize them when FCPS completes their acquisition. Schedule to be adjusted when FCPS provides time frame for acquisition. Delay in schedule by over a year due to coordination with FCPS on the Justice High School project that was delayed and then postponed.	
2G40-088-049-0		PM UTL:	Yusufoglu, Eldar				
2G40-088-049	\$600,000	PM LAD:	Alcon, Kelly				
	\$0	PM UDCCD:					
		PM CPTED:	Stevens, Daniel				

**Land Acquisition**

Great Falls St Walkway (Grande to Haycock)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>	
124/400-C40011	Dranesville	PM TDD:	Turner, Latesa	Construct approximately 540 LF of sidewalk along the west side of Great Falls Street from Haycock Road to Grande Lane		<b>TPP ID# 201.</b> Pre-scoping is in progress. IPR held on 3/30/22. Survey notifications sent on 3/1/22. Draft design task order proposal received on 2/1/22 and is under review.	
2G40-088-057-0		PM UTL:					
2G40-088-057	\$500,000	PM LAD:					
	\$0	PM UDCCD:					
		PM CPTED:	Turner, Latesa				

**Pre-Design**

Ingleside Ave Walkway (McLean Cc to Church Hill)			08/21	01/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>		<u>Project Description</u>		<u>Monthly Remarks</u>	
124/400-C40011	Dranesville	PM TDD:	Kerr, Jared	Construct approximately 950' of 6'-8' asphalt walkway from McLean Community Center to Churchill Road		<b>TPP ID 204.</b> Supervisor recommends canceling the project due to significant property impacts, awaiting final word from the supervisor's office. Met with Dranesville Supervisor's office on 2/23/22 to discuss the 3 alternative designs and impact analysis. Final concept design of 3 Typical Section Options and Impact Analysis received 1/7/22 and were reviewed. Meeting held with AE on 1/12/22 to discuss impacts.	
2G40-088-059-0		PM UTL:	Nguyen, Tan				
2G40-088-059	\$3,500,000	PM LAD:					
	\$0	PM UDCCD:					
		PM CPTED:					

**Design**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	03/20	05/20	02/21	01/22	06/21	09/20	NA	NA	09/20	06/21	01/21	08/21	NA	08/21	08/21	09/21	10/21	04/23	09/22
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis	Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including culvert installation and retaining wall construction						<b>TPP ID 211.</b> Construction NTP issued on 10/4/21. Construction 2% complete. Due to FFXWATER material supply availability issues, the construction completion date has changed.										
2G40-088-062-0			PM UTL: Yusufoglu, Eldar																	
2G40-088-062		\$1,550,000	PM LAD: Najeeb, Mohammed																	
		\$0	PM UDCCD: Abtew, Leykun																	
			PM CPTED: Marfurt, Lindsay																	

**Construction**

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	02/21	08/20	09/21	NA	NA	NA	NA	NA	05/20	02/21	NA	11/21	12/21	12/21	12/21	09/21	05/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa	Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						<b>TPP ID# 228.</b> Construction 35% complete. Received concurrence from VDOT on 1/6/22 to use HDPE pipe in-lieu of RCP pipe. Construction NTP 12/20/21, scheduled completion 5/19/22. Pre-Construction meeting held on 12/15/21. Construction Authorization package to UDCCD 11/16/21. VDOT permit received 10/25/21. WGL and Dominion Energy relocations completed. Verizon to coordinate with contractor during construction to lift & lay between drainage structures, if needed. Signal Timing package submitted to VDOT 3/7/22. Draft Nutrient Credit Transfer Agreement submitted to VDOT for review 4/11/22.										
2G40-088-066-0			PM UTL: Pugh, Richard																	
2G40-088-066		\$1,100,000	PM LAD:																	
		\$0	PM UDCCD: Metafria, Fasika																	
			PM CPTED: Lilley, Ronald																	

**Construction**

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	07/20	04/22	04/21	06/22	08/21	NA	NA	08/21	03/22	04/22	12/22	NA	11/22	12/22	01/23	02/23	06/22	11/23
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa	Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						<b>TPP ID# 238.</b> Final design in progress. LAD completion memo received 3/15/22. Land rights on 13 of 13 parcels have been acquired. Utility relocation design in progress (WGL, FW, CenturyLink, Cox, Verizon and DEV).										
2G40-088-069-0			PM UTL: Pugh, Richard																	
2G40-088-069		\$2,700,000	PM LAD: Strayhorne, Robert																	
		\$0	PM UDCCD: Stevens, Michael																	
			PM CPTED: Abifadel, Gibran																	

**Design**

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	NA	NA	07/21	04/22	10/21	06/22	10/21	NA	NA	10/21	06/22	04/21	06/22	NA	07/22	07/22	07/22	08/22	08/22	12/22
--	--	--	-------	----	----	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD: Marsh, Dennis	Approximately 600 LF of 10-foot wide SUP						<b>TPP ID# 87.01</b> All comments received 2/22/22. Final design is in progress. LAD NTP issued 10/15/21. Land rights on 1 of 2 properties have been acquired. Field meeting held 3/29/22 with NOVA Parks to discuss maintaining access to the facility during construction. Utility design of water relocations under way. Water main relocations will be in the right-of-way. Both Fiberlight and Zayo relocation authorized to proceed.										
2G40-088-072-0			PM UTL: Maisel, Michael																	
2G40-088-072		\$600,000	PM LAD: Alcon, Kelly																	
		\$0	PM UDCCD: Engida, Samuel																	
			PM CPTED: Stevens, Daniel																	

**Land Acquisition**

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Route 50 Walkway (Lindenwood Ln to Nutley St)</b>			02/19	12/20	02/21	07/21	05/22	08/22	08/22	01/22	NA	NA	01/22	08/22	01/22	07/22	NA	09/22	10/22	11/22	01/23	12/23	12/23
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 360 LF of 10-foot wide SUP along north side of Route 50 with signalized crosswalks and wayfinding signs.						<b>TPP ID# 87.02</b> Final Plans in progress. LAD NTP 1/24/22. Land rights on 1 of 2 properties have been acquired. Flood Plain Use Determination letter (FPUD) approval received 2/4/22. Zayo relocation plan in progress. Fiber Light relocation authorized to proceed. Met with VDOT TE about guardrail issue on 4/6/22 and are revising plans based on the meeting. A Pardon Our Dust meeting will be scheduled before CN starts.								
2G40-088-073-0			PM UTL: Maisel, Michael																				
2G40-088-073		\$1,800,000	PM LAD: Monahan, Clyde																				
		\$0	PM UDCD: Cutler, Tom																				
			PM CPTED: Steinhilber, Will																				
<b>Land Acquisition</b>																							
<b>Route 50 Walkway - Bear Branch Pedestrian Bridge</b>			05/19	10/19	02/21	07/21	07/22	10/22	10/22	NA	NA	NA	NA	NA	NA	NA	NA	11/22	01/23	02/23	03/23	02/24	02/24
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: El Kaissi, Mohamad						Approximately 425 LF of 10-foot SUP and a pedestrian bridge on the south side of Route 50 crossing Bear Branch.						<b>TPP ID# 87.03</b> 2nd Pre-Final Plans submitted to VDOT & County review agencies on 3/8/22. Environmental Joint Permit Application (JPA) was submitted for review and approval on 11/24/21. Supervisor's briefing on all Rte. 50 Walkway projects on 1/19/22. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-073 and 2G40-088-074. Actual timing of the meeting will be coordinated with CN staff.								
2G40-088-074-0			PM UTL: Maisel, Michael																				
2G40-088-074		\$2,500,000	PM LAD: Wilson, Nicole																				
		\$0	PM UDCD: Cutler, Tom																				
			PM CPTED: Delmare, Lauren																				
<b>Design</b>																							
<b>Route 50 Walkway (Cedar Ln to Prosperity Ave)</b>			05/19	09/19	NA	08/20	01/22	04/22	05/22	08/21	NA	NA	09/21	01/22	NA	NA	NA	05/22	05/22	05/22	06/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 775 LF of 10-foot wide SUP with 150 LF of sidewalk on the north side of Route 50 with bus stop accessibility improvements						<b>TPP ID# 87.04</b> 2nd Final design is in progress. Comments received 2/24/22 and are being addressed. Project Data Sheet approved by SDID on 10/7/21. Land rights completed 1/11/22. Fairfax Water relocation plans completed. TMP and Project Data Sheet approved. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076.								
2G40-088-075-0			PM UTL: Maisel, Michael																				
2G40-088-075		\$1,200,000	PM LAD: Wilson, Nicole																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED: Steinhilber, Will																				
<b>Design</b>																							
<b>Route 50 Walkway (Chichester Ln to Cedar Ln)</b>			05/19	09/19	NA	08/20	10/21	04/22	03/22	04/21	NA	NA	05/21	02/22	03/21	06/22	NA	05/22	05/22	05/22	06/22	12/22	12/22
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 755 LF of 5-foot wide concrete sidewalk on the frontage road located on the north side of Route 50						<b>TPP ID# 87.05</b> Draft construction package submitted to UDCD 3/31/22. VDOT permit application submitted 3/28/22. Clearance of all VDOT comments received 1/14/22. LAD NTP issued 5/6/21. Land acquisition completed on 2/24/22. Cox relo pending. FFXW in-plan relocation design complete. Zayo and Fiberlight relocations in progress. Per District Supervisor's request, a Pardon Our Dust meeting will be scheduled before CN starts for Route 50 Walkway Projects 2G40-088-075 and 2G40-088-076.								
2G40-088-076-0			PM UTL: Maisel, Michael																				
2G40-088-076		\$900,000	PM LAD: Wilson, Nicole																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED: Steinhilber, Will																				
<b>Utility Relocation</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<b>Memorial St/Donora Dr Pedestrian Crossing</b>			12/18	NA	04/20	08/20	02/21	03/21	09/21	10/20	NA	NA	10/20	05/21	NA	NA	NA	11/21	12/21	12/21	03/22	12/21	05/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						<b>TPP ID#657.</b> Construction 10% complete. Construction NTP 3/14/22, scheduled completion 5/13/22. VDOT permit received 10/4/21. Construction authorization 11/9/21. Nutrient Credit Transfer Agreement not needed.										
2G40-088-077-0			PM UTL: Pugh, Richard																						
2G40-088-077	\$500,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Askarzadeh, Negin																						
<b>Construction</b>																									
<b>Route 50 Walkway, (Ellenwood Dr to Chichester Ln), Phase A</b>			05/19	09/19	NA	08/20	01/22	12/21	05/22	12/20	NA	NA	01/21	03/22	NA	NA	NA	06/22	06/22	06/22	06/22	08/22	12/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Approximately 110 LF of 10-foot wide SUP and 105 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades						<b>TPP ID# 87.04A</b> 2nd Final plans in progress. VDOT comments returned 2/9/22. Met with VDOT to discuss ADA issue at median on 3/28/22. Revised median design sent to VDOT for review on 4/8/22. LAD NTP 1/7/21. Land rights completed on 3/29/22. Meeting with HOA held on 1/18/22 to discuss project impacts. Project Data Sheet reapproved by LDS on 1/5/22. TMP approved on 1/10/22.										
2G40-088-079-A-0			PM UTL: Maisel, Michael																						
2G40-088-079	\$450,000		PM LAD: Wilson, Nicole																						
	\$0		PM UDCCD: Abtew, Leykun																						
			PM CPTED: Stevens, Daniel																						
<b>Design</b>																									
<b>Arlington Blvd/Stonehurst Dr Ped Upgrades, Phase B</b>			08/20	09/20	NA	12/20	03/22	11/21	05/22	07/21	NA	NA	07/21	03/22	NA	NA	NA	06/22	07/22	07/22	07/22	05/22	10/22		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Marsh, Dennis						Sixty LF sidewalk connection including curb ramp upgrades and crosswalks at the Arlington Boulevard and Stonehurst Drive intersection						<b>PHASE B- is the ped upgrades at Rte. 50-Stonehurst intersection which was removed from project -072.</b> Draft construction package submitted to UDCCD 4/12/22. Revised Crosswalk studies and Pavement Marking and Signage sent to VDOT on 4/5/22. LAD NTP 7/15/21. Land rights completed on 3/29/22. Project to be completed under Countywide Permit. TMP approved 7/26/21. Project Data Sheet approved 9/15/21.										
2G40-088-079-B-0			PM UTL: Nguyen, Tan																						
2G40-088-079	\$150,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Abtew, Leykun																						
			PM CPTED: Steinhilber, Will																						
<b>Design</b>																									
<b>Pole Road Crosswalk Improvements</b>			04/21	NA	07/21	NA	03/22	08/22	08/22	01/22	NA	NA	01/22	08/22	NA	NA	NA	09/22	11/22	11/22	11/22	03/23	03/23		
<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct median refuge island. Project will also improve pedestrian crosswalks and curb ramps.						<b>TPP ID#21006:</b> 2nd Final design submitted to VDOT for review on 3/17/22. VDOT comments received 4/18/22. Received signed TMP from VDOT on 3/21/22. NTP issued for Land Acquisition on 1/12/22. Land rights on 0 of 1 properties have been acquired. Schedule adjusted to accommodate time required for condemnation process.										
2G40-088-083-0			PM UTL:																						
2G40-088-083	\$200,000		PM LAD: Guy, Sarah																						
	\$0		PM UDCCD: Bhinge, Deepak																						
			PM CPTED: Lilley, Ronald																						
<b>Land Acquisition</b>																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Cedar Lane Crosswalk Improvements			04/21	05/21	09/21	NA	01/22	01/22	06/22	NA	NA	NA	NA	NA	NA	NA	NA	07/22	08/22	08/22	08/22	09/22	12/22
-----------------------------------	--	--	-------	-------	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

<b>CSYP C&amp;I Bike &amp; Pedestrian Program</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Providence		PM TDD: Madhusudhan, Galappa					Construct median refuge island and upgrade crosswalks/curb ramps.					<b>TPP ID#21007:</b> 2nd Final Design is in progress. Consultant addressing comments made by VDOT & County. Schedule adjusted to address additional comments received from VDOT on 3/23/22.						
2G40-088-084-0			PM UTL:																
2G40-088-084		\$125,000	PM LAD: Shubert, Beth																
		\$0	PM UDCCD:																
			PM CPTED: Alexandrow, Nikolai																

**Design**

			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-------	-------	-------	-------	-------	-------	-------

<b>Rt.28 Widening (PWC L to Rt.29) NVTA-70</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40017	Sully		PM TDD: Beall, James					Widen Route 28 from 4 lanes to 6 lanes from Prince William County line to Route 29					<b>UPC #108720. TPP ID# 062.</b> Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA concurred with final noise impact analysis 6/3/21. Phase 1 ROW acquisition ongoing, certificates will be filed 4/8/22. VDOT authorized Phase 2 ROW acquisition on 2/8/22. Phase 2 ROW ongoing. Permit revision for construction in all areas except noise barrier and 4th crosswalk received 12/9/21. All VDOT comments on noise barrier revision cleared on 3/30/22. VDOT comments pending on 4th crosswalk revision (last major design issue.) On 10/26/21 SCC submitted Schedule Impact Analysis revising project completion dates to 10/9/23 for substantial and 2/20/24 for final.						
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																
2G40-100-000		\$78,782,000	PM LAD: Cate, Dennis																
		(\$2,000,000)	PM UDCCD:																
			PM CPTED: Stevens, Daniel																

**Construction**

			02/20	07/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Balls Hill Rd/Old Dominion Dr Int</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40013	Dranesville		PM TDD: Kerr, Jared					Intersection improvements, including pedestrian facilities					<b>TPP ID#022.</b> NTP signed 2/8/22 to develop exhibits to present to the Supervisor's office displaying options to minimize property impacts. Exhibits due in March and a follow up meeting with the Supervisor will be scheduled in April. Community outreach meeting deferred as the designer completes an analysis of design options to minimize property impacts and tree loss. Final schedule will be provided after the meeting.						
2G40-152-000-0			PM UTL: Maisel, Michael																
2G40-152-000		\$20,500,000	PM LAD: Najeeb, Mohammed																
		\$0	PM UDCCD: Metafria, Fasika																
			PM CPTED:																

**Design**

			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

<b>Commerce Street Crosswalk</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>						
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla					Pedestrian infrastructure improvements along Commerce Street between Old Keene Mill Road and Amherst Avenue.					<b>Kickoff meeting with Kimley-Horn 3/11/22. A new proposal for the scope changes underway.</b>						
2G40-181-000-0			PM UTL:																
2G40-181-000		\$250,000	PM LAD:																
		\$0	PM UDCCD:																
			PM CPTED:																

**Pre-Design**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
01044 Little River Turnpike EB @ Oasis Drive			02/20	NA	NA	07/20	09/20	11/20	05/21	NA	NA	NA	NA	NA	NA	NA	NA	07/21	07/21	10/21	10/21	06/21	07/22	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max						Install new bus pull-out, loading pad, shelter, and trashcan along Little River Turnpike.						Task Order #20 - Final construction package submitted to UDCD on 7/2/21. County building permit received 10/7/21. Construction NTP 10/25/21. Construction start date has been delayed due to WMATA comments on design plans. Discussions with WMATA are underway.									
4YP202-01044			PM UTL:																					
TS-000015-026	\$250,000		PM LAD:																					
	\$250,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
<b>Construction</b>																								
01264-Backlick Rd NB @ Cabin John Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia						Install shelter, bench, and trash can.						Project initiation in progress.									
4YP202-01264			PM UTL:																					
TS-000014-043	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Pre-Design</b>																								
01381-Burke Lake Rd SB @ Lake Braddock			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Zahirieh, Shahla						Install concrete loading pad, bench, and trash can.						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.									
4YP202-01381			PM UTL:																					
TS-000011-036	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								
01382-Burke Lake Road NB @ Lake Braddock			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25	
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Zahirieh, Shahla						Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can						Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.									
4YP202-01382			PM UTL:																					
TS-000011-037	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
<b>Survey</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>02152 Glade Drive NB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02152 TS-000013-039	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and bench				<u>Monthly Remarks</u> Final construction package submitted 1/12/22. Part of UDCCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.												
Construction																							
<b>02153 Glade Drive SB @ Freetown Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02153 TS-000013-040	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and bench				<u>Monthly Remarks</u> Final construction package submitted 1/12/22. Part of UDCCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.												
Construction																							
<b>02154 Glade Drive NB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	09/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	07/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02154 TS-000013-041	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete bus shelter pad, bus shelter, and bench.				<u>Monthly Remarks</u> Building permit received 1/7/22. Final construction package submitted 1/12/22. Part of UDCCD Task Order #11. Construction NTP 2/7/22, completion scheduled 7/10/22.												
Construction																							
<b>02155 Glade Drive SB @ Green Range Drive</b>			07/18	NA	NA	01/19	06/19	11/19	10/21	09/19	NA	NA	03/20	08/20	NA	NA	NA	01/22	02/22	02/22	02/22	09/20	05/22
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02155 TS-000013-042	Hunter Mill  \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Glass, Lisa PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install concrete loading pad and bench				<u>Monthly Remarks</u> Final construction package submitted 1/12/22. Part of UDCCD Task Order #10. Construction NTP 2/14/22, completion scheduled 5/14/22.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
02652-Loisdale Rd NB @ Loisdale Ct			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02652 TS-000014-045		Lee																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bench, and trash can				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
02777-Manchester Lakes Dr SB @ Schoonmaker Ct			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-02777 TS-000014-046		Lee																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
03069-Park Meadow Dr WB @ Meadow Wood Ln			03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	04/23	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03069 TS-000019-008		Sully																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Install concrete loading pad, bus shelter pad, bench, bike rack, and trash can.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							
03096-Pole Rd SB @ Orville St			03/22	NA	09/22	NA	01/23	05/23	05/23	NA	NA	NA	NA	NA	NA	NA	NA	07/23	08/23	08/23	08/23	12/23	12/23
<b>Bus Stop Improvements</b> 124/400-C40011 4YP202-03096 TS-000016-057		Mount Vernon																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Install concrete loading pad and drainage improvements.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.												
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<b>Survey</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
<b>03160 Richmond Highway NB @ Holly Hill Road</b>			02/20	NA	NA	07/20	11/20	10/21	08/21	02/21	NA	NA	03/21	06/21	NA	NA	NA	10/21	11/21	11/21	11/21	04/22	05/22
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa					Replace bus shelter pad, shelter, trash can, bench, loading pad, along with drainage improvements and associated grading work.					Final construction package submitted to UDCD on 10/12/21. UDCD Task Order #9. Countywide permit package submitted to VDOT 8/5/21. Land acquisition completion 6/29/21. Building permit received on 10/5/21. Construction NTP 12/6/21, scheduled completion 5/1/22.										
4YP202-03160			PM UTL:																				
TS-000016-054	\$50,000		PM LAD: Shubert, Beth																				
	\$50,000		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
<b>Construction</b>																							
<b>03166-Rose Hill Dr NB @ Leewood Dr</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia					Intall shelter, bench, and trash can.					Project initiation in progress.										
4YP202-03166			PM UTL:																				
TS-000014-044	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							
<b>03807 Wiehle Avenue NB @ North Shore Drive</b>			02/20	NA	NA	06/20	12/20	08/21	TBD	04/21	NA	NA	TBD	TBD	NA	NA	NA	TBD	TBD	TBD	TBD	12/21	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max					Install bus pad, bench, & trash can, add curb-abutted sidewalk at intersection of Wiehle Ave & North Shore Dr. Add CG-12 to both corners of intersection & 50' sidewalk to existing sidewalk.					Task Order #20 - Final plan approved. DRB approved plan. LAD NTP on 8/11/21. The land required to construct the project located with footprint of USACE Stream Restoration Easement and approval is required. Project is on hold until Reston Association completes their wetland bank application with the Army Corps of Engineers.										
4YP202-03807			PM UTL:																				
TS-000013-046	\$105,500		PM LAD: Najeeb, Mohammed																				
	\$105,500		PM UDCD:																				
			PM CPTED:																				
<b>Land Acquisition</b>																							
<b>03874-Greensboro Dr @ Spring Hill Rd</b>			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
<b>Bus Stop Improvements</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia					Install loading pad.					Project initiation in progress.										
4YP202-03874			PM UTL:																				
TS-000017-043	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
<b>Pre-Design</b>																							

On Hold

On Hold

10/2021 On Hold

On Hold

Project Name		Design PHASE Dates																			Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																													
Project Status																														
<b>04000 Elden St SB @ Alabama Dr</b>		09/20	NA	NA	10/20	12/20	02/22	05/22	NA	NA	NA	NA	NA	NA	NA	NA	06/22	07/22	08/22	10/22	05/21	12/22								
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
<b>124/400-C40011</b>	Dranesville	PM TDD:	Hojatzadeh, Max					Install concrete bus pad, shelter, bench, and trash can				Final design complete. This project to be permitted through the Town of Herndon. Permit application submitted 2/2/21. Awaiting plan review and approval by Town of Herndon. Bus shelter detail being updated per Town Herndon request. Proceeding to finalize final plan to resubmit for permit.																		
<b>4YP202-04000</b>		PM UTL:																												
<b>TS-000012-028</b>	\$75,500	PM LAD:																												
	\$75,500	PM UDCD:																												
		PM CPTED:																												
<b>Design</b>																														
<b>06416-Parkers Ln NB @ Sherwood Hall Ln</b>		03/22	NA	09/22	NA	01/23	05/24	05/24	04/23	TBD	NA	10/23	04/24	05/24	08/24	NA	07/24	08/24	08/24	08/24	02/25	02/25								
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
<b>124/400-C40011</b>	Mount Vernon	PM TDD:	Zahirieh, Shahla					Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can.				Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.																		
<b>4YP202-06416</b>		PM UTL:																												
<b>TS-000016-058</b>	\$0	PM LAD:																												
	\$0	PM UDCD:																												
		PM CPTED:																												
<b>Survey</b>																														
<b>5000999 Carlin Springs Road NB, North of 7-11</b>		02/20	NA	NA	07/20	10/20	10/21	05/22	01/21	NA	NA	01/21	05/22	NA	NA	NA	06/22	07/22	07/22	07/22	04/22	09/22								
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
<b>124/400-C40011</b>	Mason	PM TDD:	Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.				Approved design waiver received 8/16/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.																		
<b>4YP202-5000999</b>		PM UTL:																												
<b>TS-000015-025</b>	\$20,000	PM LAD:	Strayhorne, Robert																											
	\$20,000	PM UDCD:																												
		PM CPTED:																												
<b>Land Acquisition</b>																														
<b>5001008 Carlin Springs Road NB @ Columbia Pike</b>		02/20	NA	NA	07/20	10/20	10/21	05/22	01/21	NA	NA	01/21	05/22	NA	NA	NA	06/22	07/22	07/22	07/22	04/22	09/22								
<b>Bus Stop Improvements</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																		
<b>124/400-C40011</b>	Mason	PM TDD:	Madhusudhan, Galappa					Install loading pad, sidewalk along with drainage improvements and associated grading work.				Signed design waiver package submitted to VDOT on 4/9/21. LAD NTP 1/11/21. Land rights on 0 of 1 properties have been acquired. Schedule adjusted due to delay in land acquisition completion.																		
<b>4YP202-5001008</b>		PM UTL:																												
<b>TS-000015-024</b>	\$20,000	PM LAD:	Strayhorne, Robert																											
	\$20,000	PM UDCD:																												
		PM CPTED:																												
<b>Land Acquisition</b>																														

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																					
Project Status																						

5001355-Lee Hwy WB @ Bisvey Dr 03/22 NA 09/22 NA 01/23 05/23 05/23 NA NA NA NA NA NA NA NA 07/23 08/23 08/23 08/23 12/23 12/23

**Bus Stop Improvements**  
**124/400-C40011** Providence  
**4YP202-5001355**  
**TS-000017-044** \$0  
 \$0

Project Manager/Assignments  
 PM TDD: Zahirieh, Shahla  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED:

Project Description  
 Install concrete loading pad, bench, and sidewalk.

Monthly Remarks  
 Survey notification letter 3/11/22. NTP letter 3/18/22. Survey in progress.

On Hold

Survey

01/21 11/21 NA 10/22 06/23 07/24 12/23 02/23 TBD NA 03/23 11/23 TBD TBD NA 03/24 04/24 05/24 06/24 02/26 08/25

**Innovation Station North Neighborhood Access SUP**  
**124/400-C40011** Dranesville  
**ST-000048-001-0** \$8,810,000  
**ST-000048-001** \$0

Project Manager/Assignments  
 PM TDD: Shahnaj, Sonia  
 PM UTL:  
 PM LAD:  
 PM UDCC:  
 PM CPTED: Marfurt, Lindsay

Project Description  
 Add shared-use path and lighting between Innovation Center Metrorail Station Kiss-and-Ride lot, Farougi Court and Apgar Place

Monthly Remarks  
**TPP ID# 190.15 HMSAMS ID#15** Virtual Public Information Meeting held on 1/19/22. Pre-final design is underway. PJD approved by USACE on 11/23/21. The project falls within the limits of the development plans for Rivana. The current scope of the project will not be changed for the development.

On Hold

Design

5001914 Patrick Henry Dr NB @ Greenwood Dr 04/21 08/21 10/21 NA 12/21 07/22 09/22 02/22 NA NA 04/22 10/22 NA NA NA 10/22 11/22 11/22 11/22 03/23 04/23

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mason  
**CR-000007-002-0** \$73,000  
**CR-000007-002** \$73,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCC:  
 PM CPTED:

Project Description  
 Loading Pad with shelter, bench, trash can, detectable warning surface along with associated grading work.

Monthly Remarks  
 Final Design in progress. NTP re-issued for Land Acquisition on 4/4/22. Land rights on 0 of 1 properties have been acquired.

On Hold

Land Acquisition

5001177 Patrick Henry Drive NB @ Brook Drive 04/21 08/21 10/21 NA 12/21 07/22 09/22 02/22 NA NA 02/22 08/22 NA NA NA 10/22 11/22 11/22 11/22 03/23 04/23

**MSMD Bus Shelter Replacement**  
**303/300-C30010** Mason  
**CR-000007-003-0** \$53,000  
**CR-000007-003** \$53,000

Project Manager/Assignments  
 PM TDD: Madhusudhan, Galappa  
 PM UTL:  
 PM LAD: Campbell, Jocelyn  
 PM UDCC:  
 PM CPTED:

Project Description  
 Loading pad with Loading pad, bench, trash can, sidewalk, detectable warning surface along with associated grading work.

Monthly Remarks  
 Final Design in progress. NTP issued for Land Acquisition on 2/17/22.

On Hold

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
<b>00953 Richmond Hwy NB @ Woodlawn Trail</b>			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	05/22	08/22	08/22	
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Mount Vernon		PM TDD: Madhusudhan, Galappa				Concrete Shelter Pad with bench and trash can and associate grading.				Final Design received 12/9/21. Final Construction package submitted to UDCCD for signature 4/14/22. Building permit for shelter received 4/19/22. Countywide permit package submitted to VDOT on 3/31/22.													
CR-000007-004-0			PM UTL:																					
CR-000007-004		\$48,000	PM LAD:																					
		\$48,000	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>5001687 Chain Bridge Rd NB @ Brawner St</b>			04/21	08/21	10/21	NA	12/21	02/22	03/22	NA	NA	NA	NA	NA	NA	NA	NA	04/22	05/22	05/22	05/22	08/22	08/22	
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Madhusudhan, Galappa				Loading Pad with Shelte, trash can, bench, detectable warning surfacer & associated grading work.				Final Design received 12/9/21. Final Construction package submitted to UDCCD for signature 4/14/22. Building permit for bus shelter received 4/20/22. Countywide permit package submitted to VDOT on 3/31/22.													
CR-000007-005-0			PM UTL:																					
CR-000007-005		\$68,000	PM LAD:																					
		\$68,000	PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
<b>Design</b>																								
<b>05991 Columbia Pike WB @ John Marr Dr</b>			04/21	08/21	10/21	NA	12/21	07/22	09/22	02/22	NA	NA	04/22	10/22	NA	NA	NA	10/22	11/22	11/22	10/22	03/23	04/23	
<b>MSMD Bus Shelter Replacement</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Mason		PM TDD: Madhusudhan, Galappa				Loading pad with Shelter, bench, detectable warning surface along with associated grading work.				Final Design in progress. NTP re-issued for Land Acquisition on 4/18/22. Land rights on 0 of 2 properties have been acquired.													
CR-000007-006-0			PM UTL:																					
CR-000007-006		\$73,000	PM LAD: Campbell, Jocelyn																					
		\$73,000	PM UDCCD:																					
			PM CPTED:																					
<b>Land Acquisition</b>																								
<b>Westmoreland Street and Hopewood Drive Intersection Improvements</b>			07/21	NA	12/21	05/22	07/22	09/23	09/23	08/22	11/22	NA	12/22	08/23	08/23	12/23	NA	11/23	TBD	TBD	02/24	06/24	06/24	
<b>Dranesville District</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
303/300-C30010	Dranesville		PM TDD: Nabavi, Seyed				Install median refuge at Westmoreland Street and Hopewood Drive and relocate bus stop from south of Hopewood Drive to north of the new crosswalk				<b>TPP ID #21001.</b> Pre final design is in progress. Based on Supervisor comments and discussion with VDOT, we are revising concept plan. We plan to meet with Supervisor on 4/28/22. Schedule to be revised after meeting with Supervisor.													
ST-000005-005-0			PM UTL:																					
ST-000005-005		\$230,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
<b>Design</b>																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			02/22	04/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Beverly Road Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>303/300-C30010</b>	Dranesville		PM TDD: Shahnaj, Sonia				Construct 50 linear feet of 10-foot trail along Beverly Road including a curb ramp at Old Dominion Drive				Task Order proposal finalized on 2/3/22. Survey received on 12/22/21. Project scope clarification meeting held with CPTED on 12/8/21. Preliminary design is underway. Design may require drainage improvements. Final schedule will be provided upon completion of the preliminary design.													
<b>ST-000005-006-0</b>			PM UTL:																					
<b>ST-000005-006</b>		\$437,000	PM LAD:																					
		\$329,000	PM UDCCD:																					
			PM CPTED:																					

**Design**

			TBD	03/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Elm Street Pedestrian Improvements</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>303/300-C30010</b>	Dranesville		PM TDD: Shahnaj, Sonia				Install 25 linear feet of sidewalk and curb ramps along Elm Street at Chain Bridge Drive				Project scope clarification meeting held with CPTED on 12/8/21. Survey received on 1/25/22. Preliminary design received 3/18/2022. TO being prepared by the consultant. Final schedule will be provided after TO is finalized.													
<b>ST-000005-007-0</b>			PM UTL:																					
<b>ST-000005-007</b>		\$279,000	PM LAD:																					
		\$218,000	PM UDCCD:																					
			PM CPTED:																					

**Design**

			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<b>Stonecroft Boulevard Widening Sully Police Station</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
<b>304/300-C30050</b>	Sully		PM TDD: Vanzandt, Mark				Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard				Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight utility conflict that they are working to address.													
<b>009217-0</b>			PM UTL: Nguyen, Tan																					
<b>5G25-064-000</b>		\$800,678	PM LAD: Kresge, Carol																					
		\$109,014	PM UDCCD:																					
			PM CPTED: Guarino, Michael																					

**Construction**

			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	05/20	05/20	06/20	07/20	02/19	07/21
<b>Jefferson Manor Improvements Phase IIIA</b>			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
<b>304/300-C30050</b>	Lee		PM TDD: Turner, Latesa				Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				TPP ID#220. Construction substantial completion 7/25/21. Executed nutrient credit transfer agreement received on 9/24/21. Additional VDOT punch list received 2/24/22.												
<b>2G25-097-000-0</b>			PM UTL: Nguyen, Tan																				
<b>2G25-097-000</b>		\$2,900,000	PM LAD: Shubert, Beth																				
		(\$400,000)	PM UDCCD: Metafria, Fasika																				
			PM CPTED: Guarino, Michael																				

**Post-Construction**



Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
<b>Oakwood Road Street Acceptance</b>			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
304/300-C30050	Lee		PM TDD: Dodge, Christina					Improvements to Oakwood Road for acceptance to VDOT's Secondary Street System.					Initial street acceptance package submitted to VDOT for review 8/31/21. Comments received 10/18/21. UDCD punch list received 9/3/21. Utility as-built package submitted 1/27/22. Public hearing for abandonment of portion of Oakwood Road held 1/25/22. Meeting with VDOT Permits held 2/9/22. Purchase order for video pipe inspection in progress.											
2G25-122-000-0			PM UTL:																					
2G25-122-000	\$700,000		PM LAD: Popoola, Larry																					
	\$500,000		PM UDCD:																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)</b>			08/18	11/18	NA	08/19	09/20	12/20	06/21	08/20	NA	NA	09/20	03/21	NA	NA	NA	07/21	08/21	08/21	10/21	10/21	03/22	
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
<b>Pedestrian Improvements - Bond Fund</b>			PM TDD: Hojatzadeh, Max					Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court					Construction substantially complete 3/23/22. Nutrient credit transfer not required for this project. VDOT permit release pending.											
304/300-C30050	Hunter Mill		PM UTL: Yusufoglu, Eldar																					
4YP201-PB009-C			PM LAD: Baker, Lisa																					
ST-000021-009	\$500,000		PM UDCD: Stevens, Michael																					
	\$0		PM CPTED: Hamidi, AJ																					
<b>Post-Construction</b>																								
<b>Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park</b>			06/11	NA	04/09	08/12	12/18	07/18	01/20	09/17	12/17	NA	09/17	12/19	03/18	07/20	NA	05/20	06/20	07/20	08/20	12/19	09/21	
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
<b>Pedestrian Improvements - Bond Funded</b>			PM TDD: Ayers, Robert					Pedestrian improvements including 5-foot concrete sidewalk and 3,500 LF of 4-foot bike lane on east side of Telegraph Road from South Kings Highway to Lee District Park					<b>Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10./15/07.</b> Construction substantially complete 9/13/21. Executed Nutrient Credit Transfer agreement received 8/27/21. Ribbon Cutting ceremony held 2/18/22. VDOT punchlist regarding DVP pole inside GSA property will be addressed by DVP on 2/14/22. Overhead utility adjustment on GSA property is complete. VDOT reinspection 2/21/22, punch list received 3/2/22.											
304/300-C30050	Lee		PM UTL: Nguyen, Tan																					
4YP201-PB023			PM LAD: Cate, Dennis																					
ST-000021-023	\$5,000,000 (\$100,000)		PM UDCD: Samiyi, Bijan																					
			PM CPTED:																					
<b>Post-Construction</b>																								
<b>North Chambliss St./Beauregard St.</b>			02/20	NA	12/19	06/20	11/20	03/21	03/21	NA	NA	NA	NA	NA	NA	NA	NA	05/21	05/21	05/21	06/21	08/21	10/21	
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>						
<b>Spot Roadway Improvements 2014</b>			PM TDD: Nabavi, Seyed					Extend island at North Chambliss Street and Beauregard Street intersection and provide RRFB signal.					<b>TPP Plan ID#320.</b> Construction substantially complete on 10/4/21. Schedule adjusted due to longer construction contract duration to add the Landmark Plaza and the backorder on flashing beacon. Requested VDOT re inspection 1/24/22.											
304/300-C30050	Mason		PM UTL: Nguyen, Tan																					
5G25-059-003-0			PM LAD: Alcon, Kelly																					
5G25-059-003	\$800,000		PM UDCD: Metafria, Fasika																					
	\$800,000		PM CPTED: Stevens, Daniel																					
<b>Post-Construction</b>																								

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Old Courthouse Rd./Besley Rd. Realignment</b>		07/15	12/16	04/19	01/20	06/20	05/22	05/22	12/20	12/20	NA	12/20	04/22	04/22	04/23	NA	02/23	03/23	04/23	05/23	11/24	05/25									
<b>Spot Roadway Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Hunter Mill	PM TDD:	Nabavi, Seyed				Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection including new bridge, bicycle lanes, and shared-use path.						<b>TPP ID # 35.</b> LAD NTP 12/21/2020. Land rights on 18 of 20 properties have been acquired. Park Authority approved land acquisition on remaining two parcels, plats have been routed for signature. UDCD is executing contract in March to clear Dominion Power easements. WGL and Century Link relocations are complete. Cox relocation plan received. Verizon P&E is under review. Schedule was revised due to additional efforts in land acquisition which included a public hearing process.																		
5G25-059-007-0		PM UTL:	Maisel, Michael																												
5G25-059-007	\$16,500,000	PM LAD:	Strayhorne, Robert																												
	\$0	PM UDCD:	Lim, Vannak																												
		PM CPTED:	Aguayo, Vanessa																												
<b>Land Acquisition</b>																															
<b>Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.</b>		07/16	10/16	05/17	03/18	06/21	05/19	03/22	10/21	NA	NA	10/21	02/22	02/19	12/19	NA	05/22	06/22	06/22	06/22	05/20	12/22									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mason	PM TDD:	Turner, Latesa				Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road						<b>TPP ID#090.</b> VDOT LUP application submitted 3/17/22, and permit received 4/20/22. VDOT design approval received 7/22/21. Acquisition of additional land rights will be required due to final design revisions to address VDOT drainage comments. 2nd LAD NTP 10/22/21. LAD completion memo received 2/9/22. Land rights on 2 of 2 properties acquired. Utility relocations complete. As a result of the design modifications, one additional Dominion guy anchor adjustment to be coordinated during construction.																		
5G25-060-020-0		PM UTL:	Maisel, Michael																												
5G25-060-020	\$1,500,000	PM LAD:	Najeeb, Mohammed																												
	\$0	PM UDCD:	Stevens, Michael																												
		PM CPTED:	Askarzadeh, Negin																												
<b>Design</b>																															
<b>Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.</b>		12/17	02/18	08/18	09/19	12/22	04/23	04/23	06/22	03/21	NA	07/22	03/23	03/23	06/23	NA	05/23	06/23	07/23	08/23	04/24	04/24									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Providence	PM TDD:	El Kaissi, Mohamad				Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123 between Courthouse Rd to Sutton Rd						<b>TPP ID#102.</b> Revised Plans and revised Programmatic Design Waiver for Substandard Buffer Strip submitted to VDOT on 3/29/2022. Land rights on 3 of 7 properties have been acquired. All utility plans received (DVP, Cox, Verizon). Awaiting ROW completion prior to commencing relocation construction. Additional survey on 3 properties received on 11/24/21 to address changed field conditions. Land Acquisition paused on 3 properties until design is updated per additional survey. Schedule was adjusted as a result of design revision along 3 properties due to changed site conditions and survey.																		
5G25-060-023-0		PM UTL:	Maisel, Michael																												
5G25-060-023	\$1,750,000	PM LAD:	Najeeb, Mohammed																												
	\$0	PM UDCD:	Cutler, Tom																												
		PM CPTED:	Askarzadeh, Negin																												
<b>Land Acquisition</b>																															
<b>Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES</b>		06/16	07/16	12/16	11/17	09/18	01/19	02/20	10/18	12/18	NA	11/18	01/20	01/20	06/20	NA	04/20	04/20	06/20	08/20	10/19	06/21									
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
304/300-C30050	Mount Vernon	PM TDD:	Madhusudhan, Galappa				Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						<b>TPP ID# 165.</b> Construction substantially complete 6/15/21. Construction NTP 10/19/2020, scheduled completion 6/15/21. VDOT reinspection 3/4/22, additional punch list received. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21.																		
5G25-060-034-0		PM UTL:	Yusufoglu, Eldar																												
5G25-060-034	\$2,190,000	PM LAD:	Monahan, Clyde																												
	\$0	PM UDCD:	Cutler, Tom																												
		PM CPTED:	Luo, Caijun																												
<b>Post-Construction</b>																															

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.		02/16	09/16	04/17	02/18	04/20	09/18	07/20	01/18	02/20	NA	02/20	04/20	04/20	09/20	NA	09/20	10/20	11/20	01/21	06/19	05/22
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock	PM TDD: Marsh, Dennis					Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road					<b>TPP ID#167.</b> Construction NTP 4/19/21. Construction 98% complete. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Approved signal timings received 2/25/22. Schedule adjusted due to construction delays.										
5G25-060-036-0	Springfield	PM UTL: Maisel, Michael																				
5G25-060-036	\$2,000,000	PM LAD: Alcon, Kelly																				
	\$0	PM UDCCD: Stevens, Michael																				
		PM CPTED: Abifadel, Gibran																				
<b>Construction</b>																						
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr		05/17	NA	01/18	10/18	04/19	02/19	07/20	10/19	NA	NA	11/19	05/20	12/19	12/20	NA	12/20	01/21	01/21	03/21	02/21	09/21
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Hojatzadeh, Max					Install walkway: Greenkeepers Court to Soapstone Drive, Whisperwood Glen Lane to Ridge Heights Road, and Harbor Court to Twin Branches Road					<b>TPP ID#175.</b> Construction Substantially completed on 9/17/21. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. Building inspection of bus shelter passed 1/21/22. Awaiting VDOT permit release. VPDES Notice of Termination received 3/10/22.										
5G25-060-039-0		PM UTL: Maisel, Michael																				
5G25-060-039	\$1,800,000	PM LAD: Najeeb, Mohammed																				
	\$0	PM UDCCD: Samiyi, Bijan																				
		PM CPTED: Luo, Caijun																				
<b>Post-Construction</b>																						
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr		06/18	08/18	02/19	10/19	02/20	01/21	06/20	NA	NA	NA	NA	NA	05/20	12/20	NA	11/20	11/20	11/20	12/20	04/22	04/21
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill	PM TDD: Shahnaj, Sonia					Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive					<b>TPP ID#176.</b> Construction substantially completed on 4/30/21. Punch list items completed. Awaiting permit release. The facility will be maintained by the County. Transfer of nutrient credits to VDOT is not needed.										
5G25-060-040-0		PM UTL: Pugh, Richard																				
5G25-060-040	\$360,206	PM LAD: Shubert, Beth																				
	\$0	PM UDCCD: Bajracharya, Sanjala																				
		PM CPTED: Steinhilber, Will																				
<b>Post-Construction</b>																						
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave		11/17	12/17	11/18	06/19	08/20	05/21	06/22	11/20	02/21	NA	02/21	06/22	06/22	11/22	NA	07/22	09/22	10/22	11/22	05/22	08/23
<b>Pedestrian Improvements 2014</b>		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason	PM TDD: Zahirieh, Shahla					Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue					<b>TPP ID#205.</b> VDOT approved final plans on 9/7/21. LAD NTP 2/8/21. Land rights on 7 of 8 properties have been acquired. Public hearing for land acquisition was held on 2/22/22. Public outreach held in September 2020.										
5G25-060-043-0		PM UTL: Pugh, Richard																				
5G25-060-043	\$4,900,000	PM LAD: Monahan, Clyde																				
	\$0	PM UDCCD: McCorkle, Lisa																				
		PM CPTED: Lilley, Ronald																				
<b>Land Acquisition</b>																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p><b>Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-044-0</b></p> <p><b>5G25-060-044</b> \$7,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Alcon, Kelly PM UDCCD: Metafria, Fasika PM CPTED: Lilley, Ronald</p> <p><u>Project Description</u> Construct 1,550 LF of 9-foot wide, curb abutted sidewalk</p> <p><u>Monthly Remarks</u> <b>TPP ID#234.</b> Final plans underway. Utility relocations are in progress. Public outreach was held in early November 2020. Project schedule was adjusted due to coordination with VDOT to resolve complicated ADA issue on a couple of proposed accessible paths crossing entrances.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Design</b>																							
<p><b>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-045-0</b></p> <p><b>5G25-060-045</b> \$1,724,160 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: Bailey, Stephen PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter</p> <p><u>Monthly Remarks</u> <b>TPP ID#235.</b> Construction substantially complete 6/29/2020. Pedestrian pole adjusted per VDOT. Executed Nutrient Credit Transfer agreement received from VDOT on 8/27/21. VDOT re-inspection completed 2/21/22. Punch list received 2/24/22.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Post-Construction</b>																							
<p><b>Lincolnia Rd Sidewalk &amp; Spot Improvements</b></p> <p><b>Pedestrian Improvements 2014</b></p> <p><b>304/300-C30050</b> Mason</p> <p><b>5G25-060-048-0</b></p> <p><b>5G25-060-048</b> \$1,200,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Metafria, Fasika PM CPTED: Stevens, Daniel</p> <p><u>Project Description</u> Construct 1,000 LF of sidewalk to connect pedestrian facilities along North Chambliss Street and Lincolnia Road from Lincolnia Senior Center to Linmar Court</p> <p><u>Monthly Remarks</u> <b>TPP ID#320.1</b> NTP to contractor was issued on 3/21/22, scheduled completion 8/18/22. VDOT's concurrence on reimbursing cost for pipe repair received on 4/8/22. This project was originally part of Project 5G25-059-003 North Chambliss St./Beauregard St Spot Improvement. Delay in permit and construction start due to coordination with VDOT on payment for storm sewer pipe inspection.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Construction</b>																							
<p><b>Reston Pkwy - DTR EB Off/On Ramps</b></p> <p><b>RMAG Phase II 2014</b></p> <p><b>304/300-C30050</b> Hunter Mill</p> <p><b>5G25-062-008-0</b></p> <p><b>5G25-062-008</b> \$825,000 \$825,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Nguyen, Tan PM LAD: PM UDCCD: Metafria, Fasika PM CPTED:</p> <p><u>Project Description</u> Intersection pedestrian improvements including sidewalks, trails, and bike facility upgrades</p> <p><u>Monthly Remarks</u> <b>TPP ID# 189.08 RMAG ID# 8.</b> Construction NTP 4/8/21, completion scheduled for 8/6/21 Signal timing approved by VDOT on 8/13/21. Final construction package submitted to UDCCD 3/22/21. Final signed Nutrient Credit Transfer Agreement executed on 9/24/21 by VDOT. Schedule was adjusted due to unexpected time required for contractor to receive flashing beacon material delivery. Substantially complete 10/17/21. VDOT inspection requested 1/24/22.</p> <p>On Hold <input type="checkbox"/></p>																							
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Dulles Toll Road Eastbound Off-Ramp/Fairfax County Parkway Trail (RMAG)			04/22	06/22	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 2014											On Hold <input type="checkbox"/>												
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla				At grade crossing of trail at Dulles Toll Road on-ramp				<b>TPP ID# 189.09 RMAG ID#.</b> NTP letter 4/5/22. Preliminary design underway.												
5G25-062-010-0			PM UTL:																				
5G25-062-010	\$1,500,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED: Luo, Caijun																				
<b>Design</b>																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/21	03/20	05/22	11/20	NA	NA	12/20	04/22	NA	NA	NA	06/22	07/22	08/22	09/22	03/21	03/23
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 2014											On Hold <input type="checkbox"/>												
304/300-C30050	Hunter Mill		PM TDD: Fasceski, Jeff				Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				<b>TPP ID#189.11 RMAG ID#38.</b> VDOT comments received 10/7/21. Received VDOT checklist with no comments 10/12/21. Two Verizon manhole tops to be adjusted during construction. CenturyLink to coordinate with contractor to protect fiber conduits when retaining wall is removed. LAD NTP 12/4/2020. Land rights on 2 of 4 properties have been acquired. Property appraisals have been delayed. Schedule adjusted due to extensive time for plat preparation and delay in LAD receiving appraisals. Contacted Supervisor's Office to see if they will consider condemnation for LAD to send letter to Boston Properties.												
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011	\$1,350,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED: Guarino, Michael																				
<b>Land Acquisition</b>																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
RMAG Phase II 2014											On Hold <input checked="" type="checkbox"/>												
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla				Provide pedestrian crosswalk on the east leg of the intersection				<b>TPP ID# 189.17. RMAG II ID# 17</b> This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.												
5G25-062-014-0			PM UTL:																				
5G25-062-014	\$138,199		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD:																				
			PM CPTED: Malik, Zuhra																				
<b>Construction</b>																							
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	10/19	06/19	02/21
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
County-Maintained Pedestrian Imp 2014											On Hold <input type="checkbox"/>												
304/300-C30050	Dranesville		PM TDD: Beall, James				260 LF of 5-foot sidewalk along north side of North West Street				<b>TPP ID#350.</b> Ribbon cutting ceremony held 6/17/21. Construction substantially complete 2/10/21. Punch list is complete. VDOT reinspection requested. Construction NTP 1/13/2020. Nutrient credit transfer agreement executed by VDOT 2/21/21. Construction bundled with Project 5G25-060-042 Great Falls Street Walkway.												
ST-000036-003-0			PM UTL: Maisel, Michael																				
ST-000036-003	\$987,585		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
<b>Post-Construction</b>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<b>Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy</b>			03/16	NA	10/17	11/18	03/20	09/20	01/22	11/18	NA	NA	03/19	10/19	12/19	01/21	NA	02/22	02/22	02/22	04/22	03/20	04/23
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-009-0	Hunter Mill		PM TDD: Marsh, Dennis						Construct approximately 2,000 LF of 8-foot wide asphalt						<b>TPP ID#121</b> VDOT permit received 2/1/22. Final CN package to UDCD on 3/9/22. Construction award anticipated on 4/29/22. Completion schedule adjusted per feedback from contractor more time is necessary due to material availability/supply issues.								
ST-000036-009	\$2,250,000		PM UTL: Maisel, Michael						walkway, including curb and gutter, on the north side of Fox Mill Road														
	\$0		PM LAD: Najeeb, Mohammed																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
<b>Bid Advertisement</b>																							
<b>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	04/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-010-0	Dranesville		PM TDD: Turner, Latesa						Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#140.</b> Construction is 45% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-011 Kirby Road Walkway - Halsey Road to Franklin Avenue. Construction completion date adjusted to reflect 270 day contract duration from NTP.								
ST-000036-010	\$1,300,000		PM UTL: Pugh, Richard																				
	\$0		PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							
<b>Kirby Road Walkway - Halsey Rd. - Franklin Ave</b>			04/16	10/16	09/17	07/18	01/20	01/19	07/20	12/18	NA	NA	12/18	08/19	08/19	07/20	NA	03/21	04/21	05/21	06/21	12/19	06/22
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-011-0	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road						<b>TPP ID#141.</b> Construction is 45% complete. Construction NTP issued 9/13/21. Pre-construction meeting held 8/24/21. Construction substantial completion scheduled for 6/9/22. Project construction bundled with Project ST-000036-010 Kirby Road Walkway - Chesterbrook Elementary School to Halsey Road. Construction completion date adjusted to reflect 270 day contract duration from NTP.								
ST-000036-011	\$1,700,000		PM UTL: Pugh, Richard																				
	\$0		PM LAD: Strayhorne, Robert																				
			PM UDCD: Lim, Vannak																				
			PM CPTED: Chellappa, Smitha																				
<b>Construction</b>																							
<b>Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines</b>			01/18	04/18	02/19	08/21	05/22	11/20	02/23	04/22	04/22	NA	04/22	11/22	09/22	09/23	NA	11/23	11/23	12/23	01/24	11/21	01/25
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
ST-000036-013-0	Sully		PM TDD: Fasceski, Jeff						Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road						<b>TPP ID#162.</b> Addressing comments for Final Plan submission. CIM held 1/20/22. No significant feedback from residents to impact design. Plats received 4/6/22 and under review. LAD NTP will be submitted after plats are finalized. Tree assessment on FCPA parcels is underway. Results from assessment to be incorporated into Final plans. Schedule will be updated after Final Plan submission and LAD NTP.								
ST-000036-013	\$6,350,000		PM UTL: Yusufoglu, Eldar																				
	\$0		PM LAD: Alcon, Kelly																				
			PM UDCD:																				
			PM CPTED: Stevens, Daniel																				
<b>Design</b>																							

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
<b>Westmoreland St. Walkway - Kirby Rd. - Lemon Rd.</b>		07/21	01/22	06/22	12/22	04/23	02/24	01/24	04/23	TBD	NA	06/23	01/24	TBD	TBD	NA	04/24	05/24	06/24	07/24	04/25	04/25									
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Dranesville		PM TDD: Hojatzadeh, Max						Construct walkway on west side of Westmoreland Street, including shared-use path and pedestrian crossings, ADA ramps, and revised pavement markings						<b>TPP ID#186.</b> Received survey on 11/15/21. Intermediate Design is in progress. Utility designation received 4/20/22.																	
ST-000036-015-0		PM UTL:																													
ST-000036-015		PM LAD:																													
\$3,000,000		PM UDCCD:																													
\$0		PM CPTED: Askarzadeh, Negin																													
<b>Design</b>																															
<b>Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.</b>		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	10/19									
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Mount Vernon		PM TDD: Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						<b>TPP ID#191.</b> VDOT permit received 9/7/18. Construction NTP 6/3/19. Construction substantially complete 10/10/19. Awaiting permit release. Nutrient transfer agreement executed by VDOT 1/22/21.																	
ST-000036-016-0		PM UTL: Yusufoglu, Eldar																													
ST-000036-016		PM LAD: Shubert, Beth																													
\$1,223,449		PM UDCCD: McCorkle, Lisa																													
\$0		PM CPTED:																													
<b>Post-Construction</b>																															
<b>Telegraph Road Walkway Ph II - Pike to Wilton</b>		06/21	06/22	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
<b>County-Maintained Pedestrian Imp - 2014 304/300-C30050</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Lee		PM TDD: Roberson, Jeanmarie						Construct approximately 2,200 LF of walkway to fill in missing links, including crosswalks and curb ramps						<b>TPP ID#180.02. TPP ID#180.02.</b> Advanced preliminary design distributed for internal review on 1/6/22. Meeting with CPTED to discuss project scope and next steps held on 3/31/2022. Project to including a concrete sidewalk along the off-road alignment crossing Pike Branch.																	
ST-000036-017-0		PM UTL:																													
ST-000036-017		PM LAD:																													
\$3,625,000		PM UDCCD:																													
\$0		PM CPTED: Abifadel, Gibran																													
<b>Design</b>																															
<b>Burke VRE Connector Ph IV</b>		02/16	07/16	10/16	09/17	12/19	08/18	02/20	03/18	NA	NA	10/18	07/19	08/19	09/20	NA	08/20	11/20	12/20	01/21	11/19	03/22									
<b>County-Maintained Bike/Trail Imp - 2014 304/300-C30050</b>		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Braddock		PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						<b>TPP ID#346.</b> Construction substantially complete 3/7/22. Ribbon cutting ceremony held 3/20/22. Nutrient credit transfer is not required for this project. Schedule adjusted due to delay in delivery and installation of handrail.																	
ST-000037-003-0		PM UTL: Pugh, Richard																													
ST-000037-003		PM LAD: Baker, Lisa																													
\$2,750,000		PM UDCCD: Bhinge, Deepak																													
\$0		PM CPTED: Wynands, Nicole																													
<b>Post-Construction</b>																															