



County of Fairfax, Virginia

MEMORANDUM

DATE: November 18, 2016

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the November 2016 Monthly Projects Status Report for Transportation Design Division. This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Planning and Design Division, Department of Public Works and Environmental Services.

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/njc/TDD Status Report Distribution Memo
Attachment: As Stated

TRANSPORTATION DISTRIBUTION

Tom Biesiandny, Director, Department of Transportation
Bob Ayers, Project Manager, Transportation Design Division
Mark Canale, BRAC Coordinator
Tim Conley, Project Manager, Transportation Design Division
Mohamad N. El Kaissi, Project Manager, Transportation Design Division
Michael Guarino, Senior Engineer, Transportation Design Division
Bill Harrell, Sr. Transportation Planner IV
Jeffrey Hermann, Transportation Planner III
Masoud Hojatzadeh, Project Manager, Transportation Design Division
Ajmal Hamidi, Transportation Planner, FCDOT
Fereshteh Khorashadi, Sr. Project Manager, Transportation Design Division
Andrew Kolaitis, Right-of-Way Project Coordinator, FCDOT
Mike Lake, Transportation Planner II, FCDOT
Francesco Lauretti, Project Manager, Transportation Design Division
Galappa Madhusudhan, Project Manager, Transportation Design Division
Dennis Marsh, Project Manager, Transportation Design Division

Todd Minnix

November 18, 2016

Page 2 of 3

Ken Moreland, Project Manager, Transportation Design Division

Neil S. Freschman, P.E., Chief, Operation, CPOD

Karyn Moreland, Chief, Capital Projects, CPOD

Paul Mounier, Bus Stop Coordinator, Transit Services Division

Tan Nguyen, Utility Coordinator, Transportation Design Division

Erving Olivas Alvarez, Transportation Design Division

Jeanmarie Roberson, Sr. Project Manager, Transportation Design Division

Sung S. Shin, Transportation Planner, Capital Projects

Eric Teitelman, Chief, Capital Projects and Operations Division

Chris Wells, Pedestrian Program Manager

Douglas Miller, Transportation Planner, CPOD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services

Ronald N. Kirkpatrick, Deputy Director, Department of Public Works and Environment Services

Bill Schell, Maintenance and Stormwater Management Division

Seema Ajrawat, Chief, Administrative Support Branch, CAP

Carey F. Needham, Director, Building Design and Construction, CAP

Brad Melton, Director, Utilities Design and Construction, CAP

Wayne Kotter, VI, Utilities Design and Construction, CAP

Julie Cline, Director, Land Acquisition Division

Vanessa K. Makely, Administrative Assistant IV, Directors Office

Rona Courtney, Admin V, Directors

Rob Hockersmith, Administrative Support Branch, CAP

Mohamed Kadasi, Engineer IV, UDCD, CAP

Lisa McCorkle, Engineer IV, UDCD, CAP

Larry Popoola, Sr. Engineer III, Utilities Design and Construction Division, CAP

Frank Roberts, Sr. Engineer III, Utilities Design and Construction Division, CAP

Andy Royse, Engineer III, Utilities Design and Construction Division, CAP

Natasha Schmidt, Engineer III, Utilities Design and Construction Division, CAP

John Honnick, Senior Property Analyst, Land Acquisition Division

Eric Lefcourt, Sr. Right-of-Way Agent, Land Acquisition Division

Rich Finnell, Project Coordinator, Land Acquisition Division

Dennis Cate, Project Coordinator, Land Acquisition Division

Kim Maye, Administrative Assistant, Land Acquisition Division

Vicki Johnson, Engineering Technician III, Land Acquisition Division

Carol Kresge, Right-of-Way Agent, Land Acquisition Division

Lisa Baker, Right-of-Way Agent, Land Acquisition Division

Beth Shubert, Right-of-Way Agent, Land Acquisition Division

Lisa Mueller, Right-of-Way Agent, Land Acquisition Division

Vickie McEntire, County Surveyor, CMD

Robin Henderson, Wastewater Planning and Monitoring

COUNTY AGENCIES

Todd Minnix

November 18, 2016

Page 3 of 3

Honorable Thomas P. Sotelo, Juvenile District Court
Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mt. Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Allison Richter, PMP, Assistant Director of Transportation and Land Use

Richard Burke, Transportation Planning

Mark Comer, ROW and Utilities

Alex Faghri, Land Development

Peter K. Gerner, Permits, Manassas Residency

Renee Hamilton, NOVA District

Rick A. Miller, Utility Coordinator, Culpeper District

Donald Ostrander, Traffic Engineering Section

Ronald Seal, Materials, NOVA District

Bud Siegel, NOVA District

Sofia Pinedo, LAP NOVA District Plan Review Coordinator

Bethany Mathis, District TAP Coordinator

Andy Beacher, Director, Office of Transportation Services

Terry Yates, Arlington & Fairfax Preliminary Engineering Manager, VDOT

Anna Fortune, Arlington & Fairfax Preliminary Engineering, VDOT

UTILITY COMPANIES

Juliano Christine, Dominion Virginia Power

Robert Terry, Dominion Virginia Power

Robert Cotten, Fairfax County Water Authority

Jeannie Swim, Fairfax County Water Authority

Allan Melliza, Washington Gas

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

October 2016

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 102 – FEDERAL & STATE GRANTS	1 - 15
FUND 124 – SIDEWALK CONSTRUCTION	15 - 36
FUND 304 – TRANSPORTATION IMPROVEMENTS	36 - 58
FUND 307 – SIDEWALK CONSTRUCTION	59
FUND 312 – PUBLIC SAFETY CONSTRUCTION	59
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	59

Project Name		Nov 2016																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #								Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Intersection Design@Mohawk and Belford		07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	06/17	On Hold <input type="checkbox"/>
RHPTI		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max						Pedestrian Intersection						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. NTP for construction issue on 10/24/16.									
26006G-06011	Lee	PM UTL: Yusufoglu, Eldar						improvements for express bus															
AA1400017-06	\$1,367,300	PM LAD: Shubert, Beth						stops at Route 1 and Mohawk															
	\$1,367,300	PM UDCCD: Bashir, Qais						Lane and Belford Drive															
Construction																							
Soapstone Dr. Wlkwy		12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	02/16	03/16	On Hold <input type="checkbox"/>
Countywide Trails		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Hunter Mill	PM TDD: El Kaissi, Mohamad						3,300 LF of walkway, curb and						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. VDOT punch list is complete. Awaiting re-inspection.									
26008G-07001		PM UTL:						gutter, drainage															
AA1400019-07	\$1,965,000	PM LAD: Maggard, Lisa						improvements along east side															
	\$0	PM UDCCD: Samiy, Ben						of Soapstone Drive, 4 bus pad															
Post-Construction																							
Tysons East Station to Great Falls Sidewalk		03/13	NA	06/13	01/14	11/15	05/15	12/16	03/15	NA	04/16	07/16	01/17	09/16	12/16	03/17	04/17	05/17	06/17	07/17	03/17	12/17	On Hold <input type="checkbox"/>
102/500-C50000		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
DCBPA-065	Providence	PM TDD: Lauretti, Francesco						A multi-use trail/sidewalk from						TMSAMS ID# 35 Final design plan in progress. Coordination with MWAA on easements is in progress. Utility coordination is in progress. LAD completion memo received 05/13/16. 1 of 2 properties acquired (Pending acquisition of MWAA Property). Utility relocations have been authorized.									
AA1400065-12	Dranesville	PM UTL: Yusufoglu, Eldar						Dolley Madison/Great Falls															
	\$2,125,000	PM LAD: Glass, Lisa						intersection to Tysons East															
	\$0	PM UDCCD: Kadasi, Mohamed Abdull						Metro Station. Approx 2400 LF															
Land Acquisition																							
Greensboro Dr		06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	11/16	01/17	On Hold <input type="checkbox"/>
International Dr.		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
102/500-C50000	Providence	PM TDD: Hojatzadeh, Max						Pedestrian Intersection						TMSAMS ID# 30 Construction 50% complete. Permit revision plans submitted to UDCCD on 10/27/16.									
DCBPA-067		PM UTL: Nguyen, Tan						Improvements including															
AA1400067-12	\$734,100	PM LAD: Lefcourt, Eric						crosswalks, and pedestrian															
	\$0	PM UDCCD: McCorkle, Lisa						signalization															
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Galleria Dr. Intersection			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	01/17	02/17	03/17	04/17	04/17	07/17	09/17
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence \$900,000 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Hojatzadeh, Max			Pedestrian Intersection			TMSAMS ID# 29 Final design is complete. Land acquisition complete 9/9/16. Request for VDOT permit submitted on 10/4/16. Draft construction package submitted to UDCCD on 9/28/16.														
		PM UTL: Nguyen, Tan			Improvements including																	
		PM LAD: Baker, Lisa			crosswalks, and pedestrian																	
PM UDCCD: Gharavi, Mo			signalization																			
PM CPTED:																						

Bid Advertisement

Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	10/15	02/16	11/16	12/16	01/17	02/17	04/17	07/17	08/17
---------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 7 Sidewalk under Rt. 123 North Side 102/500-C50000 DCBPA-069 AA1400069-12	Providence Hunter Mill \$2,410,000 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Hojatzadeh, Max			A sidewalk on North side of Rte			TMSAM ID# 32. Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. Response comments submit on 9/30/16. VDOT permit revision approved 8/18/16.														
		PM UTL: Yusufoglu, Eldar			123 under Rte 123 Interchange.																	
		PM LAD: Baker, Lisa			Approx. 1100 LF																	
PM UDCCD:																						
PM CPTED:																						

Bid Advertisement

Rt.7 Sidewalk under Rt.123 South Side			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	10/15	02/16	11/16	12/16	01/17	02/17	04/17	07/17	08/17
---------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side 102/500-C50000 DCBPA-070 AA1400070-12	Providence Hunter Mill \$1,555,000 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Hojatzadeh, Max			A sidewalk on south side of Rte			TMSAMS ID# 32 Final design plans were approved. Construction advertisement Authorization submit to VDOT on 9/22/16. Response comments submit on 9/30/16.														
		PM UTL: Yusufoglu, Eldar			7 under Rte 123 Interchange.																	
		PM LAD: Shubert, Beth			Approx. 800 LF																	
PM UDCCD:																						
PM CPTED:																						

Bid Advertisement

Old Courthouse Rd. Intersection			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	11/16	01/17
---------------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Gosnell Rd. 102/500-C50000 DCBPA-071 AA1400071-12	Providence Hunter Mill \$608,200 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Hojatzadeh, Max			Add signalized pedestrian			TMSAMS ID# 30 Construction 80% completed.														
		PM UTL: Nguyen, Tan			crosswalks at Gosnell Rd and																	
		PM LAD: Kresge, Carol			Old Courthouse Rd																	
PM UDCCD: McCorkle, Lisa																						
PM CPTED:																						

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	11/16	01/17	01/17
--	--	--	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

Gosnell Rd.- Sidewalk East Side
102/500-C50000 Hunter Mill
DCBPA-072 Providence
AA1400072-12 \$319,500
 \$0

Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCD: Frazier, Demond
 PM CPTED:

Project Description
 300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.

Monthly Remarks
TMSAMS ID# 34 UDCD received VDOT Construction Award Approval on 10/31/16.

On Hold

Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	05/17	06/15	NA	06/16	06/16	01/17	01/15	02/17	06/17	07/17	08/17	09/17	10/17	07/17	04/18
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,528,000
 \$189,000

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCD: Bashir, Qais
 PM CPTED:

Project Description
 A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF

Monthly Remarks
RMAG ID# 31 Final design submitted for review 10/24/16. Utility relocation design is in progress. 12 of 15 properties acquired.

On Hold

Land Acquisition

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	05/17	06/14	NA	07/16	07/16	02/17	01/15	02/17	06/17	07/17	08/17	09/17	10/17	07/17	04/18
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$2,041,000
 \$249,228

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCD: Kadasi, Mohamed Abdull
 PM CPTED:

Project Description
 Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF

Monthly Remarks
RMAG ID# 12 Final design is in progress. Utility relocation design is in progress. Land acquisition is in progress. 0 of 9 properties acquired.

On Hold

Land Acquisition

Isaac Newton Square South Intersection	NA	NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	04/17
---	----	----	----	----	----	----	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------

Wiehle Ave
102/500-C50000 Hunter Mill
DCBPA-076
AA1400076-12 \$181,500
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCD:
 PM CPTED:

Project Description
 Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South

Monthly Remarks
RMAG ID# 19 VDOT will build and design project per agreement dated 1/7/13. Construction is 60% complete. Schedule was updated in November 2016 to allow additional time for VDOT's Verizon relocation which is expected to occur in December.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
			12/13	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
GTP Trail Phase III (Note error in FOCUS should be Phase III)			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000 Dranesville			PM TDD: Ayers, Robert				Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail.				Enhancement Grant Project. Design delayed since July of 2014 due to objections to the use of curb and gutter to avoid extensive loss of trees. Dates to remain TBD until resolution of scope issues. Met with citizens' groups and Supervisor's staff on 10/3/16. DOT was requested to proceed to request DHR to issue "no adverse effect" to the use of asphalt trail surface to eliminate trail erosion, curb and gutter to correct drainage problems and to move trail to alongside roadway to reduce excessive tree loss. Proceeding to prepare submission to DHR. If approved, design will begin and schedule will be set.													
GTP-130-130			PM UTL: Nguyen, Tan				Trail surface TBD																	
AA1400130-13 \$350,000			PM LAD: Lefcourt, Eric																					
\$50,000			PM UDCCD:																					
			PM CPTED:																					
Design																								
			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	11/16	NA	05/16	08/16	11/16	12/16	12/18	12/18	
Jones Branch Connector - Final Design			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000 Providence			PM TDD: Dresser, John				Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.				Right of Way phase completed 6/29/16. Project has been advertised for Construction by VDOT on 8/23/16. Project Showing to Contractors held on 9/7/16. Bid opening is scheduled for 11/30/16. Utility Relocations are underway.													
JBC-093-093			PM UTL: Yusufoglu, Eldar																					
AA1400093-13 \$56,000,000			PM LAD: Kresge, Carol																					
\$12,205,600			PM UDCCD:																					
			PM CPTED:																					
Bid Advertisement																								
			04/14	NA	06/15	12/15	10/17	03/18	03/18	11/16	11/16	NA	12/16	10/17	NA	NA	05/18	02/18	06/18	07/18	07/18	11/18	11/18	
Lorton Cross Co Trl			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000 Mount Vernon			PM TDD: Nabavi, Seyed				Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property				Final design is in progress. Land acquisition is in progress. Project limits are being coordinated with Access Road project. PCE finalized on 3/7/16.													
LAF-131-131			PM UTL: Nguyen, Tan																					
AA1400131-13 \$2,600,000			PM LAD: Lefcourt, Eric																					
\$593,679			PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
Land Acquisition																								
			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15	
McLean Gateway			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
102/500-C50000 Dranesville			PM TDD: Ayers, Robert				Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive				VDOT Transportation Enhancement Grant approved and received 4/17/13. VDOT Permit released 9/6/16. Project complete.													
MCL-093-0			PM UTL: Nguyen, Tan																					
AA1400092-13 \$150,000			PM LAD:																					
\$0			PM UDCCD: Vega-Claudio, Yilia																					
			PM CPTED:																					
Post-Construction																								

Project Name		Nov 2016																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Rt. 1 Sacramento Dr. Intersection Improvements		03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	
RHPTI 102/500-C50000 RHPTI-013 AA1400013-06		Mount Vernon Lee \$667,000 \$267,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: N/A, Not Applicable PM UDCCD: Bashir, Qais PM CPTED: Luo, Caijun					<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation by separate contract.										On Hold <input type="checkbox"/>
Construction																							
Lockheed Blvd. Intersection Improvements		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16	
RHPTI 102/500-C50000 RHPTI-015 AA1400015-06		Mount Vernon Lee \$767,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation by separate contract.										On Hold <input type="checkbox"/>
Construction																							
Arlington Dr. Intersection Improvements		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16	
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06		Mount Vernon Lee \$434,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Substantially completed 10/3/16. Shelter installation by separate contract.										On Hold <input type="checkbox"/>
Construction																							
Rt. 1-PH5-Quander Rd. to Hotel Complex SW		06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	09/16	10/16	11/16	09/16	05/17	
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12		Mount Vernon \$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun					<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Bid Advertisement 10/25/16. Bid Opening scheduled for 11/29/16.										On Hold <input type="checkbox"/>
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	12/16	NA	12/16	01/17	02/17	03/17	09/15	10/17
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Utility relocations 80% completed.												
Utility Relocation																							
Rt. 1-PH5-Mount Eagle Dr.SW			07/12	NA	05/13	10/14	02/15	12/14	07/15	01/15	NA	NA	02/15	03/15	09/15	04/16	NA	11/15	02/16	03/16	07/16	12/15	02/17
RHPTI 102/500-C50000 RHPTI-081 AA1400081-12	Mount Vernon	\$425,000 \$22,913	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction authorization issued 11/24/15. Bids opened 3/23/16. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.												
Construction																							
Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW			07/12	01/13	06/13	04/14	11/14	12/14	01/16	10/14	NA	NA	10/14	07/15	08/15	09/16	NA	08/16	09/16	10/16	11/16	09/15	05/17
RHPTI 102/500-C50000 RHPTI-082 AA1400082-12	Lee	\$625,000 \$325,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> 520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Bid Advertisement 10/25/16. Bid Opening scheduled for 11/29/16.												
Bid Advertisement																							
Rt 1-PH5-Gregory Dr.to Russell Rd. SW			07/12	NA	05/13	12/13	05/14	12/14	09/15	09/14	NA	NA	10/14	07/15	NA	NA	NA	10/15	02/16	03/16	07/16	05/16	02/17
RHPTI 102/500-C50000 RHPTI-083 AA1400083-12	Lee	\$450,000 (\$50,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Carlin, Craig PM CPTED: Luo, Caijun				<u>Project Description</u> 270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction 30% complete.												
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Frye Rd. to Radford Ave SW			07/12	NA	05/13	01/14	06/14	12/14	10/15	09/14	NA	NA	10/14	06/15	07/15	04/16	NA	11/15	02/16	03/16	07/16	04/16	02/17
--------------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-084 AA1400084-12	Mount Vernon	\$700,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Carlin, Craig PM CPTED:					<u>Project Description</u> 940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. endorsed by the Board 2/9/04. Construction contract award 7/14/15. Construction NTP issued 9/6/16.						On Hold <input type="checkbox"/>
---	--------------	------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Rt. 1-PH5-Engleside St. to Forest Pl SW			07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	02/17
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RHPTI 102/500-C50000 RHPTI-087 AA1400087-12	Mount Vernon	\$900,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Anthony, Curtis PM UDCCD: Bishop, Scott PM CPTED:					<u>Project Description</u> 460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.					<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction contract award 7/14/2016. Construction NTP issued 9/6/16.						On Hold <input type="checkbox"/>
---	--------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Wiehle Ave/DTR Ramps (North Side)			04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	12/16
-----------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------

RMAG 102/500-C50000 RMAG-097 AA1400097-13	Hunter Mill	\$208,800 \$0	<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Fernandez Quinteros, Jua PM CPTED:					<u>Project Description</u> Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road					<u>Monthly Remarks</u> RMAG ID# 4 Construction is 15% complete. Shop drawing comments received. Final signal timings sent to VDOT on 9/28/16.						On Hold <input type="checkbox"/>
---	-------------	------------------	---	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	12/16	01/17	02/17	03/17	05/17	12/16	11/17
-------------------------------	--	--	----	----	----	----	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$641,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Bashir, Qais PM CPTED: Luo, Caijun					<u>Project Description</u> Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway					<u>Monthly Remarks</u> RMAG ID# 6 . LDS approval was received on 2/23/16. VDOT Permit received 8/29/16. Construction package to UDCCD 10/12/2016.						On Hold <input type="checkbox"/>
---	-------------	------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Bid Advertisement

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Sunrise V- S. Side Glade to Reston Pkwy 08/13 NA 12/13 07/14 08/15 01/17 05/17 08/15 NA 03/16 03/16 04/17 12/16 04/17 06/17 10/17 11/17 12/17 01/18 12/17 05/18

RAMG
102/500-C50000 Hunter Mill
RMAG-100
AA1400100-13 \$2,603,000
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Bashir, Qais
 PM CPTED:

Project Description
 5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway

Monthly Remarks
RMAG ID# 7 & 8 Final design complete and received approval from all agencies. 3 of 12 easement have been acquired. Utilities relocation design underway.

On Hold

Land Acquisition

Isaac Newton Sq West Sidewalk TBD

RAMG
102/500-C50000 Hunter Mill
RMAG-101
AA1400101-13 \$375,000
 \$0

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL:
 PM LAD:
 PM UDCCD:
 PM CPTED: Nguyen, Tan

Project Description
 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.

Monthly Remarks
RMAG ID#9 Project located on private property. Capital Projects and Operations Division has lead until agreements are worked out with property owners.

08/13 On Hold

On-Hold

Wiehle Ave @ W&OD Trail 11/14 04/15 10/16 06/17 04/19 04/17 05/19 12/17 TBD 09/18 03/18 03/19 03/19 08/21 06/17 09/20 11/20 12/20 01/21 11/20 01/22

RAMG
102/500-C50000 Hunter Mill
RMAG-102
AA1400102-13 \$5,235,000
 \$0

Project Manager/Assignments
 PM TDD: Ruffner, Scott
 PM UTL: Yusufoglu, Eldar
 PM LAD: Delli Carpini, Angelica
 PM UDCCD:
 PM CPTED: Aguayo, Vanessa

Project Description
 Provide grade separated crossing on W&OD at Wiehle Avenue

Monthly Remarks
RMAG ID# 5 Intermediate design plans were submitted for review and comment on 10/31/16. Soil borings were completed on 10/31/16 and laboratory testing is underway.

On Hold

Design

Allen St. Intersection 10/13 03/14 08/15 02/16 06/17 09/17 09/17 02/16 NA 10/16 11/16 06/17 NA NA 12/17 12/17 01/18 02/18 05/18 01/19 01/19

RAMG
102/500-C50000 Mason
RT50-052 Providence
AA1400052-12 \$369,900
 \$0

Project Manager/Assignments
 PM TDD: El Kaissi, Mohamad
 PM UTL: Nguyen, Tan
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Bashir, Qais
 PM CPTED:

Project Description
 Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street

Monthly Remarks
 Final design is in progress. VDOT Right of Way Authorization received 10/28/16. NTP for Right of Way Authorization issued 11/3/16. 0 of 4 properties have been acquired.

On Hold

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	06/16	09/16	09/16	06/17	06/17	09/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19	
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,400,300 \$0																						On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Roberson, Jeanmarie				Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd				Final design is in progress. VDOT Right of Way Authorization received on 9/16/16. NTP for Right of Way Authorization issued 9/23/16. 0 of 2 properties have been acquired.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCD: Bashir, Qais																					
			PM CPTED:																					
Land Acquisition																								
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12	Providence Mason \$1,050,000 \$275,000																						On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Nabavi, Seyed				Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.				Final design submitted 10/5/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, water, fiber optic, utility poles are required.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Kresge, Carol																					
			PM UDCD: Bashir, Qais																					
			PM CPTED:																					
Design																								
Graham Rd. to Wayne st@S Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12	Mason \$539,300 \$0																						On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Nabavi, Seyed				Approx. 1700' of sidewalk/trail on south side of Route 50 from Graham Rd to Wayne Rd.				Final design submitted 10/5/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, water, fiber optic, utility poles are required.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCD: Bashir, Qais																					
			PM CPTED:																					
Design																								
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	NA	10/16	10/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19	
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12	Providence Mason \$541,500 \$0																						On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Roberson, Jeanmarie				Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to La Iglesia de Sanat Maria Episcopal Church				Final design is in progress. VDOT Right of Way Authorization received on 10/28/16. NTP for Right of Way Authorization issued 10/31/16. 0 of 5 properties have been acquired.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCD: Bashir, Qais																					
			PM CPTED:																					
Land Acquisition																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason \$2,032,427 \$519,836	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Nabavi, Seyed			Approx. 2800' sidewalk/trail on north side of Route 50 from Westcott St to Annandale Rd			Final design is in progress. There is no ROW impact for the project. Utility relocations of gas, water, fiber optic, utility poles are required.														
		PM UTL: Nguyen, Tan																				
		PM LAD: TBD, To Be Determined																				
		PM UDCCD: Bashir, Qais																				

Design

Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	09/16	09/16	06/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12	Providence Mason \$737,900 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: El Kaissi, Mohamad			Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.			Final design is in progress. VDOT Right of Way Authorization received on 9/16/16. NTP for Right of Way Authorization issued 9/22/16. 0 of 2 properties have been acquired.														
		PM UTL: Nguyen, Tan																				
		PM LAD: Glass, Lisa																				
		PM UDCCD: Bashir, Qais																				

Land Acquisition

Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
-------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12	Providence Mason \$640,500 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: Nabavi, Seyed			Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln			Final design submitted 11/10/16. There is no ROW impact for the project. Utility design is in progress. Utility relocations of gas, fiber optic, and guy wires are required.														
		PM UTL: Nguyen, Tan																				
		PM LAD: Shubert, Beth																				
		PM UDCCD: Bashir, Qais																				

Design

South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	06/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12	Mason Providence \$1,057,400 \$0	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
		PM TDD: El Kaissi, Mohamad			Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln			Final design is in progress. VDOT Right of Way Authorization received on 10/28/16. NTP for Right of Way Authorization issued 11/3/16. 0 of 1 properties have been acquired.														
		PM UTL: Nguyen, Tan																				
		PM LAD: Delli Carpini, Angelica																				
		PM UDCCD: Bashir, Qais																				

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Patrick Henry Dr.to Olin Dr@S Side 10/13 03/14 08/15 02/16 06/17 09/17 09/17 02/16 04/16 10/16 11/16 06/17 06/17 09/17 12/17 12/17 01/18 02/18 05/18 01/19 01/19

Rt. 50 Sidewalk
102/500-C50000
RT50-062
AA1400062-12

Mason
 Providence
 \$590,900
 \$0

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Nguyen, Tan
 PM LAD: Glass, Lisa
 PM UDCCD: Bashir, Qais
 PM CPTED:

Project Description
 Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr

Monthly Remarks
 Final design submitted 11/10/16. VDOT Right of Way authorization received on 10/30/16. NTP for Right of Way Authorization issued 10/31/16. 0 of 6 properties have been acquired.

On Hold

Land Acquisition

Burke Center Pkwy @ Marshall Pond Rd. 02/13 05/13 09/13 NA 06/15 03/15 08/15 06/14 NA 11/14 11/14 01/15 NA NA 11/16 06/16 07/16 08/16 12/16 06/14 02/17

Safe Routes to School
102/500-C50000
SRTS-089
AA1400089-12

Braddock
 \$300,000
 \$160,000

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Nguyen, Tan
 PM LAD: Finnell, Richard
 PM UDCCD: McCorkle, Lisa
 PM CPTED: Lind, Adam

Project Description
 Provide a refuge island, upgrade ramps and pavement striping.

Monthly Remarks
 Bid opening was held 8/10/16. Awaiting construction contract award date from VDOT.

On Hold

Construction

04/15 NA 10/15 03/16 11/16 12/16 12/16 NA NA NA NA NA NA NA 03/17 03/17 04/17 05/17 06/17 05/17 09/17

SRTS Flint Hill ES
102/500-C50000
SRTS-133-133
AA1400133-14

Hunter Mill
 \$235,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Kadasi, Mohamed Abdull
 PM CPTED:

Project Description
 Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.

Monthly Remarks
 Final plans in progress.

On Hold

Design

04/15 NA 10/15 02/16 07/16 11/16 10/16 NA NA NA NA NA NA NA 01/17 02/17 03/17 04/17 05/17 05/17 07/17

SRTS Graham Rd.ES
102/500-C50000
SRTS-134-134
AA1400134-14

Providence
 \$165,000
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL:
 PM LAD: Delli Carpini, Angelica
 PM UDCCD:
 PM CPTED:

Project Description
 Provide a refuge island and upgrade ramps.

Monthly Remarks
 Permit plan submitted 10/31/16. Draft construction package is being prepared.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill	\$1,194,510 \$709,510	05/16	NA	10/16	02/17	05/17	07/18	07/18	04/17	TBD	08/17	10/17	05/18	TBD	TBD	10/18	12/18	01/19	02/19	03/19	09/19	09/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.				TPP ID# 307. Funding via Safe Routes to School Grant. Intermediate design submitted for review on 10/12/16.												
			PM UTL:																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
Design																							

Scotts Run Wlkwy			09/13	04/14	09/16	12/16	03/17	08/17	08/17	11/16	NA	01/17	02/17	09/17	NA	NA	12/17	01/18	02/18	04/18	06/18	07/19	07/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Aguayo, Vanessa				Walkway/Trail from Magarity Road to Colshire Drive through Scotts Run Stream Valley Park				TMSAMS ID# 11 . VDOT concept approval has been received. This project is being administered by FCPA and permitted through the LDS review process. Design Public Hearing is planned for November, 2016.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Lefcourt, Eric																				
			PM UDCD: TBD, To Be Determined																				
			PM CPTED: Aguayo, Vanessa																				
Design																							

Chain Bridge Rd. Wlkwy			08/13	NA	NA	11/16	03/17	07/17	07/17	NA	TBD	TBD	05/17	NA	NA	NA	TBD	11/17	12/18	01/18	03/18	06/18	06/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).				TMSAMS ID# 12 In-house pre-final design is in progress.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
Design																							

Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	05/17	06/17	07/17	08/17	10/17	12/16	04/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Marsh, Dennis				5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF				TMSAMS ID# 13 Final plans are approved. 0 of 2 properties have been acquired. VPDES permit is not required. Schedule adjusted due to delay in land rights.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCD: Samiyi, Bijan																				
			PM CPTED:																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
-------------------------	--	--	-------	----	-------	-------	-------	----	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-------	-------

TMSAMS 102/500-C50000 Providence
TMSAMS-117 \$88,000
AA1400117-13 \$0

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD: Shubert, Beth
 PM UDCD:
 PM CPTED:

Project Description
 Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.

Monthly Remarks
TMSAMS ID# 21 Final design is complete. ROW completed 4/4/16. Plans submitted to VDOT Signal Rebuild 9/1/16. Coordination with VDOT Signal Rebuild in progress to turn over the project for construction.

On Hold

Construction

International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	04/17
-------------------------------	--	--	-------	----	-------	-------	-------	----	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	-------	-------

TMSAMS 102/500-C50000 Providence
TMSAMS-119 \$95,000
AA1400119-13 \$0

Project Manager/Assignments
 PM TDD: Marsh, Dennis
 PM UTL: Nguyen, Tan
 PM LAD: Baker, Lisa
 PM UDCD:
 PM CPTED:

Project Description
 Cross Walk/Pedestrian improvements at the intesection of International Drive/Tysons Blvd.

Monthly Remarks
TMSAMS ID# 23 Expected construction completion by VDOT January 2017.

On Hold

Construction

Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	01/17	01/17	01/17	02/17	03/17	12/17	12/17
-----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	----	----	-------	-------	-------	-------	-------	-------	-------

TMSAMS 102/500-C50000 Hunter Mill
TMSAMS-120 \$1,763,000
AA1400120-13 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Nguyen, Tan
 PM LAD: Finnell, Richard
 PM UDCD: Cutler, Tom
 PM CPTED: Aguayo, Vanessa

Project Description
 2018' of Multi-purpose trail from Vesper Court to Leesburg Pike

Monthly Remarks
TMSAMS ID# 24 Right of Way phase completed 5/23/16. Project plan approval received from LDS on 9/6/16. VDOT Land Use Permit received 10/7/16. Draft Bid Documents completed by UDCD 9/30/16.

On Hold

Bid Advertisement

Lorton Rd.Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	12/16
--------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

124/400-C40011 Mount Vernon
2G40-022-000-0 \$35,000,000
2G40-022-000 (\$4,999,986)

Project Manager/Assignments
 PM TDD: Roberson, Jeanmarie
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCD: Lim, Vannak
 PM CPTED:

Project Description
 Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.

Monthly Remarks
Project is part of the Second Four-Year Transportation Plan Endorsed by the BOS on 10/15/07. Construction is 80% complete.

On Hold

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Dulles Toll Road/Centreville Road			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-----------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Dranesville		PM TDD: Khorashadi, Brook						Provide a crosswalk at the on ramp from Sunset Hills Road to the Fairfax County Parkway and to extend the shared use path 130 LF						TPP ID#190.07 HMSAMS ID# 7 Pre-scoping document rec'd from CPTED 11/14/16. Project initiation underway.						
2G40-086-008-0			PM UTL:																		
2G40-086-008		\$600,000	PM LAD:																		
		\$0	PM UDCD:																		
			PM CPTED:																		

Pre-Design

Sunset Hills/Fairfax County Parkway			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
-------------------------------------	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco						Provide a crosswalk at the on ramp from Sunset Hills Road to the Fairfax County Parkway and to extend the shared use path 130 LF						TPP ID#: 189.1 - Project initiation.						
2G40-086-018-0			PM UTL:																		
2G40-086-018		\$0	PM LAD:																		
		\$0	PM UDCD:																		
			PM CPTED:																		

Pre-Design

Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie						Realign Burke Road from Aplomado Dr to Parakeet Dr to eliminate hazardous curve. Upgrade storm drainage to minimize flooding at stream crossing.						TPP ID#23. Meeting with Supervisor Herryty held 7/14/16 to discuss the project scope, which includes on-road bike lanes. Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk and asphalt walkway. Schedule to be developed as design contract amendment is authorized.						
2G40-087-003-0			PM UTL: Nguyen, Tan																		
2G40-087-003		\$7,000,000	PM LAD:																		
		\$6,250,000	PM UDCD:																		
			PM CPTED: Luo, Caijun																		

Design

Electric Avenue/Cedar Ln. - NB Left Turn Lane			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input checked="" type="checkbox"/>
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie						Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.						TPP ID#26. Project on hold pending scope development, which is being coordinated by FCDOT Director and Supervisor Smyth. Schedule to be determined once scope has been finalized.						
2G40-087-004-0			PM UTL: Nguyen, Tan																		
2G40-087-004		\$1,600,000	PM LAD:																		
		\$0	PM UDCD:																		
			PM CPTED:																		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Georgetown Pike & Rt. 123 (Dolley Madison)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements`			<u>Project Manager/Assignments</u> PM TDD: Minnix, Wesley						<u>Project Description</u>						<u>Monthly Remarks</u> TPP ID# 313. Pre-scoping document rec'd from CPTED 11/14/16. Project initiation underway.						On Hold <input type="checkbox"/>			
124/400-C40012	Dranesville		PM UTL:																					
2G40-087-011-0			PM LAD:																					
2G40-087-011	\$1,165,000	\$0	PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCD: PM CPTED:						<u>Project Description</u> Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.						<u>Monthly Remarks</u> TPP ID#126. Final design is in progress. Final design is in progress. Final plats have been prepared. Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. Reston Association Design Review Board application forms sent to property owners on 8/30/16. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill																							
2G40-088-006-0																								
2G40-088-006	\$750,000	\$550,000																						
Design																								
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	04/17	05/17	11/17	07/16	NA	NA	03/17	10/17	10/17	01/18	NA	12/17	01/18	02/18	03/18	02/18	09/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: Nguyen, Tan PM LAD: Alcon, Kelly PM UDCD: PM CPTED:						<u>Project Description</u> Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.						<u>Monthly Remarks</u> TPP ID#126. Final design is in progress. Final design is in progress. Final plats have been prepared. Project was presented to Reston Association Design Review Board in a formal presentation on 10/20/15. Reston Association Design Review Board application forms sent to property owners on 8/30/16. Schedule adjusted in September to accommodate Reston Association Design Review Board processes.						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill																							
2G40-088-007-0																								
2G40-088-007	\$1,500,000	\$1,100,000																						
Design																								
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy			11/15	12/15	08/16	03/17	02/18	05/18	05/18	07/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Kresge, Carol PM UDCD: PM CPTED:						<u>Project Description</u> Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue						<u>Monthly Remarks</u> TPP ID#177. Pre-final design is in progress. Design waiver approval received 8/29/16. Reviewing advance set of pre-final plans received 11/16/16. Notification letter for Geotechnical/subsurface investigation sent to property owner on 11/9/16.						On Hold <input type="checkbox"/>			
124/400-C40011	Hunter Mill																							
2G40-088-009-0																								
2G40-088-009	\$500,000	\$0																						
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
McWhorter Place Walkway - Missing segments between cul-de-sacs			10/15	NA	03/16	07/16	06/17	07/17	07/17	10/16	11/16	NA	10/16	05/17	06/17	08/17	NA	09/17	10/17	11/17	12/17	05/18	05/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Nabavi, Seyed						Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street						TPP ID#225. Final design is in progress. Land acquisition NTP issued 10/17/16.									
2G40-088-010-0			PM UTL:																					
2G40-088-010		\$350,000	PM LAD: Alcon, Kelly																					
		\$225,000	PM UDCCD:																					
			PM CPTED:																					
Land Acquisition																								
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	08/17	06/17	09/17	11/16	NA	NA	12/16	07/17	07/17	10/17	NA	02/18	02/18	03/18	03/18	07/18	10/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						TPP ID#103. Prefinal plans submitted May 2016. Land Acquisition process to begin late November 2016. Utility conflicts are being identified.									
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-014		\$1,925,000	PM LAD: Glass, Lisa																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	07/17	07/17	09/17	12/16	NA	NA	12/16	06/17	NA	NA	NA	11/17	12/17	12/17	12/17	01/18	04/18	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						TPP ID#094. Pre-Final design plans submitted for review and comment on 9/12/16. Citizens Information Meeting held on 10/20/16. Preliminary plats received on 10/27/16 and are under review.									
2G40-088-015-0			PM UTL: Nguyen, Tan																					
2G40-088-015		\$450,000	PM LAD: Alcon, Kelly																					
		\$200,000	PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
Design																								
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	08/16	12/16	04/18	04/18	06/18	03/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						TPP ID#305. Pre-final design is in progress. VDOT crosswalk studies reviewed. Developing pedestrian trip generation analysis to justify new crosswalks. Preliminary waterline relocation plan requires additional utility designation and test pits, which are underway. Pre-final plan will be distributed once waterline alignment is determined.									
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																					
2G40-088-016		\$1,550,000	PM LAD: Glass, Lisa																					
		\$300,000	PM UDCCD: Carlin, Craig																					
			PM CPTED: Chellappa, Smitha																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD:	Turner, Latesa	Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.					TPP ID #143. Pre-final design is in progress. Pre-final plan comments received. Preparation of final plats underway.													
2G40-088-017-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-017	\$1,000,000		PM LAD:	Foley, Richard																			
	\$50,000		PM UDCCD:	Bashir, Qais																			
			PM CPTED:	Chellappa, Smitha																			
Design																							
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	01/17	NA	01/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD:	Turner, Latesa	Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.					TPP ID#142. Pre-final design is in progress. Pre-final plan comments received. Final plat preparation underway. Preparation of crosswalk study is in progress.													
2G40-088-018-0			PM UTL:	Yusufoglu, Eldar																			
2G40-088-018	\$975,000		PM LAD:	Foley, Richard																			
	\$0		PM UDCCD:	Bashir, Qais																			
			PM CPTED:	Chellappa, Smitha																			
Design																							
Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	11/16	02/17	06/17	07/17	07/17	TBD	NA	NA	NA	NA	NA	NA	NA	11/17	11/17	11/17	12/17	03/18	03/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Lee	PM TDD:	Conley, Tim	Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.					TPP ID#122. Intermediate design is in progress.													
2G40-088-022-0			PM UTL:																				
2G40-088-022	\$150,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD:	Nabavi, Seyed	Construct 5' conc. sidewalk along the south side of North Shore Drive from Sycamore Valley Ct. to existing sidewalk east of North Shore Ct.					TPP ID#155. Pre-Scoping document received from CPTED 9/13/16. Project initiation underway.													
2G40-088-027-0			PM UTL:	Nguyen, Tan																			
2G40-088-027	\$1,850,000		PM LAD:																				
	\$450,000		PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark			Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7						TPP ID#172. Survey was received on 8/29/16. Preliminary design is underway. Public information meetings will be scheduled when preliminary design is complete.											
2G40-088-028-0			PM UTL:																				
2G40-088-028		\$5,970,000	PM LAD:																				
		\$1,670,000	PM UDCCD:																				
			PM CPTED: Harrell, William																				

Design

Lanier Street Walkway - Exeter Street to Carrico Drive			03/16	NA	07/16	10/16	01/17	08/17	08/17	NA	NA	NA	NA	NA	TBD	TBD	NA	08/17	09/17	09/17	09/17	05/18	02/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Lauretti, Francesco			Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.						TPP ID# 236. Pre-final design is in progress. Pre-final plans distributed 10/11/16.											
2G40-088-034-0			PM UTL: Nguyen, Tan																				
2G40-088-034		\$86,500	PM LAD:																				
		(\$63,500)	PM UDCCD:																				
			PM CPTED:																				

Design

Georgetown Pike Phase IV Survey			02/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Ayers, Robert			Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.						TPP ID# 125 Survey is complete. Task Order Amendment for Design was approved on 3/23/16. Design has been delayed since due to objections to the use of asphalt for the trail surface on an adjacent trail segment to prevent erosion of trail surface. Met with citizens' groups and Supervisor's staff on 10/3/16. DOT was requested to proceed to request DHR to issue "no adverse effect" to the use of asphalt trail surface to eliminate trail erosion. Proceeding to prepare submission to DHR. If approved, design will begin and schedule will be set.											
2G40-088-036-0			PM UTL: Nguyen, Tan																				
2G40-088-036		\$70,000	PM LAD:																				
		\$70,000	PM UDCCD:																				
			PM CPTED: Harrell, William																				

Design

Old Telegraph Rd. Walkway			09/16	NA	12/16	03/17	08/17	12/17	12/17	TBD	TBD	NA	03/17	10/17	TBD	TBD	NA	01/18	02/18	02/18	02/18	06/18	06/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max			Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.						TPP ID#311 - Intermediate design is in progress.											
2G40-088-037-0			PM UTL:																				
2G40-088-037		\$0	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Rt.28 Widening (PWC L to Rt.29) NVTA-124/400-C40017
 Sully
2G40-100-000-0 Springfield
 \$47,500,000
2G40-100-000 \$42,500,000

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCD:
 PM CPTED: Chellappa, Smitha

Project Description
 Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.

Monthly Remarks
TPP ID# 062. FCDOT is reviewing concept designs. Traffic Analysis is underway and due for completion 11/16. NEPA suport including cultural resources assessment is underway. Geotechnical borings will begin in November. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only.

On Hold

Design

01008-Richmond Hwy. SB @ Southgate Dr.	12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
---	-------	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011
 Lee
4YP202-01008
TS-000014-019 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Loading Pad, Curb Ramp

Monthly Remarks
 Intermediate design is in progress. Intermediate plan received 6/17/2016. Plans were reviewed and returned with comments 6/22/16. Draft construction package being prepared.

On Hold

Design

01009-Richmond Hwy. SB @ Schooley Dr.	12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
--	-------	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011
 Lee
4YP202-01009
TS-000014-020 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Loading Pad, Curb Ramp.

Monthly Remarks
 Intermediate design is in progress. Intermediate plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared.

On Hold

Design

01125 - Fort Hunt Road SB @ Gahant Road	08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
--	-------	----	----	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

Bus Stop Improvements 124/400-C40011
 Mount Vernon
4YP202-01125
TS-000016-041 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.

Monthly Remarks
 Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	08/16	10/15	11/16	02/15	NA	NA	02/15	07/15	NA	NA	NA	12/17	01/17	01/17	01/17	06/17	06/17
Bus Stop Improvements 124/400-C40011	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Shubert, Beth PM UDCD: PM CPTED:				<u>Project Description</u> Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.				<u>Monthly Remarks</u> Final design is in progress. Additional comments received from VDOT 10/12/16. Revised final design plans submitted to VDOT on 10/24/16.						On Hold <input type="checkbox"/>						
4YP202-01184		\$0																					
TS-000016-025		\$0																					
Design																							
01272-Fairfax Cty Pkwy. NB @ Modisto Ln.			12/15	NA	06/16	NA	NA	10/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	01/17	01/17	05/18	06/17
Bus Stop Improvements 124/400-C40011	Springfield		<u>Project Manager/Assignments</u> PM TDD: Moreland, Ken PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Loading Pad, Curb Ramp, Sidewalk.				<u>Monthly Remarks</u> Intermediate plan received 6/17/16. Plans were reviewed and returned with comments 6/22/16. Draft construction package being prepared.						On Hold <input type="checkbox"/>						
4YP202-01272		\$15,000																					
TS-000018-018		\$0																					
Design																							
01377 - Burke Road WB @ Old Burke Lake Road			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements 124/400-C40014	Springfield		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				<u>Monthly Remarks</u> Project initiation. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway. Schedule will be determined once survey has been received.						On Hold <input type="checkbox"/>						
4YP202-01377		\$0																					
TS-000018-020		\$0																					
Pre-Design																							
01613-Burke Ctr.-Ox Rd. - (Fund 124/400-C40011)			01/13	NA	09/13	NA	06/14	11/14	02/16	12/13	NA	NA	12/13	04/14	NA	NA	NA	02/16	02/16	12/15	02/16	11/14	07/16
Bus Stop Improvements 124/400-C40011	Braddock		<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Bailey, Stephen PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad, Bus Shelter, sidewalk connection and drainage improvements				<u>Monthly Remarks</u> State Building Permit received 9/3/15. County Building Permit received 1/5/16. NTP 4/25/16. Substantial completion 7/8/16. VDOT permit released 8/30/16. Awaiting State Occupancy permit.						On Hold <input type="checkbox"/>						
4YP202-01613		\$25,000																					
TS-000011-003		\$0																					
Post-Construction																							

Project Name																						
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #							Permit Submission															
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
1733-ALBAN RD NB @ ALBAN STATION		TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon	PM TDD: Vanzandt, Mark					Installation of 8'x12' pad and ramp with detectable warning surface					Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule TBD once survey has been received.										
4YP202-01733		PM UTL:																				
TS-000016-044	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Pre-Design																						
01813-Newing F WB-Falling - (Fund 124/400-C40011)		12/15	NA	07/16	NA	09/17	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon	PM TDD: Moreland, Ken					Loading Pad, Curb Ramp, Sidewalk.					Intermediate design is in progress. Revised intermediate design plan received and returned 8/25/16. Plats sent to LAD for review 10/31/16. LAD comments received 11/10/16 and are being addressed.										
4YP202-01813		PM UTL:																				
TS-000016-013	\$15,000	PM LAD: Glass, Lisa																				
	\$0	PM UDCCD: Carlin, Craig																				
		PM CPTED:																				
Design																						
01962-Bluemont Way EB Near Library		06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Hunter Mill	PM TDD: Zahirieh, Shahla					Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.					WRA contract issued 6/27/16. Survey notification letter 7/15/16.										
4YP202-01962		PM UTL:																				
TS-000013-029	\$0	PM LAD:																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Pre-Design																						
02190-North Kings Hwy. NB @ Jamica Dr.		12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Mount Vernon	PM TDD: Moreland, Ken					Loading Pad					Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed. Plats sent to LAD for review 10/31/2016. LAD comments received 11/8/2016 and are being addressed.										
4YP202-02190		PM UTL:																				
TS-000016-038	\$15,000	PM LAD: Kresge, Carol																				
	\$0	PM UDCCD:																				
		PM CPTED:																				
Design																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02191-North Kings Hwy. NB @ Fairhaven Ave.			12/15	NA	08/16	NA	09/17	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD:	Moreland, Ken			Loading Pad.				Intermediate design is in progress. Revised intermediate design plan received and returned 8/25/16. Plats sent to LAD for review 10/31/16. LAD comments received 11/10/16 and are being addressed.												
4YP202-02191			PM UTL:																				
TS-000016-039		\$15,000	PM LAD:	Kresge, Carol																			
		\$0	PM UDCC:																				
			PM CPTED:																				
Design																							
02192-North Kings Hwy. NB @ Fort Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD:	Moreland, Ken			Loading Pad, Bench				Intermediate design is in progress. Revised intermediate design plan received and returned 8/25/16. Plats sent to LAD for review 10/31/16. LAD comments received 11/10/16 and are being addressed.												
4YP202-02192			PM UTL:																				
TS-000016-040		\$15,000	PM LAD:	Kresge, Carol																			
		\$0	PM UDCC:																				
			PM CPTED:																				
Design																							
02194-North Kings Hwy. SB @ Fort Dr.			12/15	NA	06/16	NA	09/17	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD:	Moreland, Ken			Loading Pad, Bench				Intermediate design is in progress. Revised intermediate design plan received and returned 8/25/16. Plats sent to LAD for review 10/31/16. LAD comments received 11/10/16 and are being addressed.												
4YP202-02194			PM UTL:																				
TS-000014-022		\$15,000	PM LAD:	Kresge, Carol																			
		\$0	PM UDCC:																				
			PM CPTED:																				
Design																							
02196-North Kings Hwy. SB @ Fairhaven Ave.			12/15	NA	07/16	NA	09/17	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD:	Moreland, Ken			Loading Pad, Curb Ramp, Bench, Trash Can.				Intermediate design is in progress. Revised Intermediate plan received and returned 8/25/16.												
4YP202-02196			PM UTL:																				
TS-000014-024		\$15,000	PM LAD:																				
		\$0	PM UDCC:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02197-North Kings Hwy. SB @ School St. 12/15 NA 07/16 NA 09/17 10/17 10/17 11/16 NA NA 01/17 08/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

Bus Stop Improvements
124/400-C40011 Lee
4YP202-02197
TS-000014-025 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD: Kresge, Carol
 PM UDCD:
 PM CPTED:

Project Description
 Loading Pad, Bench, Trash Can.

Monthly Remarks
 Intermediate design is in progress. Revised intermediate plan received and returned 8/25/16. Plats sent to LAD for review 10/31/16. LAD comments received 11/8/16 and are being addressed.

On Hold

Design

02358 - Lee Highway EB @ West Street 08/16 NA NA 03/17 06/17 06/18 06/18 09/17 TBD NA 10/17 05/18 TBD TBD NA 07/18 08/18 08/18 08/18 12/18 12/18

Bus Stop Improvements
124/400-C40011 Providence
4YP202-02358
TS-000017-018 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Concrete Loading Pad, sidewalk, drainage improvements, curb ramp, remove and reset shelter along with associated grading.

Monthly Remarks
 Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Design

02389 - Arlington Blvd EB near Nutley Street 08/16 NA NA 03/17 06/17 06/18 06/18 09/17 TBD NA 10/17 05/18 TBD TBD NA 07/18 08/18 08/18 08/18 12/18 12/18

Bus Stop Improvements
124/400-C40011 Providence
4YP202-02389
TS-000017-019 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Concrete Loading Pad, drainage improvements, curb ramp, remove and reset shelter along with associated grading.

Monthly Remarks
 Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway..

On Hold

Design

02428 - Arlington Blvd. WB @ Chichester Ln. 08/16 NA NA 03/17 03/17 06/18 06/18 09/17 TBD NA 10/17 05/18 TBD TBD NA 07/18 08/18 08/18 08/18 12/18 12/18

Bus Stop Improvements
124/400-C40011 Providence
4YP202-02428
TS-000017-020 \$0
 \$0

Project Manager/Assignments
 PM TDD: Madhusudhan, Galappa
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Concrete Loading Pad, sidewalk, drainage improvements, detectable warning surface along with associated grading.

Monthly Remarks
 Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02434-Hummer Road NB Near Frontage Road			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla						Concrete loading pad, possible curb modification, and adjust bus stop sign location.						WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.								
4YP202-02434			PM UTL:																				
TS-000015-007		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
03082 - Old Keene Mill Road WB @ Ainsworth Avenue			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	TBD	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.						Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								
4YP202-03082			PM UTL:																				
TS-000018-021		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
03270 - Edsall Road EB @ Indian Run Parkway			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.						Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.								
4YP202-03270			PM UTL:																				
TS-000015-011		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
3272 Indian Run NB @ Edsall			NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mason		PM TDD: Vanzandt, Mark						Install loading pad, curb ramp, and sidewalk connection.						Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.								
4YP202-03272			PM UTL:																				
TS-000015-013		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03285 - Edsall Road EB @ Edsall Ridge Road			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.					Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.										
4YP202-03285			PM UTL:																				
TS-000015-012		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
03396-Commerce Street WB @ Bowie Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla					Concrete loading pad, adjust bus stop sign location, and install curb ramp.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-03396			PM UTL:																				
TS-000014-027		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
03465 Backlick Road SB - Rhoden Court			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark					Install loading pad, shelter, trashcan, and retaining wall.					Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.										
4YP202-03465			PM UTL:																				
TS-000011-032		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
03479-Backlick Road NB @ Essex Avenue			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Lee		PM TDD: Zahirieh, Shahla					Concrete loading pad.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-03479			PM UTL:																				
TS-000014-028		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
03673 - Little River Tpk EB @ Elizabeth Lane			08/16	NA	NA	03/17	03/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Madhusudhan, Galappa						Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.						Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.									
4YP202-03673			PM UTL:																					
TS-000011-030	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
03684-Little River Turnpike EB @ Markham Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Zahirieh, Shahla						Concrete loading pad, Possible retaining wall.						WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.									
4YP202-03684			PM UTL:																					
TS-000015-008	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								
04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)			12/15	NA	06/16	NA	09/16	10/17	10/17	11/16	NA	NA	01/17	08/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Moreland, Ken						Loading Pad, Curb Ramp, Sidewalk.						Revised Intermediate plan received and returned 8/25/16. Plats received 9/21/2016 and are being reviewed. Plats sent to LAD for review 10/31/2016. LAD comments received 11/4/2016 and are being addressed.									
4YP202-04122			PM UTL:																					
TS-000014-013	\$15,000		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Design																								
04167-International Drive SB @ Fletcher Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011			PM TDD: Zahirieh, Shahla						Concrete loading pad, and extensive sidewalk connection.						WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.									
4YP202-04167			PM UTL:																					
TS-000017-014	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Pre-Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
04174-Tyco Road EB @ Leesburg Pike			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>				
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.											
4YP202-04174			PM UTL:																					
TS-000017-015		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
04251-Gallows Road @ Cottage Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>				
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.											
4YP202-04251			PM UTL:																					
TS-000017-016		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
04308-Greensboro Drive SB @ International Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>				
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.											
4YP202-04308			PM UTL:																					
TS-000017-017		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
04328 - Magarity Road EB @ Ware Road			08/16	NA	NA	03/17	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							On Hold <input type="checkbox"/>				
124/400-C40011	Dranesville		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Preliminary Design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.											
4YP202-04328			PM UTL:																					
TS-000012-026		\$0	PM LAD:																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Pre-Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
04468-Nutley Street NB @ Kingsley Road			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahla					Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.					WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.										
4YP202-04468			PM UTL:																				
TS-000013-030	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	01/17	08/15	NA	NA	01/16	06/16	NA	NA	NA	02/17	03/17	03/17	03/17	12/16	07/17
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Providence	PM TDD: Moreland, Ken					Loading Pad					Bus pads will not be installed until after developer has completed street acceptance.										
4YP202-04811			PM UTL:																				
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Utility Relocation																							
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	01/17	08/15	NA	NA	10/15	12/15	NA	NA	NA	02/17	03/17	03/17	03/17	12/16	07/17
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Providence	PM TDD: Moreland, Ken					Loading pad					Bus pads will not be installed until after developer has completed street acceptance.										
4YP202-04812			PM UTL:																				
TS-000017-010	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Utility Relocation																							
05076 Sunset Hills Road EB near Fairfax County Parkway			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark					Install ADA compliant loading pad and bench.					Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.										
4YP202-05076			PM UTL:																				
TS-000013-033	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>05091-Lawyers Rd. WB @ Charlestown Ln. - (Fund 124/400-C40011)</p> <p>Bus Stop Improvements 124/400-C40011 4YP202-05091 TS-000013-016</p> <p>Hunter Mill \$0 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: Shubert, Beth PM UDCC: Carlin, Craig PM CPTED:</p> <p><u>Project Description</u> Loading Pad with Accessibility and major Drainage Improvements.</p> <p><u>Monthly Remarks</u> Draft Construction package sent to UDCC 7/6/16 and returned 7/22/16. VDOT permit package sent to VDOT 7/14/16. Revised construction package sent to UDCC 8/31/16. This project will be constructed utilizing the County Wide Permit.</p> <p>On Hold <input type="checkbox"/></p>																							
Construction																							
<p>05123 - Soapstone Drive NB @ Rolling Green Court</p> <p>Bus Stop Improvements 124/400-C40011 4YP202-05123 TS-000013-031</p> <p>Hunter Mill \$0 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCC: PM CPTED:</p> <p><u>Project Description</u> Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.</p> <p><u>Monthly Remarks</u> Preliminary design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.</p> <p>On Hold <input type="checkbox"/></p>																							
Design																							
<p>5517-FULLERTON RD EB @ BOSTON RD</p> <p>Bus Stop Improvements 124/400-C40011 4YP202-05517 TS-000016-045</p> <p>Mount Vernon \$0 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED:</p> <p><u>Project Description</u> Install bus shelter and retaining wall.</p> <p><u>Monthly Remarks</u> Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.</p> <p>On Hold <input type="checkbox"/></p>																							
Pre-Design																							
<p>05548-Elden Street NB @ Herndon Parkway</p> <p>Bus Stop Improvements 124/400-C40011 4YP202-05548 TS-000012-024</p> <p>Dranesville \$0 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCC: PM CPTED:</p> <p><u>Project Description</u> Concrete loading pad, and adjust bus stop sign location.</p> <p><u>Monthly Remarks</u> WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.</p> <p>On Hold <input type="checkbox"/></p>																							
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
05553-Elden Street SB Near Herndon Parkway			06/16	NA	02/17	04/17	04/18	06/18	06/18	06/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19	
Bus Stop Improvements 124/400-C40011		Dranesville	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Concrete loading pad, and adjust bus stop sign location.					<u>Monthly Remarks</u> WRA contract authorized 6/27/16. Survey notification letter issued 7/15/16.					On Hold <input type="checkbox"/>						
4YP202-05553	\$0																							
TS-000012-025	\$0																							
Pre-Design																								
07102 Telegraph Road NB @ Rose Hill Drive				NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements 124/400-C40011		Lee	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Install loading pad and sidewalk connection to existing trail.					<u>Monthly Remarks</u> Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.					On Hold <input type="checkbox"/>						
4YP202-07102	\$0																							
TS-000014-032	\$0																							
Pre-Design																								
09002 - Loisdale Road SB near Newington Road			08/16	NA	NA	TBD	06/17	06/18	06/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	07/18	08/18	08/18	08/18	12/18	12/18	
Bus Stop Improvements 124/400-C40011		Lee	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.					<u>Monthly Remarks</u> Pre-final design is in progress. NTP issued to consultant 8/16/16. Survey letters sent out on 8/30/16. Survey is underway.					On Hold <input type="checkbox"/>						
4YP202-09002	\$0																							
TS-000014-031	\$0																							
Design																								
9047-Willow Oaks Corporate Drive EB @ Williams Drive			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements 124/400-C40011		Providence	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: PM CPTED:					<u>Project Description</u> Install bus shelter.					<u>Monthly Remarks</u> Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.					On Hold <input type="checkbox"/>						
4YP202-09047	\$0																							
TS-000017-023	\$0																							
Pre-Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
9048 Willow Oaks Corporate Drive WB @ Williams Drive			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD:	Vanzandt, Mark			Install bus shelter, trashcan, and sidewalk connection to existing ramp.				Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments. Survey letters sent 10/17/16. Schedule to be determined once survey has been received.												
4YP202-09048			PM UTL:																				
TS-000017-024		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Pre-Design																							
Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	11/16
Bonds Advanced Project Implementation			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD:	Ruffner, Scott			Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road				New traffic pattern constructed and opened to traffic on 10/15/16.												
4YP303-0			PM UTL:	Nguyen, Tan																			
2G40-053-001		\$400,000	PM LAD:																				
		\$350,000	PM UDCD:																				
			PM CPTED:																				
Post-Construction																							
Spectrum Center ST13 RBS			01/16	04/16	NA	06/16	08/16	12/16	10/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	11/16	11/16	11/16	04/17	04/17
Bicycle Facilities Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Moreland, Ken			Install Bike Share Station Pad				Final construction package sent to UDCD 10/4/2016. This job will be constructed using the county single use permit.												
PBFP01-00014			PM UTL:																				
TS-000001-014		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							
Sunset Hills Road ST4 RBS			01/16	04/16	NA	NA	05/16	08/16	08/16	NA	NA	NA	NA	NA	NA	NA	NA	10/16	10/16	10/16	10/16	12/16	04/17
Bicycle Facilities Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Hunter Mill		PM TDD:	Moreland, Ken			Installation of Bike Share Station Pad				Final construction package to UDCD 10/04/16. This job will be constructed using the county single use permit.												
PBFP01-00800			PM UTL:																				
TS-000001-008		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	03/17
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-01800 ST-000003-018	Dranesville \$3,250,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: Bashir, Qais PM CPTED:					<u>Project Description</u> Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 40% complete						On Hold <input type="checkbox"/>				
Construction																							
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	11/16	NA	11/16	12/16	01/17	02/17	12/15	06/17
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031	Hunter Mill \$1,250,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCCD: Frazier, Demond PM CPTED:					<u>Project Description</u> Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Draft construction package being prepared. The existing signals at this intersection are part of VDOT's signal rebuild list.						On Hold <input type="checkbox"/>				
Utility Relocation																							
Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	11/16	12/16	12/16	12/16	01/14	07/17
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03200 ST-000003-032	Springfield \$1,300,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Frazier, Demond PM CPTED:					<u>Project Description</u> Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/15/16. Draft construction package being prepared.						On Hold <input type="checkbox"/>				
Bid Advertisement																							
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	12/16	10/15	NA	NA	11/15	11/16	11/15	11/16	NA	01/17	02/17	02/17	02/17	06/17	06/17
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-04800 ST-000003-048	Dranesville \$950,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:					<u>Project Description</u> Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk					<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Final design is in progress. FCDOT authorized Dominion Power pole relocation on 11/17/15. Land acquisition NTP 11/3/15. 6 of 7 properties have been acquired. Public Hearing scheduled for 10/18/16. Received approval for SWM.						On Hold <input type="checkbox"/>				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Old Dominion Linway Birch			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	04/17
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Task Force Recommendations	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>	On Hold <input type="checkbox"/>
124/400-C40011 PPTF01-06200 ST-000003-062	Dranesville \$1,100,000 \$0 PM TDD: Ruffner, Scott PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Frazier, Demond PM CPTED:	Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection	Final construction package sent to UDCD on 7/11/16. Pardon Our Dust Meeting held on 9/22/16.	

Construction

Idylwood Rd. Sidewalk			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	11/16
-----------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Task Force Recommendations	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>	On Hold <input type="checkbox"/>
124/400-C40011 PPTF01-06300 ST-000003-063	Dranesville \$600,000 \$88,000 PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: PM CPTED:	Construct approx 600' of 5' Concrete sidewalk along Idylwood Rd from approx. 600' south of Redd Rd to Redd Road	Construction is substantially complete. Awaiting final inspection.	

Construction

Rt. 123 @ Braddock Rd.			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	11/16
------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

At-Grade Interim Improvements	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>	On Hold <input type="checkbox"/>
124/400-C40011 R12301A-0 2G40-015-000	Braddock Springfield \$4,500,000 (\$1,000,000) PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Kadasi, Mohamed Abdull PM CPTED:	Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.	Construction is 90% complete.	

Construction

Hunter Mill @ Mystic Meadow Roundabout			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	12/16	02/17	03/17	04/17	04/18	04/18
--	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Spot Improvements	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>	On Hold <input type="checkbox"/>
124/400-C40011 RSP101-00700 2G40-028-006	Providence \$2,100,000 \$1,300,000 PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCD: Bashir, Qais PM CPTED:	Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Draft construction package sent to UDCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are underway. Addressing of LDS Bonds & Agreements checklist items and fee payments is underway. VDOT Permit received on 11/15/2016.	

Utility Relocation

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Rt. 123 @ Jermantown Rd.</p> <p>06/10 NA 10/13 05/14 11/15 01/14 11/16 09/14 02/16 NA 03/16 11/16 10/16 12/16 NA 01/17 02/17 03/17 04/17 09/15 03/18</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:</p> <p><u>Project Description</u> Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.</p> <p><u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Second Pre Final plans distributed 9/28/16. Zoning interpretation was received for the proffer RZ-2007-PR-02 (Flint Hill School). Proffer only applies to full buildout condition of Route 123 which is not proposed with this project. 3 of 4 properties acquired.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Spot Improvements 124/400-C40011 Providence RSP101-01400 2G40-028-012 \$1,950,000 \$1,000,000</p>																							
<p>Land Acquisition</p>																							
<p>Old Dominion Dr/ Bellview Rd. (Phase I)</p> <p>09/13 NA 03/14 07/14 04/15 09/15 06/15 08/14 06/14 NA 08/14 01/15 08/14 10/14 NA 07/15 08/15 08/15 08/15 08/15 08/15 12/15</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:</p> <p><u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road</p> <p><u>Monthly Remarks</u> Sight distance improvements complete. Utility pole relocations 35% complete.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Spot Improvements 124/400-C40011 Dranesville RSP101-01500 2G40-028-014 \$825,000 \$425,000</p>																							
<p>Post-Construction</p>																							
<p>3132 Old Keene Mill Road EB @ Greeley Boulevard</p> <p>TBD NA TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: PM CPTED:</p> <p><u>Project Description</u> Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.</p> <p><u>Monthly Remarks</u> Survey letters sent 10/17/16. Initial consultant design proposal received 10/12/16. Consultant is addressing TDD comments.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Bus Stop Improvements 124/400-C40011 Springfield TS-000018-022-03132 TS-000018-022 \$0 \$0</p>																							
<p>Pre-Design</p>																							
<p>Jefferson Manor Improvements Phase IIIA</p> <p>03/15 05/15 02/16 11/16 04/18 03/18 06/18 03/17 06/17 NA 06/17 03/18 03/18 07/18 NA 07/18 09/18 10/18 11/18 02/19 04/19</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED:</p> <p><u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor</p> <p><u>Monthly Remarks</u> Pre-final design is in progress. Draft grading plan reviewed.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p>																							
<p>Jefferson Manor Improvements Phase IIIA 304/300-C30050 Lee 2G25-097-000-0 2G25-097-000 \$2,675,000 \$1,675,000</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase I			06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16
Pedestrian Improvements - Bond Funded 304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Kotter, Wayne PM CPTED:						<u>Project Description</u> Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction is substantially complete 10/16/16. Ribbon cutting Ceremony to be determined.						On Hold <input type="checkbox"/>		
4YP201-PB009-A		\$1,800,000																					
ST-000021-009		\$800,000																					
Construction																							
Beulah Rd. Wlkwy Abbotsford to Clarks Crossing Phase II			08/14	NA	NA	07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements - Bond Funded 304/300-C30050	Hunter Mill		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Kadasi, Mohamed Abdull PM CPTED:						<u>Project Description</u> Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. Project will be explored further in the future to complete the missing link of the trail in this area.						08/16 On Hold <input checked="" type="checkbox"/>		
4YP201-PB009-B		\$700,000																					
ST-000021-009		\$0																					
Land Acquisition																							
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	09/16	TBD	NA	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements - Bond Funded 304/300-C30050	Lee		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiy, Ben PM CPTED:						<u>Project Description</u> Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.						<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design in progress. Installation of piles option selected to resolve slope stability questions and design completed. Third prefinal plan submission on 11/17/2016. Plats received from Survey						On Hold <input type="checkbox"/>		
4YP201-PB023		\$4,000,000																					
ST-000021-023		\$0																					
Land Acquisition																							
Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	11/16	07/14	NA	NA	07/14	12/14	NA	NA	NA	12/16	12/16	01/17	01/17	09/15	04/17
Pedestrian Improvements - Bond Funded 304/300-C30050	Providence		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: PM CPTED:						<u>Project Description</u> Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF						<u>Monthly Remarks</u> Final plans and final quantities have been requested. Preparing VDOT permit package and final construction package for submissions.						On Hold <input type="checkbox"/>		
4YP201-PB038B		\$340,000																					
ST-000021-038		\$0																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	10/16	10/16	10/16	10/16	12/16	06/17
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.						VDOT Permit revision was approved 7/5/16. Final construction package submitted 10/27. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system. Per District supervisors request a pardon our dust meeting to be schedule by UDCD prior to construction.												
4YP201-PB045			PM UTL:	Nguyen, Tan																			
ST-000021-044	\$1,250,000		PM LAD:	Honnick, John																			
	\$360,000		PM UDCD:	Frazier, Demond																			
			PM CPTED:																				
Bid Advertisement																							
Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	12/16
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						Construction NTP issued 11/2/15. Construction is 90% complete. The new ITS cabinet required for this intersection will be provided by VDOT in November 2016.												
4YP201-PB052			PM UTL:	Nguyen, Tan																			
ST-000021-048	\$900,000		PM LAD:	Maggard, Lisa																			
	\$100,000		PM UDCD:	Bashir, Qais																			
			PM CPTED:																				
Construction																							
Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD:	Marsh, Dennis	Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4YP201-PB050						Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.												
4YP201-PB054			PM UTL:	Nguyen, Tan																			
ST-000021-050	\$321,804		PM LAD:	Shubert, Beth																			
	\$0		PM UDCD:	Farsad, Nahid																			
			PM CPTED:																				
Post-Construction																							
Towlston Road Spot Improvement			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	08/16	12/16
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD:	Nabavi, Seyed	Add left turn lane on north bound Towlston Road to westbound Route 7.						Construction 80% complete. VDOT permit revision submitted to VDOT on 11/3/16.												
4YP206-0			PM UTL:	Nguyen, Tan																			
5G25-047-000	\$800,000		PM LAD:	Shubert, Beth																			
	\$50,000		PM UDCD:	McCorkle, Lisa																			
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	12/16
Spot Improvements 304/300-C30050 4YP209-0 5G25-049-000	Springfield \$2,100,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Maggard, Lisa PM UDCCD: Farsad, Nahid PM CPTED:				<u>Project Description</u> Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.			<u>Monthly Remarks</u> Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. NTP issued for Roadway construction 4/1/2016. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 60% complete.													
Construction																							
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000	Braddock \$20,207,489 \$1,000,000		<u>Project Manager/Assignments</u> PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Phase III: Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road. Add a dedicated westbound right turn lane from Stevenson Drive to Wanles Mill Road			<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction NTP issued on 8/18/15. Construction is 45% complete.													
Construction																							
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	03/17
Cinder Bed Road Improvements 304/300-C30050 4YP214-0 5G25-054-000	Mount Vernon \$5,600,000 (\$789,296)		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Installing box culvert and base for realigned roadway. Construction 45%			<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Installing box culvert and base for realigned roadway. Construction 55% complete.													
Construction																							
NA			03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
Wiehle Ave.Phase II 304/300-C30050 5G25-028-000-A-0 5G25-028-000	Hunter Mill Dranesville \$1,082,200 \$25,000		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCCD: McCorkle, Lisa PM CPTED:				<u>Project Description</u> Four lane road from Fairfax County Parkway to Reston Avenue.			<u>Monthly Remarks</u> Street acceptance process underway. NTP issued 3/15/16. Construction is 85% complete. Project completion date adjusted in October 2016 to allow additional time to complete construction.													
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
--	--	--	----	-------	-------	----	-------	----	----	-------	-------	----	----	-------	----	----	----	-------	-------	-------	-------	-------	-------

Wiehle Ave.Phase III			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Vanzandt, Mark				Four lane road from Dranesville Road to Fairfax County Parkway.				Street acceptance process underway. NTP issued 3/15/16. Construction is 85% complete. Contract completion date adjusted in October 2016 to allow additional time for the contractor to complete construction.										
5G25-028-000-B-0			PM UTL:																		
5G25-028-000		\$1,082,200	PM LAD:																		
		\$25,000	PM UDCCD: Farsad, Nahid																		
			PM CPTED:																		

Post-Construction

Braddock Rd./Roberts Road NB Right Turn Lane			01/16	09/16	03/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Roberson, Jeanmarie				Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.				TPP ID#B258. Preliminary plans distributed on 9/8/2016.										
5G25-059-002-0			PM UTL: Nguyen, Tan																		
5G25-059-002		\$850,000	PM LAD:																		
		\$0	PM UDCCD:																		
			PM CPTED:																		

Design

North Chambliss St./Beauregard St.			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----	-----

Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Nabavi, Seyed				Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beauregard Street at existing signal opposite Shopping Center Parking Lot Entrance.				Six Year Plan ID#B261. Pre-Scoping received 5/6/16. CEPTED Traffic analysis documentation coordinated with VDOT on 10/27/16. Survey is complete. Contract negotiations in progress.										
5G25-059-003-0			PM UTL: Nguyen, Tan																		
5G25-059-003		\$1,100,000	PM LAD:																		
		\$100,000	PM UDCCD:																		
			PM CPTED: Chellappa, Smitha																		

Survey

Lorton Rd./Lorton Market St.. WB Left Turn Lanes			11/15	01/16	NA	04/16	11/16	11/16	12/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	01/17	01/17	01/17	04/17	04/17
---	--	--	-------	-------	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Marsh, Dennis				Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.				TPP ID#B266. Pre-final design is in progress. 2nd pre-final design plans submitted 10/13/16.										
5G25-059-004-0			PM UTL: Nguyen, Tan																		
5G25-059-004		\$300,000	PM LAD:																		
		\$0	PM UDCCD:																		
			PM CPTED: Aguayo, Vanessa																		

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Silverbrook Rd./Southrun Rd. EB Left Turn Lane			03/16	NA	10/16	01/17	04/18	06/18	06/18	03/17	05/17	NA	06/17	12/17	01/18	03/18	NA	08/18	08/18	08/18	08/18	05/19	05/19	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.						TPP ID#B267. Intermediate design is in progress. Intermediate design plan submitted to VDOT for review on 10/6/16.									
5G25-059-005-0			PM UTL:																					
5G25-059-005		\$1,252,600	PM LAD:																					
		\$52,600	PM UDCD:																					
			PM CPTED:																					
Design																								
Old Courthouse Rd./Besley Rd. Realignment			07/15	11/16	06/17	12/17	10/18	03/19	03/19	02/18	05/18	NA	06/18	02/19	03/19	07/19	NA	05/19	07/19	08/19	09/19	11/20	11/20	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						Preliminary design is in progress. Comments on advance preliminary plans and H&H report submitted on 11/9/16.									
5G25-059-007-0			PM UTL:																					
5G25-059-007		\$8,000,000	PM LAD:																					
		\$4,700,000	PM UDCD:																					
			PM CPTED:																					
Design																								
Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement			08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	03/17	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						TPP ID # B271 - Construction 90% complete.									
5G25-060-003-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-003		\$475,000	PM LAD: Lefcourt, Eric																					
		\$0	PM UDCD:																					
			PM CPTED:																					
Construction																								
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	12/16	11/17	02/18	02/18	02/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						TPP ID#B272. Pre-final design is in progress. Comments from HOA meetings are being incorporated into design.									
5G25-060-004-0			PM UTL:																					
5G25-060-004		\$1,275,000	PM LAD: Shubert, Beth																					
		\$975,000	PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Highland St/Backlick Rd./Amherst Ave Ped Intersection Improvement			08/13	NA	04/14	09/14	02/16	07/15	04/16	01/15	NA	NA	03/15	10/15	NA	NA	NA	05/16	06/16	06/16	06/16	09/16	11/16
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Install sidewalk, crosswalks, and update pedestrian ramps at intersection.						TPP ID#B273. Construction NTP issued on 6/27/16. Construction is 80% complete.								
5G25-060-005-0			PM UTL: Nguyen, Tan																				
5G25-060-005		\$425,000	PM LAD: Shubert, Beth																				
		\$95,000	PM UDCCD: Stevens, Michael																				
			PM CPTED:																				
Construction																							
Columbia Pike/Gallows Rd. Ped Intersection Imp			08/15	11/15	03/16	11/16	03/17	05/17	09/17	11/16	NA	NA	12/16	07/17	NA	NA	NA	09/17	09/17	09/17	09/17	12/17	12/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						TPP ID#B277. Pre-final design in progress. Project is to be constructed by VDOT Signal Rebuild Program. Signal re-build meeting was held on 8/18/16. Project plats received 11/10 and are under review.								
5G25-060-009-0		\$451,000	PM UTL: Nguyen, Tan																				
5G25-060-009		\$251,000	PM LAD: Alcon, Kelly																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.						TPP ID#B278. Pre-final design in progress.								
5G25-060-010-0		\$612,000	PM UTL: Nguyen, Tan																				
5G25-060-010		\$412,000	PM LAD: Glass, Lisa																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	03/17	07/18	09/18	09/18	06/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Conley, Tim						Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hooes Road, including ped signals and crosswalk on Hooes Rd.						TPP ID#B279. Pre-Final design is in progress. No test holes needed.								
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																				
5G25-060-011		\$850,000	PM LAD: Alcon, Kelly																				
		\$650,000	PM UDCCD:																				
			PM CPTED: Aguayo, Vanessa																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing			09/15	01/16	08/16	12/16	09/17	12/17	11/17	03/17	TBD	NA	04/17	10/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	07/18	07/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Madhusudhan, Galappa			Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.				TPP ID# B283 Prefinal design is in progress. Stormdrain video inspection received 4/26/16. NTP issued for pavement cores on 4/29/16. Addressing comments from VDOT.												
5G25-060-014-0			PM UTL:																				
5G25-060-014	\$150,000		PM LAD:	Alcon, Kelly																			
	\$50,000		PM UDCC:																				
			PM CPTED:																				
Design																							
Dolley Madison Sidewalk - Chain Br Rd. area			10/15	NA	04/16	09/16	11/17	01/18	02/18	12/16	TBD	NA	12/16	07/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Zahirieh, Shahla			Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.				TPP ID#B291 Pre-final design plans were distributed on 9/26/2016. Review comments on 11/2/2016. Plats were requested on 9/26/2016. Plats received on 11/1/2016. Drainage report submitted to LDS on 10/4/2016. LDS review comments on 10/18/2016.												
5G25-060-015-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-015	\$375,000		PM LAD:	Foley, Richard																			
	\$75,000		PM UDCC:																				
			PM CPTED:	Lind, Adam																			
Design																							
Dolley Madison Sidewalk - Old Dominion - Beverly Ave			10/15	NA	04/16	09/16	11/17	01/18	02/18	12/16	TBD	NA	12/16	07/17	TBD	TBD	NA	04/18	05/18	06/18	07/18	12/18	01/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Zahirieh, Shahla			Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.				TPP ID#B291 Pre-final design plans were distributed on 9/26/2016. Review comments on 11/2/2016. Plats were requested on 9/26/2016. Plats received on 11/1/2016. Drainage report submitted to LDS on 10/4/2016. LDS review comments on 10/18/2016.												
5G25-060-016-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-016	\$575,000		PM LAD:	Foley, Richard																			
	\$175,000		PM UDCC:																				
			PM CPTED:																				
Design																							
Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Ct			01/16	NA	05/16	08/16	11/16	06/17	06/17	09/16	NA	NA	09/16	05/17	NA	NA	NA	08/17	09/17	09/17	09/17	12/17	12/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Hojatzadeh, Max			Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle				TPP ID#B295. Pre-final design is in progress. Pre-Final plan submitted for review on 8/1/16. SWM has been approved. Pre-Final design comments received and final design is proceeding. NTP with land acquisition issue on 9/8/16. 0 of 1 easement have been acquired.												
5G25-060-017-0			PM UTL:																				
5G25-060-017	\$250,000		PM LAD:	Delli Carpini, Angelica																			
	(\$50,000)		PM UDCC:																				
			PM CPTED:																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	06/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Conley, Tim			Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.				TPP ID#B297. Pre-Final design is in progress. Preparation of waiver underway to request curb-abutted sidewalk, per request from Supervisor's office.												
5G25-060-018-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-018		\$400,000	PM LAD:	Foley, Richard																			
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	02/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Turner, Latesa			Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.				TPP ID#090. Preliminary design is in progress. Preliminary plans submitted for review on 10/11/16.												
5G25-060-020-0			PM UTL:																				
5G25-060-020		\$1,000,000	PM LAD:																				
		(\$100,000)	PM UDCD:																				
			PM CPTED:	Harrell, William																			
Design																							
Braddock Rd. Walkway - Calbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	04/18	07/18	07/18	09/17	TBD	NA	10/17	05/18	TBD	TBD	NA	10/18	TBD	TBD	TBD	05/19	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:	Dresser, John			Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Calbern Dr. to Clubside Lane.				TPP ID#095. Intermediate design is in progress.												
5G25-060-022-0			PM UTL:	Nguyen, Tan																			
5G25-060-022		\$735,500	PM LAD:																				
		\$385,500	PM UDCD:																				
			PM CPTED:	Harrell, William																			
Design																							
Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts			12/15	01/16	04/16	09/16	04/18	06/18	06/18	03/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Moreland, Ken			Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.				TPP ID#113. Second Pre-Final plans is in progress. Test holes report received 10/26/16 and is being incorporated into plans.												
5G25-060-024-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-024		\$800,000	PM LAD:	Delli Carpini, Angelica																			
		\$100,000	PM UDCD:																				
			PM CPTED:	Harrell, William																			
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	08/17	09/17	09/17	12/16	NA	NA	01/17	08/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad					1250 (ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.					TPP ID#116. 2nd Prefinal Plan is in progress.										
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026	\$600,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCD: Bashir, Qais																				
			PM CPTED:																				
Design																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	05/18	09/17	06/18	04/17	TBD	NA	07/17	01/18	TBD	TBD	NA	08/18	08/18	08/18	08/18	07/18	03/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Ruffner, Scott					Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.					TPP ID#119 - Pre-Final design is in progress. Additional utility test hole information ordered on 10/28/16. Design contract amendment is in progress to do pavement cores along Fleet Drive.										
5G25-060-027-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-027	\$2,200,000		PM LAD: Kresge, Carol																				
	\$1,400,000		PM UDCD:																				
			PM CPTED: Harrell, William																				
Design																							
Glen Forest Dr. Walkway - Rte7 Retail - Glen Forest ES			03/15	05/15	10/15	09/16	12/17	01/17	01/18	01/17	05/17	NA	05/17	11/17	TBD	TBD	NA	03/18	04/18	04/18	04/18	11/17	09/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mason		PM TDD: Ruffner, Scott					Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.					TPP ID#128. Pre-final design is in progress. Pre-Final design plans submitted for review and comment on 9/28/16. Utility test hole information requested on 10/4/16. Base plats requested on 10/31/16.										
5G25-060-028-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-028	\$950,000		PM LAD: Glass, Lisa																				
	(\$250,000)		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
Gunston Cove Walkway - Cranford St. - Amsterdam St			04/16	06/16	11/16	04/17	04/18	06/18	06/18	07/17	TBD	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa					Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two exsiting trails.					TPP ID#131. Intermediate design is in progress.										
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-029	\$628,500		PM LAD:																				
	\$128,500		PM UDCD:																				
			PM CPTED: Miller, Douglas																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	11/16	03/17	03/17	07/17	12/16	TBD	NA	01/17	07/17	08/17	12/17	NA	09/17	10/17	11/17	12/17	12/17	05/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Springfield
5G25-060-030-0
5G25-060-030 \$1,000,000 (\$200,000)

Project Manager/Assignments
 PM TDD: Conley, Tim
 PM UTL: Nguyen, Tan
 PM LAD: Foley, Richard
 PM UDCCD:
 PM CPTED:

Project Description
 Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.

Monthly Remarks
TPP ID#144. Pre-final design is in progress. Advance copy of Pre-Final design received on 9/21/16. Citizens Information Meeting held on 6/8/16. Project schedule adjusted to complete drainage report revisions.

On Hold

Design

Medford Dr.Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	11/16	01/17	01/17	03/16	NA	NA	05/16	12/16	01/17	05/17	NA	02/17	03/17	04/17	05/17	12/17	12/17
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Mason
5G25-060-031-0
5G25-060-031 \$975,000 \$575,000

Project Manager/Assignments
 PM TDD: Conley, Tim
 PM UTL: Nguyen, Tan
 PM LAD: Delli Carpini, Angelica
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.

Monthly Remarks
TPP ID#151. Final design is in progress. Citizens Information Meeting held on 10/13/16. Land acquisition NTP issued on 5/31/16. 4 of 6 properties have been acquired. Coordinating with FCPS to include in design curb ramps between project tie-in and high school. Supplemental survey received on 10/31/16.

On Hold

Land Acquisition

Post Forest Dr.Walkway - Legato Rd. - west to existing			09/16	11/16	03/17	09/17	01/19	03/19	03/19	01/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Springfield
5G25-060-032-0
5G25-060-032 \$675,000 \$375,000

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Nguyen, Tan
 PM LAD:
 PM UDCCD:
 PM CPTED: Harrell, William

Project Description
 Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.

Monthly Remarks
TPP ID#163. Preliminary Design is in progress.

On Hold

Design

Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy			07/16	NA	10/16	02/17	07/17	09/17	09/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014
304/300-C30050 Braddock
5G25-060-033-0
5G25-060-033 \$825,000 \$225,000

Project Manager/Assignments
 PM TDD: Turner, Latesa
 PM UTL: Nguyen, Tan
 PM LAD: Foley, Richard
 PM UDCCD:
 PM CPTED: Harrell, William

Project Description
 Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.

Monthly Remarks
TPP ID#164. Intermediate design is in progress. Intermediate design plans received 10/11/16 and were distributed for review on 10/12/16.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Quander Ave Walkway - West Potomac HS - Quandor ES			06/16	07/16	04/17	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct approx. 1,800 feet of conc. sidewalk along west side of Quandor Road from Stokes Lane to Emmett Dr.				Intermediate Design in progress. Additional survey was received from land survey branch on 10/5/16.												
5G25-060-034-0			PM UTL:																				
5G25-060-034		\$1,425,000	PM LAD:																				
		\$125,000	PM UDCCD:																				
			PM CPTED:																				
Design																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Marsh, Dennis				Construct approx. 900' of 8' conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.				TPP ID#167. Intermediate design is in progress. Utility designation has been requested. Scoped changed to a 8' curb abutted sidewalk following a meeting on 10/20/16.												
5G25-060-036-0			PM UTL: Nguyen, Tan																				
5G25-060-036		\$1,100,000	PM LAD:																				
		\$300,000	PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr			03/15	06/15	07/15	12/15	08/16	10/16	08/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	10/16	10/16	10/16	10/16	08/17	05/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD: Beall, James				340 feet of 6- foot walkway along west side of Rugby Road between Misty Creek Lane and Alder Woods Drive				Construction NTP issued 10/31/16. Estimated completion date is 5/31/17.												
5G25-060-037-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-037		\$400,000	PM LAD: Anthony, Curtis																				
		\$100,000	PM UDCCD:																				
			PM CPTED:																				
Construction																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: El Kaissi, Mohamad				Design of 890 feet long, sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue.				TPP ID#169. Survey is in progress. Schedule will be determined once survey is received.												
5G25-060-038-0			PM UTL: Nguyen, Tan																				
5G25-060-038		\$900,000	PM LAD:																				
		(\$700,000)	PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Hunter Mill</p> <p>5G25-060-039-0 \$3,200,000 (\$450,000)</p> <p>5G25-060-039</p> <p>Pre-Design</p>																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Hojatzadeh, Max						Construct conc. sidewalk and fill in missing links along South Lakes Drive from Greenskeepers Court to Sunrise Valley Drive. Section 1 from Greenskeepers to Soapstone and Section 3 from Whisperwood Glen Rd to						<p>TPP ID#175. Pre-Scoping document received from CPTED 10/5/16. Project initiation underway.</p> <p>On Hold <input type="checkbox"/></p>								
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
<p>Great Falls St. Walkway - I-66 - North West St</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Dranesville</p> <p>5G25-060-042-0 \$2,000,000 \$800,000</p> <p>5G25-060-042</p> <p>Design</p>																							
			10/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	04/17	12/17	12/17	03/18	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Beall, James						Construct approx. 1,400 LF of sidewalk/curb and gutter along the east side of Great Falls St. from North West St. to Osborn St.						<p>TPP ID#202. Proceeding to pre final plans with sidewalk on east side of Great Falls Street. Pre-final plan due January 2017.</p> <p>On Hold <input type="checkbox"/></p>								
			PM UTL:																				
			PM LAD: Cate, Dennis																				
			PM UDCD:																				
			PM CPTED:																				
<p>Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Mason</p> <p>5G25-060-045-0 \$1,850,000 \$750,000</p> <p>5G25-060-045</p> <p>Pre-Design</p>																							
			06/16	08/16	12/16	04/17	05/18	03/18	03/18	06/17	TBD	NA	07/17	02/18	03/18	09/18	NA	07/18	08/18	09/18	10/18	08/19	08/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Lauretti, Francesco						Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor.						<p>TPP ID#235. Intermediate design is in progress. NTP to design authorized on 6/16/16.</p> <p>On Hold <input type="checkbox"/></p>								
			PM UTL:																				
			PM LAD:																				
			PM UDCD:																				
			PM CPTED: Harrell, William																				
<p>Backlick Rd. Hawk & SW - Lynnbrook ES</p> <p>Pedestrian Improvements 2014</p> <p>304/300-C30050 Lee</p> <p>5G25-060-047-0 \$125,000 (\$375,000)</p> <p>5G25-060-047</p> <p>Construction</p>																							
			NA	NA	TBD	TBD	06/15	TBD	TBD	TBD	TBD	NA	06/15	01/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	11/15	08/16
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD:						High Intensity Activated Crosswalk Beacon and approx. 500' of sidewalk in front of Lynnbrook Elementary School.						<p>TPP ID#308. This project delays funding for project ID#89 Backlick Road Sidewalk - south of Barta. VDOT design/Build HAWK Signal and crosswalks under UPC 106498. County completed sidewalk construction 7/28/15. Construction for signal and crosswalk substantially complete 8/25/16. Dedication ceremony held 8/30/16. County will conduct (video) data collection in mid-October.</p> <p>On Hold <input type="checkbox"/></p>								
			PM UTL:																				
			PM LAD:																				
			PM UDCD: Cutler, Tom																				
			PM CPTED: Harrell, William																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01011-Richmond Hwy. SB @ Holley Hill Rd.			10/15	04/16	NA	NA	07/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	12/16	01/17	02/17	03/17	09/18	08/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				Final design plan received 7/6/16. Plans were reviewed and returned with comments 7/7/16. Schedule was adjusted since no ROW is required. Draft construction package sent to UDCD 10/24/16.												
5G25-061-003-0			PM UTL:																				
5G25-061-003		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	02/17	TBD	NA	02/17	09/17	TBD	TBD	TBD	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.												
5G25-061-004-0			PM UTL:																				
5G25-061-004		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	09/16	10/16	12/17	12/17	NA	NA	NA	NA	NA	NA	NA	NA	02/17	03/17	04/18	05/17	09/18	08/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Schedule was adjusted since no ROW is required. Draft construction package being prepared. Draft construction package sent to UDCD 10/24/16.												
5G25-061-005-0			PM UTL:																				
5G25-061-005		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01001-Richmond Hwy. SB @ Huntington Avenue			10/15	04/16	07/16	09/16	10/17	12/17	12/17	02/17	NA	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats requested 10/25/16.												
5G25-061-006-0			PM UTL:																				
5G25-061-006		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01002-Richmond Hwy. SB/Belle Haven Towers			10/15	04/16	07/16	09/16	10/17	12/17	12/16	NA	NA	NA	NA	NA	NA	NA	NA	02/17	03/18	04/17	05/17	09/18	09/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Schedule adjusted due to the elimination of a retaining wall, other comments Being addressed.												
5G25-061-007-0			PM UTL:																				
5G25-061-007		\$0	PM LAD:																				
		(\$60,000)	PM UDCCD:																				
			PM CPTED:																				
Design																							
01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. LAD comments received 11/14/2016 and are being addressed.												
5G25-061-008-0			PM UTL:																				
5G25-061-008		\$0	PM LAD:																				
		(\$60,000)	PM UDCCD:																				
			PM CPTED:																				
Design																							
01043-Richmond Hwy. SB @ Armisted Rd. EB			01/14	NA	10/15	NA	11/16	10/15	01/17	NA	NA	NA	NA	NA	NA	NA	NA	12/17	02/17	03/17	04/17	06/16	06/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install REX bus shelter, loading pad, bike rack and trash can.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Draft construction package submitted to UDCCD 8/30/16.												
5G25-061-009-0			PM UTL:																				
5G25-061-009		\$0	PM LAD:																				
		(\$60,000)	PM UDCCD:																				
			PM CPTED:																				
Design																							
01045-Richmond Hwy. SB @ Dutchman Dr.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken				Install bus shelter.				The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plans are being revised to eliminate retaining wall.												
5G25-061-010-0			PM UTL:																				
5G25-061-010		\$0	PM LAD:																				
		(\$60,000)	PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01046-Richmond Hwy. SB @ Fern Edge Ln.			10/15	04/16	NA	NA	06/16	12/17	11/16	NA	NA	NA	NA	NA	NA	NA	NA	01/17	02/17	03/17	04/17	09/18	08/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						Final design plan received 6/27/16. Plans were reviewed and returned with comments 6/30/16. Draft construction package being prepared.								
5G25-061-011-0			PM UTL:																				
5G25-061-011		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01048-Richmond Hwy. NB @ Fern Edge Ln.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	02/17	NA	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. Plats are being prepared.								
5G25-061-012-0			PM UTL:																				
5G25-061-012		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	09/16	10/17	12/17	12/17	02/17	NA	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16.Plans were reviewed and returned with comments 9/15/16.								
5G25-061-013-0			PM UTL:																				
5G25-061-013		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	09/16	10/17	12/17	12/17	12/16	TBD	NA	02/17	09/17	TBD	TBD	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Moreland, Ken						Install bus shelter.						The new Tolar Bus Shelter details are being incorporated into plans. Final design plans received 8/1/2016. Plans were reviewed and returned with comments 8/10/16. LAD comments received 11/14/2016 and are being addressed.								
5G25-061-015-0			PM UTL:																				
5G25-061-015		\$0	PM LAD:																				
		(\$60,000)	PM UDCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

01085-Richmond Hwy. NB @ Russell Rd. 10/15 04/16 NA NA 07/16 12/17 11/16 NA TBD NA NA NA NA NA 01/17 02/17 03/17 04/17 09/18 08/17

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-016-0
5G25-061-016 \$0 (\$60,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Final design is in progress. Final design plan received 7/18/2016. Final plan reviewed and returned with comments 7/25/2016. Draft construction package being prepared.

On Hold

Design

01086-Richmond Hwy. NB near Martha St. 10/15 04/16 NA NA 07/16 12/17 11/16 NA NA NA NA NA NA NA 01/17 02/17 03/17 04/17 09/18 08/17

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-017-0
5G25-061-017 \$0 (\$60,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Final design is in progress. Final design plan received 7/1/16. Final plan reviewed and returned with comments 7/6/16. Draft construction package being prepared.

On Hold

Design

01087-Richmond Hwy. NB @ Shannons Green W 10/15 04/16 07/16 09/16 10/17 12/17 12/17 02/17 NA NA 02/17 09/17 TBD TBD NA 01/18 02/18 03/18 04/18 09/18 09/18

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-018-0
5G25-061-018 \$0 (\$60,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Final design is in progress. Final design plan received 8/1/2016. Final plans reviewed and returned with comments 8/10/2016.

On Hold

Design

01094-Richmond Hwy. NB @ Fordson Rd. 10/15 04/16 NA NA 07/16 12/17 11/16 NA NA NA NA NA NA NA 01/17 02/17 03/17 04/17 09/18 08/17

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-019-0
5G25-061-019 \$0 (\$60,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Final design is in progress. Final revised design plan received 7/25/16 and is being reviewed. Final design plan reviewed and returned with comments 7/27/2016. Draft construction package being prepared.

On Hold

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

01099-Richmond Hwy. NB @ Collard St. 10/15 04/16 NA NA 07/16 12/17 11/16 NA NA NA NA NA NA NA NA TBD 01/17 02/17 03/17 04/17 09/18 08/17

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-020-0
5G25-061-020 \$0
 (\$60,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Schedule was adjusted since no ROW is required. Revised plan received 7/25/2016 and returned with comments 7/27/2016. Revised plans received 8/30/16 and are being reviewed. Draft construction package being prepared.

On Hold

Design

01107-Richmond Hwy. NB near Mt.Eagle Dr. 10/15 04/16 07/16 09/16 10/17 12/17 12/17 02/17 NA NA 02/17 09/17 TBD TBD TBD 01/18 02/18 03/18 04/18 09/18 09/18

RHPTI Ped Improvements 2014
304/300-C30050 Mount Vernon
5G25-061-021-0
5G25-061-021 \$0
 (\$60,000)

Project Manager/Assignments
 PM TDD: Moreland, Ken
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description
 Install bus shelter.

Monthly Remarks
 Conceptual plan received 4/19/16. Reviewed and returned with comments 4/27/16. Consultant is incorporating new Tolar Bus Shelter details into plans. Plan received 8/2/2016, reviewed and returned with comments 9/20/2016.

On Hold

Design

Sunset Hills Rd. - Old Reston Avenue TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-003-0
5G25-062-003 \$850,000
 \$600,000

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description

Monthly Remarks
TPP ID# 189.07 RMAG Phase II ID #7 Pre-scoping document rec'd from CPTED 11/15/16. Project initiation underway.

On Hold

Pre-Design

Reston Pkwy - DTR EB Off/On Ramps TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD

RMAG Phase II 2014
304/300-C30050 Hunter Mill
5G25-062-008-0
5G25-062-008 \$1,300,000
 \$800,000

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL:
 PM LAD:
 PM UDCD:
 PM CPTED:

Project Description

Monthly Remarks
TPP ID# 189.08 RMAG Phase II ID# 8 Pre-Scoping rec'd from CPTED 11/15/16. Project initiation underway.

On Hold

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station			10/16	12/16	04/17	08/17	08/18	11/18	11/18	11/17	01/18	NA	01/18	08/18	08/18	11/18	NA	02/19	NA	NA	03/19	07/19	07/19	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.						TPP ID#189.12 RMAG ID#40. Survey is in progress.									
5G25-062-012-0			PM UTL: Nguyen, Tan																					
5G25-062-012	\$400,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
Town Ctr Pkwy - W&OD Trail			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050			PM TDD: Zahirieh, Shahla						Construction of a 10 FT shared use path from the existing sidewalk along Town Center Parkway to the existing Washington & Old Dominion Trail.						TPP ID#189.14 - Project initiation.									
5G25-062-013-0			PM UTL:																					
5G25-062-013	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk						Six Year Plan ID#B285. Pre-Scoping document rec'd from CPTED on 8/23/16. Project initiation underway.									
5G25-063-002-0			PM UTL:																					
5G25-063-002	\$450,000		PM LAD:																					
	\$320,000		PM UDCD:																					
			PM CPTED:																					
Pre-Design																								
West Ox Rd. Trail - Penderbrook Rd. - Route 50			09/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Sully		PM TDD: Tsybin, Alexander						6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50. Approx. 1400 LF						TPP ID#B300. Task order signed 8/29/16. NTP issued 9/21/16. Schedule to be provided once survey is completed.									
5G25-063-005-0			PM UTL: Nguyen, Tan																					
5G25-063-005	\$1,100,000		PM LAD:																					
	\$105,000		PM UDCD:																					
			PM CPTED:																					
Pre-Design																								

Project Name		Nov 2016																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #							Permit Submission																
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES		07/13	11/13	05/14	05/15	08/16	06/15	02/17	09/15	NA	NA	09/15	01/17	01/16	08/16	NA	03/17	04/17	04/17	04/17	07/17	08/17	
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050 Dranesville		PM TDD: Hojatzadeh, Max					Install 800LF of sidewalk, curb & gutter, and update ramps.					On Hold <input type="checkbox"/>											
ST-000036-002-0		PM UTL: Nguyen, Tan										TPP ID# B293. Additional project funds provided. Project number changed from 4YP302-PB05 (2G40-053-005). LAD NTP issued 9/11/15. 7 of 9 properties have been acquired. Final design complete. Received approval for SWM. Public Hearing schedule for 12/6/16. Schedule adjusted in June due to delay land acquisition process.											
ST-000036-002 \$415,000		PM LAD: Shubert, Beth																					
\$290,000		PM UDCD: Carlin, Craig																					
		PM CPTED:																					
Land Acquisition																							
North West St. Sidewalk - Great Falls St. - Brilyn Place		09/15	12/15	04/16	02/17	05/18	TBD	07/18	09/17	09/17	TBD	09/17	04/18	04/18	09/18	NA	08/18	TBD	TBD	10/18	TBD	02/19	
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050 Dranesville		PM TDD: Beall, James					Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place					On Hold <input type="checkbox"/>											
ST-000036-003-0		PM UTL:										TPP ID#B294. Initiating Pre-final plan design. Received City of Falls Church comments on preliminary plan. Meeting with City of Falls Church held on 11/16/16 to discuss comments. Additional survey required for intersection design to be complete late November. City conducted meeting with City residents for intersection portion of project on 11/03/16. At City's request, proposed signal and intersection work within City has been included with County project with City funding. This will enhance pedestrian safety and mobility beyond what could be provided by the County project alone.											
ST-000036-003 \$600,000		PM LAD: Glass, Lisa																					
\$300,000		PM UDCD:																					
		PM CPTED:																					
Design																							
Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr		08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16	04/17	
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050 Lee		PM TDD: Lauretti, Francesco					Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.					On Hold <input type="checkbox"/>											
ST-000036-004-0		PM UTL: Nguyen, Tan										TPP ID#B296. Authorized for construction 9/9/16.											
ST-000036-004 \$1,150,000		PM LAD: Kresge, Carol																					
\$675,000		PM UDCD: Bashir, Qais																					
		PM CPTED:																					
Construction																							
Silverbrook Rd. @ Monacan Rd. Walkway		11/15	NA	05/16	10/16	05/17	01/18	01/18	02/17	03/17	NA	04/17	12/17	TBD	TBD	NA	TBD	03/18	04/18	06/18	12/18	12/18	
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>											
304/300-C30050 Mount Vernon		PM TDD: El Kaissi, Mohamad					Trail and sidewalk connections along Silverbrook Road at Monacan Road.					On Hold <input type="checkbox"/>											
ST-000036-005-0		PM UTL: Nguyen, Tan										TPP ID#B298. Preliminary design plans were submitted to VDOT on October 12, 2016.											
ST-000036-005 \$551,000		PM LAD: Delli Carpini, Angelica																					
(\$1,749,000)		PM UDCD:																					
		PM CPTED:																					
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	04/17	02/17	10/17	08/16	11/16	NA	12/16	06/17	06/17	10/17	NA	11/17	12/17	01/18	02/18	12/17	08/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa				667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.				TPP ID#100. Final design in progress. SWM approval received from LDS 9/20/16. SWDE received 9/27/16. Revised proposal from consultant for additional work was approved on 10/3/16. Designations for septic fields received from So-Deep 10/21/16. Meeting held with Fairfax County Health Dept. 11/7/16 to address/resolve septic field issues. N.T.P issued to ECS 11/3/16 for geotechnical engineering and testing services. Schedule adjusted due to unknwn septic issues and plat changes.												
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-006		\$1,450,000 \$650,000	PM LAD: Baker, Lisa																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Design																							
Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	11/16	05/17	11/17	07/18	07/18	08/17	09/17	NA	10/17	05/18	TBD	TBD	NA	08/18	09/18	10/18	11/18	03/19	03/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad				Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.				TPP ID#108. Advanced Intermediate design Plans were received on 11/4/2016.												
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007		\$300,000 \$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Fort Hunt Rd. Walkway - Belle View Blvd. - Belle View ES			02/15	03/15	06/15	09/15	12/15	08/16	06/16	12/15	NA	NA	01/16	05/16	NA	NA	NA	08/16	08/16	08/16	09/16	01/17	02/17
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian facility on the east of Fort Hunt Road. The improvements will provide a 10' Shared Use Path, bus pad and ADA ramps.				TPP ID#120 - Construction 5% complete												
ST-000036-008-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-008		\$625,000 \$225,000	PM LAD: Kresge, Carol																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
Construction																							
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	12/16	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis				Construct 10' wide and variable width sidewalk and complete missing links along north side of Fox Mill Road from Fairfax County Parkway to Reston Parkway. Approx. length 4,780 ft				TPP ID#121 Concept design in progress.												
ST-000036-009-0			PM UTL: Nguyen, Tan																				
ST-000036-009		\$3,800,000 \$1,400,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa					Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.					On Hold <input type="checkbox"/>										
ST-000036-010-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-010		\$925,000 \$525,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	02/17	09/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa					Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.					On Hold <input type="checkbox"/>										
ST-000036-011-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-011		\$1,750,000 \$250,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Tsybin, Alexander					Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.					On Hold <input type="checkbox"/>										
ST-000036-014-0			PM UTL: Nguyen, Tan																				
ST-000036-014		\$1,732,500 (\$367,500)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

Design

Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	11/16	07/17	08/18	09/18	12/18	11/17	09/17	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla					Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.					On Hold <input type="checkbox"/>										
ST-000036-016-0			PM UTL:																				
ST-000036-016		\$1,200,000 (\$900,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	01/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Lee		PM TDD: Tsybin, Alexander					Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps					TPP ID#180C. Preliminary design completed. Advance copy of intermediate design package was reviewed with consultant on 10/27/16.										
ST-000036-018-0		\$0	PM UTL: Nguyen, Tan																				
ST-000036-018		\$0	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Burke VRE Connector Ph IV			02/16	07/16	10/16	03/17	05/18	08/18	08/18	08/17	06/17	NA	08/17	03/18	03/18	08/18	NA	09/18	12/18	01/19	01/19	11/19	11/19
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Ruffner, Scott					Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.					TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Intermediate plans received on 10/27/16 and are under review.										
ST-000037-003-0		\$1,200,000	PM UTL:																				
ST-000037-003		\$0	PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							
Route 50 Trail			10/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
County-Maintained Bike/Trail Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Springfield		PM TDD: Turner, Latesa					Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.					TPP ID#B303. Survey is underway. Survey notices were mailed on 9/30/16. Task Order contract approved on 10/11/16 and NTP issued to the Consultant on 10/12/16.										
ST-000037-005-0		\$1,000,000	PM UTL:																				
ST-000037-005		(\$400,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Survey																							
Lorton Arts Access Road			02/16	NA	NA	03/17	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed					Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.					TPP ID#B303. First LDS plans (pre-final) submitted on 11/10/16. Architectural Review Board approved project on 9/8/16.										
TS-000020-001-0		\$1,800,000	PM UTL:																				
TS-000020-001		\$600,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				
Design																							

