



County of Fairfax, Virginia

MEMORANDUM

DATE: June 16, 2017

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the June 2017 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Mark Canale, BRAC Coordinator
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Karyn Moreland, Section Chief, Capital Projects, CPTED
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Andrew Kolaitis, Right-of-Way Project Coordinator, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Transportation Planner IV, CPTED
Bill Harrell, Sr. Transportation Planner IV, CPTED
Sung S. Shin, Transportation Planner IV, CPTED
Adam Lind, Bicycle Program Coordinator, CPTED
Rick Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Jeffrey Hermann, Transportation Planner III, TPD
Ajmal Hamidi, Transportation Planner, TPD
Mike Lake, Transportation Planner II, CFD

Transportation Design Division Monthly Projects Status Report

June 16, 2017

Page 2 of 4

Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Chris Barksdale, Project Manager, TDD
Tim Conley, Project Manager, TDD
John Dresser, Sr. Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Erving Olivas Alvarez, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Scott Ruffner, Sr. Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Brad Melton, Director, Wastewater Design and Construction Division
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Bill Schell, Chief, Transportation Branch, MSMD
Demond Frazier, Engineer IV, UDCD
Lisa McCorkle, Engineer IV, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Frank Roberts, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Amy Konigsburg, Chief, Administrative Support Branch, Capital Facilities
Dennis Cate, Project Coordinator, LAD
Rich Finnell, Project Coordinator, LAD
John Honnick, Senior Property Analyst, LAD
Eric Lefcourt, Sr. Right-of-Way Agent, LAD
Lisa Baker, Right-of-Way Agent, LAD
Lisa Glass, Right-of-Way Agent, LAD
Carol Kresge, Right-of-Way Agent, LAD
Beth Shubert, Right-of-Way Agent, LAD

Transportation Design Division Monthly Projects Status Report

June 16, 2017

Page 3 of 4

Rob Hockersmith, Administrative Support Branch, Capital Facilities
Rona Courtney, Admin V, Directors Office, DPWES
Vanessa K. Makely, Administrative Assistant IV, Directors Office
Kim Maye, Engineering Technician III, LAD
Victoria Boyd, Administrative Assistant, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mt. Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Director, Office of Transportation Services
Allison Richter, PMP, Assistant Director of Transportation and Land Use
Richard Burke, Transportation Planning
Mark Comer, Utilities
Alex Faghri, Land Development
Peter K. Gerner, Permits, Manassas Residency
Anna Fortune, Arlington & Fairfax Preliminary Engineering
Renee Hamilton, Deputy District Administrator
Tiffanie Harrelson, LUP NOVA District Plan Review Coordinator
Bethany Mathis, District TAP Coordinator
Rick A. Miller, Utility Coordinator, Culpeper District
Donald Ostrander, Traffic Engineering Section
Sofia Pinedo, LUP NOVA District
Bud Siegel, NOVA District
Amir Salahshoor, Assistant Director, LAP NOVA District
Terry Yates, Arlington & Fairfax Preliminary Engineering Manager
Don Moyer, Traffic Engineering
Nhan Vu, Traffic Engineering

UTILITY COMPANIES

Christine Juliano, Dominion Energy
Robert Terry, Dominion Energy
Robert Cotten, Fairfax Water
Jeannie Swim, Fairfax Water
Jerry Scott, Fairfax Water
Patrick Hyunh, Fairfax Water
Richard Pelle, Fairfax Water
Allan Melliza, Washington Gas

Transportation Design Division Monthly Projects Status Report

June 16, 2017

Page 4 of 4

Joseph Chudzik, Verizon

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court

Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

June 2017

TABLE OF CONTENTS

PAGE

TRANSPORTATION DESIGN DIVISION

FUND 102 – FEDERAL & STATE GRANTS	1 - 15
FUND 124 – SIDEWALK CONSTRUCTION	15 - 36
FUND 304 – TRANSPORTATION IMPROVEMENTS	36 – 59
FUND 307 – SIDEWALK CONSTRUCTION	59 - 60
FUND 312 – PUBLIC SAFETY CONSTRUCTION	60
FUND 315 - COMMERCIAL REVITALIZATION PROGRAM	60

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Engineering and construction of intersection improvements for an express bus service stop at Ladson Ln.				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction 90% complete.												
26006G-06002	Lee		PM UTL: Yusufoglu, Eldar																				
AA1400012-06	\$267,500		PM LAD: Shubert, Beth																				
	\$267,500		PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Engineering and construction of intersection improvements for express bus service stops at Frye Road.				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction 60% complete.												
26006G-06002	Lee		PM UTL: Yusufoglu, Eldar																				
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth																				
	\$1,596,000		PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
Construction																							
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	09/17	10/17	11/17	12/17	08/17	04/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Engineering and construction of intersection improvements for express bus service stops at Lukens Lane.				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Land acquisition completed 5/12/17. Pavement Marking & Traffic Signal plans submitted to VDOT for re-approval 6/8/17.												
26006G-06002			PM UTL:																				
AA1400012-06	\$570,000		PM LAD: Shubert, Beth																				
	\$570,000		PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian Intersection improvements for express bus stops at Route 1 and Mohawk Lane and Belford Drive				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of Belford 75% complete. Construction of Mohawk Lane 65% complete.												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar																				
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth																				
	\$1,367,300		PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Project Status		FUT (\$)																							
Soapstone Dr.Wlkwy			12/09	10/10	06/11	01/14	02/14	04/14	04/14	11/12	NA	11/12	11/12	10/13	10/13	09/14	12/14	02/15	04/15	05/15	07/15	06/17	06/17		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Countywide Trails 102/500-C50000 26008G-07001 AA1400019-07	Hunter Mill	\$1,965,000 \$0	PM TDD: El Kaissi, Mohamad PM UTL: PM LAD: Maggard, Lisa PM UDCCD: Samiy, Ben PM CPTED: Harrell, William				3,300 LF of walkway, curb and gutter, drainage improvements along east side of Soapstone Drive, 4 bus pad sites.						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. VDOT punch list completion is expected in June when the handrail is installed due to contractor's shedule.												
Post-Construction			03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	06/17	08/17	10/17	11/17	12/17	12/17	03/17	06/18		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Tysons East Station to Great Falls Sidewalk 102/500-C50000 DCBPA-065 AA1400065-12	Providence Dranesville	\$2,370,000 \$120,000	PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCCD: Frazier, Demond PM CPTED: Shin, Sung				A multi-use trail/sidewalk from Dolley Madison/Great Falls intersection to Tysons East Metro Station. Approx 2400 LF						TMSAMS ID# 35 Draft package preparation is in progress. Coordination with MWAA on easements is in progress. 1 of 2 properties acquired. Utility relocations are in progress.												
Land Acquisition			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
International Dr. 102/500-C50000 DCBPA-067 AA1400067-12	Providence	\$750,000 \$48,367	PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: McCorkle, Lisa PM CPTED:				Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization						TMSAMS ID# 30 Construction substantially complete 3/30/17. Punch list litems being addressed.												
Post-Construction			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	04/17	06/17	07/17	08/17	09/17	12/17	03/18		
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
Tysons Boulevard 102/500-C50000 DCBPA-068 AA1400068-12	Providence	\$877,000 (\$23,000)	PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: Fernandez Quinteros, Jua PM CPTED: Harrell, William				Pedestrian Intersection Improvements including crosswalks, and pedestrian signalization						TMSAMS ID# 29 Final design is complete. Land acquisition complete 9/9/16. VDOT permit received on 1/3/17. Construction authorization package approval received from VDOT on 6/5/17. Construction NTP 6/5/17. Bid												
Bid Advertisement																									

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	10/15	02/16	01/17	01/17	02/17	04/17	07/17	03/18	06/18
Rt. 7 Sidewalk under Rt. 123 North Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						A sidewalk on North side of Rte 123 under Rte 123 Interchange.						TMSAM ID# 32. Final design plans were approved. Received VDOT approval for construction authorization on 1/30/17.								
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar						Approx. 1100 LF						Final construction package submitted to UDCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 4/12/17.								
AA1400069-12	\$2,300,000 (\$110,000)		PM LAD: Baker, Lisa												Construction award package submit to VDOT on 5/9/17								
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
Bid Advertisement																							
			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	10/15	02/16	01/17	01/17	02/17	04/17	07/17	03/18	06/18
Rt.7 Sidewalk under Rt.123 South Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						A sidewalk on south side of Rte 7 under Rte 123 Interchange.						TMSAM ID# 32. Final design plans were approved. Received VDOT approval for construction authorization on 1/30/17.								
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar						Approx. 800 LF						Final construction package submitted to UDCD on 1/31/17. Advertised for construction 2/8/17. Bids opened on 4/12/17.								
AA1400070-12	\$1,950,000 \$395,000		PM LAD: Shubert, Beth												Construction award package submit to VDOT on 5/9/17								
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
Bid Advertisement																							
Old Courthouse Rd. Intersection			05/12	NA	NA	02/13	09/13	03/13	02/15	08/14	NA	03/14	06/14	12/14	NA	NA	08/15	08/15	10/15	11/15	04/16	03/17	03/17
Gosnell Rd.			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Add signalized pedestrian crosswalks at Gosnell Rd and Old Courthouse Rd						TMSAMS ID# 30 Construction substantially complete 3/30/17.								
DCBPA-071	Hunter Mill		PM UTL: Nguyen, Tan																				
AA1400071-12	\$625,000 (\$25,000)		PM LAD: Kresge, Carol																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction																							
			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	06/16	06/16	07/16	08/16	12/16	05/17	04/17
Gosnell Rd.- Sidewalk East Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: El Kaissi, Mohamad						300 LF of sidewalk on east side of Gosnell Rd north of Rte. 123.						TMSAMS ID# 34 Construction substantially complete 4/28/17.								
DCBPA-072	Providence		PM UTL: Nguyen, Tan																				
AA1400072-12	\$333,000 \$23,000		PM LAD: Kresge, Carol																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Lind, Adam																				
Post-Construction																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																														
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																						
Project Status	FUT (\$)																																												
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	06/17	06/15	NA	06/16	06/16	01/17	01/15	06/17	10/17	11/17	12/17	02/18	04/18	07/17	09/18	On Hold <input type="checkbox"/>	
Sunrise Valley Dr			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																														
102/500-C50000	Hunter Mill		PM TDD:	Lauretti, Francesco	A 5' - 7' concrete sidewalk on south side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 5000 LF						RMAG ID# 31 Draft construction package, VDOT LUP application, and SWPPP in progress. Final design submitted for review 10/24/16. Utility relocations are in progress. 15 of 15 properties acquired. LAD completion memo received 1/27/17.																																		
DCBPA-073			PM UTL:	Yusufoglu, Eldar																																									
AA1400073-12	\$1,407,541		PM LAD:	Lefcourt, Eric																																									
	\$432,541		PM UDCCD:	Bashir, Qais																																									
			PM CPTED:	Lind, Adam																																									
Utility Relocation																																													
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	10/17	06/14	NA	07/16	07/16	09/17	01/15	10/17	11/17	03/18	04/18	05/18	07/18	07/17	06/19	On Hold <input type="checkbox"/>	
Sunrise Valley Dr			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																														
102/500-C50000	Hunter Mill		PM TDD:	Lauretti, Francesco	Upgrade of an existing asphalt sidewalk to a 10' shared use path on north side of Sunrise Valley Dr. from Soapstone Dr. to South Lake Dr. Approx 4500 LF						RMAG ID# 12 Final design is in progress. Utility relocations are in progress. Land acquisition is in progress. 5 of 9 properties acquired.																																		
DCBPA-074			PM UTL:	Yusufoglu, Eldar																																									
AA1400074-12	\$2,254,485		PM LAD:	Glass, Lisa																																									
	\$1,204,485		PM UDCCD:	Kadasi, Mohamed Abdull																																									
			PM CPTED:	Lind, Adam																																									
Land Acquisition																																													
Isaac Newton Square South Intersection																							NA	NA	NA	NA	NA	NA	NA	07/14	NA	07/14	07/14	03/15	NA	NA	NA	NA	NA	NA	NA	10/15	06/17	On Hold <input type="checkbox"/>	
Wiehle Ave			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																														
102/500-C50000	Hunter Mill		PM TDD:	Lauretti, Francesco	Add signalized pedestrian crossings and median at Wiehle Ave and Isaac Newton Sq. South						RMAG ID# 19 VDOT completed construction of project in June 2017.																																		
DCBPA-076			PM UTL:	Nguyen, Tan																																									
AA1400076-12	\$185,000		PM LAD:	Kresge, Carol																																									
	(\$15,000)		PM UDCCD:																																										
			PM CPTED:	Harrell, William																																									
Post-Construction																																													
GTP Trail Phase III (Note error in FOCUS should be Phase III)																							12/13	03/14	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
GTP Trail Phase III (Note error in FOCUS should be Phase III)			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																														
102/500-C50000	Dranesville		PM TDD:	Dresser, John	Construct trail along the north side of Georgetown Pike from Falls Bridge Lane eastward 275' to Meet existing asphalt trail.						Enhancement Grant Project. Design is on hold since July, 2014 due to Community concerns regarding project scope and aesthetics for this National Register of Historic places site. Citizens Information Meeting was held on 3/22/17. A Summary Cultural Resources letter to Virginia DHR was sent out on 5/10/17 requesting "No Adverse Effects". When DHR request is approved, and overall NEPA document is approved by FHWA, final design will proceed and schedule will be established.																																		
GTP-130-130			PM UTL:	Nguyen, Tan																																									
AA1400130-13	\$350,000		PM LAD:	Lefcourt, Eric																																									
	\$50,000		PM UDCCD:	TBD, To Be Determined																																									
			PM CPTED:	Miller, Douglas																																									
Design																																													

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Jones Branch Connector - Final Design			02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18
102/500-C50000	Providence		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
JBC-093-093			PM TDD: Dresser, John					Final Design for extension of Jones Branch Connector from Jones Branch Dr. to Dolley Madison Blvd.(Route 123) over I-495 and the I-495 Express Lanes and along the existing Scotts Crossing Road.					In Construction by VDOT- Contractor NTP was issued on 1/27/17. Phase I work is underway. Pardon Our Dust Meeting held on 5/18/17. Construction is 9% complete.										
AA1400093-13	\$60,000,000	\$16,205,600	PM UTL: Yusufoglu, Eldar																				
			PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED:																				
Construction																							
On Hold <input type="checkbox"/>																							
Lorton Cross Co Trl			04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	10/17	11/17	12/17	02/18	04/18	06/18	06/18
102/500-C50000	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
LAF-131-131			PM TDD: Nabavi, Seyed					Multi-Use trail connecting the Cross County trail through the Lorton Arts Foundation property					Land acquisition completed 12/19/16. Draft construction package was received from UDCCD on 5/31/17 and is under review. PCE finalized on 3/7/16. VDOT PSE reevaluation and environmental certification were distributed on 3/7/17.										
AA1400131-13	\$2,600,000	\$593,679	PM UTL: Nguyen, Tan																				
			PM LAD: Lefcourt, Eric																				
			PM UDCCD: Lim, Vannak																				
			PM CPTED: Guarino, Michael																				
Design																							
On Hold <input type="checkbox"/>																							
McLean Gateway			12/13	NA	NA	02/14	08/14	08/14	09/14	NA	NA	NA	NA	NA	NA	NA	03/15	03/15	04/15	05/15	08/15	10/15	11/15
102/500-C50000	Dranesville		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
MCL-093-0			PM TDD: Ayers, Robert					Construct raised median for gateway signage on Old Dominion Drive east of McLean Drive					VDOT Transportation Enhancement Grant approved and received 4/17/13. VDOT Permit released 9/6/16. Project complete. Continuing to work on final closeout process with VDOT.										
AA1400092-13	\$150,000	\$0	PM UTL: Nguyen, Tan																				
			PM LAD: Vega-Claudio, Yilia																				
			PM UDCCD:																				
			PM CPTED:																				
Post-Construction																							
On Hold <input type="checkbox"/>																							
Rt. 1 Sacramento Dr. Intersection Improvements			03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max					Engineering and construction of intersection improvement for express bus service stop at Sacramento Drive					Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17.										
RHPTI-013	Lee		PM UTL: Yusufoglu, Eldar																				
AA1400013-06	\$667,000	\$267,000	PM LAD: Bashir, Qais																				
			PM UDCCD: Luo, Caijun																				
			PM CPTED:																				
Post-Construction																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lockheed Blvd. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$767,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Lockheed Blvd.				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17.												
Post-Construction																							On Hold <input type="checkbox"/>
Arlington Dr. Intersection Improvements			03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$434,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCD: Bashir, Qais PM CPTED: Luo, Caijun				<u>Project Description</u> Engineering and construction of intersection improvement for express bus service stop at Arlington Drive.				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17.												
Post-Construction																							On Hold <input type="checkbox"/>
Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	03/18
RHPTI 102/500-C50000 RHPTI-079 AA1400079-12	Mount Vernon \$900,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Fernandez Quinteros, Jua PM CPTED: Luo, Caijun				<u>Project Description</u> Provide a 5' concrete sidewalk along east side Richmond Hwy from Fair Haven Ave/Quander Road to Virginia Lodge				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction award February 2017. Construction NTP issued 4/3/17. Schedule adjusted in January 2017 due to processing a fund transfer, and due to UDCD advice on construction duration. Construction 30% complete.												
Construction																							On Hold <input type="checkbox"/>
Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	06/17	NA	07/17	08/17	09/17	10/17	09/15	06/18
RHPTI 102/500-C50000 RHPTI-080 AA1400080-12	Mount Vernon \$1,350,000 \$51,505		<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Eisa, Amani PM CPTED: Luo, Caijun				<u>Project Description</u> 5' concrete sidewalk, and extension of a box culvert along the east of Richmond Hwy from VA Lodge to Huntington Ave. Approx.1375 LF				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. VDOT permit received 12/15/2016. Utility relocations in progress. Schedule adjusted in January and May 2017 due to utility relocations.												
Utility Relocation																							

Jun 2017

Project Name		Jun 2017																					
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates							
Project/Sub Project #		Permit Submission																					
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Project Status	FUT (\$)																						
Rt. 1-PH5-Mount Eagle Dr.SW																							
		07/12	NA	05/13	10/14	02/15	12/14	07/15	01/15	NA	NA	02/15	03/15	09/15	04/16	NA	11/15	02/16	03/16	07/16	12/15	04/17	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
RHPTI	Mount Vernon	PM TDD: Zahirieh, Shahla							Provide 5' concrete sidewalk along west of Richmond Hwy at the intersection of Mt. Eagle Drive. Approximately 110 LF.							Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 9/6/16. Construction substantially complete 4/26/2017. VDOT permit released 6/6/2017.							
102/500-C50000		PM UTL: Yusufoglu, Eldar																					
RHPTI-081		PM LAD: Kresge, Carol																					
AA1400081-12	\$425,000	PM UDCD: Frazier, Demond																					
	\$0	PM CPTED: Luo, Caijun																					
Post-Construction																							
Rt. 1-PH5-Russell Rd. to Roxbury Dr.SW																							
		07/12	01/13	06/13	04/14	11/14	12/14	01/16	10/14	NA	NA	10/14	07/15	08/15	09/16	NA	08/16	10/16	11/16	02/17	09/15	03/18	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
RHPTI	Lee	PM TDD: Zahirieh, Shahla							520 LF of concrete sidewalk and 10 curb cut ramps along the west side of Route 1 from Russel Road to 200 LF north of Roxbury Drive							Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction NTP issued 4/3/17. Construction is 40% complete.							
102/500-C50000		PM UTL: Yusufoglu, Eldar																					
RHPTI-082		PM LAD: Lefcourt, Eric																					
AA1400082-12	\$600,000	PM UDCD: Fernandez Quinteros, Jua																					
	(\$25,000)	PM CPTED: Luo, Caijun																					
Construction																							
Rt 1-PH5-Gregory Dr.to Russell Rd. SW																							
		07/12	NA	05/13	12/13	05/14	12/14	09/15	09/14	NA	NA	10/14	07/15	NA	NA	NA	10/15	02/16	03/16	07/16	05/16	04/17	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
RHPTI	Lee	PM TDD: Zahirieh, Shahla							270 LF of concrete sidewalk and 8 curb cut ramps along west side of Route 1 from Gregory Drive to Russell Road							Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 4/25/2017.							
102/500-C50000		PM UTL: Yusufoglu, Eldar																					
RHPTI-083		PM LAD: Kresge, Carol																					
AA1400083-12	\$450,000	PM UDCD: Frazier, Demond																					
	\$0	PM CPTED: Luo, Caijun																					
Post-Construction																							
Rt. 1-PH5-Frye Rd. to Radford Ave SW																							
		07/12	NA	05/13	01/14	06/14	12/14	10/15	09/14	NA	NA	10/14	06/15	07/15	04/16	NA	11/15	02/16	03/16	07/16	04/16	04/17	
		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>							
RHPTI	Mount Vernon	PM TDD: Zahirieh, Shahla							940 LF of concrete sidewalk and 7 curb cut ramps along the east side of Route 1 from Frye Road to Radford Avenue							Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 4/25/2017.							
102/500-C50000		PM UTL: Yusufoglu, Eldar																					
RHPTI-084		PM LAD: Lefcourt, Eric																					
AA1400084-12	\$675,000	PM UDCD: Frazier, Demond																					
	\$0	PM CPTED: Luo, Caijun																					
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 1-PH5-Engleside St. to Forest Pl SW																							
RHPTI 102/500-C50000 RHPTI-087 AA1400087-12	Mount Vernon	\$875,000 \$0	07/12	NA	05/13	02/14	07/14	12/14	11/15	02/15	NA	NA	02/15	09/15	09/15	01/16	NA	01/16	02/16	03/16	07/16	10/15	04/17
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				460 LF of concrete sidewalk and 12 curb cut ramps along the east side of Route 1 from Engleside Street to Forest Place.				Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 4/25/2017.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Anthony, Curtis																				
			PM UDCCD: Frazier, Demond																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Wiehle Ave/DTR Ramps (North Side)																							
RMAG 102/500-C50000 RMAG-097 AA1400097-13	Hunter Mill	\$208,800 (\$41,200)	04/14	NA	07/14	10/14	01/15	10/15	06/15	NA	NA	NA	NA	NA	NA	NA	11/15	12/15	02/16	03/16	06/16	10/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Ruffner, Scott				Pedestrian Improvements at the intersection of Wiehle Ave and westbound on-ramp to Dulles Toll Road				RMAG ID# 4 Construction substantially complete on 11/21/16. VDOT permit released on 3/6/17. LAP close-out package sent to VDOT on 6/1/17.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD: Fernandez Quinteros, Jua																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Sunset Hills/Town Center Pkwy																							
RMAG 102/500-C50000 RMAG-099 AA1400099-13	Hunter Mill	\$500,000 (\$100,000)	NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	NA	06/17	06/17	08/17	09/17	10/17	12/16	05/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Zahirieh, Shahla				Pedestrian improvements along east side of Town Center Parkway and at the intersection of Sunset Hills Road and Town Center Parkway				RMAG ID# 6 . VDOT authorization for Ad requested 1/31/2017. VDOT authorization for Ad received 6/5/2017.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Lefcourt, Eric																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Luo, Caijun																				
Bid Advertisement																							
Sunrise V- S. Side Glade to Reston Pkwy																							
RAMG 102/500-C50000 RMAG-100 AA1400100-13	Hunter Mill	\$2,300,000 (\$183,938)	08/13	NA	12/13	07/14	08/15	01/17	01/18	08/15	NA	03/16	03/16	10/17	09/17	09/18	05/18	07/18	08/18	09/18	12/18	12/17	09/19
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				5' Concrete Sidewalk on south side of Sunrise Valley Drive from Glade Drive to Reston Parkway				RMAG ID# 7 & 8 Final design complete and received approval from all agencies. 6 of 12 properties have been acquired. Due to utilities relocation conflict, realignment of sidewalk at some locations under review and may require additional RW and easement.												
			PM UTL: Yusufoglu, Eldar																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
Land Acquisition																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Isaac Newton Sq West Sidewalk			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
RMAG 102/500-C50000 RMAG-101 AA1400101-13	Hunter Mill \$375,000 \$75,000		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED: Harrell, William				<u>Project Description</u> 5' concrete sidewalk on Isaac Newton Sq West from Metro Center Drive to Isaac Newton Sq South.				<u>Monthly Remarks</u> RMAG ID#9 Project located on private property. CPTED has lead until agreements are worked out with property owners.													
On-Hold																								
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	11/17	04/19	04/17	05/19	12/17	TBD	02/18	03/18	03/19	03/19	07/20	07/20	09/20	11/20	12/20	01/21	11/20	01/22	
RMAG 102/500-C50000 RMAG-102 AA1400102-13	Hunter Mill \$9,200,000 \$6,000,000		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCC: Lim, Vannak PM CPTED: Aguayo, Vanessa				<u>Project Description</u> Provide grade separated crossing on W&OD at Wiehle Avenue				<u>Monthly Remarks</u> RMAG ID# 5 2nd intermediate plans submitted for review and comment on 4/28/17. Several options under consideration for the 24 inch water line relocation. Coordination meeting with Reston Fire Station scheduled for 7/5/17.													
Design																								
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19	
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12	Mason Providence \$383,000 \$15,000		<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCC: Bashir, Qais PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian Intersection and Bus Stop improvements on Rte 50 @ Allen Street				<u>Monthly Remarks</u> Final design is complete. 4 of 4 properties have been acquired. Land acquisition complete 5/17/2017. No utility relocation is required. VDOT permit application submitted 6/16/17.													
Design																								
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	10/17	11/17	02/18	01/19	10/18	
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12	Providence Mason \$1,696,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCC: Bashir, Qais PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian Intersection and Sidewalk improvements on Route 50 @ Woodlawn Avenue and Wayne Rd				<u>Monthly Remarks</u> Bid Advertisement Authorization package submitted to VDOT on 5/22/2017.													
Bid Advertisement																								

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD: Nabavi, Seyed				Approx 1400' of sidewalk/trail on north side of Route 50 from Cedar Hill to Allen St.				VDOT permit application submitted 6/13/17. There is no ROW impact for the project. Utility relocations are in progress.												
RT50-055	Mason		PM UTL: Nguyen, Tan																				
AA1400055-12	\$986,000 (\$48,000)		PM LAD: Kresge, Carol																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Utility Relocation																							
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mason		PM TDD: Nabavi, Seyed				Approx. 500' of sidewalk/trail on south side of Route 50 from Graham Rd to Woodley Lane.				VDOT permit application submitted 6/13/17. There is no ROW impact for the project. Utility relocations are in progress.												
RT50-056			PM UTL: Nguyen, Tan																				
AA1400056-12	\$458,500 (\$80,000)		PM LAD: Glass, Lisa																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Design																							
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD: Roberson, Jeanmarie				Approx. 550' sidewalk on north side of Route 50 from Woodlawn Ave to La Iglesia de Sanat Maria Episcopal Church				Land acquisition complete 5/19/2017. VDOT permit package submitted 6/1/2017.												
RT50-057	Mason		PM UTL: Nguyen, Tan																				
AA1400057-12	\$460,000 (\$82,500)		PM LAD: Glass, Lisa																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED:																				
Land Acquisition																							
Westcott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	09/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19
																							On Hold <input type="checkbox"/>
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Providence		PM TDD: Nabavi, Seyed				Approx. 2800' sidewalk/trail on north side of Route 50 from Westcott St to Annandale Rd				Final design submitted 5/8/17. There is no ROW impact for the project. Utility relocations are in progress.												
RT50-058	Mason		PM UTL: Nguyen, Tan																				
AA1400058-12	\$2,158,000 \$130,000		PM LAD: TBD, To Be Determined																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Annandale Rd. @ Cherry St. to North Side																									
			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	10/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
																							On Hold <input type="checkbox"/>		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: El Kaissi, Mohamad						Approx. 1100' sidewalk/trail on north side of Route 50 from Annandale Rd to Cherry St.						Land acquisition was completed on 4/14/17. VDOT land use permit received 5/25/2017. Fiber Optic relocation is in progress. One street light relocation during construction is required.										
RT50-059		Mason	PM UTL: Nguyen, Tan																						
AA1400059-12	\$739,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
Land Acquisition																									
Meadow Ln to Linden Ln@N Side																									
			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
																							On Hold <input type="checkbox"/>		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Nabavi, Seyed						Approx. 600' of sidewalk/trail on north side of Route 50 from Meadow Ln to Linden Ln						Final design is complete. There is no ROW impact for the project. Utility relocations are in progress. VDOT permit application submitted 6/16/2017.										
RT50-060		Mason	PM UTL: Nguyen, Tan																						
AA1400060-12	\$702,500		PM LAD: Shubert, Beth																						
	\$62,000		PM UDCCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
Design																									
South St. @ Aspen Ln to South Side																									
			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	07/17	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
																							On Hold <input type="checkbox"/>		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: El Kaissi, Mohamad						Approx. 1300' of sidewalk/trail on south side of Route 50 from South St to Aspen Ln						Land acquisition completed 3/31/17. Fairfax Water design plans were completed in April 2017 and are included in the final design plans. MOT Plans are being revised due to water main relocation by Fairfax Water, before Permit plans are submitted to VDOT. ATT fiber optic relocation to be completed by the end of May. Two (2) Dominion street light relocations during construction are required.										
RT50-061		Providence	PM UTL: Nguyen, Tan																						
AA1400061-12	\$1,093,000		PM LAD: Delli Carpini, Angelica																						
	\$35,000		PM UDCCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
Utility Relocation																									
Patrick Henry Dr.to Olin Dr@S Side																									
			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	06/17	NA	NA	12/17	12/17	01/18	02/18	05/18	01/19	01/19		
																							On Hold <input type="checkbox"/>		
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: Nabavi, Seyed						Approx. 500' of sidewalk on south side of Route 50 from Patrick Henry Dr to Olin Dr						Final design is complete. 5 of 6 properties have been acquired.										
RT50-062		Providence	PM UTL: Nguyen, Tan																						
AA1400062-12	\$592,000		PM LAD: Glass, Lisa																						
	\$0		PM UDCCD: Bashir, Qais																						
			PM CPTED: Harrell, William																						
Land Acquisition																									

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Burke Center Pkwy @ Marshall Pond Rd.			02/13	05/13	09/13	NA	06/15	03/15	08/15	06/14	NA	11/14	11/14	01/15	NA	NA	11/16	06/16	07/16	08/16	03/17	06/14	06/17
Safe Routes to School 102/500-C50000 SRTS-089 AA1400089-12	Braddock	\$300,000 \$160,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: McCorkle, Lisa PM CPTED: Lind, Adam				<u>Project Description</u> Provide a refuge island, upgrade ramps and pavement striping.				<u>Monthly Remarks</u> Construction is 50% complete.						On Hold <input type="checkbox"/>						
Construction			04/15	NA	10/15	03/16	11/16	12/16	06/17	NA	NA	NA	NA	NA	NA	NA	08/17	12/17	12/17	01/18	03/18	05/17	06/18
SRTS Flint Hill ES 102/500-C50000 SRTS-133-133 AA1400133-14	Hunter Mill	\$305,000 \$20,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Provide a raised crosswalk, upgrade ramps and rapid flashing beacons.				<u>Monthly Remarks</u> Final plans distributed to VDOT for review 5/5/17. Project to be constructed with SRTS Graham Road AA1400134-14.						On Hold <input type="checkbox"/>						
Design			04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	08/17	12/17	12/17	01/18	03/18	05/17	06/18
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14	Providence	\$205,000 (\$25,000)	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: Fernandez Quinteros, Jua PM CPTED:				<u>Project Description</u> Provide a refuge island and upgrade ramps.				<u>Monthly Remarks</u> Draft construction package is being prepared. Project to be constructed with SRTS Flint Hill ES AA1400133-14.						On Hold <input type="checkbox"/>						
Design			05/16	NA	10/16	03/17	07/17	07/18	10/18	09/17	TBD	12/17	01/18	08/18	TBD	TBD	10/18	03/19	04/19	05/19	06/19	09/19	11/19
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill	\$1,700,000 \$1,315,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Kresge, Carol PM UDCCD: PM CPTED:				<u>Project Description</u> Construct 5' conc. sidewalk along Old Courthouse Rd from Creek Crossing Rd. to Country Club Dr.				<u>Monthly Remarks</u> TPP ID# 307. Funding via Safe Routes to School Grant. Proceed with final design. Project plats received on 6/6/17 and are under review.						On Hold <input type="checkbox"/>						
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Scotts Run Wlkwy			07/15	01/16	05/16	06/17	04/18	08/17	09/18	06/17	NA	09/17	09/17	04/18	NA	NA	12/17	11/18	11/18	12/18	03/19	07/19	12/19
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Dresser, John					Construct approx 2500 lf of walkwayl through Scotts Run Stream Valley Park.					TMSAMS ID# 11 . VDOT concept approval has been received. This project is being administered by FCPA and permitted through the LDS review process. Design Public Hearing held November 15, 2016. Posting of Willingness for 4(f) comment period has closed, and no comments were received. Updating of plans for LDS 1st submission is underway. Preliminary plats review completed by LAD on 5/16/17. BOS to provide design endorsement on 6/20/17.										
TMSAMS-107			PM UTL: Nguyen, Tan																				
AA1400107-13	\$2,550,000		PM LAD: Lefcourt, Eric																				
	\$0		PM UDCCD: TBD, To Be Determined																				
			PM CPTED: Aguayo, Vanessa																				
Design																							
Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	05/17	07/17	08/17	NA	NA	NA	NA	NA	NA	NA	09/17	11/17	12/18	01/18	03/18	06/18	06/18
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis					Provide non-signalized pedestrian crosswalk w/median refuge on Chain Bridge Road at Seneca Avenue (scope revision 12/30/15).					TMSAMS ID# 12 Final Design is in progress. Crosswalk study submitted to VDOT on 5/12/17. No land rights Req'd. No utility relocation is required.										
TMSAMS-108			PM UTL: Nguyen, Tan																				
AA1400108-13	\$285,000		PM LAD: Kresge, Carol																				
	(\$790,000)		PM UDCCD: Cutler, Tom																				
			PM CPTED:																				
Design																							
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	06/17	07/17	08/17	09/17	10/17	12/16	04/18
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis					5' wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road intersection. Approx. 400 LF					TMSAMS ID# 13 Final plans are approved. LAD completed 1/4/17. VPDES permit is not required. Utility relocations (fiber) completed. VDOT permit received on 4/5/17. VDOT comments on Bid Ad Authorization package received on 6/5/17.										
TMSAMS-109			PM UTL: Nguyen, Tan																				
AA1400109-13	\$780,000		PM LAD: Shubert, Beth																				
	\$167,000		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Bid Advertisement																							
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	06/17	07/17	08/17	09/17	10/17	02/17	04/18
On Hold <input type="checkbox"/>																							
TMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Marsh, Dennis					5' wide concrete sidewalk on south side of Aline Avenue from Gallows Road traveling east. Approx. 300 LF					TMSAMS ID# 14 Final plans are approved. Pavement Marking is approved. LAD completed on 1/9/17. VPDES permit is not required. Utility relocations (fiber) completed. VDOT permit received 4/12/2017. VDOT comments on Bid Ad Authorization package received on 6/5/17.										
TMSAMS-110			PM UTL: Nguyen, Tan																				
AA1400110-13	\$670,000		PM LAD: Shubert, Beth																				
	\$7,000		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Bid Advertisement																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Madrillon Rd. Wilkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	10/15	10/15	07/16	04/16	01/17	06/17	07/17	08/17	09/17	10/17	02/17	03/18
TMSAMS 102/500-C50000 TMSAMS-111 AA1400111-13	Providence	\$375,000 \$56,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> 5' wide concrete sidewalk on east side of Madrillon Road from Boss St. to Gallows Road. Approx. 315 LF			<u>Monthly Remarks</u> TMSAMS ID# 15 VDOT permit received 11/30/16. Utility relocation of F.O. line to be completed in place during construction. Request for Bid Ad authorization approval from VDOT submitted on 3/7/17. VDOT comments on Bid Ad Authorization package received on 6/5/17.													
Bid Advertisement																							
Old Gallows Road/Gallows Branch Road			04/14	NA	07/14	11/14	09/15	NA	NA	02/15	NA	08/15	08/15	09/15	NA	NA	NA	07/16	NA	NA	NA	05/17	05/17
TMSAMS 102/500-C50000 TMSAMS-115 AA1400115-13	Providence	\$155,000 (\$135,000)	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED: Chellappa, Smitha				<u>Project Description</u> Pedestrian improvements at the intersection of Gallows Road/Gallows Branch Road			<u>Monthly Remarks</u> TMSAMS ID#19 Construction by VDOT Signal Rebuild with local funding. Construction was completed on 5/1/2017.													
Post-Construction																							
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	10/15	01/15	NA	NA	NA	NA	NA	12/16	06/17
TMSAMS 102/500-C50000 TMSAMS-116 AA1400116-13	Providence	\$230,000 (\$59,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian improvements & signalized crosswalk across Old Courthouse Rd/Woodford Road			<u>Monthly Remarks</u> TMSAMS ID# 20 Final plans sent to Signal Rebuild Group on 3/3/17.													
Construction																							
Gallows Rd./Boone Blvd.			08/13	NA	12/13	08/14	08/15	NA	NA	02/15	NA	09/15	09/15	04/16	NA	NA	NA	NA	NA	NA	NA	10/16	07/17
TMSAMS 102/500-C50000 TMSAMS-117 AA1400117-13	Providence	\$110,000 (\$107,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Luo, Caijun				<u>Project Description</u> Signalized Pedestrian crosswalks across 4 legs of the intersection of Gallows Road/Boone Blvd.			<u>Monthly Remarks</u> TMSAMS ID# 21 Plans submitted to VDOT Signal Rebuild for construction 12/13/16.													
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
International Dr/Tysons Blvd.			08/13	NA	04/14	11/14	07/15	NA	NA	01/15	NA	10/15	10/15	08/16	NA	NA	NA	NA	NA	NA	NA	10/16	06/17		
TMSAMS 102/500-C50000 TMSAMS-119 AA1400119-13	Providence \$115,000 (\$112,000)		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCCD: PM CPTED:				<u>Project Description</u> Cross Walk/Pedestrian improvements at the intesection of International Drive/Tysons Blvd.				<u>Monthly Remarks</u> TMSAMS ID# 23 Construction by VDOT Signal Rebuild with local funding.														
Construction																									
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	07/17	12/17	04/18		
TMSAMS 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill \$2,360,000 \$932,500		<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Cutler, Tom PM CPTED: Aguayo, Vanessa				<u>Project Description</u> 2018' of Multi-purpose trail from Vesper Court to Leesburg Pike				<u>Monthly Remarks</u> TMSAMS ID# 24 Right of Way phase completed 5/23/16. Bid Ad Authorization package submitted to VDOT on 1/5/17. VDOT Authorization for Ad received 4/5/17. Advertisement was on 4/19/17. Pre-Bid meeting held on 5/4/17. Bid opening held on 5/18/17. Contract Award package sent to VDOT on 6/1/17 for CN Award Authorization.														
Construction																									
Lorton Rd.Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17		
124/400-C40011 2G40-022-000-0 2G40-022-000	Mount Vernon \$35,000,000 (\$4,999,986)		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Widen Lorton Rd. to 4 lanes from Rte. 123/Furnace Rd. to Silverbrook Rd. and from Rte. 123/Lorton Rd. to Furnace Rd.				<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan Construction substantially complete on 3/31/2017. Street Acceptance process underway. Land Surveys preparing abandonment, discontinuance and redline plats.														
Post-Construction																									
Sunrise Valley-Reston Parkway-Soapstone NS			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD		
RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	TBD \$0 \$0		<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: PM UDCCD: PM CPTED: Knight, Ryan				<u>Project Description</u> Install seperated bike lanes and a pedestrian facility on the Northside of Sunrise Valley Drive between Reston Parkway and Soapstone Drive.				<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# ____ CPTED Managing project, Ryan Knight. Survey letters sent on 4/7/17. Survey is currently underway.														
Survey																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Innovation Center tto Arrowbrook			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007		Dranesville \$1,100,000 (\$900,000)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran					<u>Project Description</u> 645' of Multi-purpose lighted trail from Arrowbrook Development to Sunrise Valley Drive proposed crosswalk.					<u>Monthly Remarks</u> TPP ID# 190.06 HMSAMS ID# 7. Mid-Block Crosswalk study- Consultant task order NTP on 1/19/17. RFP requested from the design consultant on 2/23/17 for the of the SUP design. Meeting with VDOT TE on 2/22/17 to discuss the preliminary cross walk study. Cross Walk Study submitted to VDOT on 5/4/17. Schedule will be developed upon completion of design task order negotiation and survey completion.						On Hold <input type="checkbox"/>					
Pre-Design																								
Dulles Toll Road/Centreville Road			02/17	NA	05/17	08/17	01/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-008-0 2G40-086-008		Dranesville \$600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Tsybin, Alexander PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Knight, Ryan					<u>Project Description</u> Provide new pedestrian signals and crosswalks across Centreville Road and exit ramp from Dulles Toll Road.					<u>Monthly Remarks</u> TPP ID# 190.07 HMSAMS ID# 7 Intermediate design plans submitted to VDOT Signal Rebuild for review on 05/31/17. Project needs to be added to VDOT Signal Rebuild Agreement (UPC # 106498) - request sent to CPTED on 6/7/17. Utility designations are completed. Construction schedule will be developed after meeting with VDOT Signal Rebuild representative.						On Hold <input type="checkbox"/>					
Design																								
Monroe Street (DTR to Mon. Man. Drive)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-014-0 2G40-086-014		Hunter Mill \$1,600,000 \$100,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCCD: PM CPTED: Delmare, Lauren					<u>Project Description</u> Providing a walkway facility along missing links on east side of Monroe Street. 2500 ft					<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13 Pre-Scoping document rec'd from CPTED 12/5/16. Project initiation is in progress.						On Hold <input type="checkbox"/>					
Pre-Design																								
Sunrise Valley Drive (Route 286 to Innovation Street)																								
HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015		Hunter Mill \$6,100,000 \$1,100,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Lind, Adam					<u>Project Description</u> Road Diet- provide 2.8 miles of bike lanes along Sunrise Valley Drive from Fairfax County PKWY to Innovation Station					<u>Monthly Remarks</u> TPP ID# 190.14 - HMSANS ID#14. Final scope clarification was received from CPTED on 5/3/17. Project is in initiation phase.						On Hold <input type="checkbox"/>					
Project Initiation																								

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Sunset Hills/Fairfax County Parkway			05/17	06/17	10/17	04/18	09/18	12/19	12/19	TBD	TBD	NA	08/18	01/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	04/21	04/21
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-----	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

HMSAMS			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco					Provide a crosswalk at the on ramp from Sunset Hills Road to the Fairfax County Parkway and to extend the shared use path 130 LF					TPP ID#: 189.10 RMAG ID# 10 Preliminary design is in progress.					
2G40-086-018-0			PM UTL:															
2G40-086-018	\$500,000		PM LAD:															
	\$0		PM UDCCD:															
			PM CPTED:															

Survey

Burke Rd. Realignment - Aplomado Dr. to Parakeet Dr			12/16	01/17	05/17	01/18	08/18	12/18	12/18	03/18	05/18	NA	06/18	02/19	03/19	09/19	NA	09/19	10/19	11/19	12/19	08/20	08/20
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie					Realign Burke Road from Aplomado Dr to Parakeet Dr to eliminate hazardous curve. Upgrade storm drainage to minimize flooding at stream crossing.					TPP ID#23. Project scope has been revised to include on-road bike lanes from Meadow Brook Dr. to Liberty Bell trail connection, sidewalk and asphalt walkway. Intermediate plans submitted for review on April 24, 2017. Citizens Information meeting held on June 1, 2017					
2G40-087-003-0			PM UTL: Nguyen, Tan															
2G40-087-003	\$7,000,000		PM LAD: Lefcourt, Eric															
	\$6,250,000		PM UDCCD:															
			PM CPTED: Luo, Caijun															

Design

Electric Avenue/Cedar Ln. - NB Left Turn Lane			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-----	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					07/16 On Hold <input checked="" type="checkbox"/>
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie					Intersection improvements to include the addition of left turn lanes along Cedar Lane at Electric Avenue.					TPP ID#26. Project on hold pending scope development, which is being coordinated by FCDOT Director and Supervisor Smyth. Schedule to be determined once scope has been finalized.					
2G40-087-004-0			PM UTL: Nguyen, Tan															
2G40-087-004	\$1,600,000		PM LAD:															
	\$0		PM UDCCD:															
			PM CPTED: Abifadel, Gibran															

Design

Georgetown Pike & Rt. 123 (Dolley Madison)			04/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	NA	NA	06/20	12/20	12/20
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>
124/400-C40012	Dranesville		PM TDD: Nabavi, Seyed					Construct 700' of 10' SUP along east side of Georgetown Pike south of Colonial Farm Road and 350' of 5' sidewalk along east side of Dolley Madison Avenue and Potomac School Road to fill gaps of missing					TPP ID# 313. Preliminary design is in progress. Survey completed on 4/11/17.					
2G40-087-011-0			PM UTL: Nguyen, Tan															
2G40-087-011	\$1,165,000		PM LAD:															
	\$0		PM UDCCD:															
			PM CPTED: Borkowski, Tad															

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Glade Dr. Walkway N - Middle Creek Ln to Glade Bank Wy			05/15	NA	01/16	06/16	06/17	05/17	12/17	07/16	NA	NA	05/17	12/17	10/17	01/18	NA	01/18	02/18	03/18	04/18	02/18	10/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Conley, Tim				Approx. 600 LF of sidewalk on north side of Glade Drive from Middle Creek Lane to Glade Bank Way.				TPP ID#126. Final design plans submitted to VDOT for review on 6/12/17. Land acquisition NTP issued on 5/17/17. Project presented to full Reston Association Design Review Board at meeting on 3/21/17 and design was approved.												
2G40-088-006-0			PM UTL: Nguyen, Tan																				
2G40-088-006	\$400,000		PM LAD: Delli Carpini, Angelica																				
	\$0		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Land Acquisition																							
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive			05/15	NA	01/16	06/16	08/17	05/17	02/18	07/16	NA	NA	06/17	01/18	11/17	02/18	NA	03/18	04/18	05/18	06/18	02/18	12/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Conley, Tim				Approx. 1,200 LF of sidewalk on north side of Glade Drive from Colts Neck Road to Reston Parkway and then on south side of Glade Drive from Reston Parkway to Freetown Drive.				TPP ID#127. Second pre-final design is in progress. Project presented to full Reston Association Design Review Board at meeting on 3/21/17 and design was approved pending revising the grass buffer strip from four feet to two feet. Project plans and plats have been revised and are being reviewed.												
2G40-088-007-0			PM UTL: Nguyen, Tan																				
2G40-088-007	\$650,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy			11/15	12/15	08/16	02/17	02/18	05/18	05/18	03/17	TBD	NA	07/17	02/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	03/19	03/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa				Approximately 315 LF of sidewalk along the north side of Sunset Hills Road between Reston Parkway and Old Reston Avenue				TPP ID#177. Final design is in progress. Test Holes data received on 2/14/17. Conflict resolution meeting held with utility companies on 6/8/17. Utility easements will be needed for the project.												
2G40-088-009-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-009	\$1,250,000		PM LAD: Kresge, Carol																				
	\$750,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
McWhorter Place Walkway - Missing segments between cul-de-sacs			10/15	NA	03/16	07/16	01/17	07/17	05/17	10/16	11/16	NA	10/16	05/17	NA	NA	NA	09/17	10/17	11/17	12/17	05/18	05/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mason	PM TDD: Nabavi, Seyed				Provide Trail/sidewalk connection from west of cul-de-sca on McWhorter Place to Markham Street				TPP ID#225. Final Construction Package is being prepared. Land acquisition completed 5/1/17. VDOT land use permit received 6/12/17.												
2G40-088-010-0			PM UTL:																				
2G40-088-010	\$350,000		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED: Moreland, Karyn																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr			03/15	10/15	12/15	05/16	08/17	06/17	09/17	11/16	NA	NA	12/16	07/17	07/17	10/17	NA	02/18	02/18	03/18	03/18	07/18	10/18		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Providence		PM TDD: Beall, James						Approximately 2660 LF of 5 foot sidewalk along northbound Chain Bridge Road between Niblick Road and Horseshoe Drive (north intersection); pedestrian signal and 6 curb ramps						TPP ID#103. Land acquisition NTP issued 12/15/16. Utility conflicts are being reviewed. 8 of 26 properties have been acquired.										
2G40-088-014-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-014		\$1,300,000	PM LAD: Glass, Lisa																						
		\$0	PM UDCCD: Harrell, William																						
Land Acquisition																									
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr			01/16	NA	03/16	09/16	09/17	07/17	10/17	03/17	NA	NA	03/17	09/17	NA	NA	NA	12/17	01/18	01/18	02/18	01/18	05/18		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Construct approx. 430 ft. of sidewalk, curb & gutter, and curb ramps on north side of Baron Road from Ingleside Ave to Douglass Rd.						TPP ID#094. Land acquisition NTP issued on 3/22/17. 4 of 7 properties have been acquired. Final plans were distributed on 5/15/17.										
2G40-088-015-0			PM UTL: Nguyen, Tan																						
2G40-088-015		\$700,000	PM LAD: Alcon, Kelly																						
		\$0	PM UDCCD: Stevens, Michael																						
			PM CPTED: Harrell, William																						
Land Acquisition																									
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	08/16	06/17	04/18	04/18	06/18	06/17	07/17	NA	07/17	02/18	03/18	12/18	NA	07/18	08/18	09/18	10/18	03/19	04/19		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						New 5' concrete sidewalk on the south side of Chesterbrook Road from Chesterford Way to Maddux Lane.						TPP ID#305. Pre-final plans distributed for review on 6/13/17. Preparing final project plats.										
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-016		\$1,800,000	PM LAD: Glass, Lisa																						
		\$150,000	PM UDCCD: Carlin, Craig																						
			PM CPTED: Chellappa, Smitha																						
Design																									
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18		
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Birch Road to Ivy Hill Drive.						TPP ID #143. Final design is in progress. NTP for right of way acquisition issued 2/1/17. 2 of 5 properties have been acquired.										
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																						
2G40-088-017		\$1,150,000	PM LAD: Shubert, Beth																						
		\$200,000	PM UDCCD: Bashir, Qais																						
			PM CPTED: Chellappa, Smitha																						
Land Acquisition																									

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	10/17	03/18	11/17	11/16	NA	NA	02/17	08/17	09/17	06/18	NA	01/18	02/18	03/18	04/18	02/19	11/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6' curb abutted concrete sidewalk on north side of Kirby Road from Ivy Hill Drive to Corliss Court.						TPP ID#142. Final design is in progress. Addressing VDOT traffic engineering review comments on crosswalk study. NTP for right of way acquisition issued 2/1/17. 5 of 7 properties have been acquired.								
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018		\$1,100,000	PM LAD: Shubert, Beth																				
		\$100,000	PM UDCCD: Bashir, Qais																				
			PM CPTED: Chellappa, Smitha																				
Land Acquisition																							
Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	03/17	06/17	10/17	07/17	04/18	07/17	TBD	NA	08/17	03/18	TBD	TBD	NA	05/18	06/18	07/18	08/18	03/18	10/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Conley, Tim						Extend median and provide pedestrian crossing with median refuge on Franconia Rd at Westchester St. Restripe TWLTL on Franconia Rd at Bush Hill Dr to provide Left turn lane.						TPP ID#122. Pre-Final design is in progress. Schedule adjusted in order to include land acquisition phase. Test holes have been requested.								
2G40-088-022-0			PM UTL:																				
2G40-088-022		\$300,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
Design																							
Idylwood Road Walkway - Norwalk St. southward			05/17	07/17	12/17	05/18	03/19	07/19	07/19	07/18	10/18	NA	10/18	06/19	07/19	03/20	NA	04/20	TBD	TBD	06/20	10/20	10/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct 200' of 5' sidewalk along eastern side of Idylwood Road south of Norwalk Street.						TPP ID# 136. Survey completed on 5/3/17. Preliminary design is in progress.								
2G40-088-024-0			PM UTL: Nguyen, Tan																				
2G40-088-024		\$250,000	PM LAD:																				
		(\$340,000)	PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Survey																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	03/18	08/18	05/19	11/19	11/19	10/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5' conc. sidewalk along the south side of North Shore Drive from Sycamore Valley Ct. to existing sidewalk east of North Shore Ct.						TPP ID#155. Preliminary design submitted 5/31/17.								
2G40-088-027-0			PM UTL: Nguyen, Tan																				
2G40-088-027		\$1,850,000	PM LAD: Baker, Lisa																				
		\$450,000	PM UDCCD:																				
			PM CPTED: Wells, Chris																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7</p> <p>08/16 01/17 TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCC: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approx. 5,400 feet of 5' sidewalk and variable width asphalt trail along Sleepy Hollow Road from from Nichols St. to Route 7</p> <p><u>Monthly Remarks</u> TPP ID#172. Public information meeting held on 3/29/17. Scope revisions recommended for project. Scope review meeting with VDOT Traffic scheduled for 6/21/17. Scope review meeting with Mason District Office scheduled for 6/26/17. Utility designation ordered 6/9/17. Full project schedule will be determined when the scope can be finalized.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <hr/> <p>Van Dorn St. Pedestrian & Bike Improvement - Oakwood Rd. to Alexandria</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: PM LAD: PM UDCC: PM CPTED: Lind, Adam</p> <p><u>Project Description</u> Construct approximately 4,000 LF of 8'-10' walkway along northbound South Van Dorn Street between Oakwood Road and the Capital Beltway.</p> <p><u>Monthly Remarks</u> TPP ID# 182. Pre-scoping document rec'd from CPTED 12/14/16. Project initiation underway.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Pre-Design</p> <hr/> <p>Lanier Street Walkway - Exeter Street to Carrico Drive</p> <p>03/16 NA 07/16 10/16 03/17 08/17 06/17 NA NA NA NA NA NA NA NA NA NA 08/17 09/17 09/17 09/17 05/18 02/18</p> <p><u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: Abifadel, Gibran</p> <p><u>Project Description</u> Construct approx 115' of 10' shared use path connecting Lanier Street to Carrico Drive.</p> <p><u>Monthly Remarks</u> TPP ID# 236. VDOT permit application submitted 6/16/2017.</p> <p>On Hold <input type="checkbox"/></p>																							
<p>Design</p> <hr/> <p>Georgetown Pike Phase IV Survey</p> <p>02/16 01/17 08/17 01/18 05/19 08/19 08/19 06/18 08/18 TBD 09/18 06/19 07/19 12/19 NA 09/19 01/20 01/20 02/20 08/20 08/20</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: CPTED, To Be Determined</p> <p><u>Project Description</u> Approximately 1200 LF of walkway along the north side of Georgetown Pike from Falls Bridge Lane to Seneca Plaza.</p> <p><u>Monthly Remarks</u> TPP ID# 125 Intermediate Design in Progress. NTP was issued to AE on 12/28/16 to proceed with environmental documentation. Citizens' Information Meeting was held on 3/22/17, with favorable support for the project.</p> <p>On Hold <input type="checkbox"/></p>																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Old Telegraph Rd. Walkway			09/16	NA	12/16	03/17	06/17	12/17	01/18	05/17	NA	NA	05/17	11/17	TBD	TBD	NA	02/18	03/18	03/18	03/18	06/18	07/18
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max						Construct curb & gutter with 5' sidewalk to complete missing link on Old Telegraph Road.						TPP ID#311 - Land aquisition NTP issued 5/7/17. Final design distributed for review 6/14/2017								
2G40-088-037-0			PM UTL:																				
2G40-088-037	\$500,000		PM LAD: Kresge, Carol																				
	\$0		PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Land Acquisition																							
Franconia-Springfiled Pkwy Trail Connection			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approx. 625 feet of 10' wide shared use path on north side of Franconia-Springfield Parkway from Spring Village Dr. to Ridgeway Dr.						TPP ID# 228. Pre-scoping document rec'd from CPTED 2/13/17. Project initiation underway. Field scoping meeting held on 6/16/17.								
2G40-088-066-0			PM UTL:																				
2G40-088-066	\$500,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							
			01/16	06/17	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Rt.28 Widening (PWC L to Rt.29) NVTA-			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes from the bridge over Bull Run at the PW County Line to Route 29 in Centreville.						TPP ID# 062. FCDOT is reviewing concept designs. Follow up Traffic scopemeeting with VDOT being scheduled. Geotechnical investigations and NEPA support including cultural resources assessment are underway. Public Information meeting tentatively scheduled for fall 2017. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. Design build RFP anticipated for release in JAN- FEB 2018; Design Build contract anticipated to be executed in May 2018.								
2G40-100-000-0	Springfield		PM UTL: Nguyen, Tan																				
2G40-100-000	\$60,625,000		PM LAD:																				
	\$47,549,000		PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
Design																							
01125 - Fort Hunt Road SB @ Gahant Road			08/16	NA	NA	03/17	06/17	06/18	02/18	08/17	NA	NA	09/17	02/18	TBD	TBD	NA	03/18	04/18	04/18	04/18	12/18	08/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa						Concrete Loading Pad,sidewalk,drainage improvements along with associated grading.						Final design is in progress. Preliminary plats sent to LAQ for review on 6/7/17								
4YP202-01125			PM UTL:																				
TS-000016-041	\$0		PM LAD: Alcon, Kelly																				
	\$0		PM UDCCD:																				
			PM CPTED:																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	10/16	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	06/17	07/17	07/17	07/17	06/17	10/17
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa				Loading Pad, Sidewalk, Handicap Ramps, Curb and Gutter, Drainage Improvements and associated Grading.				Final design is in progress. Additional comments received from VDOT 10/12/16. Revised final design plans submitted to VDOT on 10/24/16. Meeting held with L&D, VDOT on 1/19/17 to discuss unresolved issues based on comments received from L&D earlier.												
4YP202-01184			PM UTL:																				
TS-000016-025	\$0		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
01377 - Burke Road WB @ Old Burke Lake Road			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	NA	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40014		Springfield	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final design is in progress.												
4YP202-01377			PM UTL:																				
TS-000018-020	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
1733-ALBAN RD NB @ ALBAN STATION			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	12/17
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Installation of 8'x12' pad and ramp with detectable warning surface				Draft construction package submitted to UDCCD 6/16/17.												
4YP202-01733			PM UTL:																				
TS-000016-044	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							
01962-Bluemont Way EB Near Library			06/16	NA	02/17	04/17	06/18	06/18	06/18	08/17	08/17	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahlia				Concrete loading pad, additional pad and bus shelter near bike racks, and possible retaining wall.				Final plans in progress. Utility designation was requested on 5/10/2017.												
4YP202-01962			PM UTL:																				
TS-000013-029	\$0		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED:																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

02190-North Kings Hwy. NB @ Jamica Dr. 12/15 NA 06/16 NA 09/17 10/17 04/17 01/17 NA NA 01/17 01/17 NA NA NA 06/17 12/17 12/17 12/17 05/18 05/18

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-02190
TS-000016-038 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD: Kresge, Carol
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Loading Pad

Monthly Remarks
 Final construction package sent 6/1/17.

On Hold

Design

02191-North Kings Hwy. NB @ Fairhaven Ave. 12/15 NA 08/16 NA 09/17 10/17 05/17 01/17 NA NA 01/17 04/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-02191
TS-000016-039 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD: Kresge, Carol
 PM UDCCD: Carlin, Craig
 PM CPTED:

Project Description
 Loading Pad.

Monthly Remarks
 At the request of the property owner and the District supervisor, revising scope to delete bench. LAD complete 4/28/17. Draft Construction Package sent to UDCCD 5/1/17. UDCCD comments received 5/17/17. Addressing comments. Countywide permit received 6/14/17.

On Hold

Design

02192-North Kings Hwy. NB @ Fort Dr. 12/15 NA 06/16 NA 09/17 10/17 10/17 01/17 NA NA 01/17 05/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

Bus Stop Improvements
124/400-C40011 Mount Vernon
4YP202-02192
TS-000016-040 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD: Kresge, Carol
 PM UDCCD:
 PM CPTED:

Project Description
 Loading Pad, Bench

Monthly Remarks
 Land acquisition NTP issued 1/3/17. LAD complete 5/10/17. Plans being revised to remove bench.

On Hold

Design

02194-North Kings Hwy. SB @ Fort Dr. 12/15 NA 06/16 NA 09/17 10/17 04/17 01/17 NA NA 01/17 04/17 NA NA NA 11/17 12/17 12/17 12/17 05/18 05/18

Bus Stop Improvements
124/400-C40011 Lee
4YP202-02194
TS-000014-022 \$15,000
 \$0

Project Manager/Assignments
 PM TDD: Barksdale, Christopher
 PM UTL:
 PM LAD: Kresge, Carol
 PM UDCCD: Carlin, Craig
 PM CPTED: Knight, Ryan

Project Description
 Loading Pad, Bench

Monthly Remarks
 Land acquisition complete 4/3/2017. Draft construction package sent to UDCCD 4/5/2017. Addressing comments. Countywide Permit received 4/17/17.

On Hold

Design

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02196-North Kings Hwy. SB @ Fairhaven Ave.			12/15	NA	07/16	NA	09/17	10/17	10/17	05/17	NA	NA	05/17	10/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02196 TS-000014-024	Lee	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Delli Carpini, Angelica PM UDCCD: PM CPTED:				<u>Project Description</u> Loading Pad, Curb Ramp, Bench, Trash Can.			<u>Monthly Remarks</u> Land Acquisition NTP issued 5/11/17.													
Land Acquisition																							On Hold <input type="checkbox"/>
02197-North Kings Hwy. SB @ School St.			12/15	NA	07/16	NA	09/17	10/17	04/17	01/17	NA	NA	01/17	01/17	NA	NA	NA	06/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements 124/400-C40011 4YP202-02197 TS-000014-025	Lee	\$15,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Barksdale, Christopher PM UTL: PM LAD: Kresge, Carol PM UDCCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading Pad, Bench, Trash Can.			<u>Monthly Remarks</u> Final construction package sent 6/1/17.													
Bid Advertisement																							On Hold <input type="checkbox"/>
02358 - Lee Highway EB @ West Street			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	TBD	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18
Bus Stop Improvements 124/400-C40011 4YP202-02358 TS-000017-018	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad,sidewalk,drainage improvements, curb ramp, remove and reset shelter along with associated grading.			<u>Monthly Remarks</u> Final design is in progress.													
Design																							On Hold <input type="checkbox"/>
02389 - Arlington Blvd EB near Nutley Street			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	TBD	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18
Bus Stop Improvements 124/400-C40011 4YP202-02389 TS-000017-019	Providence	\$0 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Concrete Loading Pad,drainage improvements, curb ramp, remove and reset shelter along with associated grading.			<u>Monthly Remarks</u> Final design is in progress.													
Design																							On Hold <input type="checkbox"/>

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
02428 - Arlington Blvd. WB @ Chichester Ln.			08/16	NA	NA	03/17	03/17	06/18	09/17	NA	TBD	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Providence	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements, detectable warning surface along with associated grading.				Final design is in progress.				On Hold <input type="checkbox"/>										
4YP202-02428			PM UTL:																						
TS-000017-020	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
02434-Hummer Road NB Near Frontage Road			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Zahirieh, Shahla				Concrete loading pad, possible curb modification, and adjust bus stop sign location.				Final design is in progress.				On Hold <input type="checkbox"/>										
4YP202-02434			PM UTL:																						
TS-000015-007	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03082 - Old Keene Mill Road WB @ Ainsworth Avenue			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	TBD	TBD	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Springfield	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad,sidewalk,drainage improvements, curb ramp along with associated grading.				Final design is in progress.				On Hold <input type="checkbox"/>										
4YP202-03082			PM UTL:																						
TS-000018-021	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/17	12/17	08/18	08/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Springfield	PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Intermediate design is in progress. Utility designation ordered 5/15/17.				On Hold <input type="checkbox"/>										
4YP202-03132			PM UTL:																						
TS-000018-022	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
03267 Edsall Road SB @ Sullivan Place			11/16	NA	03/17	NA	06/17	08/18	06/17	NA	NA	NA	NA	NA	NA	NA	NA	08/17	11/17	11/17	11/17	06/19	06/18	
Bus Shelter Replacement			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	TBD		PM TDD: Vanzandt, Mark			Replace shelter and upgrade loading pad to ADA standards.			Draft construction package submitted to UDCD 6/16/17.															
4YP202-03267			PM UTL:																					
TS-000021-004	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
03270 - Edsall Road EB @ Indian Run Parkway			08/16	NA	NA	03/17	06/17	06/18	02/18	08/17	TBD	NA	09/17	02/18	TBD	TBD	NA	03/18	04/18	04/18	04/18	12/18	08/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Mason		PM TDD: Madhusudhan, Galappa			Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.			Final design is in progress. Preliminary plats sent to LAQ for review on 6/7/17															
4YP202-03270			PM UTL:																					
TS-000015-011	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
3272 Indian Run NB @ Edsall			11/16	NA	03/17	NA	08/17	08/18	08/17	NA	NA	NA	NA	NA	NA	NA	NA	10/17	11/17	11/17	11/17	06/19	06/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Mason		PM TDD: Vanzandt, Mark			Install loading pad, curb ramp, and sidewalk connection.			Final plan preparation underway.															
4YP202-03272			PM UTL:																					
TS-000015-013	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
03277 Beryl Road SB @ Paula Road			NA	03/17	NA	NA	03/17	04/17	05/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	07/17	07/17	07/17	06/17	08/17	
Bus Shelter Replacement			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	TBD		PM TDD: Barksdale, Christopher			Replace shelter and upgrade loading pad to ADA standards.			Draft construction package sent to UDCD 3/9/2017. UDCD returned with comments 4/14/2017. Comments addressed. Countywide permit received 5/15/17. Sent to LAD for Letter of Permission 5/25/17.															
4YP202-03277			PM UTL:																					
TS-000021-003	\$20,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Bid Advertisement																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
03285 - Edsall Road EB @ Edsall Ridge Road			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	TBD	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mason	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final design is in progress.														
4YP202-03285			PM UTL:																						
TS-000015-012	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03396-Commerce Street WB @ Bowie Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				Final design is in progress.														
4YP202-03396			PM UTL:																						
TS-000014-027	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03465 Backlick Road SB - Rhoden Court			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install loading pad, shelter, trashcan, and retaining wall.				Final plans in progress. Plat development underway.														
4YP202-03465			PM UTL:																						
TS-000011-032	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
03479-Backlick Road NB @ Essex Avenue			06/16	NA	02/17	04/17	06/17	06/18	08/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Zahirieh, Shahla				Concrete loading pad.				Construction Package underway.														
4YP202-03479			PM UTL:																						
TS-000014-028	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03673 - Little River Tpk EB @ Elizabeth Lane			08/16	NA	NA	03/17	03/17	06/18	09/17	NA	NA	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Braddock		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final design is in progress.												
4YP202-03673			PM UTL:																				
TS-000011-030		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
03684-Little River Turnpike EB @ Markham Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mason		PM TDD: Zahirieh, Shahla				Concrete loading pad, Possible retaining wall.				Final design is in progress.												
4YP202-03684			PM UTL:																				
TS-000015-008		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04122-Telegraph Rd. NB @ Wilton Rd. - (Fund 124/400-C40011)			12/15	NA	06/16	NA	09/16	10/17	04/17	01/17	NA	NA	01/17	02/17	NA	NA	NA	11/17	12/17	12/17	12/17	05/18	05/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Barksdale, Christopher				Loading Pad, Curb Ramp, Sidewalk.				Land acquisition complete 2/9/17. Draft construction package sent to UDCD 2/21/2017. UDCD returned with comments 4/14/2017. Countywide Permit received 4/17/17. Final plans received 5/23/17. Sent to VDOT for review 5/23/17.												
4YP202-04122			PM UTL:																				
TS-000014-013		\$15,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Bid Advertisement																							
04167-International Drive SB @ Fletcher Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla				Concrete loading pad, and extensive sidewalk connection.				Final design is in progress.												
4YP202-04167			PM UTL:																				
TS-000017-014		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
04174-Tyco Road EB @ Leesburg Pike			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	TBD	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad.					Final design is in progress.										
4YP202-04174			PM UTL:																				
TS-000017-015		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04251-Gallows Road @ Cottage Street			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	NA	NA	08/17	03/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible retaining wall and/or handrail.					Final design is in progress.										
4YP202-04251			PM UTL:																				
TS-000017-016		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04308-Greensboro Drive SB @ International Drive			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	08/17	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	TBD	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Providence		PM TDD: Zahirieh, Shahla					Concrete loading pad, and possible curb ramp upgrade.					Final design is in progress. Utility Desination was ordered on 5/10/2017.										
4YP202-04308			PM UTL:																				
TS-000017-017		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							
04328 - Magarity Road EB @ Ware Road			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	NA	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011	Dranesville		PM TDD: Madhusudhan, Galappa					Concrete Loading Pad, asphalt shoulder extension, drainage improvements, along with associated grading.					Final design is in progress.										
4YP202-04328			PM UTL:																				
TS-000012-026		\$0	PM LAD:																				
		\$0	PM UDCD:																				
			PM CPTED:																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						
04468-Nutley Street NB @ Kingsley Road			06/16	NA	02/17	04/17	04/18	06/18	06/18	08/17	08/17	NA	08/17	03/18	TBD	TBD	NA	08/18	10/18	10/18	10/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Hunter Mill	PM TDD: Zahirieh, Shahla					Concrete loading pad, upgrade curb ramp, and possible retaining wall and/or handrail.					Final design is in progress. Utility Designation was ordred on 5/10/2017.										
4YP202-04468			PM UTL:																				
TS-000013-030	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	09/17	08/15	NA	NA	01/16	06/16	NA	NA	NA	10/17	11/17	11/17	11/17	12/16	03/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Providence	PM TDD: Vanzandt, Mark					Loading Pad					Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.										
4YP202-04811			PM UTL:																				
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Utility Relocation																							
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	09/17	08/15	NA	NA	10/15	12/15	NA	NA	NA	10/17	11/17	11/17	11/17	12/16	03/18
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Providence	PM TDD: Vanzandt, Mark					Loading pad					Bus pads will not be installed until after developer has completed street acceptance. Street acceptance anticipated in Summer 2017.										
4YP202-04812			PM UTL:																				
TS-000017-010	\$15,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Utility Relocation																							
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>					
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark					Install ADA compliant loading pad and bench.					Final plans in progress. Plat development underway.										
4YP202-05076			PM UTL:																				
TS-000013-033	\$0		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
05123 - Soapstone Drive NB @ Rolling Green Court			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	NA	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements, curb ramp along with associated grading.				Final design is in progress.														
4YP202-05123			PM UTL:																						
TS-000013-031	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
5517-FULLERTON RD EB @ BOSTON RD			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Mount Vernon	PM TDD: Vanzandt, Mark				Install bus shelter and retaining wall.				Final plans in progress. Plat development underway.														
4YP202-05517			PM UTL:																						
TS-000016-045	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
05553-Elden Street SB Near Herndon Parkway			06/16	NA	02/17	04/17	06/17	06/18	08/17	NA	NA	NA	NA	NA	NA	NA	NA	09/17	10/17	10/17	10/17	06/19	06/18		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Dranesville	PM TDD: Zahirieh, Shahla				Concrete loading pad, and adjust bus stop sign location.				Construction Package underway.														
4YP202-05553			PM UTL:																						
TS-000012-025	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									
07102 Telegraph Road NB @ Rose Hill Drive			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011		Lee	PM TDD: Vanzandt, Mark				Install loading pad and sidewalk connection to existing trail.				Final plans in progress. Plat development underway.														
4YP202-07102			PM UTL:																						
TS-000014-032	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
09002 - Loisdale Road SB near Newington Road			08/16	NA	NA	03/17	06/17	06/18	09/17	NA	NA	NA	NA	NA	TBD	TBD	NA	10/17	11/17	11/17	11/17	12/18	03/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa				Concrete Loading Pad, sidewalk, drainage improvements along with associated grading.				Final design is in progress.													
4YP202-09002			PM UTL:																					
TS-000014-031	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
9047-Willow Oaks Corporate Drive EB @ Williams Drive			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter.				Intermediate design is in progress.													
4YP202-09047			PM UTL:																					
TS-000017-023	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
9048 Willow Oaks Corporate Drive WB @ Williams Drive			11/16	NA	05/17	NA	12/17	08/18	08/18	11/17	NA	NA	12/17	07/18	NA	NA	NA	10/18	11/18	11/18	11/18	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter, trashcan, and sidewalk connection to existing ramp.				Intermediate design is in progress.													
4YP202-09048			PM UTL:																					
TS-000017-024	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
Braddock Rd./Wakefield Chapel Rd. Short term Roadway Improvements			06/14	NA	09/14	12/14	07/15	07/15	09/15	NA	NA	NA	NA	NA	NA	NA	NA	10/15	10/15	10/15	11/15	11/15	10/16	
Bonds Advanced Project Implementation			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Braddock		PM TDD: Ruffner, Scott				Relocate Raised concrete median and adjust lane marking to improve left turns from EB Braddock Rd to NB Wakefield Chapel Road				Construction substantially complete on 10/15/16. Awaiting VDOT permit inspection.													
4YP303-0			PM UTL: Nguyen, Tan																					
2G40-053-001	\$400,000		PM LAD:																					
	\$350,000		PM UDCD:																					
			PM CPTED: Chellappa, Smitha																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Leesburg Pke @ Colvin Run Rd.			10/09	NA	10/10	04/13	10/14	10/14	04/15	02/14	02/14	NA	02/14	07/14	06/14	09/15	NA	10/15	12/15	01/16	04/16	03/17	05/17
-------------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Task Force Recommendations		Project Manager/Assignments			Project Description			Monthly Remarks
124/400-C40011	Dranesville	PM TDD:	Hojatzadeh, Max		Add signalized pedestrian crosswalk at the intersection of Leesburg Pike and Colvin Run Road.			Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 85% complete.
PPTF01-01800		PM UTL:	Yusufoglu, Eldar					
ST-000003-018	\$3,250,000	PM LAD:	Kresge, Carol					
	\$0	PM UDCCD:	Bashir, Qais					
		PM CPTED:	Chellappa, Smitha					

Construction

Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	05/17	NA	06/17	07/17	08/17	09/17	12/15	03/18
-------------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Task Force Recommendations		Project Manager/Assignments			Project Description			Monthly Remarks
124/400-C40011	Hunter Mill	PM TDD:	Lauretti, Francesco		Signalized pedestrian crosswalks, 5' concrete sidewalk, refuge islands, curb gutter and 8' trail at the intersection of Hunter Mill Road and Sunrise Valley Drive.			Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Draft construction package submitted on 10/4/16. The existing signals at this intersection are part of VDOT's signal rebuild list.
PPTF01-03100		PM UTL:	Yusufoglu, Eldar					
ST-000003-031	\$1,600,000	PM LAD:	Delli Carpini, Angelica					
	\$200,000	PM UDCCD:	Frazier, Demond					
		PM CPTED:						

Utility Relocation

Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	06/17	01/14	12/17
-------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Task Force Recommendations		Project Manager/Assignments			Project Description			Monthly Remarks
124/400-C40011	Springfield	PM TDD:	Lauretti, Francesco		Shoulder and pedestrian improvements on Hunter Village Dr. from Old Keene Mill Rd. to Painted Daisy Dr. Approximately 4,600 linear feet.			Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/15/16. Final construction authorization February 2017. The completion date was shifted in June 2017 due to delays with the award of the construction contract.
PPTF01-03200		PM UTL:	Nguyen, Tan					
ST-000003-032	\$1,300,000	PM LAD:	Honnick, John					
	\$0	PM UDCCD:	Carlin, Craig					
		PM CPTED:	Aguayo, Vanessa					

Construction

Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	06/17	10/15	NA	NA	11/15	11/16	11/15	07/17	NA	08/17	09/17	10/17	10/17	06/17	04/18
--------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

On Hold

Pedestrian Task Force Recommendations		Project Manager/Assignments			Project Description			Monthly Remarks
124/400-C40011	Dranesville	PM TDD:	Hojatzadeh, Max		Approx. 700 LF conc. sidewalk on west side of Birch St. from Grove Ave to existing Falls Church City sidewalk			Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Final design submit for review and comments on 2/28/17. Land acquisition completed. Utilities relocation 80% complete. Schedule adjusted due to complete RW acquisition, relocation of existing utilities & Finalize final plan approval.
PPTF01-04800		PM UTL:	Nguyen, Tan					
ST-000003-048	\$1,250,000	PM LAD:	Shubert, Beth					
	\$250,000	PM UDCCD:	Samiyi, Bijan					
		PM CPTED:	Harrell, William					

Utility Relocation

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Old Dominion Linway Birch			10/13	NA	06/14	05/15	02/16	03/16	04/16	08/15	NA	NA	08/15	03/16	01/15	07/16	NA	07/16	09/16	09/16	11/16	09/16	07/17	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Ruffner, Scott						Pedestrian Intersection and bus stop improvements at Old Dominion/Linway/Birch Intersection						Construction NTP issued on 1/23/17. Construction is 55% complete.									
PPTF01-06200			PM UTL: Nguyen, Tan																					
ST-000003-062	\$1,100,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCD: Stevens, Michael																					
			PM CPTED: Chellappa, Smitha																					
Construction																								
Idylwood Rd. Sidewalk			11/13	NA	05/14	12/14	11/15	12/15	12/15	02/15	02/15	NA	03/15	05/15	10/15	07/16	NA	03/16	04/16	05/16	07/16	08/16	11/16	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct approx 600' of 5' Concrete sidewalk along Idylwood Rd from approx. 600' south of Redd Rd to Redd Road						Substantially complete on 11/14/16. Permit released on 12/27/2016.									
PPTF01-06300			PM UTL: Nguyen, Tan																					
ST-000003-063	\$489,750		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCD: Fernandez Quinteros, Jua																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Rt. 123 @ Braddock Rd.			06/10	04/11	04/13	08/13	09/14	09/14	01/15	11/13	01/14	NA	11/13	04/14	04/14	07/15	NA	02/15	03/15	04/15	07/15	09/14	12/16	
At-Grade Interim Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Braddock		PM TDD: Vanzandt, Mark						Intersection improvements at Braddock Road/123 which include additional turn lanes and turn lane extensions.						Construction is substantially complete 12/9/16.									
R12301A-0	Springfield		PM UTL: Yusufoglu, Eldar																					
2G40-015-000	\$4,500,000		PM LAD: Shubert, Beth																					
	(\$1,000,000)		PM UDCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Hunter Mill @ Mystic Meadow Roundabout			08/10	NA	NA	04/15	08/16	11/12	11/16	09/15	08/14	NA	05/14	12/15	06/14	11/16	NA	02/17	03/17	04/17	05/17	04/18	04/18	
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Dresser, John						Reconfigure intersection with roundabout and new pedestrian/bicycle facilities.						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Draft construction package sent to UDCD 10/24/16. LDS Plan Approval received 10/12/16. Utility relocations are complete. LDS Bonds & Agreements checklist items and fee payments have been completed. VDOT Permit received on 11/15/16. UDCD cover sheet mylar signature received 3/6/17. Project was advertised for construction on 3/27/17. Project Bid opening was held on 4/26/17.									
RSP101-00700			PM UTL: Nguyen, Tan																					
2G40-028-006	\$2,600,000		PM LAD: Finnell, Richard																					
	\$0		PM UDCD: Bashir, Qais																					
			PM CPTED:																					
Construction																								

Jun 2017

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Rt. 123 @ Jermantown Rd.		06/10	NA	10/13	05/14	11/15	01/14	07/17	09/14	02/16	NA	03/16	01/17	02/17	07/17	NA	09/17	10/17	11/17	12/17	09/15	11/18						
Spot Improvements 124/400-C40011 RSP101-01400 2G40-028-012		Providence \$1,750,000 (\$200,000)	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Lefcourt, Eric PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Add right turn lane and drainage improvements to northbound and southbound Route 123 at Jermantown Road.				<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. Final plans submitted 4/27/17. LAD completion memo received 1/26/17. Utility relocation is in progress.												On Hold <input type="checkbox"/>					
Utility Relocation Old Dominion Dr/ Bellview Rd. (Phase I)		09/13	NA	03/14	07/14	04/15	09/15	06/15	08/14	06/14	NA	08/14	01/15	08/14	10/14	NA	07/15	08/15	08/15	08/15	08/15	12/15						
Spot Improvements 124/400-C40011 RSP101-01500 2G40-028-014		Dranesville \$875,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED:				<u>Project Description</u> Improve sight distance at intersection of Old Dominion Drive and Bellview Road				<u>Monthly Remarks</u> Sight distance improvements complete. Utility pole relocations 80% complete.												On Hold <input type="checkbox"/>					
Post-Construction Jefferson Manor Improvements Phase IIIA		03/15	05/15	02/16	01/17	06/18	03/18	07/18	08/17	08/17	NA	09/17	05/18	05/18	07/18	NA	07/18	09/18	10/18	11/18	02/19	04/19						
304/300-C30050 2G25-097-000-0 2G25-097-000		Lee \$2,750,000 \$1,750,000	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bashir, Qais PM CPTED: Guarino, Michael				<u>Project Description</u> Infrastructure reconstruction on Albemarle Drive in Jefferson Manor				<u>Monthly Remarks</u> Final design is in progress. 2nd Citizens Information Meeting scheduled for 6/15/17.												On Hold <input type="checkbox"/>					
Design Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase I		06/08	02/09	06/10	04/13	11/14	08/14	11/14	10/13	NA	NA	10/13	08/14	07/14	01/16	NA	02/15	06/15	06/15	07/15	09/11	10/16						
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB009-A ST-000021-009		Hunter Mill \$1,850,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCCD: McCorkle, Lisa PM CPTED: Rosenbaum, Jane				<u>Project Description</u> Pedestrian improvements along Beulah Rd from Francis Young Lane to Coral Crest Ln and along Clarks Crossing Rd. Project is approx. 4,000 LF.				<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction is substantially complete 10/16/16. Ribbon cutting Ceremony held 5/12/17.												On Hold <input type="checkbox"/>					
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Beulah Rd. Wilkwy Abbotsford to Clarks Crossing Phase II			08/14	NA	NA	07/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB009-B ST-000021-009	Hunter Mill \$700,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Kresge, Carol PM UDCD: Kotter, Wayne PM CPTED: Rosenbaum, Jane				<u>Project Description</u> Pedestrian improvements along Beulah Rd from Abbotsford Dr to Antioch Church Project is approx. 500 LF.				<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Property owner that was impacted by the proposed drainage improvements was unwilling to grant land rights for the project. Project will be explored further in the future to complete the missing link of the trail in this area.												
Land Acquisition																							
Telegraph Rd. Wilkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023	Lee \$4,750,000 \$750,000		<u>Project Manager/Assignments</u> PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane				<u>Project Description</u> Pedestrian improvements and a 4' bike lane along east side of Telegraph Road from South Kings Hwy. to Lee District Park. Project is approx. 3500 LF.				<u>Monthly Remarks</u> Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design is in progress. Third pre-final Plan distribution 11/17/16. GSA/Army plats received from Survey & forwarded to LAD and GSA 12/2/16. Utility relocation design underway. Conference call scheduled for 6/19/17 with DOT, LAD, FCPA, GSA, Army, Supervisor Office, Congressman Beyers office about easements for DOT and GSA encroachment on Lee District Park. Dates to remain TBD until resolution of land rights issues with GSA and USArmy.												
Land Acquisition																							
Oak St. Wilkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	05/17	09/15	07/17
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB038B ST-000021-038	Providence \$340,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian improvements along south side of Oak Street from Morgan Lane to I-495 Overpass. Approx 230 LF				<u>Monthly Remarks</u> Final construction package sent on 3/30/17. No utility relocation required.												
Bid Advertisement																							
Rt. 7 Wilkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	05/17	12/16	10/17
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB045 ST-000021-044	Mason \$1,275,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCD: Carlin, Craig PM CPTED: Harrell, William				<u>Project Description</u> Pedestrian improvements on east side of Rte 7 from Rio Dr to Waters Edge Condos and on west side from Nevius St to Glenmore Dr. Project approx. 1,800 LF.				<u>Monthly Remarks</u> Preliminary tree clearing underway. Pre Con meeting scheduled for 6/16/17. Street Lights to be coordinated with DVP prior to construction so they can be removed 2 weeks in advance and reset after installation of the storm drainage system.												
Construction																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 7 Ped. Imp. @ Seven Corners to Juniper Ln			03/10	NA	10/10	NA	02/15	10/14	07/15	02/13	NA	NA	02/13	02/14	NA	NA	NA	10/15	10/15	10/15	10/15	06/14	01/17
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian improvements at three intersections: Seven Corners, Thorne Rd, and at Seven Corners Center.						Construction substantially completed on 1/13/17. VDOT permit released 4/13/2017.								
4YP201-PB052			PM UTL: Nguyen, Tan																				
ST-000021-048		\$930,000	PM LAD: Maggard, Lisa																				
		\$130,000	PM UDCCD: Bashir, Qais																				
			PM CPTED: Borkowski, Tad																				
Post-Construction																							
Rt. 7 Wlkwy @ Seminary Ramp Streetscape Phase II			03/10	NA	03/11	NA	07/14	07/14	07/14	02/13	NA	NA	02/13	04/14	05/13	11/13	02/14	03/15	03/15	04/15	06/15	07/15	10/15
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Streetscape project on the south side of the ramp from Columbia Pike to Seminary Road. This project will be 5' brick walkway approximately 450 LF. Project was split from 4VP201-DR050						Construction substantially completed 10/9/15. VDOT permit released 1/18/16. Awaiting LAP close out. As-Builts have been submitted.								
4YP201-PB054		\$321,804	PM UTL: Nguyen, Tan																				
ST-000021-050		\$71,804	PM LAD: Shubert, Beth																				
			PM UDCCD: Farsad, Nahid																				
			PM CPTED:																				
Post-Construction																							
Towlston Road Spot Improvement			09/08	01/10	01/11	11/13	11/15	04/16	04/16	NA	NA	NA	NA	NA	NA	NA	NA	04/16	05/16	05/16	08/16	11/16	11/16
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Nabavi, Seyed						Add left turn lane on north bound Towlston Road to westbound Route 7.						Construction substantially complete 6/7/17. Final inspection requested 6/8/17.								
4YP206-0			PM UTL: Nguyen, Tan																				
5G25-047-000		\$700,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	08/17
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Vanzandt, Mark						Add SB continuous auxiliary lane from Rte 29 interchange to Braddock Rd interchange.						Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Permit revision to remove overhead sign lighting from the contract approved by VDOT on 6/13/16. Construction is 80% complete. Contract completion date extended due to unanticipated delays with the overhead sign structure shop drawing development and approval.								
4YP209-0			PM UTL: Yusufoglu, Eldar																				
5G25-049-000		\$2,400,000	PM LAD: Maggard, Lisa																				
		\$0	PM UDCCD: Frazier, Demond																				
			PM CPTED: Shin, Sung																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17
Roadway Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Khorashadi, Brook						Phase III: Widen NB Route 29 to 3 lanes from Legato Road to Shirley Gate Road.						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction NTP issued on 8/18/15. Construction is 70% complete.								
4YP212-0		PM UTL: Nguyen, Tan						Add a dedicated right turn lane from Stevenson Drive to Waples Mill Road.															
5G25-052-000	\$20,207,489 \$1,000,000	PM LAD: Finnell, Richard PM UDCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane																					
Construction																							On Hold <input type="checkbox"/>
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	05/17
Cinder Bed Road Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Ayers, Robert						This project involves a redesign and improvement of the intersection of Cinder Bed Rd and Newington Rd. Additionally, a new trail will be provided along the east side of NB Newington Rd and existing						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction 93% complete. Stream restoration in progress. Alternative parapet guardrail design approved by VDOT & revised permit to install received on 5/23/17.								
4YP214-0		PM UTL: Nguyen, Tan																					
5G25-054-000	\$6,350,000 \$0	PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Borkowski, Tad																					
Construction																							On Hold <input type="checkbox"/>
Wiehle Ave.Phase II			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
Wiehle Ave.Phase II			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Hunter Mill		PM TDD: Vanzandt, Mark						Four lane road from Fairfax County Parkway to Reston Avenue.						Street acceptance process underway. Substantially complete 11/30/16.								
5G25-028-000-A-0	Dranesville		PM UTL:																				
5G25-028-000	\$1,082,200 \$25,000	PM LAD: Guillen, Diana PM UDCD: Guillen, Diana PM CPTED:																					
Post-Construction																							On Hold <input type="checkbox"/>
Wiehle Ave.Phase III			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
Wiehle Ave.Phase III			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Vanzandt, Mark						Four lane road from Dranesville Road to Fairfax County Parkway.						Street acceptance process underway. Substantially complete 11/30/16.								
5G25-028-000-B-0		PM UTL:																					
5G25-028-000	\$1,082,200 \$25,000	PM LAD: Guillen, Diana PM UDCD: Guillen, Diana PM CPTED:																					
Post-Construction																							On Hold <input type="checkbox"/>

Jun 2017

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	07/18	02/19	02/19	11/17	02/18	NA	03/18	10/18	11/18	05/19	NA	06/19	07/19	08/19	09/19	03/20	03/20						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Spot Roadway Improvements 2014		PM TDD: Roberson, Jeanmarie							Add a Northbound Right Turn lane on Roberts Road at Braddock Raod including a sidewalk connection from Tapestry Dr. to Braddock Road.					TPP ID#B258. Intermediate plans submitted for review on 5/1/17. Geotechnical investigation underway.														
304/300-C30050	Braddock	PM UTL: Nguyen, Tan																										
5G25-059-002-0		PM LAD: Glass, Lisa																										
5G25-059-002	\$1,250,000	PM UDCCD:																										
	\$400,000	PM CPTED: Qi, Maggie																										
Design																												
North Chambliss St./Beauregard St.		12/16	04/17	12/17	04/18	02/19	06/19	06/19	06/18	09/18	NA	10/18	05/19	06/19	02/20	NA	03/20	NA	NA	05/20	03/21	03/21						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed							Realign North Chambliss Street to eliminate free flow "right" turn and tie to Beuregard Street at existing signal opposite Shopping Center Parking Lot Entrance.					TPP Plan ID#B261. Public meeting was on 6/13/17. Reviewing and addressing VDOT and community comments.														
304/300-C30050	Mason	PM UTL: Nguyen, Tan																										
5G25-059-003-0		PM LAD: Delli Carpini, Angelica																										
5G25-059-003	\$1,500,000	PM UDCCD:																										
	\$500,000	PM CPTED: Chellappa, Smitha																										
Design																												
Lorton Rd./Lorton Market St.. WB Left Turn Lanes		11/15	01/16	NA	04/16	11/16	11/16	01/17	NA	NA	NA	NA	NA	NA	NA	NA	02/17	02/17	02/17	03/17	04/17	04/17						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Spot Roadway Improvements 2014		PM TDD: Marsh, Dennis							Extension of the westbound left turn lane on Lorton Road to Lorton Market Lane by approx. 120 ft.					TPP ID#B266. Construction substantially completed on 4/6/17. VDOT permit released 5/18/2017.														
304/300-C30050	Mount Vernon	PM UTL: Nguyen, Tan																										
5G25-059-004-0		PM LAD:																										
5G25-059-004	\$250,000	PM UDCCD: Fernandez Quinteros, Jua																										
	(\$50,000)	PM CPTED: Aguayo, Vanessa																										
Construction																												
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	06/18	06/18	04/17	TBD	NA	07/17	01/18	TBD	TBD	NA	08/18	08/18	08/18	08/18	05/19	05/19						
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
Spot Roadway Improvements 2014		PM TDD: Conley, Tim							Add Eastbound Left Turn lane on Silverbrook Road at Southrun Road.					TPP ID#B267. Final design is in progress. Preliminary plats have been prepared. Test pits have been requested.														
304/300-C30050	Mount Vernon	PM UTL: Nguyen, Tan																										
5G25-059-005-0		PM LAD: Kresge, Carol																										
5G25-059-005	\$1,750,000	PM UDCCD:																										
	\$550,000	PM CPTED: Aguayo, Vanessa																										
Design																												

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	12/17	05/18	02/19	07/19	07/19	06/18	09/18	NA	10/18	06/19	07/19	11/19	NA	09/19	11/19	12/19	02/20	05/21	05/21	
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate intersection with Besley Rd including new Bridge/Culvert crossing, bicycle lanes and shared use path.						TPP ID # 35. Intermediate design is in progress. Preparing Stage I bridge plans for VDOT concurrence.									
5G25-059-007-0			PM UTL: Nguyen, Tan																					
5G25-059-007		\$8,000,000	PM LAD: Baker, Lisa																					
		\$4,700,000	PM UDCCD:																					
			PM CPTED: Aguayo, Vanessa																					
Design																								
Burke Lake Rd./Coffer Woods Rd. Ped Intersection Improvement			08/13	NA	10/13	03/14	07/15	09/15	11/15	07/14	NA	NA	08/14	02/15	11/15	05/16	NA	02/16	06/16	07/16	06/16	03/17	03/17	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Hojatzadeh, Max						Install approx. 600' of sidewalk and update curb ramps at intersection.						TPP ID # B271 - Construction substantially complete 3/7/17.									
5G25-060-003-0			PM UTL: Yusufoglu, Eldar																					
5G25-060-003		\$600,000	PM LAD: Lefcourt, Eric																					
		\$0	PM UDCCD: Carlin, Craig																					
			PM CPTED: Luo, Caijun																					
Post-Construction																								
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	01/17	11/17	02/18	02/18	04/17	TBD	NA	04/17	11/17	12/17	03/18	NA	04/18	NA	NA	05/18	12/18	12/18	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approx. 825' of sidewalk, curb & gutter, add pedestrian crosswalks and curb ramps on north and east legs of intersection.						TPP ID#B272. Final design is in progress. Land acquisition NTP sent on 4/19/17.									
5G25-060-004-0			PM UTL: Nguyen, Tan																					
5G25-060-004		\$1,100,000	PM LAD: Shubert, Beth																					
		\$800,000	PM UDCCD:																					
			PM CPTED: Miller, Douglas																					
Design																								
Columbia Pike/Gallows Rd. Ped Intersection Imp			08/15	11/15	03/16	12/16	04/17	05/17	09/17	11/16	NA	NA	12/16	07/17	NA	NA	NA	09/17	09/17	09/17	09/17	12/17	12/17	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis						Pedestrian signal and improvements to intersection of Columbia Pike at Gallows Road						TPP ID#B277. Final Plans to be submitted to VDOT Signal Rebuild once land rights are completed. NTP to LAD on 12/9/16. 2 of 3 properties have been acquired. Gas valve to be adjusted to grade during construction. Project is to be constructed by VDOT Signal Rebuild Program.									
5G25-060-009-0			PM UTL: Nguyen, Tan																					
5G25-060-009		\$350,000	PM LAD: Alcon, Kelly																					
		\$350,000	PM UDCCD:																					
			PM CPTED: Aguayo, Vanessa																					
Land Acquisition																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	05/18	10/18	10/18	08/17	10/17	NA	11/17	06/18	07/18	01/19	NA	02/19	03/19	04/19	05/19	02/20	02/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Roberson, Jeanmarie			Construct approx. 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Rd to Pohick Rd. Add signalized pedestrian crossings at Pohick Road.				TPP ID#B278. Pre-final plans submitted for review on 5/8/17. Project plats being prepared.												
5G25-060-010-0			PM UTL:	Nguyen, Tan																			
5G25-060-010	\$1,250,000		PM LAD:	Glass, Lisa																			
	\$1,050,000		PM UDCCD:																				
			PM CPTED:	Chellappa, Smitha																			
Design																							
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	01/17	05/17	09/18	09/18	01/17	10/17	NA	10/17	05/18	05/18	12/18	NA	10/18	10/18	10/18	11/18	03/19	03/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD:	Conley, Tim			Construct 5' concrete sidewalk along the south side of Newington Forest Ave. from Treasure Tree Ct. to Hooes Road, including ped signals and crosswalk on Hooes Rd.				TPP ID#B279. Final design plans submitted to VDOT for review on 5/15/17. Final project plats are being prepared. No test holes needed.												
5G25-060-011-0	Springfield		PM UTL:	Yusufoglu, Eldar																			
5G25-060-011	\$1,250,000		PM LAD:	Alcon, Kelly																			
	\$1,050,000		PM UDCCD:																				
			PM CPTED:	Aguayo, Vanessa																			
Design																							
Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing			09/15	01/16	08/16	12/16	03/17	12/17	11/17	03/17	NA	NA	03/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	07/18	07/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD:	Madhusudhan, Galappa			Construct 150' of 5' concrete sidewalk and curb & gutter west of Carrleigh Parkway. Project also includes extension of right turn lane.				TPP ID# B283 Final Plans submitted to VDOT & other county agencies on 3/24/17. NTP issued to Land Acquisition Division on 3/21/17. Revised Design Waiver submitted to VDOT on 3/17/17. Consultant addressing comments received from VDOT on 5/3/17.												
5G25-060-014-0			PM UTL:	Nguyen, Tan																			
5G25-060-014	\$350,000		PM LAD:	Alcon, Kelly																			
	\$250,000		PM UDCCD:																				
			PM CPTED:	Borkowski, Tad																			
Land Acquisition																							
Dolley Madison Sidewalk - Chain Br Rd. area			10/15	NA	04/16	09/16	11/17	01/18	03/18	06/17	TBD	NA	06/17	01/18	TBD	TBD	NA	05/18	06/18	07/18	08/18	12/18	02/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Zahirieh, Shahla			Provide 5' concrete sidewalk on south side of Dolley Madison Blvd. from Chain Bridge Road to bus stop just north of Kurtz Road to fill in missing segments.				TPP ID#B290 Schedule adjusted in January 2017 due to consultant delay on 2nd pre-final design plans submission. Revised Final design plans underway. LAD NTP 6/2/2017												
5G25-060-015-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-015	\$450,000		PM LAD:	Baker, Lisa																			
	\$150,000		PM UDCCD:																				
			PM CPTED:	Lind, Adam																			
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Dolley Madison Sidewalk - Old Dominion - Beverly Ave			10/15	NA	04/16	09/16	11/17	01/18	03/18	05/17	TBD	NA	06/17	01/18	TBD	TBD	NA	05/18	06/18	07/18	08/18	12/18	02/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla	Provide continuous sidewalk between Old Dominion Drive and Beverly Avenue.						TPP ID#B291 Schedule adjusted in January 2017 due to consultant delay on 2nd pre-final design plans submission. Final design plans underway. Plats 6/5/2015.						On Hold <input type="checkbox"/>							
5G25-060-016-0		\$650,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-016		\$250,000	PM LAD: Baker, Lisa																				
			PM UDCCD:																				
			PM CPTED: Lind, Adam																				
Design																							
Sunrise Valley Dr.Sidewalk - River Birch Rd. - Legacy Circle			01/16	NA	05/16	08/16	12/16	06/17	11/17	09/16	NA	NA	09/16	10/17	NA	NA	NA	01/18	02/18	02/18	02/18	12/17	05/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max	Construct approx. 370 feet of 5' wide conc. sidewalk along the north side of Sunrise Valley Drive from River Birch Road to Legacy Circle						TPP ID#B295. Design was competed. NTP with land acquisition issue on 9/8/16. 0 of 1 easement have been acquired. Schedule was adjusted in May 2017 to allow additional time for land acquisition due to a design revision to remove a sidewalk connection to adjacent property per their request.						On Hold <input type="checkbox"/>							
5G25-060-017-0		\$300,000	PM UTL:																				
5G25-060-017		\$0	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Land Acquisition																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	04/17	10/18	01/19	01/19	10/17	01/18	NA	01/18	08/18	09/18	04/19	NA	01/19	02/19	TBD	03/19	07/19	07/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Conley, Tim	Construct approx. 430 l.f. of concrete sidewalk along the west side of South Van Dorn Street, just south of Franconia Road, including new bus stop pad and ADA ramps.						TPP ID#B297. Final design is in progress. Pre-Final design comments distributed on 6/2/17. Programmatic design waiver to request curb-abutted sidewalk, per request from Supervisor's office, received from VDOT on 3/3/17. Preliminary plats are being prepared.						On Hold <input type="checkbox"/>							
5G25-060-018-0		\$350,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-018		(\$50,000)	PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Design																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	10/17	03/19	05/19	05/19	01/18	04/18	NA	05/18	12/18	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Turner, Latesa	Construct approx. 750 LF of concrete sidewalk along the east side of Backlick Road from Cindy Lane to Kandel Court.						TPP ID#090. Pre-Final design is underway.						On Hold <input type="checkbox"/>							
5G25-060-020-0		\$1,550,000	PM UTL: Nguyen, Tan																				
5G25-060-020		\$450,000	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Braddock Rd. Walkway - Calbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	05/18	08/18	07/18	09/17	NA	NA	10/17	06/18	04/18	07/18	NA	10/18	11/18	11/18	11/18	05/19	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Sully		PM TDD: Dresser, John	Construct approx. 1,150 ft of 5' conc. sidewalk along the south side of Braddock Road from Carlbern Dr. to Clubside Lane.						TPP ID#095. Test Holes received on 4/13/17. 150' - 12" Gas line relocation in existing right-of-way is required. Annual Contract project. Pre-final plans distributed on 6/13/17.													
5G25-060-022-0			PM UTL: Nguyen, Tan																				
5G25-060-022		\$735,500	PM LAD: Glass, Lisa																				
		\$385,500	PM UDCCD: Lim, Vannak																				
			PM CPTED: Abifadel, Gibran																				
Design																							
Edsall Rd. Walkway - Timber Forest Dr.- Edsall Gardens Apts			12/15	01/16	04/16	09/16	04/18	06/18	06/18	06/17	TBD	NA	09/17	03/18	TBD	TBD	NA	07/18	08/18	09/18	10/18	04/19	04/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Barksdale, Christopher	Construct approx. 1060 lf of sidewalk along westbound Edsall Road from Timber Forest Dr. to Edsall Gardens Apts entrance. Add signalized pedestrian crossing at Timber Forest Dr and Edsall Rd.						TPP ID#113. LAD comments being addressed. Final Plats received 6/13/17.													
5G25-060-024-0		\$800,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-024		\$100,000	PM LAD: Delli Carpini, Angelica																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				
Design																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	03/17	11/17	11/17	02/17	NA	NA	03/17	09/17	09/17	04/18	NA	01/18	02/18	03/18	04/18	10/18	10/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad	1250 (ft) of five feet concrete sidewalk along the south side of Fair Lakes Blvd. between Stringfellow Road and the Fair Lakes Shopping Center.						TPP ID#116. Final plans submitted to VDOT on 3/24/2017. LAD NTP was issued on 3/1/17. 4 of 6 properties have been acquired. Relocation of four (4) street lights during construction is being coordinated Dominion Virginia Power. Relocation work will start when land acquisition is complete.													
5G25-060-026-0		\$650,000	PM UTL: Nguyen, Tan																				
5G25-060-026		\$50,000	PM LAD: Alcon, Kelly																				
			PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Land Acquisition																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	06/18	09/17	08/18	07/17	09/17	NA	09/17	03/18	04/18	10/18	NA	10/18	11/18	11/18	11/18	07/18	06/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ruffner, Scott	Approx. 1300 LF of sidewalk/curb and gutter along the east side of Fleet Drive from Franconia Road to Yakin Ct.						TPP ID#119 - Advanced copy of the 2nd Pre-Final plans was received on 5/23/17. Additional topographical data received on 6/7/17 and will be incorporated into the 2nd Pre-Final plans. Preliminary project plats received on 5/23/17.													
5G25-060-027-0		\$2,000,000	PM UTL: Yusufoglu, Eldar																				
5G25-060-027		\$750,000	PM LAD: Kresge, Carol																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							

Jun 2017

Project Name		Jun 2017																				
Fund #	District	Design PHASE Dates							Right-of-Way PHASE Dates							Construction PHASE Dates						
Project/Sub Project #		Permit Submission																				
Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																					
Glen Forest Dr. Walkway - Rte7 Retail - Glen Forest ES		03/15	05/15	10/15	09/16	04/18	01/17	06/18	06/17	07/17	NA	08/17	02/18	04/18	06/18	NA	07/18	08/18	08/18	09/18	11/17	01/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mason	PM TDD: Ruffner, Scott							Construct approx. 1150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane.							TPP ID#128. Final plans are in progress. Final project plats received on 6/6/17.						
5G25-060-028-0		PM UTL: Yusufoglu, Eldar																				
5G25-060-028	\$950,000 (\$250,000)	PM LAD: Glass, Lisa																				
		PM UDCD: Carlin, Craig																				
		PM CPTED: CPTED, To Be Determined																				
Design																						
Gunston Cove Walkway - Cranford St. - Amsterdam St		04/16	06/16	11/16	03/17	04/18	06/18	06/18	07/17	NA	NA	07/17	01/18	TBD	TBD	NA	10/18	11/18	11/18	11/18	04/19	04/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mount Vernon	PM TDD: Madhusudhan, Galappa							Construct approx. 320' of 5' concrete sidewalk along with curb and gutter, drainage improvements along north side of Gunston Cove Rd between Amsterdam St. and Cove Rd. connecting two exsiting trails.							TPP ID#131. Final design is in progress Preliminary plats sent to LAQ for review on 6/7/17. Stormwater Detention Exception approval received from LDS on 5/12/17. Consultant addressing VDOT comments received on 5/22/17. TMP approved 4/7/2017.						
5G25-060-029-0		PM UTL: Yusufoglu, Eldar																				
5G25-060-029	\$900,000 \$400,000	PM LAD: Lefcourt, Eric																				
		PM UDCD:																				
		PM CPTED: Miller, Douglas																				
Design																						
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.		04/15	NA	10/15	12/16	06/17	03/17	03/18	04/17	TBD	NA	06/17	01/18	01/18	04/18	NA	04/18	05/18	06/18	07/18	12/17	01/19
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Springfield	PM TDD: Conley, Tim							Approx. 1600 LF of sidewalk on west side of Lee Chapel Rd from Burke Lake Rd to Britford Dr.							TPP ID#144. Final design is in progress. Final project plats are being reviewed. Project schedule has been adjusted to complete final project plats and to address drainage comments.						
5G25-060-030-0		PM UTL: Nguyen, Tan																				
5G25-060-030	\$2,500,000 \$1,300,000	PM LAD: Shubert, Beth																				
		PM UDCD:																				
		PM CPTED: Harrell, William																				
Design																						
Medford Dr. Walkway - Annandale HS - Davian Dr		01/15	NA	08/15	01/16	03/17	01/17	10/17	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	11/17	12/17	01/18	02/18	12/17	09/18
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>						
304/300-C30050	Mason	PM TDD: Conley, Tim							Approx. 475 LF of sidewalk/curb and gutter on east side of Medford Drive from Davian Dr to Four Year Run.							TPP ID#151. Second Final design is in progress. LAD completion memo received 3/13/17. Utility relocation is complete. Project schedule has been adjusted to address drainage comments.						
5G25-060-031-0		PM UTL: Nguyen, Tan																				
5G25-060-031	\$900,000 \$500,000	PM LAD: Delli Carpini, Angelica																				
		PM UDCD: Carlin, Craig																				
		PM CPTED: Harrell, William																				
Design																						

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Post Forest Dr. Walkway - Legato Rd. - west to existing			09/16	11/16	03/17	09/17	01/19	03/19	03/19	01/18	03/18	NA	03/18	10/18	10/18	01/19	NA	04/19	05/19	06/19	07/19	01/20	01/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approx. 500 LF of 6' concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive.						On Hold <input type="checkbox"/>								
5G25-060-032-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-032		\$500,000	PM LAD: Baker, Lisa																				
		\$200,000	PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Post Forest Dr. Walkway - Legato Rd. - Govt Ctr Pkwy			07/16	NA	10/16	04/17	07/17	09/17	09/17	06/17	NA	NA	07/17	07/17	NA	NA	NA	10/17	12/17	01/18	01/18	07/18	07/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Turner, Latesa						Construct approx. 860 LF of 5' Conc. sidewalk along south side of Post Forest Drive from Legato Road to Government Center Parkway.						On Hold <input type="checkbox"/>								
5G25-060-033-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-033		\$350,000	PM LAD: Baker, Lisa																				
		(\$250,000)	PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	10/18	01/19	01/19	04/18	TBD	NA	05/18	12/18	TBD	TBD	TBD	03/19	04/19	05/19	06/19	10/19	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approx. 1,800 feet of conc. sidewalk along west side of Quander Road from Stokes Lane to Emmett Dr.						On Hold <input type="checkbox"/>								
5G25-060-034-0			PM UTL:																				
5G25-060-034		\$3,000,000	PM LAD: Alcon, Kelly																				
		\$1,700,000	PM UDCCD:																				
			PM CPTED: Luo, Caijun																				
Design																							
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	10/17	04/18	09/18	09/18	11/17	TBD	NA	12/17	07/18	TBD	TBD	NA	11/18	12/18	12/18	12/18	06/19	06/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Braddock		PM TDD: Marsh, Dennis						Construct approx. 900' of 8' curb abutted conc. sidewalk along northbound side of Rolling Road from Roxbury Avenue to Tuttle Road.						On Hold <input type="checkbox"/>								
5G25-060-036-0			PM UTL: Nguyen, Tan																				
5G25-060-036		\$1,350,000	PM LAD:																				
		\$550,000	PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Rugby Rd. Walkway - Misty Cr Ln - Alder Woods Dr			03/15	06/15	07/15	12/15	08/16	10/16	08/16	03/16	NA	NA	03/16	06/16	NA	NA	NA	10/16	10/16	10/16	10/16	08/17	01/17
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:	Beall, James	340 feet of 6- foot walkway				TPP ID# 168. VDOT LUP was released 5-10-17.														
5G25-060-037-0			PM UTL:	Yusufoglu, Eldar	along west side of Rugby Road																		
5G25-060-037	\$550,000		PM LAD:	Anthony, Curtis	between Misty Creek Lane and																		
	\$550,000		PM UDCD:	Fernandez Quinteros, Jua	Alden Woods Drive																		
			PM CPTED:	Harrell, William																			
Post-Construction																							
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	08/18	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Tsybin, Alexander	Design of 890 feet long,				TPP ID#169. Intermediate design is in progress. Utility designations completed.														
5G25-060-038-0			PM UTL:	Nguyen, Tan	sidewalk along Seminary Road																		
5G25-060-038	\$900,000		PM LAD:		from north of Magnolia Lane																		
	(\$700,000)		PM UDCD:		to City of Alexandria limits																		
			PM CPTED:	Stevens, Daniel	before Calhoun Avenue.																		
Design																							
South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	11/17	06/18	12/18	10/19	10/19	10/18	TBD	NA	11/18	08/19	TBD	TBD	NA	02/20	03/20	04/20	06/20	02/21	02/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD:	Hojatzadeh, Max	Construct conc. sidewalk and fill				TPP ID#175. Survey received on 5/17/17. NTP with design issue on 5/17/17.														
5G25-060-039-0			PM UTL:		in missing links along South																		
5G25-060-039	\$3,200,000		PM LAD:		Lakes Drive from Greenskeepers																		
	(\$450,000)		PM UDCD:		Ct to Sunrise Valley Dr. Section																		
			PM CPTED:	Knight, Ryan	1 from Greenskeepers to																		
					Soapstone, Section 3 from																		
					Whisperwood Glen Rd to Ridge																		
Pre-Design																							
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	10/18	11/18	11/18	12/17	NA	NA	12/17	09/18	NA	NA	NA	01/19	TBD	01/19	02/19	09/19	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD:	Beall, James	Construct approx. 1,400 LF of				TPP ID#202. Pre final design is in progress. Coordinating utility relocations with Fairfax Water and other utilities.														
5G25-060-042-0			PM UTL:	Yusufoglu, Eldar	sidewalk/curb and gutter along																		
5G25-060-042	\$2,250,000		PM LAD:	Cate, Dennis	the east side of Great Falls St.																		
	\$1,050,000		PM UDCD:		from North West St. to Osborn																		
			PM CPTED:	Qi, Maggie	St.																		
Design																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Little River Tnpg Walkway - E of Roberts Ave - W of Roberts Ave</p> <p>NA NA</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Barksdale, Christopher 1500' of 8' wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue. TPP ID#205. Scope rec'd from CPTED on 5/8/17. project initiation is in progress.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCCD:</p> <p>PM CPTED: Qi, Maggie</p> <p>On Hold <input type="checkbox"/></p>																							
Pre-Design																							
<p>Little River Tnpg Walkway - Hillbrook Dr.- Little River Run Dr</p> <p>TBD TBD TBD TBD TBD TBD TBD TBD TBD TBD NA TBD TBD TBD TBD NA TBD TBD TBD TBD TBD TBD TBD</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Lauretti, Francesco Construct 1,550LF of 9' wide curb abutted sidewalk. TPP ID#234. Schedule to be determined once survey is complete.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCCD:</p> <p>PM CPTED: Qi, Maggie</p> <p>On Hold <input type="checkbox"/></p>																							
Survey																							
<p>Little River Tnpg Walkway - Columbia Rd. - Mayhunt Ct</p> <p>06/16 08/16 12/16 06/17 09/17 03/18 04/18 06/17 TBD NA 08/17 03/18 04/18 09/18 NA 08/18 09/18 10/18 11/18 08/19 09/19</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Lauretti, Francesco Construction of a 5 ft wide sidewalk with a 4 ft buffer approx. 961 ft. with curb and gutter installed in some areas along the corridor. TPP ID#235. Prefinal design plans in progress. Schedule adjusted because of overdue LDS comments. Project plats are in progress.</p> <p>PM UTL:</p> <p>PM LAD: Delli Carpini, Angelica</p> <p>PM UDCCD:</p> <p>PM CPTED: Abifadel, Gibran</p> <p>On Hold <input type="checkbox"/></p>																							
Design																							
<p>01011-Richmond Hwy. SB @ Holley Hill Rd.</p> <p>10/15 04/16 NA NA 07/16 12/17 04/17 NA NA NA NA NA NA NA NA 06/17 06/17 07/17 08/17 09/18 12/17</p> <p><u>Project Manager/Assignments</u> <u>Project Description</u> <u>Monthly Remarks</u></p> <p>PM TDD: Barksdale, Christopher Install bus shelter. Final construction package sent 6/1/17.</p> <p>PM UTL:</p> <p>PM LAD:</p> <p>PM UDCCD:</p> <p>PM CPTED:</p> <p>On Hold <input type="checkbox"/></p>																							
Bid Advertisement																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	06/17	12/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Barksdale, Christopher				Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail				Draft Construction Package submitted 6/12/17. LAD NTP issued 6/15/17.														
5G25-061-004-0			PM UTL:																						
5G25-061-004	\$30,000		PM LAD: Kresge, Carol																						
	(\$30,000)		PM UDCD:																						
			PM CPTED:																						
Land Acquisition																									
01027-Richmond Hwy. SB @ Brevard Ct.			10/15	04/16	07/16	08/16	10/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Barksdale, Christopher				Install bus shelter.				Final construction package sent 6/1/17.														
5G25-061-005-0			PM UTL:																						
5G25-061-005	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCD:																						
			PM CPTED:																						
Bid Advertisement																									
01001-Richmond Hwy. SB @ Huntington Avenue			10/15	04/16	07/16	08/16	10/17	12/17	12/17	04/17	NA	NA	06/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				LAD comments received 1/30/2017 and are being addressed. NTP to LAD 6/9/17.														
5G25-061-006-0			PM UTL:																						
5G25-061-006	\$30,000		PM LAD: Alcon, Kelly																						
	(\$30,000)		PM UDCD:																						
			PM CPTED:																						
Land Acquisition																									
01002-Richmond Hwy. SB/Belle Haven Towers			10/15	04/16	07/16	09/16	03/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Draft construction package submitted to UDCD 3/27/2017. UDCD comments received 4/11/2017 and are being addressed. Final plans received 5/5/17. Countywide Permit received 5/15/17.														
5G25-061-007-0			PM UTL:																						
5G25-061-007	\$30,000		PM LAD:																						
	(\$30,000)		PM UDCD:																						
			PM CPTED:																						
Design																									

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	08/16	10/17	12/17	05/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						LAD complete 5/16/17. Draft construction package submitted to UDCD 5/23/17. Countywide permit received 6/14/17.								
5G25-061-008-0			PM UTL:																				
5G25-061-008		\$30,000 (\$30,000)	PM LAD: Kresge, Carol																				
			PM UDCD:																				
			PM CPTED:																				
Design																							
01043-Richmond Hwy. SB @ Armisted Rd. EB			01/14	NA	10/15	NA	08/16	10/15	03/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	06/16	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install REX bus shelter, loading pad, bike rack and trash can.						Sent to VDOT for Countywide permit 5/24/17.								
5G25-061-009-0			PM UTL:																				
5G25-061-009		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							
01045-Richmond Hwy. SB @ Dutchman Dr.			10/15	04/16	07/16	08/16	10/17	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final construction package sent 6/1/17.								
5G25-061-010-0			PM UTL:																				
5G25-061-010		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							
01046-Richmond Hwy. SB @ Fernedge Ln.			10/15	04/16	NA	NA	06/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final construction package sent 6/1/17.								
5G25-061-011-0			PM UTL:																				
5G25-061-011		\$30,000 (\$30,000)	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
01048-Richmond Hwy. NB @ Farnedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Land Acquisition NTP issued 5/11/17.									
5G25-061-012-0			PM UTL:																					
5G25-061-012		\$30,000	PM LAD: Alcon, Kelly																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Land Acquisition																								
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	10/17	12/17	12/17	05/17	NA	NA	06/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Plats received 3/21/2017 and are being reviewed. LAD comments being addressed.									
5G25-061-013-0			PM UTL:																					
5G25-061-013		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Design																								
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	08/16	10/17	12/17	12/17	03/17	NA	NA	01/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						NTP for LAD given 1/5/2017. Addressing LAD comments.									
5G25-061-015-0			PM UTL:																					
5G25-061-015		\$30,000	PM LAD: Kresge, Carol																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Land Acquisition																								
01085-Richmond Hwy. NB @ Russell Rd.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final construction package sent 6/1/17.									
5G25-061-016-0			PM UTL:																					
5G25-061-016		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCD:																					
			PM CPTED:																					
Bid Advertisement																								

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01086-Richmond Hwy. NB near Martha St.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final construction package sent 6/1/17.												
5G25-061-017-0			PM UTL:																				
5G25-061-017		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							
01087-Richmond Hwy. NB @ Shannons Green W			10/15	04/16	07/16	08/16	10/17	12/17	03/17	04/17	NA	NA	05/17	10/17	NA	NA	NA	01/18	02/18	03/18	04/18	09/18	09/18
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Land Acquisition NTP issued 5/11/17. Draft Construction Package submitted 6/12/17.												
5G25-061-018-0			PM UTL:																				
5G25-061-018		\$30,000	PM LAD: Delli Carpini, Angelica																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
01094-Richmond Hwy. NB @ Fordson Rd.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Final construction package sent 6/1/17.												
5G25-061-019-0			PM UTL:																				
5G25-061-019		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							
01099-Richmond Hwy. NB @ Collard St.			10/15	04/16	NA	NA	07/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	05/17	06/17	07/17	08/17	09/18	12/17
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher				Install bus shelter.				Draft construction package sent to UDCD 2/15/2017. UDCD comments received 4/11/2017 and are being addressed. Countywide Permit received 4/17/17.												
5G25-061-020-0			PM UTL:																				
5G25-061-020		\$30,000	PM LAD:																				
		(\$30,000)	PM UDCD:																				
			PM CPTED:																				
Bid Advertisement																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
01107-Richmond Hwy. NB near Mt.Eagle Dr.			10/15	04/16	07/16	08/16	12/16	12/17	04/17	NA	NA	NA	NA	NA	NA	NA	NA	06/17	06/17	07/17	08/17	09/18	12/17	
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mount Vernon		PM TDD: Barksdale, Christopher						Install bus shelter.						Final construction package sent 6/1/17.									
5G25-061-021-0			PM UTL:																					
5G25-061-021		\$30,000	PM LAD:																					
		(\$30,000)	PM UDCCD:																					
			PM CPTED:																					
Bid Advertisement																								
Sunset Hills Rd. - Discovery St. Ped Br. Extend			TBD	NA	TBD	NA	NA	NA	TBD	08/17	09/17	TBD	09/17	05/18	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	TBD		PM TDD: Zahirieh, Shahla						Provide crosswalk on the east leg of the intersection.						TPP ID 189.06. This project will be designed and constructed by the VDOT signal rebuild team. County will acquire necessary landrights. County will move forward with plat development after updated VDOT design plan is received.									
5G25-062-006-0			PM UTL:																					
5G25-062-006		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Abifadel, Gibran																					
Pre-Design																								
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	10/17	04/18	07/18	02/20	02/20	TBD	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.						TPP ID# 189.07 RMAG ID# 7 Preliminary design is in progress.									
5G25-062-007-0			PM UTL:																					
5G25-062-007		\$250,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Survey																								
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	10/17	04/18	07/18	02/20	02/20	TBD	TBD	NA	08/18	03/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21	
RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco						Intersection pedestrian improvements, new sidewalks, new trails, and bike facility upgrades.						TPP ID# 189.08 RMAG ID# 8 Preliminary design is in progress.									
5G25-062-008-0			PM UTL:																					
5G25-062-008		\$1,300,000	PM LAD:																					
		\$800,000	PM UDCCD:																					
			PM CPTED:																					

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	08/17	12/17	12/18	02/19	02/19	02/18	TBD	NA	04/18	11/18	12/18	01/19	NA	05/19	06/19	07/19	08/19	04/20	04/20
RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011		Hunter Mill \$750,000 \$396,000	<u>Project Manager/Assignments</u> PM TDD: Conley, Tim PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Construct approximately 525 LF of a 10' wide asphalt shared use path along the south side of Bluemont Way between Reston Parkway and Discovery Street.				<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Intermediate design plans are in progress. Conceptual design submitted for review on 5/5/17.												
Design																							
Sunset Hills -Twn Ctr Pkwy-Rest Twn Ctr Station			10/16	12/16	04/17	08/17	08/18	11/18	11/18	11/17	01/18	NA	01/18	08/18	08/18	11/18	NA	02/19	NA	NA	03/19	07/19	07/19
RMAG Phase II 2014 304/300-C30050 5G25-062-012-0 5G25-062-012		Hunter Mill \$400,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Construct 6' asphalt sidewalk along the north side of Sunset Hills Road from Town Center Parkway to Metro Station Entrance.				<u>Monthly Remarks</u> TPP ID#189.12 RMAG ID#40. Pre-final design is in progress.												
Design																							
Town Ctr Pkwy - W&OD Trail			03/17	06/17	10/17	07/18	08/19	09/19	09/19	11/18	09/18	NA	11/18	06/19	TBD	TBD	NA	01/20	03/20	04/20	05/20	12/20	12/20
RMAG Phase II 2014 304/300-C30050 5G25-062-013-0 5G25-062-013		Hunter Mill \$500,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Construction of a 10 FT shared use path from the existing sidewalk along Town Center Parkway to the existing Washington & Old Dominion Trail.				<u>Monthly Remarks</u> TPP ID#189.14 RMAG II ID#14 - Survey completed 2/16/2017. NTP letter 3/8/2017. Preliminary design 6/2/2017. Utility designation completed.												
Design																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	TBD	NA	NA	NA	NA	NA	TBD	TBD		TBD	TBD	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014		Hunter Mill \$100,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: PM UDCCD: PM CPTED:				<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection.				<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 Pre-scoping rec'd from CPTED on 3/7/17. Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County will assist in RW acquisition only.												
Pre-Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunrise Valley Dr. Bike Lanes – Fairfax County Parkway to Reston Parkway																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
RMAG Phase II 2014			PM TDD: Barksdale, Christopher						Narrow median between Reston Parkway and Fairfax County Parkway to provide buffered bike lanes in each direction of Sunrise Valley Drive.						TPP ID# 189.16 RMAG II ID# 16 Project is scope is under development. Initial draft received from CPTED on 12/14/16. On Hold <input type="checkbox"/>								
304/300-C30050			PM UTL:																				
5G25-062-016-0			PM LAD:																				
5G25-062-016			PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC																							
			03/17	07/17	11/17	08/18	09/19	10/19	10/19	12/19	TBD	NA	12/18	07/19	TBD	TBD	NA	02/20	04/20	05/20	06/20	01/21	01/21
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bike/Trail Improvements 2014			PM TDD: Zahirieh, Shahla						Construct 5' bike lanes on Wakefield Chapel Road from Pulley Ct. to NVCC Campus. Includes minor widening and section of new 5' Sidewalk						TPP ID#B285. NTP letter to consultant 3/21/2017. Survey completed 4/17/2017. Preliminary design in progress On Hold <input type="checkbox"/>								
304/300-C30050			PM UTL:																				
5G25-063-002-0			PM LAD:																				
5G25-063-002			PM UDCCD:																				
			PM CPTED: Lind, Adam																				
Pre-Design																							
West Ox Rd. Trail - Penderbrook Rd. - Route 50																							
			09/16	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bike/Trail Improvements 2014			PM TDD: Tsybin, Alexander						6' asphalt walkway along southbound West Ox Road from Ox Hill Road to Route 50. Approx. 1400 LF						TPP ID#B300. Review of RDA proposal for Task Order # 20 has been completed. Execution of TO # 20 is in progress. Schedule to be developed after execution of the new T.O. On Hold <input type="checkbox"/>								
304/300-C30050			PM UTL: Nguyen, Tan																				
5G25-063-005-0			PM LAD:																				
5G25-063-005			PM UDCCD:																				
			PM CPTED:																				
Pre-Design																							
Westmoreland St. Bike Lanes - N. of Rosemont Dr.																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
Bike/Trail Improvements 2014			PM TDD: Turner, Latesa						Widen approx. 400 feet of Westmoreland Street north of Rosemont Drive to provide 5' wide on road bike lanes connecting with exsiting bike lanes to the north and south of Rosemont Drive.						TPP ID#187. Pre-scoping document rec'd 3/27/17. Scope review meeting held with Consultant on 4/24/17. Draft design task order proposal was received on 5/10/17 and is currently under review. Survey notices were mailed on 5/24/17. On Hold <input type="checkbox"/>								
304/300-C30050			PM UTL:																				
5G25-063-009-0			PM LAD:																				
5G25-063-009			PM UDCCD:																				
			PM CPTED: Lind, Adam																				
Survey																							

Jun 2017

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	06/17	07/17	07/17	07/17	07/17	12/17
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max				Install 800LF of sidewalk, curb & gutter, and update ramps.				TPP ID# B293. VDOT Permit received on 3/21/17. Draft construction package submitted to UDCCD on 4/3/17.												
ST-000036-002-0			PM UTL: Nguyen, Tan																				
ST-000036-002		\$1,125,000	PM LAD: Shubert, Beth																				
		\$1,000,000	PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	04/18	05/18	05/18	08/17	09/17	TBD	08/17	04/18	04/18	09/18	NA	08/18	09/18	09/18	10/18	TBD	02/19
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Beall, James				Approx. 260 feet of 5' conc. sidewalk along north side of North West Street from Great Falls St. to Brilyn Place				TPP ID#B294. Plats are being prepared. Coordinating with utilities including Fairfax Water on relocations.												
ST-000036-003-0			PM UTL: Yusufoglu, Eldar								County LAD and FCDOT staff are working with City of Falls Church to develop an MOU for ROW services												
ST-000036-003		\$750,000	PM LAD: Glass, Lisa																				
		\$450,000	PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Design																							
Franconia Rd. Sidewalk N. Side Norton Rd. to Governors Pond Cr			08/13	NA	11/13	07/14	10/15	09/15	06/16	12/14	02/15	NA	03/15	08/15	07/15	07/16	NA	09/16	10/16	10/16	10/16	08/16	04/17
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Lauretti, Francesco				Approx. 700LF of new walkway along Franconia Road. Restoration of roadway embankment at stream crossing.				TPP ID#B296. Construction substantially complete 4/15/17.												
ST-000036-004-0			PM UTL: Nguyen, Tan																				
ST-000036-004		\$1,150,000	PM LAD: Kresge, Carol																				
		\$675,000	PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Silverbrook Rd. @ Monacan Rd. Walkway			11/15	NA	05/16	10/16	05/17	04/18	04/18	06/17	NA	NA	07/17	03/18	TBD	TBD	NA	05/18	05/18	05/18	06/18	12/18	12/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: El Kaissi, Mohamad				460 LF sidewalk along Silverbrook Rd south of Monacan Rd to tie into existing sidewalk, 60 LF Trail to tie to existing trails, and pedestrian access to include 2 curb ramps, crosswalk, and signage &				TPP ID#B298. 2nd Prefinal design plans were submitted to VDOT on 5/2/17. Base plats were submitted to Land Acquisition Division on 5/2/17.												
ST-000036-005-0			PM UTL: Nguyen, Tan																				
ST-000036-005		\$900,000	PM LAD: Delli Carpini, Angelica																				
		(\$1,400,000)	PM UDCCD:																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	09/17	02/17	02/18	08/16	11/16	NA	03/17	10/17	10/17	02/18	NA	03/18	04/18	04/18	04/18	12/17	10/18
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa					667' of 5' Sidewalk with Curb & Gutter along South Side of Center Road, Storm Drainage Improvements, Retaining Wall & potential roadway widening for two sections to provide minimum roadway width of 24'.					TPP ID#100. Final Design is in progress. Consultant addressing comments received from VDOT on 5/5/17. Based on additional comments received from VDOT; EC-S was requested to submit a proposal on 6/13/17 for doing pavement cores and soil borings along the length of the project. Meeting held with Materials section of VDOT on 6/14/17 to address some of the comments made by VDOT earlier. Programmatic Design Waiver request sent to VDOT on 3/21/17. NTP issued to Land Acquisition Division on 3/28/17. Schedule adjusted to address additional comments received from VDOT & allow utility companies to review revised design. Land acquisition has 6 of 8 complete.				
ST-000036-006-0			PM UTL: Yusufoglu, Eldar														
ST-000036-006		\$1,275,000 \$475,000	PM LAD: Baker, Lisa														
			PM UDCCD: Bashir, Qais														
			PM CPTED: Harrell, William														

Land Acquisition

Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	07/17	11/17	07/18	07/18	08/17	NA	NA	10/17	05/18	06/18	09/18	NA	08/18	09/18	10/18	11/18	03/19	03/19
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Providence		PM TDD: Tsybin, Alexander					Construct approx. 270' of 5' conc. sidewalk along Chichester Lane from Cherry Drive to Day Lilly Court.					TPP ID#108. Pre-Final Design is in progress. Additional survey is in progress. VDOT comments on crosswalk study received 6/2/17 and forwarded to both consultants (JMT and KHA). No utility conflicts detected.				
ST-000036-007-0			PM UTL: Nguyen, Tan														
ST-000036-007		\$300,000 \$0	PM LAD: Lefcourt, Eric														
			PM UDCCD:														
			PM CPTED: Harrell, William														

Design

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	08/17	03/18	08/18	01/19	01/19	02/18	TBD	NA	03/18	10/18	TBD	TBD	NA	03/19	04/19	05/19	06/19	03/20	03/20
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis					Construct 8' wide asphalt walkway with curb and gutter and variable width buffer strip to complete missing links along north side of Fox Mill Rd from Fairfax County Pkwy to Reston Pkwy. Approx. length 4,780 ft					TPP ID#121 Intermediate design is in progress. At a meeting on 4/10/17 with CPTED, TDD and the consultant, the scope was adjusted to curb and gutter with an 8' asphalt walkway and a variable buffer strip.				
ST-000036-009-0			PM UTL: Nguyen, Tan														
ST-000036-009		\$3,800,000 \$1,400,000	PM LAD:														
			PM UDCCD:														
			PM CPTED: Harrell, William														

Design

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	07/17	11/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Dranesville		PM TDD: Turner, Latesa					Construct approximately 520 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Chesterbrook Elementary School to Halsey Road.					TPP ID#140. Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17. Intermediate plans distribution pending resolution of drainage outfall.				
ST-000036-010-0			PM UTL: Yusufoglu, Eldar														
ST-000036-010		\$925,000 \$525,000	PM LAD:														
			PM UDCCD:														
			PM CPTED: Chellappa, Smitha														

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	07/17	11/17	11/18	01/19	01/19	01/18	03/18	NA	03/18	09/18	10/18	03/19	NA	03/19	05/19	06/19	07/19	12/19	12/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk/curb and gutter along the south side of Kirby Road from Halsey Road to Franklin Avenue.				TPP ID#141. Intermediate design is in progress. Advance intermediate plans submitted on 2/21/17. Intermediate plans distribution pending resolution of drainage outfall.												
ST-000036-011-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-011		\$1,750,000 \$250,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Telegraph Road Walkway Ph I - Rosehill to Pike			10/15	07/16	03/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Phase I - Install 1235' of 5' wide concrete sidewalk along missing links between Rise Hill Drive and Pike Road including crosswalks & curb ramps.				TPP ID#180A. Intermediate plans were submitted to VDOT on 4/7/2017. Partial comments have been received.												
ST-000036-014-0			PM UTL: Nguyen, Tan																				
ST-000036-014		\$1,732,500 (\$367,500)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED:																				

Design

Old Mount Vernon Rd. Walkway - Mt. Vernon Hwy. - Westgate Dr.			04/16	07/16	10/16	02/17	08/18	09/18	12/18	11/17	09/17	NA	11/17	06/18	06/18	11/18	NA	01/18	03/18	04/19	05/19	12/19	03/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla				Construct 5' sidewalk along west side of Old Mount Vernon Rd from Westgate Dr. to Mt. Vernon Memorial Highway.				TPP ID#191. Final plans underway.												
ST-000036-016-0			PM UTL:																				
ST-000036-016		\$1,200,000 (\$900,000)	PM LAD: Shubert, Beth																				
			PM UDCCD:																				
			PM CPTED:																				

Design

Telegraph Road Walkway Ph III - Wilton to Farmington			10/15	07/16	03/17	09/17	10/18	11/18	11/18	11/17	01/18	TBD	02/18	09/18	10/18	04/19	NA	03/19	04/19	05/19	06/19	01/20	01/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: El Kaissi, Mohamad				Phase III - Install 960' of 5' concrete sidewalk to fill in missing links between Wilton Road and Farmington Drive including crosswalks & curb ramps				TPP ID#180C. Intermediate plans were submitted to VDOT on 4/7/2017. Partial comments have been received.												
ST-000036-018-0			PM UTL: Nguyen, Tan																				
ST-000036-018		\$1,000,000 \$1,000,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Harrell, William																				

Design

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Burke VRE Connector Ph IV		02/16	07/16	10/16	07/17	10/18	08/18	12/18	12/17	12/17	NA	01/18	07/18	07/18	12/18	NA	01/19	12/18	05/19	06/19	11/19	03/20						
On Hold <input type="checkbox"/>																												
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Braddock	PM TDD:	Ruffner, Scott						Connect Burke Center VRE Station to surrounding neighborhoods on the west via shared-use path, sections of sidewalk, and sharrows for bicyclists.							TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Pre-Final design is in progress. Geotechnical investigations underway.												
ST-000037-003-0		PM UTL:	Nguyen, Tan																									
ST-000037-003	\$2,750,000	PM LAD:	Baker, Lisa																									
	\$1,550,000	PM UDCD:																										
		PM CPTED:	Lind, Adam																									
Design																												
Route 50 Trail		10/16	01/17	07/17	12/17	03/19	05/19	05/19	04/18	06/18	NA	06/18	01/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	04/20	04/20						
On Hold <input type="checkbox"/>																												
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Springfield	PM TDD:	Turner, Latesa						Construct 5' conc sidewalk along south side of Route 50 and up the off ramp to West Ox Road from Fair Ridge Drive to West Ox Road terminating in Fairfax Towne Center parking lot.							TPP ID#B303. Intermediate design is underway. Advance Intermediate plans submitted on 6/12/17.												
ST-000037-005-0		PM UTL:	Nguyen, Tan																									
ST-000037-005	\$2,000,000	PM LAD:																										
	\$600,000	PM UDCD:																										
		PM CPTED:																										
Design																												
Lorton Arts Access Road		02/16	NA	NA	11/16	01/18	05/18	05/18	09/17	10/17	NA	10/17	01/18	02/18	04/18	NA	06/18	TBD	TBD	07/18	03/19	03/19						
On Hold <input type="checkbox"/>																												
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon	PM TDD:	Nabavi, Seyed						Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123.							Addressing Geotechnical report, LDS, other agencies comments. Architectural Review Board approved project on 9/8/16.												
TS-000020-001-0		PM UTL:																										
TS-000020-001	\$1,400,000	PM LAD:	Lefcourt, Eric																									
	\$200,000	PM UDCD:																										
		PM CPTED:	Guarino, Michael																									
Design																												
Mason Neck Trail Segment 2B		NA	NA	NA	NA	08/14	NA	NA	06/11	08/11	NA	NA	03/14	NA	NA	NA	05/15	06/15	07/15	03/16	11/13	08/17						
On Hold <input type="checkbox"/>																												
County-Maintained Bike/Trail Imp - 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
307/300-C30060	Mount Vernon	PM TDD:							9,900 LF of 8' asphalt trail along Gunston Road between Pohick Bay Drive and the entrance to Pohick Bay golf course.							Construction is 25% complete. Storm sewer installation is complete. Water relocations and trail grading anticipated in this month (April). Construction entrances and silt fence installation are on going.												
ST-000028-002-B-W00		PM UTL:																										
ST-000028-002	\$2,290,000	PM LAD:	Kresge, Carol																									
	\$450,000	PM UDCD:	Royse, Andy																									
		PM CPTED:	Luo, Caijun																									
Construction																												

