



County of Fairfax, Virginia

MEMORANDUM

DATE: December 17, 2018

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the December 2018 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo

Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation

Mark Canale, BRAC Coordinator

Anna Nissinen, Chief of Communications, Marketing and TDM Programs

Robin Geiger, Head of Communications, Transportation Marketing Section

Tonya McCreary, Public Information Officer II, Transportation Marketing Section

Rachad Davis, Transportation Marketing Section

Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)

Karyn Moreland, Section Chief, Capital Projects, CPTED

Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED

Chris Wells, Bicycle and Pedestrian Program Manager, CPTED

Douglas Miller, Environmental Program Coordinator, CPTED

Michael Guarino, Transportation Planner IV, CPTED

Bill Harrell, Sr. Transportation Planner IV, CPTED

Fairfax County Department of Transportation

4050 Legato Road, Suite 400

Fairfax, VA 22033-2895

Phone: (703) 577-5600 TTY: 771

Fax: (703) 877 5723

www.fairfaxcounty.gov/fcdot



Transportation Design Division Monthly Projects Status Report

December 17, 2018

Page 2 of 4

Lauren Delmare, Transportation Planner III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Ajmal Hamidi, Transportation Planner, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Scott Ruffner, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivas Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

James W. Patteson, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Bill Schell, Chief, Transportation Branch, MSMD
Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities
Rob Hockersmith, Administrative Support Branch, Capital Facilities
Lisa McCorkle, Engineer IV, UDCD

Transportation Design Division Monthly Projects Status Report

December 17, 2018

Page 3 of 4

Larry Popoola, Sr. Engineer III, UDCD
Frank Roberts, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Dennis Cate, Project Coordinator, LAD
Rich Finnell, Project Coordinator, LAD
John Zeigler, Project Coordinator, LAD
John Honnick, Sr. Property Analyst, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Lisa Glass, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Beth Shubert, Sr. Right-of-Way Agent, LAD
Stephen Bailey, Right-of-Way-Agent, LAD
Kelly Alcon, Right-of-Way Agent, LAD
Mohammed Najeeb, Right-of-Way Agent, LAD
Jim Strayhorne, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Donald Zelonis, Engineering Technician III, LAD
Victoria Boyd, Administrative Assistant, LAD

SUPERVISOR OFFICE

Braddock District Supervisors Office
Dranesville District Supervisors Office
Hunter Mill District Supervisors Office
Lee District Supervisors Office
Mason District Supervisors Office
Mount Vernon District Supervisors Office
Providence District Supervisors Office
Springfield District Supervisors Office
Sully District Supervisors Office

VIRGINIA DEPARTMENT OF TRANSPORTATION (NOVA District)

Andy Beacher, Manager, Arlington/Fairfax Preliminary Engineering
Allison Richter, Assistant District Administrator / Director, Fairfax & Arlington Counties
Amir Salahshoor, Assistant Manager, Local Assistance Program
Mark Comer, Northeast Region Utilities Manager, NOVA Right of Way
Alex Faghri, Land Use Specialist, Land Development
Anna Fortune, Program Manager, Arlington/Fairfax Preliminary Engineering
Renee Hamilton, Deputy District Administrator
Tiffanie Harrelson, LUP Plan Review Coordinator, Local Assistance
Bethany Mathis, Program Management Analyst, Programming and Investment Management
Donald Ostrander, Engineering Supervisor, Traffic Engineering
Don Moyer, Area Engineer, Traffic Engineering
Sofia Pinedo, L&D Quality Assurance
Bud Siegel, Manager, Local Assistance Program
Terry Yates, Assistant Transportation & Land Use Director, Arlington & Fairfax Counties

Transportation Design Division Monthly Projects Status Report

December 17, 2018

Page 4 of 4

John Russell, Engineering Supervisor, Materials QA
Ronald Seale, Supervisor, Materials
Kari Fuhrman, Maintenance
Norman Whitaker, Director, Transportation Planning
Houda Ahmed Ali, Permits Manager, Permits

UTILITY COMPANIES

Christine Juliano, Dominion Energy
Michael Moncrieffe, Dominion Energy
Robert Cotten, Fairfax Water
Patrick Huynh, Fairfax Water
Jerry Scott, Fairfax Water
Richard Pelle, Fairfax Water
Michael Stablein, Washington Gas
Jeff Acierto, Cox Communication
Scott Sisk, Verizon Virginia

MISCELLANEOUS DISTRIBUTION

Honorable Thomas P. Sotelo, Juvenile District Court
Edythe Kelleher, Southeast Fairfax Development Corporation

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

December 2018

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 40000 – COUNTY TRANSIT SYSTEMS	1
FUND 50000 – FEDERAL & STATE GRANTS	2 – 13
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	13 – 37
FUND 30010 – COUNTY CONSTRUCTION	37
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	37 – 57
FUND 30060 – SIDEWALK CONSTRUCTION	58
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	58
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	58

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
01204 Wakefield Dr EB @ Potomac		08/17	NA	08/17	NA	06/18	NA	NA	01/18	NA	NA	01/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	07/19						
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
100/400-C40001	Mount Vernon	PM TDD: Ruffner, Scott						Replace bus shelter.				Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32.																
4YP202-01204		PM UTL:																										
TS-000022-002	\$50,000	PM LAD: Najeeb, Mohammed																										
	\$0	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
Construction																												
02253 John Marr Dr NB @ Tom Davis Dr		06/17	NA	12/17	NA	05/18	07/18	09/18	05/18	NA	NA	05/18	09/18	NA	NA	NA	10/18	11/18	12/19	01/19	12/18	03/19						
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
100/400-C40001	Mason	PM TDD: Hojatzadeh, Max						Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewlk.				Final construction package submitted to UDCD on 10/30/18. Part of UDCD Task Order #32.																
4YP202-02253		PM UTL:																										
TS-000022-006	\$20,000	PM LAD: Strayhorne, Robert																										
	\$0	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
Construction																												
03687 Little River Trpk EB @ Backlick Rd		06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	06/18	07/18	08/18	08/18	01/19	11/18						
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
100/400-C40001	Mason	PM TDD: Hojatzadeh, Max						Replace existing shelter with Tolar, non-advertisement shelter with bench and trash can. Connect to existing sidewalk.				Final construction authorization package sent to UDCD 6/19/18. Part of UDCD Task Order #30. Construction NTP 8/8/18. Substantially complete 11/16/18.																
4YP202-03687		PM UTL:																										
TS-000022-007	\$20,000	PM LAD:																										
	\$0	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
Post-Construction																												
03760 Wakefield Dr EB @ West Wakefield Dr		11/17	NA	01/18	NA	08/18	NA	NA	02/18	NA	NA	02/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	07/19						
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>				<u>Monthly Remarks</u>																
100/400-C40001	Mount Vernon	PM TDD: Ruffner, Scott						Replace bus shelter.				Final construction package sent to UDCD on 10/29/18. Part of UDCD Task Order #32.																
4YP202-03760		PM UTL:																										
TS-000022-008	\$50,000	PM LAD: Najeeb, Mohammed																										
	\$0	PM UDCD: Carlin, Craig																										
		PM CPTED:																										
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Intersection Design @ Lukens Lane (Phase II)			07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	12/18	05/19	05/19
RHPTI 102/500-C50000 26006G-06002 AA1400012-06	Mount Vernon \$570,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Shubert, Beth PM LAD: Engida, Samuel PM UDCCD: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Final construction package submitted to UDCCD on 8/7/18. Bid opening 10/17/18.													
Construction																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI 102/500-C50000 26006G-06011 AA1400017-06	Mount Vernon Lee \$1,367,300 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT inspection 11/28/18. Awaiting permit release.													
Post-Construction																							
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI 102/500-C50000 AA1400012-06-A-0 AA1400012-06	Mount Vernon Lee \$267,500 \$267,500		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection 11/28/18. Awaiting permit release.													
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI 102/500-C50000 AA1400012-06-B-0 AA1400012-06	Mount Vernon Lee \$1,596,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection improvements for express bus stop			<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT inspection 11/28/18. Awaiting permit release.													
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
On Hold <input type="checkbox"/>																									
Cinderbed Bikeway - Cinderbed Rd. Bikeway	102/500-C50000	Lee	02/18	02/19	08/19	03/20	02/22	05/22	05/22	06/20	TBD	12/20	12/20	08/21	TBD	TBD	08/22	09/22	09/22	11/22	03/23	11/23	11/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access improvements along Cinder Bed Road from Barry Road to Newington Road				TPP ID#122. Additional survey expected to be completed by mid-January 2019, and will impact the schedule due to potential pedestrian bridge.														
			PM UTL:																						
			PM LAD:																						
			PM UDCCD:																						
			PM CPTED: Knight, Ryan																						
Design																									
On Hold <input type="checkbox"/>																									
Tyson's East Station to Great Falls Sidewalk	102/500-C50000	Providence	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	01/19	02/19	03/19	04/19	06/19	03/17	02/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
			PM TDD: Lauretti, Francesco				Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station				TMSAMS ID# 35. Construction authorization package submitted to VDOT 10/30/18. Underground utility relocations are in progress.														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Glass, Lisa																						
			PM UDCCD: Lim, Vannak																						
			PM CPTED: Shin, Sung																						
Utility Relocation																									
Greensboro Dr			06/12	NA	NA	02/13	03/14	03/13	02/15	05/13	NA	03/14	05/14	12/14	NA	NA	08/15	08/15	10/15	11/15	07/16	03/17	03/17		
On Hold <input type="checkbox"/>																									
International Dr.	102/500-C50000	Providence	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max				Pedestrian intersection improvements, including crosswalks and pedestrian signalization				TMSAMS ID# 30 Construction substantially complete 3/30/17. VDOT permit released 9/8/17. LAP closeout in progress.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Lefcourt, Eric																						
			PM UDCCD: McCorkle, Lisa																						
			PM CPTED:																						
Post-Construction																									
Galleria Dr. Intersection			11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	06/18		
On Hold <input type="checkbox"/>																									
Tyson's Boulevard	102/500-C50000	Providence	<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>																
			PM TDD: Hojatzadeh, Max				Pedestrian intersection improvements, including crosswalks and pedestrian signalization				TMSAMS ID# 29 Construction substantially complete 6/5/18. LAP closeout in progress.														
			PM UTL: Nguyen, Tan																						
			PM LAD: Baker, Lisa																						
			PM UDCCD: Rashid, Alan																						
			PM CPTED: Harrell, William																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Rt-7 sidewalk			04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Rt. 7 Sidewalk under Rt. 123 North Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						TMSAM ID# 32. Construction substantially complete 10/24/18.								
DCBPA-069	Hunter Mill		PM UTL: Yusufoglu, Eldar																				
AA1400069-12	\$2,303,600		PM LAD: Baker, Lisa																				
	\$0		PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
Rt.7 Sidewalk under Rt.123 South Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: Hojatzadeh, Max						Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange						TMSAM ID# 32. Construction substantially complete 8/24/18.								
DCBPA-070	Hunter Mill		PM UTL: Yusufoglu, Eldar																				
AA1400070-12	\$2,404,590		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
Old Courthouse Rd. Intersection			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Hojatzadeh, Max						Install signalized pedestrian crosswalks at Gosnell Road and Old Courthouse Road						TMSAMS ID# 30 Construction substantially complete 3/30/17. VDOT permit released 12/5/17. LAP closeout in progress.								
DCBPA-071			PM UTL: Nguyen, Tan																				
AA1400071-12	\$516,739		PM LAD: Kresge, Carol																				
	(\$92,461)		PM UDCCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	07/16	06/16	07/16	08/16	12/16	05/17	04/17
Gosnell Rd.- Sidewalk East Side			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Providence		PM TDD: El Kaissi, Mohamad						Install 300 LF of sidewalk on east side of Gosnell Road, north of Route 123						TMSAMS ID# 34 VDOT Permit Released. Construction substantially complete 4/28/17. Constructed under Countywide Permit. LAP closeout in progress.								
DCBPA-072	Hunter Mill		PM UTL: Nguyen, Tan																				
AA1400072-12	\$261,156		PM LAD: Kresge, Carol																				
	(\$58,344)		PM UDCCD: Stevens, Michael																				
			PM CPTED: Lind, Adam																				
Post-Construction			NA	NA	05/13	01/14	03/16	03/16	03/16	06/14	NA	06/14	06/14	12/14	NA	NA	07/16	06/16	07/16	08/16	12/16	05/17	04/17

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																													
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																					
Project Status	FUT (\$)																																											
SW South side Soapstone to South Lakes																							09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	02/19	03/19	04/19	05/19	06/19	07/17	03/20	On Hold <input type="checkbox"/>
Sunrise Valley Dr			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
102/500-C50000	Hunter Mill		PM TDD: Lauretti, Francesco	Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive						RMAG ID# 31 Draft construction package is in progress. Revised plans resubmitted to VDOT 10/5/18. Underground utility relocations are in progress.																																		
DCBPA-073			PM UTL: Yusufoglu, Eldar																																									
AA1400073-12	\$1,448,941		PM LAD: Lefcourt, Eric																																									
	\$75,000		PM UDCCD: Engida, Samuel																																									
			PM CPTED: Lind, Adam																																									
Utility Relocation																																												
SW North side Soapstone to South Lakes																							09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	06/19	02/19	03/19	04/19	05/19	06/19	07/17	03/20	On Hold <input type="checkbox"/>
Sunrise Valley Dr			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
102/500-C50000	Hunter Mill		PM TDD: Lauretti, Francesco	Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive						RMAG ID# 12 VDOT permit received 2/8/18. Revised plans resubmitted to VDOT 10/5/18. Underground utility relocations are in progress.																																		
DCBPA-074			PM UTL: Yusufoglu, Eldar																																									
AA1400074-12	\$1,812,065		PM LAD: Glass, Lisa																																									
	(\$400,020)		PM UDCCD: Engida, Samuel																																									
			PM CPTED: Lind, Adam																																									
Utility Relocation																																												
Georgetown Pike Trail Phase III																							12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	04/19	12/19	12/19	On Hold <input type="checkbox"/>
102/500-C50000			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
GTP-130-130	Dranesville		PM TDD: Dresser, John	Approximately 275 LF trail along the north side of Georgetown Pike						Enhancement Grant Project. ROW Authorization received from VDOT on 5/4/18. Land aquisition completed on 6/14/18. VDOT permit received on 9/6/18. Bid Advertisement Authorization received from VDOT on 11/5/18. Construction authorization given to UDCCD on 11/9/18. Project advertised for bid on 11/13/18. Bid opening held 12/11/18.																																		
AA1400130-13	\$350,000		PM UTL: Pugh, Richard																																									
	\$50,000		PM LAD: Baker, Lisa																																									
			PM UDCCD: Samiyi, Bijan																																									
			PM CPTED: Miller, Douglas																																									
Bid Advertisement																																												
Jones Branch Connector - Final Design																							02/14	NA	07/14	07/15	01/16	05/16	05/16	08/15	08/15	12/15	12/15	06/16	01/16	01/17	NA	05/16	08/16	11/16	12/16	12/18	12/18	On Hold <input type="checkbox"/>
102/500-C50000			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																													
JBC-093-093	Providence		PM TDD: Dresser, John	Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes						Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Contractor NTP was issued on 1/27/17. Construction is 79% complete. Milestone 1, opening of 1 lane in each direction, is scheduled for 12/15/18.																																		
AA1400093-13	\$60,000,000		PM UTL: Yusufoglu, Eldar																																									
	\$16,205,600		PM LAD: Baker, Lisa																																									
			PM UDCCD:																																									
			PM CPTED: Shin, Sung																																									
Construction																																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lorton Cross Co Trl 102/500-C50000 LAF-131-131 AA1400131-13	Mount Vernon \$2,600,000 \$593,679		04/14	NA	06/15	12/15	12/16	02/17	02/17	11/16	11/16	NA	12/16	12/16	NA	NA	09/17	09/17	09/17	10/17	03/18	04/18	06/18
			<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCCD: Lim, Vannak PM CPTED: Guarino, Michael				<u>Project Description</u> Multi-use trail connecting the Cross County trail through the Lorton Arts Foundation property				<u>Monthly Remarks</u> Development Agreement released from Bonds & Agreements on 11/20/18. As-built plans approved on 10/10/18. DEQ Letter of Termination of VPDES permit received 7/20/18. Construction substantially complete on 6/29/18. LAP closeout in progress.												
Post-Construction																							
Rt. 1 Sacramento Dr. Intersection Improvements RHPTI 102/500-C50000 RHPTI-013 AA1400013-06	Mount Vernon Lee \$377,219 (\$22,781)		03/12	02/13	NA	07/13	05/14	05/14	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.												
Post-Construction																							
Lockheed Blvd. Intersection Improvements RHPTI 102/500-C50000 RHPTI-015 AA1400015-06	Mount Vernon Lee \$545,406 (\$221,594)		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/15	08/15	09/15	02/16	10/16	10/16
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvement				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.												
Post-Construction																							
Arlington Dr. Intersection Improvements RHPTI 102/500-C50000 RHPTI-016 AA1400016-06	Mount Vernon Lee \$235,900 (\$198,100)		03/12	02/13	NA	07/14	05/14	12/13	05/14	NA	NA	NA	NA	NA	NA	NA	07/15	08/14	08/15	09/15	02/16	10/16	10/16
			<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun				<u>Project Description</u> Pedestrian intersection and bus stop improvements				<u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final FTA closeout.												
Post-Construction																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
<p>Rt. 1-PH5-Quander Rd. to Hotel Complex SW</p> <p>RHPTI 102/500-C50000 Mount Vernon RHPTI-079 AA1400079-12 \$900,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Shubert, Beth PM UDCD: Rashid, Alan PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Construct a 5-foot concrete sidewalk along east side Richmond Highway from Fair Haven Avenue/Quander Road to Virginia Lodge</p> <p><u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Rt. 1-PH5-Virginia Lodge to Huntington Ave SW</p> <p>RHPTI 102/500-C50000 Mount Vernon RHPTI-080 AA1400080-12 \$1,500,000 \$201,505</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Yusufoglu, Eldar PM LAD: Cate, Dennis PM UDCD: Engida, Samuel PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of Richmond Highway</p> <p><u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Final construction package submitted to UDCD 12/7/18.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Design</p> <p>Sunset Hills/Town Center Pkwy</p> <p>RMAG 102/500-C50000 Hunter Mill RMAG-099 AA1400099-13 \$475,000 (\$176,000)</p> <p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: Lefcourt, Eric PM UDCD: Lim, Vannak PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection improvements</p> <p><u>Monthly Remarks</u> RMAG ID# 6 . VDOT Authorization for Bid Ad received 6/5/17. Advertisement delayed pending coordination with adjoining construction by developer. At a coordination meeting with VDOT, and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Revised final design plans submitted to VDOT on 7/16/18 for permit revision. The final design plans were revised based on JBG's RTC West Project/ Sunset Hills Rd.-Town Center Pkwy project's approved signal design & pavement marking plans, dated 6/14/18. Revised final design plans re-submitted to VDOT on 9/24/18 for permit revision.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Bid Advertisement</p> <p>Sunrise V- S. Side Glade to Reston Pkwy</p> <p>RMAG 102/500-C50000 Hunter Mill RMAG-100 AA1400100-13 \$2,728,000 \$30,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Monahan, Clyde PM UDCD: Lim, Vannak PM CPTED:</p> <p><u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Sunrise Valley Drive between Glade Drive and Reston Parkway</p> <p><u>Monthly Remarks</u> RMAG ID# 7 & 8 Final design plan approved on 10/1/18. Land acquisition completed 10/18/18. UFI construction coordination meeting held 10/4/18. Underground utility relocations in progress. VDOT permit application submitted 11/30/18. Proceeding with VDOT approval for construction advertisement.</p> <p>On Hold <input type="checkbox"/></p>																												
<p>Utility Relocation</p>																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	04/20	04/17	05/20	10/18	TBD	02/19	03/19	03/20	04/20	10/21	08/21	09/21	11/21	12/21	01/22	11/20	01/23
On Hold <input type="checkbox"/>																							
RMAG			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Hunter Mill	PM TDD: Ruffner, Scott					Construct pedestrian/bicycle grade separated crossing					RMAG ID# 5 2nd Pre-Final plans are in progress. UFI meetings and utility relocation designs are underway. Coordination continues with Isaac Newton Square developer to determine if a direct pedestrian connection to their site is feasible.										
RMAG-102			PM UTL: Pugh, Richard																				
AA1400102-13	\$11,360,000		PM LAD: Monahan, Clyde																				
	\$3,209,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Aguayo, Vanessa																				
Design																							
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	04/19
On Hold <input type="checkbox"/>																							
Rt. 50 Intersection			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Mason	PM TDD: El Kaissi, Mohamad					Pedestrian intersection and bus stop improvements					Project Construction Bid Package is bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St. Construction 50% complete.										
RT50-052		Providence	PM UTL: Nguyen, Tan																				
AA1400052-12	\$239,748		PM LAD: Delli Carpini, Angelica																				
	(\$31,252)		PM UDCCD: Stevens, Michael																				
			PM CPTED: Harrell, William																				
Construction																							
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	09/18
On Hold <input type="checkbox"/>																							
Rt. 50 Intersection			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Roberson, Jeanmarie					Pedestrian intersection and 850' of sidewalk improvements					Construction was substantially completed on 9/25/18. Punch-list items being addressed.										
RT50-053		Mason	PM UTL: Nguyen, Tan																				
AA1400053-12	\$1,661,000		PM LAD: Glass, Lisa																				
	(\$25,000)		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	10/19	10/19
On Hold <input type="checkbox"/>																							
Rt. 50 Sidewalk			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
102/500-C50000		Providence	PM TDD: Nabavi, Seyed					Approximately 1,400 LF of sidewalk and trail on north side of Route 50					Construction award authorization submitted to VDOT on 12/3/18. Bid opening 10/16/18. Authorization to bid received on 8/31/18. Revised permit received 6/26/18. There is no ROW impact for the project. Utility relocations completed by April 2018. Project Construction Bid Package is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.										
RT50-055		Mason	PM UTL: Nguyen, Tan																				
AA1400055-12	\$990,000		PM LAD: Kresge, Carol																				
	(\$44,000)		PM UDCCD: Cutler, Tom																				
			PM CPTED: Harrell, William																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	10/19
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12	Mason	\$415,000 (\$73,500)	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Cutler, Tom PM CPTED: Harrell, William				<u>Project Description</u> Approximately 500 LF of sidewalk and trail on south side of Route 50			<u>Monthly Remarks</u> Construction award authorization submitted to VDOT on 12/3/18. Bid opening 10/16/18. Authorization to bid received on 8/31/18. There is no ROW impact for the project. Utility relocations are complete. Project Construction Bid Package is bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.													
Construction																							
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	04/19
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12	Providence Mason	\$420,000 (\$97,500)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Stevens, Michael PM CPTED:				<u>Project Description</u> Approximately 550 LF sidewalk on north side of Route 50			<u>Monthly Remarks</u> Project Construction Bid Package is bundled with Project #1400052-2012, Route 50 & Allen Street Intersection. Construction is 5% complete.													
Construction																							
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	08/19
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12	Providence Mason	\$1,975,000 (\$83,000)	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: TBD, To Be Determined PM UDCCD: Lim, Vannak PM CPTED: Harrell, William				<u>Project Description</u> Approximately 2,800 LF of sidewalk and trail on north side of Route 50			<u>Monthly Remarks</u> Construction NTP 12/3/18. Award authorization received on 9/19/18. Bid advertisement 7/2/18 and bid opening was on 7/31/18. VDOT bid authorization received 6/20/18. Revised permit received 6/26/18. There is no ROW impact for the project. Utility relocations are complete.													
Construction																							
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	01/20
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12	Providence Mason	\$660,000 (\$104,000)	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Metafria, Fasika PM CPTED: Harrell, William				<u>Project Description</u> Approximately 1,310 LF of sidewalk and trail on north side of Route 50			<u>Monthly Remarks</u> NIP item is in progress. VDOT Construction Award Authorization received on 10/30/18. Project Construction Bid Package is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.													
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	01/20	
																							On Hold <input type="checkbox"/>	
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12		Providence Mason \$630,000 (\$20,500)																						
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Nabavi, Seyed				Approximately 600 LF of sidewalk and trail on north side of Route 50				NIP item is in progress. VDOT Construction Award Authorization received on 10/30/18. Project Construction Bid Package is bundled with Project #1400059-2012, Route 50 Sidewalk from Annandale Road to Cherry Street.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Shubert, Beth																					
			PM UDCCD: Metafria, Fasika																					
			PM CPTED: Harrell, William																					
Construction																								
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	07/19	
																							On Hold <input type="checkbox"/>	
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12		Mason Providence \$1,235,000 (\$47,900)																						
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: El Kaissi, Mohamad				Approximately 1,300 LF of sidewalk and trail on south side of Route 50				VDOT Construction Award Authorization was received on 10/19/18. NIP item in progress.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Delli Carpini, Angelica																					
			PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
Construction																								
Patrick Henry Dr.to Olin Dr@S Side			10/13	03/14	08/15	02/16	11/16	09/17	09/17	02/16	04/16	10/16	11/16	08/17	NA	NA	04/18	04/18	05/18	05/18	08/18	01/19	10/18	
																							On Hold <input type="checkbox"/>	
Rt. 50 Sidewalk 102/500-C50000 RT50-062 AA1400062-12		Mason Providence \$460,000 (\$107,000)																						
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Nabavi, Seyed				Approximately 500 LF of sidewalk on south side of Route 50				Construction substantially complete on 10/29/18. Punch list underway.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Glass, Lisa																					
			PM UDCCD: Bajracharya, Sanjala																					
			PM CPTED: Harrell, William																					
Post-Construction																								
SRTS Flint Hill ES			04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19	
																							On Hold <input type="checkbox"/>	
SRTS-133-133 AA1400133-14		Hunter Mill \$305,000 \$20,000																						
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Lauretti, Francesco				Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps				Construction 30% complete. Project to be constructed with project AA14000134-14.													
			PM UTL:																					
			PM LAD: Delli Carpini, Angelica																					
			PM UDCCD: Rashid, Alan																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
SRTS Graham Rd.ES 102/500-C50000 SRTS-134-134 AA1400134-14	Providence	\$205,000 (\$25,000)	04/15	NA	10/15	02/16	07/16	11/16	09/16	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Lauretti, Francesco					Provide a refuge island and upgrade ramps					Contract award NTP received from VDOT 8/28/18. Contract award issued 9/17/18. NTP 11/12/18. Project to be constructed with project AA14000133-14.										
			PM UTL:																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Rashid, Alan																				
			PM CPTED:																				
Construction																							
On Hold <input type="checkbox"/>																							
Old Crthouse Rd.SRTS 102/500-C50000 SRTS-138-138 AA1400138-15	Hunter Mill	\$1,700,000 \$1,315,000	05/16	NA	10/16	03/17	12/17	07/18	05/19	04/18	NA	07/18	08/18	03/19	08/18	07/19	08/19	09/19	10/19	11/19	01/20	09/19	06/20
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Hojatzadeh, Max					Construct 5-foot concrete sidewalk along Old Courthouse Road					TPP ID# 307. Funding via Safe Routes to School Grant. Received utility relocation plans. Land rights on 6 of 10 properties have been acquired.										
			PM UTL: Nguyen, Tan																				
			PM LAD: Alcon, Kelly																				
			PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED:																				
Land Acquisition																							
On Hold <input type="checkbox"/>																							
Scotts Run Wlkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	02/19	12/18	12/18	01/19	02/19	05/19	07/19	09/20
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Dresser, John					Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park					TMSAMS ID# 11 . LDS 2nd submission (Final Plans) was made on 4/30/18 and LDS plan approval received on 7/10/18. ROW authorization received from VDOT on 2/9/18. Right of Way Phase completed on 6/14/18. Land Use Permit received 8/20/18. Bid Advertisement Authorization request package sent to VDOT on 9/13/18. Utility relocations authorized on 10/12/18.										
			PM UTL: Nguyen, Tan																				
			PM LAD: Monahan, Clyde																				
			PM UDCCD: Syed-Muhammad, Abul																				
			PM CPTED: Aguayo, Vanessa																				
Utility Relocation																							
On Hold <input type="checkbox"/>																							
Chain Bridge Rd. Wlkwy			08/13	NA	NA	01/17	08/17	07/17	10/17	NA	NA	NA	NA	NA	NA	NA	05/18	05/18	05/18	06/18	08/18	06/18	10/18
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Marsh, Dennis					Non-signalized pedestrian crosswalk with median refuge on Chain Bridge Road at Seneca Avenue.					TMSAMS ID# 12 Construction substantially complete 10/26/18. LAP close out in progress.										
			PM UTL: Nguyen, Tan																				
			PM LAD: Kresge, Carol																				
			PM UDCCD: Rashid, Alan																				
			PM CPTED:																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	05/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-109 AA1400109-13	Providence \$663,000 \$0		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road				TMSAMS ID# 13 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out in progress.														
Post-Construction																									
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	05/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$587,000 \$0		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Harrell, William				Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road				TMSAMS ID# 14 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out in progress.														
Post-Construction																									
Madrillon Rd. Wlkwy			08/13	NA	02/14	08/14	02/16	05/16	11/16	12/14	NA	09/15	10/15	07/16	04/16	01/17	07/17	08/17	08/17	10/17	02/18	02/17	05/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-111 AA1400111-13	Providence \$394,000 \$0		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCCD: Samiyi, Bijan PM CPTED: Luo, Caijun				Approximately 315 LF of 5-foot of concrete sidewalk on east side of Madrillon Road from Boss Street to Gallows Road				TMSAMS ID# 15 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out in progress.														
Post-Construction																									
Old Courthouse Rd./Woodford Rd.			08/13	NA	05/14	12/14	11/15	NA	NA	02/15	NA	09/15	09/15	04/16	09/17	05/18	04/18	NA	NA	NA	NA	12/16	12/18		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-116 AA1400116-13	Providence \$255,000 (\$10,000)		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Horstman, James PM CPTED: Luo, Caijun				Pedestrian improvements and signalized crosswalk				TMSAMS ID# 20 Project constructed by VDOT Signal Rebuild. Construction is 85% complete.														
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	02/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
TMSAMS 102/500-C50000 TMSAMS-120 AA1400120-13	Hunter Mill \$2,369,911 \$44,311		PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: Cutler, Tom PM CPTED: Aguayo, Vanessa				Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike				TMSAMS ID# 24 Construction is 85% complete.														
Construction																									
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	11/18	12/18	12/18	01/19	11/18	03/19		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
Transportation Improvements - Providence District 124/400-C40011 2G40-009-002-0 2G40-009-002	Providence \$140,000 \$0		PM TDD: Ruffner, Scott PM UTL: PM LAD: PM UDCCD: Engida, Samuel PM CPTED: Abifadel, Gibran				Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns				Final construction package sent to UDCCD on 11/29/18.														
Construction																									
Lorton Rd Roadway Improvements			01/08	09/08	10/09	08/12	01/13	06/13	06/13	01/12	01/12	NA	01/12	09/12	02/12	12/14	NA	12/13	01/14	02/14	04/14	12/16	03/17		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011 2G40-022-000-0 2G40-022-000	Mount Vernon \$35,000,000 (\$4,999,986)		PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Lim, Vannak PM CPTED: Harrell, William				Widen Lorton Road to 4 lanes from Route 123/Furnace Road to Silverbrook Road and from Route123/Lorton Road to Furnace Road				Project is part of the Second Four-Year Transportation Plan Construction substantially complete on 3/31/17. VDOT LUP conditionally released 3/19/18. Street Acceptance process underway. As-built utility package was approved by VDOT on 11/15/18. Initial package re-submitted to VDOT Permits on 11/28/18.														
Post-Construction																									
VRE Rolling Road Station Parking Lot Expansion			08/18	NA	12/18	09/19	11/20	02/21	02/21	01/20	TBD	NA	04/20	12/20	TBD	TBD	NA	04/21	05/21	05/21	06/21	04/22	04/22		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
124/400-C40011 2G40-055-000-A-0 2G40-055-000	Springfield \$1,100,000 \$634,420		PM TDD: Fasceski, Jeff PM UTL: PM LAD: PM UDCCD: PM CPTED: Abifadel, Gibran				Surface parking lot expansion				Intermediate design in progress. Completing paperwork with SWM Planning for BMP features to be incorporated in the design for design and construction cost reimbursement.														
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
On Hold <input type="checkbox"/>																							
Giles Run & Laurel Hill			12/17	NA	08/18	03/19	01/20	04/20	04/20	07/19	10/19	NA	11/19	01/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
124/400-C40011	Mount Vernon		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
2G40-067-000-0			PM TDD: Turner, Latesa					Improve existing park access					Design is in progress. This project will be permitted through the Land Development Services (LDS) review process.										
2G40-067-000	\$4,250,000		PM UTL:					road and construct 1500 LF of 8-					Environmental and archeological field work is complete. LERP documentation is being prepared. Initiating geotechnical										
	\$3,650,000		PM LAD:					foot asphalt trail between Lorton					investigations.										
			PM UDCCD:					Road and the Laurel Hill Adaptive															
			PM CPTED: Borkowski, Tad					Re-use Development															
Design																							
Sunrise Valley-Reston Parkway-Soapstone NS			03/18	06/18	03/19	07/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Shahnaj, Sonia					Install separated bike lanes and a					TPP ID# 189.04. RMAG ID# 4 Intermediate design is in progress. Project schedule developed up to pre-final design										
2G40-085-002-0			PM UTL:					pedestrian facility on the north					phase. Complete schedule to be developed pending anticipated redevelopment in the vicinity of the project.										
2G40-085-002	\$9,100,000		PM LAD:					side of Sunrise Valley Drive															
	\$7,600,000		PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
Design																							
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway			07/18	10/18	03/19	08/19	06/20	01/21	01/21	12/19	TBD	NA	05/20	11/20	TBD	TBD	NA	07/21	08/21	09/21	10/21	03/22	03/22
RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Madhusudhan, Galappa					Reconstruct New Dominion					TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from										
2G40-085-003-0			PM UTL: Nguyen, Tan					Parkway with on-road bike lanes,					the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from										
2G40-085-003	\$2,000,000		PM LAD:					reduce median width, and					VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent										
	\$0		PM UDCCD:					restripe with narrow lane widths					to the consultant. The project is currently on hold waiting for further clarifications on the scope from CPTED.										
			PM CPTED: Wynands, Nicole					from Fairfax County Parkway to															
								Reston Parkway															
Design																							
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40011	Hunter Mill		PM TDD: Zahirieh, Shahla					Construct on-road bike lanes by					TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Final design proposal underway.										
2G40-085-006-0			PM UTL: Nguyen, Tan					reducing median and lane widths					Schedule to be determined after preliminary design is complete and full scope of project is authorized, which is expected Fall										
2G40-085-006	\$1,800,000		PM LAD:										2018. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Project is on hold (10/17/18).										
	\$0		PM UDCCD:										Scope will be re-evaluated.										
			PM CPTED: Wynands, Nicole																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	07/19	06/19	08/19	11/18	NA	NA	11/18	07/19	12/18	04/19	NA	10/19	11/19	11/19	11/19	05/20	05/20	
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007		\$1,250,000 (\$750,000)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran				<u>Project Description</u> 645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive				<u>Monthly Remarks</u> TPP ID# 190.06 HMSAMS ID# 7. LDS 1st submission made on 5/8/18 for review and comments received. LDS 2nd submission design is in progress. LAD NTP 11/30/18. Land rights on 0 of 3 properties have been acquired.													
Land Acquisition																								
Dulles Toll Road/Centreville Road			02/17	NA	05/17	11/17	04/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	04/18	10/18	12/18
HMSAMS 124/400-C40011 2G40-086-008-0 2G40-086-008		\$125,000 (\$275,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Knight, Ryan				<u>Project Description</u> Install signalized pedestrian crosswalk				<u>Monthly Remarks</u> TPP ID# 190.07 HMSAMS ID# 7 Construction by VDOT Signal Rebuild. Construction 65% complete.													
Construction																								
Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	03/19	07/19	07/19	08/18	11/18	NA	11/18	06/19	NA	NA	NA	08/19	09/19	09/19	09/19	02/20	02/20	
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012		\$400,000 (\$100,000)	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCCD: Bajracharya, Sanjala PM CPTED: Delmare, Lauren				<u>Project Description</u> Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard				<u>Monthly Remarks</u> TPP ID# 190.11. Final design is in progress. LAD NTP 11/30/18. Land rights on 0 of 2 properties have been aquired. No utility relocations required. New streetlights to be added by NOVEC at time of construction. Signage plans are approved. TMP plans are approved.													
Land Acquisition																								
Monroe Street (DTR to Mon. Man. Drive)			06/17	NA	09/18	06/19	05/20	10/20	10/20	08/19	10/19	NA	11/19	06/20	07/20	01/21	NA	02/21	03/21	04/21	05/21	12/21	12/21	
HMSAMS 124/400-C40011 2G40-086-014-0 2G40-086-014		\$3,000,000 \$1,500,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCCD: PM CPTED: Delmare, Lauren				<u>Project Description</u> Provide 2,500 LF of walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13 Intermediate review comments received on 11/17/18. Pre-final design is underway.													
Design																								

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Project/Sub Project #	Current TPE (\$)	Permit Submission							Right-of-Way PHASE Dates							Construction PHASE Dates												
Focus #	FUT (\$)																											
Project Status																												
Sunrise Valley Drive (Route 286 to Innovation Street)		11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD					
HMSAMS		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill		PM TDD: Roberson, Jeanmarie		Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths					TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.																	
2G40-086-015-0				PM UTL: Nguyen, Tan																								
2G40-086-015		\$6,100,000		PM LAD:																								
		\$1,100,000		PM UDCCD:																								
				PM CPTED: Wynands, Nicole																								
Design																												
Sunset Hills/Fairfax County Parkway		05/17	07/17	12/17	05/18	12/18	12/19	01/19	NA	NA	NA	NA	NA	NA	NA	NA	07/19	08/19	09/19	10/19	04/21	10/20						
HMSAMS		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40011		Hunter Mill		PM TDD: Lauretti, Francesco		Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF					TPP ID#: 189.10 RMAG ID# 10. Final plans in progress.																	
2G40-086-018-0				PM UTL:																								
2G40-086-018		\$450,000 (\$50,000)		PM LAD: Bailey, Stephen																								
				PM UDCCD:																								
				PM CPTED:																								
Design																												
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr		12/16	01/17	05/17	02/18	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40013		Springfield		PM TDD: Roberson, Jeanmarie		Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding					TPP ID#23. 2nd pre-final design plans and project plats pending resolution of the walkway width along south side Burke Road from Parakeet Drive to Mill Cove Court. Schedule to be developed upon resolution of the walkway width.																	
2G40-087-003-0				PM UTL: Nguyen, Tan																								
2G40-087-003		\$8,000,000		PM LAD: Shubert, Beth																								
		\$7,250,000		PM UDCCD: Lim, Vannak																								
				PM CPTED: Luo, Caijun																								
Design																												
Electric Avenue/Cedar Ln. - NB Left Turn Lane		03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD						
Six Year Plan HB2313 Local Spot Improvements		<u>Project Manager/Assignments</u>							<u>Project Description</u>							<u>Monthly Remarks</u>												
124/400-C40013		Providence		PM TDD: Roberson, Jeanmarie		Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements					TPP ID#26. Project on hold pending revision to the Tyson's Neighborhood Traffic Study, which is being prepared by Transportation Planning Division. Schedule to be determined once this traffic analysis is completed and the project scope is updated.																	
2G40-087-004-0				PM UTL: Nguyen, Tan																								
2G40-087-004		\$1,600,000		PM LAD:																								
		\$0		PM UDCCD:																								
				PM CPTED: Abifadel, Gibran																								
Design																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Backlick Road and Industrial Road																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Nabavi, Seyed						Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Survey is in progress. Schedule to be developed upon completion of survey in April 2019. On Hold <input type="checkbox"/>								
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Mason 2G40-087-010-0 Lee 2G40-087-010 \$4,000,000 \$0			PM UTL: PM LAD: PM UDCCD: PM CPTED: Harrell, William																				
Survey																							
Georgetown Pike & Rt. 123 (Dolley Madison)																							
			04/17	07/17	01/18	07/18	12/18	07/19	05/19	08/18	NA	NA	08/18	04/19	NA	NA	NA	07/19	NA	NA	09/19	12/20	04/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Nabavi, Seyed						700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road						TPP ID# 313. Final design submitted on 12/4/18. LAD NTP 8/28/18. Land rights on 0 of 1 properties have been acquired. On Hold <input type="checkbox"/>								
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Dranesville 2G40-087-011-0 \$1,300,000 2G40-087-011 \$100,000			PM UTL: Nguyen, Tan PM LAD: Maye, Kimberly PM UDCCD: Bajracharya, Sanjala PM CPTED: Borkowski, Tad																				
Land Acquisition																							
Terminal Rd LTL at Rt 286																							
			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Ruffner, Scott						Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway.						Survey ordered on 10/30/18. Design contract negotiations underway. Schedule to be developed upon completion of survey. On Hold <input type="checkbox"/>								
Six Year Plan HB2313 Local Spot Improvements 124/400-C40013 Mount Vernon 2G40-087-020-0 \$0 2G40-087-020 \$0			PM UTL: PM LAD: PM UDCCD: PM CPTED: Knight, Ryan																				
Survey																							
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy																							
			05/15	NA	01/16	06/16	06/17	05/17	09/18	07/16	NA	NA	05/17	10/17	07/17	08/17	NA	10/18	NA	NA	12/18	02/18	06/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
			PM TDD: Nabavi, Seyed						Approximately 600 LF of sidewalk on north side of Glade Drive						TPP ID#126. Final construction package submitted to UDCCD on 10/15/18 for mylar signing. VDOT permit received on 9/20/18. On Hold <input type="checkbox"/>								
CSYP C&I Bike & Pedestrian Program 124/400-C40011 Hunter Mill 2G40-088-006-0 \$350,000 2G40-088-006 (\$50,000)			PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William																				
Construction																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Glade Dr. Walkway – Colts Neck Rd. to Freetown Drive		05/15	NA	01/16	06/16	01/18	05/17	04/19	09/18	NA	NA	09/18	03/19	07/17	08/17	NA	05/19	NA	NA	07/19	02/18	01/20	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill	PM TDD: Nabavi, Seyed							Approximately 1,200 LF of sidewalk on north side of Glade Drive					TPP ID#127. Signal design submitted to VDOT on 11/15/18. LAD NTP 9/17/18. Land rights on 4 of 5 properties have been acquired.														
2G40-088-007-0		PM UTL: Nguyen, Tan																										
2G40-088-007	\$650,000	PM LAD: Najeeb, Mohammed																										
	\$0	PM UDCCD: Bajracharya, Sanjala																										
		PM CPTED: Harrell, William																										
Land Acquisition																												
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy		11/15	12/15	08/16	02/17	11/17	05/18	11/18	03/17	NA	NA	11/17	08/18	10/18	01/19	NA	12/18	01/19	02/19	03/19	03/19	07/19	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Hunter Mill	PM TDD: Madhusudhan, Galappa							Approximately 315 LF of sidewalk along the north side of Sunset Hills Road					TPP ID#177. VDOT permit received 11/27/18. Guy wire adjustments in progress. Final construction package is being prepared.														
2G40-088-009-0		PM UTL: Yusufoglu, Eldar																										
2G40-088-009	\$1,600,000	PM LAD: Strayhorne, Robert																										
	\$1,100,000	PM UDCCD: Stevens, Michael																										
		PM CPTED: Harrell, William																										
Utility Relocation																												
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr		03/15	10/15	12/15	05/16	06/18	06/17	08/18	11/16	NA	NA	12/16	06/18	09/18	01/19	NA	12/18	01/19	01/19	02/19	07/18	09/19	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Providence	PM TDD: Beall, James							Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps					TPP ID#103. VPDES permit received 8/7/18. VDOT permit received 10/19/18. Town of Vienna permit received 9/24/18. Utility relocations are in progress. Revising cost estimate and scheduling mylar signatures for December. Construction authorization delayed due to revisions in cost estimate.														
2G40-088-014-0		PM UTL: Yusufoglu, Eldar																										
2G40-088-014	\$1,400,000	PM LAD: Glass, Lisa																										
	\$100,000	PM UDCCD: McCorkle, Lisa																										
		PM CPTED: Harrell, William																										
Utility Relocation																												
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr		01/16	NA	03/16	09/16	05/17	07/17	05/18	03/17	NA	NA	03/17	08/17	NA	NA	NA	06/18	07/18	07/18	10/18	01/18	01/19	On Hold <input type="checkbox"/>					
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>														
124/400-C40011	Dranesville	PM TDD: Ruffner, Scott							Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps					TPP ID#094. Construction 50% complete.														
2G40-088-015-0		PM UTL: Nguyen, Tan																										
2G40-088-015	\$700,000	PM LAD: Alcon, Kelly																										
	\$0	PM UDCCD: Stevens, Michael																										
		PM CPTED: Harrell, William																										
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane			05/15	09/15	02/16	06/17	08/18	04/18	01/19	09/17	NA	NA	09/17	12/17	05/18	12/18	NA	02/19	03/19	04/19	04/19	03/19	09/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						TPP ID#305. 2nd Final plans distributed for review on 11/13/18 to address VDOT Hydraulics and Materials comments. WGL relocation in progress.								
2G40-088-016-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-016		\$2,500,000	PM LAD: Monahan, Clyde																				
		\$700,000	PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
Utility Relocation																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	12/18	01/19	02/19	02/19	02/19	08/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						TPP ID #143. Final design complete. VDOT permit received 11/27/18. Preparing CN Authorization Package.								
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017		\$1,750,000	PM LAD: Shubert, Beth																				
		\$800,000	PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
Design																							
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	12/18	01/19	02/19	02/19	02/19	08/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct 6-foot concrete sidewalk on north side of Kirby Road						TPP ID#142. Final design complete. VDOT permit received 11/27/18. Preparing CN Authorization Package.								
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018		\$1,650,000	PM LAD: Shubert, Beth																				
		\$650,000	PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
Design																							
Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	03/17	09/17	03/18	07/17	11/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	12/18	01/19	01/19	02/19	03/18	06/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Beall, James						Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive						TPP ID#122. LAD completion memo received 6/14/18. VDOT permit received 11/30/18. Construction authorization package in progress.								
2G40-088-022-0			PM UTL:																				
2G40-088-022		\$300,000	PM LAD: Glass, Lisa																				
		\$0	PM UDCCD: Lim, Vannak																				
			PM CPTED: Knight, Ryan																				

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Idylwood Road Walkway - Norwalk St. southward			05/17	07/17	12/17	06/18	09/18	12/18	12/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	04/19	08/19	08/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Dranesville		PM TDD: Nabavi, Seyed						Construct 200 LF of 5-foot wide sidewalk along Idylwood Road						TPP ID# 136. VDOT permit applicaiton is in progress.								
2G40-088-024-0			PM UTL: Nguyen, Tan																				
2G40-088-024		\$300,000 (\$290,000)	PM LAD:																				
			PM UDCCD: McCorkle, Lisa																				
			PM CPTED: Qi, Maggie																				
Design																							
Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	01/19	06/19	05/20	11/20	11/20	10/19	01/20	NA	01/20	09/20	10/20	02/21	NA	01/21	03/21	04/21	06/21	03/22	03/22
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Dresser, John						Provide 8-foot wide asphalt walkway on south side of Magarity Road and one new crosswalk						TPP Project #150- HMSAMS - Intermediate design is in progress. Advance intermediate plans received on 11/9/18 and are under review.								
2G40-088-025-0	Dranesville		PM UTL: Nguyen, Tan																				
2G40-088-025		\$2,300,000 \$1,300,000	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Wynands, Nicole																				
Design																							
Mount Vernon Memorial Hwy. Trail - Route 1 to Grist Mill Park			TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek						TPP ID# 154. Additional survey requested on 7/9/18 which is expected in December 2018. Environmental work is underway. Schedule to be determined after additional survey is complete.								
2G40-088-026-0			PM UTL:																				
2G40-088-026		\$5,500,000 (\$1,000,000)	PM LAD:																				
			PM UDCCD:																				
			PM CPTED: Knight, Ryan																				
Design																							
North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	05/19	11/19	11/19	12/18	01/19	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of North Shore Drive						TPP ID#155. Final design is in progress. Project plats are in progress. DRB applications were mailed to property owners on 9/26/18.								
2G40-088-027-0			PM UTL: Pugh, Richard																				
2G40-088-027		\$1,850,000 \$450,000	PM LAD: Strayhorne, Robert																				
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Wells, Chris																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7																									
			08/16	01/17	03/18	06/19	10/20	02/21	06/21	03/20	04/20	NA	05/20	01/21	TBD	TBD	NA	11/21	12/21	01/22	02/22	12/22	03/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program			PM TDD: Vanzandt, Mark				Construct approximately 5,400				TPP ID#172. 2nd intermediate design underway to address revised project scope.														
124/400-C40011			PM UTL: Nguyen, Tan				LF of 5-foot sidewalk and																		
2G40-088-028-0			PM LAD: Najeeb, Mohammed				variable width asphalt trail along																		
2G40-088-028			PM UDCCD:				Sleepy Hollow Road																		
			PM CPTED: Abifadel, Gibran																						
Design																									
Van Dorn St. Pedestrian & Bike Improvement - Oakwood Rd. to Alexandria																									
			02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	TBD	TBD	08/22	09/22	10/22	12/22	03/23	12/23	12/23		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program			PM TDD: Turner, Latesa				Construct approximately 2,000				TPP ID# 182. Intermediate design in progress.														
124/400-C40011			PM UTL: Nguyen, Tan				LF of 8 to 10-foot walkway along																		
2G40-088-029-0			PM LAD:				north side of South Van Dorn																		
2G40-088-029			PM UDCCD:				Street from Oakwood Road to																		
			PM CPTED: Wells, Chris				Alexandria City Line																		
Design																									
Georgetown Pike Trail Phase IV																									
			02/16	01/17	08/17	02/18	03/19	08/19	07/19	07/18	NA	NA	10/18	06/19	11/18	05/19	NA	09/19	10/19	10/19	10/19	08/20	05/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program			PM TDD: Dresser, John				Approximately 1200 LF of 6-foot				TPP ID# 125 Final design is in progress. LAD NTP 10/15/18. Land rights on 3 of 4 properties have been acquired.														
124/400-C40011			PM UTL: Pugh, Richard				walkway along the north side of																		
2G40-088-036-0			PM LAD: Honnick, John				Georgetown Pike																		
2G40-088-036			PM UDCCD: Samiyi, Bijan																						
			PM CPTED:																						
Land Acquisition																									
Hunter Village Dr Walkway (Wentworth to Flax)																									
			12/17	01/18	06/18	11/18	01/19	11/19	11/19	02/19	TBD	NA	02/19	09/19	TBD	TBD	NA	01/20	02/20	02/20	03/20	07/20	07/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa				Construct 5-foot concrete				TPP ID#134. Pre-final design submitted to VDOT & other County Agencies on 11/29/18. Work Order request to prepare preliminary plats sent to LSB on 11/29/18. Revised test hole data received 10/29/18 and has been forwarded to the consultant. Schedule has been adjusted due to discrepancy of test hole elevations and as-built information shown on plans.														
124/400-C40011			PM UTL: Pugh, Richard				sidewalk along the north side of																		
2G40-088-038-0			PM LAD: Bailey, Stephen				Hunter Village Drive																		
2G40-088-038			PM UDCCD:																						
			PM CPTED: Wynands, Nicole																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Lisle Ave Walkway (Griffith to Sportsman)			08/18	11/18	04/19	08/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	TBD	TBD	NA	05/21	06/21	07/21	08/21	02/22	02/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Zahirieh, Shahla						Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Survey received 7/26/18. NTP letter to consultant 8/16/18. Preliminary design 11/16/18. Intermediate design in progress									
2G40-088-044-0			PM UTL: Nguyen, Tan																					
2G40-088-044		\$700,000	PM LAD: Strayhorne, Robert																					
		\$100,000	PM UDCCD:																					
			PM CPTED: Harrell, William																					
Design																								
Peace Valley Ln Walkway (Magarity to Lisle)			08/18	01/19	NA	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Mason		PM TDD: Fasceski, Jeff						Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Preliminary design underway. There will be no changes to the approved contract with Design Consultant due to previous ROW findings. Schedule will be finalized upon receipt of preliminary design due to the project following the LDS plan review process.									
2G40-088-049-0			PM UTL:																					
2G40-088-049		\$750,000	PM LAD: Bailey, Stephen																					
		\$250,000	PM UDCCD:																					
			PM CPTED:																					
Design																								
Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	01/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	TBD	TBD	NA	07/20	08/20	09/20	10/20	09/21	04/21	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Pre-final design is in progress. Test holes request made on 10/9/18. Proposal for Pipe Inspection made on 10/10/18. NTP for Video Inspection issued on 11/1/18.									
2G40-088-066-0			PM UTL:																					
2G40-088-066		\$500,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	03/19	09/19	02/21	04/21	04/21	12/19	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22	
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Concept submission received on 8/31/18. Citizens information meeting held 12/11/18.									
2G40-088-069-0			PM UTL:																					
2G40-088-069		\$2,150,000	PM LAD: Strayhorne, Robert																					
		\$900,000	PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Blake Ln to Stonehurst Dr)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approx. 660 L.F. of 10' wide Asphalt Walkwa/Trail with Wayfinding Signs						TPP ID# 87.1 Field visit 9/28/18. Design survey request sent 10/9/18. Survey notification letters sent 10/10/18. Survey due 2/1/19. Proposal requested from consultant on 10/23/18 due 12/31/18. Proposed pedestrian crossing at intersection to be re-examined after receipt of survey data. Schedule to be developed after review of field survey information.									
2G40-088-072-0			PM UTL:																					
2G40-088-072		\$850,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wynands, Nicole																					
Survey																								
Route 50 Walkway (Lindenwood Ln to Nutley St)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approx. 360 L.F. of 8'-10' walkway along N. Side of Rte. 50 & signalized x-walks & Wayfinding Signs						TPP ID# 87.2 Scope received on 7/9/18. Field visit on 9/28/18. Most of project is in a floodplain and ponding stream. Re-evaluating scope. Pre-design meeting with consultant on 11/1/18. Proposal to perform survey for design and for floodplain considerations received 11/20/18 and under review. Schedule to be developed after survey NTP.									
2G40-088-073-0			PM UTL:																					
2G40-088-073		\$750,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Pre-Design																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approx. 140 L.F. of walkway and a pedestrian bridge on the S. Side of Rte. 50. Coord. with Developer's project Req'd.						TPP ID# 87.3 Survey work order request submitted on 10/5/18. Survey notification letters sent on 9/25/18. Schedule to be determined after survey is completed and task order contract is approved.									
2G40-088-074-0			PM UTL:																					
2G40-088-074		\$650,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Survey																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approx. 1190 L.F. of 10' wide walkway on the N. Side of Rte. 50 with Bus Stop accessibility						TPP ID# 87.4 Survey work order request submitted on 10/5/18. Survey notification letters sent on 9/25/18. Schedule to be determined after survey is completed and task order contract is approved.									
2G40-088-075-0			PM UTL:																					
2G40-088-075		\$1,700,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Survey																								

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Route 50 Walkway (Chichester Ln to Cedar Ln)</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Providence</p> <p>2G40-088-076-0</p> <p>2G40-088-076 \$900,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Approx. 755 L.F. of 5' Wide Conc. Sidewalk on the S. Side of Rte. 50 Frontage Road</p> <p><u>Monthly Remarks</u> TPP ID# 87.5 Survey work order request submitted on 10/5/18. Survey notification letters sent on 9/25/18. Schedule to be determined after survey is completed and task order contract is approved.</p>																							
<p>Survey</p>																							
<p>Memorial St/Donora Dr Pedestrian Crossing</p> <p>CSYP C&I Bike & Pedestrian Program</p> <p>124/400-C40011 Lee</p> <p>2G40-088-077-0</p> <p>2G40-088-077 \$250,000</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Provide pedestrian crosswalk improvements at intersection of Memorial St. and Donora Dr. including crosswalk with median refuge on east leg of Memorial St., curb bulb out and crosswalk on Donora Dr.</p> <p><u>Monthly Remarks</u> TPP ID#657. Task order proposal is finalized and is being processed for approval. Survey notification letters sent on 11/13/18. Survey requested on 11/13/18. Schedule to be determined after task order is finalized and survey is complete.</p>																							
<p>Survey</p>																							
<p>Rt.28 Widening (PWC L to Rt.29) NVTA-</p> <p>124/400-C40017 Sully</p> <p>2G40-100-000-0 Springfield</p> <p>2G40-100-000 \$76,625,000</p> <p>\$7,795,000</p> <p><u>Project Manager/Assignments</u> PM TDD: Beall, James PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Chellappa, Smitha</p> <p><u>Project Description</u> Widen Route 28 from 4 lanes to 6 lanes</p> <p><u>Monthly Remarks</u> TPP ID# 062. Traffic study and geotechnical analysis submitted to VDOT 10/8/18. Bids received 11/16/18 on IA/VS&T. NEPA support documents are being finalized. Noise study submitted to VDOT 11/16/18, Air study submitted 12/10/18. 30% plans received 12/11/18. Project is anticipated to be Design Build delivery. Design will go through preliminary phase only. RFQ scheduled for release 2/25/19, RFP 5/13/19. Public meeting tentatively set for 2/11/19.</p>																							
<p>Design</p>																							
<p>00559 Richmond Highway NB @ Pohick Road</p> <p>Bus Stop Improvements</p> <p>124/400-C40011 Mount Vernon</p> <p>4YP202-00559</p> <p>TS-000016-046 \$0</p> <p>\$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: PM LAD: PM UDCD: PM CPTED:</p> <p><u>Project Description</u> Install bus shelter and loading pad</p> <p><u>Monthly Remarks</u> Final design submitted to UDCD for review on 12/11/18.</p>																							
<p>Construction</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
00673 Lawrence Street EB @ Russell Road			05/18	07/18	08/18	NA	12/18	10/19	10/19	12/18	NA	NA	01/19	07/19	NA	NA	NA	01/20	02/20	03/18	04/20	07/20	07/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>					
124/400-C40011		Lee	PM TDD: Shahnaj, Sonia				Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.				Final design is in progress.													
4YP202-00673			PM UTL:																					
TS-000014-038	\$0		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
00770 Telegraph Road SB @ Franconia Rd			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>					
124/400-C40011		Lee	PM TDD: Shahnaj, Sonia				Install concrete loading pad and sidewalk connection from the new pad to the existing trail.				Survey is in progress. Schedule to be developed upon completion of survey.													
4YP202-00770			PM UTL:																					
TS-000014-040	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
01070 Little River Turnpike EB @ Southland Avenue			06/17	NA	12/17	NA	05/18	07/18	07/18	NA	NA	NA	NA	NA	NA	NA	NA	09/18	09/18	10/18	11/18	01/19	01/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>					
124/400-C40011		Mason	PM TDD: Hojatzadeh, Max				Install new 6' curb abutted sidewalk, new sidewalk connection at signal with two CG-12. Existing shelter and pad remain.				Final construction authorization package submitted to UDCD on 9/20/18. Part of UDCD Task Order #32.													
4YP202-01070			PM UTL:																					
TS-000015-014	\$50,000		PM LAD:																					
	\$50,000		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	12/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>					
124/400-C40011		Mount Vernon	PM TDD: Madhusudhan, Galappa				Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.				Revised permit received 11/28/18. Plan revision required due to field conditions. Part of UDCD Task Order #21. Construction NTP 1/29/18.													
4YP202-01184			PM UTL:																					
TS-000016-025	\$0		PM LAD: Shubert, Beth																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
01917 Town Center Parkway NB @ New Dominion Parkway			06/17	NA	12/17	NA	04/18	07/18	08/18	04/18	NA	NA	04/18	07/18	NA	NA	NA	09/18	10/18	11/18	12/18	01/19	02/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max				Install new pad, connect to existing sidewalk, trash can.				Final construction authorization package submitted to UDCD on 9/20/18. Part of UDCD Task Order #31.													
4YP202-01917			PM UTL:																					
TS-000013-034	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02092			PM UTL:																					
TS-000017-029	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02093			PM UTL:																					
TS-000017-030	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02100 Gallows Road SB @ Lee Highway			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02100			PM UTL:																					
TS-000017-031	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02101 Gallows Road NB @ Lee Highway			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	TBD	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02101			PM UTL:																					
TS-000017-032	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02114 Gallows Road SB North of Gatehouse Road			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02114			PM UTL:																					
TS-000017-028	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02152 Glade Drive NB @ Freetown Drive			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02152			PM UTL:																					
TS-000013-039	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02153 Glade Drive SB @ Freetown Drive			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	TBD	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02153			PM UTL:																					
TS-000013-040	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02154 Glade Drive NB @ Green Range Drive			07/18	TBD	01/19	NA	04/19	11/19	11/19	04/19	TBD	TBD	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02154			PM UTL:																					
TS-000013-041	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02155 Glade Drive SB @ Green Range Drive			07/18	NA	01/19	NA	04/19	11/19	11/19	04/19	NA	NA	05/19	09/19	TBD	TBD	NA	01/20	02/20	03/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Survey is in progress.													
4YP202-02155			PM UTL:																					
TS-000013-042	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								
02392 Arlington Boulevard EB @ Chichester Lane			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	06/18	07/18	08/18	09/18	01/19	11/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Providence	PM TDD: Hojatzadeh, Max				Replace existing pad with new Tolar shelter with bench and trash can.				Final construction authorization package sent to UDCD 6/19/18. Part of UDCD Task Order #30. Substantially complete 11/7/18.													
4YP202-02392			PM UTL:																					
TS-000017-025	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011		Hunter Mill	PM TDD: Ruffner, Scott				Install concrete bus pad, sidewalk, and curb ramp				Plat received on 11/8/18 and is under review.													
4YP202-02637			PM UTL:																					
TS-000013-037	\$0		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02647 Lorton Station Boulevard NB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	01/19	03/19	03/19	03/19	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Final design completed on 10/24/18. Countywide permit package submitted on 11/6/18.													
4YP202-02647			PM UTL:																					
TS-000016-049	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
02709 Lorton Station Boulevard WB @ Graysons Mill Lane			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	01/19	03/19	03/19	03/19	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Final design completed on 10/24/18. Permit submitted on 11/6/18.													
4YP202-02709			PM UTL:																					
TS-000016-048	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
02711 Lorton Station Boulevard SB @ Grandwind Drive			NA	NA	NA	TBD	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	01/19	03/19	03/19	03/19	06/19	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Final design completed on 10/24/18. Countywide permit package submitted on 11/6/18.													
4YP202-02711			PM UTL:																					
TS-000016-050	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								
02714 Lorton Station Boulevard @ Percy Simms Drive			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia				Install concrete loading pad.				Survey is in progress. Schedule to be determined once survey is complete which is expected in January 2018.													
4YP202-02714			PM UTL:																					
TS-000016-047	\$0		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Survey																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/18	11/18	07/19	07/19	12/18	NA	NA	01/19	04/19	NA	NA	NA	08/19	09/19	09/19	09/19	03/20	03/20
Bus Stop Improvements 124/400-C40011	Springfield		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03132			PM TDD: Vanzandt, Mark				Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.				Land acquisition notice to proceed 5/25/18. Schedule adjusted to address comments by property owner. Design changes, at the request of the property owner, will require VDOT approval. Final plans submitted to VDOT 11/2/18.												
TS-000018-022		\$50,000 \$0	PM UTL:																				
			PM LAD: Alcon, Kelly																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03181			PM TDD: Ruffner, Scott				Install new bus shelter				Plat received on 11/8/18 and is under review.												
TS-000014-036		\$0 \$0	PM UTL:																				
			PM LAD: Bailey, Stephen																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03230 - Kingstowne Blvd WB @ Kingstowne Center			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03230			PM TDD: Lauretti, Francesco				Install new bus shelter.				LAD NTP on 7/11/18. Land rights on 1 of 1 properties have been acquired on 12/17/18. Construction will be by Signal/Transit.												
TS-000014-034		\$20,000 \$0	PM UTL:																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							
03231 - Kingstowne Blvd WB @ Barclay Drive			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03231			PM TDD: Lauretti, Francesco				Install new bus shelter.				LAD NTP on 7/11/18. Land rights on 1 of 1 properties have been acquired on 12/17/18. Construction will be by Signal/Transit												
TS-000014-035		\$20,000 \$0	PM UTL:																				
			PM LAD: Najeeb, Mohammed																				
			PM UDCCD:																				
			PM CPTED:																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
03237 South Van Dorn Street NB @ Kingstowne Boulevard			01/18	NA	07/18	NA	03/19	05/19	05/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19	
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03237			PM TDD: Ruffner, Scott				Install bus shelter				Land Ac NTP issued on 12/6/18.													
TS-000014-037		\$0	PM UTL:																					
		\$0	PM LAD: Strayhorne, Robert																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Land Acquisition																								
03238 Reston Parkway SB @ Glade Drive			05/18	07/18	08/18	NA	01/19	12/19	12/19	01/19	NA	NA	02/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	09/20	09/20	
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03238			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				Final design is in progress.													
TS-000013-038		\$0	PM UTL:																					
		\$0	PM LAD: Najeeb, Mohammed																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
03396-Commerce Street WB @ Bowie Drive			06/16	NA	02/17	04/17	06/18	06/18	07/18	10/17	NA	NA	10/17	05/18	NA	NA	NA	08/18	10/18	10/18	10/18	06/19	01/19	
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03396		\$30,000	PM TDD: Zahirieh, Shahla				Concrete loading pad, adjust bus stop sign location, and install curb ramp.				Land rights completed on 5/24/18. Countywide permit package submitted 7/26/18. Constructon package to UDCCD 8/29/18.													
TS-000014-027		\$27,000	PM UTL:								Part of UDCCD Task Order #31.													
			PM LAD: Bailey, Stephen																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03465 Backlick Road SB - Rhoden Court			11/16	NA	05/17	NA	12/17	08/18	03/18	09/17	NA	NA	09/17	01/18	NA	NA	NA	05/18	06/18	06/18	06/18	06/19	11/18	
Bus Stop Improvements 124/400-C40011	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
4YP202-03465		\$50,000	PM TDD: Vanzandt, Mark				Install loading pad, shelter, trashcan, and retaining wall.				Part of UDCCD Task Order #29. Substantially complete 11/7/18.													
TS-000011-032		\$0	PM UTL:																					
			PM LAD: Najeeb, Mohammed																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
03586 Heritage Drive NB @ Little River Turnpike			06/17	NA	12/17	NA	04/18	07/18	07/18	05/18	NA	NA	05/18	06/18	NA	NA	NA	09/18	10/18	11/18	12/18	01/19	03/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Replace existing brick pad with exact dimension concrete pad, connect to existing sidewalk.				Final construction package submitted to UDCD 9/20/18. Part of UDCD Task Order #31.													
4YP202-03586			PM UTL:																					
TS-000015-015	\$50,000		PM LAD: Baker, Lisa				Install Tolar shelter, non-advertisement with bench, trash can and bike rack.																	
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
03694 Little River Turnpike EB @ Pinecrest Vista Drive			06/17	NA	12/17	NA	04/18	07/18	04/18	NA	NA	NA	NA	NA	NA	NA	NA	06/18	07/18	08/18	09/18	01/19	11/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Hojatzadeh, Max				Remove existing pad and bench. Install new pad and Tolar shelter with bench and trash can.				Part of UDCD Task Order #30. Substantially complete 11/2/18.													
4YP202-03694			PM UTL:																					
TS-000015-016	\$50,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Post-Construction																								
03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	11/19	12/18	NA	NA	01/19	09/19	NA	NA	NA	03/20	04/20	05/20	06/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mason		PM TDD: Shahnaj, Sonia				Install concrete loading pad, new bus shelter and trash can.				Final design is in progress. Plat received on 12/7/18.													
4YP202-03859			PM UTL:																					
TS-000015-017	\$0		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	03/19	05/19	05/19	NA	NA	NA	NA	NA	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	09/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Sully		PM TDD: Ruffner, Scott				Install bus shelter				Final design received on 12/7/18 and is under review.													
4YP202-04209			PM UTL:																					
TS-000019-005	\$0		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	TBD	06/18	NA	09/18	04/19	NA	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Lauretti, Francesco				Install new shelter.				LAD NTP re-issued on 9/14/18. Land rights on 0 of 1 properties have been acquired. Construction will be by Signal/Transit.													
4YP202-04594			PM UTL:																					
TS-000017-026	\$20,000		PM LAD: Najeeb, Mohammed																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Land Acquisition																								
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	01/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	02/19	03/19	03/19	03/19	12/16	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Loading Pad				Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Winter 2018.													
4YP202-04811			PM UTL:																					
TS-000017-009	\$15,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Utility Relocation																								
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	01/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	02/19	03/19	03/19	03/19	12/16	06/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Loading pad				Bus pads will not be installed until after developer has completed street acceptance. Street acceptance is now anticipated in Winter 2018.													
4YP202-04812			PM UTL:																					
TS-000017-010	\$15,000		PM LAD: Shubert, Beth																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Utility Relocation																								
04938 Arlington Boulevard EB @ Williams Drive			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia				Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.				Survey is in progress. Schedule to be determined once survey is complete which is expected in January 2018.													
4YP202-04938			PM UTL:																					
TS-000017-033	\$0		PM LAD:																					
	\$0		PM UDCCD:																					
			PM CPTED:																					
Survey																								

On Hold

On Hold

On Hold

On Hold

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	05/19	09/17	NA	NA	09/17	04/19	12/18	04/19	NA	07/19	08/19	08/19	08/19	06/19	12/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Vanzandt, Mark						Install ADA compliant loading pad and bench.						Land acquisition notice to proceed on 9/26/17. Land rights on 0 of 1 property have been acquired. Project plans have been redesigned based on property owner request. DVP relocation design plans underway.										
4YP202-05076			PM UTL: Nguyen, Tan																						
TS-000013-033	\$30,000		PM LAD: Bailey, Stephen																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
05123 - Soapstone Drive NB @ Rolling Green Court			08/16	NA	NA	03/17	07/18	07/18	07/18	NA	NA	NA	NA	NA	NA	NA	NA	11/18	11/18	11/18	12/18	12/18	02/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Madhusudhan, Galappa						Concrete loading pad, sidewalk, drainage improvements, curb ramp along with associated grading.						Final construction package submitted to UDCD on 11/1/18. Part of UDCD Task Order #32.										
4YP202-05123			PM UTL:																						
TS-000013-031	\$40,000		PM LAD:																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Construction																									
05176 South Lakes Drive NB @ Sagewood Lane			06/17	NA	12/17	NA	05/18	07/18	11/18	05/18	NA	NA	06/18	10/18	NA	NA	NA	07/19	08/19	09/19	10/19	01/19	12/19		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Hunter Mill	PM TDD: Hojatzadeh, Max						Install new 8'x9' pad with trash can. new sidewalk connection and replace exiting ramp.						Land acquisition completed 10/29/18. Countywide permit package submitted to VDOT 11/6/18.										
4YP202-05176			PM UTL:																						
TS-000013-035	\$50,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
05481 Old Dominion Drive SB @ Chesterbrook Shopping Center			NA	NA	12/18	NA	08/19	10/19	10/19	02/19	NA	NA	03/19	09/19	NA	NA	NA	12/19	01/20	01/20	01/20	06/20	06/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
124/400-C40011		Dranesville	PM TDD: Ruffner, Scott						Install bus shelter.						Survey received on 11/13/18. Intermediate design is in progress.										
4YP202-05481			PM UTL:																						
TS-000012-027	\$0		PM LAD:																						
	\$0		PM UDCD:																						
			PM CPTED:																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
5517-FULLERTON RD EB @ BOSTON RD			11/16	NA	05/17	NA	12/17	08/18	04/18	10/17	NA	NA	10/17	03/18	NA	NA	NA	05/18	06/18	06/18	06/18	06/19	11/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter and retaining wall.				Final construction package sent 5/3/18. Part of UDCD Task Order #29. Substantially complete 11/9/18.													
4YP202-05517			PM UTL:																					
TS-000016-045	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
06465 Lawrence Street WB @ Russell Road			05/18	07/18	08/18	NA	12/18	10/19	10/19	12/18	NA	NA	01/19	07/19	NA	NA	NA	01/20	02/20	03/20	04/20	07/20	07/20	
Bus stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia				Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.				Final design is in progress. Plat received on 12/7/18.													
4YP202-06465			PM UTL:																					
TS-000014-039	\$0		PM LAD: Glass, Lisa																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
9048 Willow Oaks Corporate Drive WB @ Williams Drive			11/16	NA	05/17	NA	12/17	08/18	05/18	09/17	NA	NA	09/17	05/18	NA	NA	NA	06/18	08/18	08/18	08/18	06/19	11/18	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Providence		PM TDD: Vanzandt, Mark				Install bus shelter, trashcan, and sidewalk connection to existing ramp.				Final construction package submitted to UDCD 6/12/18. Part of UDCD Task Order #30. Substantially complete 11/8/18.													
4YP202-09048			PM UTL:																					
TS-000017-024	\$50,000		PM LAD: Strayhorne, Robert																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Post-Construction																								
09082 Town Center Parkway SB @ New Dominion Parkway			06/17	NA	12/17	03/18	05/18	07/18	04/19	04/18	NA	NA	05/18	04/19	NA	NA	NA	06/19	07/19	08/19	09/19	01/19	01/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>											On Hold <input type="checkbox"/>		
124/400-C40011	Hunter Mill		PM TDD: Hojatzadeh, Max				Install new Tolar shelter with bench and reash can. Drainage pipe require under pad, connect pad to existing sidewalk.				Final design complete. Land acquisition NTP 5/10/18. Land rights on 0 of 1 properties have been acquired.													
4YP202-09082			PM UTL:																					
TS-000013-036	\$50,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Land Acquisition																								

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
09083 Old Keene Mill Road EB @ Spring Road		06/17	NA	12/17	03/18	05/18	07/18	07/18	05/18	NA	NA	05/18	06/18	NA	NA	NA	08/18	10/18	11/18	12/18	01/19	03/19						
Bus Stop Improvements 124/400-C40011 4YP202-09083 TS-000014-033	Lee \$50,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Rusu, Daniel PM UDCD: Carlin, Craig PM CPTED:						<u>Project Description</u> Install 8'x8' pad with Tolar shelter with bench and trash can. replace existing CG-12.			<u>Monthly Remarks</u> Final construction package submit to UDCD on 8/29/18. Part of UDCD Task Order #31.																	
Construction																												
Hunter Mill Rd. @ Sunrise Valley Dr		02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	01/19	NA	10/18	11/18	11/18	01/19	12/15	06/19						
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031	Hunter Mill \$1,600,000 \$200,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Delli Carpini, Angelica PM UDCD: McCorkle, Lisa PM CPTED:						<u>Project Description</u> Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail			<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. VDOT LUP received 9/13/16. Final construction package routed to UDCD for signature on 10/23/18. Dominion Energy street light relocation in progress.																	
Construction																												
Hunter Village Dr		02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18						
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03200 ST-000003-032	Springfield \$1,350,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCD: Lim, Vannak PM CPTED: Aguayo, Vanessa						<u>Project Description</u> Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive			<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete on 5/22/18. VDOT punch list is being addressed.																	
Post-Construction																												
Birch St. Sidewalk		12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	06/19						
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-04800 ST-000003-048	Dranesville \$1,850,000 \$850,000	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William						<u>Project Description</u> Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk			<u>Monthly Remarks</u> Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. NTP with construction issue on 12/10/18.																	
Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																																																																																																										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																																																																																																		
Focus #	FUT (\$)																																																																																																																								
Project Status																																																																																																																									
Hunter Mill @ Mystic Meadow Roundabout																																																																																																																									
<table border="0" style="width:100%"> <tr> <td style="width:15%">Spot Improvements</td> <td style="width:10%">Providence</td> <td style="width:15%"><u>Project Manager/Assignments</u></td> <td style="width:15%"><u>Project Description</u></td> <td style="width:15%"><u>Monthly Remarks</u></td> <td colspan="11"></td> </tr> <tr> <td>124/400-C40011</td> <td></td> <td>PM TDD: Dresser, John</td> <td>Install roundabout, including</td> <td>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.</td> <td colspan="11">Construction was substantially completed on 4/22/18. LDS bond release is in process. VDOT LUP released on 10/9/18.</td> </tr> <tr> <td>RSP101-00700</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td>bicycle and pedestrian facilities</td> <td></td> <td colspan="11"></td> </tr> <tr> <td>2G40-028-006</td> <td>\$3,250,000</td> <td>PM LAD: Finnell, Richard</td> <td></td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD: Bajracharya, Sanjala</td> <td></td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED:</td> <td></td> <td></td> <td colspan="11"></td> </tr> </table>																										Spot Improvements	Providence	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>												124/400-C40011		PM TDD: Dresser, John	Install roundabout, including	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.	Construction was substantially completed on 4/22/18. LDS bond release is in process. VDOT LUP released on 10/9/18.											RSP101-00700		PM UTL: Nguyen, Tan	bicycle and pedestrian facilities													2G40-028-006	\$3,250,000	PM LAD: Finnell, Richard															\$0	PM UDCD: Bajracharya, Sanjala																PM CPTED:													
Spot Improvements	Providence	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																																																																																					
124/400-C40011		PM TDD: Dresser, John	Install roundabout, including	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09.	Construction was substantially completed on 4/22/18. LDS bond release is in process. VDOT LUP released on 10/9/18.																																																																																																																				
RSP101-00700		PM UTL: Nguyen, Tan	bicycle and pedestrian facilities																																																																																																																						
2G40-028-006	\$3,250,000	PM LAD: Finnell, Richard																																																																																																																							
	\$0	PM UDCD: Bajracharya, Sanjala																																																																																																																							
		PM CPTED:																																																																																																																							
Post-Construction																																																																																																																									
Rt. 123 @ Jermantown Rd.																																																																																																																									
<table border="0" style="width:100%"> <tr> <td style="width:15%">Spot Improvements</td> <td style="width:10%">Providence</td> <td style="width:15%"><u>Project Manager/Assignments</u></td> <td style="width:15%"><u>Project Description</u></td> <td style="width:15%"><u>Monthly Remarks</u></td> <td colspan="11"></td> </tr> <tr> <td>124/400-C40011</td> <td></td> <td>PM TDD: Lauretti, Francesco</td> <td>Add right turn lanes on</td> <td>Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.</td> <td colspan="11">Bid advertisement 11/20/18. Bid opening scheduled for 12/18/18. Level 3 mobilizing for relocation of their facilities with anticipated completion January 2019.</td> </tr> <tr> <td>RSP101-01400</td> <td></td> <td>PM UTL: Yusufoglu, Eldar</td> <td>northbound and southbound</td> <td></td> <td colspan="11"></td> </tr> <tr> <td>2G40-028-012</td> <td>\$1,850,000</td> <td>PM LAD: Lefcourt, Eric</td> <td>Route 123, including drainage</td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td>\$100,000</td> <td>PM UDCD: Samiyi, Bijan</td> <td>improvements</td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED:</td> <td></td> <td></td> <td colspan="11"></td> </tr> </table>																										Spot Improvements	Providence	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>												124/400-C40011		PM TDD: Lauretti, Francesco	Add right turn lanes on	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.	Bid advertisement 11/20/18. Bid opening scheduled for 12/18/18. Level 3 mobilizing for relocation of their facilities with anticipated completion January 2019.											RSP101-01400		PM UTL: Yusufoglu, Eldar	northbound and southbound													2G40-028-012	\$1,850,000	PM LAD: Lefcourt, Eric	Route 123, including drainage														\$100,000	PM UDCD: Samiyi, Bijan	improvements															PM CPTED:													
Spot Improvements	Providence	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																																																																																					
124/400-C40011		PM TDD: Lauretti, Francesco	Add right turn lanes on	Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10.	Bid advertisement 11/20/18. Bid opening scheduled for 12/18/18. Level 3 mobilizing for relocation of their facilities with anticipated completion January 2019.																																																																																																																				
RSP101-01400		PM UTL: Yusufoglu, Eldar	northbound and southbound																																																																																																																						
2G40-028-012	\$1,850,000	PM LAD: Lefcourt, Eric	Route 123, including drainage																																																																																																																						
	\$100,000	PM UDCD: Samiyi, Bijan	improvements																																																																																																																						
		PM CPTED:																																																																																																																							
Bid Advertisement																																																																																																																									
Chain Bridge Road @ Wasp Lane RRFB																																																																																																																									
<table border="0" style="width:100%"> <tr> <td style="width:15%">Capital Projects - Dranesville District</td> <td style="width:10%">Dranesville</td> <td style="width:15%"><u>Project Manager/Assignments</u></td> <td style="width:15%"><u>Project Description</u></td> <td style="width:15%"><u>Monthly Remarks</u></td> <td colspan="11"></td> </tr> <tr> <td>303/300-C30010</td> <td></td> <td>PM TDD: Fasceski, Jeff</td> <td>Install Rapid Flash Rectangular</td> <td>TPP ID#692.</td> <td colspan="11">Enhanced crosswalk study and plan design underway.</td> </tr> <tr> <td>ST-000005-002-0</td> <td></td> <td>PM UTL:</td> <td>Beacon (RRFB) and crosswalk</td> <td></td> <td colspan="11"></td> </tr> <tr> <td>ST-000005-002</td> <td>\$40,000</td> <td>PM LAD:</td> <td>on Chain Bridge Road at Wasp</td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td>\$0</td> <td>PM UDCD:</td> <td>Lane</td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Wells, Chris</td> <td></td> <td></td> <td colspan="11"></td> </tr> </table>																										Capital Projects - Dranesville District	Dranesville	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>												303/300-C30010		PM TDD: Fasceski, Jeff	Install Rapid Flash Rectangular	TPP ID#692.	Enhanced crosswalk study and plan design underway.											ST-000005-002-0		PM UTL:	Beacon (RRFB) and crosswalk													ST-000005-002	\$40,000	PM LAD:	on Chain Bridge Road at Wasp														\$0	PM UDCD:	Lane															PM CPTED: Wells, Chris													
Capital Projects - Dranesville District	Dranesville	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																																																																																					
303/300-C30010		PM TDD: Fasceski, Jeff	Install Rapid Flash Rectangular	TPP ID#692.	Enhanced crosswalk study and plan design underway.																																																																																																																				
ST-000005-002-0		PM UTL:	Beacon (RRFB) and crosswalk																																																																																																																						
ST-000005-002	\$40,000	PM LAD:	on Chain Bridge Road at Wasp																																																																																																																						
	\$0	PM UDCD:	Lane																																																																																																																						
		PM CPTED: Wells, Chris																																																																																																																							
Design																																																																																																																									
Jefferson Manor Improvements Phase IIIA																																																																																																																									
<table border="0" style="width:100%"> <tr> <td style="width:15%">Spot Improvements</td> <td style="width:10%">Lee</td> <td style="width:15%"><u>Project Manager/Assignments</u></td> <td style="width:15%"><u>Project Description</u></td> <td style="width:15%"><u>Monthly Remarks</u></td> <td colspan="11"></td> </tr> <tr> <td>304/300-C30050</td> <td></td> <td>PM TDD: Turner, Latesa</td> <td>Infrastructure reconstruction on</td> <td>Final design in progress.</td> <td colspan="11">LAD completed 8/22/18. Advance final plans, received 11/13/18, are under review. Utility relocations (WGL and FFX Water) are underway.</td> </tr> <tr> <td>2G25-097-000-0</td> <td></td> <td>PM UTL: Nguyen, Tan</td> <td>Albemarle Drive in Jefferson</td> <td></td> <td colspan="11"></td> </tr> <tr> <td>2G25-097-000</td> <td>\$3,750,000</td> <td>PM LAD: Shubert, Beth</td> <td>Manor</td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td>(\$250,000)</td> <td>PM UDCD: Rashid, Alan</td> <td></td> <td></td> <td colspan="11"></td> </tr> <tr> <td></td> <td></td> <td>PM CPTED: Guarino, Michael</td> <td></td> <td></td> <td colspan="11"></td> </tr> </table>																										Spot Improvements	Lee	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>												304/300-C30050		PM TDD: Turner, Latesa	Infrastructure reconstruction on	Final design in progress.	LAD completed 8/22/18. Advance final plans, received 11/13/18, are under review. Utility relocations (WGL and FFX Water) are underway.											2G25-097-000-0		PM UTL: Nguyen, Tan	Albemarle Drive in Jefferson													2G25-097-000	\$3,750,000	PM LAD: Shubert, Beth	Manor														(\$250,000)	PM UDCD: Rashid, Alan																PM CPTED: Guarino, Michael													
Spot Improvements	Lee	<u>Project Manager/Assignments</u>	<u>Project Description</u>	<u>Monthly Remarks</u>																																																																																																																					
304/300-C30050		PM TDD: Turner, Latesa	Infrastructure reconstruction on	Final design in progress.	LAD completed 8/22/18. Advance final plans, received 11/13/18, are under review. Utility relocations (WGL and FFX Water) are underway.																																																																																																																				
2G25-097-000-0		PM UTL: Nguyen, Tan	Albemarle Drive in Jefferson																																																																																																																						
2G25-097-000	\$3,750,000	PM LAD: Shubert, Beth	Manor																																																																																																																						
	(\$250,000)	PM UDCD: Rashid, Alan																																																																																																																							
		PM CPTED: Guarino, Michael																																																																																																																							
Utility Relocation																																																																																																																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	
Pedestrian Improvements - Bond Fund			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco	Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court						Task order is being prepared for final design. Schedule will be determined once survey is completed and task order is approved.														
4YP201-PB009-C			PM UTL:																					
ST-000021-009		\$0	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					
Design																								
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	01/19	09/17	12/17	NA	09/17	01/19	03/18	11/18	NA	03/19	04/19	05/19	06/19	12/19	03/20	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Ayers, Robert	Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park						Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Final design in progress. All comments received. Partial NTP for land acquisition issued on 9/6/17, land rights on 4 of 7 properties acquired. Army agreement circulating for signature. Acquisition completion delay due to ongoing negotiations with GSA and FCPA. GSA plat encroachment plat and tree loss count not settled. OCA has issues with tree replacement agreement with FCPA. Three party agreement still in draft form. Completion date moved to January, 2019. Utility work: Dominion waiting on GSA approval/permit, MCI cable relocation underway. Signal Plan approved. Have received LDS approval on SWM and VDOT approval of MOT in May 2018. Negotiating Addendum to finalize plans for permit.														
4YP201-PB023		\$6,750,000	PM UTL: Nguyen, Tan																					
ST-000021-023		\$2,750,000	PM LAD: Cate, Dennis																					
			PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
Land Acquisition																								
Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Providence		PM TDD: Marsh, Dennis	Approximately 230 LF of pedestrian improvements along south side of Oak Street						Construction substantially complete on 10/2/17. Fence construction completed on 12/3/18. Inspections and Permit release in progress.														
4YP201-PB038B		\$525,000	PM UTL: Nguyen, Tan																					
ST-000021-038		\$185,000	PM LAD: Kresge, Carol																					
			PM UDCCD: Stevens, Michael																					
			PM CPTED: Harrell, William																					
Post-Construction																								
Rt. 7 Wlkwy @ Rio Dr.to Glenmore Dr			03/10	NA	05/11	03/13	06/15	09/15	09/15	06/13	NA	NA	06/13	07/14	NA	NA	NA	01/17	01/17	01/17	07/17	12/16	04/18	
Pedestrian Improvements - Bond Funded			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Mason		PM TDD: Marsh, Dennis	Approximately 1,800 LF of walkway on east side of Route 7 from Rio Drive to Waters Edge Condos and on west side from Nevius Street to Glenmore Drive						Substantially complete on 4/11/18. Punch list completed 8/18/18.														
4YP201-PB045		\$1,275,000	PM UTL: Nguyen, Tan																					
ST-000021-044		\$0	PM LAD: Honnick, John																					
			PM UDCCD: Carlin, Craig																					
			PM CPTED: Harrell, William																					

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Rt. 29 Widening		12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17						
																						On Hold <input type="checkbox"/>						
Roadway Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Braddock	PM TDD: Khorashadi, Brook					Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction NTP issued on 8/18/15. Construction substantially completed 11/14/17. Punch list work is in progress. VDOT Final Inspection 3/13/18.																
4YP212-0		PM UTL: Nguyen, Tan																										
5G25-052-000	\$20,207,489	PM LAD: Finnell, Richard																										
	\$1,000,000	PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Rosenbaum, Jane																										
Post-Construction																												
Cinder Bed Road		01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17						
																						On Hold <input type="checkbox"/>						
Cinder Bed Road Improvements		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Mount Vernon	PM TDD: Ayers, Robert					Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road					Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction complete. Final inspection on 1/31/18. VWP General Permit released on 8/21/18. Public hearing for abandonment approved 12/4/18 with hearing scheduled for 1/22/19. VDOT permit release is contingent on street acceptance.																
4YP214-0		PM UTL: Nguyen, Tan																										
5G25-054-000	\$6,350,000	PM LAD: Shubert, Beth																										
	\$0	PM UDCCD: Samiyi, Bijan																										
		PM CPTED: Borkowski, Tad																										
Post-Construction																												
Wiehle Ave.Phase II		NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16						
																						On Hold <input type="checkbox"/>						
Wiehle Ave.Phase II		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Hunter Mill	PM TDD: Vanzandt, Mark					Four lane road from Fairfax County Parkway to Reston Avenue.					Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete. Workplan to address erosion issue approved by VDOT and sent to UDCCD on 5/3/18.																
5G25-028-000-A-0	Dranesville	PM UTL:																										
5G25-028-000	\$1,082,200	PM LAD:																										
	\$25,000	PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												
Wiehle Ave.Phase III		NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16						
																						On Hold <input type="checkbox"/>						
Wiehle Ave.Phase III		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Dranesville	PM TDD: Vanzandt, Mark					Four lane road from Dranesville Road to Fairfax County Parkway.					Street acceptance process underway. Substantially complete 11/30/16. Final acceptance of the project by VDOT can not move forward until all punchlist items are complete.																
5G25-028-000-B-0		PM UTL:																										
5G25-028-000	\$1,082,200	PM LAD:																										
	\$25,000	PM UDCCD: McCorkle, Lisa																										
		PM CPTED:																										
Post-Construction																												

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Fairfax County Pkwy Rt. 29 to Braddock Rd.		02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	02/18									
Spot Improvements 304/300-C30050 5G25-049-000-A-0 5G25-049-000		Springfield	<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: Yusufoglu, Eldar PM LAD: Maggard, Lisa PM UDCCD: Samiyi, Bijan PM CPTED: Shin, Sung					<u>Project Description</u> Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange					<u>Monthly Remarks</u> Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18.										On Hold <input type="checkbox"/>								
Post-Construction																															
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	03/19	02/19	07/19	01/19	NA	NA	02/19	06/19	11/18	07/19	NA	09/19	09/19	10/19	11/19	03/20	05/20									
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-002-0 5G25-059-002		Braddock	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Honnick, John PM UDCCD: Cutler, Tom PM CPTED: Qi, Maggie					<u>Project Description</u> Add a Northbound Right Turn lane on Roberts Road at Braddock Road, including a sidewalk connection from Tapestry Drive to Braddock Road					<u>Monthly Remarks</u> TPP ID#B258. 2nd pre-final plans distributed for review on 10/30/18.										On Hold <input type="checkbox"/>								
Design																															
North Chambliss St./Beauregard St.		12/16	04/17	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-003-0 5G25-059-003		Mason	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCCD: PM CPTED: Chellappa, Smitha					<u>Project Description</u> Realign North Chambliss Street to eliminate free flow right turn and connect to Beauregard Street at existing signal opposite shopping center parking lot entrance					<u>Monthly Remarks</u> TPP Plan ID#B261. Project scope will be determined after meeting with Supervisor on 1/23/19.										On Hold <input type="checkbox"/>								
Design																															
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	06/18	05/19	10/18	10/18	NA	10/18	04/19	04/19	09/19	NA	06/19	07/19	08/19	09/19	05/19	06/20									
Spot Roadway Improvements 2014 304/300-C30050 5G25-059-005-0 5G25-059-005		Mount Vernon	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Maisel, Michael PM LAD: Honnick, John PM UDCCD: McCorkle, Lisa PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Add eastbound left turn lane on Silverbrook Road at Southrun Road					<u>Monthly Remarks</u> TPP ID#B267. Final design is in progress. LAD NTP 10/24/18. Land rights on 0 of 4 properties have been acquired.										On Hold <input type="checkbox"/>								
Land Acquisition																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Old Courthouse Rd./Besley Rd. Realignment			07/15	12/16	01/19	08/19	08/20	11/20	11/20	10/19	12/19	NA	01/20	09/20	09/20	03/21	NA	04/21	05/21	06/21	07/21	07/23	07/23		
Spot Roadway Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Hunter Mill		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road intersection, including new bridge, bicycle lanes, and shared-use path						TPP ID # 35. Intermediate design is in progress. Stream relocation/restoration is being coordinated with LDS and Stormwater Planning.										
5G25-059-007-0			PM UTL: Nguyen, Tan																						
5G25-059-007	\$9,250,000		PM LAD: Strayhorne, Robert																						
	\$5,950,000		PM UDCD: Lim, Vannak																						
			PM CPTED: Aguayo, Vanessa																						
Design																									
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	12/18	NA	06/18	NA	NA	09/18	04/19	03/19		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed						Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection						TPP ID#B272. Construction 10% complete. Permit revision approved 12/3/18. Verizon duct bank relocations are expected to be complete by end of December 2018.										
5G25-060-004-0			PM UTL: Nguyen, Tan																						
5G25-060-004	\$1,100,000		PM LAD: Shubert, Beth																						
	\$800,000		PM UDCD: Stevens, Michael																						
			PM CPTED: Miller, Douglas																						
Construction																									
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	02/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie						Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road						TPP ID#B278. Utility relocations in progress. VDOT permit application submitted 4/23/18. Permit issuance pending execution of stormwater maintenance agreement for the facility located within VDOT right-of-way. Executed SW maintenance agreement received and permit application updated on 12/14/18.										
5G25-060-010-0			PM UTL: Nguyen, Tan																						
5G25-060-010	\$1,300,000		PM LAD: Glass, Lisa																						
	\$1,100,000		PM UDCD: Engida, Samuel																						
			PM CPTED: Chellappa, Smitha																						
Utility Relocation																									
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	09/19		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed						Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk						TPP ID#B279. VDOT permit application in progress.										
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																						
5G25-060-011	\$1,150,000		PM LAD: Najeeb, Mohammed																						
	\$950,000		PM UDCD:																						
			PM CPTED: Aguayo, Vanessa																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Old Keene Mill Rd. Walkway - Carrleigh Pkwy - west to existing			09/15	01/16	08/16	12/16	03/17	12/17	12/17	03/17	NA	NA	03/17	09/17	04/17	10/17	NA	03/18	04/18	04/18	06/18	07/18	09/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Braddock		PM TDD: Madhusudhan, Galappa				Construct 150 LF of 5-foot concrete sidewalk and curb and gutter west of Carrleigh Parkway and extend the right turn lane				TPP ID# B283. Constuction substantially completed on 9/13/18.												
5G25-060-014-0			PM UTL: Nguyen, Tan																				
5G25-060-014	\$350,000		PM LAD: Finnell, Richard																				
	\$250,000		PM UDCD: Metafria, Fasika																				
			PM CPTED: Borkowski, Tad																				
Post-Construction																							
Dolley Madison Sidewalk - Chain Br Rd. area			10/15	NA	04/16	09/16	10/17	01/18	07/18	06/17	NA	NA	06/17	10/17	NA	NA	NA	09/18	09/18	09/18	10/18	12/18	11/18
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				5-foot of concrete sidewalk on south side of Dolley Madison Boulevard from Chain Bridge Road to bus stop just north of Kurtz Road				TPP ID#B290 Construction package to UDCD 9/5/18. NTP 10/1/18. Construction substantially complete 11/20/18.												
5G25-060-015-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-015	\$450,000		PM LAD: Baker, Lisa																				
	\$150,000		PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
Post-Construction																							
Dolley Madison Sidewalk - Old Dominion - Beverly Ave			10/15	NA	04/16	09/16	01/18	01/18	08/18	11/17	NA	NA	11/17	07/18	04/18	12/18	NA	10/18	10/18	10/18	11/18	12/18	06/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla				Install sidewalk on south side of Dolley Madison Boulevard				TPP ID#B291 Final construction package to UDCD 10/1/18. Pre-construction meeting held 10/12/18. NTP 11/19/18. Dominion pole relocation completed in December.												
5G25-060-016-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-016	\$450,000		PM LAD: Bailey, Stephen																				
	\$50,000		PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
Construction																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	04/17	10/17	01/19	02/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	01/19	02/19	TBD	03/19	07/19	07/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD: Beall, James				Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps				TPP ID#B297. Letter of permission for two properties received 10/31/18. Utility conflicts resolved. Third final submittal to LDS on 11/16/18, comments due 12/17/18. We will submit final to VDOT after LDS approval received												
5G25-060-018-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-018	\$375,000		PM LAD: Strayhorne, Robert																				
	(\$25,000)		PM UDCD: Samiyi, Bijan																				
			PM CPTED: Abifadel, Gibran																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	07/19	05/19	08/19	01/19	NA	NA	01/19	07/19	05/19	09/19	NA	09/19	10/19	11/19	12/19	05/20	05/20	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Mason		PM TDD: Turner, Latesa			Construct approximately 750 LF			TPP ID#090. Final design is in progress. Finalizing project plats.															
5G25-060-020-0			PM UTL: Maisel, Michael			of concrete sidewalk along the																		
5G25-060-020	\$1,550,000		PM LAD: Najeeb, Mohammed			east side of Backlick Road																		
	\$450,000		PM UDCCD: Stevens, Michael																					
			PM CPTED: Abifadel, Gibran																					
Design																								
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	12/18	09/17	NA	NA	10/17	10/18	04/18	10/18	NA	09/19	09/19	09/19	09/19	05/19	12/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Sully		PM TDD: Dresser, John			Construct approximately 1,150			TPP ID#095. Final design is in progress. Land acquisition phase completed 10/17/18. 12" gas line relocation authorized on 4/13/18. Project will require 2 phases of construction. 1st phase is to relocate fence to allow for gas line relocation															
5G25-060-022-0			PM UTL: Nguyen, Tan			LF of 5-foot concrete sidewalk			completion. 2nd phase will complete the sidewalk.															
5G25-060-022	\$800,000		PM LAD: Glass, Lisa			along the south side of Braddock																		
	\$450,000		PM UDCCD: Lim, Vannak			Road																		
			PM CPTED: Abifadel, Gibran																					
Design																								
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	02/19	11/19	05/20	05/20	04/19	07/19	NA	07/19	03/20	04/20	09/20	NA	08/20	09/20	10/20	11/20	08/21	08/21	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Providence		PM TDD: El Kaissi, Mohamad			Construct approximately 1,910			TPP ID#102. Pre-final design is in progress.															
5G25-060-023-0			PM UTL: Maisel, Michael			LF of 5-foot concrete sidewalk on																		
5G25-060-023	\$1,750,000		PM LAD:			south side of Route 123																		
	(\$50,000)		PM UDCCD:																					
			PM CPTED: Knight, Ryan																					
Design																								
Edsall Road Walkway			12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	01/19	02/19	02/19	03/19	07/19	09/19	
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
304/300-C30050	Mason		PM TDD: Hojatzadeh, Max			Construct approximately 1,060			TPP ID#113. VDOT permit application submitted 11/16/18.															
5G25-060-024-0			PM UTL: Yusufoglu, Eldar			LF of sidewalk along westbound																		
5G25-060-024	\$750,000		PM LAD: Delli Carpini, Angelica			Edsall Road and add signalized																		
	\$50,000		PM UDCCD: Engida, Samuel			pedestrian crossing at Timber																		
			PM CPTED: Chellappa, Smitha			Forest Drive and Edsall Road																		
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center			03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	NA	08/18	08/18	08/18	09/18	03/19	03/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: El Kaissi, Mohamad						Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard						TPP ID#116. Construction to be funded by Federal Funding. Funding Agreement is being prepared by VDOT and will go to Board of Supervisors for approval in Fall 2018. Coordination on Colonial Pipe encroachment agreement is in progress. Once Funding Agreement is prepared and signed, schedule will be revised.								
5G25-060-026-0			PM UTL: Nguyen, Tan																				
5G25-060-026	\$800,000		PM LAD: Shubert, Beth																				
	\$200,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Harrell, William																				
Utility Relocation																							
Fleet Dr. Walkway - Yadkin Ct - Franconia Rd.			07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	02/19	03/19	03/19	04/19	07/18	10/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Ruffner, Scott						Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive						TPP ID#119 VDOT permit received on 11/30/18. Draft construction package is in progress.								
5G25-060-027-0			PM UTL: Nguyen, Tan																				
5G25-060-027	\$2,000,000		PM LAD: Najeeb, Mohammed																				
	\$750,000		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Harrell, William																				
Utility Relocation																							
Glen Forest Drive Walkway			03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	02/19	NA	03/19	04/19	04/19	05/19	11/17	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Ruffner, Scott						Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane						TPP ID#128. Final design approved by VDOT on 11/7/18. Permit submission in progress.								
5G25-060-028-0			PM UTL: Nguyen, Tan																				
5G25-060-028	\$950,000		PM LAD: Baker, Lisa																				
	(\$250,000)		PM UDCCD: Carlin, Craig																				
			PM CPTED: CPTED, To Be Determined																				
Utility Relocation																							
Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road						TPP ID#131. VDOT permit received 5/10/18. Final construction package submitted to UDCCD on 9/20/18. Utility conflicts resolved.								
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-029	\$950,000		PM LAD: Baker, Lisa																				
	\$450,000		PM UDCCD: Stevens, Michael																				
			PM CPTED: Miller, Douglas																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	12/17	03/17	01/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	02/19	03/19	04/19	05/19	12/17	11/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						TPP ID#144. Geotechnical comments are being addressed. Utility relocations are complete. Streetlight removal and installation to be done during construction.					
5G25-060-030-0			PM UTL: Nguyen, Tan																	
5G25-060-030	\$2,000,000		PM LAD: Shubert, Beth																	
	\$800,000		PM UDCCD: Samiyi, Bijan																	
			PM CPTED: Harrell, William																	

Design

Medford Dr.Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	03/17	01/17	09/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	12/18	12/18	12/18	01/19	12/17	07/19
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						TPP ID#151. Final construction package submitted to UDCCD on 12/14/18. VDOT permit received 9/28/18. Utility relocation is complete.					
5G25-060-031-0			PM UTL: Nguyen, Tan																	
5G25-060-031	\$900,000		PM LAD: Delli Carpini, Angelica																	
	\$500,000		PM UDCCD: McCorkle, Lisa																	
			PM CPTED: Harrell, William																	

Construction

Post Forest Dr.Walkway - Legato Rd. - west to existing			09/16	11/16	03/17	06/18	TBD	03/19	TBD	TBD	NA	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	01/20	TBD
---	--	--	-------	-------	-------	-------	-----	-------	-----	-----	----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-------	-----

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Springfield		PM TDD: Turner, Latesa						Construct approximately 500 LF of 6-foot concrete sidewalk along the south side of Post Forest Drive from Legato Road to 210 LF west of Cedar Forest Drive						TPP ID#163. Pre-final plans distributed for review on 6/5/18. VDOT comments received on 7/23/18 and are being addressed. Project on hold pending discussions with VDOT and disposition of the proposed the I-66/Random Hills trail project.					
5G25-060-032-0			PM UTL: Maisel, Michael																	
5G25-060-032	\$650,000		PM LAD: Bailey, Stephen																	
	\$350,000		PM UDCCD: Rashid, Alan																	
			PM CPTED: Harrell, William																	

Design

Post Forest Dr.Walkway - Legato Rd. - Govt Ctr Pkwy			07/16	NA	10/16	04/17	01/18	09/17	04/18	07/17	NA	NA	11/17	12/17	NA	NA	NA	06/18	06/18	06/18	07/18	07/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Braddock		PM TDD: Turner, Latesa						Construct approximately 860 LF of 5-foot concrete sidewalk along south side of Post Forest Drive						TPP ID#164. Construction substantially complete 8/3/18.					
5G25-060-033-0			PM UTL: Maisel, Michael																	
5G25-060-033	\$375,000		PM LAD: Bailey, Stephen																	
	(\$225,000)		PM UDCCD: Bajracharya, Sanjala																	
			PM CPTED: Harrell, William																	

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	07/19	10/18	12/18	NA	11/18	06/19	07/19	01/20	NA	03/20	04/20	05/20	06/20	10/19	10/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa				Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive				TPP ID# 165. 2nd final design is in progress. Partial NTP issued to LAD on 11/30/18. Dominion utility plats received, awaiting Verizon's plats. Utility plats will be submitted to LAD electronically as they become available.														
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																						
5G25-060-034	\$2,750,000		PM LAD: Monahan, Clyde																						
	\$1,450,000		PM UDCCD:																						
			PM CPTED: Luo, Caijun																						
Land Acquisition																									
Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	11/18	09/18	06/19	01/18	NA	NA	11/18	05/19	TBD	07/19	NA	08/19	09/19	10/19	11/19	06/19	05/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Marsh, Dennis				Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road				TPP ID#167. 2nd pre-final plans distributed on 11/19/18. LAD NTP 11/30/18. Land rights on 0 of 1 properties have been aquired. Utility relocation (water, gas, and fiberoptics) designs in progress.														
5G25-060-036-0			PM UTL: Maisel, Michael																						
5G25-060-036	\$1,750,000		PM LAD: Bailey, Stephen																						
	\$950,000		PM UDCCD: Stevens, Michael																						
			PM CPTED: Abifadel, Gibran																						
Land Acquisition																									
Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	03/19	06/19	06/19	06/18	NA	NA	08/18	04/19	05/19	09/19	NA	08/19	09/19	10/19	11/19	06/20	06/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mason		PM TDD: Marsh, Dennis				890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoune Avenue				TPP ID#169. 2nd pre-final plans are in progress. LAD NTP issued on 8/13/18. Land rights on 1 of 15 properties have been acquired. Dominion, Verizon and Cox lines to be lowered in place. Utility design is in progress. TMP and Pavement Markings and Signage and Project Data Sheet have been approved.														
5G25-060-038-0			PM UTL: Maisel, Michael																						
5G25-060-038	\$950,000		PM LAD: Monahan, Clyde																						
	(\$650,000)		PM UDCCD:																						
			PM CPTED: Qi, Maggie																						
Land Acquisition																									
South Lakes Dr.Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	02/19	02/19	02/20	03/19	TBD	NA	06/19	12/19	TBD	TBD	NA	05/20	06/20	07/20	08/20	02/21	03/21		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max				Install walkway: Section 1- Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.				TPP ID#175. Pre-final design submitted for review on 10/31/18. Received partial comments. Proceeding to contact property owner.														
5G25-060-039-0			PM UTL: Maisel, Michael																						
5G25-060-039	\$1,600,000		PM LAD: Najeeb, Mohammed																						
	(\$2,050,000)		PM UDCCD: McCorkle, Lisa																						
			PM CPTED: Knight, Ryan																						
Design																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Sunrise Valley Dr.Walkway - Hitchcock Dr.- Colts Brook Dr			06/18	08/18	03/19	10/19	05/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	TBD	TBD	NA	06/21	07/21	08/21	09/21	04/22	04/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia				Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive				TPP ID#176. Utility designation received on 10/23/18. Intermediate design is in progress.												
5G25-060-040-0			PM UTL:																				
5G25-060-040	\$725,000		PM LAD:																				
	\$225,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	02/19	12/17	NA	NA	12/17	07/18	10/18	03/19	NA	01/19	TBD	01/19	02/19	09/19	09/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Beall, James				Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street				TPP ID#202. Land acquisition complete 7/25/18. Utility companies are finalizing their relocation designs. WGL relocations have been authorized. Cox relocation plans are under review. Final plans distributed for review 9/27/18, comments received 11/9/18; VDOT Materials comments not yet received. Consultant is revising plans.												
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-042	\$2,500,000		PM LAD: Cate, Dennis																				
	\$1,300,000		PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Utility Relocation																							
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	08/19	08/20	05/21	05/21	05/20	05/20	TBD	09/20	04/21	TBD	TBD	NA	06/21	07/21	08/21	09/21	05/22	05/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla				Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue				TPP ID#205. Final design contract approved 8/13/18. NTP 8/13/18. Intermediate design plans distributed for review 11/13/18.												
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043	\$1,800,000		PM LAD:																				
	\$500,000		PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Design																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	03/19	10/19	07/20	07/20	05/19	07/19	NA	09/19	06/20	07/20	11/20	NA	12/20	01/21	02/21	03/21	04/22	04/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD: Lauretti, Francesco				Construct 1,550 LF of 9-foot wide, curb abutted sidewalk				TPP ID#234. Intermediate design plans distributed for review on 7/3/18.												
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044	\$2,650,000		PM LAD: Honnick, John																				
	(\$350,000)		PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	TBD	TBD	NA	07/19	08/19	09/19	10/19	08/19	06/20		
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mason		PM TDD: Lauretti, Francesco				Construct approximately 961 LF of 5-foot sidewalk, including curb and gutter				TPP ID#235. 2nd final design in progress. LAD NTP on 4/2/18. Land rights on 1 of 5 properties have been acquired.														
5G25-060-045-0			PM UTL: Nguyen, Tan																						
5G25-060-045	\$1,750,000		PM LAD: Bailey, Stephen																						
	\$650,000		PM UDCCD:																						
			PM CPTED: Abifadel, Gibran																						
Land Acquisition																									
01018-Richmond Hwy. SB @ Sherwood Hall Ln.			10/15	04/16	07/16	08/16	10/17	03/18	03/18	05/17	NA	NA	06/17	02/18	NA	NA	NA	06/18	09/18	10/18	12/18	03/19	04/19		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Lee		PM TDD: Vanzandt, Mark				Install bus stop pad with Tolar bus shelter, 27 lf of 8' wide asphalt trail, bike racks, trash can, retaining wall with handrail				Final construction package submitted 6/15/18. Bid opening held 10/9/18.														
5G25-061-004-0			PM UTL:																						
5G25-061-004	\$60,000		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Bid Advertisement																									
01004-Richmond Hwy. SB @ North Kings Hwy.			10/15	04/16	07/16	08/16	10/17	12/17	06/17	12/16	NA	NA	02/17	05/17	NA	NA	NA	06/18	09/18	10/18	12/18	03/19	04/19		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter.				Final construction package submitted 6/15/18. Bid opening held 10/9/18.														
5G25-061-008-0			PM UTL:																						
5G25-061-008	\$60,000		PM LAD: Kresge, Carol																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Bid Advertisement																									
01048-Richmond Hwy. NB @ Fernedge Ln.			10/15	04/16	07/16	08/16	10/17	12/17	07/17	05/17	NA	NA	05/17	06/17	NA	NA	NA	06/18	09/18	10/18	12/18	03/19	04/19		
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark				Install bus shelter.				Final construction package submitted 6/15/18. Bid opening held 10/9/18.														
5G25-061-012-0			PM UTL:																						
5G25-061-012	\$60,000		PM LAD: Alcon, Kelly																						
	\$0		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Bid Advertisement																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
01049-Richmond Hwy. NB @ Dutchman Dr.			10/15	04/16	07/16	08/16	08/17	12/17	09/17	06/17	NA	NA	06/17	07/17	NA	NA	NA	06/18	09/18	10/18	12/18	03/19	04/19
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Final construction package submitted 6/15/18. Bid opening held 10/9/18.								
5G25-061-013-0			PM UTL:																				
5G25-061-013		\$60,000	PM LAD:																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED:																				
Bid Advertisement																							
01079-Richmond Hwy. NB near Wyngate Manor Court			10/15	02/16	03/16	08/16	10/17	12/17	10/17	12/16	NA	NA	01/17	09/17	NA	NA	NA	06/18	09/18	10/18	12/18	03/19	04/19
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Final construction package submitted 6/15/18. Bid opening held 10/9/18.								
5G25-061-015-0			PM UTL:																				
5G25-061-015		\$60,000	PM LAD: Kresge, Carol																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED:																				
Bid Advertisement																							
01087-Richmond Hwy. NB @ Shannons Green W			10/15	04/16	07/16	08/16	10/17	02/18	03/18	04/17	NA	NA	05/17	12/17	NA	NA	NA	06/18	09/18	10/18	12/18	03/19	04/19
RHPTI Ped Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Vanzandt, Mark						Install bus shelter.						Final Construction Package submitted 6/15/18. Bid opening held 10/9/18.								
5G25-061-018-0			PM UTL:																				
5G25-061-018		\$60,000	PM LAD: Delli Carpini, Angelica																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED:																				
Bid Advertisement																							
Rte. 1 Belford Drive REX Shelter			NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA	07/18	12/18	12/18
Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Install REX Shelter						Shelter will be constructed by Ashburn contractor. Part of UDCD Task Order #27. NTP issued on 7/2/18.								
5G25-061-023-0	Mount Vernon		PM UTL:																				
5G25-061-023		\$65,000	PM LAD:																				
		\$0	PM UDCD: Engida, Samuel																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 1 Sidewalk - SB Collard to Holly Hill			06/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD
---	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----	-----

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Lee		PM TDD: Shahnaj, Sonia						Construct 5-foot concrete sidewalk along southbound Route 1 from Collard Street to Holly Hill Road						TPP ID#188.06 Survey is in progress. Design task order proposal was approved on 6/25/18 and NTP issued on 6/29/18. Survey delayed due to weather. Schedule to be determined once survey is complete which is expected in December 2018.					
5G25-061-033-0			PM UTL:																	
5G25-061-033		\$3,000,000	PM LAD:																	
		\$5,000	PM UDCCD:																	
			PM CPTED: Luo, Caijun																	

Survey

Route 1 at Fordson Road			05/18	NA	09/18	NA	11/18	03/19	01/19	NA	NA	NA	NA	NA	TBD	TBD	NA	01/19	02/19	03/19	04/19	09/19	06/19
-------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	-----	-----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max						Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link						TPP ID#188.08. Final plan submitted for review on 11/7/18. Project will be constructed under Countywide permit.					
5G25-061-035-0			PM UTL: Nguyen, Tan																	
5G25-061-035		\$150,000	PM LAD:																	
		\$13,000	PM UDCCD: Faheem, Shaukat																	
			PM CPTED:																	

Design

NB Sherwood to Kings Street			05/18	NA	09/18	11/18	02/19	11/19	11/19	01/19	TBD	NA	02/19	09/19	NA	NA	NA	12/19	01/20	02/20	03/20	05/20	05/20
-----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Mount Vernon		PM TDD: Hojatzadeh, Max						Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1						TPP ID#188.09. Pre-final plan submitted for review on 11/7/18. Plat request on 11/7/18. Project will be constructed under Countywide permit.					
5G25-061-036-0			PM UTL:																	
5G25-061-036		\$300,000	PM LAD: Bailey, Stephen																	
		\$70,000	PM UDCCD: Faheem, Shaukat																	
			PM CPTED: Luo, Caijun																	

Design

Sunset Hills Rd. - Discovery St. Ped Br. Extend			NA	NA	NA	NA	NA	NA	NA	10/17	NA	NA	10/17	12/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	----	----	----	----	-----	-----

RMAG Phase II 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
304/300-C30050	Hunter Mill		PM TDD: Zahirieh, Shahla						Provide crosswalk on the east leg of the intersection						TPP ID 189.06. This project will be designed and constructed by the VDOT Signal Rebuild team. County will acquire necessary land rights. Plat completed 10/18/17. Land acquisition notice to proceed issued on 10/23/17. Land acquisition completed 12/7/18. Construction schedule to be determined once project forwarded to VDOT.					
5G25-062-006-0			PM UTL:																	
5G25-062-006		\$90,000	PM LAD: Monahan, Clyde																	
		(\$60,000)	PM UDCCD:																	
			PM CPTED: Abifadel, Gibran																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	12/18	02/20	02/20	02/19	TBD	NA	03/19	10/19	TBD	TBD	NA	03/20	04/20	05/20	06/20	05/21	05/21
RMAG Phase II 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Hunter Mill	PM TDD: Lauretti, Francesco				Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades				TPP ID# 189.07 RMAG ID# 7 Final design is in progress.												
5G25-062-007-0			PM UTL: Nguyen, Tan																				
5G25-062-007	\$600,000		PM LAD: Monahan, Clyde																				
	\$350,000		PM UDCD:																				
			PM CPTED:																				
Design																							
Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	12/18	02/19	02/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	06/19	07/19	05/21	06/20
RMAG Phase II 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Hunter Mill	PM TDD: Lauretti, Francesco				Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades				TPP ID# 189.08 RMAG ID# 8 Final design is in progress.												
5G25-062-008-0			PM UTL: Nguyen, Tan																				
5G25-062-008	\$750,000		PM LAD:																				
	\$250,000		PM UDCD:																				
			PM CPTED:																				
Design																							
Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	01/19	03/19	02/19	09/19	01/19	TBD	NA	02/19	08/19	03/19	05/19	NA	10/19	11/19	11/19	12/19	04/20	06/20
RMAG Phase II 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Hunter Mill	PM TDD: Fasceski, Jeff				Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way				TPP ID#189.11 RMAG ID#38. Utility test hole information received and under review. Information to be forwarded to the design consultant when review is completed.												
5G25-062-011-0			PM UTL: Pugh, Richard																				
5G25-062-011	\$500,000		PM LAD: Bailey, Stephen																				
	\$146,000		PM UDCD:																				
			PM CPTED:																				
Design																							
Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	NA	NA	NA	NA	TBD	TBD
RMAG Phase II 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050		Hunter Mill	PM TDD: Zahirieh, Shahla				Provide pedestrian crosswalk on the east leg of the intersection				TPP ID# 189.17. RMAG II ID# 17 Pedestrian signals and crosswalk improvements to be designed and constructed by VDOT. County prepared survey, plats, and will acquire the land rights. Survey to VDOT 6/19/17. Concept signal design plan was received from VDOT signal rebuild team on 9/7/17 for plats preparation. Land acquisition notice to proceed 11/7/17. Land rights completed 10/18/18. Construction schedule to be determined once project forwarded to VDOT.												
5G25-062-014-0			PM UTL:																				
5G25-062-014	\$100,000		PM LAD: Monahan, Clyde																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates																
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date								
Focus #	FUT (\$)																														
Project Status																															
Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016 </td> <td style="width:10%; vertical-align: top;"> Hunter Mill \$1,600,000 \$0 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr. </td> <td style="width:45%; vertical-align: top;"> <u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project on hold 10/31/18 for reevaluation of design. </td> <td style="width:10%; vertical-align: top;"> 11/2018 On Hold <input checked="" type="checkbox"/> </td> </tr> </table>																										RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill \$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole	<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr.	<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project on hold 10/31/18 for reevaluation of design.	11/2018 On Hold <input checked="" type="checkbox"/>
RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill \$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole	<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Dr. to Edmund Halley Dr.	<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project on hold 10/31/18 for reevaluation of design.	11/2018 On Hold <input checked="" type="checkbox"/>																										
Design																															
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002 </td> <td style="width:10%; vertical-align: top;"> Braddock \$2,250,000 \$2,120,000 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: PM CPTED: Lind, Adam </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk </td> <td style="width:45%; vertical-align: top;"> <u>Monthly Remarks</u> TPP ID#B285. Pre-final design plans distributed 6/5/18. Received VDOT review comments on pre-final submission 7/6/18, and forwarded to consultant. Project's plats completed. </td> <td style="width:10%; vertical-align: top;"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002	Braddock \$2,250,000 \$2,120,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: PM CPTED: Lind, Adam	<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk	<u>Monthly Remarks</u> TPP ID#B285. Pre-final design plans distributed 6/5/18. Received VDOT review comments on pre-final submission 7/6/18, and forwarded to consultant. Project's plats completed.	On Hold <input type="checkbox"/>
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-002-0 5G25-063-002	Braddock \$2,250,000 \$2,120,000	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Pugh, Richard PM LAD: Strayhorne, Robert PM UDCC: PM CPTED: Lind, Adam	<u>Project Description</u> Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk	<u>Monthly Remarks</u> TPP ID#B285. Pre-final design plans distributed 6/5/18. Received VDOT review comments on pre-final submission 7/6/18, and forwarded to consultant. Project's plats completed.	On Hold <input type="checkbox"/>																										
Design																															
West Ox Rd. Trail - Penderbrook Rd. - Route 50																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> Bike/Trail Improvements 2014 304/300-C30050 5G25-063-005-0 5G25-063-005 </td> <td style="width:10%; vertical-align: top;"> Sully \$1,100,000 \$105,000 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: PM CPTED: </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u> Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50 </td> <td style="width:45%; vertical-align: top;"> <u>Monthly Remarks</u> TPP ID#B300. 2nd pre-final design in progress. LAD NTP on 11/27/18. Land rights on 0 of 4 properties have been acquired. A utility handhole for XO to be relocated and a Dominion guy wire adjustment within existing right of way are required. SWM approved by LDS. TMP and Signage and Marking approved. </td> <td style="width:10%; vertical-align: top;"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bike/Trail Improvements 2014 304/300-C30050 5G25-063-005-0 5G25-063-005	Sully \$1,100,000 \$105,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: PM CPTED:	<u>Project Description</u> Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50	<u>Monthly Remarks</u> TPP ID#B300. 2nd pre-final design in progress. LAD NTP on 11/27/18. Land rights on 0 of 4 properties have been acquired. A utility handhole for XO to be relocated and a Dominion guy wire adjustment within existing right of way are required. SWM approved by LDS. TMP and Signage and Marking approved.	On Hold <input type="checkbox"/>
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-005-0 5G25-063-005	Sully \$1,100,000 \$105,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Najeeb, Mohammed PM UDCC: PM CPTED:	<u>Project Description</u> Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50	<u>Monthly Remarks</u> TPP ID#B300. 2nd pre-final design in progress. LAD NTP on 11/27/18. Land rights on 0 of 4 properties have been acquired. A utility handhole for XO to be relocated and a Dominion guy wire adjustment within existing right of way are required. SWM approved by LDS. TMP and Signage and Marking approved.	On Hold <input type="checkbox"/>																										
Land Acquisition																															
Westmoreland St. Bike Lanes - N. of Rosemont Dr.																															
<table border="0" style="width:100%"> <tr> <td style="width:15%; vertical-align: top;"> Bike/Trail Improvements 2014 304/300-C30050 5G25-063-009-0 5G25-063-009 </td> <td style="width:10%; vertical-align: top;"> Dranesville \$550,000 \$100,000 </td> <td style="width:15%; vertical-align: top;"> <u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Bailey, Stephen PM UDCC: Engida, Samuel PM CPTED: </td> <td style="width:15%; vertical-align: top;"> <u>Project Description</u> Widen approximatley 400 LF of Westmoreland Street to add bike lanes, connecting to exsiting bike lanes north and south of Rosemont Drive </td> <td style="width:45%; vertical-align: top;"> <u>Monthly Remarks</u> TPP ID#187. Preparing project plats. </td> <td style="width:10%; vertical-align: top;"> On Hold <input type="checkbox"/> </td> </tr> </table>																										Bike/Trail Improvements 2014 304/300-C30050 5G25-063-009-0 5G25-063-009	Dranesville \$550,000 \$100,000	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Bailey, Stephen PM UDCC: Engida, Samuel PM CPTED:	<u>Project Description</u> Widen approximatley 400 LF of Westmoreland Street to add bike lanes, connecting to exsiting bike lanes north and south of Rosemont Drive	<u>Monthly Remarks</u> TPP ID#187. Preparing project plats.	On Hold <input type="checkbox"/>
Bike/Trail Improvements 2014 304/300-C30050 5G25-063-009-0 5G25-063-009	Dranesville \$550,000 \$100,000	<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Bailey, Stephen PM UDCC: Engida, Samuel PM CPTED:	<u>Project Description</u> Widen approximatley 400 LF of Westmoreland Street to add bike lanes, connecting to exsiting bike lanes north and south of Rosemont Drive	<u>Monthly Remarks</u> TPP ID#187. Preparing project plats.	On Hold <input type="checkbox"/>																										
Design																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	08/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max				Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades				TPP ID# B293. Construction substantially complete 8/28/18. Punch list underway.												
ST-000036-002-0			PM UTL: Nguyen, Tan																				
ST-000036-002		\$1,000,000	PM LAD: Shubert, Beth																				
		\$875,000	PM UDCCD: Carlin, Craig																				
			PM CPTED: Chellappa, Smitha																				
Post-Construction																							
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	01/19	08/17	NA	NA	09/17	07/18	04/18	12/18	NA	12/18	12/18	12/18	02/19	06/19	08/19
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Dranesville		PM TDD: Beall, James				260 LF of 5-foot sidewalk along north side of North West Street				TPP ID#B294. Construction agreement with City of Falls Church approved by BOS 10/30/18. Utility relocation plans are in design. Washington Gas NTP issued; however, relocation plan revision is under review, which may impact their relocation start. Fairfax Water final design is in process. Second final plan submitted 11/19/18. Comments due 12/21/18.												
ST-000036-003-0			PM UTL: Maisel, Michael																				
ST-000036-003		\$750,000	PM LAD: Glass, Lisa																				
		\$450,000	PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Utility Relocation																							
Silverbrook Rd. @ Monacan Rd. Walkway			11/15	NA	05/16	05/17	09/17	03/18	03/18	07/17	NA	NA	08/17	01/18	11/17	07/18	NA	04/18	07/18	07/18	07/18	12/18	11/18
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mount Vernon		PM TDD: El Kaissi, Mohamad				460 LF sidewalk south of Monacan Road, including connections to existing trails, pedestrian crosswalk, signage, and pavement markings				TPP ID#B298. Construction substantially complete 11/21/18.												
ST-000036-005-0			PM UTL: Nguyen, Tan																				
ST-000036-005		\$600,000	PM LAD: Delli Carpini, Angelica																				
		(\$1,700,000)	PM UDCCD: Stevens, Michael																				
			PM CPTED:																				
Post-Construction																							
Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	02/18	02/17	12/18	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	01/19	02/19	03/19	04/19	12/17	08/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa				667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening				TPP ID#100. Final check list received from VDOT, with no further comments on 12/3/18. Permit plans are being prepared. Affidavit of Nutrient Credit purchase received on 12/3/18. Draft construction package is being prepared. Utility relocation is complete.												
ST-000036-006-0			PM UTL: Yusufoglu, Eldar																				
ST-000036-006		\$1,275,000	PM LAD: Baker, Lisa																				
		\$475,000	PM UDCCD: Bashir, Qais																				
			PM CPTED: Harrell, William																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							

Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	09/17	01/18	07/18	05/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	06/18	07/18	07/18	07/18	03/19	03/19
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Tsybin, Alexander				Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane				TPP ID#108. Final construction package submitted to UDCD on 6/26/18. NTP issued on 7/24/18. Construction is 15% complete. Gas main/proposed SW structure conflict discovered during construction has been addressed. Permit revision was submitted to VDOT for review on 11/20/18. Comments from VDOT L&D Drainage received on 12/3/18 have been addressed. Permit revision re-submitted to VDOT on 12/10/18.												
ST-000036-007-0			PM UTL: Nguyen, Tan																				
ST-000036-007			PM LAD: Rusu, Daniel																				
			PM UDCD: McCorkle, Lisa																				
			PM CPTED: Bandy, Audra																				

Construction

Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	06/19	01/19	01/20	11/18	NA	NA	12/18	08/19	08/19	03/20	NA	02/20	03/20	03/20	03/20	03/20	03/20	09/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
304/300-C30050			PM TDD: Marsh, Dennis				Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, from Fairfax County Parkway to Fox View Way on the north side				TPP ID#121 Pre-final plans distributed on 11/19/18. Plats received on 11/30/18 and are under review. 6 properties affected. Utility relocations within ROW required.													
ST-000036-009-0			PM UTL: Maisel, Michael																					
ST-000036-009			PM LAD: Najeeb, Mohammed																					
			PM UDCD: McCorkle, Lisa																					
			PM CPTED: Harrell, William																					

Design

Kirby Road Walkway - Chesterbrook ES - Halsey Rd.			04/16	10/16	09/17	07/18	06/19	01/19	08/19	12/18	NA	NA	12/18	06/19	TBD	TBD	NA	09/19	10/19	11/19	12/19	12/19	06/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#140. Preparing project plats.												
ST-000036-010-0			PM UTL: Pugh, Richard																				
ST-000036-010			PM LAD: Strayhorne, Robert																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				

Design

Kirby Road Walkway - Halsey Rd. - Franklin Ave			04/16	10/16	09/17	07/18	06/19	01/19	08/19	12/18	11/18	NA	12/18	06/19	TBD	TBD	NA	09/19	10/19	11/19	12/19	12/19	06/20
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				TPP ID#141. Preparing project plats.												
ST-000036-011-0			PM UTL: Pugh, Richard																				
ST-000036-011			PM LAD: Strayhorne, Robert																				
			PM UDCD: Stevens, Michael																				
			PM CPTED: Chellappa, Smitha																				

Design

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines		01/18	04/18	01/19	07/19	05/20	11/20	11/20	04/19	TBD	NA	09/19	04/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Sully	PM TDD: Fasceski, Jeff					Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road					TPP ID#162. Advanced copy of intermediate plan received 12/6/18. Allowance for wetlands work reviewed and approved on 11/15/18.																
ST-000036-013-0		PM UTL:																										
ST-000036-013	\$4,500,000	PM LAD:																										
	\$700,000	PM UDCCD:																										
		PM CPTED: Delmare, Lauren																										
Design																												
Telegraph Road Walkway Ph I - Rosehill to Pike		10/15	07/16	04/17	09/17	10/18	01/19	03/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	05/19	06/19	07/19	08/19	03/20	03/20						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Lee	PM TDD: El Kaissi, Mohamad					Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					TPP ID#180A. Final design is complete. Received VDOT clearance to submit for Permit on 9/12/18. LAD NTP was submitted on 5/24/18. Land rights on 23 of 25 properties have been acquired. Overhead utility relocation (DVP, VZ, COX) is required within existing right of way.																
ST-000036-014-0		PM UTL: Maisel, Michael																										
ST-000036-014	\$1,800,000	PM LAD: Strayhorne, Robert																										
	(\$300,000)	PM UDCCD:																										
		PM CPTED:																										
Land Acquisition																												
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	01/19	02/19	03/19	04/19	12/19	12/19						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Mount Vernon	PM TDD: Zahirieh, Shahla					Construct 5-foot sidewalk along west side of Old Mount Vernon Road					TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. Permit plans received on 7/25/18. Permit received 9/7/18. Draft construction package to UDCCD 11/7/18.																
ST-000036-016-0		PM UTL: Yusufoglu, Eldar																										
ST-000036-016	\$1,200,000	PM LAD: Shubert, Beth																										
	(\$900,000)	PM UDCCD: Bajracharya, Sanjala																										
		PM CPTED:																										
Design																												
Telegraph Road Walkway Ph III - Wilton to Farmington		10/15	07/16	04/17	09/17	10/18	01/19	01/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	05/19	06/19	07/19	08/19	03/20	03/20						
County-Maintained Pedestrian Imp - 2014		<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>																
304/300-C30050	Lee	PM TDD: El Kaissi, Mohamad					Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps					TPP ID#180A. Final design is complete. Received VDOT clearance to submit for Permit on 9/12/18. LAD NTP was submitted on 5/24/18. Land rights on 5 of 8 properties have been acquired. Utility relocation within existing R/W is required within existing right of way.																
ST-000036-018-0		PM UTL: Maisel, Michael																										
ST-000036-018	\$1,250,000	PM LAD: Bailey, Stephen																										
	\$1,250,000	PM UDCCD:																										
		PM CPTED: Harrell, William																										
Land Acquisition																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Chichester Lane at Lismore Walkway			05/17	NA	NA	11/17	03/18	NA	NA	04/18	NA	NA	05/18	11/18	NA	NA	NA	03/19	03/19	04/19	TBD	06/19	06/19
------------------------------------	--	--	-------	----	----	-------	-------	----	----	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-----	-------	-------

County-Maintained Pedestrian Imp 2014 304/300-C30050 ST-000036-019-0 ST-000036-019	Providence		<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Najeeb, Mohammed PM UDCCD: Engida, Samuel PM CPTED: Bandy, Audra						<u>Project Description</u> Construct approximately 90 LF of sidewalk from north terminus of Chichester Lane to Lismore Lane						<u>Monthly Remarks</u> TPP ID# 180.01- Land acquisition completed on 11/19/18. Construction package being prepared.						On Hold <input type="checkbox"/>
--	------------	--	--	--	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	----------------------------------

Construction

Burke VRE Connector Ph IV			02/16	07/16	10/16	09/17	06/19	08/18	08/19	03/18	01/19	NA	10/18	04/19	05/19	08/19	NA	09/19	10/19	11/19	12/19	11/19	09/20
---------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Bike/Trail Imp - 2014 304/300-C30050 ST-000037-003-0 ST-000037-003	Braddock		<u>Project Manager/Assignments</u> PM TDD: Ruffner, Scott PM UTL: Pugh, Richard PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Wynands, Nicole						<u>Project Description</u> Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						<u>Monthly Remarks</u> TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Plans approved by LDS on 10/11/18 and have moved to Bonds and Agreements. LAD NTP issued on 10/12/18. Land rights on 0 of 8 properties have been acquired.						On Hold <input type="checkbox"/>
--	----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Land Acquisition

Route 50 Trail			10/16	01/17	07/17	03/18	05/19	05/19	07/19	01/19	NA	NA	01/19	06/19	04/19	07/19	NA	08/19	08/19	09/19	10/19	04/20	04/20
----------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

County-Maintained Bike/Trail Imp - 2014 304/300-C30050 ST-000037-005-0 ST-000037-005	Springfield		<u>Project Manager/Assignments</u> PM TDD: Turner, Latesa PM UTL: Maisel, Michael PM LAD: Bailey, Stephen PM UDCCD: Cutler, Tom PM CPTED: Abifadel, Gibran						<u>Project Description</u> Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						<u>Monthly Remarks</u> TPP ID#B303. Final design in progress. Preparing project plats. Schedule adjusted due to re-design of sidewalk alignment to avoid underground electric utility.						On Hold <input type="checkbox"/>
--	-------------	--	---	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Lorton Arts Access Road			02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	09/19	09/19
-------------------------	--	--	-------	----	----	-------	-------	-------	-------	-------	-------	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

County-Maintained Bike/Trail Imp - 2014 304/300-C30050 TS-000020-001-0 TS-000020-001	Mount Vernon		<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: PM LAD: Monahan, Clyde PM UDCCD: PM CPTED: Guarino, Michael						<u>Project Description</u> Provide direct access from Lorton Arts to Workhouse Road south of existing entrance near Route 123						<u>Monthly Remarks</u> Final construction package submitted to UDCCD on 10/18/18. Construction NTP 12/10/18. Pre-construction meeting held on 12/11/18.						On Hold <input type="checkbox"/>
--	--------------	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------------------------

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Dranesville-Kurtz and Calder Rd. 09/17 NA 12/17 NA 02/18 08/18 09/18 NA NA NA NA NA NA NA NA 10/18 11/18 11/18 11/18 09/18 12/18

Walkways - Dranesville District
307/300-C30060 Dranesville
ST-000024-007-0
ST-000024-007 \$250,000
 \$0

Project Manager/Assignments
 PM TDD: Ruffner, Scott
 PM UTL:
 PM LAD: Baker, Lisa
 PM UDCC: Engida, Samuel
 PM CPTED:

Project Description
 Intersection improvements

Monthly Remarks
 Final construction package sent to UDCC on 10/30/18. Construction NTP issued on 11/12/18.

On Hold

Construction

TBD NA 08/05 NA NA NA NA NA 04/07 10/07 NA NA 01/08 NA NA NA NA NA NA NA NA NA NA

Stonecroft Boulevard Widening Sully
312/300-C30070 Sully
009217-0
2G25-062-000 \$691,664
 \$0

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCC:
 PM CPTED: Guarino, Michael

Project Description
 Widen 800 LF of Stonecroft Boulevard to 6 lanes from Conference Center Drive to Westfields Boulevard

Monthly Remarks
 Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.

On Hold

Construction

11/11 NA 05/13 06/15 08/16 09/15 12/16 08/15 TBD 09/15 09/15 08/16 NA NA 08/17 08/17 09/17 10/17 02/18 12/15 11/18

McLean Streetscape Phase III
315/300-C30080 Dranesville
CR-000004-001-00003
CR-000004-001 \$2,750,000
 \$444,371

Project Manager/Assignments
 PM TDD: Beall, James
 PM UTL: Nguyen, Tan
 PM LAD: Kresge, Carol
 PM UDCC: Stevens, Michael
 PM CPTED: Lind, Adam

Project Description
 Chain Bridge Road from Laughlin Street to Corner Lane; Shell Drive to Center Street

Monthly Remarks
VDOT Transportation Enhancement Grant Project approved on 11/8/11. VDOT authorization to award project received 12/11/17. Awarded in February 2018. Schedule revised due to time required for VDOT approval to award, completion of award documents, construction time in contract. Pre construction meeting 3/6/18; NTP to Contractor 4/9/18. Construction substantially complete 11/27/18.

On Hold

Post-Construction