

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date							
<p>Shirley Gate Road 124/400-C40013 2G40-079-000-0 2G40-079-000</p>																							<p>Braddock Springfield \$33,500,000 \$17,000,000</p>	<p>12/22 04/22 04/24 09/24 06/25 08/25 08/26</p>	<p>09/24 10/24 NA 11/24 07/25 08/25 08/27</p>	<p>NA 12/26 01/27 02/27 04/27 12/28 12/28</p>	<p>On Hold <input type="checkbox"/></p>	<p><u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Guy, Sarah PM UDCCD: PM CPTED: Curtis, Tina</p>	<p><u>Project Description</u> Interim two-lane road construction from Braddock Road to Fairfax County Parkway, including Active Transportation facilities and access to future Patriot Park East</p>	<p><u>Monthly Remarks</u> Advance Intermediate design plans received on 4/2/24 and are under review. Phase 1B Cultural Resource approved by DHR and Park Authority. Early acquisition of parcel in progress. Utility schedule is 2 years because of transmission tower relocation and Colonial pipeline impacts.</p>
<p>Design</p>																														
<p>Backlick Road and Industrial Road</p>																							<p>04/19 12/19 08/20 06/22 11/23 03/23 06/24</p>	<p>04/23 NA NA 04/23 04/24 11/23 06/24</p>	<p>NA 08/24 09/24 10/24 12/24 12/24 12/26</p>	<p>On Hold <input type="checkbox"/></p>	<p><u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Yusufoglu, Eldar PM LAD: Herider, Jay PM UDCCD: Metafria, Fasika PM CPTED: Alexandrow, Nikolai</p>	<p><u>Project Description</u> Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road</p>	<p><u>Monthly Remarks</u> TPP ID# 21 & 91 Final design is in progress. All comments received 1/22/24 on 3rd Final submission. Land acquisition NTP issued 4/24/23. Land rights on 5 of 7 properties have been acquired. Coordination with Norfolk Southern Railway is in progress. Fairfax Water relocation design has been received. A streetlight is to be relocated. Any potential conflicts during construction with VDOT conduit system that includes AT&T and other utilities will be coordinated as needed as noted on the plans.</p>	
<p>Land Acquisition</p>																														
<p>01382-Burke Lake Road NB @ Lake Braddock</p>																							<p>03/22 NA 10/22 NA 02/23 01/24 08/23</p>	<p>05/23 NA NA 05/23 NA NA NA</p>	<p>NA 10/23 11/23 11/23 11/23 10/24 05/24</p>	<p>On Hold <input type="checkbox"/></p>	<p><u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Baker, Lisa PM UDCCD: Carlin, Craig PM CPTED:</p>	<p><u>Project Description</u> Install concrete loading pad, bus shelter pad, bus shelter, bench, and trash can</p>	<p><u>Monthly Remarks</u> UDCCD Task Order #18. Construction NTP 11/30/23. Construction authorization 10/3/23. Building permit received 9/11/23. Site work completed 12/21/23.</p>	
<p>Bus Stop Improvements</p>																														
<p>124/400-C40011 4YP202-01382 TS-000011-037</p>																							<p>Braddock \$80,000 \$80,000</p>							
<p>Construction</p>																														
<p>Guinea Rd/Bronte Dr</p>																							<p>06/23 12/23 01/24 04/24 07/24 10/24 08/24</p>	<p>NA NA NA NA NA NA NA</p>	<p>NA 10/24 11/24 11/24 12/24 06/25 04/25</p>	<p>On Hold <input type="checkbox"/></p>	<p><u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: PM LAD: PM UDCCD: PM CPTED: Askarzadeh, Negin</p>	<p><u>Project Description</u> Pedestrian and bicycle safety improvements to include high visibility crosswalks, refuge island, ADA ramps, and relocation of existing bus stop</p>	<p><u>Monthly Remarks</u> TPP ID #23005. Pre-final design is in progress.</p>	
<p>Bicycle/Pedestrian Imprv DOT</p>																														
<p>304/300-C30050 2G40-197-002-0 2G40-197-002</p>																							<p>Braddock \$275,000 \$125,000</p>							
<p>Design</p>																														

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Guinea Rd/Rutherford Park			03/23	NA	06/23	09/23	01/24	08/24	11/24	04/24	NA	NA	04/24	10/24	NA	NA	NA	11/24	12/24	12/24	01/25	02/25	03/25
---------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

On Hold

Bicycle/Pedestrian Access DOT	Project Manager/Assignments	Project Description	Monthly Remarks
304/300-C30050 ST-000053-002-0 ST-000053-002	Braddock \$250,000 \$50,000 PM TDD: Hojatzadeh, Max PM UTL: PM LAD: Mohammed, Nazaneen PM UDCD: PM CPTED: Askarzadeh, Negin	Crosswalk improvements to include curb extension and ADA curb ramps	TPP ID #23004. Final design submitted for review and comments on 1/2/24. Comments received on 2/28/24. Proceeding with 2nd final submission. Final plat received 4/15/24. Land rights on 1 property anticipated. No utilities relocations required.

Design