

Project Name	Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates						
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	09/19	09/19	09/19	03/20	05/20	05/23	10/23
Rt.28 Widening (PWC L to Rt.29) NVTA-70			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
124/400-C40017	Sully		PM TDD:	Beall, James	Widen Route 28 from 4 lanes to					UPC #108720. TPP ID# 062. Award issued to Shirley Construction Company (SCC) 5/22/2020. NTP 6/15/2020. VDOT & FHWA													
2G40-100-000-0	Springfield		PM UTL:	Maisel, Michael	6 lanes from Prince William					concurrent with final noise analysis 6/3/21. Phase 1 ROW acquisition complete (certificates filed 4/8/22). Phase 2 ROW ongoing.													
2G40-100-000	\$78,782,000		PM LAD:	Cate, Dennis	County line to Route 29					Land rights on 45 of 47 parcels have been acquired (including quick takes.) Board Admin item for remaining two parcels is													
	(\$2,000,000)		PM UDCCD:							scheduled for 3/5/24; public hearing scheduled for 3/19/24. Final design (including fourth crosswalks and noise barriers) approved													
			PM CPTED:	Stevens, Daniel						by VDOT and title sheet signed 9/19/22. SCC change order for Schedule Impact Analysis and time extension approved by VDOT													
										6/1/23. Substantial completion achieved on 10/9/23 and final completion anticipated 5/24/24. As of 12/31/23 construction is 80%													
										complete.													
Construction			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Stonecroft Boulevard Widening Sully			PM TDD:	Minnix, Wesley	Widen 800 LF of Stonecroft					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds													
304/300-C30050	Sully		PM UTL:	Nguyen, Tan	Boulevard to 6 lanes from					and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the													
009217-0			PM LAD:	Kresge, Carol	Conference Center Drive to					developer is having moving the project to construction. Developer indicated in August 2020 that contractor is repricing													
5G25-064-000	\$800,678		PM UDCCD:		Westfields Boulevard					project, DEQ permit renewal has been initiated, plans will be updated for latest guardrail standard, and there is a Fiberlight													
	\$0		PM CPTED:	Guarino, Michael						utility conflict that they are working to address.													
Construction			01/18	04/18	02/19	08/21	09/23	11/20	02/24	09/22	10/22	NA	01/23	02/24	04/24	04/25	NA	08/24	10/24	12/24	04/25	11/21	04/26
Pleasant Valley Rd. Shared Use Path - Elklick Run - Dominion Power Lines			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
County-Maintained Pedestrian Imp - 2014			PM TDD:	Beall, James	Construct approximately 4,650					TPP ID#162. Second final plan distributed for review 9/13/23. Coordinating Corps of Engineers permit with Consultant.													
304/300-C30050	Sully		PM UTL:	Yusufoglu, Eldar	LF of 10-foot wide asphalt					Board Admin 12/5/23 for eminent domain action on five parcels, Board hearing 1/23/24. LAD NTP issued 1/13/23. Land rights													
ST-000036-013-0			PM LAD:	Wilson, Nicole	shared-use path along the east					on 1 of 12 properties have been acquired. WashGas relocation has been authorized, NTP April 2024 due to steel plate													
ST-000036-013	\$9,500,000		PM UDCCD:		side of Pleasant Valley Road					restrictions. Encumbrances for NOVEC and Verizon plan and estimates pending but not yet authorized. Project schedule has													
	\$5,032,933		PM CPTED:	Stevens, Daniel						been adjusted due to coordination with DCR on the FCPA parcels, and delay in completion of appraisals. A meeting with FCPA													
										is being scheduling meeting with FCPA to develop limited landscape plan.													
Land Acquisition			05/23	NA	10/23	02/24	08/24	02/25	02/25	03/24	TBD	NA	04/24	01/25	TBD	TBD	NA	03/25	04/25	04/25	05/25	08/25	08/25
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
Bicycle/Pedestrian Access DOT			PM TDD:	Elahi, Seyedbehnam	Pedestrian safety improvements					TPP ID #23018. Prefinal Design is in progress.													
304/300-C30050	Sully		PM UTL:		along Stringfellow Road at																		
ST-000053-007-0			PM LAD:		Foxfield Pool to include refuge																		
ST-000053-007	\$250,000		PM UDCCD:		island.																		
	(\$100,000)		PM CPTED:	Alexandrow, Nikolai																			
Design																							