

Status Report
on the
Fairfax County Board of Supervisors’
Second Four-Year Transportation
Program
FY 2008 Through FY 2011



Prepared by:
Department of Transportation
Capital Projects and Operations Division



June 2011

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

Capital Program Highlights

- Four (4) projects were completed in the second quarter of 2011:
 - **West Ox Road/Fairfax County Parkway** (Hunter Mill)
 - **Mason Neck Trail 2A Walkway** (Mount Vernon)
 - **Tyler Street Walkway** (Mason District)
 - **Westmoreland St. Walkway** from Temple Rodef Shalom to Chesterbrook Presbyterian Church (Dranesville District)

(Tyler Street Walkway - photo courtesy of Fairfax County DPWES)



- Twenty-four (24) projects are under construction:
 - **I-495 Capital Beltway HOT Lanes** (Countywide)
 - **I-66 Pavement Rehabilitation** (Providence, Springfield)
 - **I-95 Fourth-Lane Widening** (Lee, Mount Vernon)
 - **Woodrow Wilson Bridge**, Telegraph Road Interchange (Lee, Mount Vernon)
 - **Route 29 @ Gallows Road** (Providence)
 - **Georgetown Pike/Swinks Mill Road** Flashing Beacon (Dranesville)
 - **Centreville Road Trail at Dulles Toll Road**, Phase II (Hunter Mill)
 - **Fairfax County Parkway EPG** (Lee, Mount Vernon, Springfield)
 - **Fairfax County Pkwy/Fair Lakes Blvd/Monument Dr. Interchange** (Springfield, Sully)
 - **Poplar Tree Road** (Sully District)
 - **Silverbrook Road @ Hoes Road** (Mount Vernon)
 - **Zion Drive** (Braddock District)
 - **Dulles Rail (Phase I)** (Dranesville, Providence, Hunter Mill)
 - **Seven Corners Transit Transfer Center** (Mason)
 - **Vienna Metrorail Staircase** (Providence)
 - **Backlick Road Walkway** from Wilburdale to Braddock Road (Mason)
 - **Beulah Road Trail**, Segment D (Hunter Mill)

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

- **Burke Center Parkway Walkway** (Braddock)
- **Columbia Pike Walkway Phase II** (Mason)
- **Fox Mill Road Walkway** (Hunter Mill)
- **Franconia Road Walkway**, South Side, Governor's Hill Dr. to Telegraph Rd. (Lee)
- **Lincolnia Road Walkway** (Mason)
- **Pohick Stream Valley Trail** (Braddock)
- **Prosperity Ave/Hilltop Drive** Pedestrian Improvements (Providence)

➤ **Capital Beltway HOT Lanes PPTA**

- Overall construction is approximately 63% complete
- Work to build the new HOT Lanes in the center of the Beltway is in progress.
- The new W&OD and Wakefield Park bridges opened to pedestrian and bicycle traffic in June 2011.
- A portion of Jones Branch Drive is closed at night time only, for sewer line relocation

(Westpark DR. HOT Lanes Ramp - photo courtesy of VDOT MegaProjects)



- The Beltway HOT Lanes are scheduled for completion in December 2012
- For further information, <http://www.vamegaprojects.com/>

➤ **I-95/I-395 HOT Lanes PPTA**

- In February, the Governor put forward a revised I-95/I-395 HOT Lanes plan, to facilitate the project moving forward
- The revised project includes:
 - Constructing 2 new HOV/HOT lanes from Garrisonville Road in Stafford County to Dumfries
 - Widening 2 existing HOV lanes to 3 HOV/HOT lanes from Prince William Parkway to Edsall Road
 - Constructing a new HOV/Transit ramp to Seminary Road near Mark Center

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

- Transit improvements, including Park-and-Ride Lots

➤ **Dulles Rail**

- Construction activities are underway along the entire 11-mile alignment of Phase 1 of the Dulles Corridor Metrorail Project from the West Falls Church Metrorail Station to the Dulles Connector Road, through Tysons and west to Wiehle Avenue in Reston.
- Construction is 35% complete

(photo courtesy of VDOT MegaProjects)



- The SB Route 123 ramp to Route 7 is open to WB Route 7 only. This new pattern will be in effect for approximately three years.
- The right lane of SB Route 123 from Scotts Crossing Road to the I-495 Beltway Inner Loop is closed, and will remain so for approximately two years.
- Construction continues in the Dulles International Airport Access Highway median
- For further information, <http://www.dullesmetro.com/>

➤ **Reston – Wiehle Ave Station**

- The Reston East Park-and-Ride lot closed to commuters on April 2, 2011, to make way for the new 2,300 space garage for the Reston-Wiehle Ave. Station
- On November 29, 2010, two bus routes and approximately 300 passengers were shifted to the Reston North Park-and-Ride
- Bus service was enhanced at the Reston South Park-and-Ride via Route 585
- 50 parking spaces for commuters were allocated at Baron Cameron Park
- The new Sunset Hills Interim Park-and-Ride lot, located on the corner of Sunset Hills Road and Town Center Parkway, opened on April 3.
- New Route 555 began operating on April 3, 2011, and provides service between the Sunset Hills lot and West Falls Church Metrorail Station. Additional service will be provided on Route 505.

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

Special Programs Highlights

➤ **Pedestrian Program**

• **Pedestrian Access and Safety**

- FCDOT staff continued reconciling major issues such as Fairfax County-DOJ ADA Settlement and changing FHWA and VDOT Design Standards.
- FCDOT coordinates with groups such as the Trails and Sidewalks Committee, the Hunter Mill District Transportation Advisory Council, and the Burke Centre Parkway Task Force
- FCDOT provided outreach at special events such as the Lee HS Special Education Conference, and the Live Well Employee Health & Fitness Day.

• **Street Smart**

- FCDOT worked with regional partners on the April 2011 Street Smart Pedestrian and Bicycle Safety Campaign
- The twice-yearly campaigns utilize television, radio, print and bus advertising to promote safety awareness and responsibilities of drivers and pedestrians in both English and Spanish.
- Safety brochures are also distributed in English, Spanish, Korean, Vietnamese, Chinese and Amharic.

• **Yield to Pedestrians Fine Signs**

- Fairfax County designates certain crosswalks for Yield to Pedestrians in Crosswalk \$100 - \$500 Violation Fine signs.
- As of 2011, FCDOT has installed and maintains over 1,800 of these signs at over 450 intersections.

• **Trail/Bike Lane/Sidewalk Waivers**

- FCDOT processes and coordinates waivers with the Trails and Sidewalks Committee, DPWES and DPZ.

➤ **Bicycle Program**

• **On-Road Bike Lane Initiative**

- FCDOT and VDOT are developing new bike lane projects as part of the 2011 summer repaving program.
- Routes under consideration include: Soapstone Drive, Sleepy Hollow Road, Lewinsville Road, Sully Park Drive, and Route 123 (Dolly Madison Drive).
- Plans for Gallows Road Phase II Bike Lanes, funded by 2007 County Bonds, were finalized and construction is anticipated in late 2011.

• **Increase and Enhance Bicycle Parking**

- 150 new bicycle racks and 30 new bicycle lockers were purchased and are currently being installed countywide.
- In coordination with Comstock Partners, FCDOT is designing a "state of the industry" secure bicycle parking room at the proposed Reston-Wiehle Ave. Station including 200 spaces, bicycle retail use, and future bicycle sharing.
- Stringfellow Road Park-and-Ride Lot expansion is under design, including secure, covered bicycle parking for over 100 bikes and enhanced trail and sidewalk connections.
- Fairfax County bicycle parking guidelines, standards, and specifications will be released soon, providing guidance to developers and government agencies.

• **Bicycle Master Plan**

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

- Phase I focuses on the greater Tysons area including segments of McLean, Merrifield, and Vienna, and will go before the PC and BOS in late 2011.
- Phase II will encompass the rest of Fairfax County. Work began in April 2011, with a study duration of 18 months.
- **Bobann Drive Bikeway**
 - One mile of paved, 10-foot wide shared use path from Wharton Lane to Stringfellow Road, providing access to the expanded Stringfellow Road Park-and-Ride Lot.
- **Bike the Sites Map**
 - FCDOT is creating a family-friendly bicycle route map centered around historic sites in the western area of the County.
 - Funded with a Federal Transportation Enhancement grant, the project is scheduled for completion in 2011.
- **Bicycle Route Signage**
 - Routes include three locations in the Dranesville District, the Fairfax County Parkway, and the GMU-Fairfax City-Vienna Metrorail Station Bike Route
- **Outreach, Education and Events**
 - FCDOT, with private sector and County agencies, continues to sponsor the region's "Bike to Work Day" with nine pit stop locations within the County.
- **Traffic Operations (TOS)**
 - The Traffic Management Plan (TMP) for the Capital Beltway HOT Lanes and other Northern Virginia Megaprojects aims to reduce congestion during construction
 - Safety Service Patrollers assist motorists and law enforcement/emergency personnel with incident management
 - Public outreach provides real-time traffic information, and promotes transit options and subsidies
 - The VDOT Operations Center proactively manages incidents within construction work zones
 - County staff has studied approximately 15 intersections and roadway segments for signals, signage, marking, traffic control devices or other improvements
 - County staff is working with VDOT on potential I-66 Active Traffic Management (ATM) solutions to address the heavy congestion that routinely occurs
 - TOS continues to work with VDOT and WMATA on the development of a Parking Occupancy Sign project to collect parking occupancy data at the Vienna Metrorail Station and display the information along I-66.
 - TOS has assembled a task force to participate more actively with VDOT on the development of project applications for HSIP funds. The HSIP program is intended to identify projects for locations with a history of accidents.
 - The Board requested an amendment to County Code to develop guidelines for the operation of golf carts on public roadways within residential areas. 82-13 is scheduled for public hearing on July 26, 2011.
 - **Traffic Calming Program**
 - Seven traffic calming projects were initiated for study: Camden Street, Cherry Tree Drive, Colvin Forest Drive, Dunn Meadow Road, Washington Avenue, Manchester Lakes Drive, and Garland Drive
 - One project was approved by the Board for installation: Dominion Way
 - One "\$200 Fine for Speeding" sign request was received: Donegal Lane

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

- Four "Watch for Children" sign requests were received: Donegal Lane, Fairfax Station Road, Myterra Way, and Hardwood Place
- Six "Watch for Children" signs were approved by the Board for installation: Briar Ridge Court, Franklin Park Road, Kirby Road, North Chambliss Street, Park Road, and Valley Wood Road
- One Through Truck Restriction request was received for study: Reston Avenue
- **Signage, CPD and RPPD Programs, and General Parking**
 - One inquiry and one request for a community parking district (CPD), and one public hearing for a CPD
 - 330 CPD signs have been eliminated throughout the County, most within large area CPDs, in an effort to reduce future maintenance costs.
 - The Residential Permit Parking District (RPPD) program received 14 inquiries, conducted seven parking studies, and three petitions were issued.
 - The RPPD program issued more than 5,800 renewal permits/passes in May/June in addition to issuances for new residents throughout the County.
 - Launched enhanced RPPD web information pages and online form for 24/7 RPPD permit applications.
 - Under general parking, eight new requests and three field reviews were conducted on roadways requesting parking changes.
 - The Board requested an amendment to County Code to impose parking restrictions in non-residential areas. 82-5-37.1 is scheduled for public hearing on July 26, 2011.
 - BRAC 133's parking study is complete in preparation for Mark Center occupation and possible temporary to permanent RPPD requests.
 - The County's annual sign inventory program has been completed.

Tysons Corner Planning Studies

- The Tysons Corner Comprehensive Plan Amendment was approved by the BOS on June 22, 2010. By 2050, the plan envisions Tysons as home to up to 100,000 residents and 200,000 jobs. Since the plan was designed to take advantage of the four new Metro stations coming to Tysons Corner in 2013, 75 percent of future growth will be within a half mile of these stations.
- Tysons Corner will be transformed into a walkable, green, urban center based on the plan approved by the BOS and the associated Zoning Ordinance for Tysons. The Board also adopted 20 follow-on motions to guide implementation of the plan. These follow-on motions included direction to conduct several studies, noted below, that have been or soon will be initiated.
- The Tysons Circulator Study, which will examine how the circulator system envisioned in the plan could be implemented, is currently underway. An RFP was issued in December 2010 and the contract was awarded in March 2011. Peer system review is underway, and Goals and Objectives have been developed.
- The Dulles Toll Road (DTR) Ramps Study will look at ramp connections between the DTR and Tysons that will help move traffic in and out of Tysons Corner. A contract was awarded, and data collection is underway for operational and preliminary design study.
- The Grid of Streets study will look at how Tysons can be transformed into a walkable urban center through redevelopment of land and a corresponding grid of streets that would offer alternative streets for travel within Tysons. A planning level study is complete and further study of operations and preliminary design is planned to follow the DTR Ramps Study.

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

- The Tysons Metrorail Station Access Management Study (TMSAMS) hosted four public meetings in March 2011. Recommendations will be forthcoming in the 3rd quarter of 2011 and a final public meeting will be held.

Transit

➤ **Bus Stop Improvement Program**

- A comprehensive inventory and study of all bus stops in Fairfax County identified undesirable bus stop conditions for priority action.
- The Board identified \$2.5 million from the general fund and \$7.75 million in the 2007 Transportation Bond for improvements to the priority stops identified in the study.
- 127 sites have been completed since implementing the bus stop improvement program. There are currently 15 sites in project development, 66 in design, 13 in land acquisition and 27 under construction.

➤ **Bus Shelter Advertising Program**

- FCDOT is engaged in a public/private partnership to improve bus stops, which is expected to raise revenues through the sale of advertising space on bus shelters. The contractor will sell advertising space to subsidize construction, maintenance, and operation of bus shelters, and will share a percentage of the surplus revenues with the County. The contract was awarded in July 2010.
- FCDOT recently received permits for 33 locations, to retrofit existing shelters with advertising. Of these, 30 retrofits have been completed.

➤ **Fairfax Connector Bus**

- Fairfax Connector has added 139 new "Clean Diesel" transit vehicles to the fleet, which are low-floor and more easily accessible than the older vehicles
- 24 older buses have been re-built, so that additional service life can be realized.
- Fairfax Connector has ordered 19 expansion buses to be used for BRAC and Transit Development Plan-related service changes. Fairfax Connector ordered 12 buses which will replace existing buses that have reached their retirement age in FY2012. All 31 buses are Mini-Hybrid buses.
- In 2011, Fairfax Connector will complete a retrofit of the heating system at West Ox to utilize methane gas from the I-66 landfill to heat 66 percent of the facility.

➤ **Transit Studies**

- The Countywide Transit Network Study will plan a long-term efficient, high-quality transit system for the County's growing population and employment. An RFP was advertised in June 2011 and it is anticipated that a consultant will be on board in Fall.
- FCDOT is studying locations along the Route 1 corridor for a transit transfer center. The transit center would incorporate Route 1 revitalization area enhancements, and could include a community amenity.

Marketing and TDM

➤ **Telework and Outreach**

- The Fairfax County government telework program currently has 1,423 employee participants.

June 2011 Status Report on the Board's Four-Year Transportation Program for FY2008 Through FY2011

Summary of Highlights from April through June 2011

- The Fairfax County Transportation Services Group (FCTSG) partners with major employers, developers and multi-family complexes to promote and encourage alternative commute options. To date approximately 430 employers have implemented trip reduction programs (or indicated interest in), which can include alternative work schedules, shuttles to transit stations, formal and informal telework programs, transit subsidies (including pre-tax), providing free or premium parking to carpools and vanpools, or comprehensive bike/walk programs. FCTSG maintains a database of over 200 residential communities to whom it provides marketing support and assists with TDM program implementation and monitoring.
 - FCTSG also supports the Congestion Mitigation Programs for BRAC, Dulles Rail and HOT Lanes construction by coordinating employer and community outreach with regional partners, including MWCOG (Commuter Connections), VDRPT, VDOT, DATA, TyTran and TAGS.
- **Special Populations Transportation (SPOT)**
- Seniors On-The-Go! and TaxiAccess are two user-side subsidy taxicab programs managed by FCDOT's Special Populations Transportation programs (SPOT).
 - Seniors On-the-Go! has over 5,100 registrants since the program's inception in 2001. More than 734 coupon booklets were sold during the final quarter of FY2011 with a street value of \$ 24,222.
 - TaxiAccess has 618 registrants since the program's inception in 2007. 114 coupon booklets were sold during the final quarter of FY2011, with a street value of \$ 3,762.
 - The SPOT staff also continued distributing free Senior SmarTrip cards to older adults for use on the local fixed route transit system (bus and rail). Since inception, Senior SmarTrip cards have been distributed free to over 634 seniors.
 - These programs have been transferred to Neighborhood & Community Services, so FCDOT will remove them from the next quarterly report.
- **Transportation Demand Management (TDM) and Mixed-Use Development**
- The County has integrated TDM strategies into the land development process and is working to formalize this program. TDM proffers promote alternatives to single occupant vehicle trips. These proffers contain commitments to provide TDM services, goals for percentage trip reduction, and remedies or penalties for non-attainment of proffered goals.
 - A consultant study on integrating TDM into the land use and approval process is near completion: data collection, research and draft reports have been completed, and recommendations for TDM and parking in transit areas were presented to the PC and BOS transportation committees in November 2010. Application of the study recommendations will lead to more effective TDM strategies and formalized arrangements for TDM proffers.
 - Preliminary findings from the TDM study were used to inform staff recommendations for the TDM and Parking sections of the draft Comprehensive Plan text prepared for the Tyson's Corner Committee of the Planning Commission.

Completed Projects List

June 2011

Rt	Project Description	District	Completion Date
0001	Richmond Highway Public Transp. Initiative (Phase 1)	MV, LE	Oct-07
0007	Leesburg Pike/Glen Carlyn Road	MA	Apr-10
0007	Leesburg Pike/Magarity Road	DR, PR	Apr-10
0007	Leesburg Pike/Dranesville Road	DR	Apr-10
0007	Leesburg Pike @ Magarity Road	DR, PR	Nov-08
0028	Route 28 @ New Braddock Road	SU	Sep-09
0028	Route 28 @ Willard Road PPTA	SU	Dec-09
0028	Route 28 @ Frying Pan Road PPTA	HM, SU	Dec-09
0050	Lee Jackson Highway Walkway	SP	Apr-10
0050	Arlington Boulevard/Olin Drive	MA	Apr-10
0050	Route 50 Pedestrian Bridge	MA	Jun-09
0123	Dolley Madison Boulevard/Great Falls Street/Lewinsville Ro	DR	Apr-10
0123	Dolley Madison Boulevard @ Ingleside Avenue	DR	Dec-09
0123	Route 123 @ Waverly Way	DR	Aug-10
0193	Georgetown Pike/Walker Road	DR	Dec-09
0193	Georgetown Pike Stone Rubble Masonry Signs	DR	Jul-10
0193	Georgetown Pike Walkway (Phase I)	DR	Jul-10
0236	Route 236 @ Beauregard Street	MA	Jan-09
0236	Route 236 from Lake Drive to Pickett Road	MA, BR, PR	Jun-08
0236	Route 236 @ Braddock Road WB	MA	Nov-09
0236	Route 236 @ Braddock Road EB	MA	Nov-09
0236	Little River Turnpike/Backlick Road	MA	Apr-10
0242	Mason Neck Trail 2A	MV	May-11
0244	Columbia Pike Walkway	MA	May-09
0608	West Ox Road @ Monroe Street	HM	Apr-08
0608	West Ox Road from Penderbrook Drive to Ox Trail	SU, PR	Jul-08
0613	South Van Dorn Sidewalk	LE	Apr-09
0620	Braddock Road at Thomas Jefferson HSS&T	MA	Jun-09
0620	Braddock Road/Guinea Road	BR	May-11
0620	Braddock Road @ Route 236	MA	Sep-08
0620	Braddock Road/Wakefield Chapel Road	BR	Oct-10
0620	Braddock Road @ Route 123	SP	Jun-09
0630	Quander Road Walkway	MV	Aug-09
0633	South Kings Highway @ Harrison Lane	LE	Aug-10
0643	Burke Centre Parkway at Roberts Parkway	BR	Jul-10

Rt	Project Description	District	Completion Date
0651	Guinea Road @ Falmead Road	BR	Sep-10
0653	Roberts Road Walkway	BR	Apr-10
0657	Centreville Road from West Ox Road to Frying Pan Road	HM, SU	Jun-10
0657	Centreville Road Trail at Dulles Toll Road	HM, DR	Feb-08
0662	Stone Road from Route 29 to Awbrey Patent Drive	SU	Apr-08
0668	McLearen Road Walkway	HM	Apr-10
0674	Hunter Mill Road Walkway	PR	Aug-09
0676	Clarks Crossing Road Walkway	HM	Jul-09
0681	Walker Road Trail (Walkway)	DR	Jul-10
0684	Spring Hill Road from Route 7 to International Drive	PR, HM	Aug-10
0693	Westmoreland Street Walkway	DR	Jun-11
0693	Westmoreland On-Road Bike Lanes	DR	Aug-08
0694	Lewinsville Road/Balls Hill Road	DR	Apr-10
0696	Wolftrap Road Walkway	PR	Apr-10
0701	Sutton Road Walkway	PR	Oct-10
0783	Edgelea Road Walkway	PR	Oct-10
0795	Tyler Street Walkway	MA	Apr-11
0824	Tuttle Road Trail	SP	Dec-09
1332	Huntington Avenue @ Fenwick Drive	MV	Aug-08
1723	Jefferson Avenue Walkway	PR	Apr-10
1898	Beverly Road @ Fleetwood Road	DR	Aug-09
3664	Lido Place Walkway	PR	Aug-09
4701	Colts Neck Road Walkway (South Lakes Drive to Winterthu	HM	Oct-10
4720	Soapstone Drive Walkway (Sweetbay Lane to Glade Drive)	HM	Jul-09
7100	Fairfax County Parkway @ West Ox Road	HM, SU	Apr-11
7100	Fairfax County Parkway @ Sunrise Valley Drive	HM	Mar-11
7702	Tall Timbers Drive	SP	Oct-07
XXXX	Burke Centre VRE Parking Expansion	BR	Nov-08
XXXX	West Falls Church Bus Canopy	DR	Jan-10
XXXX	West Ox Bus Operations Center	SP	Oct-08
XXXX	Huntington Metro Parking Expansion	MV	Aug-08

FCDOT Staff

CL = Caijun Luo
CWS = Charlie Strunk
DPWES = Dept. of Public Works & Env. Services
EAI = Beth Iannetta
GM = Guy Mullinax
JYR = Jane Rosenbaum
KLM = Karyn Moreland
KPR = Kinnari Radadiya
SAN = Seyed Nabavi
SLC = Smitha Chellappa
SSS = Sung Shin
TB = Tad Borkowski
WPH = Bill Harrell

Status

Bid Ad
Complete
*Construction**
Design
Inactive
On Going
On Hold
Project Initiation
ROW = Land Acquisition
Study
Terminated
Utilities = Utility Relocation

** Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

Funding Source

ARRA = American Recovery & Reinvestment Act of 2009
C & I = Commercial and Industrial Tax
CMAQ = Congestion Mitigation & Air Quality
County Bonds = Fairfax County 4-Year Transportation Plan
GCRP = Governor's Congestion Relief Program
HSIP = Highway Safety Improvement Program (formerly HES)
NVTC = Northern Virginia Transportation Commission
NVTD Bonds = Northern Virginia Transportation District Bonds
OPN Funds = Open Container Program
Primary = Primary 6-Year Program
RSTP = Regional Surface Transportation Program
Secondary = Secondary 6-Year Program
TAC Spot = Transportation Advisory Commission Spots
TIIF/WMATA = Transit Investment & Infrastructure Fund
VNDIA = Virginia National Defense Industrial Authority

Other

CIM = Community Information Meeting
CMD = Construction Management Division
COG = Council of Governments
CTB = Commonwealth Transportation Board
DTR = Dulles Toll Road
FHWA = Federal Highway Administration
FY = Fiscal Year
MOA = Memorandum of Agreement
N/A = Not Available, or Not Applicable
N/R = Not Required
NTP = Notice to Proceed
PFI = Preliminary Field Inspection
PNR = Park-and-Ride
PPTA = Public-Private Transportation Act
RFP = Request for Proposal
VDOT = Virginia Department of Transportation

**June 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
<i>Interstate & Primary Road Projects (listed numerically by route number)</i>										
1	BR, MA, PR, DR	I-495, Capital Beltway HOT Lanes (PPTA Project): Install 2 HOV/HOT lanes each direction from Springfield Interchange to the Dulles Toll Road	VDOT	\$1,654.397		\$1,654.397	D	Apr-05		🕒
							R			
							U	Mar-08		🕒
							C	May-08	Dec-12	🕒
1	PR, SP	I-66 from Capital Beltway to Route 50: Pavement rehabilitation	VDOT	\$48.000		\$70.000	D	Jun-09	Dec-10	☺
							R	N/A	N/A	
							U			
							C	Apr-11	Nov-12	🕒
2	HM, PR, SP, SU	I-66 from I-495 Capital Beltway to Route 15 in Haymarket: I-66 Multi-modal Transportation and Environmental Study	VDOT	\$20.300		\$20.300	D	Dec-10 to May-11	Jun-13 to Dec-12	🕒 ⚠
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
2	PR	Vienna Metro Enhanced Transit Access (I-66 Bus Ramp): Construct bus ramp to increase accessibility to Vienna Metrorail Station for transit vehicles	VDOT	\$34.082		\$17.079	D	Nov-05	Dec-11	🕒
							R	TBD	TBD	
							U	TBD	TBD	
							C	2013	TBD	
3	LE, MV	I-95 from Newington Interchange to Prince William County Line: Construct a fourth lane in both directions	VDOT	\$122.411		\$122.411	D	Oct-00	Jun-02	☺
							R	Dec-05	Dec-06	☺
							U	Dec-05	Dec-06	☺
							C	Sep-07	Sep-11	🕒
3	LE, MV	I-95 Woodrow Wilson Bridge & Interchanges: Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, 2 in VA and 2 in MD	VDOT, MDSHA, FHWA	\$2,444.000		\$2,444.000	D		Sep-96	☺
							R			☺
							U			☺
							C	2001	2012	🕒
4	LE, MA	I-95/I-395/495 Interchange Modifications Phase VIII (Mixing Bowl): Construct HOV/HOT connections between I-95/I-395/I-495	VDOT	\$128.085		\$128.085	D		Jun-97	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	May-08	Dec-12	🕒
4	LE, MV, MA	I-95/I-395 HOT Lanes: Add one HOV/HOT lane (3 total) from Edsall Road to Prince William Pkwy, extend 2 HOV/HOT lanes to Stafford County, Construct HOV/Transit ramp at Seminary Road, Construct new Park and Ride Lots	VDOT	\$1,000.000		\$1,000.000	D	Feb-11	TBD	🕒
							R	TBD	TBD	
							U	TBD	TBD	
							C	2012	TBD	
5	LE, MV	Richmond Highway Public Transportation Initiative (Phase 2): Route 1 (Richmond Hwy) corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks	COUNTY	\$54.500	\$7.500	\$28.574	D	Mar-06	TBD	🕒
							R	Jul-10	TBD	🕒
							U	TBD	TBD	
							C	TBD	TBD	
5	DR	Leesburg Pike @ Towlston Road: Add a left turn lane from NB Towlston Road to WB Route 7 (Leesburg Pike)	COUNTY	\$0.750	\$0.750		D	Nov-08	Aug-11 to Nov-11	🕒 ⚠
							R	May-14 to Sep-11	Jan-12 to Mar-12	⚠
							U	TBD	TBD	
							C	Mar-12 to Jun-12	Dec-12 to Mar-13	⚠
6	SP, SU, BR	Route 29: Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road	COUNTY	\$4.000	\$4.000		D	Dec-08	Mar-12 to Mar-13	🕒 ⚠
							R	May-14 to Nov-11	Jan-12 to Jun-12	⚠
							U	TBD	TBD	
							C	May-12 to May-13	Jul-13 to May-14	⚠
6	PR	Route 29 @ Gallows Road: Widen Route 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$132.188	\$23.000	\$132.810	D	Feb-04	Dec-07	☺
							R	Jan-07	Oct-08	☺
							U	May-08	Jun-11	🕒
							C	Mar-11	Jun-13	🕒
7	SP, BR	Route 29 from Stevenson Street to Forum Drive: Construct segments of a new shared-use path and provide connection to existing trail on the west side of Route 29	COUNTY	\$4.400		\$3.415	D	Nov-06	Jul-11	🕒
							R	Apr-11	Nov-11	🕒
							U	TBD	TBD	
							C	Dec-11	Feb-13	
7	MA	Arlington Boulevard @ Graham Road: Install a 4-foot wide raised median on Graham Road	COUNTY	\$0.750		\$0.750	D	Oct-09	Oct-11 to Mar-12	🕒 ⚠
							R	TBD	TBD	
							U	TBD	TBD	
							C	Dec-11 to May-12	Feb-12 to Aug-12	⚠

**June 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
8	PR	Route 123 @ Jermantown Road: Construct right turn lane from SB Route 123 onto WB Jermantown Road	COUNTY	\$0.900		\$0.900	D	Nov-10	Dec-11	📅
							R	May-11 to Sep-11	Dec-11 to Apr-12	⚠
							U	TBD	TBD	
							C	Jan-12 to Jun-12	Nov-12 to Apr-13	⚠
8	DR	Georgetown Pike/Swinks Mill Road: Install flashing beacon warning signal	VDOT	\$0.001		\$0.001	D	May-10	Jan-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Feb-11	Jun-11	
<i>Secondary Road Projects (listed alphabetically by project name)</i>										
9	MA	Braddock Road @ Backlick Road: Install additional second left turn lane on WB Braddock Road	COUNTY	\$0.500		\$0.500	D	Mar-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
9	HM	Centreville Road Trail @ Dulles Toll Road (Phase II): Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange	COUNTY	\$0.250		\$0.250	D	Aug-08	Aug-10	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Mar-11	Jul-11	🕒
10	MV	Cinder Bed Road @ Newington Road: Intersection Improvements	COUNTY	\$5.000		\$5.000	D	Jul-08	May-12	🕒
							R	Aug-11	Mar-12	🕒
							U	TBD	TBD	
							C	May-12	Aug-13	
10	HM	Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center: Construct sidewalk on west side of Colts Neck Road	COUNTY	\$0.366		\$0.366	D	Jul-05	Dec-10	☺
							R	Mar-06	Sep-06	☺
							U	Jun-11	Jul-11	🕒
							C	May-11 to Aug-11	Aug-11 to Dec-11	⚠
11	BR	Danbury Forest Drive/Braddock Road/Wakefield Chapel Road Intersection Study: Study feasibility of intersection improvements	COUNTY	\$0.200		\$0.200	D	Jan-10	Apr-11 to Jul-11	🕒⚠
							R	N/A	N/A	
							U	N/A	N/A	
							C	N/A	N/A	
11	SP, MV, LE	Fairfax County Parkway (EPG): Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges	FHWA	\$177.450		\$177.450	D	Mar-00	Feb-04	☺
							R	Jun-10	Oct-10	☺
							U	Oct-10	Jan-11	☺
							C	Nov-08	Jul-12	🕒
12	SP, SU	Fairfax County Parkway / Fair Lakes Boulevard / Monument Drive Interchange: Construct interchange and intersection improvements from I-66 to Route 50	VDOT	\$69.660		\$89.726	D	Oct-01	Jun-10	☺
							R	Sep-05	Dec-10	☺
							U	Mar-07	Dec-10	☺
							C	May-10	Oct-13	🕒
12	SP	Fairfax County Parkway from Route 29 to Braddock Road: Add SB auxiliary lane	COUNTY	\$1.000		\$1.000	D	Feb-11	Feb-13	🕒
							R	TBD	TBD	
							U	TBD	TBD	
							C	Apr-13	Jan-14	
13	HM	Fox Mill Road/Monroe Street: Install right turn lane on WB Fox Mill Road and add pedestrian improvements	COUNTY	\$0.850		\$0.850	D	Nov-10	Feb-12	🕒
							R	Apr-12	Dec-12	
							U	TBD	TBD	
							C	Apr-13	Dec-13	🕒
13	MV, SP	Gambrell Road/Pohick Road: Install right turn lane on SB Gambrell Road	COUNTY	\$0.500		\$0.500	D	Mar-10	Sep-11 to Nov-11	🕒⚠
							R	TBD	TBD	
							U	TBD	TBD	
							C	Oct-11 to Dec-11	Aug-12 to Oct-12	⚠
14	BR	Guinea Road Culvert: Replace culvert over Long Branch	VDOT	\$2.419		\$2.626	D	Jul-10	May-11 to Jun-11	🕒⚠
							R	N/A	N/A	
							U			
							C	Jul-11 to Aug-11	Dec-11	⚠
14	PR	Hunter Mill Road/Mystic Meadow Way: Reconfigure intersection with roundabout and new pedestrian/bicycle facilities	COUNTY	\$0.800		\$0.800	D	Aug-10	Nov-12	🕒
							R	Jan-12	Sep-12	
							U	TBD	TBD	
							C	Jan-13	Sep-13	

**June 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern											
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)											
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status	
											(\$ in Millions)
15	SU	Lee Road Culvert: Extend existing drainage structure and widen pavement from 500' S of culvert to Penrose Place	VDOT	\$4.541		\$2.294	D	Jun-10	TBD	⌚	
							R	Dec-12 to Jul-11	2013 to 2011	Δ	
							U	2013	2014		
							C	2014	TBD		
15	MV	Lorton Road/Furnace Road from Silverbrook Road to Route 123: Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area	COUNTY	\$40.000	\$20.000		D	Feb-08	Jan-14 to Mar-12	⌚Δ	
							R	May-14 to Jul-11	Dec-14 to Mar-12	Δ	
							U	Mar-14 to Aug-11	Dec-14 to Sep-12	Δ	
							C	Feb-12 to Sep-12	Oct-13 to Jun-14	Δ	
16	LE, MV	Mulligan Road from Route 1 to Telegraph Road: Construct/widen to 4 lanes and extend from Route 1 to Telegraph Rd (Woodlawn Rd replacement & Old Mill Rd Extension); Widen Telegraph Rd to 4 lanes from Beulah St to Leaf Rd	FHWA	\$80.000		\$80.000	D	Mar-07	May-11	☺	
							R	Sep-10	May-11		
							U	Feb-11	TBD	⚠	
							C	Jun-11	Jul-13		
16	DR	Old Dominion Drive @ Spring Hill Road: Extend shoulder and relocate/modify ditch	COUNTY	\$0.050		\$0.050	D	May-10	Jan-11	⌚	
							R	TBD	TBD		
							U	TBD	TBD		
							C	Jun-11	Jul-11	\$	
17	DR	Old Dominion Drive @ Towlston Road: Extend shoulder and relocate/modify ditch	COUNTY	\$1.500		\$0.050	D	TBD	TBD		
							R	TBD	TBD		
							U	TBD	TBD		
							C	TBD	TBD		
17	SU	Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive: Widen to 4 lanes	COUNTY	\$6.500	\$5.500		D	May-07	Nov-10	☺	
							R	Mar-10	Oct-10	☺	
							U	Dec-10	May-11	⌚	
							C	Feb-11	Jun-12	⌚	
18	MV	Saratoga Park-N-Ride Facility: Develop park-n-ride facility	VDOT	\$3.000		\$3.000	D	Sep-10	Jun-11	⌚	
							R	N/A	N/A		
							U	TBD	TBD		
							C	Jun-12	Dec-12	⌚	
18	MV	Silverbrook Road @ Hoops Road: Intersection Improvements to configure turn lanes on WB Silverbrook Road approach	COUNTY	\$0.350		\$0.350	D	Aug-07	Jan-11	☺	
							R	N/A	N/A		
							U	N/A	N/A		
							C	Apr-11	Nov-11	⌚	
19	PR, HM	Spring Hill Road from Route 7 to International Drive: Widen to 4 lanes	COUNTY	\$10.900		\$10.900	D	Jul-02	Sep-03	☺	
							R	Dec-03	Oct-05	☺	
							U	Mar-06	Oct-07	☺	
							C	Dec-08	Aug-10	☺	
19	SU, SP	Stringfellow Road from Route 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$69.924	\$37.000		\$46.000	D	Jul-04	Dec-10	☺
							R	Apr-10	Jul-11	⌚	
							U	Jul-09	TBD	⌚	
							C	Jul-12	Dec-13		
20	LE	Telegraph Road from South Van Dorn Street to South Kings Hwy: Widen to 4 lanes and add pedestrian improvements	VDOT	\$10.500		\$10.000	D	Sep-09	Dec-12	⌚	
							R	Jun-10	TBD	⌚	
							U	TBD	TBD		
							C	Jan-13	Dec-13		
20	PR, HM	Tysons Priority Access Improvement Projects: Sites 1-7 & 9: Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner	VDOT	\$3.370		\$1.300	D	Mar-04	Dec-08	☺	
							R	Dec-08	Jun-11	⌚	
							U	TBD	TBD		
							C	Sep-11	Nov-11		
21	DR	Walker Road: Install road diet features and access lanes at business district intersections south of Georgetown Pike	COUNTY	\$0.900		\$0.400	D	Jul-10	Aug-11 to Nov-11	⌚Δ	
							R	TBD	TBD		
							U	TBD	TBD		
							C	Nov-14 to Feb-12	Apr-12 to Jun-12	⚠Δ	
21	DR	Westmoreland Street @ Haycock Road: Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom	COUNTY	\$0.880	\$0.230	\$0.880	D	Nov-08 to Mar-11	Jan-12 to Sep-12	⌚Δ	
							R	TBD to Jan-12	TBD to Nov-12	Δ	
							U	TBD	TBD		
							C	TBD to Dec-12	TBD to Sep-13	Δ	

**June 2011 Status Report on the Board's Four-Year Transportation Program for
FY 2008 Thru FY 2011**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Lead Agency	Total Project Cost	Amt in BOS's 4-Yr Plan	All Other Funds	Phase	Start Date	End Date	Status
				(\$ in Millions)						
22	BR	Zion Drive: Improve the horizontal curve at Zion Baptist Church	COUNTY	\$1.700	\$1.000		D	Apr-08	Mar-11	☺
							R	Jul-10	Feb-11	☺
							U	May-11	Jun-11	⌚
							C	Apr-11	Mar-12	⌚
<i>Transit Projects (listed alphabetically by project name)</i>										
22	DR, PR, HM	Dulles Rail (Phase I): Improvements from West Falls Church Station to Wiehle Avenue	MWAA	\$2,740.000		\$2,740.000	D	Apr-05	Jun-10	☺
							R	Jan-08	Nov-08	☺
							U	Feb-08	Jan-10	☺
							C	Jan-09	Jul-13	⌚
23	DR, HM	Fairfax Connector - Herndon Bus Garage Facility Rehab (Phase 2): Rehabilitation and repair to upgrade the existing bus garage	COUNTY	\$6.000	\$6.000		D	N/A	N/A	
							R	N/A	N/A	
							U	N/A	N/A	
							C	Mar-08	Sep-11	⌚
23	BR, SP	George Mason University Transit Center: Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
24	BR	Northern Virginia Community College Transit Center: Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks	COUNTY	\$1.000	\$1.000		D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
24	MA	Seven Corners Transit Transfer Center: Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops	COUNTY	\$1.182	\$1.000	\$1.510	D	Jan-07	Oct-10	☺
							R	N/A	N/A	
							U	Jun-10	Dec-10	☺
							C	May-11 to Mar-11	Dec-11	⌚ Δ
25	SU	Stringfellow Road Bus Transfer Facility: Provide 3 additional bus bays (total of 6) and a transit center facility, with bicycle facilities	COUNTY	\$1.500	\$1.500		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
25	SU	Stringfellow Road Park & Ride Lot Expansion: Construct an additional 300 spaces north of the existing 387 space facility	COUNTY	\$4.000	\$4.000		D	Apr-08	TBD	⌚
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
26	PR	Vienna Metrorail Staircase: Add new staircase from platform to mezzanine at Vienna Metro Station	WMATA	\$2.000	\$2.000		D	Jun-09	Feb-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Apr-11	Oct-11	⌚
Program Totals				\$8,898.56	\$121.980	\$8,792.22				

I-495 I-495, Capital Beltway HOT Lanes (PPTA Project)
Construction

Install two HOV/HOT lanes in each direction from the Springfield Interchange to the Dulles Toll Road

District(s): BR, DR, HM, LE, MA, PR

FCDOT Staff: WPH

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT	68805			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	267.142	Apr-05		👍
N/A		Land Acquisition				
Type of Funding:		Utility Relocation		Mar-08		👍
Private, Interstate, State		Construction	1387.255	May-08	Dec-12	👍
		Total	1654.397			

Activity Highlights:

Design-build project; Construction is 63% complete; Lane and ramp closures at night and during off peak travel times continue; 12 interchanges are under construction from Springfield Interchange bridges to just north of Dulles Toll Road overpasses; The W&OD and Wakefield Park bridges opened to pedestrian and bicycle traffic in June 2011; Construction activity details are posted at www.virginiahotlanes.com or www.vamegaprojects.com

I-66 I-66 from Capital Beltway to Route 50
Construction

Pavement Rehabilitation

District(s): BR, HM, PR, SP

FCDOT Staff: CL

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT	93002			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jun-09	Dec-10	😊
N/A		Land Acquisition	0.000	N/A	N/A	
Type of Funding:		Utility Relocation		N/A	N/A	
ARRA		Construction	48.000	Apr-11	Nov-12	👍
		Total	48.000			

Activity Highlights:

VDOT is patching the existing concrete pavement on I-66; Following concrete patching, an asphalt overlay will be provided; Construction completion is scheduled for late 2012; All repairs and lane closures occur from 8:30 PM to 5:00 AM; Project updates are posted at http://www.virginiadot.org/projects/northernvirginia/i-66_pavement_rehabilitation.asp

I-66 I-66 from I-495 Capital Beltway to Route 15 in Haymarket Study

I-66 Multimodal Transportation and Environmental Study (Study only)

District(s): BR, HM, PR, SP, SU
FCDOT Staff: SSS

Implementing Agency:	
VDOT	54911
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	20.300		Dec-10 May-11	Jun-13 Dec-12	👍 ⚠️
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			N/A	N/A	
Total	20.300	20.300			

Activity Highlights:

In June 2010, VDOT project management transferred from VDOT's Northern Virginia District office to Richmond; Participating agency scoping meeting and Citizen information meeting held in early June 2011; Completion of Tier 1 draft EIS is anticipated by May 2012 and Tier 1 final EIS by December 2012

I-66 Vienna Metro Enhanced Transit Access (I-66 Bus Ramp) Design

Construct bus ramp to increase accessibility to Vienna Metrorail Station for transit vehicles

District(s): PR
FCDOT Staff: CL

Implementing Agency:	
VDOT	81009
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
CMAQ, RSTP	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	2.700		Nov-05	Dec-11	👍
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction	31.382		2013	TBD	
Total	34.082	17.079			

Activity Highlights:

Preferred alternative is a flyover ramp from I-66 EB HOV lane to/from Vaden Drive; VDOT is preparing an Interchange Modification Report (IMR) to FHWA; Design PH is anticipated in Fall 2011; On May 5, 2011, FCDOT & VDOT met with WMATA to discuss access to the South garage

I-95 I-95 from Newington Interchange to Prince William County Line Construction

Construct a fourth lane in both directions from Newington Interchange to Route 123

District(s): LE, MV
FCDOT Staff: EAI

Implementing Agency:	
VDOT	57017
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	9.779		Oct-00	Jun-02	☺
Land Acquisition	0.551		Dec-05	Dec-06	☺
Utility Relocation			Dec-05	Dec-06	☺
Construction	112.080		Sep-07	Sep-11	👍
Total	122.411	122.411			

Activity Highlights:

One of VDOT's "mega-projects"; The final piece, adding a fourth lane to the Occoquan Bridge, will be completed in summer 2011; Construction is 87% complete; Ribbon-cutting ceremony is scheduled for July 14, 2011; Additional details found at www.vamegaprojects.com

I-95 I-95, Woodrow Wilson Bridge and Interchanges Construction

Design, ROW, env. mitigation, construction of new drawbridge over Potomac River incl. reconstruct 7.5 miles of Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

District(s): LE, MV
FCDOT Staff: CWS

Implementing Agency:	
VDOT, MDSHA, FHWA	18136, 18138
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
Interstate	

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design				Sep-96	☺
Land Acquisition					☺
Utility Relocation					☺
Construction			2001	2012	👍
Total	2444.0	2444.0			

Activity Highlights:

Project continues on-time and on-budget; Reconstruction of the Telegraph Road interchange is the final phase of the Woodrow Wilson Bridge Project; Work includes widening a two-and-a-half mile section of the Capital Beltway, extending the new thru and local lane configuration from the bridge, building new elevated ramps connecting the Beltway to Telegraph Road, Eisenhower Ave., Huntington Ave., and North Kings Highway and improvements to Telegraph Road; Additional details found at www.wilsonbridge.com or www.vamegaprojects.com

I-95 I-95/395/495 Interchange Modifications Phase VIII (Mixing Bowl) Construction

Construct HOV/HOT connections between I-95/I-395/I-495

District(s): LE, MA
FCDOT Staff: WPH

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT	14682			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	21.192		Jun-97	😊
N/A		Land Acquisition		N/A	N/A	
Type of Funding:		Utility Relocation		N/A	N/A	
Interstate		Construction	106.892	May-08	Dec-12	👍
		Total	128.085			

Activity Highlights:

Design was completed as part of the Springfield Interchange project, but construction was deferred; Construction in progress as part of the I-495 Beltway HOT Lanes project; 7 bridges under construction at the Springfield Interchange; Most steel and deck bridge structures were completed in 2010; All bridge work for the Springfield Interchange is scheduled to be completed by the end of 2011; Additional details found at www.virginiahotlanes.com or www.vamegaprojects.com

I-95 I-95/I-395 HOT Lanes (PPTA Project) Project Initiation

Add one HOV/HOT lane (3 total) from Edsall Road to Prince William Pkwy, extend 2 HOV/HOT lanes to Stafford County, Construct HOV/Transit ramp at Seminary Road, Construct new Park and Ride Lots

District(s): LE, MA, MV
FCDOT Staff: SAN

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT				Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Feb-11	TBD	👍
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
Private, Interstate		Construction		2012	TBD	
		Total	1000.00			

Activity Highlights:

As of February 3, 2011, the revised project includes: Construct 2 new HOV/HOT lanes for 9 miles from Garrisonville Road in Stafford County to Dumfries; Widen HOV/HOT lanes from 2 to 3 lanes from Prince William Pkwy to Edsall Road; Construct new HOV/Transit ramp to Seminary Road near Mark Center; Construct park-and-ride lots; VDOT has begun environmental review and expects to hold citizen meetings in late 2011

0001 Richmond Hwy Public Transportation Initiative (Phase 2) Design

Route 1 corridor improvements from Fort Belvoir to Huntington Metro, to support enhanced BRT bus service incl. pedestrian access improvements, bus shelters and sidewalks

District(s): LE, MV
FCDOT Staff: CL

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY				Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-06	TBD	👍	
7.500				Jul-10	TBD	👍	
Type of Funding:				Utility Relocation	TBD	TBD	
Federal, State, Local				Construction	TBD	TBD	
				Total	54.500	28.574	

Activity Highlights:

Phase 1 (five walkways and a REX bus stop shelter) complete; Phase 2 includes intersection improvements at Frye Rd. and Kings Hwy, 9 walkways - 1.25 miles, and 6 additional intersections; Preparing construction package for Kings Hwy and Frye Rd; Land acquisition completed on two of seven walkway projects; For additional details see DPWES report http://www.fairfaxcounty.gov/dpwes/construction/cap_quarter.htm

0007 Leesburg Pike @ Towlston Road Design

Add a left turn lane from northbound Towlston Road to westbound Route 7

District(s): DR
FCDOT Staff: KPR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
COUNTY				Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-08	Aug-11 Nov-11	👎 Δ	
0.750				May-11 Sep-11	Jan-12 Mar-12	Δ	
Type of Funding:				Utility Relocation	TBD	TBD	
2007 County Bonds				Construction	Mar-12 Jun-12	Dec-12 Mar-13	Δ
				Total	0.750	0.750	

Activity Highlights:

Intermediate Design distributed for review in January 2011; Schedule revised to address preliminary plan comments; Signal design is in progress

0029 Route 29 **Design**

Widen to 3 lanes on NB Route 29 from Legato Road to Shirley Gate Road

District(s): BR, SP, SU
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
4.000	
Type of Funding:	
2007 County Bonds	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Dec-08	Mar-12 Mar-13	
Land Acquisition			May-11 Nov-11	Jan-12 Jun-12	
Utility Relocation			TBD	TBD	
Construction			May-12 May-13	Jul-13 May-14	
Total	4.000	4.000			

Activity Highlights:

Scope of project revised to include improvements to Route 29/Shirley Gate Rd intersection; Intermediate design is in progress; Project now in Braddock District; Briefing with Supervisor Cook held June 9, 2011; Meeting with Garden Center is being coordinated; Public Information meeting is expected in late September 2011

0029 Route 29 @ Gallows Road **Utilities**

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR
FCDOT Staff: SAN

Implementing Agency:	
VDOT	11395, 88600
Amount in Board's 4-Year Plan: (\$ in Millions)	
23.000	
Type of Funding:	
Federal, State, Primary 6-Year	

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	9.958		Feb-04	Dec-07	
Land Acquisition	71.880		Jan-07	Oct-08	
Utility Relocation			May-08	Jun-11	
Construction	50.350		Mar-11	Jun-13	
Total	132.188	132.810			

Activity Highlights:

Project costs include the roadway, building demolition and waterline relocation projects; Utility relocations are complete; Construction bids opened April 27, 2011; Pre-construction meeting held June 21, 2011; Providence District has asked VDOT to schedule a Pardon-Our-Dust meeting

0029 Route 29 from Stevenson Street to Forum Drive Design

Construct segments of a new shared-use path and provide connection to existing trail on the west (SB) side of Route 29

District(s): BR, SP
FCDOT Staff: JYR

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY	59094			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Nov-06	Jul-11	👍
N/A		Land Acquisition		Apr-11	Nov-11	👍
Type of Funding:		Utility Relocation		TBD	TBD	
Revenue Sharing		Construction		Dec-11	Feb-13	
		Total	4.400			

Activity Highlights:

VDOT authorized land acquisition package in October 2010; Project scope revised to utilize existing trail on Ellipse property; Project is now in Braddock District

0050 Arlington Boulevard @ Graham Road Design

Install a 4 foot wide raised median on Graham Road

District(s): MA
FCDOT Staff: TB

Implementing Agency:		Project Cost (\$ in Millions)	Project Funding	Schedule		Status
COUNTY				Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Oct-09	Oct-11 Mar-12	👍 Δ
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		Dec-11 May-12	Feb-12 Aug-12	Δ
		Total	0.750			

Activity Highlights:

Scope revised to allow better alignment and minimize project impacts on adjacent property

0123 Route 123 @ Jermantown Road **Design**

Construct right turn lane from SB Route 123 onto westbound Jermantown Road

District(s): PR
FCDOT Staff: JYR

Implementing Agency:	
COUNTY	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
C & I	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Nov-10	Dec-11	☺
Land Acquisition			May-11 Sep-11	Dec-11 Apr-12	⚠
Utility Relocation			TBD	TBD	
Construction			Jan-12 Jun-12	Nov-12 Apr-13	⚠
Total	0.900	0.900			

Activity Highlights:

C & I funding approved by BOS in March 2010; Intermediate design distributed for review in April 2011; Minor scope modification may delay final design

0193 Georgetown Pike/Swinks Mill Road **Construction**

Install flashing beacon warning signal

District(s): DR
FCDOT Staff: TB

Implementing Agency:	
VDOT	
Amount in Board's 4-Year Plan: (\$ in Millions)	
N/A	
Type of Funding:	
VDOT	

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design	N/A		May-10	Jan-11	☺
Land Acquisition	N/A		N/A	N/A	
Utility Relocation			N/A	N/A	
Construction	0.001		Feb-11	Jun-11	
Total	0.001	0.001			

Activity Highlights:

Construction underway

0620 Braddock Road @ Backlick Road On Hold

Install dual left turn lane on WB Braddock Road

District(s): MA
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Mar-08	TBD	
0.500		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	0.500	0.500		

Activity Highlights:

Project on hold; Analysis of possible roundabout is underway by county staff

0657 Centreville Road Trail at Dulles Toll Road (Phase II) Construction

Install pedestrian improvements and traffic signal modifications to cross Centreville Road at the Dulles Toll Road Interchange

District(s): HM
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Aug-08	Aug-10	😊
		Land Acquisition		N/A	N/A	
Type of Funding:		Utility Relocation		N/A	N/A	
TAC Spot, C&I		Construction		Mar-11	July-11	👍
		Total	0.250	0.250		

Activity Highlights:

Phase I, construct pedestrian walkway under Dulles Toll Road, was completed in February 2008; Phase II is under construction

0637 Cinder Bed Road @ Newington Road **Design**

Intersection Improvements, including relocating intersection 450 to the north, reconstruction of Cinder Bed Road, sidewalk, and culvert at Long Branch Creek.

District(s): MV
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-08	May-12	👍
5.000		Land Acquisition		Aug-11	Mar-12	👍
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		May-12	Aug-13	
		Total	5.000	5.000		

Activity Highlights:

Intermediate design in progress

4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center **Construction**

Construct sidewalk on west side of Colts Neck Road

District(s): HM
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-05	Dec-10	😊
N/A		Land Acquisition		Mar-06	Sep-06	😊
Type of Funding:		Utility Relocation		Jun-11	Jul-11	👍
TAC Spot		Construction		May-11 Aug-11	Aug-11 Dec-11	⚠️
		Total	0.366	0.366		

Activity Highlights:

VDOT permit received; Utility relocation is in progress

3806 Danbury Forest Dr/Braddock Rd/Wakefield Chapel Rd Study **Study**

Feasibility study of various intersection improvements and future roadway realignment

District(s): BR
FCDOT Staff: EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Jan-10	Apr-11 Jul-11	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.200	N/A	N/A	
N/A	Land Acquisition		N/A	N/A	
Type of Funding:	Utility Relocation		N/A	N/A	
C & I	Construction		N/A	N/A	
	Total	0.200			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; A second Advisory Group meeting and a Community Information Meeting were both held in June 2011 to review the design alternative analysis; Consultant to provide an executive summary of the findings and provide recommendations

7100 Fairfax County Parkway (EPG) **Construction**

Construct 4-lane divided, limited access highway within 6-lane ROW from Rolling Road/Franconia-Springfield Parkway to Fullerton Road, including 4 interchanges

District(s): LE, MV, SP
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
FHWA	(\$ in Millions)		Mar-00	Feb-04	
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Jun-10	Oct-10	
N/A	Land Acquisition		Oct-10	Jan-11	
Type of Funding:	Construction		Nov-08	Jul-12	
Federal, State, RSTP	Total	177.450			

Activity Highlights:

Project will be completed in four phases; Phase 1 & 2 complete and open to traffic in September 2010; Phase 3 and 4 construction in progress; Fullerton Road was opened to traffic November 2010; I-95 SB exit to parkway opened December 28, 2010; Phase 4 completion December 2011; Phase 3 completion July 2012

7100 Fairfax County Parkway / Fair Lakes Parkway / Monument Drive Interchange

Construction

Construct interchange and intersection improvements from I-66 to Route 50

District(s): SP, SU

FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	8.905		Oct-01	Jun-10	☺
N/A		Land Acquisition	2.585		Sep-05	Dec-10	☺
Type of Funding:		Utility Relocation			Mar-07	Dec-10	☺
RSTP, ARRA		Construction	58.170		May-10	Oct-13	👍
		Total	69.660	89.726			

Activity Highlights:

Project partially funded by ARRA; Construction in progress; Work is underway on the 4 future ramps that will run alongside the Fairfax County Parkway; Beginning July 6, thru traffic on Fair Lakes Parkway prohibited; Detour in effect

7100 Fairfax County Parkway from Route 29 to Braddock Road

Design

Add SB auxiliary lane

District(s): SP

FCDOT Staff: SSS

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
COUNTY		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Feb-11	Feb-13	👍
1.000		Land Acquisition			TBD	TBD	
Type of Funding:		Utility Relocation			TBD	TBD	
2007 County Bonds		Construction			Apr-13	Jan-14	
		Total	1.000	1.000			

Activity Highlights:

Fairfax County is administering the project; Survey is complete; Preliminary design in progress

0665 Fox Mill Road/Monroe Street **Design**

Install right turn lane on WB Fox Mill Road, and add pedestrian improvements

District(s): HM
FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design	0.12		Nov-10	Feb-12	👍
Land Acquisition			Apr-12	Dec-12	
Utility Relocation			TBD	TBD	
Construction			Apr-13	Dec-13	👍
Total	0.850	0.850			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Intermediate design in progress

0640 Gambrill Road/Pohick Road **Design**

Install right turn lane on SB Gambrill Road

District(s): MV, SP
FCDOT Staff: SSS

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Mar-10	Sep-11 Nov-11	👍 ⚠️
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			Oct-11 Dec-11	Aug-12 Oct-12	⚠️
Total	0.500	0.500			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Pre-final design in progress; Addressing comments, including curb and gutter design, to minimize impact on trees; Task order has been requested for pavement recommendations

0651 Guinea Road Culvert **Design**

Replace culvert over Long Branch

District(s): BR
FCDOT Staff: KPR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jul-10	May-11 Jun-11	👍 ⚠️
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.270			
N/A	Land Acquisition	0.050	N/A	N/A	
Type of Funding:	Utility Relocation				
Secondary 6-Year	Construction	2.099	Jul-11 Aug-11	Dec-11	⚠️
	Total	2.419	2.626		

Activity Highlights:

Emergency replacement of failed culverts with Conspan arch bridge; Funding allocated in VDOT 6-year program; CIM held May 30, 2011; Bid ad anticipated in July 2011

0674 Hunter Mill Road/Mystic Meadow Way **Design**

Reconfigure intersection with roundabout and new pedestrian/bicycle facilities

District(s): PR
FCDOT Staff: SSS

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)		Aug-10	Nov-12	👍
Amount in Board's 4-Year Plan: (\$ in Millions)	Design				
N/A	Land Acquisition		Jan-12	Sep-12	
Type of Funding:	Utility Relocation		TBD	TBD	
C & I	Construction		Jan-13	Sep-13	
	Total	0.800	0.800		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; Advance pre-final design was received and is under review; Preparing scope revision sketches for sidewalk extension to Lewis Knolls Drive

0661 Lee Road Culvert **Design**

Extend existing drainage structure and widen pavement from 500' S of culvert to Penrose Place

District(s): SU
FCDOT Staff: KPR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jun-10	TBD	👍
N/A		Land Acquisition		Dec-12 Jul-11	2013 2011	⚠
Type of Funding:		Utility Relocation		2013	2014	
C & I, Proffers, RSTP		Construction		2014	TBD	
		Total	4.541	2.294		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on October 19, 2009; VDOT will post willingness in July 2011; Utilities are being identified

0642 Lorton Road/Furnace Road from Silverbrook Road to Route 123 **ROW**

Widen to 4 lane divided section including on-road bike lanes, shared use path, low impact development practices, bridge crossings and wide median in Laurel Hill area

District(s): MV
FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Feb-08	Jan-12 Mar-12	👍 ⚠
20.000		Land Acquisition		May-11 Jul-11	Dec-11 Mar-12	⚠
Type of Funding:		Utility Relocation		Mar-11 Aug-11	Dec-11 Sep-12	⚠
2007 County Bonds, C&I		Construction		Feb-12 Sep-12	Oct-13 Jun-14	⚠
		Total	60.000	50.000		

Activity Highlights:

Pre-final design plans (ROW plans) distributed for review in March 2011; 4 design waivers approved; Utility relocation plans and plats are under review; Preliminary project plats submitted to Land Acquisition in June 2011

0619 Mulligan Road from Route 1 to Telegraph Road

Design

Construct/widen to 4 lanes and extend from Route 1 to Telegraph Rd (Woodlawn Road replacement & Old Mill Road Extension); Widen Telegraph Road to 4 lanes from Beulah Street to Leaf Road

District(s): LE, MV
FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
FHWA		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	8.350		Mar-07	May-11	☺
N/A		Land Acquisition	3.500		Sep-10	May-11	
Type of Funding:		Utility Relocation	6.777		Feb-11	TBD	📄
DAR, State, RSTP, C&I		Construction	56.373		Jun-11	Jul-13	
		Total	80.000	80.000			

Activity Highlights:

Phase II land acquisition is in progress; Construction will begin on portions of project where land rights are already cleared; RFP advertised March 16, 2011; Bids received and under evaluation; Notice to proceed to construction is expected in July 2011

0738 Old Dominion Drive @ Spring Hill Road

On Hold

Restripe Spring Hill Rd to improve sight lines and turning radii (Phase 1); Relocate utility pole, extend shoulder and relocate/modify ditch (Phase 2)

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
COUNTY		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			May-10	Jan-11	👍
N/A		Land Acquisition			TBD	TBD	
Type of Funding:		Utility Relocation			TBD	TBD	
C & I		Construction			Jun-11	Jul-11	\$
		Total	0.050	0.050			

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on 10/19/09; Phase 1 restriping project completed May 2011; Phase 2 to follow when funds are available

0738 Old Dominion Drive @ Towlston Road

On Hold

Extend shoulder and relocate/modify ditch

District(s): DR
FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	1.500	0.050			

Activity Highlights:

Project on hold; Coordinating with Supervisor's office to determine scope, level of interest/need

7021 Poplar Tree Road from Braddock Ridge Drive to Sequoia Farms Drive

Construction

Widen to 4 lanes

District(s): SU
FCDOT Staff: KPR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
5.500
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			May-07	Nov-10	😊
Land Acquisition			Mar-10	Oct-10	😊
Utility Relocation			Dec-10	May-11	👍
Construction			Feb-11	Jun-12	👍
Total	6.500	5.500			

Activity Highlights:

Project is under construction; Poplar Tree Rd. closed between Braddock Ridge Dr. and Sully Park Dr. from June 2011 to September 2011

7900 Saratoga Park-and-Ride Facility

Design

Construct approx. 535 spaces with transit, pedestrian, and bicycle accommodations

District(s): MV

FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
VDOT		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.300		Sep-10	Jun-11	👍
N/A		Land Acquisition			N/A	N/A	
Type of Funding:		Utility Relocation			TBD	TBD	
CMAQ		Construction	2.700		Jun-12	Dec-12	👍
		Total	3.000	3.000			

Activity Highlights:

Final design in progress; CIM held in April 2011

0600 Silverbrook Road @ Hooes Road

Construction

Intersection improvements to configure turn lanes on the westbound approach of Silverbrook Road

District(s): MV

FCDOT Staff: JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status	
COUNTY		(\$ in Millions)		Start	End		
Amount in Board's 4-Year Plan: (\$ in Millions)		Design			Aug-07	Jan-11	😊
N/A		Land Acquisition			N/A	N/A	
Type of Funding:		Utility Relocation			N/A	N/A	
TAC Spot		Construction			Apr-11	Nov-11	👍
		Total	0.350	0.350			

Activity Highlights:

Bid opening was held on 5/18/11; Construction contract awarded by BOS 6/21/11

0684 Spring Hill Road from Route 7 to International Drive Complete

Widen to 4 lanes

District(s): PR, HM
 FCDOT Staff: JYR

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Secondary 6-Year

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	0.950		Jul-02	Sept-03	😊
Land Acquisition	3.650		Dec-03	Oct-05	😊
Utility Relocation			Mar-06	Oct-07	😊
Construction	6.300		Dec-08	Aug-10	😊
Total	10.900	10.900			

Activity Highlights:

Construction substantially completed August 2010; Addressing concrete median and illegal left and U-turn issues; Median to be extended beyond fire station; Processing change order for construction of median

0645 Stringfellow Road from Route 50 to Fair Lakes Boulevard ROW

Widen to 4 lanes

District(s): SU, SP
 FCDOT Staff: JYR

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
37.000
Type of Funding:
2004 & 2007 Bonds, Revenue Sharing, C&I

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	6.000		Jul-04	Dec-10	😊
Land Acquisition	25.315		Apr-10	Jul-11	👍
Utility Relocation			Jul-09	TBD	👍
Construction	29.628		Jul-12	Dec-13	
Total	60.943	54.000			

Activity Highlights:

ROW acquisition and utility relocation are in progress.

0611 Telegraph Road from South Van Dorn Street to South Kings Highway **Design**

Widen to 4 lanes and add pedestrian improvements

District(s): LE
FCDOT Staff: JYR

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
C & I

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	1.500		Sep-09	Dec-12	👍
Land Acquisition	2.950		Jun-10	TBD	👍
Utility Relocation			TBD	TBD	
Construction	8.000		Jan-13	Dec-13	
Total	10.500	10.000			

Activity Highlights:

VDOT is administering the project; PH held September 23, 2010; Coordination with FCPA and environmental agencies is ongoing

XXXX Tysons Priority Access Improvement Projects: Sites 1-7 & 9 **ROW**

Construct missing links in the pedestrian circulation systems at eight locations in Tysons Corner

District(s): PR, HM
FCDOT Staff: EAI

Implementing Agency:
VDOT
Amount in Board's 4-Year Plan: (\$ in Millions)
N/A
Type of Funding:
Federal JARC Grant

	Project Cost	Project Funding	Schedule		Status
			Start	End	
	(\$ in Millions)				
Design	0.269		Mar-04	Dec-08	😊
Land Acquisition	2.203		Dec-08	Jun-11	👍
Utility Relocation			TBD	TBD	
Construction	0.898		Sep-11	Nov-11	
Total	3.370	1.300			

Activity Highlights:

Project consisted of eight locations for pedestrian improvements but only four to be constructed; VDOT/FCDOT project team has secured the ROW for Sites 1, 5, and 7; Once ROW for Site 6 is complete, the sidewalks will be built under Special Advertisement & Award Process (SAAP) contracts

0681 Walker Road **Design**

Install road diet features and access lanes at business district intersections south of Georgetown Pike

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		Jul-10	Aug-11 Nov-11	Δ
N/A		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
C & I		Construction		Nov-11 Feb-12	Apr-12 Jun-12	Δ
		Total	0.900	0.400		

Activity Highlights:

Part of the C&I Project Program endorsed by the BOS on 10/19/09; Intermediate plans distributed for review in March 2011; Scope being revised; Additional funding will be required based upon final scope

0693 Westmoreland Street @ Haycock Road **Design**

Install right turn lane and concrete sidewalk along the west side of Westmoreland Street from Haycock Road to Temple Rodef Shalom

District(s): DR
FCDOT Staff: TB

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design	0.200	Nov-08 Mar-11	Jan-12 Sep-12	Δ
0.230		Land Acquisition		Jan-11 Jan-12	Oct-11 Nov-12	Δ
Type of Funding:		Utility Relocation		TBD	TBD	
2007 Bond, C & I		Construction		TBD Dec-12	TBD Sep-13	Δ
		Total	0.880	0.880		

Activity Highlights:

Preliminary design including revised project scope showing impacts to school Kiss and Ride received; Survey complete; Schedule revised to reflect new project scope

0654 Zion Drive

Construction

Improve the horizontal curve at Zion Baptist Church

District(s): BR
FCDOT Staff: TB

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
COUNTY	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design	0.3	Apr-08	Mar-11	😊
1.000	Land Acquisition	0.1	Jul-10	Feb-11	😊
Type of Funding:	Utility Relocation	0.2	May-11	Jun-11	👍
2007 County Bonds	Construction	1.1	Apr-11	Mar-12	👍
	Total	1.700			

Activity Highlights:

Construction underway; Zion Dr. now closed to thru traffic from 6/22/11 to 9/2/11; Detour in place

XXXX Dulles Rail (Phase 1)

Construction

Improvements from West Falls Church Station to Wiehle Avenue

District(s): DR, PR, HM
FCDOT Staff: SAN

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
MWAA	(\$ in Millions)				
Amount in Board's 4-Year Plan: (\$ in Millions)	Design		Apr-05	Jun-10	😊
N/A	Land Acquisition		Jan-08	Nov-08	😊
Type of Funding:	Utility Relocation		Feb-08	Jan-10	😊
Federal, State, Local, Tax District, MWAA	Construction		Jan-09	Jul-13	👍
	Total	2740.000			

Activity Highlights:

Construction is 35% complete; Construction in progress on all 5 stations; Tunnel from Route 123 to Route 7 is nearly complete; Track work underway in the DIAAH median; The right lane of SB Rte. 123 is closed from Scotts Crossing to I-495 for approx. 2 years; For further information, <http://www.dullesmetro.com>

XXXX Fairfax Connector - Herndon Bus Garage Facility Rehab

Construction

Rehabilitation and repairs to upgrade the existing bus garage

District(s): DR, HM
FCDOT Staff: EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		N/A	N/A	
6.000		Land Acquisition		N/A	N/A	
Type of Funding:		Utility Relocation		N/A	N/A	
NVTC, County Bonds		Construction		Mar-08	Sep-11	👍
		Total	6.000	6.000		

Activity Highlights:

Phase 1 funded at \$3 M through NVTC; Phase 1 construction in progress includes new bus wash bay, 2 new oil separators, updated plumbing/electrical for bus wash, new roof, remove canopy, emergency generator, and pavement patching; Phase 1 completion scheduled for Sep. 2011; Phase 2 is anticipated to include additional office and storage space, training rooms, additional entry/exit security gate, and pavement reinforcement; Phase 2 will begin design after Phase 1 is complete

XXXX George Mason University Transit Center

Project Initiation

Construct transit center with up to 10 bus bays and amenities such as shelters and lighted kiosks

District(s): BR, SP
FCDOT Staff: SAN

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
COUNTY		(\$ in Millions)		Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)		Design		TBD	TBD	
1.000		Land Acquisition		TBD	TBD	
Type of Funding:		Utility Relocation		TBD	TBD	
2007 County Bonds		Construction		TBD	TBD	
		Total	1.000	1.000		

Activity Highlights:

3 possible locations on campus identified; GMU has submitted a proposal and cost associated with each location; County will draft a funding agreement; GMU will administer the contract

XXXX Northern Virginia Community College Transit Center Project Initiation

Construct transit center with up to 4 bus bays and amenities such as shelters and lighted kiosks

District(s): BR
FCDOT Staff: CL

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
1.000
Type of Funding:
2007 County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			TBD	TBD	
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	1.000	1.000			

Activity Highlights:

FCDOT continues discussions with NVCC to select transit center location on campus

XXXX Seven Corners Transit Transfer Center Construction

Construct transit transfer center at the Seven Corners Shopping Center; Improvements to existing bus stops

District(s): MA
FCDOT Staff: TB

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
1.000
Type of Funding:
CMAQ

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jan-07	Oct-10	☺
Land Acquisition			N/A	N/A	
Utility Relocation			Jun-10	Dec-10	☺
Construction			Feb-11 Mar-11	Jun-12 Dec-11	☹ ⚠
Total	1.182	1.510			

Activity Highlights:

Pre-construction meeting held 6/29/11; Project under construction

XXXX Stringfellow Road Bus Transfer Facility **Design**

Provide 3 additional bus bays (total of 6) and a transit center facility, with bicycle facilities

District(s): SU
FCDOT Staff: EAI

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
1.500
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Apr-08	TBD	👍
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	1.500	1.500			

Activity Highlights:

Project combined with the Park and Ride Expansion; Building design concepts under review by FCDOT staff;

XXXX Stringfellow Road Park & Ride Lot Expansion **Design**

Construct an additional 300 spaces north of the existing 387 space facility

District(s): SU
FCDOT Staff: EAI

Implementing Agency:
COUNTY
Amount in Board's 4-Year Plan: (\$ in Millions)
4.000
Type of Funding:
2007 County Bonds

	Project Cost	Project Funding	Schedule		Status
	(\$ in Millions)		Start	End	
Design			Apr-08	TBD	👍
Land Acquisition			TBD	TBD	
Utility Relocation			TBD	TBD	
Construction			TBD	TBD	
Total	4.000	4.000			

Activity Highlights:

Project combined with the Bus Transfer Facility; Overall site plan under review by VDOT and FCDOT; Coordination and review meeting scheduled June 2011

XXXX Vienna Metrorail Staircase

Construction

Add new staircase from platform to mezzanine at Vienna Metro Station

District(s):

PR

FCDOT Staff:

KPR

Implementing Agency:
WMATA
Amount in Board's 4-Year Plan: (\$ in Millions)
2.000
Type of Funding:
2007 County Bonds

	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
Design			Jun-09	Feb-11	😊
Land Acquisition			N/A	N/A	
Utility Relocation			N/A	N/A	
Construction			Apr-11	Nov-11	👍
Total	2.000	2.000			

Activity Highlights:

Design completed and approved; Construction is 18% complete; Completion is anticipated in late fall 2011

June 2011 Summary Chart for Pedestrian Bicycle Projects

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0644	LE	Franconia Road at Ridge View Drive and Wilton Road Provide pedestrian refuge and crosswalk County Proj#: PPTF01-04700	COUNTY	Design		N/A	D	May-11	Aug-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Aug-11	Sep-11	
0649	PR	Annandale Road Walkway Install 190 lf concrete sidewalk along the east side of Annandale Road from Brice Street to the Falls Church City line County Proj#: 4YP201-PB033	COUNTY	ROW	0.070	0.070	D	Aug-08	Aug-11	👍⚠
							R	Jan-10	Jul-11	👍⚠
							U	TBD	TBD	
							C	Sep-11	Dec-11	⚠
0749	SU	Ashburton Avenue Walkway Install 250 lf concrete sidewalk and stream crossing along the west side of Ashburton Avenue at Cedar Run County Proj#: 4YP201-PB022	COUNTY	Design	0.476	0.476	D	May-08	Jul-11	👍⚠
							R	Apr-10	Aug-10	☺
							U	Sep-11	Dec-11	⚠
							C	Aug-11	Apr-12	
0617	MA	Backlick Road Walkway (east side) Install concrete sidewalk along the east side of Backlick Road opposite the Wilburdale community County Proj#: 4YP201-PB025	COUNTY	On Hold	0.150	0.150	D	Feb-08	Sep-10	☺
							R	Jul-09	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0617	MA	Backlick Road Walkway (west side) Install concrete sidewalk along the west side of Backlick Road from Wilburdale Drive to Braddock Road County Proj#: 4YP201-PB024	COUNTY	Construction	0.150	0.150	D	Feb-08	Mar-11	☺
							R	May-10	Nov-10	☺
							U	Jan-11	Apr-11	👍
							C	Apr-11	Sep-11	👍
0675	HM	Beulah Road Walkway Install asphalt sidewalk and crosswalks on alternate sides of Beulah Road from Abbotsford Drive to Coral Crest Lane and along Clarks Crossing Road County Proj#: 4YP201-PB009	COUNTY	Design	1.000	1.000	D	Nov-08	Apr-12	👍⚠
							R	Sep-11	Apr-12	⚠
							U	Sep-11	Apr-12	⚠
							C	Jun-12	Feb-13	⚠

Status Key: ☺=Complete; 🇸=OnSchedule; 🇹=Behind Schedule; ⚠=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern

Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)

Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
4720	HM	Bicycle Pavement Marking Plan - Soapstone Drive Prepare pavement marking and signage plan to include on-road bicycle facilities on Soapstone Drive from the deadend to Sunrise Valley Drive, approximately 2.65 miles County Proj#: PBFP01-00200	COUNTY	Design	0.016	N/A	D	Feb-11	Jun-11	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jul-11	Sep-11	
XXXX	CW	Bicycle Racks and Lockers - Countywide Purchase and install 150 inverted "U" bicycle racks and 60 bicycle lockers at locations throughout Fairfax County County Proj#:	COUNTY	On Going	0.200	N/A	D	Jun-09	Jan-10	☺
							R			
							U			
							C	Jun-10	Sep-11	⚠
0620	BR	Braddock Road/Guinea Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01400	COUNTY	Complete	0.150	N/A	D	Dec-08	Sep-10	☺
							R	Nov-09	Jun-10	☺
							U	Apr-10	May-10	☺
							C	Dec-10	May-11	☺
0643	BR	Burke Center Parkway Walkway Add sidewalk from Pond Spice Lane to Terra Centre Elementary School County Proj#: PPTF01-02100	COUNTY	Construction	0.250	N/A	D	Jan-10	Aug-11	👍
							R	Aug-10	May-11	☺
							U	Jun-11	Jul-11	👍⚠
							C	Sep-11	Jun-12	⚠
6493	BR	Burke Commons Road Walkway Add sidewalk from Merridith Circle to Roberts Parkway along north side County Proj#: PPTF01-02200	COUNTY	Design	0.230	N/A	D	Feb-10	Dec-11	👍
							R	Jul-11	Feb-12	⚠
							U	TBD	TBD	
							C	Mar-12	Oct-12	⚠
3547	DR	Chain Bridge Road/Tennyson Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02800	COUNTY	ROW	0.250	N/A	D	Mar-10	Sep-11	👍
							R	Feb-11	Sep-11	👍
							U	N/A	N/A	
							C	Nov-11	Apr-12	
0007	MA	Columbia Pike Interchange (Rte. 7 Ped. Init) Install sidewalk along both ramps from Columbia Pike to Leesburg Pike and along the service Road from Seminary Road to Leesburg Pike. County Proj#: 4YP201-PB050	COUNTY	Design	0.800	0.800	D	Oct-10	Jun-12	👍⚠
							R	Sep-11	Apr-12	⚠
							U	TBD	TBD	
							C	Aug-12	Jun-13	⚠

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Downing Street to Lincolnia Road County Proj#: 4YP201-PB026	COUNTY	ROW	0.430	0.430	D	May-08	Aug-11	👍
							R	Aug-10	Jun-11	👍
							U	TBD	TBD	
							C	Oct-11	May-12	
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the south side of Columbia Pike from Gallows Road to the Annandale Methodist Church County Proj#: 4YP201-PB028	COUNTY	ROW	0.190	0.190	D	Aug-09	Oct-11	👍
							R	Apr-11	Nov-11	👍⚠️
							U	TBD	TBD	
							C	Dec-11	Aug-12	⚠️
0244	MA	Columbia Pike Walkway Install concrete sidewalk along the north side of Columbia Pike from Maple Court to Blair Road County Proj#: 4YP201-PB027	COUNTY	ROW	0.200	0.200	D	Jan-08	Oct-11	👍⚠️
							R	Apr-10	Aug-11	👍⚠️
							U	TBD	TBD	
							C	Nov-11	Mar-12	⚠️
0244	MA	Columbia Pike Walkway Phase II 600 LF of 8-foot wide walkway along south side from entrance to Holmes Run Stream Valley Park to Powell Lane; install bus shelter on Columbia Pike at Powell Lane County Proj#: 26008G-07002	DPWES	Construction	0.902	0.500	D	Nov-08	Jan-11	☺
							R	Jun-02	Nov-06	☺
							U	Nov-10	Feb-11	☺
							C	Mar-11	Nov-11	👍
0673	PR	Courthouse Road Walkway Install 410 lf asphalt sidewalk along the north side of Courthouse Road from Chain Bridge Road to Oakton Plantation Lane County Proj#: 4YP201-PB034	COUNTY	Utilities	0.130	0.130	D	Feb-08	Jun-11	👍⚠️
							R	Feb-09	Jun-11	☺⚠️
							U	Jul-11	Aug-11	⚠️
							C	Aug-11	Nov-11	⚠️
0007	MA	Culmore Shopping Center to Church Street (Rte. 7 Ped. Init) Install 1600' of sidewalk along the frontage of several shopping centers north of Columbia Pike. County Proj#: 4YP201-PB049	COUNTY	Design	0.750	0.750	D	Aug-10	Mar-12	👍
							R	Jul-11	Mar-12	⚠️
							U	TBD	TBD	
							C	Jun-12	Apr-13	⚠️
0123	DR	Dolley Madison Boulevard/Churchill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02400	COUNTY	Design	0.250	N/A	D	Mar-10	Sep-11	👍
							R	Dec-10	Mar-11	☺
							U	N/A	N/A	
							C	Jan-12	Apr-12	

Status Key: ☺=Complete; 📅=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
2248	MA	Elmdale Road Walkway Add sidewalk from Braddock Road to Old Columbia Pike along south side County Proj#: PPTF01-03000	COUNTY	Design	0.525	N/A	D	Jan-10	Jun-12	🕒⚠️
							R	Nov-11	Jul-12	⚠️
							U	TBD	TBD	
							C	Oct-12	Jun-13	⚠️
0007	MA	First Christian Church of Falls Church (Rte. 7 Ped. Init.) 6' asphalt walkway across church property and adding a bus pad to the existing bus stop. County Proj#: 4YP201-PB053	COUNTY	ROW	0.230		D	Jun-10	Aug-11	👍
							R	Dec-10	Jul-11	👍
							U	TBD	TBD	
							C	Oct-11	Jun-12	
1825	DR	Fleetwood Road Bicycle Route Add "bike route" signage from Elm Street to Chain Bridge Road County Proj#:	COUNTY	Design	0.005	N/A	D	Dec-09	Aug-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jul-11	Aug-11	👍
0665	HM	Fox Mill Road Walkway Install asphalt sidewalk along the south side of Fox Mill Road from Fairfax County Parkway to Mill Heights Drive County Proj#: 4YP201-PB011	COUNTY	Construction	0.100	0.100	D	Aug-08	Nov-10	☺
							R	Jun-09	Mar-10	☺
							U	N/A	N/A	
							C	Jun-11	Oct-11	👍⚠️
0644	LE	Franconia Road Walkway (north side) Install asphalt sidewalk along the north side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 4YP201-PB041	COUNTY	ROW	0.090	0.090	D	Sep-08	Jun-11	☺⚠️
							R	Jul-10	Jul-11	🕒⚠️
							U	Jan-11	Apr-11	☺⚠️
							C	Jul-11	Sep-11	⚠️
0644	LE	Franconia Road Walkway (south side) Install concrete sidewalk along south side of Franconia Road from Governor's Hill Drive to Telegraph Road County Proj#: 4YP201-PB044	DPWES	Utilities	0.270	0.270	D	Oct-06	Aug-07	☺
							R	Aug-08	Jan-09	☺
							U	Dec-10	Jun-11	☺⚠️
							C	Jun-11	Sep-11	👍⚠️
0650	PR	Gallows On-Road Bike Lanes Tysons Corner area to the W&OD Trail; W&OD Trail to Dunn Loring Metrorail Station; Dunn Loring Metrorail Station to Merrifield CBC County Proj#:	VDOT	Design	1.100	3.000	D	Sep-08	Aug-09	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Dec-11	TBD	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0193	DR	Georgetown Pike Walkway (Phase II) Construct 1,000 LF walkway from Utterback Store Road (Krop Property) to Falls Manor Court County Proj#: W00200-W202B	DPWES	ROW	0.400	N/A	D	Oct-08	Aug-11	👍
							R	Feb-11	Oct-11	👍
							U	Nov-11	Mar-12	
							C	Apr-12	Oct-12	
0193	DR	Georgetown Pike/Balls Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02500	COUNTY	Design	0.250	N/A	D	Mar-10	Jun-11	👍⚠️
							R	N/A	N/A	
							U	N/A	N/A	
							C	Aug-11	Nov-11	⚠️
4721	HM	Glade Drive Walkway Install concrete sidewalk along the north side of Glade Drive from Colts Neck Road to Shire Court County Proj#: 4YP201-PB012	COUNTY	Construction	0.110	0.110	D	Dec-07	Jun-11	☺️⚠️
							R	Oct-09	May-11	☺️⚠️
							U	N/A	N/A	
							C	Jul-11	Dec-11	⚠️
0007	MA	Gorham Street to S. Fourteenth Street (Rte. 7 Ped. Init.) Install 2 smaller segments of walkways that total 500 feet. County Proj#: 4YP201-PB051	COUNTY	Design	0.250	0.250	D	Jun-10	May-12	👍⚠️
							R	Jul-11	Mar-12	⚠️
							U	TBD	TBD	
							C	Jul-12	Dec-12	⚠️
0694	DR	Great Falls Street/Haycock Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02600	COUNTY	Construction	0.250	N/A	D	Nov-09	Jun-11	☺️⚠️
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jun-11	Sep-11	👍
0674	HM	Hunter Mill Road/Sunrise Valley Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-03100	COUNTY	Project Initiation	0.150	N/A	D	TBD	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
6945	SP	Hunter Village Drive Shoulder Widening Add pedestrian improvements from Old Keene Mill Road to Painted Daisy Drive County Proj#: PPTF01-03200	COUNTY	Design	0.800	N/A	D	Mar-10	Sep-11	👍⚠️
							R	Jul-11	May-12	⚠️
							U	TBD	TBD	
							C	Jun-12	Mar-13	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
1816	DR	Kurtz Road - Calder Road Bicycle Route Add "bike route" signage on Kurtz Rd. from Dolley Madison Blvd to Calder Road and on Calder Rd. from Kurtz Rd. to Brawner Street. County Proj#:	COUNTY	Design	0.003	N/A	D	Dec-09	Aug-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jul-11	Aug-11	
0645	SU	Lees Corner Road Trail Add trail from Lee Jackson Highway to Bokel Drive along west side County Proj#: PPTF01-03300	COUNTY	Design	0.325	N/A	D	Apr-10	Jan-12	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Feb-12	Aug-12	
0007	DR, HM	Leesburg Pike/Baron Cameron Avenue/Sprinvale Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01600	COUNTY	Design	0.200	N/A	D	Jan-09	TBD	
							R	TBD	TBD	
							U	N/A	N/A	
							C	TBD	TBD	
0007	DR	Leesburg Pike/Colvin Run Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01800	COUNTY	Design	0.600	N/A	D	Oct-10	Nov-11	👍⚠️
							R	N/A	N/A	
							U	TBD	TBD	
							C	Feb-12	Aug-12	⚠️
0007	DR	Leesburg Pike/Lewinsville Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02700	COUNTY	Design	0.150	N/A	D	Sep-10	Nov-11	👍
							R	N/A	N/A	
							U	TBD	TBD	
							C	Mar-12	Jun-12	
0007	MA	Leesburg Pike/Patrick Henry Drive Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01700	COUNTY	Design	0.500	N/A	D	Jun-07	Jul-11	👍⚠️
							R	Feb-10	Dec-10	☺️
							U	N/A	N/A	
							C	Aug-11	Feb-12	⚠️
0694	DR	Lewinsville Road Median Install a pedestrian safety median on Lewinsville Road at Spring Hill Elementary School County Proj#: 4YP201-PB003	COUNTY	Design	0.150	0.150	D	Jun-08	Apr-12	👍⚠️
							R	Aug-11	Mar-12	⚠️
							U	TBD	TBD	
							C	Jun-12	Nov-12	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0694	DR	Lewinsville Road Walkway Phase I Construct walkway along north side from Windy Hill Road to Scotts Run Road County Proj#: PPTF01-03600	COUNTY	Design	0.300	N/A	D	Apr-10	Dec-11	👍
							R	Jul-11	Jan-12	⚠️
							U	TBD	TBD	
							C	Apr-12	Jan-13	⚠️
0694	DR	Lewinsville Road Walkway Phase II Construct walkway along south side from Snow Meadow Lane to Elsinore Avenue County Proj#: PPTF01-03500	COUNTY	Design	0.500	N/A	D	Apr-10	Apr-12	👍⚠️
							R	Jul-11	Feb-12	⚠️
							U	TBD	TBD	
							C	May-12	May-13	⚠️
0694	DR	Lewinsville Road Walkway Phase III Construct walkway along south side from Altamira Court to Woodhurst Boulevard Drive County Proj#: PPTF01-03400	COUNTY	ROW	0.250	N/A	D	Feb-10	Jul-11	👍
							R	Oct-10	Jun-11	👍
							U	TBD	TBD	
							C	Aug-11	Apr-12	
0613	MA	Lincolnia Road Walkway Install concrete sidewalk along the north side of Lincolnia Road from Deming Avenue to North Chambliss Street County Proj#: 4YP201-PB030	COUNTY	Construction	0.050	0.050	D	Mar-08	Mar-11	☺️⚠️
							R	Feb-10	Sep-10	☺️
							U	Jan-11	May-11	☺️⚠️
							C	Apr-11	Jul-11	👍⚠️
2244	MA	Montrose Street Walkway Install and upgrade concrete sidewalk along the west side of Montrose Street from Braddock Road to Grafton Street County Proj#: 4YP201-PB031	COUNTY	Construction	0.090	0.090	D	May-08	May-11	☺️
							R	Mar-10	Sep-10	☺️
							U	N/A	N/A	
							C	Jul-11	Nov-11	⚠️
0235	MV	Mt. Vernon Highway Walkway Add sidewalk from Richmond Highway (Rte 1) to retail north of Sunny View Drive along west side County Proj#: PPTF01-03900	COUNTY	Design	0.500	N/A	D	Mar-10	Oct-11	👍
							R	Oct-11	Jun-12	⚠️
							U	TBD	TBD	
							C	Jul-12	Feb-13	⚠️
0241	LE	North Kings Highway Median Add concrete median from Fort Drive to North Metro Entrance County Proj#: RSPI01-00900	COUNTY	Design	0.250	N/A	D	Mar-10	Aug-11	👍
							R	N/A	N/A	
							U	N/A	N/A	
							C	Oct-11	Mar-12	

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0769	PR	Oak Street Walkway Install concrete sidewalk along the south side of Oak Street from Sandburg Street to west of Morgan Lane County Proj#: 4YP201-PB038	COUNTY	On Hold	0.090	0.090	D	Jun-08	TBD	
							R	TBD	TBD	
							U	TBD	TBD	
							C	TBD	TBD	
0738	DR	Old Dominion Drive/ Whittier Avenue Add signalized pedestrian crosswalks on all four legs County Proj#: PPTF01-04000	COUNTY	Design	0.300	N/A	D	Nov-09	Jul-11	🕒⚠️
							R	N/A	N/A	
							U	N/A	N/A	
							C	Nov-11	Mar-12	
0623	MV	Old Mill Road Walkway Add 150 lf sidewalk from Falkstone Lane to McNair Drive County Proj#: PPTF01-04100	COUNTY	ROW	0.200	N/A	D	Mar-10	Dec-11	👍
							R	Apr-11	Nov-11	👍
							U	TBD	TBD	
							C	Jan-12	Jun-12	
XXXX	BR	Pohick Stream Valley Trail Install asphalt trail along Pohick Stream Valley from Burke Centre VRE to Burke Village County Proj#: 4YP201-PB001	FCPA	Construction	1.400	1.400	D	Jul-08	Nov-10	☺
							R	Nov-10	Jan-11	☺
							U	N/A	N/A	
							C	April-11	Mar-12	🕒⚠️
2833	DR	Powhatan Street Walkway Construct walkway from Orland Street to Overbrook Street County Proj#: PPTF01-03700	COUNTY	Design	0.200	N/A	D	Mar-10	Jan-12	🕒⚠️
							R	Jul-11	Feb-12	⚠️
							U	TBD	TBD	
							C	Mar-12	Sep-12	⚠️
0699	PR	Prosperity Avenue/Hilltop Drive Pedestrian Improvements County Proj#: PPTF01-04200	COUNTY	Construction	0.080	N/A	D	May-09	Apr-10	☺
							R	Mar-10	Mar-11	☺
							U	N/A	N/A	
							C	Mar-11	Sep-11	🕒⚠️
1879	DR	Raymond Avenue Walkway Construct walkway along east side from Churchill Road to Capital View Drive County Proj#: PPTF01-03800	COUNTY	Design	0.150	N/A	D	Mar-10	Jan-12	🕒⚠️
							R	Jul-11	Feb-12	⚠️
							U	TBD	TBD	
							C	Mar-12	Sep-12	⚠️

Status Key: ☺=Complete; 👍=OnSchedule; 🐢=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0602	HM	Reston Avenue Walkway Install asphalt sidewalk along the west side of Reston Avenue from Southington Lane to Shaker Drive County Proj#: 4YP201-PB015	COUNTY	Design	0.110	0.110	D	Dec-07	Jul-11	👍⚠️
							R	Jun-09	Mar-11	☺
							U	TBD	TBD	
							C	Aug-11	Jan-12	⚠️
0007	MA	Rio Drive to Glenmore Drive (Rte. 7 Ped. Init.) Install 2 segments of walkway, one on the east side and one on the west side, from the south side of Rio Drive to Glenmore Drive. Curb and gutter will be added for most of the 1800' section. County Proj#: 4YP201-PB048	COUNTY	Design	0.750	0.750	D	Aug-10	May-12	👍
							R	Aug-11	Mar-12	
							U	TBD	TBD	
							C	Jun-12	Apr-13	
0603	DR	River Bend Road-Beach Mill Road Bicycle Route Add "Share the Road" and "Bike Route" signs on River Bend Road from Old Dominion Drive to Beach Mill Road and on Beach Mill Road from River Bend to the County Line County Proj#:	COUNTY	Construction	0.015	N/A	D	Dec-09	Jun-10	☺
							R	N/A	N/A	
							U	N/A	N/A	
							C	Jul-11	Sep-11	
0638	BR, SP	Rolling Road/Burke Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-02000	COUNTY	Design	0.150	N/A	D	Oct-10	Feb-12	👍
							R	TBD	TBD	
							U	TBD	TBD	
							C	Mar-12	Dec-12	
0007	MA	Row Street (Rte. 7 Ped. Init.) Install a 400' segment of walkway and curb on the east side of Rte. 7 on the north side of Row Street. County Proj#: 4YP201-PB047	COUNTY	Design	0.225	0.225	D	Aug-10	Jan-12	👍
							R	Jul-11	Jan-12	⚠️
							U	TBD	TBD	
							C	Feb-12	Aug-12	
0007	MA	Seven Corners to Juniper Lane (Rte. 7 Ped. Init.) 3 intersection improvements at Seven Corners, Thorne Rd and Seven Corners Center. Mostly handicap ramps and modifications to existing signals to accommodate ped crossings. County Proj#: 4YP201-PB052	COUNTY	Design	0.800	0.800	D	Aug-10	Apr-12	👍
							R	Jul-11	Mar-12	
							U	TBD	TBD	
							C	Jul-12	Apr-13	
0600	MV	Silverbrook Road Walkway Install 820 lf asphalt sidewalk along the north side of Silverbrook Road from Southrun Road to Monacan Road County Proj#: 4YP201-PB018	COUNTY	ROW	0.060	0.060	D	May08	Aug-11	👍⚠️
							R	May-10	Aug-11	👍⚠️
							U	N/A	N/A	
							C	Oct-11	Jan-12	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0600	MV, SP	Silverbrook Road Walkway Install 650 lf asphalt sidewalk along the north side of Silverbrook Road from Silverthorn Road to Bayberry Ridge Road County Proj#: 4YP201-PB020	COUNTY	ROW	0.220	0.220	D	May-08	Jun-11	☺
							R	Feb-09	Feb-11	☺
							U	N/A	N/A	
							C	Aug-11	Nov-11	⚠️
4720	HM	Soapstone Drive Walkway Add sidewalk along west side from Sunrise Valley Drive to Hunters Green Court County Proj#: PPTF01-04300	COUNTY	ROW	0.100	N/A	D	Jan-10	Nov-11	👍
							R	Mar-11	Oct-11	👍
							U	TBD	TBD	
							C	Dec-11	Jul-12	
0684	DR	Spring Hill Road Walkway Install asphalt sidewalk along the east side of Spring Hill Road from Old Dominion Drive to Pettit Court County Proj#: 4YP201-PB004	COUNTY	ROW	0.480	0.480	D	May-08	Aug-11	👍⚠️
							R	Dec-09	Jun-11	☺⚠️
							U	TBD	TBD	
							C	Sep-11	Jan-12	⚠️
0675	HM	Sunset Hills Road Walkway Install concrete sidewalk along the north side of Sunset Hills Road from the W&OD Trail to Michael Faraday Court County Proj#: 4YP201-PB017	COUNTY	ROW	0.240	0.240	D	Dec-07	Sep-11	👍⚠️
							R	Nov-10	Sep-11	👍⚠️
							U	Apr-11	TBD	👍
							C	Nov-11	Apr-12	⚠️
0640	SP	Sydenstricker Road Walkway Install asphalt sidewalk along the north side of Sydenstricker Road from Briarcliff Drive to Galgate Drive County Proj#: 4YP201-PB021	COUNTY	Design	0.180	0.180	D	May-08	Oct-11	👍
							R	May-10	Sep-11	👍⚠️
							U	TBD	TBD	
							C	Nov-11	Jul-12	
0611	LE	Telegraph Road Walkway Install asphalt sidewalk along west side of Telegraph Road from South Kings Highway to Lee District Park County Proj#: 4YP201-PB023	COUNTY	On Hold	0.800	0.800	D	TBD	TBD	
							R	TBD	TBD	⚠️
							U	TBD	TBD	⚠️
							C	TBD	TBD	⚠️
7541	DR	Turner Avenue Walkway Install concrete sidewalk along the east side of Turner Avenue from Williamsburg Pond Court to Haycock Road County Proj#: 4YP201-PB005	COUNTY	ROW	0.050	0.050	D	Dec-08	Jul-11	👍⚠️
							R	Dec-09	Jul-11	👍⚠️
							U	TBD	TBD	
							C	Aug-11	Dec-11	⚠️

Status Key: ☺=Complete; 🕒=OnSchedule; 🕒=Behind Schedule; ⚠️=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Route Number	District	Project Description	Lead Agency	Overall Status	Total Project Cost	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
0795	MA	Tyler Street Walkway Install concrete sidewalk along the east side of Tyler Street from Columbia Pike to Lake Street County Proj#: 4YP201-PB032	COUNTY	Complete	0.140	0.140	D	Aug-08	Nov-10	☺
							R	Dec-09	Sep-10	☺
							U	N/A	N/A	
							C	Feb-11	Apr-11	☺⚠️
0672	HM	Vale Road/Flint Hill Road Add signalized pedestrian crosswalks, signage, striping, and modify signal operations County Proj#: PPTF01-01200	COUNTY	Utilities	0.113	N/A	D	Jan-10	Jun-11	☺⚠️
							R	Jul-10	Dec-10	☺
							U	Jun-11	Aug-11	🕒⚠️
							C	Jul-11	Sep-11	⚠️
0693	DR	Westmoreland Street @ Old Chesterbrook Road Re-align intersection, new storm drainage, crosswalks on Westmoreland St. from entrance to McLean High School to Old Chesterbrook Rd County Proj#: PPTF01-04400	COUNTY	Design	0.150	N/A	D	Jan-10	May-12	🕒⚠️
							R	Jul-11	Apr-12	⚠️
							U	TBD	TBD	
							C	Jun-12	Dec-12	⚠️
0693	DR	Westmoreland Street Walkway Install concrete sidewalk along the west side of Westmoreland Street from Temple Rodef Shalom to Chesterbrook Presbyterian Church County Proj#: 4YP201-PB008	COUNTY	Complete	0.150	0.150	D	Oct-08	Nov-10	☺
							R	Dec-09	Aug-10	☺
							U	Dec-10	Jan-11	☺
							C	Mar-11	Jun-11	☺⚠️
0828	HM	Wiehle Avenue Walkway Phase II Add sidewalk along east side from Chestnut Grove Square to North Shore Drive County Proj#: PPTF01-04500	COUNTY	Design	0.350	N/A	D	Apr-10	Sep-11	🕒⚠️
							R	Aug-11	Mar-12	⚠️
							U	TBD	TBD	
							C	Jun-12	Sep-12	⚠️



County of Fairfax
Department of Transportation
4050 Legato Road, Suite 400
Fairfax, Virginia 22033
Phone: (703) 877-5600 Fax: (703) 877-5723