



County of Fairfax, Virginia

MEMORANDUM

DATE: September 18, 2019

TO: DISTRIBUTION

FROM: W. Todd Minnix, Chief
Transportation Design Division

SUBJECT: Transportation Design Division Monthly Projects Status Report

Attached is the September 2019 Monthly Projects Status Report for Transportation Design Division (TDD). This report provides a status summary for capital projects managed by the Department of Transportation, including those managed within the Utilities Design and Construction Division (UDCD), Department of Public Works and Environmental Services (DPWES).

This report is being provided only as an email attachment. If a hard copy is warranted or needed please advise this office so arrangements can be made in the future. If you are no longer interested in receiving a copy of the Transportation Design Division Monthly Projects Status Report please inform this office and you will be removed from distribution.

If you have any questions, please call at 703-877-5600.

WTM/cyd/TDD Status Report Distribution Memo
Attachment: As Stated



To request this information in an alternate format, call the Fairfax County Department of Transportation at 703-877-5600 or TTY 711.

TRANSPORTATION DISTRIBUTION

Tom Biesiadny, Director, Department of Transportation
Martha Coello, BRAC Coordinator
Anna Nissinen, Chief of Communications, Marketing and TDM Programs
Robin Geiger, Head of Communications, Transportation Marketing Section
Tonya McCreary, Public Information Officer II, Transportation Marketing Section
Rachad Davis, Transportation Marketing Section
Eric Teitelman, Chief, Capital Projects and Traffic Engineering Division (CPTED)
Neil S. Freschman, P.E., Section Chief, Traffic Engineering, CPTED
Chris Wells, Bicycle and Pedestrian Program Manager, CPTED
Douglas Miller, Environmental Program Coordinator, CPTED
Michael Guarino, Section Chief, Capital Projects, CPTED
Lauren Delmare, Transportation Planner III, CPTED
Smitha Chellappa, Transportation Planner III, CPTED

Transportation Design Division Monthly Projects Status Report

September 18, 2019

Page 2 of 3

Don Moyer, Engineer III, CPTED
Ricky Foley, Sr. Right-of-Way Agent, CPTED
Mackenzie Jarvis, CPTED
Guy Mullinax, Bus Stop Coordinator, TSD
Jeffrey Hermann, Section Chief, Site Analysis Section, TPD
Ajmal Hamidi, Transportation Planner, TPD
Mike Lake, Transportation Planner II, CFD
Jim Beall, Section Chief, TDD
Fereshteh Khorashadi, Section Chief, TDD
Mark VanZandt, Section Chief, TDD
Bob Ayers, Project Manager, TDD
John Dresser, Project Manager, TDD
Mohamad N. El Kaissi, Project Manager, TDD
Jeff Fasceski, Project Manager, TDD
Masoud Hojatzadeh, Project Manager, TDD
Francesco Lauretti, Project Manager, TDD
Galappa Madhusudhan, Project Manager, TDD
Michael Maisel, Utility Coordinator, TDD
Dennis Marsh, Project Manager, TDD
Seyed Nabavi, Sr. Project Manager, TDD
Tan Nguyen, Utility Coordinator, TDD
Richard Pugh, Utility Coordinator, TDD
Jeanmarie Roberson, Sr. Project Manager, TDD
Sonia Shahnaj, Project Manager, TDD
Alex Tsybin, Project Manager, TDD
Latesa Turner, Project Manager, TDD
Eldar Yusufoglu, Utility Coordinator, TDD
Shahla Zahirieh, Project Manager, TDD
Christina Dodge, Technical Support Section Chief, TDD
Erving Olivás Alvarez, TDD

PUBLIC WORKS AND ENVIRONMENTAL SERVICES DISTRIBUTION

Randolph W. Bartlett, Director, Department of Public Works and Environmental Services
Ronald N. Kirkpatrick, Deputy Director, DPWES
Rona Courtney, Admin V, Directors Office, DPWES
Catherine Torgersen, Sr. Engineer III, Stormwater Planning Division (SWPD)
Shahram Mohsenin, Director, Wastewater Planning and Monitoring Division (WPMD)
Chad Crawford, Director, Maintenance and Stormwater Management Division (MSMD)
Carey F. Needham, Director, Building Design and Construction Division
Julie Cline, Director, Land Acquisition Division (LAD)
Wayne Kotter, Director, Utilities Design and Construction Division (UDCD)
Vickie McEntire Anglin, County Surveyor, UDCD
Vincent Martucci, Chief, Transportation and Stormwater Construction Branch, UDCD
Peter Vigliotti, Chief, Transportation Infrastructure Branch, MSMD
Amy Konigsberg, Chief, Administrative Support Branch, Capital Facilities
Rob Hockersmith, Administrative Support Branch, Capital Facilities

Transportation Design Division Monthly Projects Status Report

September 18, 2019

Page 3 of 3

Lisa McCorkle, Engineer IV, UDCD
Alan Rashid, Sr. Engineer III, UDCD
Larry Popoola, Sr. Engineer III, UDCD
Frank Roberts, Sr. Engineer III, UDCD
Andy Royse, Engineer III, UDCD
Dennis Cate, Project Coordinator, LAD
Rich Finnell, Project Coordinator, LAD
John Zeigler, Project Coordinator, LAD
John Honnick, Sr. Property Analyst, LAD
Lisa Baker, Sr. Right-of-Way Agent, LAD
Lisa Glass, Sr. Right-of-Way Agent, LAD
Clyde Monahan, Sr. Right-of-Way Agent, LAD
Beth Shubert, Sr. Right-of-Way Agent, LAD
Stephen Bailey, Right-of-Way-Agent, LAD
Kelly Alcon, Right-of-Way Agent, LAD
Mohammed Najeeb, Right-of-Way Agent, LAD
Jim Strayhorne, Right-of-Way Agent, LAD
Dianne Love, Engineering Technician III, LAD
Kim Maye, Engineering Technician III, LAD
Donald Zelonis, Engineering Technician III, LAD

TRANSPORTATION DESIGN DIVISION MONTHLY PROJECT STATUS REPORT

September 2019

<u>TABLE OF CONTENTS</u>	<u>PAGE</u>
TRANSPORTATION DESIGN DIVISION	
FUND 40000 – COUNTY TRANSIT SYSTEMS	1
FUND 50000 – FEDERAL & STATE GRANTS	1 – 11
FUND 40011 – COUNTY & REGIONAL TRANSPORTATION PROJECTS	11 – 34
FUND 30010 – COUNTY CONSTRUCTION	34
FUND 30050 – PRIMARY & SECONDARY ROAD BOND CONSTRUCTION	34 – 50
FUND 30060 – SIDEWALK CONSTRUCTION	50
FUND 30070 – PUBLIC SAFETY CONSTRUCTION	50
FUND 30080 -- COMMERCIAL REVITALIZATION PROGRAM	50

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
01204 Wakefield Dr EB @ Potomac		08/17	NA	08/17	NA	06/18	NA	NA	01/18	NA	NA	01/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19									
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
100/400-C40001	Mount Vernon	PM TDD: Ruffner, Scott						Replace bus shelter.						Final construction package sent to UDCCD on 10/29/18. Part of UDCCD Task Order #32. Construction NTP 2/6/19.																	
4YP202-01204		PM UTL:												Substantially complete 6/3/19. Building inspection of shelter was completed 8/20/19.																	
TS-000022-002	\$50,000	PM LAD: Najeeb, Mohammed																													
	\$0	PM UDCCD: Carlin, Craig																													
		PM CPTED:																													
Post-Construction																															
02253 John Marr Dr NB @ Tom Davis Dr		06/17	NA	12/17	NA	05/18	07/18	09/18	05/18	NA	NA	05/18	09/18	NA	NA	NA	10/18	11/18	12/18	01/19	12/18	06/19									
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
100/400-C40001	Mason	PM TDD: Hojatzadeh, Max						Replace existing pad with Tolar, non-advertisement shelter with bench and trash can. connect to existing sidewalk.						Final construction package submitted to UDCCD on 10/30/18. Part of UDCCD Task Order #33. Construction NTP 3/13/19.																	
4YP202-02253		PM UTL:												Substantially complete 6/29/19. Building inspection of shelter was completed 8/20/19.																	
TS-000022-006	\$20,000	PM LAD: Strayhorne, Robert																													
	\$0	PM UDCCD: Carlin, Craig																													
		PM CPTED:																													
Post-Construction																															
03760 Wakefield Dr EB @ West Wakefield Dr		11/17	NA	01/18	NA	08/18	NA	NA	02/18	NA	NA	02/18	06/18	NA	NA	NA	10/18	11/18	12/18	01/19	07/19	06/19									
Bus Shelter Replacement		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
100/400-C40001	Mount Vernon	PM TDD: Ruffner, Scott						Replace bus shelter.						Final construction package sent to UDCCD on 10/29/18. Part of UDCCD Task Order #32. Construction NTP 2/6/19.																	
4YP202-03760		PM UTL:												Substantially complete 6/3/19. Building inspection of shelter was completed 8/20/19.																	
TS-000022-008	\$50,000	PM LAD: Najeeb, Mohammed																													
	\$0	PM UDCCD: Carlin, Craig																													
		PM CPTED:																													
Post-Construction																															
Intersection Design @ Lukens Lane (Phase II)		07/09	09/09	02/10	10/13	11/15	12/15	11/15	04/16	NA	02/14	04/16	05/17	NA	NA	NA	08/18	09/18	10/18	01/19	05/19	04/19									
RHPTI		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>						On Hold <input type="checkbox"/>											
102/500-C50000	Mount Vernon	PM TDD: Hojatzadeh, Max						Pedestrian intersection improvements for express bus stop						Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/09/04. Substantially complete 4/25/19. Signal accepted by VDOT. Re-inspection requested. VDOT punchlist received 8/26/19.																	
26006G-06002		PM UTL:																													
AA1400012-06	\$1,500,000	PM LAD: Shubert, Beth																													
	\$0	PM UDCCD: Engida, Samuel																													
		PM CPTED: Luo, Caijun																													
Post-Construction																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Intersection Design@Mohawk and Belford			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	11/14	10/15	NA	03/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction of both Belford and Mohawk substantially complete 3/26/18. VDOT inspection 11/28/18. VDOT re-inspection completed. Awaiting permit release.												
26006G-06011	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400017-06	\$1,367,300		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Ladson Ln (Phase 4C)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	11/13	02/14	05/14	03/15	NA	NA	NA	03/16	05/16	06/16	09/16	01/17	08/17
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Project substantially completed 8/31/17. VDOT inspection 11/28/18. VDOT re-inspection completed. Awaiting permit release.												
AA1400012-06-A-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06	\$267,500		PM LAD: Shubert, Beth																				
	(\$132,500)		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Intersection Design @ Frye Rd. (Phase II)			07/09	09/09	02/10	10/13	08/14	11/15	11/15	11/13	10/13	02/14	05/14	03/15	06/15	10/15	NA	04/16	05/16	06/16	09/16	01/17	03/18
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Mount Vernon		PM TDD: Hojatzadeh, Max				Pedestrian intersection				Project is part of the Four-Year Transportation Program endorsed by the BOS on 2/9/04. Construction substantially complete 3/16/18. VDOT inspection 11/28/18. VDOT re-inspection completed. Awaiting permit release.												
AA1400012-06-B-0	Lee		PM UTL: Yusufoglu, Eldar				improvements for express bus stop																
AA1400012-06	\$1,596,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Luo, Caijun																				
Post-Construction																							
Cinderbed Bikeway - Cinderbed Rd. Bikeway			02/18	04/19	01/20	11/20	02/22	05/22	05/22	06/20	TBD	12/20	11/21	06/22	09/21	05/22	08/22	09/22	09/22	11/22	03/23	11/23	11/23
RHPTI			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
102/500-C50000	Lee		PM TDD: Fasceski, Jeff				Pedestrian and bicyclist access				TPP ID#122. Intermediate design underway. Continuing dialogue with WMATA regarding project impacts to their properties.												
AA1400137-15-137			PM UTL: Pugh, Richard				improvements along Cinder Bed Road from Barry Road to Newington Road																
AA1400137-15	\$14,710,000		PM LAD:																				
	\$13,210,000		PM UDCCD:																				
			PM CPTED: Lilley, Ronald																				
Design																							

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						

Van Dorn St. Pedestrian and Bike Improvements – Oakwood Rd. to Alexandria	102/500-C50000	Lee	02/18	08/18	03/19	12/19	11/21	02/22	02/22	05/20	09/20	01/21	01/21	08/21	09/21	05/22	08/22	09/22	10/22	12/22	03/23	12/23	12/23
Project Manager/Assignments PM TDD: Turner, Latesa PM UTL: Pugh, Richard PM LAD: Glass, Lisa PM UDCC: Wells, Chris PM CPTED: Wells, Chris			Project Description Construct approximately 2,000 LF of 8'-10' wide walkway along the north side of South Van Dorn Street from Oakwood Road to Alexandria City Line						Monthly Remarks TPP ID# 182. Pre-final design in progress.														
AA1400141-16-0	\$3,075,000																						On Hold <input type="checkbox"/>
AA1400141-16	\$2,075,000																						

Design

Tysons East Station to Great Falls Sidewalk	102/500-C50000	Providence	03/13	NA	06/13	01/14	11/15	05/15	06/17	03/15	NA	04/16	07/16	04/17	09/16	03/19	12/18	01/19	01/19	02/19	06/19	03/17	04/20
Project Manager/Assignments PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Glass, Lisa PM UDCC: Lim, Vannak PM CPTED: Shin, Sung			Project Description Approximately 2,400 LF of multi-use trail and sidewalk from Dolley Madison Boulevard/Great Falls Street to McLean Metrorail Station						Monthly Remarks TMSAMS ID# 35. Contract Award 6/5/19. VPDES re-issuance received 8/23/19. VPDES transfer request submitted to LDS 8/23/19. Construction NTP 8/12/19. Construction 5% complete.														
DCBPA-065	\$2,756,500																						On Hold <input type="checkbox"/>
AA1400065-12	(\$266,338)																						

Construction

Galleria Dr. Intersection	102/500-C50000	Providence	11/14	NA	11/14	03/15	05/15	08/16	10/16	05/15	NA	08/15	09/15	09/16	NA	NA	06/17	06/17	07/17	08/17	12/17	12/17	06/18
Project Manager/Assignments PM TDD: Hojatzadeh, Max PM UTL: Nguyen, Tan PM LAD: Baker, Lisa PM UDCC: Rashid, Alan PM CPTED: Harrell, William			Project Description Pedestrian intersection improvements, including crosswalks and pedestrian signalization						Monthly Remarks TMSAMS ID# 29 Construction substantially complete 6/5/18. VDOT permit released 3/21/19. LAP closeout complete. Final invoice pending.														
Tysons Boulevard	\$840,512																						On Hold <input type="checkbox"/>
DCBPA-068	(\$9,488)																						

Post-Construction

Rt-7 sidewalk	102/500-C50000	Providence	04/13	NA	06/13	08/14	10/15	07/16	06/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	10/18
Project Manager/Assignments PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCC: McCorkle, Lisa PM CPTED:			Project Description Approximately 1,100 LF of sidewalk on the north side of Route 123 under the Route 123 interchange						Monthly Remarks TMSAM ID# 32. Construction substantially complete 10/24/18. Ribbon cutting ceremony held 1/3/19. VDOT permit revision received 7/25/19. VPDES Notice of Termination received from DEQ on 8/23/19. Signal timing is in progress.														
Rt. 7 Sidewalk under Rt. 123 North Side	\$2,303,600																						On Hold <input type="checkbox"/>
DCBPA-069	\$0																						

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

			04/13	NA	06/13	08/14	10/15	05/16	05/16	NA	NA	NA	NA	NA	07/17	11/17	01/17	01/17	02/17	04/17	09/17	03/18	08/18
--	--	--	-------	----	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	-------	-------	-------	-------	-------	-------	-------

Rt.7 Sidewalk under Rt.123 South Side
102/500-C50000 Providence
DCBPA-070 Hunter Mill
AA1400070-12 \$2,404,590
 \$0

Project Manager/Assignments
 PM TDD: Hojatzadeh, Max
 PM UTL: Yusufoglu, Eldar
 PM LAD: Shubert, Beth
 PM UDCCD: McCorkle, Lisa
 PM CPTED:

Project Description
 Approximately 800 LF of sidewalk on the south side of Route 7 under the Route 123 interchange

Monthly Remarks
TMSAM ID# 32. Construction substantially complete 8/24/18. Ribbon cutting ceremony held 1/3/19. VDOT permit revision approved 3/22/19. VPDES Notice of Termination received from DEQ on 8/23/19. Signal timing is in progress.

On Hold

Post-Construction

SW South side Soapstone to South Lakes	09/12	NA	05/13	10/13	04/16	11/16	08/17	06/15	NA	06/16	06/16	01/17	01/15	06/19	04/19	05/19	05/19	05/19	07/19	07/17	04/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-073
AA1400073-12 \$1,428,941
 \$0

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Lefcourt, Eric
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Approximately 5,000 LF of 5 to 7-foot concrete sidewalk on south side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 31 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/11/19. NIP signed 8/9/19. VPDES re-issuance received 8/23/19. Project construction bid package is bundled with Project AA1400074-12 Sunrise Valley Drive Sidewalk - North Side.

On Hold

Construction

SW North side Soapstone to South Lakes	09/12	NA	05/13	11/13	04/16	11/16	01/18	06/14	NA	07/16	07/16	08/17	01/15	07/19	04/19	05/19	05/19	05/19	07/19	07/17	04/20
---	-------	----	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Sunrise Valley Dr
102/500-C50000 Hunter Mill
DCBPA-074
AA1400074-12 \$1,750,000
 (\$15,485)

Project Manager/Assignments
 PM TDD: Lauretti, Francesco
 PM UTL: Yusufoglu, Eldar
 PM LAD: Glass, Lisa
 PM UDCCD: Engida, Samuel
 PM CPTED: Lind, Adam

Project Description
 Upgrade approximately 4,500 LF of an existing asphalt sidewalk to a 10-foot shared-use path on north side of Sunrise Valley Drive

Monthly Remarks
RMAG ID# 12 Contract Award Authorization package submitted to VDOT 6/13/19. VDOT authorization received 7/10/19. NIP signed 8/9/19. Underground utility (Cox & Verizon) relocations are complete. VPDES reissuance application submitted to LDS 4/10/19. Project construction bid package is bundled with Project AA1400073-12 Sunrise Valley Drive Sidewalk - South Side.

On Hold

Construction

Georgetown Pike Trail Phase III	12/13	03/14	NA	12/17	06/18	12/18	08/18	02/18	NA	05/18	05/18	06/18	08/18	12/18	11/18	11/18	11/18	12/18	06/19	12/19	08/19
--	-------	-------	----	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------	-------

Georgetown Pike Trail Phase III
102/500-C50000 Dranesville
GTP-130-130
AA1400130-13 \$300,000
 \$0

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Pugh, Richard
 PM LAD: Baker, Lisa
 PM UDCCD: Samiyi, Bijan
 PM CPTED: Miller, Douglas

Project Description
 Approximately 275 LF trail along the north side of Georgetown Pike

Monthly Remarks
Enhancement Grant Project. Contract Award Authorization received from VDOT on 2/8/19. Construction Award date was 6/3/19. Pre-Construction meeting held on 6/18/19. Construction NTP was 6/27/19. Construction substantially completed on 8/1/19.

On Hold

Post-Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Jones Branch Connector - Final Design 102/500-C50000 Providence JBC-093-093 AA1400093-13 \$60,000,000 \$0</p> <p><u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCCD: PM CPTED: Shin, Sung</p> <p><u>Project Description</u> Final Design for Extension of Jones Branch Connector from Jones Branch Drive to Dolley Madison Boulevard over I-495 and the I-495 Express Lanes</p> <p><u>Monthly Remarks</u> Project is in Construction phase by VDOT- CN phase began with contract signing on 12/28/16. Construction is 93% complete. Milestone 1, the opening of one (1) traffic lane in each direction, was completed on 12/15/18. Substantial completion and opening to 4 lanes of traffic is scheduled for 12/31/19.</p>																							
<p>Construction</p> <p>Rt. 1 Sacramento Dr. Intersection Improvements RHPTI 102/500-C50000 Mount Vernon RHPTI-013 Lee AA1400013-06 \$377,219 (\$22,781)</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection and bus stop improvement</p> <p><u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.</p>																							
<p>Post-Construction</p> <p>Lockheed Blvd. Intersection Improvements RHPTI 102/500-C50000 Mount Vernon RHPTI-015 Lee AA1400015-06 \$545,406 (\$221,594)</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection and bus stop improvement</p> <p><u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Permit released 5/10/17. Working on final FTA closeout.</p>																							
<p>Post-Construction</p> <p>Arlington Dr. Intersection Improvements RHPTI 102/500-C50000 Mount Vernon RHPTI-016 Lee AA1400016-06 \$235,900 (\$198,100)</p> <p><u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: Yusufoglu, Eldar PM LAD: PM UDCCD: Frazier, Demond PM CPTED: Luo, Caijun</p> <p><u>Project Description</u> Pedestrian intersection and bus stop improvements</p> <p><u>Monthly Remarks</u> Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete 10/3/16. Shelter installation completed on 4/26/17. Working on final FTA closeout.</p>																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rt. 1-PH5-Quander Rd. to Hotel Complex SW			06/12	NA	06/13	05/14	09/14	12/14	04/16	09/14	05/15	NA	05/15	10/15	07/15	01/16	NA	08/16	10/16	11/16	02/17	09/16	04/18
RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Mount Vernon		PM TDD: Zahirieh, Shahla						Construct a 5-foot concrete sidewalk along east side						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Construction substantially complete on 4/13/18. Punch list completed 5/25/18. Re-inspection completed. BMP inspection requested. Awaiting permit release.								
RHPTI-079		PM UTL: Yusufoglu, Eldar						Richmond Highway from Fair															
AA1400079-12	\$900,000	PM LAD: Shubert, Beth						Haven Avenue/Quander Road to															
	\$0	PM UDCD: Rashid, Alan						Virginia Lodge															
			PM CPTED: Luo, Caijun																				

Post-Construction

Rt. 1-PH5-Virginia Lodge to Huntington Ave SW			07/12	01/13	06/13	07/14	12/14	12/14	11/16	06/15	05/15	NA	06/15	05/16	09/15	11/17	NA	12/18	02/19	03/19	06/19	09/16	02/20
RHPTI			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Mount Vernon		PM TDD: Zahirieh, Shahla						Approximately 1,375 LF of 5-foot concrete sidewalk and extension of a box culvert along the east of						Project is part of the Four-Year Transportation Program endorsed by the Board 2/9/04. Final construction package submitted to UDCD 12/7/18. Bid advertisement 2/25/19. Bid opening 3/27/19. NIP signed 6/6/19. Contract award 6/10/19. Construction NTP 7/15/19. Construction 15% complete.								
RHPTI-080		PM UTL: Yusufoglu, Eldar						Richmond Highway															
AA1400080-12	\$1,500,000	PM LAD: Cate, Dennis																					
	\$201,505	PM UDCD: Engida, Samuel																					
			PM CPTED: Luo, Caijun																				

Construction

Sunset Hills/Town Center Pkwy			NA	NA	NA	NA	10/15	09/15	08/16	10/14	NA	09/15	09/15	06/16	NA	03/15	09/19	09/19	10/19	11/19	12/19	12/16	06/20
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Zahirieh, Shahla						Pedestrian intersection improvements						RMAG ID#6. At a coordination meeting with VDOT and developer on 8/2/17, it was decided the County will begin the work when the adjoining construction is completed. Due to another developer's projects at the intersection of Sunset Hills Rd. & Town Center Parkway, it is required for the County to revise and update the construction plans for permit revision. Revised plans were approved on 4/9/19. Revised permit received 4/25/19. SPEC book submitted to VDOT for approval 7/9/19. Comments were addressed and SPEC book resubmitted 7/25/19. VDOT Authorization for Ad received 9/9/19.								
RMAG-099		PM UTL: Nguyen, Tan																					
AA1400099-13	\$576,000	PM LAD: Lefcourt, Eric																					
	(\$115,000)	PM UDCD: Lim, Vannak																					
			PM CPTED: Luo, Caijun																				

Bid Advertisement

Sunrise V- S. Side Glade to Reston Pkwy			08/13	NA	12/13	07/14	08/15	01/17	11/18	08/15	NA	03/16	03/16	10/18	10/18	05/19	04/19	05/19	05/19	06/19	07/19	12/17	01/20
RMAG			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Hojatzadeh, Max						Construct 5-foot concrete sidewalk on south side of Sunrise						RMAG ID# 7 & 8 VDOT Contract Award approval received on 7/2/19. NIP signed 7/25/19. Contract awarded 7/31/19.								
RMAG-100		PM UTL: Yusufoglu, Eldar						Valley Drive between Glade Drive															
AA1400100-13	\$1,810,000	PM LAD: Monahan, Clyde						and Reston Parkway															
	(\$868,000)	PM UDCD: Lim, Vannak																					
			PM CPTED:																				

Construction

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wiehle Ave @ W&OD Trail			11/14	04/15	10/16	05/18	08/20	04/17	05/21	11/19	NA	02/20	03/20	04/21	08/20	04/22	12/21	01/22	03/22	04/22	05/22	11/20	06/23		
RMAG 102/500-C50000 RMAG-102 AA1400102-13		Hunter Mill \$13,401,000 \$1,756,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCCD: Lim, Vannak PM CPTED: Aguayo, Vanessa					<u>Project Description</u> Construct pedestrian/bicycle grade separated crossing					<u>Monthly Remarks</u> RMAG ID# 5 Agreement finalized with the Isaac Newton Square developer on 5/17/19 to provide a pedestrian connection. 2nd pre-final plan review comments received on 5/30/19. Memo of understanding with the Reston Fire Station completed on 6/12/19. NTP for contract addendum for 3rd pre-final plans was issued on 7/3/19. 3rd pre-final design is in progress.												
Design																									
Allen St. Intersection			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	11/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Intersection 102/500-C50000 RT50-052 AA1400052-12		Mason Providence \$250,000 (\$7,700)	<u>Project Manager/Assignments</u> PM TDD: El Kaissi, Mohamad PM UTL: Nguyen, Tan PM LAD: Delli Carpini, Angelica PM UDCCD: Stevens, Michael PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and bus stop improvements					<u>Monthly Remarks</u> Construction substantially completed 3/27/19. LAP closeout in progress. Re-inspection completed. Awaiting permit release. Project Construction bundled with Project #1400057-2012, Rte. 50 Sidewalk from Woodlawn Ave to Church St.												
Post-Construction																									
Woodlawn Ave Intersection			10/13	03/14	08/15	02/16	12/16	09/17	01/17	02/16	06/16	09/16	09/16	11/16	NA	NA	08/17	09/17	09/17	10/17	02/18	01/19	10/18		
Rt. 50 Intersection 102/500-C50000 RT50-053 AA1400053-12		Providence Mason \$1,625,000 (\$11,000)	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: Glass, Lisa PM UDCCD: Bajracharya, Sanjala PM CPTED: Harrell, William					<u>Project Description</u> Pedestrian intersection and 850' of sidewalk improvements					<u>Monthly Remarks</u> Construction was substantially completed on 10/17/18. LAP close-out complete. Awaiting VDOT permit release.												
Post-Construction																									
Cedar Hill Rd. to Allen St. North side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	01/17	04/18	08/18	08/18	09/18	10/18	02/19	12/19	12/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-055 AA1400055-12		Providence Mason \$1,029,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Nabavi, Seyed PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCCD: Cutler, Tom PM CPTED: Harrell, William					<u>Project Description</u> Approximately 1,400 LF of sidewalk and trail on north side of Route 50					<u>Monthly Remarks</u> Construction 45% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400056-2012, Route 50 Sidewalk from Graham Road to Woodley Lane.												
Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Graham Rd. to Woodley Ln. @ S. Side			10/13	03/14	08/15	02/16	10/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	10/17	08/18	08/18	09/18	10/18	02/19	10/19	12/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-056 AA1400056-12		Mason																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Approximately 500 LF of sidewalk and trail on south side of Route 50						Construction 95% complete. Construction NTP 4/25/19. Contract awarded 2/27/19. VPDES re-issuance received 8/23/19. Project Construction bundled with Project #1400055-2012, Route 50 Sidewalk from Cedar Hill Road to Allen Street.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Cutler, Tom																									
PM CPTED: Harrell, William																									
Construction																									
Woodlawn Ave to Church North Side			10/13	03/14	08/15	02/16	06/17	09/17	06/17	02/16	NA	10/16	10/16	05/17	NA	NA	11/17	11/17	11/17	12/17	10/18	01/19	03/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-057 AA1400057-12		Providence Mason																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Roberson, Jeanmarie			Approximately 550 LF sidewalk on north side of Route 50						Construction was substantially completed on 3/27/19. LAP closeout in progress. Re-inspection completed. Awaiting permit release. Project Construction bundled with Project #1400052-2012, Route 50 & Allen Street Intersection.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Stevens, Michael																									
PM CPTED:																									
Post-Construction																									
Wescott St. @ Annandale Rd. North Side			10/13	03/14	08/15	02/16	12/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	08/18	06/18	06/18	07/18	07/18	11/18	09/19	07/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-058 AA1400058-12		Providence Mason																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: Nabavi, Seyed			Approximately 2,800 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 7/26/19. Construction NTP 12/3/18. VPDES re-issuance received 8/23/19.																
PM UTL: Nguyen, Tan																									
PM LAD: TBD, To Be Determined																									
PM UDCCD: Lim, Vannak																									
PM CPTED: Harrell, William																									
Post-Construction																									
Annandale Rd. @ Cherry St. to North Side			10/13	03/14	08/15	02/16	06/17	09/17	05/17	02/16	04/16	09/16	09/16	04/17	07/17	04/18	07/18	07/18	07/18	08/18	02/19	01/20	06/19		
Rt. 50 Sidewalk 102/500-C50000 RT50-059 AA1400059-12		Providence Mason																					On Hold <input type="checkbox"/>		
<u>Project Manager/Assignments</u>			<u>Project Description</u>						<u>Monthly Remarks</u>																
PM TDD: El Kaissi, Mohamad			Approximately 1,310 LF of sidewalk and trail on north side of Route 50						Construction substantially complete 6/13/19. Planting is expected in the Fall. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400060-2012, Route 50 Sidewalk from Meadow Ln to Linden Ln.																
PM UTL: Nguyen, Tan																									
PM LAD: Glass, Lisa																									
PM UDCCD: Metafria, Fasika																									
PM CPTED: Harrell, William																									
Post-Construction																									

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Meadow Ln to Linden Ln@N Side			10/13	03/14	08/15	02/16	11/16	09/17	06/17	NA	NA	NA	NA	NA	04/17	04/18	07/18	07/18	07/18	08/18	01/19	01/20	06/19
Rt. 50 Sidewalk 102/500-C50000 RT50-060 AA1400060-12		Providence Mason \$739,000 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Nabavi, Seyed				Approximately 600 LF of sidewalk and trail on north side of Route 50				Construction substantially complete 6/13/19. Planting is expected in the Fall. VPDES re-issuance received 8/23/19. Project Construction is bundled with Project #1400059-12, Route 50 North Side Sidewalk from Annandale Rd to Cherry St.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Shubert, Beth																				
			PM UDCCD: Metafria, Fasika																				
			PM CPTED: Harrell, William																				
Post-Construction																							
South St. @ Aspen Ln to South Side			10/13	03/14	08/15	02/16	06/17	09/17	09/17	02/16	04/16	10/16	11/16	03/17	04/17	04/18	06/18	07/18	07/18	08/18	12/18	01/19	05/19
Rt. 50 Sidewalk 102/500-C50000 RT50-061 AA1400061-12		Mason Providence \$1,284,200 \$0																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: El Kaissi, Mohamad				Approximately 1,300 LF of sidewalk and trail on south side of Route 50				Construction substantially completed 5/31/19. LAP close-out in progress.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Samiyi, Bijan																				
			PM CPTED: Harrell, William																				
Post-Construction																							
SRTS Flint Hill ES			04/15	NA	10/15	03/16	11/16	12/16	09/17	NA	NA	NA	NA	NA	NA	NA	06/18	06/18	06/18	07/18	09/18	05/17	01/19
102/500-C50000 SRTS-133 AA1400133-14		Hunter Mill \$305,000 \$20,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Lauretti, Francesco				Provide a raised crosswalk, rapid flashing beacons, and upgrade curb ramps				Construction substantially complete 1/10/19. Final inspection 3/6/19. LAP close-out complete. Final invoice submitted 5/21/19. Awaiting permit release. Project constructed with project AA14000134-14.												
			PM UTL:																				
			PM LAD: Delli Carpini, Angelica																				
			PM UDCCD: Rashid, Alan																				
			PM CPTED:																				
Post-Construction																							
Old Crthouse Rd.SRTS			05/16	NA	10/16	03/17	12/17	07/18	03/19	04/18	NA	07/18	08/18	03/19	08/18	09/19	09/19	10/19	11/19	12/19	02/20	09/19	07/20
102/500-C50000 SRTS-138 AA1400138-15		Hunter Mill \$1,300,000 \$465,000																					On Hold <input type="checkbox"/>
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
			PM TDD: Hojatzadeh, Max				Construct 5-foot concrete sidewalk along Old Courthouse Road				TPP ID# 307. Funding via Safe Routes to School Grant. Utility relocation 80% completed. Draft construction package submitted to UDCCD on 3/4/19. VDOT permit received on 4/2/19. Approve Bid Authorization received on 9/17/19.												
			PM UTL: Nguyen, Tan																				
			PM LAD: Alcon, Kelly																				
			PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED:																				
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date					
Focus #	FUT (\$)																											
Project Status			TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD				
Pre-Design																												
Wolftrap Elementary School SRTS 102/500-C50000 SRTS-150 AA1400150-19	Hunter Mill \$250,000 \$14,000																								<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: PM UDCD: PM CPTED:	<u>Project Description</u> Provide protected crosswalk at Beulah Rd and Talisman Dr and bike lanes along Beulah Rd for approx. 2,200 LF	<u>Monthly Remarks</u> Project scope received 8/1/19. Project initiation activities underway.	On Hold <input type="checkbox"/>
Scotts Run Wlkwy			07/15	01/16	05/16	08/17	04/18	08/17	08/18	06/17	NA	02/18	02/18	06/18	10/18	05/19	01/19	01/19	01/19	03/19	05/19	07/19	09/20	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Nguyen, Tan PM LAD: Monahan, Clyde PM UDCD: Syed-Muhammad, Abul PM CPTED: Aguayo, Vanessa	<u>Project Description</u> Construct approximately 2,500 LF of asphalt walkway through Scotts Run Stream Valley Park	<u>Monthly Remarks</u> TMSAMS ID# 11 CN Award Authorization received from VDOT on 4/15/19. Construction Award date was on 5/14/19. Construction NTP date was 7/8/19. Construction is 7% complete. VPDES re-issuance received 8/29/19.	On Hold <input type="checkbox"/>	
TMSAMS 102/500-C50000 TMSAMS-107 AA1400107-13	Providence \$4,566,000 \$0																								<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William	<u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road	<u>Monthly Remarks</u> TMSAMS ID# 13 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete. Final invoice submitted 8/29/19.	On Hold <input type="checkbox"/>
Construction																												
Gallows Rd. Wlkwy			08/13	NA	04/14	10/15	02/16	01/16	03/17	02/15	NA	09/15	09/15	01/17	01/16	03/16	08/17	08/17	09/17	10/17	02/18	12/16	05/18	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William	<u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road	<u>Monthly Remarks</u> TMSAMS ID# 13 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete. Final invoice submitted 8/29/19.	On Hold <input type="checkbox"/>	
TMSAMS 102/500-C50000 TMSAMS-109 AA1400109-13	Providence \$622,467 (\$50,533)																								<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William	<u>Project Description</u> Approximately 400 LF of 5-foot wide concrete sidewalk on the west side of Gallows Road to north of Old Courthouse Road	<u>Monthly Remarks</u> TMSAMS ID# 13 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete. Final invoice submitted 8/29/19.	On Hold <input type="checkbox"/>
Post-Construction																												
Aline Ave. Wlkwy			08/13	NA	04/14	10/15	02/16	05/16	04/17	03/15	NA	09/15	09/15	01/17	01/16	04/16	08/17	08/17	09/17	10/17	02/18	02/17	05/18	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William	<u>Project Description</u> Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road	<u>Monthly Remarks</u> TMSAMS ID# 14 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete. Final invoice pending.	On Hold <input type="checkbox"/>	
TMSAMS 102/500-C50000 TMSAMS-110 AA1400110-13	Providence \$447,401 (\$139,599)																								<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Shubert, Beth PM UDCD: Samiyi, Bijan PM CPTED: Harrell, William	<u>Project Description</u> Approximately 300 LF of 5-foot wide concrete sidewalk on south side of Aline Avenue and east side of Gallows Road	<u>Monthly Remarks</u> TMSAMS ID# 14 Construction substantially complete on 5/18/18. Permit released on 9/12/18. LAP close out complete. Final invoice pending.	On Hold <input type="checkbox"/>
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Vesper Ct Trail			08/13	12/13	12/14	12/15	08/16	09/16	09/16	02/16	NA	05/16	05/16	05/16	NA	NA	04/17	04/17	04/17	05/17	09/17	12/17	01/19
TMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
102/500-C50000	Hunter Mill		PM TDD: Dresser, John						Construct 2,018 LF of multi-purpose trail from Vesper Court to Leesburg Pike						TMSAMS ID# 24 Construction substantially completed on 1/24/19. Ribbon cutting ceremony held on 4/16/19. Project As-Builts approved on 9/5/19. LDS bond release is in progress. Awaiting VDOT permit release. LAP close-out is in progress.								
TMSAMS-120			PM UTL: Nguyen, Tan																				
AA1400120-13	\$2,442,178 (\$15,733)		PM LAD: Finnell, Richard																				
			PM UDCC: Cutler, Tom																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
Gallows Rd/Prosperity Ave Intersection Improvements			01/18	NA	02/18	NA	04/18	06/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	11/18	12/18	12/18	01/19	11/18	03/19
Transportation Improvements - Providence District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Ruffner, Scott						Extend 4-foot concrete median along Gallows Road in the vicinity of the Courtyard Hotel to prevent illegal left turns						Construction substantially complete on 3/13/19. Punch list items completed. Re-inspection completed. Awaiting VDOT permit release.								
2G40-009-002-0			PM UTL:																				
2G40-009-002	\$75,000 (\$65,000)		PM LAD:																				
			PM UDCC: Engida, Samuel																				
			PM CPTED: Abifadel, Gibran																				
Post-Construction																							
VRE Rolling Road Station Parking Lot Expansion			08/18	NA	03/19	10/19	01/21	06/21	06/21	03/20	NA	NA	08/20	02/21	TBD	TBD	NA	12/21	01/22	02/22	05/22	09/22	09/22
VRE Rolling Road Station Parking Lot Expansion			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Fasceski, Jeff						Surface parking lot expansion						Pre-final design is in progress. RPA Exception approved on 8/15/19.								
2G40-055-000-A-0			PM UTL: Yusufoglu, Eldar																				
2G40-055-000	\$2,000,000 \$900,000		PM LAD: Glass, Lisa																				
			PM UDCC:																				
			PM CPTED: Abifadel, Gibran																				
Design																							
Giles Run & Laurel Hill			12/17	NA	08/18	09/19	01/20	04/20	04/20	10/19	10/19	NA	11/19	01/20	02/20	05/20	NA	10/20	12/20	01/21	03/21	10/21	10/21
Giles Run & Laurel Hill			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Turner, Latesa						Improve existing park access road and construct 1500 LF of 8-foot asphalt trail between Lorton Road and the Laurel Hill Adaptive Re-use Development						Pre-final design is in progress. This project will be permitted through the Land Development Services (LDS) review process.								
2G40-067-000-0			PM UTL:																				
2G40-067-000	\$4,000,000 \$1,200,000		PM LAD:																				
			PM UDCC:																				
			PM CPTED: Borkowski, Tad																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status		FUT (\$)																					
Sunrise Valley-Reston Parkway-Soapstone NS			03/18	06/18	04/19	10/19	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 124/400-C40011 2G40-085-002-0 2G40-085-002	Hunter Mill	\$9,100,000 \$7,600,000	<u>Project Manager/Assignments</u> PM TDD: Shahnaj, Sonia PM UTL: Maisel, Michael PM LAD: Shubert, Beth PM UDCCD: PM CPTED: Wynands, Nicole			<u>Project Description</u> Install separated bike lanes and a pedestrian facility on the north side of Sunrise Valley Drive			<u>Monthly Remarks</u> TPP ID# 189.04. RMAG ID# 4 Pre-final design is in progress. Project schedule developed up to pre-final design phase. Complete schedule to be developed pending the completion of pre-final design and the review of anticipated development application in the vicinity of the project. Intermediate design plans distributed for review on 4/30/19. Comments due on 6/7/19. Received comments from VDOT on 7/31/19.														On Hold <input type="checkbox"/>
Design																							
New Dominion Parkway Bike-Reston Parkway-Fairfax County Parkway			07/18	09/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 124/400-C40011 2G40-085-003-0 2G40-085-003	Hunter Mill	\$2,000,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Madhusudhan, Galappa PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole			<u>Project Description</u> Reconstruct New Dominion Parkway with on-road bike lanes, reduced median width, and reduced lane widths from Fairfax County Parkway to Reston Parkway			<u>Monthly Remarks</u> TPP ID #189.13. RMAG Phase II ID#13. NTP issued to consultant on 7/30/18. Conceptual design plans received from the consultant on 9/14/18. Utility designations survey request made on 9/5/18. Existing traffic signal plans received from VDOT on 8/30/18 were sent to the consultant. Synchro files for the signal timings received from VDOT on 9/12/18 were sent to the consultant. Project is on hold pending clarification of project scope from CPTED.														11/2018 On Hold <input checked="" type="checkbox"/>
Design																							
Town Center Parkway Bike Lanes			03/18	07/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
RMAG Phase II 124/400-C40011 2G40-085-006-0 2G40-085-006	Hunter Mill	\$1,800,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: Nguyen, Tan PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole			<u>Project Description</u> Construct on-road bike lanes by reducing median and lane widths			<u>Monthly Remarks</u> TPP ID#189.15 RMAG Phase II ID#15. Preliminary design plans received 7/16/18. Utility designations received 9/10/18. Final design proposal was received on 10/8/18. Scope to be re-evaluated. Schedule to be determined after full scope of project is authorized. Project is on hold pending clarification of project scope from CPTED.														10/2018 On Hold <input checked="" type="checkbox"/>
Design																							
Innovation Center to Arrowbrook			06/17	NA	NA	05/18	05/19	06/19	12/19	11/18	NA	NA	11/18	11/19	12/18	04/19	NA	12/19	01/20	01/20	02/20	05/20	07/20
HMSAMS 124/400-C40011 2G40-086-007-0 2G40-086-007	Dranesville	\$1,250,000 (\$750,000)	<u>Project Manager/Assignments</u> PM TDD: Dresser, John PM UTL: Maisel, Michael PM LAD: Monahan, Clyde PM UDCCD: Bajracharya, Sanjala PM CPTED: Abifadel, Gibran			<u>Project Description</u> 645 LF of multi-purpose, lighted trail from the Arrowbrook Development to Sunrise Valley Drive. HAWK Signal installation across Sunrise Valley Drive.			<u>Monthly Remarks</u> TPP ID# 190.06 HMSAMS ID# 7. Land rights on 1 of 3 properties have been acquired. Utility relocations are completed (Cox). Plans were approved by LDS and sent to Bonds & Agreements on 6/6/19.														On Hold <input type="checkbox"/>
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Innovation Avenue/Rock Hill Road			11/17	NA	NA	04/18	01/19	07/19	10/19	08/18	11/18	NA	11/18	09/19	NA	NA	NA	11/19	11/19	11/19	11/19	02/20	02/20
HMSAMS 124/400-C40011 2G40-086-012-0 2G40-086-012		\$550,000 \$50,000	<u>Project Manager/Assignments</u> PM TDD: Marsh, Dennis PM UTL: Maisel, Michael PM LAD: Strayhorne, Robert PM UDCD: Bajracharya, Sanjala PM CPTED: Delmare, Lauren		<u>Project Description</u> Construct approximately 310 LF of 8-foot concrete sidewalk on east side of Innovation Avenue from Innovation Metrorail Station to Dulles Green Boulevard				<u>Monthly Remarks</u> TPP ID# 190.11. Final design is complete. LAD NTP 11/30/18. Land rights on 1 of 2 properties have been acquired. No utility relocations required. New streetlights to be added by NOVEC during construction. Signage plans, TMP plans, and Project Data Sheet are approved.														
Land Acquisition																							On Hold <input type="checkbox"/>
Monroe Street (Northern Segment, Fox Mill to Sunrise Valley)			06/17	NA	09/18	08/19	11/19	12/19	12/19	NA	NA	NA	NA	NA	11/19	03/20	NA	12/19	01/20	NA	03/20	08/20	08/20
HMSAMS 124/400-C40011 2G40-086-014-A-0 2G40-086-014		\$1,600,000 \$850,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Delmare, Lauren		<u>Project Description</u> Provide 1,100 lf of 8' wide walkway on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> TPP ID# 190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design distributed for review 8/8/19.														
Design																							On Hold <input type="checkbox"/>
Monroe Street (Southern Segment, Monroe Manor to Dwight)			06/17		09/18	10/19	12/20	02/21	02/21	01/20	03/20	NA	04/20	11/20	12/20	04/21	NA	03/21	04/21	NA	06/21	12/21	12/21
HMSAMS 124/400-C40010 2G40-086-014-B-0 2G40-086-014		\$1,600,000 \$850,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Maisel, Michael PM LAD: PM UDCD: PM CPTED: Delmare, Lauren		<u>Project Description</u> Provide 900 lf of 6' wide sidewalk on east side of Monroe Street to complete missing links				<u>Monthly Remarks</u> TPP ID#190.13 HMSAMS ID# 13. Project has been phased to advance the schedule of the northern segment from Fox Mill Road to Sunrise Valley Drive. Pre-final design underway.														
Design																							On Hold <input type="checkbox"/>
Sunrise Valley Drive (Route 286 to Innovation Street)			11/17	10/18	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
HMSAMS 124/400-C40011 2G40-086-015-0 2G40-086-015		\$6,100,000 \$1,100,000	<u>Project Manager/Assignments</u> PM TDD: Roberson, Jeanmarie PM UTL: Nguyen, Tan PM LAD: PM UDCD: PM CPTED: Wynands, Nicole		<u>Project Description</u> Reconstruct Sunrise Valley Drive from Innovation Station to Fairfax County Parkway to provide on-road bike lanes by narrowing median and travel lane widths				<u>Monthly Remarks</u> TPP ID# 190.14 - HMSAMS ID#14. Project is on hold pending clarification of project scope from CPTED.														
Design																							11/2018 On Hold <input checked="" type="checkbox"/>

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Sunset Hills/Fairfax County Parkway			05/17	07/17	12/17	05/18	09/19	12/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	01/20	02/20	03/20	04/21	11/20
HMSAMS			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Hunter Mill		PM TDD: Lauretti, Francesco			Provide a crosswalk at the on-ramp from Sunset Hills Road to the Fairfax County Parkway and extend the shared-use path 130 LF						TPP ID#: 189.10 RMAG ID# 10. Final design distributed for review 9/13/19.											
2G40-086-018-0			PM UTL:																				
2G40-086-018	\$500,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCCD:																				
			PM CPTED: Delmare, Lauren																				
Design																							
Burke Rd. Realignment - Aplomado Dr.to Parakeet Dr			12/20	01/17	05/17	02/18	10/20	12/20	12/20	09/19	11/19	NA	12/19	09/20	10/20	04/22	NA	05/22	06/22	07/22	08/22	08/23	08/23
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Springfield		PM TDD: Roberson, Jeanmarie			Realign Burke Road to eliminate hazardous curve and upgrade storm drainage facilities at stream crossing to minimize flooding						TPP ID#23. In accordance with the 12/18/18 meeting with Supervisor and FCDOT, it was decided that an 8 foot walkway will be incorporated into the project along south side Burke Road from Parakeet Drive to Mill Cove Court. Project schedule developed based on the resolution of the walkway width along the south side of the project. 2nd pre-final design distributed for review 8/2/19.											
2G40-087-003-0			PM UTL: Nguyen, Tan																				
2G40-087-003	\$8,500,000		PM LAD: Shubert, Beth																				
	\$7,500,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Luo, Caijun																				
Design																							
Electric Avenue/Cedar Ln. - NB Left Turn Lane			03/15	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Providence		PM TDD: Roberson, Jeanmarie			Add left turn lane on Cedar Lane and Electric Avenue, including intersection improvements						TPP ID#26. Project is on hold. Capital Projects and Traffic Engineering Division (CPTED) staff have the lead to complete an intersection traffic and scope analysis, which are expected to be completed in Summer 2019. Project schedule to be determined once the analysis is completed and project scope is updated.											
2G40-087-004-0			PM UTL:																				
2G40-087-004	\$1,600,000		PM LAD:																				
	\$0		PM UDCCD:																				
			PM CPTED: Bandy, Audra																				
Study																							
Backlick Road and Industrial Road			04/19	10/19	04/20	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
Six Year Plan HB2313 Local Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Mason		PM TDD: Nabavi, Seyed			Construct a left turn lane on Backlick Road, including pedestrian improvements along northbound side of Backlick Road between Hechinger Drive and Industrial Road						TPP ID# 21 & 91 Preliminary design is in progress. The survey update is in progress. Utility designation is completed. Project schedule developed up to intermediate design phase.											
2G40-087-010-0	Lee		PM UTL:																				
2G40-087-010	\$5,500,000		PM LAD:																				
	\$1,500,000		PM UDCCD:																				
			PM CPTED: Harrell, William																				
Design																							

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates																		
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates																										
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date																				
Focus #	FUT (\$)																																									
Project Status																																										
Georgetown Pike & Rt. 123 (Dolley Madison)																						04/17	07/17	01/18	07/18	12/18	07/19	07/19	08/18	NA	NA	08/18	02/19	NA	NA	NA	09/19	NA	NA	10/19	12/20	04/20
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																												
Six Year Plan HB2313 Local Spot Improvements`		PM TDD: Nabavi, Seyed							700 LF of 10-foot SUP on east side of Georgetown Pike south of Colonial Farm Road and 350 LF of 5-foot sidewalk on east side of Route 123 and Potomac School Road					TPP ID# 313. Final construction package submitted to UDCC for signature on 9/9/19 . Permit received 8/12/19. LAD completed on 2/4/19.																												
124/400-C40013	Dranesville	PM UTL: Nguyen, Tan																																								
2G40-087-011-0		PM LAD: Maye, Kimberly																																								
2G40-087-011	\$1,300,000 \$100,000	PM UDCC: Bajracharya, Sanjala																																								
		PM CPTED: Borkowski, Tad																																								
Bid Advertisement																																										
Terminal Rd LTL at Rt 286																						05/19	09/19	03/20	02/21	09/21	05/22	05/22	05/21	TBD	NA	07/21	03/22	04/22	10/22	NA	07/22	08/22	09/22	10/22	05/23	05/23
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																												
Six Year Plan HB2313 Local Spot Improvements		PM TDD: Hojatzadeh, Max							Addition of left turn lane on eastbound Terminal Road at the intersection of Fairfax County Parkway					Survey received on 5/13/19. A/E NTP issued on 5/29/19. Preliminary design is in progress. Utility survey requested on 8/19/19.																												
124/400-C40013	Mount Vernon	PM UTL:																																								
2G40-087-020-0		PM LAD:																																								
2G40-087-020	\$2,250,000 \$750,000	PM UDCC:																																								
		PM CPTED: Qi, Maggie																																								
Design																																										
Glade Dr.Walkway N - Middle Creek Ln to Glade Bank Wy																						05/15	NA	01/16	06/16	06/17	05/17	09/18	07/16	NA	NA	05/17	10/17	07/17	08/17	NA	10/18	NA	NA	12/18	02/18	03/19
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																												
CSYP C&I Bike & Pedestrian Program		PM TDD: Nabavi, Seyed							Approximately 600 LF of sidewalk on north side of Glade Drive					TPP ID#126. Punch list complete. Permit release requested May 2019. Construction substantially complete on 3/29/19.																												
124/400-C40011	Hunter Mill	PM UTL: Nguyen, Tan																																								
2G40-088-006-0		PM LAD: Delli Carpini, Angelica																																								
2G40-088-006	\$350,000 (\$50,000)	PM UDCC: Bajracharya, Sanjala																																								
		PM CPTED: Harrell, William																																								
Post-Construction																																										
Glade Dr.Walkway – Colts Neck Rd. to Freetown Drive																						05/15	NA	01/16	06/16	01/18	05/17	12/19	09/18	NA	NA	09/18	10/19	07/17	08/17	NA	01/20	NA	NA	03/20	02/18	09/20
		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>																												
CSYP C&I Bike & Pedestrian Program		PM TDD: Nabavi, Seyed							Approximately 1,200 LF of sidewalk on north side of Glade Drive					TPP ID#127. Final plans approved on 2/6/19. Plat was revised on 5/10/19. Public Hearing for Acquisition of Land Rights scheduled for 9/24/19. Land rights on 4 of 5 properties have been acquired. LAD NTP 9/17/18.																												
124/400-C40011	Hunter Mill	PM UTL: Nguyen, Tan																																								
2G40-088-007-0		PM LAD: Najeeb, Mohammed																																								
2G40-088-007	\$800,000 \$150,000	PM UDCC: Bajracharya, Sanjala																																								
		PM CPTED: Harrell, William																																								
Land Acquisition																																										

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Sunset Hills Road Walkway N - Old Reston Ave to Reston Pkwy																							
			11/15	12/15	08/16	02/17	11/17	05/18	11/18	03/17	NA	NA	11/17	08/18	10/18	01/19	NA	01/19	02/19	02/19	04/19	03/19	07/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program			PM TDD: Madhusudhan, Galappa						Approximately 315 LF of sidewalk along the north side of Sunset Hills Road and intersection improvements at Old Reston Avenue						TPP ID#177. Final construction package submitted to UDCD on 1/25/19. VDOT permit received 11/27/18. Guy wire adjustments completed. Construction NTP 6/10/19. Substantially complete 7/26/19.								
124/400-C40011 Hunter Mill			PM UTL: Yusufoglu, Eldar																				
2G40-088-009-0			PM LAD: Strayhorne, Robert																				
2G40-088-009 \$850,000			PM UDCD: Stevens, Michael																				
\$350,000			PM CPTED: Harrell, William																				
Post-Construction																							
Chain Bridge Rd. Walkway S - Horse Shoe Dr. to Niblick Dr																							
			03/15	10/15	12/15	05/16	06/18	06/17	08/18	11/16	NA	NA	12/16	06/18	09/18	04/19	NA	02/19	NA	NA	05/19	07/18	10/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program			PM TDD: Beall, James						Approximately 2,660 LF of 5-foot sidewalk, including pedestrian signal and ramps						TPP ID#103. Construction NTP issued 5/6/19, construction completion scheduled 10/2/19. Construction 45% complete.								
124/400-C40011 Providence			PM UTL: Yusufoglu, Eldar																				
2G40-088-014-0			PM LAD: Glass, Lisa																				
2G40-088-014 \$1,600,000			PM UDCD: Syed-Muhammad, Abul																				
\$0			PM CPTED: Harrell, William																				
Construction																							
Baron Rd. Walkway N - Dead Run Park Trailhead to Douglas Dr																							
			01/16	NA	03/16	09/16	05/17	07/17	05/18	03/17	NA	NA	03/17	08/17	NA	NA	NA	06/18	07/18	07/18	10/18	01/18	02/19
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program			PM TDD: Ruffner, Scott						Construct approximately 430 LF of sidewalk, including curb and gutter and curb ramps						TPP ID#094. Construction substantially complete 2/28/19.								
124/400-C40011 Dranesville			PM UTL: Nguyen, Tan																				
2G40-088-015-0			PM LAD: Alcon, Kelly																				
2G40-088-015 \$700,000			PM UDCD: Stevens, Michael																				
\$0			PM CPTED: Harrell, William																				
Post-Construction																							
Chesterbrook Rd. Walkway S – Chesterford Way to Maddux Lane																							
			05/15	09/15	02/16	06/17	08/18	04/18	02/19	09/17	NA	NA	09/17	12/17	05/18	06/19	NA	05/19	05/19	06/19	08/19	03/19	06/20
			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
CSYP C&I Bike & Pedestrian Program			PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on the southside of Chesterbrook Road						TPP ID#305. Final construction package submitted to UDCD on 5/20/19. WGL relocation is complete. Bid Ad 5/22/19. Bid opening 6/24/19. Construction award 8/30/19.								
124/400-C40011 Dranesville			PM UTL: Yusufoglu, Eldar																				
2G40-088-016-0			PM LAD: Monahan, Clyde																				
2G40-088-016 \$2,400,000			PM UDCD: Metafria, Fasika																				
\$600,000			PM CPTED: Chellappa, Smitha																				
Construction																							

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Kirby Road Walkway N – Birch Road to Ivy Hill Dr			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	09/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct 6-foot concrete sidewalk on north side of Kirby Road				TPP ID #143. Construction 10% complete. Construction NTP 7/9/19. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-018 Kirby Road Walkway - Ivy Hill Drive to Corliss Court.												
2G40-088-017-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-017	\$1,750,000		PM LAD: Shubert, Beth																				
	\$800,000		PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
Kirby Road Walkway N - Ivy Hill Dr.to Corliss Ct			03/15	07/15	12/15	07/16	04/18	03/18	11/18	11/16	NA	NA	02/17	06/17	NA	NA	NA	02/19	03/19	04/19	06/19	02/19	04/20
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Turner, Latesa				Construct 6-foot concrete sidewalk on north side of Kirby Road				TPP ID#142. Construction 10% complete. Construction NTP 7/9/19. Contract awarded 6/3/19. Project construction bundled with Project 2G40-088-017 Kirby Road Walkway - Birch Road to Ivy Hill Drive.												
2G40-088-018-0			PM UTL: Yusufoglu, Eldar																				
2G40-088-018	\$1,600,000		PM LAD: Shubert, Beth																				
	\$600,000		PM UDCCD: Rashid, Alan																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
Franconia Rd. @ Westchester St. Median Refuge			04/16	NA	03/17	09/17	03/18	07/17	11/18	03/18	NA	NA	04/18	06/18	NA	NA	NA	04/19	NA	NA	04/19	03/18	06/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Lee	PM TDD: Beall, James				Median extension and pedestrian crossing with median refuge on Franconia Road at Westchester Street and left turn lane on Franconia Road at Bush Hill Drive				TPP ID#122. Final construction authorization package sent to UDCCD 4/12/19. Construction NTP 4/29/19. Substantially complete 6/27/19. UDCCD punchlist complete. VDOT inspection requested.												
2G40-088-022-0			PM UTL:																				
2G40-088-022	\$300,000		PM LAD: Glass, Lisa																				
	\$300,000		PM UDCCD: Lim, Vannak																				
			PM CPTED: Knight, Ryan																				
Post-Construction																							
Idylwood Road Walkway - Norwalk St. southward			05/17	07/17	12/17	06/18	09/18	01/19	01/19	NA	NA	NA	NA	NA	NA	NA	NA	02/19	NA	NA	04/19	08/19	06/19
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011		Dranesville	PM TDD: Nabavi, Seyed				Construct 200 LF of 5-foot wide sidewalk along Idylwood Road				TPP ID# 136. Construction substantially complete on 6/21/19. Punchlist complete.												
2G40-088-024-0			PM UTL: Nguyen, Tan																				
2G40-088-024	\$300,000		PM LAD:																				
	\$300,000		PM UDCCD: Cutler, Tom																				
			PM CPTED: Qi, Maggie																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Magarity Road Walkway - Ware Rd to Peabody Dr.			09/17	04/18	02/20	06/20	04/21	11/20	10/21	09/20	12/20	NA	01/21	09/21	09/21	01/22	NA	03/22	03/22	04/22	05/22	03/22	12/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Providence
2G40-088-025-0 Dranesville
2G40-088-025 \$3,500,000
 \$2,500,000

Project Manager/Assignments
 PM TDD: Dresser, John
 PM UTL: Yusufoglu, Eldar
 PM LAD: Monahan, Clyde
 PM UDCCD: Syed-Muhammad, Abul
 PM CPTED: Wynands, Nicole

Project Description
 Provide 6'-8' wide asphalt walkway on south side of Magarity Road.

Monthly Remarks
TPP Project #150- HMSAMS - Intermediate design distributed for agency review on 1/31/19. A 2nd Intermediate Plan preparation is underway following scoping changes. The Project Schedule has been updated.

On Hold

Design

Mount Vernon Memorial Hwy. Trail - GW Gristmill Entrance to Southwood Dr			01/19	04/19	11/19	07/20	07/21	10/21	10/21	09/20	12/20	NA	12/20	07/21	08/21	03/22	NA	12/21	01/22	02/22	03/22	12/22	12/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Mount Vernon
2G40-088-026-0
2G40-088-026 \$5,500,000
 (\$1,000,000)

Project Manager/Assignments
 PM TDD: Shahnaj, Sonia
 PM UTL: Pugh, Richard
 PM LAD:
 PM UDCCD:
 PM CPTED: Hamidi, AJ

Project Description
 Complete missing links of trail near Washington's Mill Historic State Park to Grist Mill Park, including bridge over Dogue Creek

Monthly Remarks
TPP ID# 154. Environmental work is underway. USACE issued Preliminary Jurisdictional Determination on 6/28/19. Cultural Resources Studies is finalized and will be submitted to DHR. Intermediate design is in progress.

On Hold

Design

North Shore Dr. Walkway - North Shore Ct. to Sycamore Valley Ct.			02/17	05/17	05/18	09/18	03/19	11/19	11/19	02/19	NA	NA	02/19	10/19	11/19	07/20	NA	08/20	NA	NA	09/20	03/21	03/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	----	----	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Hunter Mill
2G40-088-027-0
2G40-088-027 \$1,900,000
 \$500,000

Project Manager/Assignments
 PM TDD: Nabavi, Seyed
 PM UTL: Pugh, Richard
 PM LAD: Strayhorne, Robert
 PM UDCCD: Stevens, Michael
 PM CPTED: Wells, Chris

Project Description
 Construct 5-foot concrete sidewalk along the south side of North Shore Drive

Monthly Remarks
TPP ID#155. Final design is in progress. DRB meeting is scheduled for 10/15/19. LAD NTP issued on 2/28/19. Land rights on 9 of 12 properties have been acquired. Utility coordination is ongoing. DRB approval is required before land acquisition can be finalized.

On Hold

Land Acquisition

Sleepy Hollow Rd. Walkway - Columbia Pike to Route 7			08/16	01/17	03/18	09/19	10/20	02/21	06/21	03/20	04/20	NA	05/20	01/21	TBD	TBD	NA	11/21	12/21	01/22	02/22	12/22	12/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program
124/400-C40011 Mason
2G40-088-028-0
2G40-088-028 \$6,250,000
 \$1,950,000

Project Manager/Assignments
 PM TDD: Vanzandt, Mark
 PM UTL: Maisel, Michael
 PM LAD: Najeeb, Mohammed
 PM UDCCD:
 PM CPTED: Abifadel, Gibran

Project Description
 Construct approximately 5,400 LF of 5-foot sidewalk and variable width asphalt trail along Sleepy Hollow Road

Monthly Remarks
TPP ID#172. Pre-final design is in progress. Test hole request submitted in June 2019. Storm drain video pipe inspections and geotechnical soil borings were completed in July 2019.

On Hold

Design

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Georgetown Pike Trail Phase IV		02/16	01/17	08/17	02/18	12/18	08/19	03/19	07/18	NA	NA	10/18	01/19	11/18	05/19	NA	04/19	05/19	05/19	06/19	08/20	11/19	On Hold <input type="checkbox"/>								
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Dranesville	PM TDD:	Dresser, John					Approximately 1200 LF of 6-foot walkway along the north side of Georgetown Pike						TPP ID# 125 Utility relocations completed 5/31/19 (Verizon, Dominion). Pre-construction meeting held on 7/2/19. Construction NTP 7/22/19. Construction is 10% complete.																	
2G40-088-036-0		PM UTL:	Pugh, Richard																												
2G40-088-036	\$1,000,000	PM LAD:	Honnick, John																												
	\$0	PM UDCCD:	Samiyi, Bijan																												
		PM CPTED:	Borkowski, Tad																												
Construction																															
Hunter Village Dr Walkway (Wentworth to Flax)		12/17	01/18	06/18	11/18	07/19	11/19	04/20	07/19	NA	NA	07/19	03/20	04/20	07/20	NA	07/20	08/20	08/20	08/20	07/20	01/21	On Hold <input type="checkbox"/>								
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Springfield	PM TDD:	Madhusudhan, Galappa					Construct 5-foot concrete sidewalk along the north side of Hunter Village Drive						TPP ID#134. Final design submitted to VDOT & Other County Agencies on 7/25/19. NTP issued to LAD on 7/29/19. Land rights on 0 of 4 properties have been acquired. Stormwater Management Approval received 6/29/19. Consultant revising design to avoid conflicts with utility pole. Approved Pavement Marking plans received from VDOT on 8/29/19.																	
2G40-088-038-0		PM UTL:	Pugh, Richard																												
2G40-088-038	\$600,000	PM LAD:	Glass, Lisa																												
	\$300,000	PM UDCCD:	Engida, Samuel																												
		PM CPTED:	Wynands, Nicole																												
Land Acquisition																															
Lisle Ave Walkway (Griffith to Sportsman)		08/18	11/18	04/19	11/19	08/20	04/21	04/21	04/20	TBD	NA	08/20	03/21	03/21	06/21	NA	05/21	06/21	07/21	08/21	02/22	02/22	On Hold <input type="checkbox"/>								
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Dranesville	PM TDD:	Zahirieh, Shahla					Construct approximately 870 LF of 5-foot concrete sidewalk along the east side of Lisle Avenue						TPP ID#147. Pre-final design plans underway.																	
2G40-088-044-0		PM UTL:	Maisel, Michael																												
2G40-088-044	\$700,000	PM LAD:	Strayhorne, Robert																												
	\$100,000	PM UDCCD:																													
		PM CPTED:	Harrell, William																												
Design																															
Peace Valley Ln Walkway (Diamond Dr to Mansfield Rd)		08/18	01/19	NA	10/19	08/21	10/21	10/21	12/19	03/20	NA	07/20	01/21	03/21	07/21	NA	04/22	05/22	06/22	09/22	05/23	05/23	On Hold <input type="checkbox"/>								
CSYP C&I Bike & Pedestrian Program		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
124/400-C40011	Mason	PM TDD:	Fasceski, Jeff					Construct approximately 825 LF of 5-foot concrete sidewalk along Peace Valley Lane near Justice High School						TPP ID#161. Pre-final design in progress. ESI submission expected by the end of September, 2019.																	
2G40-088-049-0		PM UTL:	Nguyen, Tan																												
2G40-088-049	\$1,300,000	PM LAD:	Finnell, Richard																												
	\$800,000	PM UDCCD:																													
		PM CPTED:																													
Design																															

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Rock Hill Rd Walkway (Sterling to Astoria)			07/19	09/19	02/20	08/20	08/21	01/22	01/22	01/21	TBD	NA	03/21	11/21	TBD	TBD	NA	03/22	04/22	05/22	06/22	04/23	04/23
--	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	-----	-----	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Marsh, Dennis						Construct approximately 500 LF of 5-foot sidewalk along Rock Hill Road, including missing link to Innovation Station						TPP ID 211 - Design Task Order was approved on 7/19/19. Preliminary plans are underway.					
2G40-088-062-0			PM UTL: Nguyen, Tan																	
2G40-088-062	\$1,750,000	\$0	PM LAD: PM UDCCD: PM CPTED: Wells, Chris																	

Design

Franconia-Springfield Pkwy Trail Connection			10/17	02/18	07/18	06/19	12/19	08/20	05/20	NA	NA	NA	NA	NA	03/20	07/20	NA	07/20	08/20	09/20	10/20	09/21	04/21
---	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct approximately 625 LF of 10-foot wide shared-use path on north side of Franconia-Springfield Parkway						TPP ID# 228. Pre-final design submission made to VDOT & other County agencies on 6/27/19. Consultant addressing partial comments received from VDOT & County Agencies. A meeting with VDOT was held on 8/22/19 to discuss the approval process for Limited Access Line by Commonwealth Transportation Board (CTB). As a followup to our meeting with VDOT; comprehensive plan was shared with VDOT on 8/23/19 as per their request.					
2G40-088-066-0			PM UTL: Pugh, Richard																	
2G40-088-066	\$800,000	\$300,000	PM LAD: PM UDCCD: PM CPTED: Lilley, Ronald																	

Design

Kirby Road Walkway (Mori to Chesterbrook)			03/18	08/18	09/19	12/19	02/21	04/21	04/21	02/20	03/20	NA	04/20	12/20	01/21	04/21	NA	07/21	08/21	09/21	10/21	06/22	06/22
---	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-------	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Dranesville		PM TDD: Turner, Latesa						Construct approximately 1,300 LF of 5-foot concrete sidewalk along the east side of Kirby Road						TPP ID# 238. Intermediate plans distributed for review on 9/1/19.					
2G40-088-069-0			PM UTL: Pugh, Richard																	
2G40-088-069	\$2,150,000	\$900,000	PM LAD: Strayhorne, Robert PM UDCCD: Stevens, Michael PM CPTED: Abifadel, Gibran																	

Design

Route 50 Walkway (Blake Ln to Stonehurst Dr)			04/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-----	-----	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>					
124/400-C40011	Providence		PM TDD: Ayers, Robert						Approximately 660 LF of 10-foot wide asphalt trail with wayfinding signs						TPP ID# 87.1 Survey received from County surveyor 6/5/19. Survey forwarded to Consultant on 6/10/19. Utility designation requested on 7/22/19. Draft concept received 7/31/19 and was reviewed with planning. A portion of the scope was revised to reduce grading and tree loss, and to improve pedestrian traffic pattern. Revision to consultant on 8/23/19. Revised concept design received 9/12/19 and is under review. Schedule to be developed after revised concept review and receipt of utility designation.					
2G40-088-072-0			PM UTL:																	
2G40-088-072	\$850,000	\$0	PM LAD: PM UDCCD: PM CPTED: Wynands, Nicole																	

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Route 50 Walkway (Lindenwood Ln to Nutley St)			02/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Ayers, Robert				Approximately 360 LF of 8 to 10-foot of walkway along north side of Route 50 with signalized crosswalks and wayfinding signs				TPP ID# 87.2 Most of project is in a floodplain and ponding stream. Proposal to perform survey only for design and for floodplain considerations approved 2/12/19. Survey data received 5/6/19. Met with consultant on 7/15/19 to review issues with project encroachment into floodplain. Received proposal for review of encroachment and impacts of possible realignment of walkway. Comments returned 7/30/19. Revised proposal received 8/6/19 and was approved and NTP issued on 8/9/19. Conceptual design of three options received 9/6/19 and under review. Schedule to be developed after evaluation.													
2G40-088-073-0			PM UTL:																					
2G40-088-073		\$750,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Survey																								
Route 50 Walkway - Bear Branch Pedestrian Bridge			05/19	10/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie				Approximately 140 LF of walkway and a pedestrian bridge on the south side of Route 50				TPP ID# 87.3 Topographic survey completed. Final property and survey field check underway. Conceptual design (15%) under review. Project design through preliminary (30%) design only.													
2G40-088-074-0			PM UTL:																					
2G40-088-074		\$850,000	PM LAD:																					
		\$200,000	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								
Route 50 Walkway (Cedar Ln to Prosperity Ave)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie				Approximately 1190 LF of 10-foot wide walkway on the north side of Route 50 with bus stop accessibility improvements				TPP ID# 87.4 Topographic survey completed. Final property and survey field check underway. Preliminary (30%) design underway. Project design through preliminary design only.													
2G40-088-075-0			PM UTL:																					
2G40-088-075		\$1,700,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED: Wells, Chris																					
Design																								
Route 50 Walkway (Chichester Ln to Cedar Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	On Hold <input type="checkbox"/>
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie				Approximately 755 LF of 5-foot wide concrete sidewalk on the south side of Route 50 frontage road				TPP ID# 87.5 Topographic survey completed. Final property and survey field check underway. Preliminary (30%) design underway. Project design through preliminary design only.													
2G40-088-076-0			PM UTL:																					
2G40-088-076		\$900,000	PM LAD:																					
		\$0	PM UDCCD:																					
			PM CPTED:																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Memorial St/Donora Dr Pedestrian Crossing			12/18	NA	07/19	01/20	01/21	03/21	03/21	01/20	TBD	NA	04/20	11/20	TBD	TBD	NA	06/21	07/21	08/21	09/21	12/21	12/21
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Lee		PM TDD: Madhusudhan, Galappa						Construct crosswalk with median refuge on east leg of Memorial Street, curb bulb out and, crosswalk on Donora Drive						TPP ID#657. Survey received on 4/19/19. Intermediate design submitted to VDOT & other County agencies on 7/10/19. Meeting held with CPTED on 7/31/19 to discuss project scope related issues. Allowance requested by the consultant for crosswalk study was approved on 8/23/19. Consultant addressing revised scope comments received from CPTED on 8/7/19. Consultant addressing comments received from VDOT on 8/15/19.								
2G40-088-077-0			PM UTL:																				
2G40-088-077		\$250,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Askarzadeh, Negin																				

Design

Route 50 Walkway (Ellenwood Dr to Chichester Ln)			05/19	09/19	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Providence		PM TDD: Roberson, Jeanmarie						Approximately 600 LF of 5-foot wide concrete sidewalk connections including new bus pad, curb ramps, crosswalks and pedestrian signal upgrades.						TPP ID# 87.4 Topographic survey completed. Final property and survey field check underway. Preliminary (30%) design underway. Project design through preliminary design only.								
2G40-088-079-0			PM UTL:																				
2G40-088-079		\$150,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED:																				

Design

Rt.28 Widening (PWC L to Rt.29) NVTA-70			01/16	12/18	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD	TBD
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40017	Sully		PM TDD: Beall, James						Widen Route 28 from 4 lanes to 6 lanes						TPP ID# 062. RFP release scheduled for 9/16/19. Design Public Hearing scheduled for 9/23/19. Geotechnical analysis and Traffic study approved by VDOT. NEPA Categorical Exclusion(CE) received confirmation from FHWA on 7/19/19 that CE is complete and available for public review. Consultant is revising 30% plans based on VDOT and FCDOT comments. Design Build RFQ issued 4/16/19, SOQ's received 5/24/19. Three teams shortlisted. Design will go through preliminary phase only.								
2G40-100-000-0	Springfield		PM UTL: Maisel, Michael																				
2G40-100-000		\$86,480,000	PM LAD: Cate, Dennis																				
		\$9,855,000	PM UDCCD:																				
			PM CPTED: Chellappa, Smitha																				

Design

Balls Hill Rd/Old Dominion Dr Int																							
CSYP C&I Bike & Pedestrian Program			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40013	Dranesville		PM TDD: Roberson, Jeanmarie						Balls Hill Rd and Old Dominion Drive Spot/Intersection Improvement						TPP ID# 062. The Feasibility Study/ Preferred Alternative received from CPTED on 5/8/19 and is under review. RFPs requested from two consultants and are under review.								
2G40-152-000-0			PM UTL: Nguyen, Tan																				
2G40-152-000		\$20,500,000	PM LAD:																				
		\$0	PM UDCCD:																				
			PM CPTED: Guarino, Michael																				

Pre-Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
00559 Richmond Highway NB @ Pohick Road			01/18	NA	10/18	NA	12/18	02/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	05/19	05/19	05/19	06/19	09/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Hojatzadeh, Max				Install bus shelter and loading pad				Final construction package sent to UDCD on 4/8/19. Part of UDCD Task Order #34. Construction NTP 5/20/19.												
4YP202-00559			PM UTL:																				
TS-000016-046	\$50,000		PM LAD:																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Construction																							
00673 Lawrence Street EB @ Russell Road			05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	03/19	NA	NA	NA	07/19	09/19	10/19	11/19	07/20	02/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia				Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.				Construction authorized on 7/26/19. Part of UDCD Task Order #37.												
4YP202-00673			PM UTL:																				
TS-000014-038	\$50,000		PM LAD: Glass, Lisa																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
00770 Telegraph Road SB @ Franconia Rd			08/18	02/19	03/19	NA	04/19	03/20	11/19	05/19	NA	NA	05/19	10/19	NA	NA	NA	03/20	04/20	05/20	06/20	11/20	09/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Shahnaj, Sonia				Install concrete loading pad and sidewalk connection from the new pad to the existing trail.				Final design received on 4/17/19. Plat completed on 5/23/19. LAD NTP 5/24/19. Land rights on 0 of 1 properties have been acquired.												
4YP202-00770			PM UTL:																				
TS-000014-040	\$50,000		PM LAD: Strayhorne, Robert																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Land Acquisition																							
01184-Fort Hunt Rd. NB @ Shendoah Rd. - (Fund 124/400-C40011)			11/13	NA	11/14	05/16	07/17	10/15	05/17	02/15	NA	NA	02/15	07/15	NA	NA	NA	08/17	09/17	09/17	09/17	06/17	02/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Madhusudhan, Galappa				Loading pad, sidewalk, handicap ramps, curb and gutter, drainage improvements and associated grading.				Part of UDCD Task Order #21. Construction NTP 1/29/18. Substantially complete 2/27/19. Awaiting VDOT permit release.												
4YP202-01184			PM UTL:																				
TS-000016-025	\$75,000		PM LAD: Shubert, Beth																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
01433-Braddock Rd EB @ Dunleigh Dr			04/19	06/19	08/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Braddock	PM TDD: Vanzandt, Mark				Install shelter, bench, and trash can.				Preliminary design submitted 6/14/19. Intermediate design is underway.														
4YP202-01433			PM UTL:																						
TS-000011-033	\$0		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02092 Gallows Road NB @ Gatehouse Road			07/18	NA	NA	10/19	09/20	11/19	08/20	NA	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	11/20	11/20	11/20	04/21	04/21		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Transit requested bus stop shift 300 feet to the North. Project will be redesigned.														
4YP202-02092			PM UTL:																						
TS-000017-029	\$50,000		PM LAD:																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Design																									
02093 Gallows Road SB @ Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	TBD	NA	09/19	01/20	NA	NA	NA	03/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final design distributed for review 6/12/19. Final plat received 9/10/19. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.														
4YP202-02093			PM UTL:																						
TS-000017-030	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									
02100 Gallows Road SB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
124/400-C40011		Providence	PM TDD: Lauretti, Francesco				Install concrete bus shelter pad, bus shelter, and loading pad.				Final design distributed for review 6/12/19. Final plat received 9/10/19. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.														
4YP202-02100			PM UTL:																						
TS-000017-031	\$50,000		PM LAD: Honnick, John																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED:																						
Land Acquisition																									

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
02101 Gallows Road NB @ Lee Highway			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD:	Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19. Final plat received 9/10/19. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.														
4YP202-02101			PM UTL:																					
TS-000017-032	\$50,000		PM LAD:	Honnick, John																				
	\$0		PM UDCCD:	Carlin, Craig																				
			PM CPTED:																					
Land Acquisition																								
02114 Gallows Road SB North of Gatehouse Road			07/18	NA	NA	01/19	06/19	11/19	02/20	09/19	NA	NA	09/19	01/20	NA	NA	NA	02/20	04/20	04/20	04/20	09/20	09/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Providence		PM TDD:	Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19. Final plat received 9/10/19. LAD NTP 9/13/19. Land rights on 0 of 1 properties have been acquired.														
4YP202-02114			PM UTL:																					
TS-000017-028	\$50,000		PM LAD:	Honnick, John																				
	\$0		PM UDCCD:	Carlin, Craig																				
			PM CPTED:																					
Land Acquisition																								
02152 Glade Drive NB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	TBD	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill		PM TDD:	Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19. Final project plat received 9/13/19 and is under review.														
4YP202-02152			PM UTL:																					
TS-000013-039	\$50,000		PM LAD:	Glass, Lisa																				
	\$0		PM UDCCD:	Carlin, Craig																				
			PM CPTED:																					
Design																								
02153 Glade Drive SB @ Freetown Drive			07/18	NA	NA	01/19	06/19	11/19	01/20	09/19	NA	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20		
Bus Stop Improvements			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>															
124/400-C40011	Hunter Mill		PM TDD:	Lauretti, Francesco			Install concrete bus shelter pad, bus shelter, and loading pad.			Final design distributed for review 6/12/19. Final project plat received 9/13/19 and is under review.														
4YP202-02153			PM UTL:																					
TS-000013-040	\$50,000		PM LAD:	Glass, Lisa																				
	\$0		PM UDCCD:	Carlin, Craig																				
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02154 Glade Drive NB @ Green Range Drive			07/18	TBD	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design distributed for review 6/12/19. Final project plat received 9/13/19 and is under review.								
4YP202-02154			PM UTL:																				
TS-000013-041	\$50,000	\$0	PM LAD: Glass, Lisa																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02155 Glade Drive SB @ Green Range Drive			07/18	NA	NA	01/19	06/19	11/19	04/20	09/19	NA	NA	11/19	03/20	NA	NA	NA	05/20	06/20	06/20	06/20	09/20	12/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Lauretti, Francesco						Install concrete bus shelter pad, bus shelter, and loading pad.						Final design distributed for review 6/12/19. Final project plat received 9/13/19 and is under review.								
4YP202-02155			PM UTL:																				
TS-000013-042	\$50,000	\$0	PM LAD: Glass, Lisa																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
02637 Lake Newport Road EB @ Arbor Glen			01/18	NA	07/18	NA	08/19	05/19	07/19	11/18	NA	NA	05/19	06/19	NA	NA	NA	09/19	11/19	11/19	11/19	09/19	12/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Hojatzadeh, Max						Install concrete bus pad, sidewalk, and curb ramp						Final construction package submitted to UDCCD on 9/11/19.								
4YP202-02637			PM UTL:																				
TS-000013-037	\$50,000	\$0	PM LAD: Bailey, Stephen																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
02647 Lorton Station Boulevard NB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	08/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011			PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/12/19. Part of UDCCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/21/19.								
4YP202-02647			PM UTL:																				
TS-000016-049	\$50,000	\$0	PM LAD:																				
			PM UDCCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
02709 Lorton Station Boulevard WB @ Graysons Mill Lane			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	08/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/12/19. Part of UDCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/22/19.								
4YP202-02709			PM UTL:																				
TS-000016-048		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
02711 Lorton Station Boulevard SB @ Grandwind Drive			NA	NA	NA	NA	10/18	11/18	11/18	NA	NA	NA	NA	NA	NA	NA	NA	02/19	03/19	03/19	05/19	06/19	08/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 2/12/19. Part of UDCD Task Order #34. Construction NTP 5/20/19. Substantially complete 8/22/19.								
4YP202-02711			PM UTL:																				
TS-000016-050		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Post-Construction																							
02714 Lorton Station Boulevard @ Percy Simms Drive			08/18	01/19	02/19	NA	03/19	05/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	07/19	09/19	10/19	11/19	02/20	12/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Mount Vernon		PM TDD: Shahnaj, Sonia						Install concrete loading pad.						Construction authorized on 7/26/19. Part of UDCD Task Order #36.								
4YP202-02714			PM UTL:																				
TS-000016-047		\$50,000	PM LAD:																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03132 Old Keene Mill Road EB @ Greeley Boulevard			11/16	NA	07/17	10/18	11/18	07/19	05/19	12/18	NA	NA	01/19	01/19	NA	NA	NA	06/19	09/19	09/19	09/19	03/20	11/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
124/400-C40011	Springfield		PM TDD: Vanzandt, Mark						Install bus shelter, curb & gutter, and sidewalk connection to existing ramp.						Final construction package submitted to UDCD on 6/24/19. Building permit received 5/3/19. Part of UDCD Task Order #35.								
4YP202-03132			PM UTL:																				
TS-000018-022		\$50,000	PM LAD: Alcon, Kelly																				
		\$0	PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
03181 Franconia Road EB @ Westchester Street			01/18	NA	07/18	NA	12/18	05/19	06/19	11/18	NA	NA	12/18	04/19	NA	NA	NA	09/19	09/19	09/19	09/19	09/19	03/20
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Hojatzadeh, Max				Install new bus shelter				Countywide permit package submitted 7/29/19. Building permit for shelter received 5/6/19. Final construction package routed to UDCD for signature 9/9/19.												
4YP202-03181			PM UTL:																				
TS-000014-036	\$50,000		PM LAD: Bailey, Stephen																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03217-Rolling Rd SB @ Edinburgh Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Preliminary design submitted 6/14/19. Intermediate design is underway.												
4YP202-03217			PM UTL:																				
TS-000016-051	\$50,000		PM LAD:																				
	\$0		PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03230 - Kingstowne Blvd WB @ Kingstowne Center			NA	NA	NA	NA	NA	NA	NA	06/18	NA	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	07/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Lauretti, Francesco				Install new bus shelter.				Substantially complete 7/30/19. Building inspection of shelter pending. Project completed by Signal Outdoor.												
4YP202-03230			PM UTL:																				
TS-000014-034	\$20,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Post-Construction																							
03231 - Kingstowne Blvd WB @ Barclay Drive			NA	NA	NA	NA	NA	NA	NA	06/18	TBD	NA	07/18	12/18	NA	NA	NA	NA	NA	NA	NA	08/19	07/19
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
124/400-C40011	Lee		PM TDD: Lauretti, Francesco				Install new bus shelter.				Substantially complete 7/30/19. Building inspection of shelter pending. Project constructed by Signal Outdoor.												
4YP202-03231			PM UTL:																				
TS-000014-035	\$20,000		PM LAD: Najeeb, Mohammed																				
	\$0		PM UDCD:																				
			PM CPTED:																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
03237 South Van Dorn Street NB @ Kingstowne Boulevard			01/18	NA	07/18	NA	03/19	05/19	04/19	11/18	NA	NA	12/18	03/19	NA	NA	NA	07/19	08/19	08/19	08/19	09/19	12/19
Bus Stop Improvements 124/400-C40011	Lee		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03237			PM TDD: Hojatzadeh, Max				Install bus shelter				Construction authorization package submitted 7/22/19. Part of UDCD Task Order #36.												
TS-000014-037		\$50,000	PM UTL:																				
		\$0	PM LAD: Strayhorne, Robert																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Construction																							
03238 Reston Parkway SB @ Glade Drive			05/18	07/18	08/18	NA	01/19	12/19	09/19	04/19	NA	NA	06/19	09/19	NA	NA	NA	11/19	01/20	02/20	03/20	09/20	06/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03238			PM TDD: Shahnaj, Sonia				Install concrete loading pad and bench.				LAD completed on 9/3/19. Draft construction packages submitted to UDCD on 9/9/19. Countywide permit packages is in progress.												
TS-000013-038		\$50,000	PM UTL:																				
		\$0	PM LAD: Najeeb, Mohammed																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							
03397 South Lakes Dr NB @ Tanbark Dr			01/19	03/19	05/19	NA	08/19	09/19	09/19	NA	NA	NA	09/19	10/19	NA	NA	NA	12/19	02/20	02/20	02/20	06/20	06/20
Bus Stop Improvements 124/400-C40011	Hunter Mill		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03397			PM TDD: Vanzandt, Mark				Relocate bus stop to farside of intersection. Install pad, curb ramps, and crosswalk.				Final design submitted for VDOT review on 8/7/19. Land acquisition notice to proceed for letter of permission on 9/5/19.												
TS-000013-043		\$50,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD:																				
			PM CPTED:																				
Land Acquisition																							
03817-Wiehle Ave NB @ North Shore Dr			04/19	06/19	09/19	NA	10/19	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21
Bus Stop Improvements 124/400-C40011	Braddock		<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
4YP202-03817			PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Preliminary design submitted 6/14/19. Intermediate design is underway.												
TS-000013-044		\$50,000	PM UTL:																				
		\$0	PM LAD:																				
			PM UDCD: Carlin, Craig																				
			PM CPTED:																				
Design																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates											
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date			
Focus #	FUT (\$)																									
Project Status																										
03859 Industrial Road EB @ Commercial Drive			05/18	07/18	08/18	NA	12/18	11/19	07/19	12/18	NA	NA	01/19	06/19	NA	NA	NA	09/19	10/19	11/19	12/19	09/20	03/20			
Bus Stop Improvements 124/400-C40011 4YP202-03859 TS-000015-017		Mason																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>															
			PM TDD: Shahnaj, Sonia				Install concrete loading pad, new bus shelter and trash can.				Construction authorized on 9/9/19.															
			PM UTL:																							
			PM LAD: Najeeb, Mohammed																							
			PM UDCCD: Carlin, Craig																							
			PM CPTED:																							
Construction																										
04209 Lee Jackson Highway EB @ Airline Parkway			01/18	NA	07/18	NA	12/18	05/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	06/19	07/19	07/19	07/19	09/19	12/19			
Bus Stop Improvements 124/400-C40011 4YP202-04209 TS-000019-005		Sully																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>															
			PM TDD: Hojatzadeh, Max				Install bus shelter				Final construction package submitted on 6/24/19 to UDCCD. Part of UDCCD Task Order #36.															
			PM UTL:																							
			PM LAD: Strayhorne, Robert																							
			PM UDCCD: Carlin, Craig																							
			PM CPTED:																							
Construction																										
04213 Lee Jackson Memorial Hwy WB @ Alder Woods Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	03/20			
Bus Stop Improvements 124/400-C40011 4YP202-04213 TS-000019-006		Sully																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>															
			PM TDD: Vanzandt, Mark				Install bus pad, bench, sidewalk, and curb ramp.				Construction authorization package submitted to UDCCD on 8/22/19. Part of UDCCD Task Order #38.															
			PM UTL:																							
			PM LAD:																							
			PM UDCCD: Carlin, Craig																							
			PM CPTED:																							
Construction																										
04214 Lee Jackson Memorial Hwy EB @ Dorforth Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	03/20			
Bus Stop Improvements 124/400-C40011 4YP202-04214 TS-000018-023		Springfield																					On Hold <input type="checkbox"/>			
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>															
			PM TDD: Vanzandt, Mark				Install bus pad and bench.				Construction authorization package submitted to UDCCD on 8/22/19. Part of UDCCD Task Order #38.															
			PM UTL:																							
			PM LAD:																							
			PM UDCCD: Carlin, Craig																							
			PM CPTED:																							
Construction																										

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
04218 Lee Jackson Memorial Hwy EB @ Hidden Glade Dr			01/19	03/19	05/19	NA	07/19	10/19	07/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	09/19	09/19	06/20	03/20		
Bus Stop Improvements 124/400-C40011 4YP202-04218 TS-000018-024	Springfield \$50,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Install loading pad, bench, and curb ramp.				<u>Monthly Remarks</u> Construction authorization package submitted to UDCD on 8/22/19. Part of UDCD Task Order #38.														
Construction																									
04594 - Blake Lane EB @ Platten Drive			NA	NA	NA	NA	NA	NA	NA	11/19	06/18	NA	09/18	04/19	NA	NA	NA	08/19	NA	NA	NA	08/19	09/19		
Bus Stop Improvements 124/400-C40011 4YP202-04594 TS-000017-026	Providence \$30,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: PM LAD: Najeeb, Mohammed PM UDCD: PM CPTED:				<u>Project Description</u> Install new shelter.				<u>Monthly Remarks</u> LAD NTP re-issued on 9/14/18. Land rights on 1 of 1 properties have been acquired on 4/23/19. Construction will be by Signal/Transit.														
Construction																									
04811-Vaden Dr. WB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	01/16	06/16	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19		
Bus Stop Improvements 124/400-C40011 4YP202-04811 TS-000017-009	Providence \$15,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading Pad				<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37.														
Construction																									
04812-Vaden Dr. EB @ Royal Victoria Dr.			04/15	NA	NA	NA	06/16	01/17	04/19	08/15	NA	NA	10/15	12/15	NA	NA	NA	08/19	09/19	09/19	09/19	12/16	12/19		
Bus Stop Improvements 124/400-C40011 4YP202-04812 TS-000017-010	Providence \$15,000 \$0		<u>Project Manager/Assignments</u> PM TDD: Vanzandt, Mark PM UTL: PM LAD: Shubert, Beth PM UDCD: Carlin, Craig PM CPTED:				<u>Project Description</u> Loading pad				<u>Monthly Remarks</u> Developer Street Acceptance completed 2/14/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37.														
Construction																									

Sep 2019

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
04938 Arlington Boulevard EB @ Williams Drive			08/18	01/19	02/19	NA	03/19	06/19	04/19	NA	NA	NA	NA	NA	NA	NA	NA	08/19	09/19	10/19	11/19	03/20	03/20	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia				Install concrete loading pad, bus shelter pad, bus shelter, trash can, and sidewalk connection to the new shelter.				Draft construction authorization package submitted to UDCD on 6/17/19 and returned on 7/18/19. Countywide permit received on 7/15/19. Final construction package submitted to UDCD 8/9/19. Part of UDCD Task Order #37.													
4YP202-04938			PM UTL:																					
TS-000017-033	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
05076 Sunset Hills Road EB near Fairfax County Parkway			11/16	NA	05/17	NA	12/17	08/18	07/19	09/17	NA	NA	09/17	06/19	12/18	01/19	NA	08/19	09/19	09/19	09/19	06/19	12/19	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Hunter Mill		PM TDD: Vanzandt, Mark				Install ADA compliant loading pad and bench.				LAD complete 6/26/19. Project plans have been redesigned based on property owner request. DVP utility relocations have been completed. Construction authorization package submitted to UDCD on 8/22/19.													
4YP202-05076			PM UTL: Nguyen, Tan																					
TS-000013-033	\$30,000		PM LAD: Bailey, Stephen																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
06118-Rolling Rd NB @ Edinburgh Dr			04/19	06/19	09/19	10/19	01/20	09/20	09/20	12/19	TBD	NA	02/20	06/20	TBD	TBD	NA	10/20	12/20	12/20	12/20	06/21	06/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Mount Vernon		PM TDD: Vanzandt, Mark				Install shelter, bench, and trashcan.				Preliminary design submitted 6/14/19. Intermediate design is underway.													
4YP202-06118			PM UTL:																					
TS-000016-052	\$50,000		PM LAD:																					
	\$0		PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
06262 Jones Branch Dr EB @ Lincoln Center Ct			11/18	02/19	07/19	NA	08/19	06/20	06/20	10/19	NA	NA	11/19	04/20	NA	NA	NA	09/20	10/20	11/20	12/20	03/21	03/21	
Bus Stop Improvements			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
124/400-C40011	Providence		PM TDD: Shahnaj, Sonia				Install concrete loading pad				Final design is complete. Plat is underway.													
4YP202-06262			PM UTL:																					
TS-000017-034	\$30,000		PM LAD:																					
	\$0		PM UDCD:																					
			PM CPTED:																					
Design																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Focus #	FUT (\$)																							
Project Status																								
06465 Lawrence Street WB @ Russell Road			05/18	07/18	08/18	NA	11/18	10/19	04/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	07/19	09/19	10/19	11/19	07/20	02/20	
Bus stop Improvements 124/400-C40011 4YP202-06465 TS-000014-039		Lee																					On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Shahnaj, Sonia				Install concrete loading pad, bench, trash can, sidewalk connection to existing curb ramp and upgrade the ramp.				Construction authorized on 7/26/19. Part of UDCD Task Order #37.													
			PM UTL:																					
			PM LAD: Glass, Lisa																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Construction																								
09082 Town Center Parkway SB @ New Dominion Parkway			06/17	NA	12/17	03/18	08/19	07/18	08/19	NA	NA	NA	NA	NA	NA	NA	NA	09/19	10/19	11/19	12/19	01/19	01/20	
Bus Stop Improvements 124/400-C40011 4YP202-09082 TS-000013-036		Hunter Mill																					On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Hojatzadeh, Max				Install concrete loading pad				In June 2019, scope of project revised due to costly land rights. Shelter and trail connection removed from plan and replaced with 8'x8' concrete pad within the existing right-of-way. Countywide permit package submitted to VDOT on 8/28/19. Draft construction package submitted to UDCD on 8/28/19.													
			PM UTL:																					
			PM LAD: Bailey, Stephen																					
			PM UDCD: Carlin, Craig																					
			PM CPTED:																					
Design																								
Hunter Mill Rd. @ Sunrise Valley Dr			02/13	05/13	12/13	08/14	11/15	03/15	09/16	09/14	NA	NA	10/14	07/15	05/15	03/19	NA	10/18	11/18	11/18	03/19	12/15	09/19	
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03100 ST-000003-031		Hunter Mill																					On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Lauretti, Francesco				Install signalized pedestrian crosswalks, 5-foot concrete sidewalk, refuge islands, curb gutter, and 8-foot trail				Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction NTP 3/11/19. Construction 90% complete.													
			PM UTL: Yusufoglu, Eldar																					
			PM LAD: Delli Carpini, Angelica																					
			PM UDCD: Bhinge, Deepak																					
			PM CPTED:																					
Construction																								
Hunter Village Dr			02/10	NA	12/10	02/12	12/15	08/14	09/16	11/13	NA	NA	11/13	08/14	10/14	12/14	NA	02/17	02/17	02/17	08/17	01/14	05/18	
Pedestrian Task Force Recommendations 124/400-C40011 PPTF01-03200 ST-000003-032		Springfield																					On Hold <input type="checkbox"/>	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
			PM TDD: Lauretti, Francesco				Approximately 4,600 LF of shoulder and pedestrian improvements on Hunter Village Drive				Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction substantially complete on 5/22/18. VDOT punch list complete. VDOT re-inspection completed 7/12/19. Awaiting permit release.													
			PM UTL: Nguyen, Tan																					
			PM LAD: Honnick, John																					
			PM UDCD: Lim, Vannak																					
			PM CPTED: Aguayo, Vanessa																					
Post-Construction																								

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Birch St. Sidewalk			12/11	05/13	06/14	11/14	08/16	01/14	10/17	10/15	NA	NA	11/15	11/16	08/17	04/18	NA	09/18	10/18	11/18	12/18	06/17	10/19	
Pedestrian Task Force Recommendations			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Dranesville		PM TDD: Hojatzadeh, Max	Approximately 700 LF of concrete sidewalk on west side of Birch Street from Grove Avenue to existing Falls Church City sidewalk						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 10/19/09. Construction 85% complete.														
PPTF01-04800			PM UTL: Nguyen, Tan																					
ST-000003-048	\$1,700,000		PM LAD: Shubert, Beth																					
	\$700,000		PM UDCCD: Samiyi, Bijan																					
			PM CPTED: Harrell, William																					
Construction																								
Rt. 123 @ Jermantown Rd.			06/10	NA	10/13	05/14	11/15	01/14	11/17	09/14	02/16	NA	03/16	01/17	02/17	02/19	NA	09/18	02/19	03/19	06/19	09/15	03/20	
Spot Improvements			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
124/400-C40011	Providence		PM TDD: Lauretti, Francesco	Add right turn lanes on northbound and southbound Route 123, including drainage improvements						Project is funded by Commercial and Industrial Revenues and endorsed by the BOS on 3/23/10. All utility relocations are complete. Construction NTP 6/17/19. Signal timings approved.														
RSPI01-01400			PM UTL: Yusufoglu, Eldar																					
2G40-028-012	\$2,500,000		PM LAD: Lefcourt, Eric																					
	\$0		PM UDCCD: Samiyi, Bijan																					
			PM CPTED:																					
Construction																								
Chain Bridge Road @ Wasp Lane RRFB			NA	NA	NA	03/19	06/19	08/19	08/19	NA	NA	NA	NA	NA	NA	NA	NA	10/19	10/19	10/19	11/19	03/20	03/20	
Capital Projects - Dranesville District			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
303/300-C30010	Dranesville		PM TDD: Fasceski, Jeff	Install Rapid Flash Rectangular Beacon (RRFB) and crosswalk on Chain Bridge Road at Wasp Lane						TPP ID#692. VDOT Countywide Permit package submitted on 8/28/19. Draft construction package sent to UDCCD on 9/2/19.														
ST-000005-002-0			PM UTL:																					
ST-000005-002	\$100,000		PM LAD:																					
	\$60,000		PM UDCCD:																					
			PM CPTED: Delmare, Lauren																					
Design																								
Jefferson Manor Improvements Phase IIIA			03/15	05/15	02/16	01/17	01/19	03/18	09/19	10/17	NA	NA	11/17	08/18	07/18	06/19	NA	10/19	11/19	12/19	01/20	02/19	10/20	
Jefferson Manor Improvements Phase IIIA			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>									
304/300-C30050	Lee		PM TDD: Turner, Latesa	Infrastructure reconstruction on Albemarle Drive in Jefferson Manor						Received VDOT comment clearance on 7/22/19. VDOT permit submitted 9/10/19. Utility relocations (WGL and FFX Water) are complete. VPDES Notice of Coverage received 8/30/19. SWPPP has been finalized.														
2G25-097-000-0			PM UTL: Nguyen, Tan																					
2G25-097-000	\$3,500,000		PM LAD: Shubert, Beth																					
	(\$500,000)		PM UDCCD: Rashid, Alan																					
			PM CPTED: Guarino, Michael																					

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates									
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date	
Clark's Crossing Rd at Hawthorne Ridge Ct Pedestrian Improvements (Beulah Rd Ph III)			08/18	11/18	NA	08/19	04/20	12/20	12/20	03/20	NA	NA	05/20	12/20	NA	NA	NA	02/21	03/21	04/21	05/21	10/21	10/21	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Pedestrian Improvements - Bond Fund 304/300-C30050 4YP201-PB009-C ST-000021-009			Hunter Mill \$500,000 \$0		PM TDD: Lauretti, Francesco PM UTL: Yusufoglu, Eldar PM LAD: Baker, Lisa PM UDCD: PM CPTED: Hamidi, AJ				Approximately 475 LF of 6-foot asphalt sidewalk on the north side of Clarks Crossing Road West of Hawthorn Ridge Court				Task order approved 2/21/19. Survey is complete. Pre-final design distributed for review 8/2/19.											
Design																								
Telegraph Rd. Wlkwy @ South Kings Hwy. to Lee District Park			06/11	NA	04/09	08/12	12/18	07/18	09/19	09/17	12/17	NA	09/17	09/19	03/18	02/20	NA	11/19	12/19	01/20	03/20	12/19	05/21	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB023 ST-000021-023			Lee \$6,750,000 \$750,000		PM TDD: Ayers, Robert PM UTL: Nguyen, Tan PM LAD: Cate, Dennis PM UDCD: Samiyi, Bijan PM CPTED:				Pedestrian improvements and approximately 3,500 LF of 4-foot bike lane along east side of Telegraph Road from South Kings Highway to Lee District Park				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. LAD NTP issued 9/6/17. Land rights on 6 of 7 properties acquired. Final project plat and utility permit documents with GSA for sign off. Dominion Power, Cox and Verizon waiting on GSA permit, MCI cable relocation complete. Signal Plan approved. LDS approval on SWM and VDOT approval of MOT in May 2018. VPDES re-issuance received 8/15/19. Plans being revised per recent ADA ramp standards changes. All other comments satisfied. Land rights completion and utility permits are anticipated in September, 2019.											
Land Acquisition																								
Oak St. Wlkwy from West of Morgan Ln to I-495 Overpass			05/13	NA	08/13	07/14	11/15	02/15	02/17	07/14	NA	NA	07/14	12/14	NA	NA	NA	03/17	05/17	05/17	07/17	09/15	10/17	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Pedestrian Improvements - Bond Funded 304/300-C30050 4YP201-PB038B ST-000021-038			Providence \$558,737 \$218,737		PM TDD: Marsh, Dennis PM UTL: Nguyen, Tan PM LAD: Kresge, Carol PM UDCD: Stevens, Michael PM CPTED: Harrell, William				Approximately 230 LF of pedestrian improvements along south side of Oak Street				Construction substantially complete on 10/2/17. Fence construction completed on 12/3/18. Permit release requested.											
Post-Construction																								
Rt. 29 Widening			12/08	09/09	11/10	03/13	09/14	03/11	01/15	07/12	07/13	NA	07/13	02/14	03/14	12/15	NA	02/15	03/15	04/15	06/15	03/16	11/17	
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>													
Roadway Improvements 304/300-C30050 4YP212-0 5G25-052-000			Braddock \$15,547,538 (\$1,131,245)		PM TDD: Khorashadi, Brook PM UTL: Nguyen, Tan PM LAD: Finnell, Richard PM UDCD: Samiyi, Bijan PM CPTED: Rosenbaum, Jane				Widen northbound Route 29 to 3 lanes from Legato Road to Shirley Gate Road and add a dedicated right turn lane from Stevenson Drive to Waples Mill Road				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction substantially completed 11/14/17. Punch list work is in progress. Ponds As-Builts are being revised for final acceptance by VDOT.											

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
Cinder Bed Road			01/10	06/09	08/11	NA	09/14	10/14	02/15	07/13	05/13	NA	02/10	08/14	04/14	10/15	NA	07/15	08/15	09/15	07/15	10/14	07/17
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Cinder Bed Road Improvements		Mount Vernon	PM TDD: Ayers, Robert				Redesign intersection of Cinder Bed Road and Newington Road and install a new trail along the east side of northbound Newington Road				Project is part of the Second Four-Year Transportation Plan endorsed by the BOS on 10/15/07. Construction complete. Final inspection 1/31/18. VDOT permit release is contingent on street acceptance approval. Street Acceptance Public Hearing 5/7/19. UDCD/Contractor are addressing VDOT's post-construction package comments received 4/22/19.												
304/300-C30050			PM UTL: Nguyen, Tan																				
4YP214-0			PM LAD: Shubert, Beth																				
5G25-054-000	\$6,817,000 (\$80,209)		PM UDCD: Samiyi, Bijan																				
			PM CPTED: Borkowski, Tad																				
Post-Construction			NA	03/89	01/90	NA	10/98	NA	NA	03/98	03/98	NA	NA	10/98	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Wiehle Ave.Phase II		Hunter Mill	PM TDD: Vanzandt, Mark				Four lane road from Fairfax County Parkway to Reston Avenue.				Street acceptance process underway. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit.												
304/300-C30050		Dranesville	PM UTL:																				
5G25-028-000-A-0			PM LAD:																				
5G25-028-000	\$1,082,200 \$25,000		PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Wiehle Ave.Phase III		Dranesville	PM TDD: Vanzandt, Mark				Four lane road from Dranesville Road to Fairfax County Parkway.				Street acceptance process underway. All punchlist items are now complete. VDOT is processing final acceptance documents including landscape maintenance permit.												
304/300-C30050			PM UTL:																				
5G25-028-000-B-0			PM LAD:																				
5G25-028-000	\$1,082,200 \$25,000		PM UDCD: McCorkle, Lisa																				
			PM CPTED:																				
Post-Construction			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Fairfax County Pkwy Rt. 29 to Braddock Rd.			02/11	09/11	05/13	03/14	04/15	11/14	08/15	01/14	NA	NA	01/14	03/14	NA	NA	NA	01/16	01/16	01/16	02/16	01/14	02/18
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
Spot Improvements		Springfield	PM TDD: Vanzandt, Mark				Add SB continuous auxiliary lane from Route 29 interchange to Braddock Road interchange				Construction authorization package signed 1/15/16. Construction task order approved and NTP issued 2/16/16 for the signage work. Construction is substantially complete on 2/9/18. VDOT re-inspection completed 6/20/19. Awaiting permit release.												
304/300-C30050			PM UTL: Yusufoglu, Eldar																				
5G25-049-000-A-0			PM LAD: Maggard, Lisa																				
5G25-049-000	\$2,400,000 \$0		PM UDCD: Samiyi, Bijan																				
			PM CPTED: Shin, Sung																				
Post-Construction			NA	03/89	07/90	NA	08/00	NA	NA	11/99	11/99	NA	NA	06/00	NA	NA	NA	11/15	02/16	02/16	02/16	09/16	11/16

Sep 2019

Project Name		Design PHASE Dates																		Right-of-Way PHASE Dates						Construction PHASE Dates					
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates						Construction PHASE Dates															
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date									
Focus #	FUT (\$)																														
Project Status																															
Braddock Rd./Roberts Road NB Right Turn Lane		01/16	09/16	05/17	10/17	04/19	02/19	09/19	03/19	03/19	NA	04/19	07/19	11/18	09/19	NA	12/19	01/20	02/20	03/20	03/20	09/20									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Spot Roadway Improvements 2014		PM TDD: Roberson, Jeanmarie						Add a Northbound Right Turn lane on Roberts Road at						TPP ID#B258. Signal plans and Signing & Marking plans submitted on 8/29/19 for VDOT Traffic Engineering approval. Utility relocations are completed.																	
304/300-C30050 Braddock		PM UTL: Nguyen, Tan						Braddock Road, including a sidewalk connection from																							
5G25-059-002-0		PM LAD: Honnick, John						Tapestry Drive to Braddock Road																							
5G25-059-002 \$1,600,000		PM UDCD: Cutler, Tom																													
\$750,000		PM CPTED: Qi, Maggie																													
Design																															
North Chambliss St./Beauregard St.		08/19	NA	TBD	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed						Extend island at slip lane and construct approximately 1000 LF of 5-ft sidewalk from Meeting						TPP Plan ID#B261. Intermediate design is in progress. Design NTP sent on 8/21/19. Survey completed on 7/18/19. Schedule being developed.																	
304/300-C30050 Mason		PM UTL: Nguyen, Tan						House Way to Lincolnia Senior Center entrance																							
5G25-059-003-0		PM LAD: Finnell, Richard																													
5G25-059-003 \$2,000,000		PM UDCD:																													
\$1,000,000		PM CPTED: Chellappa, Smitha																													
Survey																															
Silverbrook Rd./Southrun Rd. EB Left Turn Lane		03/16	NA	10/16	03/17	04/18	06/18	10/19	10/18	10/18	NA	11/18	09/19	09/19	02/20	NA	03/20	NA	NA	05/20	05/19	03/21									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed						Add eastbound left turn lane on Silverbrook Road at Southrun						TPP ID#B267. Awaiting final design on Fairfax Water and Streetlights to submit for permit. Final plans approved on 5/6/19. LAD completed on 9/4/19.																	
304/300-C30050 Mount Vernon		PM UTL: Maisel, Michael						Road																							
5G25-059-005-0		PM LAD: Honnick, John																													
5G25-059-005 \$1,750,000		PM UDCD: McCorkle, Lisa																													
\$550,000		PM CPTED: Aguayo, Vanessa																													
Utility Relocation																															
Old Courthouse Rd./Besley Rd. Realignment		07/15	12/16	04/19	10/19	08/20	11/20	11/20	11/19	12/19	NA	01/20	09/20	09/20	03/21	NA	04/21	05/21	06/21	07/21	07/23	07/23									
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>																	
Spot Roadway Improvements 2014		PM TDD: Nabavi, Seyed						Realign Old Courthouse Road to eliminate sharp curve and relocate Besley Road						TPP ID # 35. Pre-final design is in progress. Intermediate design comments received on 7/11/19. Utility relocation coordination is ongoing.																	
304/300-C30050 Hunter Mill		PM UTL: Maisel, Michael						intersection, including new bridge, bicycle lanes, and shared-use path																							
5G25-059-007-0		PM LAD: Strayhorne, Robert																													
5G25-059-007 \$13,000,000		PM UDCD: Lim, Vannak																													
\$9,700,000		PM CPTED: Aguayo, Vanessa																													
Design																															

Project Name	Fund #	District	Design PHASE Dates						Permit Submission	Right-of-Way PHASE Dates						Construction PHASE Dates							
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Lakepointe Dr/Guinea Rd. Ped Intersection Imp			02/16	NA	06/16	01/17	02/18	05/18	05/18	04/17	TBD	NA	04/17	08/17	12/17	03/19	NA	06/18	NA	NA	09/18	04/19	04/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Nabavi, Seyed			Construct approximately 825 LF of sidewalk, including curb and gutter, pedestrian crosswalks, and curb ramps on north and east legs of intersection			TPP ID#B272. Construction substantially completed on 4/23/19. Awaiting VDOT permit release.														
5G25-060-004-0			PM UTL: Nguyen, Tan																				
5G25-060-004	\$1,100,000		PM LAD: Shubert, Beth																				
	\$800,000		PM UDCCD: Stevens, Michael																				
			PM CPTED: Miller, Douglas																				
Post-Construction																							
Pohick Rd./Southrun Rd. Ped Intersection Imp			11/15	05/16	09/16	06/17	04/18	10/18	04/18	08/17	10/17	NA	10/17	01/18	01/18	05/19	NA	02/19	03/19	04/19	05/19	02/20	01/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Roberson, Jeanmarie			Approximately 400 LF of sidewalk along southeast side of Southrun Road from Rushing Creek Road to Pohick Road and signalized pedestrian crossings at Pohick Road			TPP ID#B278. Construction NTP 6/26/19. Field meeting with Community Manager scheduled for 7/12/19.														
5G25-060-010-0			PM UTL: Nguyen, Tan																				
5G25-060-010	\$1,300,000		PM LAD: Glass, Lisa																				
	\$1,100,000		PM UDCCD: Metafria, Fasika																				
			PM CPTED: Chellappa, Smitha																				
Construction																							
Hooes Rd./Newington Forest Ave Ped Intersection Imp			01/16	03/16	07/16	01/17	05/17	09/18	01/19	08/17	NA	NA	02/18	04/18	05/18	09/18	NA	02/19	03/19	04/19	05/19	03/19	07/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Mount Vernon		PM TDD: Nabavi, Seyed			Construct 5-foot concrete sidewalk along the south side of Newington Forest Avenue from Treasure Tree Court to Hooes Road, including pedestrian signals and crosswalk			TPP ID#B279. Signal timing plan analysis submitted to VDOT on 7/25/19. Construction substantially complete on 7/19/19.														
5G25-060-011-0	Springfield		PM UTL: Yusufoglu, Eldar																				
5G25-060-011	\$750,000		PM LAD: Najeeb, Mohammed																				
	\$550,000		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Aguayo, Vanessa																				
Post-Construction																							
Dolley Madison Sidewalk - Old Dominion - Beverly Ave			10/15	NA	04/16	09/16	01/18	01/18	08/18	11/17	NA	NA	11/17	07/18	04/18	12/18	NA	10/18	10/18	10/18	11/18	12/18	02/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>			<u>Project Description</u>			<u>Monthly Remarks</u>														
304/300-C30050	Dranesville		PM TDD: Zahirieh, Shahla			Install sidewalk on south side of Dolley Madison Boulevard			TPP ID#B291 Construction substantially complete 2/12/19. Permit release requested.														
5G25-060-016-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-016	\$450,000		PM LAD: Bailey, Stephen																				
	\$50,000		PM UDCCD: Bajracharya, Sanjala																				
			PM CPTED: Lind, Adam																				
Post-Construction																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Focus #	FUT (\$)																						
Project Status																							
SouthVanDorn-Franconia Rd. Walkway - SW quadrant			12/15	04/16	09/16	04/17	10/17	01/19	03/19	12/17	NA	NA	01/18	07/18	NA	NA	NA	05/19	NA	NA	07/19	07/19	11/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Lee		PM TDD:	Beall, James	Construct approximately 430 LF of sidewalk along the west side of South Van Dorn Street and south of Franconia Road, including new bus stop pad and curb ramps				TPP ID#B297. VDOT permit received 4/5/19. Mylar signed 5/25/19. Construction NTP 8/16/19. Construction to start 9/3/19.														
5G25-060-018-0			PM UTL:	Yusufoglu, Eldar																			
5G25-060-018	\$375,000 (\$25,000)		PM LAD:	Strayhorne, Robert																			
			PM UDCCD:	Samiyi, Bijan																			
			PM CPTED:	Abifadel, Gibran																			
Construction																							
Backlick Rd. Sidewalk - Kandel Ct - Cindy Ln.			07/16	10/16	05/17	03/18	10/19	05/19	11/19	01/19	NA	NA	01/19	07/19	02/19	09/19	NA	12/19	12/19	01/20	01/20	05/20	05/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Mason		PM TDD:	Turner, Latesa	Construct approximately 750 LF of concrete sidewalk along the east side of Backlick Road				TPP ID#090. Final design is in progress. 2nd Pre-Final plans distributed for review on 7/9/19. Land acquisition completed 7/24/19. Land rights on 8 of 8 properties have been acquired. Utility relocations are in progress.														
5G25-060-020-0			PM UTL:	Maisel, Michael																			
5G25-060-020	\$1,550,000 (\$450,000)		PM LAD:	Najeeb, Mohammed																			
			PM UDCCD:	Stevens, Michael																			
			PM CPTED:	Askarzadeh, Negin																			
Utility Relocation																							
Braddock Rd. Walkway - Carlbern Dr.- Clubside Ln			02/16	09/16	02/17	06/17	01/18	08/18	01/19	09/17	NA	NA	10/17	10/18	04/18	08/19	NA	02/19	02/19	03/19	03/19	05/19	12/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Sully		PM TDD:	Dresser, John	Construct approximately 1,150 LF of 5-foot concrete sidewalk along the south side of Braddock Road				TPP ID#095. CN phase 1 (fence relocation) was completed 3/28/19 to allow access for the gas line relocation to resume. The gas line relocation was completed 8/9/19. CN phase 2 (sidewalk installation) NTP given to the contractor on 8/12/19. Completion date has changed to 12/9/19.														
5G25-060-022-0			PM UTL:	Nguyen, Tan																			
5G25-060-022	\$850,000 (\$500,000)		PM LAD:	Glass, Lisa																			
			PM UDCCD:	Lim, Vannak																			
			PM CPTED:																				
Construction																							
Chain Bridge Rd. Walkway - Courthouse Rd. - Sutton Rd.			12/17	02/18	08/18	09/19	08/20	08/20	10/20	10/19	12/19	NA	12/19	08/20	09/20	04/21	NA	11/20	12/20	01/21	03/21	11/21	11/21
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>												
304/300-C30050	Providence		PM TDD:	El Kaissi, Mohamad	Construct approximately 1,910 LF of 5-foot concrete sidewalk on south side of Route 123				TPP ID#102. Pre-final design plans submitted to VDOT and County agencies for review on 9/16/19.														
5G25-060-023-0			PM UTL:	Maisel, Michael																			
5G25-060-023	\$1,750,000 (\$50,000)		PM LAD:																				
			PM UDCCD:																				
			PM CPTED:	Askarzadeh, Negin																			
Design																							

Sep 2019

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates							Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates												
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Edsall Road Walkway		12/15	01/16	04/16	09/16	02/18	09/18	11/18	06/17	NA	NA	08/17	04/18	03/18	07/18	NA	02/19	03/19	04/19	05/19	07/19	10/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max					Construct approximately 1,060 LF of sidewalk along westbound Edsall Road and add signalized pedestrian crossing at Timber Forest Drive and Edsall Road					TPP ID#113. Construction is 95% complete. Signal timings approved by VDOT on 8/26/19.															
5G25-060-024-0		PM UTL:	Yusufoglu, Eldar																									
5G25-060-024	\$725,000	PM LAD:	Delli Carpini, Angelica																									
	\$725,000	PM UDCCD:	Metafria, Fasika																									
		PM CPTED:	Chellappa, Smitha																									
Construction																												
Fair Lakes Blvd. Walkway - Stringfellow Rd. - Retail Center		03/15	NA	08/15	03/16	03/17	05/18	05/18	02/17	NA	NA	03/17	04/18	05/18	10/18	03/20	04/20	04/20	05/20	09/20	03/21	03/21						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Springfield	PM TDD:	El Kaissi, Mohamad					Construct 1,250 LF of 5-foot concrete sidewalk along the south side of Fair Lakes Boulevard					TPP ID#116. PCE package submitted to VDOT on 7/25/19. Awaiting PCE approval.															
5G25-060-026-0		PM UTL:	Nguyen, Tan																									
5G25-060-026	\$750,000	PM LAD:	Shubert, Beth																									
	\$150,000	PM UDCCD:	Engida, Samuel																									
		PM CPTED:	Harrell, William																									
Design																												
Fleet Dr. Walkway - Yarkin Ct - Franconia Rd.		07/15	09/15	05/16	01/17	11/17	09/17	11/18	12/17	NA	NA	02/18	07/18	05/18	04/19	NA	07/19	08/19	09/19	11/19	07/18	07/20						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Lee	PM TDD:	Hojatzadeh, Max					Approximately 1,300 LF of sidewalk and curb and gutter along the east side of Fleet Drive					TPP ID#119 Final construction package sent to UDCCD on 3/29/19. Executed CSX Right-of-Entry agreement received on 7/23/19 and submitted to UDCCD. Bid advertisement 8/27/19. Pre-bid meeting held 9/10/19. Bid opening scheduled for 9/24/19.															
5G25-060-027-0		PM UTL:	Nguyen, Tan																									
5G25-060-027	\$2,100,000	PM LAD:	Najeeb, Mohammed																									
	\$2,100,000	PM UDCCD:	Metafria, Fasika																									
		PM CPTED:	Harrell, William																									
Bid Advertisement																												
Glen Forest Drive Walkway		03/15	05/15	10/15	09/16	10/18	01/17	01/19	08/17	12/17	NA	03/18	10/18	11/18	07/19	NA	03/19	04/19	04/19	05/19	11/17	08/19						
Pedestrian Improvements 2014		<u>Project Manager/Assignments</u>							<u>Project Description</u>					<u>Monthly Remarks</u>					On Hold <input type="checkbox"/>									
304/300-C30050	Mason	PM TDD:	Hojatzadeh, Max					Construct approximately 1,150 LF of sidewalk along the south side of Glen Forest Drive from Leesburg Pike to Moray Lane					TPP ID#128. Final construction package sent to UDCCD on 3/8/19. Construction NTP 5/20/19. Construction substantially complete 8/22/19.															
5G25-060-028-0		PM UTL:	Nguyen, Tan																									
5G25-060-028	\$950,000	PM LAD:	Baker, Lisa																									
	(\$250,000)	PM UDCCD:	Carlin, Craig																									
		PM CPTED:	CPTED, To Be Determined																									
Post-Construction																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Gunston Cove Road Walkway			04/16	06/16	11/16	03/17	08/17	06/18	04/18	06/17	NA	NA	07/17	09/17	NA	NA	NA	09/18	10/18	10/18	12/18	04/19	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 320 LF of 5-foot concrete sidewalk, including curb and gutter and drainage improvements along north side of Gunston Cove Road						TPP ID#131. Construction NTP 1/7/19. Substantially complete 5/31/19. Inspection requested 7/23/19.								
5G25-060-029-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-029		\$750,000	PM LAD: Baker, Lisa																				
		\$250,000	PM UDCD: Stevens, Michael																				
			PM CPTED: Miller, Douglas																				
Post-Construction																							
Lee Chapel Rd. Walkway - Britford Dr.- Burke Lake Rd.			04/15	NA	10/15	12/16	01/19	03/19	03/19	07/17	NA	NA	09/17	02/18	03/18	08/18	NA	05/19	06/19	07/19	08/19	04/20	04/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Springfield		PM TDD: Nabavi, Seyed						Approximately 1,600 LF of sidewalk on west side of Lee Chapel Road						TPP ID#144. NIP document is in progress. Bid Opening 7/9/19. Bid advertisement 6/6/19. Final construction package submitted on 5/31/19. Pardon Our Dust meeting held on 5/29/19. VDOT permit received on 4/3/19. Streetlight removal and installation to be done during construction.								
5G25-060-030-0			PM UTL: Nguyen, Tan																				
5G25-060-030		\$3,375,000	PM LAD: Shubert, Beth																				
		\$0	PM UDCD: Bajracharya, Sanjala																				
			PM CPTED: Harrell, William																				
Bid Advertisement																							
Medford Dr.Walkway - Annandale HS - Davian Dr			01/15	NA	08/15	01/16	03/17	01/17	09/18	03/16	NA	NA	05/16	03/17	01/17	03/17	NA	12/18	12/18	12/18	01/19	12/17	05/19
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Nabavi, Seyed						Approximately 475 LF of sidewalk, including curb and gutter on east side of Medford Drive from Davian Drive to Four Year Run						TPP ID#151. Construction substantially complete on 5/24/19. Awaiting VDOT permit release.								
5G25-060-031-0			PM UTL: Nguyen, Tan																				
5G25-060-031		\$750,000	PM LAD: Delli Carpini, Angelica																				
		\$350,000	PM UDCD: Syed-Muhammad, Abul																				
			PM CPTED: Harrell, William																				
Post-Construction																							
Quander Ave Walkway - Quander Road Walk - West Pot HS-Quander ES			06/16	07/16	12/16	11/17	09/18	01/19	11/19	10/18	12/18	NA	11/18	10/19	10/19	03/20	NA	02/20	03/20	04/20	05/20	10/19	12/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mount Vernon		PM TDD: Madhusudhan, Galappa						Construct approximately 1,800 LF of concrete sidewalk along west side of Quander Road from Stokes Lane to Emmett Drive						TPP ID# 165. Final design is in progress. Public Hearing held on 7/30/19 for condemnation of 2 outlet roads got approved. Consultant revising design based on comments received from West Potomac High School and Mt Calvary Baptist Church Property, who are impacted with our current design. LAD NTP issued on 11/30/18. Land rights on 8 of 11 properties have been acquired. Dominion, Verizon, and WGL working on relocation designs. Consultant's request for releasing contingency funds due to additional work was approved on 8/26/19.								
5G25-060-034-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-034		\$2,750,000	PM LAD: Monahan, Clyde																				
		\$1,450,000	PM UDCD:																				
			PM CPTED: Luo, Caijun																				
Land Acquisition																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Focus #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Project Status	FUT (\$)																						

Rolling Rd. Walkway - Roxbury Av - Tuttle Rd.			02/16	09/16	04/17	02/18	11/19	09/18	01/20	01/18	NA	NA	11/18	07/19	08/19	04/20	NA	02/20	03/20	04/20	05/20	06/19	11/20						
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Braddock		PM TDD: Marsh, Dennis			PM UTL: Maisel, Michael			PM LAD: Bailey, Stephen			PM UDCCD: Stevens, Michael			PM CPTED: Abifadel, Gibran			Construct approximately 900 LF of 8-foot concrete sidewalk along northbound side of Rolling Road						TPP ID#167. Final design in progress. LDS plans submitted on 8/26/19. LAD NTP 11/30/18. Land acquisition completed 7/29/19. Utility relocations (water, gas, and fiberoptics) within right of way are under design. Additional utility designation received on 4/15/19. Additional land rights will be necessary for SWM outfall work.					
5G25-060-036-0		\$2,500,000																											
5G25-060-036		\$1,700,000																											

Design

Seminary Rd. Walkway - Magnolia Ln - Colfax Av			09/16	01/17	08/17	03/18	04/19	06/19	09/19	06/18	NA	NA	08/18	09/19	02/19	04/19	NA	11/19	12/19	12/19	12/19	06/20	06/20						
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Mason		PM TDD: Marsh, Dennis			PM UTL: Maisel, Michael			PM LAD: Monahan, Clyde			PM UDCCD: Metafria, Fasika			PM CPTED: Qi, Maggie			890 LF of sidewalk along Seminary Road from north of Magnolia Lane to City of Alexandria limits before Calhoun Avenue						TPP ID#169. Plans approved on 7/2/19. Land Rights completed on 9/4/19. Permit submitted on 9/5/19. Draft construction package sent on 8/26/19. Verizon and Cox lines relocations complete. In plan water meter adjustments required. TMP and Pavement Markings and Signage and Project Data Sheet have been approved.					
5G25-060-038-0		\$1,050,000																											
5G25-060-038		(\$550,000)																											

Design

South Lakes Dr. Walkway - Greenskeepers Ct - Sunrise Valley Dr			05/17	NA	01/18	10/18	04/19	02/19	08/20	09/19	NA	NA	11/19	06/20	12/19	12/20	NA	09/20	10/20	11/20	12/20	02/21	06/21						
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Hojatzadeh, Max			PM UTL: Maisel, Michael			PM LAD: Najeeb, Mohammed			PM UDCCD: McCorkle, Lisa			PM CPTED: Luo, Caijun			Install walkway: Section 1-Greenskeepers Ct. to Soapstone Dr., Section 3-Whisperwood Glen Rd. to Ridge Heights Rd., Section 4-Harbor Ct. to Twin Branches Rd.						TPP ID#175. 2nd final design is in progress. DRB project presentation held 8/20/19. DRB approved the design. Utilities relocation under review and design.					
5G25-060-039-0		\$2,300,000																											
5G25-060-039		(\$1,350,000)																											

Design

Sunrise Valley Dr. Walkway - Hitchcock Dr. - Colts Brook Dr			06/18	08/18	02/19	10/19	05/20	01/21	01/21	04/20	TBD	NA	05/20	12/20	01/21	06/21	NA	06/21	07/21	08/21	09/21	04/22	04/22						
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Shahnaj, Sonia			PM UTL: Pugh, Richard			PM LAD: Shubert, Beth			PM UDCCD:			PM CPTED: Harrell, William			Construct 6-foot asphalt walkway on north side of Sunrise Valley Drive						TPP ID#176. Pre-final design is in progress.					
5G25-060-040-0		\$900,000																											
5G25-060-040		\$400,000																											

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
Great Falls St. Walkway - I-66 - North West St			10/15	01/16	TBD	07/17	09/18	11/18	05/19	12/17	NA	NA	12/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	11/19	09/19	06/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Dranesville		PM TDD: Beall, James						Construct approximately 1,400 LF of sidewalk and curb and gutter along the east side of Great Falls Street						TPP ID#202. Construction authorized 8/22/19. Bid advertisement 8/26/19. Pre-bid meeting held 9/12/19. Bid opening 9/25/19. Verizon, Cox and Dominion relocations are in progress. WGL relocations are complete. VDOT permit received 6/14/19. Construction bundled with Project ST-000036-003 North West Street Sidewalk.								
5G25-060-042-0			PM UTL: Yusufoglu, Eldar																				
5G25-060-042		\$3,250,000	PM LAD: Cate, Dennis																				
		\$2,050,000	PM UDCCD: Engida, Samuel																				
			PM CPTED: Qi, Maggie																				
Bid Advertisement																							
Little River Tnpk Walkway - E of Roberts Ave - W of Roberts Ave			11/17	12/17	11/18	06/19	08/20	05/21	05/21	05/20	05/20	NA	09/20	04/21	05/21	07/21	NA	06/21	07/21	08/21	09/21	05/22	05/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Zahirieh, Shahla						Construct 1,500 LF of 8-foot wide walkway along north side of Little River Turnpike to both west of and east of Roberts Avenue						TPP ID#205. Pre-final design distributed for review 6/25/19. VDOT review comments 8/13/19.								
5G25-060-043-0			PM UTL: Pugh, Richard																				
5G25-060-043		\$4,250,000	PM LAD: Honnick, John																				
		\$2,950,000	PM UDCCD:																				
			PM CPTED: Lilley, Ronald																				
Design																							
Little River Tnpk Walkway - Hillbrook Dr.- Little River Run Dr			08/17	11/17	07/18	10/19	03/20	07/20	05/21	03/20	04/20	NA	06/20	03/21	04/21	08/21	NA	07/21	08/21	09/21	10/21	04/22	08/22
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct 1,550 LF of 9-foot wide, curb abutted sidewalk						TPP ID#234. Pre-final design is in progress.								
5G25-060-044-0			PM UTL: Pugh, Richard																				
5G25-060-044		\$6,750,000	PM LAD: Honnick, John																				
		\$3,750,000	PM UDCCD:																				
			PM CPTED: Qi, Maggie																				
Design																							
Little River Tnpk Walkway - Columbia Rd. - Mayhunt Ct			06/16	08/16	12/16	07/17	01/18	09/18	06/19	08/17	NA	NA	04/18	05/19	05/19	10/19	NA	09/19	10/19	11/19	12/19	08/19	08/20
Pedestrian Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>								
304/300-C30050	Mason		PM TDD: Lauretti, Francesco						Construct approximately 2,580 LF of 5-foot sidewalk, including curb and gutter						TPP ID#235. Draft construction package in progress. Fairfax Water relocation plans received 9/17/19. SWPPP finalized on 8/26/19. VPDES Notice of Coverage received 8/20/19. VDOT permit received 7/16/19. Land acquisition completed 5/21/19.								
5G25-060-045-0			PM UTL: Nguyen, Tan																				
5G25-060-045		\$1,750,000	PM LAD: Bailey, Stephen																				
		\$650,000	PM UDCCD:																				
			PM CPTED: Abifadel, Gibran																				
Utility Relocation																							

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Route 1 at Fairhaven-Quander			02/19	NA	NA	11/19	03/20	07/20	07/20	NA	NA	NA	NA	NA	NA	NA	NA	08/20	09/20	10/20	11/20	03/21	03/21
------------------------------	--	--	-------	----	----	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Mount Vernon		PM TDD: Zahirieh, Shahla					Install crosswalk, pedestrian signals, and missing sidewalk segments to improve pedestrian facilities at intersection					TPP ID #188.01. Task order approved and NTP issued on 2/5/19. Survey received 5/22/19. Pre-final design plans underway.				
5G25-061-028-0			PM UTL:														
5G25-061-028		\$125,000	PM LAD:														
		\$8,000	PM UDCD:														
			PM CPTED:														

Design

Route 1 at Fordson Road			05/18	NA	09/18	NA	11/18	03/19	03/19	NA	NA	NA	NA	NA	NA	NA	NA	04/19	04/19	04/19	05/19	06/19	07/19
-------------------------	--	--	-------	----	-------	----	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Lee		PM TDD: Hojatzadeh, Max					Construct approximately 30 LF of 5-foot concrete sidewalk in southwest corner of Route 1 at Fordson Road intersection to complete missing link					TPP ID#188.08. Construction substantially complete 7/11/19. Punchlist is in progress.				
5G25-061-035-0			PM UTL: Nguyen, Tan														
5G25-061-035		\$125,000	PM LAD:														
		\$0	PM UDCD: Metafria, Fasika														
			PM CPTED:														

Post-Construction

NB Sherwood to Kings Street			05/18	NA	09/18	11/18	02/19	11/19	03/19	01/19	NA	NA	01/19	02/19	NA	NA	NA	04/19	04/19	04/19	05/19	05/20	07/19
-----------------------------	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

Route 1-RHPTI Ped Improvements			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Mount Vernon		PM TDD: Hojatzadeh, Max					Construct approximately 115 LF of 5-foot concrete sidewalk on northbound side of Route 1					TPP ID#188.09. Construction substantially complete 7/11/19. Punchlist is in progress.				
5G25-061-036-0			PM UTL:														
5G25-061-036		\$200,000	PM LAD: Bailey, Stephen														
		(\$30,000)	PM UDCD: Metafria, Fasika														
			PM CPTED: Luo, Caijun														

Post-Construction

Reston Pkwy - DTR WB On-Ramp			06/17	08/17	12/17	05/18	04/19	02/20	02/20	08/19	TBD	NA	09/19	02/20	NA	NA	NA	05/20	06/20	07/20	08/20	05/21	05/21
------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	-------	-----	----	-------	-------	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>				
304/300-C30050	Hunter Mill		PM TDD: Lauretti, Francesco					Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades					TPP ID# 189.07 RMAG ID# 7 Final plans in progress. Final plat received 8/2/19. LAD NTP 9/6/19. Land rights on 0 of 1 properties have been acquired.				
5G25-062-007-0			PM UTL: Nguyen, Tan														
5G25-062-007		\$600,000	PM LAD: Monahan, Clyde														
		\$350,000	PM UDCD:														
			PM CPTED:														

Land Acquisition

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date

Reston Pkwy - DTR EB Off/On Ramps			06/17	08/17	12/17	05/18	04/19	02/19	10/19	NA	NA	NA	NA	NA	NA	NA	NA	12/19	02/20	02/20	02/20	05/21	08/20
-----------------------------------	--	--	-------	-------	-------	-------	-------	-------	-------	----	----	----	----	----	----	----	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-008-0 5G25-062-008	Hunter Mill	\$750,000 \$250,000	<u>Project Manager/Assignments</u> PM TDD: Lauretti, Francesco PM UTL: Nguyen, Tan PM LAD: PM UDCC: PM CPTED: TBD, To Be Determined					<u>Project Description</u> Intersection pedestrian improvements, including sidewalks, trails, and bike facility upgrades					<u>Monthly Remarks</u> TPP ID# 189.08 RMAG ID# 8 Final plans in progress.						On Hold <input type="checkbox"/>
---	-------------	------------------------	--	--	--	--	--	---	--	--	--	--	---	--	--	--	--	--	----------------------------------

Design

Bluemont Way - Disc St Ped Br - Reston Pkwy			11/16	NA	11/17	04/19	02/20	03/20	03/20	12/19	NA	NA	12/19	07/20	09/20	12/20	NA	09/20	09/20	09/20	10/20	03/21	03/21
---	--	--	-------	----	-------	-------	-------	-------	-------	-------	----	----	-------	-------	-------	-------	----	-------	-------	-------	-------	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-011-0 5G25-062-011	Hunter Mill	\$650,000 \$296,000	<u>Project Manager/Assignments</u> PM TDD: Fasceski, Jeff PM UTL: Pugh, Richard PM LAD: Monahan, Clyde PM UDCC: PM CPTED: Xiong, Yuqing					<u>Project Description</u> Construct approximately 525 LF of 10-foot wide asphalt shared-use path along the south side of Bluemont Way					<u>Monthly Remarks</u> TPP ID#189.11 RMAG ID#38. Two additional Pre-Final submissions are expected due to additional pedestrian crossing added to the design. Next Pre-Final submission expected to be in October, 2019. Final Plan submission expected in February, 2020. Schedule revised accordingly.						On Hold <input type="checkbox"/>
---	-------------	------------------------	--	--	--	--	--	---	--	--	--	--	--	--	--	--	--	--	----------------------------------

Design

Sunrise Valley Dr - Reston Assoc Entrance			NA	NA	NA	NA	NA	NA	NA	11/17	NA	NA	11/17	10/18	NA	NA	NA	03/19	NA	NA	NA	08/19	12/19
---	--	--	----	----	----	----	----	----	----	-------	----	----	-------	-------	----	----	----	-------	----	----	----	-------	-------

RMAG Phase II 2014 304/300-C30050 5G25-062-014-0 5G25-062-014	Hunter Mill	\$140,000 (\$10,000)	<u>Project Manager/Assignments</u> PM TDD: Zahirieh, Shahla PM UTL: PM LAD: Monahan, Clyde PM UDCC: PM CPTED:					<u>Project Description</u> Provide pedestrian crosswalk on the east leg of the intersection					<u>Monthly Remarks</u> TPP ID# 189.17. RMAG II ID# 17 This project will be designed and constructed by the VDOT Signal Rebuild team. County prepared survey, plats, and acquired the land rights. Land acquisition completed 10/18/18. List of the acquired land rights and plats to VDOT 10/18/18. Construction of the project is on hold pending the completion of Silver Line roadwork at the intersection of Sunrise Valley Drive and Reston Parkway.						On Hold <input checked="" type="checkbox"/>
---	-------------	-------------------------	--	--	--	--	--	--	--	--	--	--	---	--	--	--	--	--	---

Construction

Sunrise Valley Dr. Bike Lanes – Glade Dr to Edmund Halley Dr			08/18	05/18	TBD	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	NA	TBD	TBD	TBD	TBD	TBD	TBD
--	--	--	-------	-------	-----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	----	-----	-----	-----	-----	-----	-----

RMAG Phase II 2014 304/300-C30050 5G25-062-016-0 5G25-062-016	Hunter Mill	\$1,600,000 \$0	<u>Project Manager/Assignments</u> PM TDD: Hojatzadeh, Max PM UTL: PM LAD: PM UDCC: PM CPTED: Wynands, Nicole					<u>Project Description</u> Narrow median between Reston Pkwy and Fairfax County Pkwy to provide buffered bike lanes in each direction from Glade Drive to Edmund Halley Drive					<u>Monthly Remarks</u> TPP ID# 189.16 /RMAG II ID# 16. Project is on hold pending re-evaluation of project scope from CPTED.						On Hold <input checked="" type="checkbox"/>
---	-------------	--------------------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	---

Design

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
Wakefield Chapel Rd. Bike Lanes - Pulley Ct - NVCC			03/17	08/17	12/17	06/18	01/19	10/19	10/19	12/18	NA	NA	12/18	08/19	09/19	01/20	NA	01/20	02/20	03/20	04/20	01/21	11/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Braddock		PM TDD: Zahirieh, Shahla						Construct 5-foot bike lanes on Wakefield Chapel Road from Pulley Court to NVCC Campus, including minor widening and section of new 5-foot sidewalk						TPP ID#B285. Land acquisition NTP 12/20/18. LAD completed 8/23/19. Scope revised to avoid impacts to NVCC. Plans are being revised based on reduction in scope.										
5G25-063-002-0			PM UTL: Pugh, Richard																						
5G25-063-002	\$2,000,000		PM LAD: Strayhorne, Robert																						
	\$1,870,000		PM UDCCD: Lind, Adam																						
			PM CPTED: Lind, Adam																						
Design																									
West Ox Rd. Trail - Penderbrook Rd. - Route 50			06/17	NA	01/18	07/18	04/19	11/19	07/19	11/18	NA	NA	11/18	06/19	01/19	06/19	NA	09/19	10/19	10/19	10/19	12/20	12/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Sully		PM TDD: Marsh, Dennis						Install approximately 1,900 LF of 6 foot concrete walkway along southbound West Ox Road from Ox Hill Road to Route 50						TPP ID#B300. Permit application submitted to VDOT on 7/29/19. Permit received 8/12/19. Final Construction package sent to UDCCD on 9/16/19. Utility relocations complete (Cox guy wire adjustment, XO handhole and guy wire)										
5G25-063-005-0			PM UTL: Maisel, Michael																						
5G25-063-005	\$1,200,000		PM LAD: Najeeb, Mohammed																						
	\$205,000		PM UDCCD: Engida, Samuel																						
			PM CPTED: TBD, To Be Determined																						
Design																									
Westmoreland St. Bike Lanes - N. of Rosemont Dr.			10/17	10/17	03/18	08/18	10/19	09/19	11/19	03/19	NA	NA	03/19	10/19	NA	NA	NA	12/19	12/19	01/20	02/20	08/20	08/20		
Bike/Trail Improvements 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Turner, Latesa						Widen approximately of 400 LF of Westmoreland Street to add bike lanes, connecting to existing bike lanes north and south of Rosemont Drive						TPP ID#187. Final design is in progress. LAD NTP 3/22/19. Land rights on 2 of 3 properties have been acquired.										
5G25-063-009-0			PM UTL: Maisel, Michael																						
5G25-063-009	\$550,000		PM LAD: Finnell, Richard																						
	\$100,000		PM UDCCD: Engida, Samuel																						
			PM CPTED:																						
Land Acquisition																									
Kirby Rd. Sidewalk – Chesterbrook to east of Chesterbrook ES			07/13	11/13	05/14	05/15	12/16	06/15	03/17	09/15	NA	NA	09/15	11/16	NA	NA	NA	07/17	07/17	07/17	10/17	07/17	08/18		
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>										
304/300-C30050	Dranesville		PM TDD: Hojatzadeh, Max						Install 800 LF of sidewalk, including curb and gutter and curb ramp upgrades						TPP ID# B293. Construction substantially complete 8/28/18. Punch list complete. Awaiting permit release.										
ST-000036-002-0			PM UTL: Nguyen, Tan																						
ST-000036-002	\$1,045,600		PM LAD: Shubert, Beth																						
	\$0		PM UDCCD: Carlin, Craig																						
			PM CPTED: Chellappa, Smitha																						
Post-Construction																									

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates														
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
North West St. Sidewalk - Great Falls St. - Brilyn Place (County)			09/15	12/15	04/16	02/17	08/18	05/18	04/19	08/17	NA	NA	09/17	07/18	01/19	08/19	NA	08/19	08/19	09/19	11/19	06/19	06/20						
County-Maintained Pedestrian Imp 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Dranesville		PM TDD: Beall, James			PM UTL: Maisel, Michael			PM LAD: Glass, Lisa			PM UDCCD: Engida, Samuel			PM CPTED: Qi, Maggie			260 LF of 5-foot sidewalk along north side of North West Street						TPP ID#B294. Construction authorized 8/22/19. Bid advertisement 8/26/19. Pre-bid meeting held 9/12/19. Bid opening 9/25/19. Washington Gas relocation complete, RCN relocation complete. VDOT permit received 5/16/19. City permit to be obtained following bid opening. Construction to be bundled with Project 5G25-060-042 Great Falls Street Walkway.					
ST-000036-003-0		\$500,000																											
ST-000036-003		\$0																											
Bid Advertisement																													
Center Road Walkway - W Springfield HS - Garden Rd.			12/14	04/15	07/15	11/15	02/18	02/17	01/19	08/16	11/16	NA	03/17	06/17	12/17	09/18	NA	04/19	04/19	04/19	05/19	12/17	10/19						
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Springfield		PM TDD: Madhusudhan, Galappa			PM UTL: Yusufoglu, Eldar			PM LAD: Baker, Lisa			PM UDCCD: Engida, Samuel			PM CPTED: Harrell, William			667 LF of 5-foot sidewalk, including curb and gutter on south side of Center Road, storm drainage improvements, retaining wall, and potential road widening						TPP ID#100. Pardon Our Dust Meeting held on 4/1/19. Final construction package submitted 4/22/19. Construction is 30% complete.					
ST-000036-006-0		\$1,250,000																											
ST-000036-006		\$450,000																											
Construction																													
Chichester Ln Walkway - Cherry Dr.- Day Lilly Ct			03/16	08/16	12/16	09/17	01/18	07/18	05/18	09/17	NA	NA	11/17	04/18	NA	NA	NA	06/18	07/18	07/18	07/18	03/19	03/19						
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Providence		PM TDD: Tsybin, Alexander			PM UTL: Nguyen, Tan			PM LAD: Rusu, Daniel			PM UDCCD: McCorkle, Lisa			PM CPTED: Bandy, Audra			Construct approximately 270 LF of 5-foot concrete sidewalk along Chichester Lane						TPP ID#108. Construction completed 3/25/19. Punch list completed. VDOT permit release was requested on 6/4/19.					
ST-000036-007-0		\$350,000																											
ST-000036-007		\$50,000																											
Post-Construction																													
Fox Mill Rd. Walkway - Ffx Cnty Pkwy - Reston Pkwy			03/16	NA	10/17	11/18	10/19	01/19	01/20	11/18	NA	NA	03/19	10/19	08/19	07/20	NA	04/20	05/20	05/20	05/20	03/20	04/21						
County-Maintained Pedestrian Imp - 2014			<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
304/300-C30050	Hunter Mill		PM TDD: Marsh, Dennis			PM UTL: Maisel, Michael			PM LAD: Najeeb, Mohammed			PM UDCCD: McCorkle, Lisa			PM CPTED: Harrell, William			Construct approximately 2,000 LF of 8-foot wide asphalt walkway, including curb and gutter, on the north side of Fox Mill Road						TPP ID#121 2nd pre-final plans are in progress. LAD NTP issued on 3/29/19. Land rights on 5 of 6 properties have been acquired. Utility relocations within ROW required (DVP, Gas, & Fiberoptics).					
ST-000036-009-0		\$2,500,000																											
ST-000036-009		\$100,000																											
Land Acquisition																													

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates										
Project/Sub Project #	Current TPE (\$)		A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date		
Focus #	FUT (\$)																								
Project Status																									
<p>Kirby Road Walkway - Chesterbrook ES - Halsey Rd.</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-010-0 \$1,100,000</p> <p>ST-000036-010 \$700,000</p> <p>Utility Relocation</p>																									
			04/16	10/16	09/17	07/18	09/19	01/19	10/19	12/18	NA	NA	12/18	04/19	08/19	11/19	NA	11/19	12/19	12/19	12/19	12/19	06/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: Turner, Latesa				Construct approximately 520 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<p>TPP ID#140. Final design is in progress. Land acquisition complete 4/17/19. Utility relocation designs are in progress (WGL, CenturyLink, Fairfax Water).</p>														
			PM UTL: Pugh, Richard																						
			PM LAD: Strayhorne, Robert																						
			PM UDCC: Stevens, Michael																						
			PM CPTED: Chellappa, Smitha																						
<p>Kirby Road Walkway - Halsey Rd. - Franklin Ave</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Dranesville</p> <p>ST-000036-011-0 \$1,750,000</p> <p>ST-000036-011 \$250,000</p> <p>Utility Relocation</p>																									
			04/16	10/16	09/17	07/18	09/19	01/19	11/19	12/18	NA	NA	12/18	08/19	08/19	11/19	NA	12/19	01/20	02/20	03/20	12/19	09/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: Turner, Latesa				Construct approximately 1,300 LF of concrete sidewalk, including curb and gutter, along the south side of Kirby Road				<p>TPP ID#141. Final design is in progress. Land acquisition completed on 8/9/19. Land rights on 10 of 10 properties have been acquired.</p>														
			PM UTL: Pugh, Richard																						
			PM LAD: Strayhorne, Robert																						
			PM UDCC: Stevens, Michael																						
			PM CPTED: Chellappa, Smitha																						
<p>Pleasant Valley Rd. Walkway - Ellick Run - Dominion Power Lines</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Sully</p> <p>ST-000036-013-0 \$3,250,000</p> <p>ST-000036-013 (\$550,000)</p> <p>Design</p>																									
			01/18	04/18	02/19	10/19	05/20	11/20	11/20	10/19	TBD	NA	11/19	05/20	TBD	TBD	NA	11/20	12/20	01/21	02/21	11/21	11/21		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: Fasceski, Jeff				Construct approximately 4,650 LF of 10-foot wide asphalt shared-use path along the east side of Pleasant Valley Road				<p>TPP ID#162. Continuing discussion with LDS regarding BMP measures.</p>														
			PM UTL: Yusufoglu, Eldar																						
			PM LAD: Shubert, Beth																						
			PM UDCC:																						
			PM CPTED: Delmare, Lauren																						
<p>Telegraph Road Walkway Ph I - Rosehill to Pike</p> <p>County-Maintained Pedestrian Imp - 2014</p> <p>304/300-C30050 Lee</p> <p>ST-000036-014-0 \$1,600,000</p> <p>ST-000036-014 (\$500,000)</p> <p>Construction</p>																									
			10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	02/19	01/19	06/19	NA	07/19	08/19	09/19	10/19	05/20	05/20		
			<u>Project Manager/Assignments</u>				<u>Project Description</u>				<u>Monthly Remarks</u>								On Hold <input type="checkbox"/>						
			PM TDD: El Kaissi, Mohamad				Install 1,235 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps				<p>TPP ID#180A. Construction task order is being negotiated.</p>														
			PM UTL: Maisel, Michael																						
			PM LAD: Strayhorne, Robert																						
			PM UDCC: Cutler, Tom																						
			PM CPTED: Bandy, Audra																						

Project Name		Design PHASE Dates																	Right-of-Way PHASE Dates					Construction PHASE Dates				
Fund #	District	Design PHASE Dates						Permit Submission		Right-of-Way PHASE Dates					Construction PHASE Dates													
Project/Sub Project #	Current TPE (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date						
Focus #	FUT (\$)																											
Project Status																												
Old Mount Vernon Rd. Walkway - Mt.Vernon Hwy. - Westgate Dr.		04/16	07/16	10/16	06/17	10/17	09/18	08/18	10/17	NA	NA	10/17	05/18	06/18	10/18	NA	03/19	03/19	03/19	04/19	12/19	09/19						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014		PM TDD: Zahirieh, Shahla						Construct 5-foot sidewalk along west side of Old Mount Vernon Road						TPP ID#191. Final plans were approved on 1/23/18. LAD completed 5/2/18. VDOT permit received 9/7/18. Final construction package to UDCC 3/7/19. Mylar signed 3/27/19. Construction NTP 6/3/19. Construction 20% complete.														
304/300-C30050	Mount Vernon	PM UTL: Yusufoglu, Eldar																										
ST-000036-016-0		PM LAD: Shubert, Beth																										
ST-000036-016	\$1,525,000 (\$575,000)	PM UDCC: McCorkle, Lisa																										
		PM CPTED:																										
Construction																												
Telegraph Road Walkway Ph III - Wilton to Farmington		10/15	07/16	04/17	09/17	10/18	05/19	04/19	05/18	NA	NA	05/18	03/19	01/19	04/19	NA	07/19	08/19	09/19	10/19	05/20	01/20						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
County-Maintained Pedestrian Imp - 2014		PM TDD: El Kaissi, Mohamad						Install 960 LF of 5-foot sidewalk to fill in missing links, including crosswalks and curb ramps						TPP ID#180A. Construction NTP 9/17/19.														
304/300-C30050	Lee	PM UTL: Maisel, Michael																										
ST-000036-018-0		PM LAD: Bailey, Stephen																										
ST-000036-018	\$950,000 \$0	PM UDCC: Cutler, Tom																										
		PM CPTED: Bandy, Audra																										
Construction																												
Burke VRE Connector Ph IV		02/16	07/16	10/16	09/17	09/19	08/18	11/19	03/18	NA	NA	10/18	07/19	08/19	01/20	NA	12/19	02/20	03/20	04/20	11/19	01/21						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
County-Maintained Bike/Trail Imp - 2014		PM TDD: Hojatzadeh, Max						Connect VRE station to surrounding neighborhoods to the west via shared-use path, sidewalk, and sharrows						TPP ID#B288. Project delivery will follow Fairfax County Public Improvement Plan requirements. Plans approved by LDS on 10/11/18 and have moved to Bonds and Agreements. Land acquisition completed on 7/10/19. Retaining wall plans submitted to LDS on 4/15/19. Comments received on 5/1/19 and are being addressed. Received new comments from UDCC on 9/3/19.														
304/300-C30050	Braddock	PM UTL: Pugh, Richard																										
ST-000037-003-0		PM LAD: Baker, Lisa																										
ST-000037-003	\$3,000,000 \$1,800,000	PM UDCC: Syed-Muhammad, Abul																										
		PM CPTED: Wynands, Nicole																										
Design																												
Route 50 Trail		10/16	01/17	07/17	03/18	08/19	05/19	10/19	03/19	NA	NA	04/19	10/19	NA	NA	NA	11/19	11/19	12/19	12/19	04/20	04/20						
		<u>Project Manager/Assignments</u>						<u>Project Description</u>						<u>Monthly Remarks</u>														
County-Maintained Bike/Trail Imp - 2014		PM TDD: Turner, Latesa						Construct 5-foot concrete sidewalk on south side of Route 50, up off ramp to West Ox Road, and terminating in Fairfax Town Center parking lot						TPP ID#B303. Final plans distributed for review on 8/21/19. LAD NTP 4/8/19. Land rights on 1 of 2 properties have been acquired.														
304/300-C30050	Springfield	PM UTL: Maisel, Michael																										
ST-000037-005-0		PM LAD: Baker, Lisa																										
ST-000037-005	\$1,150,000 (\$250,000)	PM UDCC: Cutler, Tom																										
		PM CPTED: Steinhilber, Will																										
Land Acquisition																												

Project Name	Fund #	District	Design PHASE Dates						Right-of-Way PHASE Dates						Construction PHASE Dates								
Project/Sub Project #	Current TPE (\$)	FUT (\$)	A/E NTP Date	Prelim Date	Intermed Date	Pre-Final Date	Final Plan Date	Approved Date	Estimated Date	Project Plats	Utility Plats	VDOT Auth	NTP Date	Est Comp Date	Util NTP Date	Util Comp Date	VDOT Auth	Const Auth	Bid Adv Date	Bid Open Date	Const Award	Approved Comp	Est Comp Date
<p>Lorton Arts Access Road 304/300-C30050 TS-000020-001-0 TS-000020-001</p>																							
Mount Vernon	\$1,700,000	\$500,000	02/16	NA	NA	11/16	11/17	05/18	09/18	09/17	10/17	NA	01/18	02/18	NA	NA	NA	10/18	11/18	11/18	12/18	09/19	09/19
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Nabavi, Seyed					Provide direct access from					Construction 45% complete. Surcharge complete. Construction NTP 12/10/18.										
			PM UTL:					Lorton Arts to Workhouse Road															
			PM LAD: Monahan, Clyde					south of existing entrance near															
			PM UDCCD: Lim, Vannak					Route 123															
			PM CPTED: Guarino, Michael																				
Construction																							
Dranesville-Kurtz and Calder Rd.																							
			09/17	NA	12/17	NA	02/18	08/18	09/18	NA	NA	NA	NA	NA	NA	NA	NA	10/18	11/18	11/18	11/18	09/18	12/18
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Ruffner, Scott					Intersection improvements					Construction substantially complete on 12/17/18. Awaiting permit release.										
			PM UTL:																				
			PM LAD: Baker, Lisa																				
			PM UDCCD: Engida, Samuel																				
			PM CPTED:																				
Post-Construction																							
			TBD	NA	08/05	NA	NA	NA	NA	04/07	10/07	NA	NA	01/08	NA	NA	NA	NA	NA	NA	NA	NA	TBD
<p>Stonecroft Boulevard Widening Sully Police Station 312/300-C30070 009217-0 2G25-062-000</p>																							
Sully	\$691,664	\$0				<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>							
			PM TDD: Vanzandt, Mark					Widen 800 LF of Stonecroft					Construction to be managed by developer. WBOA finalizing agreement and cash bonding option with Marriott. County Bonds and Agreements package approved. The completion date was changed to TBD in June 2015 due to ongoing issues the developer is having moving the project to construction. Outstanding issues include modified escrow agreement with VDOT, final VDOT approval, and availability of contractor to perform the work.										
			PM UTL: Nguyen, Tan					Boulevard to 6 lanes from															
			PM LAD: Kresge, Carol					Conference Center Drive to															
			PM UDCCD:					Westfields Boulevard															
			PM CPTED: Guarino, Michael																				
Construction																							
			11/11	NA	05/13	06/15	08/16	09/15	12/16	08/15	TBD	09/15	09/15	08/16	NA	NA	08/17	08/17	09/17	10/17	02/18	12/15	11/18
			<u>Project Manager/Assignments</u>					<u>Project Description</u>					<u>Monthly Remarks</u>										
			PM TDD: Beall, James					Chain Bridge Road from Laughlin					VDOT Transportation Enhancement Grant Project approved on 11/8/11. Construction substantially complete 11/27/18. VDOT permit released 4/19/19. LAP close-out in progress. As builts have been sent to VDOT but not yet approved. Punch list is complete. Final invoice to VDOT pending.										
			PM UTL: Nguyen, Tan					Street to Corner Lane; Shell Drive															
			PM LAD: Kresge, Carol					to Center Street															
			PM UDCCD: Stevens, Michael																				
			PM CPTED: Lind, Adam																				
Post-Construction																							

On Hold

On Hold

On Hold

On Hold