


***Status Report***  
*on the*  
***Fairfax County Board of Supervisors’  
Four-Year Transportation Program  
And Other Selected Projects  
FY 2005 Through FY 2008***



*Prepared by:*  
*Department of Transportation*  
*Capital Projects and Operations Division*



**December 2007**

# December 2007 Status Report on the Board's Four-Year Transportation Program for FY2005 Through FY2008

## Summary of Highlights and Significant Changes

Since the September 2007 Status Report (Presented to the Board on October 15, 2007)

### Capital Program

- 65 total capital projects (includes both VDOT and County) have been completed since October 2004.
- Five projects have been completed since the September 2007 Status Report: Route 28 at Innovation Avenue (Partial Interchange), Lee Highway under I-66 Bridge, Backlick North Park-and-Ride, Centreville Road from Metrotech Drive to McLearen Road, and Tall Timbers Drive.

### Non-Capital Improvement Strategies

- **Pedestrian Access and Safety** – Pedestrian and bike facilities needed for the I-495 HOT Lanes Project were identified in coordination with VDOT staff. Joint field reviews were initiated with DPWES design consultants for the 46 pedestrian projects approved in the 2007 Transportation Bond. FCDOT staff prioritized locations for the second round of County funded high-visibility countdown pedestrian signals to be installed by VDOT at 50 new intersections. FCDOT-funded draft crosswalk lighting study with DPWES, Virginia Tech, and FHWA was completed. The Board declared October as Pedestrian Safety Month for the fifth consecutive year. Presentations were given by FCDOT at the Fairfax Connector Accessibility Day held at the Government Center. FCDOT pedestrian staff began increased coordination with Office of Community Revitalization and Reinvestment staff and community members.
- **Bicycle Program** - On October 15, with an event preceding the BOS meeting, 100 percent of the Fairfax Connector fleet rolled out for service equipped with bicycle racks. Also on that date, a draft concept of the upcoming bicycle route map was presented to the BOS. Staff coordinated with VDOT on the on-road bike lane initiative, focusing on Gallows Road and Westmoreland Street. Stringfellow Road, Route 50 to the Fairfax County Parkway, was repaved and an additional two feet of shoulder pavement was added as part of VDOT's 2 percent maintenance funds set aside for improved bike facilities. This was the first project of its type in Fairfax County. Staff also finalized and launched the new Fairfax County Bicycle Program web page on November 6, 2007.
- **Expedited Project Delivery** – FCDOT and DPWES are investigating use of a General Engineering Contractor (GEC) to complete the new NVTA-funded projects. As a part of the Route 28 Public Private Transportation Act (PPTA) Project, construction is underway or complete on all of the "final four" interchanges. Construction is complete at Route 28/Innovation (partial interchange) and is underway at Route 28/Willard Road, and Route 28/Frying Pan Road in Fairfax County and Route 28/Nokes Blvd. in Loudoun County. Construction on these interchanges should be completed by fall 2009. VDOT and County staff continue to evaluate options for use of PPTA, design-build, on-call consultants and contractors, and other options to fast-track projects.
- **Context Sensitive Solutions (CSS)** – Context sensitive design treatments have been developed in connection with Route 7 as part of the Dulles Rail project and for the Tysons

## December 2007 Status Report on the Board's Four-Year Transportation Program for FY2005 Through FY2008

### Summary of Highlights and Significant Changes

Since the September 2007 Status Report (Presented to the Board on October 15, 2007)

area as part of the Tysons Study. For the Stringfellow Road widening project, coordination with the community has resulted in a solution that balances transportation needs with other goals. The Springfield Connectivity Study is currently developing roadway concepts for a more attractive and pedestrian friendly Springfield with an emphasis on CSS. VDOT and County working group meetings are underway to discuss the framework of CSS guidelines for the County. VDOT met with County transportation planning staff in December 2007 to discuss CSS.

- **Traffic Signalization/Intersection Improvements** – VDOT has recently completed traffic signal optimization of 32 signals in Fairfax County as follows:
  - Route 7 (Area B) between Haycock Road and Lisle Avenue; Haycock Road; Great Falls Street; Westmoreland Street
  - Route 7 (Area D) between Lewinsville Road and Rolling Holly Road; Baron Cameron Avenue; Georgetown Pike; Old Dominion Drive

In addition, VDOT implemented special holiday signal timing at 104 intersections around the following shopping areas: Tysons Corner Shopping Center, Tysons II Shopping Center, Reston Town Center, Fair Lakes Shopping Center, Fair Oaks Mall and Springfield Mall.

- **Telework and Outreach** - The Fairfax County government telework program met its goal to have 20 percent (1,000 employees) teleworking by 2005. The Fairfax County Employer Services Program (FCESP) continues to partner with major employers, developers and multi-family complexes in promoting and encouraging alternative commute options. In FY2007, the FCESP contacted 1,387 employers, and was successful in implementing TDM programs at 36 new employers. Based on the FY 2007 Commuter Connections Annual Progress Report, Fairfax County has been successful in implementing the highest number of Level 4 employer programs in the metropolitan DC area, and has achieved the highest success rate of participation among employers contacted in the region. To date, 127 Fairfax County employers have implemented a Level 3 or 4 transportation benefits program, and another 158 employers have implemented a Level 1 or 2 program. Level 1 and 2 programs may include commuter surveys, distributing transit information, implementing alternative work schedules, or other similar activities. Level 3 and 4 programs may include shuttles to/from transit stations, implementing formal telework programs, offering transit subsidies, providing free or premium parking to carpools and vanpools, or other activities. The FCESP is also supporting the Congestion Mitigation Program for Dulles Rail by coordinating employer and community outreach with regional partners, including VDRPT, DATA and TyTran. The FCESP also partners with a consultant to review and make recommendations on TDM proffers from developers.

# Completed Projects List

December 2007

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
I-66	I-66 @ Route 7	PR, DR	Aug-06
I-95	I-95/395/495 Springfield Interchange Modifications Phase VI/VII (Mixing Bowl)	LE, MA	Jul-07
0001	Richmond Highway @ Engleside Post Office	MV	Nov-06
0001	Richmond Highway from Lorton Road to Telegraph Road	MV	Oct-05
0007	Leesburg Pike @ Glen Carlyn Road	MA	Jan-07
0007	Leesburg Pike between Pimmit Drive & Idylwood Road	DR, PR	Nov-05
0028	Route 28 @ Innovation Avenue PPTA (Partial Interchange)	DR	Oct-07
0028	Route 28 @ McLearen Road PPTA	SU	Jun-06
0028	Route 28 @ Westfields Boulevard PPTA	SU	Oct-05
0029	Lee Highway @ Bull Run Post Office Road	SU	Sep-05
0029	Lee Highway Sidewalk	PR	May-07
0029	Lee Highway Trail under I-66 bridge	SU	Nov-07
0050	Route 50 @ Annandale Road	PR, MA	Aug-06
0050	Route 50 @ Waples Mill Road	PR, SP	Dec-06
0123	Chain Bridge Road between Gosnell and Westbriar	HM	Jun-06
0123	Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive	MV	Jun-06
0193	Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road	DR	May-07
0235	Mount Vernon Memorial Highway @ Route 1	MV	Jan-06
0236	Little River Turnpike	MA	Jul-06
0267	Dulles Toll Road @ I-495	PR, DR	Dec-05
0602	Reston Parkway @ South Lakes Drive	HM	May-07
0602	Reston Parkway @ Sunrise Valley Drive	HM	May-06
0606	Baron Cameron Avenue @ Reston Parkway	HM	Sep-06
0608	West Ox Road from Ox Trail to Lawyers Road	SU, HM	Jul-06
0611	Telegraph Road @ South Van Dorn Street	LE	Dec-06
0613	South Van Dorn Street at I-95/495 Ramp	LE	Jul-06
0613	South Van Dorn Street Phase III	LE	Apr-05
0617	Backlick Road @ Franconia-Springfield Parkway	LE	Aug-05
0617	Backlick Road North Park & Ride Lot	LE	Nov-07

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
0620	Braddock Road @ Backlick Road	MA	Jun-07
0620	Braddock Road @ GMU	BR, SP	Jul-06
0620	Braddock Road @ Ravensworth Road	BR, MA	Apr-06
0636	Hooes Road	MV, SP	Apr-07
0638	Rolling Road @ Hillside Road/Forrester Ave	SP	Oct-06
0640	Sydenstricker Road @ Hooes Road	SP	Aug-05
0642	Lorton Road from Armistead Road to Silverbrook Road	MV	Aug-06
0644	Old Keene Mill Road @ Hillside Road	SP	Nov-05
0644	Old Keene Mill Road @ Spring Street	LE	Jul-07
0645	Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy	SP, BR	Oct-05
0645	Clifton Road from Rt. 29 to Braddock Road	SP, SU	Apr-06
0650	Gallows Road @ Hummer Road & Annandale Road	PR, MA	Dec-05
0650	Gallows Road @ Idylwood Road	PR	Mar-07
0657	Centreville Road from Metrotech Drive to McLearn Road	SU	Oct-07
0657	Old Centreville Road Trail	SU	Oct-06
0657	South Elden Street Widening (Town of Herndon)	Town of Herndon	Feb-07
0662	Poplar Tree Road @ Stringfellow Road	SU	Aug-07
0665	Fox Mill Road at Reston Parkway	HM	Jun-07
0677	Old Courthouse Road @ Gallows Road	PR	Aug-06
0686	Balls Hill Road @ Old Dominion Drive	DR	Mar-07
0694	Great Falls Street @ Chain Bridge Road	DR	May-07
0787	Olley Lane Sidewalk	BR	May-07
2532	Beauregard Street Median	MA	Jan-07
2864	Ravensworth Road	BR	Aug-05
3141	Dead Run Drive Sidewalk	DR	Apr-07
3547	Chain Bridge Road	DR	Oct-05
4726	North Shore Drive from Temporary Road to Sycamore Valley Drive	HM	Jul-06
5329	South Lakes Drive	HM	Jan-06
7436	Government Center Parkway @ Monument Drive	SP	Oct-04
7702	Tall Timbers Drive	SP	Oct-07
XXXX	Emission Reduction Program	All	05
XXXX	Gambrill Road Park & Ride Lot	MV	May-05

<b>Rt</b>	<b>Project Name/Location</b>	<b>District</b>	<b>Completion Date</b>
XXXX	Huntington Bus Garage Renovations	MV	2005
XXXX	Reston Town Center Transit Center	HM	Jun-06
XXXX	Springfield Commercial Revitalization	LE	Sep-05
XXXX	Tysons Priority Access Improvements: Spring Hill Road	DR, PR	Oct-06

**FCDOT Staff:**

---

*CWS = Charlie Strunk*  
*DPWES = Dept. of Public Works & Env. Services*  
*DSM = Doug MacTavish*  
*EAI = Beth Iannetta*  
*JYR = Jane Rosenbaum*  
*KLM = Karyn Moreland*  
*MEJ = Mike Jollon*  
*MGC = Mark Canale*  
*SAN = Seyed Nabavi*  
*SKK = Steve Knudsen*  
*SLC = Smitha Chellapa*  
*TB = Tad Borkowski*  
*TBD = To Be Determined*  
*WPH = Bill Harrell*

**Status**

---

*Bid Ad*  
*Complete*  
*Construction\**  
*Design*  
*Inactive*  
*On Going*  
*On Hold*  
*Project Initiation*  
*ROW = Land Acquisition*  
*Scoping*  
*Study*  
*Terminated*

**Funding Source**

---

*CMAQ = Congestion Mitigation & Air Quality*  
*County Bonds = Fairfax County 4-Year Transportation Plan*  
*GCRP = Governor's Congestion Relief Program*  
*HES = Hazard Elimination Safety Program*  
*NVTC = Northern Virginia Transportation Commission*  
*NVTD Bonds = Northern Virginia Transportation District Bonds*  
*OPN Funds = Open Container Program*  
*Primary = Primary 6-Year Program*  
*RSTP = Regional Surface Transportation Program*  
*Secondary = Secondary 6-Year Program*  
*TAC Spot = Transportation Advisory Commission Spots*  
*TIIF/WMATA = Transit Investment & Infrastructure Fund*

**Other**

---

*CIM = Community Information Meeting*  
*COG = Council of Governments*  
*CTB = Commonwealth Transportation Board*  
*DTR = Dulles Toll Road*  
*FY = Fiscal Year*  
*N/A = Not Available, or Not Applicable*  
*N/R = Not Required*  
*PPTA = Public-Private Transportation Act*

*\* Construction phase begins when design and ROW are complete, and may include pre-advertisement activities, bid advertisement, and contract award.*

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⌚=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
1	PR/DR	I-66 at Rt. 7: Add second left turn lane from EB I-66 ramp onto NB Rt. 7 & modify median and signal as required	VDOT, state force construction	\$0.200	\$0.200		D	May-04	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Aug-06	☺
1	MV	I-95 Woodrow Wilson Bridge: Design, right-of-way, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/I-495) and 4 interchanges, two in VA and two in MD	VDOT, MDSHA, FHWA	\$2,444.000	\$2,444.000		D		Sep-96	☺
							R			☺
							U			☺
							C	2001	Dec-11	⌚
2	LE/MA	I-95/395/495 Springfield Interchange Phase VI & VII (Mixing Bowl): Improvements to the I-95/395/495 Interchange	VDOT	\$137.731	\$137.731		D			☺
							R	Oct-95	May-03	☺
							U			☺
							C	Jun-03	Jul-07	☺
2	MV	Richmond Hwy (Rt. 1) at Engleside P.O.: Add NB left turn lane on Rt. 1 into Post Office entrance	DPWES	\$0.773	\$0.080	\$0.693	D	Aug-04	Aug-05	☺
							R	Jun-05	Nov-05	☺
							U	Oct-05	Mar-06	☺
							C	Sep-05	Nov-06	☺
3	MV	Richmond Highway from Lorton Road to Telegraph Road: Widen to 6 lanes from north of Telegraph Road to south of Lorton Road	VDOT	\$24.800	\$24.823		D	Nov-94	Oct-98	☺
							R	Jan-00	Jan-04	☺
							U	N/A	N/A	N/A
							C	Feb-04	Oct-05	☺
3	LEE/MV	Richmond Hwy. Public Transportation Initiative- Route 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks - Phase 1 & 2	FCDOT - funds, coordination, bus service	\$55.000	\$27.976	\$7.500	D	Jul-04	Dec-07	☺
			DPWES - design, right-of-way, construction				R	Apr-06 to N/A	Oct-06 to N/A	Δ
			VDOT - signal priority				U	Jul-06 to N/A	Dec-06 to N/A	Δ
			WMATA - bus service				C	Jul-06 to Mar-08	Apr-08 to Aug-08	⌚ Δ
4	MA	Leesburg Pike at Glen Carlyn Road: Extend EB left turn lane on Leesburg Pike	DPWES	\$0.090	\$0.090		D	Sep-04	Feb-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
4	DR/PR	Leesburg Pike @ Magarity Road: Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road; Retaining wall maintenance	VDOT	\$0.902	\$1.054		D	May-04	Feb-07	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-08	Nov-08	
5	DR/PR	Leesburg Pike between Pimmit Drive & Idylwood Road: Widen to provide third EB through lane	DPWES	\$1.490	\$1.490		D	Feb-01	Jun-04	☺
							R	Jun-02	N/A	☺
							U	N/A	N/A	N/A
							C	Aug-04	Nov-05	☺
5	DR	Route 28 PPTA at Innovation Avenue (Partial Interchange): Remove existing traffic signal and construct partial interchange	VDOT/PPTA	\$5.174	\$5.935		D	Jun-05	Apr-07	☺
							R			
							U			
							C	Apr-07	Oct-07	☺
6	SU	Route 28 PPTA at McLearn Road: Construct interchange	VDOT/PPTA	\$11.978	\$11.978		D			☺
							R			☺
							U			☺
							C	Jun-05	Jun-06	☺



**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
6	SU	Route 28 PPTA at Westfields Boulevard: Construct interchange	VDOT/PPTA	\$22.659	\$22.659		D			☺
							R			☺
							U			☺
							C	Apr-04	Oct-05	☺
7	SU	Lee Highway at Bull Run Post Office Road: Install right turn lane on SB and left turn on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road	DPWES	\$1.433	\$1.433		D	Feb-02	Dec-03	☺
							R	Jun-03	Feb-04	☺
							U	N/A	N/A	N/A
							C	Aug-04	Sep-05	☺
7	PR	Lee Highway Sidewalk - Install sidewalk on north side from AK Auto Service to Nutley Street	DPWES	\$0.053	\$0.053		D	Oct-05	Sep-06	☺
							R	Aug-06	Mar-07	☺
							U	N/A	N/A	N/A
							C	Apr-07	May-07	☺
8	SU	Lee Highway Trail under I-66 Bridge - Construct 8-foot wide trail on north side of Route 29 including crossing under I-66 overpass	DPWES	\$0.895	\$0.790	\$0.105	D	Aug-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	Jun-07	Jun-07	☺
							C	Jun-06	Sep-07 to Nov-07	☺
8	PR	Rt. 29 at Gallows Road: Widen Rt. 29 to 6 lanes from 495 to Merrilee Drive; Widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive	VDOT	\$102.218	\$75.435	\$23.000	D	Feb-04	Dec-07	⌚
							R	Jan-07	Sep-08	💰
							U	May-08	Jun-11	💰
							C	Dec-10	Jun-13	
9	PR/MA	Route 50 at Annandale Road: Add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road	DPWES	\$1.383	\$1.383		D	Apr-03	Feb-05	☺
							R	N/A	N/A	N/A
							U	Aug-05	Aug-06	☺
							C	Aug-05	Aug-06	☺
9	PR/SP	Route 50 (Lee-Jackson Memorial Hwy.) at Waples Mill Road: At-grade intersection improvements including the addition of lanes, vertical grade changes and pedestrian improvements	DPWES	\$4.010	\$4.010		D	Oct-02	Oct-04	☺
							R	Apr-04	Oct-04	☺
							U	Nov-04	Sep-05	☺
							C	Mar-05	Dec-06	☺
10	MA	Route 50 Pedestrian Bridge: Construct pedestrian bridge and tie-in to Transit Transfer Area	VDOT	\$5.883	\$5.883		D	Nov-02	Jul-04	☺
							R	Apr-05	May-07	☺
							U	Sep-06	Mar-07	☺
							C	Jun-07	Nov-08	⌚
10	HM	Rt. 123 (Chain Bridge Rd) between Gosnell and Westbriar - Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete	DPWES	\$0.061		\$0.061	D	Jan-05	Feb-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	Jun-06	☺
11	MV/SP	Route 123 at Occoquan River Bridge: Construct 6 lane bridge and approaches over the Occoquan River	VDOT	\$40.516	\$40.516		D	Jan-94	Mar-00	☺
							R	Apr-00	Jun-03	☺
							U	N/A	N/A	N/A
							C	Jul-03	Feb-08 to Dec-07	☺Δ
11	MV	Route 123 from the North Bridge Approach to 0.33 km North of Davis Drive: Widen to 6 lanes	VDOT	\$37.496	\$38.624		D	Jan-94	Mar-00	☺
							R	Apr-00	Nov-02	☺
							U	N/A	N/A	N/A
							C	Dec-02	Jun-06	☺
12	DR	Georgetown Pike at Riverbend Road & Nethercliffe Hall Road: Safety/traffic operations improvements; Lower vertical curve	VDOT	\$0.571	\$0.513		D	Aug-99	May-06	☺
							R	N/A	N/A	N/A
							U	May-06	Aug-06	☺
							C	Sep-06	May-07	☺

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⤴=On Schedule; ⚠=Behind Schedule; ⚠=Change Since Previous Report; ⚠=Schedule Concern; ⚠=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
12	DR	<b>Georgetown Pike Traffic Calming- Langley Fork Scenic Pulloff:</b> Install traffic calming measures between Rt 7 & Rt 123	VDOT	\$0.875	\$0.875		D	Jan-01	Jul-08	⤴
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-08	2008	
13	MV	<b>Mount Vernon Memorial Highway at Route 1:</b> Provide dual left turn lanes by constructing additional right turn lane and re-striping on Mt. Vernon Mem. Hwy.; Signal modifications	DPWES	\$0.352	\$0.352		D	Jul-03	Jul-04	☺
							R	Aug-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	Jul-05	Jan-06	☺
13	MA	<b>Little River Turnpike:</b> Construct sidewalk on south side between Virginia Street and Chowan Avenue	DPWES	\$0.906		\$0.906	D	Oct-04	Aug-05	☺
							R	May-05	Dec-05	☺
							U	N/A	N/A	N/A
							C	Jan-06	Jul-06	☺
14	MA	<b>Rt. 236 at Beauregard Street:</b> Add second EB left turn lane to NB Beauregard Street	DPWES	\$2.000		\$1.000	D	Jan-05	Dec-07	☺
							R	Jun-06	Nov-06	☺
							U	Dec-06	Oct-07	☺
							C	Feb-08	Dec-08	
14	PR/DR	<b>Dulles Toll Road at I-495:</b> Widen ramps	VDOT	\$7.182	\$7.182		D	Dec-00	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-03	Dec-05	☺
15	HM	<b>Reston Parkway at South Lakes Drive:</b> Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive	DPWES	\$0.405	\$0.405		D	Mar-05	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	May-07	☺
15	HM	<b>Reston Parkway at Sunrise Valley Drive:</b> Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway	VDOT	\$0.590	\$0.501		D	May-03		☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	May-06	☺
16	HM	<b>Baron Cameron Avenue at Reston Parkway:</b> Extend EB and WB left turn lanes on Baron Cameron Avenue; Install missing crosswalks, ramps and pedestrian signals	VDOT	\$0.306	\$0.320		D	Aug-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-06	Sep-06	☺
16	HM	<b>West Ox Road at Monroe Street:</b> Add left turn lane from EB West Ox Road to NB Monroe Street	DPWES	\$0.600	\$0.350		D	Apr-06	Apr-07	☺
							R	Nov-06	Aug-07	☺
							U	N/A	N/A	N/A
							C	Feb-08	Aug-08	
17	SU/HM	<b>West Ox Road from Ox Trail to Lawyers Road:</b> Widen to 4 lanes	VDOT	\$25.058	\$25.058		D	Feb-01	Jul-02	☺
							R	Aug-02	Apr-04	☺
							U	N/A	N/A	N/A
							C	May-04	Jul-06	☺
17	SU/PR	<b>West Ox Road from Penderbrook Drive to Ox Trail:</b> Widen to 4 lanes	VDOT	\$20.159	\$22.123		D	Feb-02	Apr-06	☺
							R	Sep-04	Apr-06	☺
							U	May-06	Mar-07	☺
							C	May-06	Aug-08	⤴
18	LE	<b>Telegraph Road at South Van Dorn Street:</b> Trail and pedestrian improvements including countdown heads and accessible ramps	DPWES	\$0.048	\$0.048		D	Jan-06	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Aug-06	Dec-06	☺

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
18	LE	South Van Dorn Street at I-95/I-495 ramp: Construct dedicated SB receiving lane from the end of the I-95/495 off-ramp to Oakwood Road	DPWES	\$0.400	\$0.100	\$0.430	D	Jul-04	Aug-05	☺
							R	Mar-05	Jul-05	☺
							U	Aug-05	Nov-05	☺
							C	Sep-05	Jul-06	☺
19	LE	South Van Dorn Street Phase III: Construct 4 lanes from Kingstowne Boulevard to Telegraph Road	DPWES				D	Apr-87	Aug-99	☺
							R	Dec-96	N/A	☺
							U	N/A	N/A	☺
							C	Apr-03	Apr-05	☺
19	LE	Backlick Road at Franconia-Springfield Parkway: Extend NB Backlick Rd. left turn lane to WB Pkwy.	DPWES	\$0.109		\$0.109	D	May-04	Apr-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
20	LE	Backlick Road North Park & Ride Lot: Construct 275 spaces with bus pullout, bike and pedestrian amenities on Backlick Road	VDOT	\$4.608	\$5.965		D	Feb-04	Jun-06	☺
							R	Oct-05	Oct-06	☺
							U	Dec-06	Nov-07	☺
							C	Dec-06	Nov-07	☺
20	MA	Braddock Road at Backlick Road: Remove channelization island for right-turn movement from EB Braddock Road to SB Backlick Road	VDOT	\$0.354	\$0.536		D	May-04	Jul-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-06	Jun-07	☺
21	BR/SP	Braddock at GMU: Extend WB right turn lane from existing terminus to GMU entrance at Roanoke Lane	DPWES	\$0.725		\$0.725	D	Jul-04	Sep-05	☺
							R	May-05	Jun-05	☺
							U	May-05	Jul-05	☺
							C	Oct-05	Jul-06	☺
21	BR/MA	Braddock Road at Ravensworth Road: Construct acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp	VDOT	\$0.344	\$0.341		D	Oct-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-05	Apr-06	☺
22	MA	Braddock Road at Route 236: Realign EB lanes through the intersection, provide pedestrian improvements, and modify signal	DPWES	\$1.440		\$1.440	D	Jan-05	Dec-06	☺
							R	Apr-06	Nov-06	☺
							U	Dec-06	Jul-07	☺
							C	Mar-07	Jan-08 to Apr-08	⌚ Δ
22	LE	South Kings Highway at Harrison Lane Add EB left turn lane and WB right turn lane on South Kings Highway at the intersection with Harrison Lane	DPWES	\$3.000		\$3.000	D	Jan-05	Mar-07 to Mar-08	⌚ Δ
							R	Mar-07	Mar-08 to May-08	⌚ Δ
							U	Apr-08 to Jun-08	Aug-08 to Oct-08	Δ
							C	May-08 to Jul-08	Aug-08 to Oct-09	Δ
23	MV/SP	Hooes Road: Superevelate curve, improve drainage and relocate two utility poles to reduce vehicular accidents	VDOT	\$0.608	\$0.689		D	Feb-03	May-06	☺
							R	N/A	Aug-06	☺
							U	Oct-06	Jan-07	☺
							C	Sep-06	Apr-07	☺
23	SP	Rolling Road at Hillside Road/Forrester Boulevard: Lengthen left turn lanes on NB and SB Rolling Road	DPWES	\$0.300	\$0.300		D	Apr-05	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
24	SP	Sydenstricker Road at Hooes Road: Construct pedestrian improvements adjacent to Park-and-Ride lot	DPWES	\$0.070		\$0.070	D	May-04	Apr-05	☺
							R	Jan-05	Apr-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; \$=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
				(\$ in Millions)						
24	MV	Lorton Road from Armistead Road to Silverbrook Road: Widen to 6 lanes	VDOT	\$22.260	\$22.261		D	Jun-88	Oct-94	☺
							R			☺
							U			☺
							C	Jun-04	Aug-06	☺
25	SP	Old Keene Mill Road at Hillside Road: Extend EB left turn lane from EB Old Keene Mill Road to NB Hillside Road	DPWES	\$0.084		\$0.084	D	Oct-04	May-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-05	Nov-05	☺
25	LE	Old Keene Mill Road at Spring Street: Construct barrier for pedestrian crossing control	VDOT	\$0.115	\$0.220		D	May-05	Jun-06	☺
							R	N/A	N/A	N/A
							U			
							C	Apr-07	Jul-07	☺
26	SP	Old Keene Mill Road Walkway - Construct walkway from Burke Woods Road to Four Oaks Lane	DPWES	\$0.057		\$0.057	D	Apr-05	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
26	SP/BR	Burke Lake Road from Lee Chapel Road/Burke Center Parkway to Fairfax County Parkway: Widen to 4 lanes with median including sidewalk/trail	VDOT	\$9.155	\$9.155		D	Feb-89	Oct-01	☺
							R	Nov-01	Jul-03	☺
							U	N/A	N/A	N/A
							C	Aug-03	Oct-05	☺
27	SP/SU	Clifton Road from Rt. 29 to Braddock Road: Widen to 4 lanes	DPWES	\$5.279	\$5.279		D	Jan-02	Nov-03	☺
							R	Nov-02	Jul-03	☺
							U			
							C	Mar-04	Apr-06	☺
27	SP/SU	Stringfellow Road from Rt. 50 to Fair Lakes Boulevard: Widen to 4 lanes	VDOT	\$34.139	\$17.000	\$16.000	D	Jul-04	Oct-07 to Spring-08	⌚ Δ
							R	Jun-08	Jun-09	
							U	Jul-09	Jun-11	
							C	Jul-11	Dec-13	
28	MA/PR	Gallows Road/Annandale Road/Hummer Road: Construct left turn lanes on all four approaches and modify traffic signal	DPWES	\$2.550	\$2.550		D	Jun-01	Dec-03	☺
							R	Jan-03	May-04	☺
							U	Jun-04	May-05	☺
							C	Aug-04	Dec-05	☺
28	PR	Gallows Road at Idylwood Road: Extend SB left turn lane on Gallows Road	DPWES	\$0.085	\$0.085		D	Oct-04	Mar-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Mar-07	☺
29	BR	Guinea Road at Falmead Road: Extend sidewalk south on Falmead Road to Guinea Road; Install missing trail segment on Guinea Road; Pedestrian and drainage improvements	DPWES	\$0.100	\$0.100		D	Jun-05	Oct-07 to Mar-08	⌚ Δ
							R	Sep-05 to N/A	N/A	Δ
							U	N/A	N/A	N/A
							C	Nov-07 to Jun-08	Feb-08 to Oct-08	Δ
29	SU	Centreville Road from Metrotech Drive to McLearen Road: Widening to 4 lanes on 6-lane right-of-way	VDOT/PPTA	\$29.580	\$0.923	\$29.000	D	Sep-04	Feb-05	☺
							R	Dec-04	Dec-05	☺
							U	Jun-05	May-07	☺
							C	Jun-05	Oct-07	☺
30	HM/SU	Centreville Road from West Ox Road to Frying Pan Road: Widen to 4 lanes on 6 lane right-of-way	VDOT	\$11.801	\$12.500		D	Feb-01	May-04	☺
							R	Apr-06	Jul-07	☺
							U	Jun-04	Mar-07	☺
							C	Apr-08	Jun-10	
30	HM/DR	Centreville Road Trail at Dulles Toll Road: Construct pedestrian walkway under Dulles Toll Road	DPWES	\$0.160	\$0.160		D	Sep-05	May-07	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Sep-07	Jan-08	⌚

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⏸=Schedule Concern; ⚠=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
31	SU	Old Centreville Road Trail - Construct asphalt trail from Old Mill community to Park & Ride facility at Centreville United Methodist Church	DPWES	\$0.124		\$0.124	D	Apr-05	Apr-06	☺
							R	Nov-05	Jan-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Oct-06	☺
31	Herndon	South Elden Street Widening (Town of Herndon): Widen to 6 lanes from Worldgate Drive to Herndon Parkway	VDOT	\$9.775	\$9.609		D		Sep-99	☺
							R	Jan-01		☺
							U			☺
							C	Sep-05	Feb-07	☺
32	SU	Poplar Tree Road at Stringfellow Road: Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection	DPWES	\$0.675	\$0.675		D	Apr-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Aug-07	☺
32	SU	Stone Road from Route 29 to Awbrey Patent Drive: Construct median from turn lanes from Lee Highway to Billingsgate Lane; Install signal at Billingsgate Lane; Widen Stone Road from Battery Lane to Awbrey Patent Drive	DPWES	\$2.085	\$2.085		D	Nov-02	Jan-07	☺
							R	May-05	May-06	☺
							U	N/A	N/A	N/A
							C	Apr-07	Mar-08	⌚
33	HM	Fox Mill Road at Reston Parkway: Add EB lane on Fox Mill Road and trail along Fox Mill Road and Reston Parkway to Fire Station	DPWES	\$1.105	\$1.105		D	Dec-04	Nov-05	☺
							R	Aug-05	Mar-06	☺
							U	N/A	N/A	N/A
							C	Jun-06	Jun-07	☺
33	PR	Hunter Mill Road Walkway: Construct walkway from Chain Bridge Road to Oakton Community Park	DPWES	\$0.325		\$0.325	D	Apr-05	Jan-08	⌚
							R	Apr-06	Nov-07 to Jan-08	⌚ Δ
							U	Mar-08	Aug-08	
							C	Mar-08	Aug-08	
34	PR	Old Courthouse Road at Gallows Road: Extend EB right turn lane to Gallows Road	VDOT (State Forces)	\$0.408	\$0.478		D	Aug-04	Jun-06	☺
							R	Oct-05	Jun-06	☺
							U	N/A	N/A	N/A
							C	Jul-06	Aug-06	☺
34	PR/HM	Spring Hill Road from Rt. 7 to International Drive: Widen to 4 lanes	DPWES	\$10.700	\$11.300		D	Jul-02	Sep-03	☺
							R	Dec-03	Oct-05	☺
							U	Mar-06	Oct-08	☺
							C	Dec-07 to Apr-08	Feb-09 to Jun-09	Δ
35	DR	Balls Hill Road at Old Dominion Drive: Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive	DPWES	\$0.190	\$0.190		D	Oct-04	Aug-05	☺
							R	N/A	N/A	N/A
							U	Mar-06	Jul-06	☺
							C	Oct-06	Mar-07	☺
35	DR	Westmoreland Street Walkway: Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road	DPWES	\$0.050		\$0.050	D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A
36	DR	Great Falls Street at Chain Bridge Road: Intersection improvements including restriping, reconfiguration of existing WB lanes, signal timing and phasing modifications	DPWES	\$0.130		\$0.130	D	Nov-04	Dec-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-06	May-07	☺
36	BR	Olley Lane Sidewalk: Install sidewalk on west side from Braddock Road to Colbert Court	DPWES	\$0.143	\$0.143		D	Aug-05	Sep-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Nov-06	May-07	☺
37	MV	Huntington Avenue at Fenwick Drive: Pedestrian improvements including countdown heads and crosswalks	VDOT	\$0.222	\$0.222		D	Jan-05	Jun-07	☺
							R	Mar-07	Nov-07	☺
							U	N/A	N/A	N/A
							C	Dec-07 to Feb-08	Apr-08	Δ

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⚠=Behind Schedule; Δ=Change Since Previous Report; 📅=Schedule Concern; 💰=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
37	MA	<b>Beauregard Street Median:</b> Add a raised median from Route 236 to North Chambliss Street	DPWES	\$0.080	\$0.080		D	May-04	Jan-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	Jan-07	☺
38	BR	<b>Ravensworth Road:</b> Construct sidewalk on west side between Kalorama Drive and Braddock Road	DPWES	\$0.152		\$0.152	D	Jul-04	May-05	☺
							R	Dec-04	Jun-05	☺
							U	N/A	N/A	N/A
							C	May-05	Aug-05	☺
38	DR	<b>Dead Run Drive Sidewalk:</b> Construct sidewalk on north side from Bright Avenue to Congress Lane	DPWES	\$0.143		\$0.143	D	Apr-05	Sep-06	☺
							R	Feb-06	Jul-06	☺
							U	N/A	N/A	N/A
							C	Oct-06	Apr-07	☺
39	DR	<b>Chain Bridge Road:</b> Extend SB Chain Bridge Road left turn lane onto EB Great Falls Street	DPWES	\$0.028		\$0.028	D	Nov-04	Jun-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-05	Oct-05	☺
39	HM	<b>Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center:</b> Construct sidewalk on west side of Colts Neck Road	DPWES	\$0.100	\$0.100		D	Jul-05	Nov-07 to Mar-08	⚠ Δ
							R	Mar-06	Sep-06	☺
							U	N/A	N/A	N/A
							C	Jan-08 to Jun-08	May-08 to Sep-08	Δ
40	HM	<b>North Shore Drive from Temporary Road to Sycamore Valley Drive:</b> Construct 8-foot wide trail on west side of North Shore Drive	DPWES	\$0.063	\$0.063		D	Mar-05	Jan-06	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jun-06	Jul-06	☺
40	HM	<b>South Lakes Drive:</b> Construct sidewalk between Colts Neck Rd. and Olde Craft Dr.	DPWES	\$0.148		\$0.148	D	Jan-05	Sep-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Dec-05	Jan-06	☺
41	SP/MV/LE	<b>Fairfax County Parkway (EPG):</b> Construct 6-lane divided facility from Rolling Road/Franconia-Springfield Parkway to Fullerton Road	VDOT	\$118.600	\$114.700		D	Mar-00	Feb-04	☺
							R	TBD	TBD	📅
							U	N/A	N/A	N/A
							C	TBD	TBD	📅
41	SP	<b>Government Center Parkway at Monument Drive:</b> Construct sidewalk on east side between Monument Dr. & Government Center north entrance, add pedestrian signals & crosswalks at Monument Drive, & construct walkway from Monument Dr. bus stop to Herry Building	DPWES	\$0.055	\$0.055	\$0.055	D	Feb-04	N/A	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Mar-04	Oct-04	☺
42	SP	<b>Tall Timbers Drive:</b> Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and The Village of North Lake communities	DPWES	\$1.450	\$1.450		D	N/A	Feb-07	☺
							R	Dec-05	Feb-07	☺
							U	N/A	N/A	N/A
							C	Jan-07	Mar-08 to Oct-07	☺ Δ
42	BR	<b>Burke Center VRE Parking Expansion:</b> Construct a 1292 space parking structure with 221 surface spaces on the existing 615 space site	DPWES	\$28.876	\$9.376	\$19.500	D	Sep-04	Apr-06	☺
							R	Feb-06	Mar-06	☺
							U	Mar-06	Jul-06	☺
							C	May-06	Sep-08	⌚
43	All	<b>CMAQ Bus Shelter Program:</b> Construct bus stop enhancements throughout the County	DPWES				D	N/A	N/A	N/A
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	N/A	N/A	N/A

**December 2007 Status Report on the Board's Four-Year Transportation Program for  
FY 2005 Thru FY 2008**

Status Key: ☺=Complete; ⌚=On Schedule; ⌚=Behind Schedule; Δ=Change Since Previous Report; ⚠=Schedule Concern; ⚡=Funding Concern										
Phase Key: D=Design; R=Right-of-Way Acquisition; U=Utility Relocation; C=Construction(includes pre-ad, bid ad, and contract award)										
Page Number	District	Project Description	Implementing Agency	Total Project Cost	Other Funds	Amt in BOS's 4-Yr Plan	Phase	Start Date	End Date	Status
43	All	<b>Emission Reduction Program:</b> Conversion to Ultra-Low Sulfur diesel fuel	FCDOT					Fully implemented in the Fairfax Connector fleet in 2005		☺
44	MV	<b>Gambrell Road Park &amp; Ride Lot:</b> Construct 220 spaces with bus facilities	VDOT	\$2.706	\$3.785		D	Oct-99	Jun-01	☺
							R	May-02	Dec-03	☺
							U	N/A	N/A	N/A
							C	Jan-04	May-05	☺
44	MV	<b>Huntington Bus Garage Renovations:</b> upgrade mechanical and electrical systems, new bus wash, new security system, renovation of front office, and roof replacement	FCDOT	\$3.200	\$3.200		Improvements are complete		☺	
45	MV	<b>Huntington Metro Parking Expansion:</b> Build approximately 1425 spaces, replacing 925 spaces lost as part of joint development, plus an additional 500 space expansion	WMATA	\$31.200	\$31.200		D	Mar-06	Apr-07 to Dec-07	☺Δ
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Oct-06	May-08	⌚
45	All	<b>Metro Matters and Beyond Metro Matters Programs</b>	WMATA	\$110.000		\$110.000			☺	
46	HM	<b>Reston Town Center Transit Center:</b> Construct 8 bus stops, 2 layover slips, 4 bus shelters, an approximate 800 sq.ft. staff/service building and associated site improvements	DPWES	\$2.200	\$2.200		D	Aug-03	Aug-04	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Sep-04	Jun-06	☺
46	DR	<b>West Falls Church Station Bus Canopy:</b> Install canopy over both sides of bus bay areas	WMATA	\$1.560	\$1.560		D	Dec-04	TBD to Jul-08	⌚Δ
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Jul-08	Aug-08	
47	LE	<b>Springfield Commercial Revitalization:</b> Streetscape improvements and signage in Springfield CBD	DPWES	\$3.069	\$3.069		D	Apr-97	N/A	☺
							R	Dec-97	N/A	☺
							U	N/A	N/A	N/A
							C	Oct-04	Sep-05	☺
47	DR/PR	<b>Tyson's Priority Access Improvements (HJR-276)-Spring Hill Road Site:</b> Construct sidewalk on east side under the Dulles Toll Road	VDOT	\$0.105	\$0.105		D	Mar-04	Nov-05	☺
							R	N/A	N/A	N/A
							U	N/A	N/A	N/A
							C	Apr-06	Oct-06	☺
			Program Totals	\$3,414.68	\$3,178.68	\$214.835				

**I-66 I-66 @ Route 7 Complete**

Add a second left turn lane from EB I-66 off ramp to NB Route 7 and modify median and signal as required

**District(s):** PR, DR  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			May-04	Sep-05	☺
N/A			N/A	N/A	N/A
<b>Type of Funding:</b>			N/A	N/A	N/A
GCRP			Mar-06	Aug-06	☺
	<b>Total</b>	0.200			

**Activity Highlights:**

Construction is complete

**I-95 I-95, Woodrow Wilson Bridge Construction**

Design, right-of-way acquisition, environmental mitigation and construction of new drawbridge (bascule) span over the Potomac River including reconstruction of 7.5 miles of the Capital Beltway (I-95/495) and 4 interchanges, two in VA and two in MD

**District(s):** LE, MV  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT, MDSHA, FHWA			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>				Sep-96	☺
N/A					☺
<b>Type of Funding:</b>					☺
Interstate			01	Dec-11	👍
	<b>Total</b>	2444.0			

**Activity Highlights:**

Project continues on time and on budget; Inner loop bridge completion on schedule for Mid-2008; Route 1 interchange to be completed by Mid-2009; The I-95/Telegraph Road Interchange (including south intersection grade-separations) was advertised on August 28, 2007 with construction to begin by March 2008; Anticipated completion by mid-2013, including the expanded scope of the southern interchanges of Telegraph Rd at Huntington Ave



**I-95 I-95/395/495 Springfield Interchange Modifications Phase VI/VII (Mixing Bowl) Complete**

Improvements to I-95/395/495 Interchange

District(s): LE, MA  
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
N/A					
<b>Type of Funding:</b>					
Interstate					
	<b>Design</b>				☺
	<b>Land Acquisition</b>		Oct-95	May-03	☺
	<b>Utility Relocation</b>				☺
	<b>Construction</b>	137.731	Jun-03	Jul-07	☺
	<b>Total</b>	137.731			

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway @ Engleside Post Office Complete**

Add NB left turn lane on Route 1 into Engleside P.O. (DPWES Project # 4YP002)

District(s): MV  
 FCDOT Staff: DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>					
0.693					
<b>Type of Funding:</b>					
County Bonds, Developer					
	<b>Design</b>		Aug-04	Aug-05	☺
	<b>Land Acquisition</b>		Jun-05	Nov-05	☺
	<b>Utility Relocation</b>		Oct-05	Mar-06	☺
	<b>Construction</b>		Sep-05	Nov-06	☺
	<b>Total</b>	0.773			

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway from Lorton Road to Telegraph Road Complete**

Widen to 6 lanes from north of Telegraph Road to south of Lorton Road

**District(s):** MV  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Nov-94	Oct-98	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	2.296	Jan-00	Jan-04	☺
N/A	<b>Land Acquisition</b>	5.174	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Feb-04	Oct-05	☺
Primary 6-Year	<b>Construction</b>	17.428			
	<b>Total</b>	24.800	24.823		

**Activity Highlights:**

Construction is complete

**0001 Richmond Highway Public Transportation Initiative Construction**

Rt. 1 corridor improvements from Fort Belvoir to the Huntington Metro Station, to support enhanced BRT bus service including pedestrian access improvements, bus shelters and sidewalks - Phase 1 & 2

**District(s):** MV, LE  
**FCDOT Staff:** SLC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-04	Dec-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		<del>Apr-06</del>	<del>Oct-06</del>	⚠
7.500	<b>Land Acquisition</b>		N/A	N/A	⚠
<b>Type of Funding:</b>	<b>Utility Relocation</b>		<del>Jul-06</del>	<del>Dec-06</del>	⚠
Federal, State, Local	<b>Construction</b>		<del>Jul-06</del>	<del>Apr-08</del>	⚠
	<b>Total</b>	55.000	Mar-08	Aug-08	

**Activity Highlights:**

Multi-phased project; Phase 1 is complete as of 10/07 and consisted of 5 walkway projects and a REX bus stop shelter - construction is complete. Phase 2 consists of intersection improvements at Frye Road and South Kings Hwy; The Frye Road intersection requires a design exception that has delayed the construction phase; The two intersection projects will be bid together for construction; Follow-up phases include 2 miles of sidewalk, 9 intersections and REX shelters; Phase 2 improvements endorsed by the BOS on December 3, 2007

**0007 Leesburg Pike @ Glen Carlyn Road Complete**

Extend EB left turn lane on Leesburg Pike

**District(s):** MA  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Sep-04	Feb-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-06	Jan-07	☺
GCRP	<b>Construction</b>				
	<b>Total</b>	0.090	0.090		

**Activity Highlights:**

Construction is complete

**0007 Leesburg Pike @ Magarity Road Design**

Add an additional through and right lane and convert the existing lane to a through only; Add missing sidewalk segment along the service road; Retaining wall maintenance

**District(s):** DR, PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		May-04	Feb-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.200	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-08	Nov-08	
Primary 6-Year, VDOT Maintenance Funds	<b>Construction</b>	0.702			
	<b>Total</b>	0.902	1.054		

**Activity Highlights:**

Structure and Bridge inspectors identified cracking of the retaining wall that will be exacerbated when traffic is moved closer to it; Repair of the wall is now included in the project scope; \$300K of maintenance funds were added to cover the additional costs; Bid Ad is scheduled for May 2008 with a Notice to Proceed set for August 2008

**0007 Leesburg Pike between Pimmit Drive & Idylwood Road Complete**

Widen to provide third EB through lane

**District(s):** DR, PR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Feb-01	Jun-04	☺
N/A			Jun-02	N/A	☺
Type of Funding:			N/A	N/A	N/A
General Funds, County Bonds			Aug-04	Nov-05	☺
	Design				
	Land Acquisition				
	Utility Relocation				
	Construction				
	Total	1.490	1.490		

**Activity Highlights:**

Construction is complete

**0028 Route 28 @ Innovation Avenue PPTA (Partial Interchange) Complete**

Remove existing traffic signal and construct partial interchange

**District(s):** DR  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT / PPTA			Start	End	
Amount in Board's 4-Year Plan: (\$ in Millions)			Jun-05	Apr-07	☺
N/A					
Type of Funding:					
Route 28 Tax District, GOF			Apr-07	Oct-07	☺
	Design	0.899			
	Land Acquisition	0.099			
	Utility Relocation	0.007			
	Construction	4.930			
	Total	5.174	5.935		

**Activity Highlights:**

Construction of partial interchange is complete; Developer paid for design plans for full interchange; Final plans have been distributed for review; Discussion of construction funding is ongoing

**0028 Route 28 @ McLearen Road PPTA Complete**

Construct Interchange

District(s): SU  
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.454			☺
N/A	<b>Land Acquisition</b>	1.376			☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>				☺
Route 28 Tax District	<b>Construction</b>	9.148	Jun-05	Jun-06	☺
	<b>Total</b>	11.978			

**Activity Highlights:**

Construction is complete

**0028 Route 28 @ Westfields Boulevard PPTA Complete**

Construct Interchange

District(s): SU  
 FCDOT Staff: MGC

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT / PPTA	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	2.858			☺
N/A	<b>Land Acquisition</b>				☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>	1.898			☺
Route 28 Tax District	<b>Construction</b>	17.903	Apr-04	Oct-05	☺
	<b>Total</b>	22.659			

**Activity Highlights:**

Construction is complete

**0029 Lee Highway @ Bull Run Post Office Road Complete**

Install right turn lane on SB and left turn lane on NB Rt. 29; Improve alignment and provide turn lanes on Bull Run Post Office Road

**District(s):** SU  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Feb-02	Dec-03	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jun-03	Feb-04	☺
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-04	Sep-05	☺
General Funds, County Bonds	<b>Construction</b>				
	<b>Total</b>	1.433	1.433		

**Activity Highlights:**

Construction is complete.

**0029 Lee Highway Sidewalk Complete**

Install sidewalk on north side from AK Auto Service to Nutley Street

**District(s):** PR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-05	Sep-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Aug-06	Mar-07	☺
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Apr-07	May-07	☺
TAC Spot	<b>Construction</b>				
	<b>Total</b>	0.053	0.053		

**Activity Highlights:**

Construction is complete

**0029 Lee Highway Trail under I-66 bridge Complete**

Construct 1800 linear feet of 8-foot wide asphalt trail including crossing under I-66 overpass.

District(s): SU  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Aug-04	Nov-05	☺
0.105	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-07	Jun-07	☺
Federal, State, County	<b>Construction</b>		Jun-06	<del>Sep-07</del> Nov-07	☺Δ
	<b>Total</b>	0.895	0.895		

**Activity Highlights:**

Construction is complete.

**0029 Route 29 @ Gallows Road ROW**

Widen Rt. 29 to 6 lanes from I-495 to Merrilee Drive, and widen Gallows Road to 6 lanes from Gatehouse Road to Providence Forest Drive

District(s): PR  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	8.958	Feb-04	Dec-07	☺
23.000	<b>Land Acquisition</b>	62.362	Jan-07	Sep-08	\$
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-08	Jun-11	\$
Federal, State, Primary 6-Year	<b>Construction</b>	30.899	Dec-10	Jun-13	
	<b>Total</b>	102.218	98.435		

**Activity Highlights:**

Land Acquisition is well underway; Utility relocations expected to begin in Spring; Project coordination with recently approved redevelopments is ongoing

**0050 Route 50 @ Annandale Road Complete**

Intersection improvements - add a right turn lane from WB Route 50 onto Annandale Road and re-stripe the remaining lanes to include dual lefts onto SB Annandale Road

**District(s):** PR, MA  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-03	Feb-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		Aug-05	Aug-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-05	Aug-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	1.383	1.383		

**Activity Highlights:**

Construction is complete

**0050 Route 50 @ Waples Mill Road Complete**

At-grade Intersection improvements including the addition of lanes, vertical grade changes, and pedestrian improvements

**District(s):** PR, SP  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Oct-02	Oct-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Apr-04	Oct-04	☺
N/A	<b>Land Acquisition</b>		Nov-04	Sep-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Mar-05	Dec-06	☺
Fairfax Center Fund	<b>Construction</b>				
	<b>Total</b>	4.010	4.010		

**Activity Highlights:**

Construction is complete



**0050 Route 50 Pedestrian Bridge** **Construction**

Pedestrian Bridge & Tie-in to Transit Transfer Area

**District(s):** MA  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.122	Nov-02	Jul-04	☺
N/A	<b>Land Acquisition</b>	0.133	Apr-05	May-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-06	Mar-07	☺
OPN Funds	<b>Construction</b>	4.628	Jun-07	Nov-08	👍
	<b>Total</b>	5.883			

**Activity Highlights:**

Ground breaking held on Oct. 22, 2007. Construction began in October 2007 and is 20% complete.

**0123 Chain Bridge Road between Gosnell and Westbriar** **Complete**

Install 2 bus pads with benches and replace existing substandard asphalt sidewalk with concrete

**District(s):** HM  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jan-05	Feb-06	☺
0.061	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds	<b>Construction</b>		Mar-06	Jun-06	☺
	<b>Total</b>	0.061			

**Activity Highlights:**

Construction is complete

**0123 Route 123 @ Occoquan River Bridge Construction**

Construct 6 lane bridge and approaches over the Occoquan River

District(s): MV, SP  
 FCDOT Staff: CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
Amount in Board's 4-Year Plan: (\$ in Millions)			Start	End	
VDOT			Jan-94	Mar-00	☺
N/A			Apr-00	Jun-03	☺
Type of Funding:	Design	1.976	N/A	N/A	N/A
RSTP, NVTB Bonds	Land Acquisition	1.550	Jul-03	<del>Feb-06</del> Dec-07	☺Δ
	Utility Relocation				
	Construction	36.990			
	<b>Total</b>	<b>40.516</b>			

**Activity Highlights:**

Construction is complete.

**0123 Route 123 from the N Bridge Approach to 0.33 km N of Davis Drive Complete**

Widen to 6 lanes

District(s): MV  
 FCDOT Staff: CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
Amount in Board's 4-Year Plan: (\$ in Millions)			Start	End	
VDOT			Jan-94	Mar-00	☺
N/A			Apr-00	Nov-02	☺
Type of Funding:	Design	1.280	N/A	N/A	N/A
RSTP, NVTB Bonds	Land Acquisition	11.523	Dec-02	Jun-06	☺
	Utility Relocation				
	Construction	24.693			
	<b>Total</b>	<b>37.496</b>			

**Activity Highlights:**

Construction is complete

**0193 Georgetown Pike @ Riverbend Road & Nethercliffe Hall Road Complete**

Safety/traffic operations improvement; Lower vertical curve at intersection

**District(s):** DR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Aug-99	May-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.196	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	0.099	May-06	Aug-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-06	May-07	☺
HES	<b>Construction</b>	0.276			
	<b>Total</b>	0.571	0.513		

**Activity Highlights:**

Construction is complete

**0193 Georgetown Pike Traffic Calming - Langley Fork Scenic Pulloff Design**

Install traffic calming measures between Route 7 (Leesburg Pike) and Route 123 (Dolley Madison Blvd.)

**District(s):** DR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jan-01	Jul-08	👍
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.225	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	N/A	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-08	2008	
Enhancement, Primary, County	<b>Construction</b>	0.650			
	<b>Total</b>	0.875	0.875		

**Activity Highlights:**

Several design issues are being addressed in order to minimize utility conflicts, loss of vegetation, pedestrian safety concerns as well as constructibility under traffic

**0235 Mount Vernon Memorial Highway @ Route 1 Complete**

Provide dual left turn lane by constructing additional right turn lane and re-striping Mount Vernon Memorial Highway @ Rt. 1; Signal modifications

**District(s):** MV  
**FCDOT Staff:** DSM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-03	Jul-04	☺
N/A		<b>Land Acquisition</b>		Aug-04	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jul-05	Jan-06	☺
		<b>Total</b>	0.352	0.352		

**Activity Highlights:**

Construction is complete

**0236 Little River Turnpike Complete**

Add sidewalk on south side of Little River Turnpike from Virginia Street to Chowan Avenue

**District(s):** MA  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Aug-05	☺
1.005		<b>Land Acquisition</b>		May-05	Dec-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jan-06	Jul-06	☺
		<b>Total</b>	0.906	0.906		

**Activity Highlights:**

Construction is complete

**0236 Route 236 @ Beauregard Street** **Design**

Add second left turn lane from EB Rt. 236 to NB Beauregard Street (DPWES Project # 4YP013)

**District(s):** MA  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-05	Dec-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Jun-06	Nov-06	☺
1.000	<b>Land Acquisition</b>		Dec-06	Oct-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Feb-08	Dec-08	
County Bonds	<b>Construction</b>				
	<b>Total</b>	2.000	2.000		

**Activity Highlights:**

Due to previous project delay, extensive coordination is required with VDOT safety improvement project at the same location and significant utility relocation efforts have been required

**0267 Dulles Toll Road @ I-495** **Complete**

Includes widening two ramps from 1-lane to 2-lanes: the SB I-495 to WB DTR, and EB DTR to NB I-495

**District(s):** PR, DR  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Dec-00	N/A	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.486	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	0.000	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-03	Dec-05	☺
Interstate	<b>Construction</b>	6.696			
	<b>Total</b>	7.182	7.182		

**Activity Highlights:**

Construction is complete

**0602 Reston Parkway @ South Lakes Drive Complete**

Add dual left turn lane on SB Reston Parkway and right turn lane on EB South Lakes Drive

**District(s):** HM  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Mar-05	Nov-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-06	May-07	☺
GCRP	<b>Construction</b>				
	<b>Total</b>	0.405	0.405		

**Activity Highlights:**

Construction is complete

**0602 Reston Parkway @ Sunrise Valley Drive Complete**

Install second left turn lane on NB Reston Parkway and extend dual left turn lanes on SB Reston Parkway

**District(s):** HM  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		May-03		☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.196	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	N/A	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-05	May-06	☺
OPN Funds, Secondary 6-Year	<b>Construction</b>	0.394			
	<b>Total</b>	0.590	0.501		

**Activity Highlights:**

Construction is complete

**0606 Baron Cameron Avenue @ Reston Parkway Complete**

Extend EB & WB left turn lanes on Baron Cameron Avenue; Install crosswalks, ramp and pedestrian signals

**District(s):** HM  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Aug-04	Dec-05	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
HES, Secondary 6-Year		<b>Construction</b>		May-06	Sep-06	☺
		<b>Total</b>	0.306	0.320		

**Activity Highlights:**

Construction is complete

**0608 West Ox Road @ Monroe Street Bid Ad**

Add left turn lane from EB West Ox Road to NB Monroe Street

**District(s):** HM  
**FCDOT Staff:** WPH

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-06	Apr-07	☺
N/A		<b>Land Acquisition</b>		Nov-06	Aug-07	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Feb-08	Aug-08	
		<b>Total</b>	0.600	0.600		

**Activity Highlights:**

Final plans have been signed; VDOT permit received April 25, 2007; Advertised for construction 11/20/07, Bids opened 12/10/07, to Board of Supervisors for approval of contract 1/28/08.

**0608 West Ox Road from Ox Trail to Lawyers Road Complete**

Widen to 4 lanes

District(s): SU, HM  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-01	Jul-02	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.577	Aug-02	Apr-04	☺
N/A	<b>Land Acquisition</b>	7.656	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-04	Jul-06	☺
Secondary 6-Year, RSTP	<b>Construction</b>	16.825			
	<b>Total</b>	25.058	25.058		

**Activity Highlights:**

Construction is complete

**0608 West Ox Road from Penderbrook Drive to Ox Trail Construction**

Widen to 4 lanes

District(s): SU, PR  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-02	Apr-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	3.181	Sep-04	Apr-06	☺
N/A	<b>Land Acquisition</b>	7.069	May-06	Mar-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-06	Aug-08	👍
Secondary 6-Year	<b>Construction</b>	9.908			
	<b>Total</b>	20.159	17.185		

**Activity Highlights:**

Advanced waterline relocation project complete; Contractor working on NB side of West Ox Road drainage and stormwater management; Construction 65% complete



**0611 Telegraph Road @ South Van Dorn Street Complete**

Trail and pedestrian improvements including countdown heads and accessible ramps

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jan-06	Jul-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Aug-06	Dec-06	☺
County	<b>Construction</b>				
	<b>Total</b>	0.048	0.048		

**Activity Highlights:**

Construction is complete

**0613 South Van Dorn Street at I-95/495 Ramp Complete**

Construct dedicated SB receiving lane on South Van Dorn Street from the end of the I-95/495 off-ramp to Oakwood Road (DPWES Project # 4YP001)

**District(s):** LE  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-04	Aug-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Mar-05	Jul-05	☺
0.430	<b>Land Acquisition</b>		Aug-05	Nov-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-05	Jul-06	☺
County Bonds, Developer	<b>Construction</b>				
	<b>Total</b>	0.400	0.400		

**Activity Highlights:**

Construction is complete

**0613 South Van Dorn Street Phase III Complete**

Construct 4 lanes from Kingstowne Blvd to Telegraph Road

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-87	Aug-99	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Dec-96	N/A	☺
N/A	<b>Land Acquisition</b>		N/A	N/A	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Apr-03	Apr-05	☺
Developer	<b>Construction</b>				
	<b>Total</b>				

**Activity Highlights:**

Construction is complete

**0617 Backlick Road @ Franconia-Springfield Parkway Complete**

Extend NB left turn lane on Backlick Road onto WB Franconia-Springfield Parkway (DPWES Project # 4YP007)

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		May-04	Apr-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
0.109	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		May-05	Aug-05	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	0.109	0.109		

**Activity Highlights:**

Construction is complete

**0617 Backlick Road North Park & Ride Lot Complete**

Construct 275 spaces with bus pullout on Backlick Road, bike and pedestrian amenities

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-04	Jun-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.662	Oct-05	Oct-06	☺
N/A	<b>Land Acquisition</b>	1.501	Dec-06	<del>Dec-07</del> Nov-07	☺⚠
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-06	<del>Dec-07</del> Nov-07	☺⚠
CMAQ	<b>Construction</b>	2.445	Dec-06		☺⚠
	<b>Total</b>	4.608			

**Activity Highlights:**

Construction is complete.

**0620 Braddock Road @ Backlick Road Complete**

Remove channelization island for right-turn movement from EB Braddock to SB Backlick

**District(s):** MA  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		May-04	Jul-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.119	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-06	Jun-07	☺
HES, Secondary 6-Year	<b>Construction</b>	0.235			
	<b>Total</b>	0.354			

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ GMU Complete**

Extend westbound right turn lane from existing terminus on Braddock Road to GMU entrance at Roanoke Lane; Add a sidewalk from Roanoke Lane to Ox Road (DPWES Project # 4YP004)

**District(s):** BR, SP  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jul-04	Sep-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		May-05	Jun-05	☺
0.725	<b>Land Acquisition</b>		May-05	Jul-05	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-05	Jul-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	0.725	0.725		

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ Ravensworth Road Complete**

Construct an acceleration lane on WB Braddock Road between Ravensworth Road and the I-495 ramp

**District(s):** BR, MA  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Oct-04	Jun-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.100	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>	0.000	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Nov-05	Apr-06	☺
HES	<b>Construction</b>	0.244			
	<b>Total</b>	0.344	0.341		

**Activity Highlights:**

Construction is complete

**0620 Braddock Road @ Route 236 Construction**

Realign EB lanes of Braddock Road through intersection, provide pedestrian improvements, and modify signal (DPWES Project # 4YP014)

District(s): MA  
 FCDOT Staff: KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	Dec-06	☺
1.440		<b>Land Acquisition</b>		Apr-06	Nov-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Dec-06	Jul-07	☺
County Bonds		<b>Construction</b>		Mar-07	<del>Jan-08</del> <del>Apr-08</del>	👉 ⚠
		<b>Total</b>	1.440	1.440		

**Activity Highlights:**

Partial VDOT approval of traffic signal received; Additional structural analysis submitted to VDOT for remaining approval; Signal installation to take 2 months; Pavement schedule pushed out until Spring 2008 when asphalt plant re-opens; Construction schedule adjusted accordingly

**0633 South Kings Highway @ Harrison Lane ROW**

Add WB left turn lane and EB right turn lane on South Kings Highway at the intersection with Harrison Lane (DPWES Project # 4YP012)

District(s): LE  
 FCDOT Staff: TB

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	<del>Mar-07</del> <del>Mar-08</del>	👉 ⚠
3.000		<b>Land Acquisition</b>		Mar-07	<del>Mar-08</del> <del>May-08</del>	👉 ⚠
<b>Type of Funding:</b>		<b>Utility Relocation</b>		<del>Apr-08</del> <del>Jun-08</del>	<del>Aug-08</del> <del>Oct-08</del>	⚠
County Bonds		<b>Construction</b>		<del>May-08</del> <del>Jul-08</del>	<del>Aug-09</del> <del>Oct-09</del>	⚠
		<b>Total</b>	3.000	3.000		

**Activity Highlights:**

Community walk-through held September 20, 2007. Washington Gas relocations complete. VDOT approved request to relocate utility poles between sidewalk and curb which reduces the impact of the required utility easements. The project schedule has been adjusted to reflect the redesign to make these changes.

**0636 Hooes Road Complete**

Superelevate curve, improve drainage and relocate two utility poles to reduce vehicular accidents

**District(s):** MV, SP  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Feb-03	May-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.294	N/A	Aug-06	☺
N/A	<b>Land Acquisition</b>	0.069	Oct-06	Jan-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-06	Apr-07	☺
HES, Secondary 6-Year	<b>Construction</b>	0.245			
	<b>Total</b>	0.608	0.689		

**Activity Highlights:**

Construction is complete

**0638 Rolling Road @ Hillside Road/Forrester Ave Complete**

Lengthen left turn lanes on NB and SB Rolling Road onto Hillside Road and Forrester Avenue

**District(s):** SP  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-05	Mar-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Apr-06	Oct-06	☺
TAC Spot	<b>Construction</b>				
	<b>Total</b>	0.300	0.300		

**Activity Highlights:**

Construction is complete

**0640 Sydenstricker Road @ Hooes Road Complete**

Pedestrian improvements adjacent to park-and-ride lot

**District(s):** SP  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			May-04	Apr-05	☺	
0.070			Jan-05	Apr-05	☺	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	May-05	Aug-05	☺
			<b>Total</b>	0.070	0.070	

**Activity Highlights:**

Construction is complete

**0642 Lorton Road from Armistead Road to Silverbrook Road Complete**

Widen to 6 lanes

**District(s):** MV  
**FCDOT Staff:** DSM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
VDOT			Start	End			
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	1.925	0.985	Jun-88	Oct-94	☺		
N/A			Land Acquisition			☺	
<b>Type of Funding:</b>			Utility Relocation			☺	
Secondary 6-Year, RSTP			Construction	19.350	Jun-04	Aug-06	☺
			<b>Total</b>	22.260	22.261		

**Activity Highlights:**

Construction is complete

**0644 Old Keene Mill Road @ Hillside Road Complete**

Extend EB left turn lane on Old Keene Mill Road

District(s): SP  
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
DPWES			Oct-04	May-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			N/A	N/A	N/A
0.084			N/A	N/A	N/A
<b>Type of Funding:</b>			Jun-05	Nov-05	☺
County Bonds					
	<b>Total</b>	0.084	0.084		

**Activity Highlights:**

Construction is complete

**0644 Old Keene Mill Road @ Spring Street Complete**

Construct 50" barrier for pedestrian crossing control, including re-striping lanes

District(s): LE  
 FCDOT Staff: KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
VDOT			May-05	Jun-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			N/A	N/A	N/A
N/A					
<b>Type of Funding:</b>			Apr-07	Jul-07	☺
Secondary 6-Year					
	<b>Total</b>	0.115	0.220		

**Activity Highlights:**

Construction is complete



**0644 Old Keene Mill Road Walkway Terminated**

Construct walkway from Burke Woods Road to Four Oaks Lane

**District(s):** SP  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Apr-05	N/A	N/A	
0.057			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	N/A	N/A	N/A
			<b>Total</b>	0.057	0.057	

**Activity Highlights:**

Supervisor staff was briefed on the project on February 16, 2006; It was requested that work be halted due to concerns that future roadway widening will remove these improvements; Project terminated

**0645 Burke Lake Road from Lee Chapel Rd/Burke Centre Pkwy to Fairfax County Pkwy Complete**

Widen to 4 lanes

**District(s):** SP, BR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status		
VDOT			Start	End			
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	0.985		Feb-89	Oct-01	☺		
N/A			Land Acquisition	1.670	Nov-01	Jul-03	☺
<b>Type of Funding:</b>			Utility Relocation		N/A	N/A	N/A
State Funds, County Trail Funds			Construction	5.500	Aug-03	Oct-05	☺
			<b>Total</b>	9.155	9.155		

**Activity Highlights:**

Construction is complete

**0645 Clifton Road from Rt. 29 to Braddock Road Complete**

Widen to 4 lanes

District(s): SP, SU  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Jan-02	Nov-03	☺
N/A			Nov-02	Jul-03	☺
<b>Type of Funding:</b>					
Centreville Area Funds			Mar-04	Apr-06	☺
<b>Total</b>			5.279	5.279	

**Activity Highlights:**

Construction is complete

**0645 Stringfellow Road from Rt. 50 to Fair Lakes Boulevard Design**

Widen to 4 lanes

District(s): SU, SP  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
VDOT			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	3.571	12.080	Jul-04	Oct-07 Spring-08	👉 Δ	
16.000			Jun-08	Jun-09		
<b>Type of Funding:</b>			Utility Relocation	Jul-09	Jun-11	
County Bonds, Revenue Sharing			Construction	Jul-11	Dec-13	
<b>Total</b>			34.710	37.000		

**Activity Highlights:**

BOS endorsed design in October 2007 with conditions to minimize impacts to properties on west side of corridor; Revised design will likely impact schedule and costs; Additional project funding allocated in Nov. 2007 bond referendum

**0650 Gallows Road @ Hummer Road & Annandale Road Complete**

Intersection improvements - Construct left turn lanes on all four approaches and modify traffic signal

**District(s):** PR, MA  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jun-01	Dec-03	☺
N/A		<b>Land Acquisition</b>		Jan-03	May-04	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Jun-04	May-05	☺
County Bonds, General Funds		<b>Construction</b>		Aug-04	Dec-05	☺
		<b>Total</b>	2.550			

**Activity Highlights:**

Construction is complete

**0650 Gallows Road @ Idylwood Road Complete**

Extend southbound left turn lane on Gallows Road

**District(s):** PR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Mar-06	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
GCRP		<b>Construction</b>		Oct-06	Mar-07	☺
		<b>Total</b>	0.085			

**Activity Highlights:**

Construction is complete

**0651 Guinea Road @ Falmead Road** **Design**

Extend sidewalk south on Falmead Rd to Guinea Rd; Install missing trail segment on Guinea Rd; Pedestrian and drainage improvements

**District(s):** BR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Jun-05	Oct-07 Mar-08	Δ
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		<del>Sep-05</del>	N/A	N/A Δ
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot	<b>Construction</b>		<del>Nov-07</del> Jun-08	<del>Feb-08</del> Oct-08	Δ
	<b>Total</b>	0.100	0.100		

**Activity Highlights:**

VDOT has rejected a design exception request. Therefore, the project limits will be shortened. Schedule dates are revised to make changes to plans and account for the delays in not receiving the design exception.

**0657 Centreville Road from Metrotech Drive to McLearen Road** **Complete**

Widen to 4 lanes on 6-lane right of way

**District(s):** SU  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT/PPTA	(\$ in Millions)		Sep-04	Feb-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	2.067	Dec-04	Dec-05	☺
29.000	<b>Land Acquisition</b>	8.121	Jun-05	May-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-05	Oct-07	☺
County Bonds, Proffers	<b>Construction</b>	19.392			
	<b>Total</b>	29.580	29.923		

**Activity Highlights:**

Construction is complete.

**0657 Centreville Road from West Ox Road to Frying Pan Road Construction**

Widen to 6 lanes on 6-Lane right of way

**District(s):** HM, SU  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.891	Feb-01	May-04	☺
N/A	<b>Land Acquisition</b>	5.363	Apr-06	Jul-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>	0.646	Jun-04	Mar-07	☺
	<b>Construction</b>	5.514	Apr-08	Jun-10	
	<b>Total</b>	12.769			
					11.073

**Activity Highlights:**

VDOT has accelerated project advertisement to April 2008 for December 2008

**0657 Centreville Road Trail at Dulles Toll Road Construction**

Construct pedestrian walkway under Dulles Toll Road

**District(s):** HM, DR  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Sep-05	May-07	☺
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot	<b>Construction</b>		Sep-07	Jan-08	👍
	<b>Total</b>	0.160			
					0.160

**Activity Highlights:**

Construction to be completed by on-call contractor. Notice to proceed issued on 10/22/07.

**0657 Old Centreville Road Trail Complete**

Construct trail from Old Mill Community to Park & Ride facility at Centreville United Methodist Church

**District(s):** SU  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Apr-05	Apr-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		Nov-05	Jan-06	☺
0.131	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jun-06	Oct-06	☺
County Bonds	<b>Construction</b>				
	<b>Total</b>	0.124	0.124		

**Activity Highlights:**

Construction is complete

**0657 South Elden Street Widening (Town of Herndon) Complete**

Widen to 6 lanes from Worldgate Drive to Herndon Parkway

**District(s):** Town of Herndon  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)			Sep-99	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	1.520	Jan-01		☺
N/A	<b>Land Acquisition</b>	3.937			☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-05	Feb-07	☺
State Urban	<b>Construction</b>	4.318			☺
	<b>Total</b>	9.775	9.609		

**Activity Highlights:**

Construction is complete

**0662 Poplar Tree Road @ Stringfellow Road Complete**

Add additional left turn lane on EB Poplar Tree Road at the Stringfellow Road intersection

**District(s):** SU  
**FCDOT Staff:** EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>						
N/A	<b>Design</b>			Apr-05	Jan-06	☺
<b>Type of Funding:</b>	<b>Land Acquisition</b>			N/A	N/A	N/A
GCRP	<b>Utility Relocation</b>			N/A	N/A	N/A
	<b>Construction</b>			Oct-06	Aug-07	☺
	<b>Total</b>	0.675	0.675			

**Activity Highlights:**

Construction is complete

**0662 Stone Road from Route 29 to Awbrey Patent Drive Construction**

Construct median from turn lanes from Lee Highway to Billingsgate Lane; Install signal at Billingsgate Lane; Widen Stone Road from Battery Lane to Awbrey Patent Drive

**District(s):** SU  
**FCDOT Staff:** JYR

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>						
N/A	<b>Design</b>			Nov-02	Jan-07	☺
<b>Type of Funding:</b>	<b>Land Acquisition</b>			May-05	May-06	☺
Centreville Area Funds, TAC Spot	<b>Utility Relocation</b>			N/A	N/A	N/A
	<b>Construction</b>			Apr-07	Mar-08	👍
	<b>Total</b>	2.085	2.085			

**Activity Highlights:**

Construction is 70% complete

**0665 Fox Mill Road at Reston Parkway Complete**

Add EB lane on Fox Mill Road, and trail along Fox Mill and Reston Parkway to Fire Station

**District(s):** HM  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Dec-04	Nov-05	☺
N/A		<b>Land Acquisition</b>		Aug-05	Mar-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
General Funds		<b>Construction</b>		Jun-06	Jun-07	☺
		<b>Total</b>	1.105			

**Activity Highlights:**

Construction is complete

**0674 Hunter Mill Road Walkway ROW**

Construct walkway from Chain Bridge Road to Oakton Community Park

**District(s):** PR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	Jan-08	👉
0.325		<b>Land Acquisition</b>		Apr-06	<del>Nov-07</del> Jan-08	👉 Δ
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Mar-08	Aug-08	
County Bonds		<b>Construction</b>		Mar-08	Aug-08	
		<b>Total</b>	0.325			

**Activity Highlights:**

The north end of the project was redesigned with curb and gutter to minimize land rights required on residential properties; Minor roadway widening is required. Land Acquisition public hearing held on Nov. 19, 2007



**0677 Old Courthouse Road @ Gallows Road Complete**

Extend EB right turn lane to SB Gallows Road

District(s): PR  
 FCDOT Staff: EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
VDOT			Aug-04	Jun-06	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 0.100		Oct-05	Jun-06	☺
N/A	<b>Land Acquisition</b> 0.055		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Jul-06	Aug-06	☺
HES, State Forces	<b>Construction</b> 0.253				
	<b>Total</b> 0.408	0.478			

**Activity Highlights:**

Construction is complete

**0684 Spring Hill Road from Rt. 7 to International Drive Bid Ad**

Widen to 4 lanes

District(s): PR, HM  
 FCDOT Staff: JYR

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
			Start	End	
DPWES			Jul-02	Sept-03	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b> 0.500		Dec-03	Oct-05	☺
N/A	<b>Land Acquisition</b> 5.800		Mar-06	Oct-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		<del>Dec-07</del>	<del>Feb-09</del>	📢⚠️
Secondary 6-Year	<b>Construction</b> 4.400		Apr-08	Jun-09	
	<b>Total</b> 10.700	10.700			

**Activity Highlights:**

Additional environmental documentation is required and has delayed construction schedule

**0686 Balls Hill Road @ Old Dominion Drive Complete**

Add right turn lane from SB Balls Hill Road to WB Old Dominion Drive

**District(s):** DR  
**FCDOT Staff:** JYR

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Oct-04	Aug-05	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		Mar-06	Jul-06	☺
GCRP		<b>Construction</b>		Oct-06	Mar-07	☺
		<b>Total</b>	0.190			

**Activity Highlights:**

Construction is complete

**0693 Westmoreland Street Walkway Terminated**

Install sidewalk on west side of Westmoreland Street from Kirby Road to Lemon Road

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		N/A	N/A	N/A
0.050		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		N/A	N/A	N/A
		<b>Total</b>	0.050			

**Activity Highlights:**

Project terminated at the request of the Dranesville District Office due to property and flood plain impacts

**0694 Great Falls Street @ Chain Bridge Road Complete**

Intersection improvements at the Great Falls Street and Chain Bridge Road including restriping, reconfiguration of existing lanes, signal timing and phasing modifications

**District(s):** DR  
**FCDOT Staff:** CWS

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Nov-04	Dec-05	☺	
0.130			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
County Bonds			Construction	Mar-06	May-07	☺
			<b>Total</b>	0.130	0.130	

**Activity Highlights:**

Construction is complete

**0787 Olley Lane Sidewalk Complete**

Install sidewalk on west side of Olley Lane from Braddock Road to Colbert Court

**District(s):** BR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status	
DPWES			Start	End		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Aug-05	Sep-06	☺	
N/A			N/A	N/A	N/A	
<b>Type of Funding:</b>			Utility Relocation	N/A	N/A	N/A
TAC Spot			Construction	Nov-06	May-07	☺
			<b>Total</b>	0.143	0.143	

**Activity Highlights:**

Construction is complete

**1332 Huntington Avenue @ Fenwick Drive**

**Bid Ad**

Pedestrian improvements including countdown heads and crosswalks

**District(s):** MV

**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
VDOT	(\$ in Millions)		Jan-05	Jun-07	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.044	Mar-07	Nov-07	☺
N/A	<b>Land Acquisition</b>	0.019	N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Dec-07 Feb-08	Apr-08	Δ
GCRP	<b>Construction</b>	0.159			
	<b>Total</b>	0.222	0.222		

**Activity Highlights:**

Land acquisition complete; Metro work at intersection needs to be completed prior to on-call signal contractor proceeding with work; Metro is not ready. However, may install signal regardless in February 2008

**2532 Beauregard Street Median**

**Complete**

Add a raised median from Route 236 to North Chambliss Street

**District(s):** MA

**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		May-04	Jan-05	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Oct-06	Jan-07	☺
GCRP	<b>Construction</b>				
	<b>Total</b>	0.080	0.080		

**Activity Highlights:**

Construction is complete

**2864 Ravensworth Road Complete**

Construct sidewalk on west side of Ravensworth Road from Kalorama Drive to Braddock Road

**District(s):** BR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-04	May-05	☺
0.152		<b>Land Acquisition</b>		Dec-04	Jun-05	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		May-05	Aug-05	☺
		<b>Total</b>	0.152	0.152		

**Activity Highlights:**

Construction is complete

**3141 Dead Run Drive Sidewalk Complete**

Extend existing sidewalk from Bright Avenue to Congress Lane

**District(s):** DR  
**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Apr-05	Sep-06	☺
0.143		<b>Land Acquisition</b>		Feb-06	Jul-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Oct-06	Apr-07	☺
		<b>Total</b>	0.143	0.143		

**Activity Highlights:**

Construction is complete

**3547 Chain Bridge Road Complete**

Extend SB Chain Bridge Road left turn lane to EB Great Falls Street

**District(s):** DR  
**FCDOT Staff:** CWS

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Nov-04	Jun-05	☺
0.028		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Jul-05	Oct-05	☺
		<b>Total</b>	0.028	0.028		

**Activity Highlights:**

Construction is complete

**4701 Colts Neck Road from South Lakes Drive to Hunters Woods Shopping Center Design**

Construct sidewalk on west side of Colts Neck Road

**District(s):** HM  
**FCDOT Staff:** TBD

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jul-05	<del>Nov-07</del> Mar-08	👉 Δ
N/A		<b>Land Acquisition</b>		Mar-06	Sep-06	☺
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		<del>Jan-08</del> Jun-08	<del>May-08</del> Sep-08	Δ
		<b>Total</b>	0.100	0.100		

**Activity Highlights:**

Design waiver approved, final design in progress. Schedule dates are delayed to account for time to obtain the design waiver approval

**4726 North Shore Drive from Temporary Road to Sycamore Valley Drive Complete**

Construct 300' of 8' wide trail on west side of North Shore Drive

District(s): HM  
 FCDOT Staff: DRC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Mar-05	Jan-06	☺
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TAC Spot		<b>Construction</b>		Jun-06	Jul-06	☺
		<b>Total</b>	0.063	0.063		

**Activity Highlights:**

Construction is complete

**5329 South Lakes Drive Complete**

Construct sidewalk on south side of South Lakes Drive from Colts Neck Road to the eastern terminus of Olde Craft Drive

District(s): HM  
 FCDOT Staff: EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Jan-05	Sep-05	☺
0.148		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
County Bonds		<b>Construction</b>		Dec-05	Jan-06	☺
		<b>Total</b>	0.148	0.148		

**Activity Highlights:**

Construction is complete

**7100 Fairfax County Parkway (EPG)**

**On Hold**

Construct 6 lanes from Rolling Road/Franconia-Springfield Parkway to Fullerton Road

**District(s):** LE, SP, MV

**FCDOT Staff:** MGC

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
VDOT		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>	7.900		Mar-00	Feb-04	☺
N/A		<b>Land Acquisition</b>	30.300		TBD	TBD	📄
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
Federal, State Bonds		<b>Construction</b>	80.400		TBD	TBD	📄
		<b>Total</b>	118.600	114.700			

**Activity Highlights:**

VDOT ROW has acquired Central Motors Property; VDOT pursuing utility designs and easement requirements for the section between EPG entrance and Franconia Springfield Pkwy; VDOT trying to acquire ROW for that section by Spring 2008; FHWA-EFL to design and construct the project and perform an independent cost estimate; FHWA, Army and VDOT negotiating MOA for project execution; Army completed environmental cleanup of ROW

**7436 Government Center Parkway @ Monument Drive**

**Complete**

Add pedestrian signal heads at intersection and add sidewalk from bus stop on Monument Drive to cul-de-sac at the Herrity Building

**District(s):** SP

**FCDOT Staff:** EAI

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>	
DPWES		(\$ in Millions)		<b>Start</b>	<b>End</b>		
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>			Feb-04	N/A	☺
0.055		<b>Land Acquisition</b>			N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>			N/A	N/A	N/A
County Bonds		<b>Construction</b>			Mar-04	Oct-04	☺
		<b>Total</b>	0.055	0.055			

**Activity Highlights:**

Construction is complete



**7702 Tall Timbers Drive Complete**

Complete construction of Tall Timbers Drive near the Fair Oaks Green, Stone Creek Crossing and the Village of North Lake communities

**District(s):** SP  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	Feb-07	☺
N/A	<b>Land Acquisition</b>		Dec-05	Feb-07	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>		N/A	N/A	N/A
Fairfax Center Fund	<b>Construction</b>		Jan-07	<del>Mar-08</del> Oct-07	☺⚠
	<b>Total</b>	1.450	1.450		

**Activity Highlights:**

Construction was completed ahead of schedule and within budget

**XXXX Burke Centre VRE Parking Expansion Construction**

Construct a 1292 space parking structure with 221 surface spaces on the existing 615-space site

**District(s):** BR  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)				
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	2.066	Sep-04	Apr-06	☺
19.500	<b>Land Acquisition</b>	0.030	Feb-06	Mar-06	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>	0.460	Mar-06	Jul-06	☺
Federal - CMAQ and Earmarks	<b>Construction</b>	26.320	May-06	Sep-08	👍
	<b>Total</b>	28.876	28.876		

**Activity Highlights:**

Construction of garage structure is in progress; Temporary offsite spaces are available; The future library site is open with 118 spaces; St. Mary's is open with 100 spaces; Garage construction completion anticipated in May 2008; Other site improvements will continue until September 2008

**XXXX CMAQ Bus Shelter Program On Going**

Construct bus stop enhancements throughout the County

**District(s):** All  
**FCDOT Staff:** EAI

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
DPWES		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		Design	N/A		N/A	N/A
N/A		Land Acquisition	N/A		N/A	N/A
<b>Type of Funding:</b>		Utility Relocation	N/A		N/A	N/A
CMAQ		Construction	N/A		N/A	N/A
		<b>Total</b>				N/A

**Activity Highlights:**

Coordination with DPWES, VDOT, WMATA, Fairfax Connector and other transit systems on the installation of bus stop improvements at existing facilities in the County

**XXXX Emission Reduction Program Complete**

Conversion to Ultra-Low Sulfur diesel fuel, horsepower reduction, and engine idle reduction. These improvements greatly reduce percentage of pollutants emitted and lower fuel consumption

**District(s):** All  
**FCDOT Staff:** TBD

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
FCDOT		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		Design	N/A		N/A	N/A
N/A		Land Acquisition	N/A		N/A	N/A
<b>Type of Funding:</b>		Utility Relocation	N/A		N/A	N/A
		Construction	N/A		05	☺
		<b>Total</b>				

**Activity Highlights:**

Conversion was fully implemented to the entire Fairfax Connector fleet by the end of 2005

**XXXX Gambrill Road Park & Ride Lot Complete**

Construct 220 spaces with bus facilities

**District(s):** MV  
**FCDOT Staff:** KLM

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
VDOT		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>			Oct-99	Jun-01	☺
N/A	<b>Land Acquisition</b>	0.831		May-02	Dec-03	☺
<b>Type of Funding:</b>	<b>Utility Relocation</b>			N/A	N/A	N/A
CMAQ	<b>Construction</b>	1.875		Jan-04	May-05	☺
	<b>Total</b>	2.706	3.785			

**Activity Highlights:**

Construction is complete.

**XXXX Huntington Bus Garage Renovations Complete**

Improvements to the existing facility, including upgrades to the mechanical and electrical systems, a new bus wash, new security system, renovation of the front office, and roof replacement

**District(s):** MV  
**FCDOT Staff:** TBD

Implementing Agency:		Project Cost	Project Funding	Schedule		Status
FCDOT		(\$ in Millions)		Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>					
N/A	<b>Land Acquisition</b>					
<b>Type of Funding:</b>	<b>Utility Relocation</b>					
NVTC	<b>Construction</b>				2005	☺
	<b>Total</b>	3.200	3.200			

**Activity Highlights:**

Construction is complete

**XXXX Huntington Metro Parking Expansion** **Construction**

Build approximately 1425 space parking garage, replacing 925 surface spaces lost as part of joint development, plus additional 500 space expansion

**District(s):** MV  
**FCDOT Staff:** KLM

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>		Mar-06	Apr-07 Dec-07	☺△
N/A		<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>		<b>Utility Relocation</b>		N/A	N/A	N/A
TIIF/WMATA		<b>Construction</b>		Oct-06	May-08	👍
		<b>Total</b>	31.200	31.200		

**Activity Highlights:**

According to current estimates, the \$31.2 million project is fully funded; Full building permit approved Dec 2007; Pre-cast concrete erection began in December 2007, with 2 month completion scheduled

**XXXX Metro Matters and beyond Metro Matters Program** **On Going**

**District(s):** All  
**FCDOT Staff:** TBD

<b>Implementing Agency:</b>		<b>Project Cost</b>	<b>Project Funding</b>	<b>Schedule</b>		<b>Status</b>
WMATA		(\$ in Millions)		<b>Start</b>	<b>End</b>	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>		<b>Design</b>				
110.000		<b>Land Acquisition</b>				
<b>Type of Funding:</b>		<b>Utility Relocation</b>				
County Bonds		<b>Construction</b>				☺
		<b>Total</b>	110.000	110.000		

**Activity Highlights:**

Includes funding for the Infrastructure Renewal Program (IRP) which supports the maintenance and rehabilitation of the railcar and bus fleets and facilities and funding for other capital equipment needed to maintain the current operations of Metrobus and Metrorail; Also includes the purchase of 120 railcars, up to 185 buses, and the ancillary facilities required to store and maintain them

**XXXX Reston Town Center Transit Center Complete**

Construct 8 bus stops, 2 layover slips, 4 bus shelters, and approximately 800 sf staff/service building and associated site improvements

**District(s):** HM  
**FCDOT Staff:** JYR

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
DPWES	(\$ in Millions)		Aug-03	Aug-04	☺
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>	0.200	N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		Sep-04	Jun-06	☺
CMAQ	<b>Construction</b>	2.000			
	<b>Total</b>	2.200	2.200		

**Activity Highlights:**

Construction is complete; Additional pedestrian facilities being considered

**XXXX West Falls Church Bus Canopy Design**

Install canopy over both sides of bus bay area

**District(s):** DR  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost	Project Funding	Schedule		Status
			Start	End	
WMATA	(\$ in Millions)		Dec-04	TBD Jul-08	👍 Δ
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>	<b>Design</b>		N/A	N/A	N/A
N/A	<b>Land Acquisition</b>		N/A	N/A	N/A
<b>Type of Funding:</b>	<b>Utility Relocation</b>		TBD Jul-08	TBD Aug-08	Δ
CMAQ	<b>Construction</b>				
	<b>Total</b>	1.560	1.560		

**Activity Highlights:**

Design drawings distributed for review in Dec 2007.

**XXXX Springfield Commercial Revitalization Complete**

Streetscape improvements and signage in Springfield central CBD

**District(s):** LE  
**FCDOT Staff:** KLM

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
DPWES			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Apr-97	N/A	☺
N/A			Dec-97	N/A	☺
<b>Type of Funding:</b>			N/A	N/A	N/A
Commercial Revitalization Bonds			Oct-04	Sep-05	☺
<b>Total</b>			3.069	3.069	

**Activity Highlights:**

Construction is complete.

**XXXX Tysons Priority Access Improvements: Spring Hill Road Complete**

Spring Hill Road Site: Construct sidewalk on east side under the Dulles Toll Road

**District(s):** DR, PR  
**FCDOT Staff:** EAI

Implementing Agency:	Project Cost (\$ in Millions)	Project Funding	Schedule		Status
VDOT			Start	End	
<b>Amount in Board's 4-Year Plan: (\$ in Millions)</b>			Mar-04	Nov-05	☺
N/A			N/A	N/A	N/A
<b>Type of Funding:</b>			N/A	N/A	N/A
FTA Grant			Apr-06	Oct-06	☺
<b>Total</b>			0.105	0.105	

**Activity Highlights:**

Construction is complete



County of Fairfax  
Department of Transportation  
12055 Government Center Parkway  
Suite 1034, 10<sup>th</sup> Floor of the Herrity Building  
Fairfax, Virginia 22035  
Phone: (703) 324-1100 Fax: (703) 324-1450