

## Overlook Ridge (Lorton Debris Landfill)

### Planting Progress and Proposed Planting Schedule

Revised September 22, 2020

Planting Progress:	Trees	Shrubs	Wildflower (s.f.)
Total Plants Required	4,764	32,605	754,227
Total Plants Previously Planted *	<u>3,915</u>	<u>26,535</u>	<u>696,440</u>
Total Plants to be Planted	849	6,070	57,787

Proposed Planting Schedule: **	Trees	Shrubs	Wildflower (s.f.)
Fall 2020	849	6,070	57,787

\* Does not include replacement plant totals as shown below.

\*\* Final capping in limited areas may not be complete before the end of the fall planting season. Planting in these areas will be deferred to Spring 2021.

Replacement Plants Provided:	Trees	Shrubs
Fall 2013	952	860
Spring 2014	93	408
Fall 2014	40	58
Spring 2015 (Deferred to Fall 2015)	0	0
Fall 2015	73	600
Spring 2016 (Deferred to Fall 2016)	0	0
Fall 2016	47	148
Spring 2017	135	347
Fall 2017	45	116
Spring 2018	0	0
Fall 2018 (Includes Perimeter Road )	186	161
Spring and Fall 2019 ***	0	0
Spring 2020 ***	<u>0</u>	<u>0</u>
Total	1,571	2,698

\*\*\* Landscape Contractor's Warranty Replacements Only